

# T.T. 237, LLC

Specializing in Gas Freeing, Cleaning and Repairs  
5190 North River Road, Port Allen, Louisiana 70767  
Phone: (225) 473-8222 Fax: (225) 473-2199

---

## Pipeline Test Letter


Date: 5/22/26

To Whom It May Concern:

The cargo pipeline and relief valve as required by 33CRH156.170, on tank barge

# CBC 80 located at T.T. 237, was tested on 5/22/26 at 188psi.

- Pressure gauge was found to be operating.
- The relief valve functioned as required.
- The steam piping system was tested at N/A psi.
- The steam system relief valve functioned as required.

Signature of Tester:  Molina.

Witness: 



LYNCHBURG SHIPYARD  
 999 Independence Pkwy N.  
 Baytown, TX 77520

**BARGE VAPOR TIGHTNESS TEST SHEET**

THE FOLLOWING BARGE WAS TESTED IN ACCORDING WITH THE NATIONAL EMISSION STANDARD FOR BENZENE EMISSIONS FROM TRANSFER OPERATIONS, SECTION 40 CFR, 61.304 (F), AND NATION EMISSIONS STANDARDS FOR HAZARDOUS AIR POLLUTANTS SECTION 40 CFR 63.565 (C).

Barge Name: CBC-80 Official# 1201551

Barge Owner: Canal Barge Company Inc

Owner Address: 1801 Engineers Road Belle Chasse, La 70037 United States

Date of Test: 3-31-26 Name of Tester: Karim Mendez

Witnessing Inspector:  Juan Serrano  Juan Maldonado  Angel Arredondo

Inspector Signature: [Signature]

**TEST RESULTS**

This barge has been tested at this facility in accordance to Section 61.304 (f), and section 63.565 (c) and is considered to be vapor-tight.

Signature of Tester: [Signature]

Time Started: 09:00 Time Completed: 09:30

Starting Pressure: 27.7 Ending Pressure: 27.7

Allowable Pressure Loss: 1.0

**PIPELINE TEST: TRANSFER SYSTEM TESTING DATA**

THE FOLLOWING BARGE WAS TESTED IN ACCORDANCE WITH 33 CFR- PART 156.170, SECTION (c)(4) & (e), EQUIPMENT TESTS AND INSPECTIONS REQUIREMENTS.

The Pipeline System was hydro tested at 187.50 P.S.I. 3-31-26

The Pressure Relief Valve was hydro tested at 125 P.S.I. -N/A-

The Load Line was hydro tested at 187.50 P.S.I. 3-31-26

The Steam Line was hydro tested at 125 P.S.I. 3-31-26

Cargo Pressure Gauge (Date of Test) 3-31-26 Percent Accuracy 98%

Lynchburg Shipyard Supervisor

[Signature]  
 SIGNATURE

3-31-26  
 DATE



Campbell Transportation Company, Inc.  
2567 Congo Arroyo Road  
Newell, WV 26050-1317

Tel. (304) 387-3860

Fax (304) 387-3885

## TANK BARGE PIPING PRESSURE TEST FORM

The following vessel equipment has  
been tested in accordance with  
46 CFR 35.35-70 and 33 CFR 156.170  
on the date indicated.

Date: 5-7-25

Vessel Name: CBC 80

Cargo Pipeline: 148 PSI

Cargo Relief Valve: MWP 125 PSI

Cargo Pressure Gauge: Operable

Cargo Transfer Hose: N/A

Tested By: Tom Dillo

Witnessed By: Bill [Signature]

**Big River Shipbuilders, inc.**  
404 Port Terminal Circle  
Vicksburg, MS 39183  
(601) 636-9161 fax (601) 636-9165

**PIPELINE TEST LETTER**

Date: 5/22/24

To Whom It May Concern:

The cargo pipeline on tank barge CBC 80 was tested to one and a half times its working pressure MAWP and proved operable in accordance with 33CFR156.170 and 46CFR35.35-70.

The cargo pipeline relief valve was tested and certified. The cargo pipeline pressure gauge is working within 10 percent of shown pressure.

The steam system and relief valve did function as required by 46 CFR61.15-15

**BIG RIVER TESTER**

(PRINT) Terry De France

(SIGN) Terry De France DATE: 5/22/24

**WITNESSING INSPECTOR**

(PRINT) John Dent

(SIGN) John Dent DATE: 5/22/24

(PRINT) HARRY ALLEN

(SIGN) Harry Allen DATE: 5/22/24

# National

MAINTENANCE & REPAIR/ Gas Free Plant INC. Hartford Illinois.  
CARGO HEADER PIPELINE

BARGE: CBC 80

OFFICIAL #: 1201551

DATE: 5-7-24

JOB# \_\_\_\_\_

I CERTIFY THE FOLLOWING TEST WERE CONDUCTED IN COMPLIANCE WITH 46CFR 35.35-70 AND CFR.156.170:

TEST ALL NON -METALLIC HOSE OVER 3" INSIDE DIAMETER AND EACH OIL TRANSFER PIPING SYSTEM, ANNUALLY AT THE PRESSURE OF THE RELIEF VALVE OR ( MAXIMUM PUMP PRESSURE WHEN NO RELIEF VALVE IS INSTALLED ) PLUS ANY STATIC HEAD PRESSURE IN THE SYSTEM FOR WHICH THE EQUIPMENT WILL BE USED.

TESTED CARGO HEADER: @ 187.5 P.S.I

TEST THE TRANSFER RELIEF VALVE ANNUALLY. IT MUST NOT EXCEED THE PRESSURE FOR WHICH IT SET.

TESTED RELIEF VALVE: @ 125 P.S.I

TEST EACH GAUGE ANNUALLY, IT MUST BE WITHIN 10 PERCENT.

TESTED PRESSURE GAUGE: @ 187.5 P.S.I

TEST EACH REMOTE CONTROLLED OPERATING, OR INDICATING EQUIPMENT SUCH AS A REMOTELY OPERATED VALVE, TANK LEVEL ALARM OR EMERGENCY SHUTDOWN DEVICE.

TESTED STEAM SYSTEM: @ 125 P.S.I

TANKERMAN: J. Dingell

DOC.NO/LICENSE NO: \_\_\_\_\_ (DISCLAIMER ) NATIONAL MAINTENANCE GAS  
FREE PLANT INC. OFFER NO WARRANTY EITHER EXPRESSED OR IMPLIED TO THE OWNER OF THE TANK  
BARGE AS TO THE INTEGRITY OF THE TEST PERFORMED THAT ARE LISTED ON THIS DOCUMENT ONCE  
THE BARGE LEAVES OUR FACILITY....

# National

MAINTENANCE & REPAIR/ G.F.P INC.  
Travis Flowers ( MANAGER / F.S.O )  
[Tflowers@nmrinc.com](mailto:Tflowers@nmrinc.com)  
618-610-7048 Cell  
Gas free cell phone number-618-610-2218



# SOUTHWEST SHIPYARD, L.P.

18310 Market Street, Channelview, Texas 77530 Phone: 281-860-3200 Fax: 281-860-3215  
8502 Cypress Street, Houston, Texas 77012 Phone: 713-967-6300 Fax: 713-967-6301  
1002 Texas Clipper Rd., Galveston, Texas 77554 Phone: 409-740-3755 Fax: 409-740-3451

F-7.5.1(G/R) 6 - A

## BARGE PIPING TEST LETTER

Note: Test Results are valid for One (1) Year from Date of Test !

INSTRUCTIONS: FILL OUT COMPLETELY. WRITE "N/A" ON ANY NON-APPLICABLE LINE.

BARGE NAME/NUMBER: C.B.C. 80 CANAL BARGE LINE

LETTER EXPIRATION DATE (One Year from Test): 05-05-2024.

1. Cargo Piping and Valves (Date of Test): 05-05-2023.

Test Pressure (psi): 188 Psi.

2. Cargo Pressure Gauge (Date of Test): 05-05-2023

Percent Accuracy (%): 98%.

3. Steam Piping and Valves (Date of Test): 05-05-2023.

Test Pressure (psi): 125 Psi.

SWSLP Signature: *Florio Paul*

Date: 05/05/23

DISTRIBUTION: Place original as last page of "USCG Papers Folder" located in Barge document mailbox.