

LYNCHBURG SHIPYARD
999 Independence Pkwy N.
Baytown, TX 77520

BARGE VAPOR TIGHTNESS TEST SHEET

THE FOLLOWING BARGE WAS TESTED IN ACCORDING WITH THE NATIONAL EMISSION STANDARD FOR BENZENE EMISSIONS FROM TRANSFER OPERATIONS, SECTION 40 CFR, 61.304 (F), AND NATION EMISSIONS STANDARDS FOR HAZARDOUS AIR POLLUTANTS SECTION 40 CFR 63.565 (C).

Barge Name: CBC-1414 Official# 1292053

Barge Owner: Canal Barge Company Inc

Owner Address: 1801 Engineers Road Belle Chasse, La 70037 United States

Date of Test: 5-23-26 Name of Tester: Karim Mendez

Witnessing Inspector: Juan Serrano Juan Maldonado Angel Arredondo

Inspector Signature: [Signature]

TEST RESULTS

This barge has been tested at this facility in accordance to Section 61.304 (f), and section 63.565 (c) and is considered to be vapor-tight.

Signature of Tester: [Signature]

Time Started: 10:00 Time Completed: 10:30

Starting Pressure: 27.7 Ending Pressure: 27.7

Allowable Pressure Loss: 1.0

PIPELINE TEST: TRANSFER SYSTEM TESTING DATA

THE FOLLOWING BARGE WAS TESTED IN ACCORDANCE WITH 33 CFR- PART 156.170, SECTION (c)(4) & (e), EQUIPMENT TESTS AND INSPECTIONS REQUIREMENTS.

The Pipeline System was hydro tested at 187.50 P.S.I. 5-23-26

The Pressure Relief Valve was hydro tested at 125 P.S.I. -n/a-

The Load Line was hydro tested at 187.50 P.S.I. 5-23-26

The Steam Line was hydro tested at 125 P.S.I. -n/a-

Cargo Pressure Gauge (Date of Test) 5-23-26 Percent Accuracy 98%

Lynchburg Shipyard Supervisor

[Signature]
SIGNATURE

5-23-26
DATE

TT104, LLC

2012 RIVER RD., WESTWEGO, LA. 70094

OFFICE 504-436-3766 / FAX 504-436-3855


CARGO PIPELINE TEST CERTIFICATE

The cargo pipeline on barge CBC 1414 was tested to 187.5 P.S.I, one and half times its maximum allowable working pressure, M.A.W.P., and proved operable in accordance with 33CFR156.170 and 46CFR35.35-70.

The cargo pipeline relief valve was tested and lifted at 125 P.S.I.

The cargo pipeline pressure gauge is working within 10 percent of shown pressure.

Signature/Tester name:



Print name/Tester Name:

Micron Bailey

CBC Authorized Representative

Signature/Witness name:



Print name/Witness name:

CHUCK HASSELL

Affiliation of Witness (Company):

TT104

Test Date: 7-3-25

T.T. 237, LLC

Specializing in Gas Freeing, Cleaning and Repairs
5190 North River Road, Port Allen, Louisiana 70767
Phone: (225) 473-8222 Fax: (225) 473-2199

Pipeline Test Letter

Date: 8/13/24

To Whom It May Concern:



The cargo pipeline and relief valve as required by 33CRH156.170, on tank barge

CBC 1414 located at T.T. 237, was tested on 8/13/24 at 188psi.

- Pressure gauge was found to be operating.
- The relief valve functioned as required.
- The steam piping system was tested at N/A psi.
- The steam system relief valve functioned as required.

Signature of Tester:

WITNESS:



Campbell Transportation Company, Inc.
2567 Congo Arroyo Road
Newell, WV 26050-1317

Tel. (304) 387-3860
Fax (304) 387-3885

TANK BARGE PIPING PRESSURE TEST FORM

The following vessel equipment has
been tested in accordance with
46 CFR 35.35-70 and 33 CFR 156.170
on the date indicated.

Date: 9-24-23

Vessel Name: CIBC 1414

Cargo Pipeline: 168 PST

Cargo Relief Valve: MWP 125 PST

Cargo Pressure Gauge: Operable

Cargo Transfer Hose: N/A

Tested By: [Signature]

Witnessed By: BAN [Signature]

T.T. Barge Services Mile 237, LLC

Specializing in Gas Freeing, Cleaning and Repairs
5190 North River Road, Port Allen, Louisiana 70767
Phone: (225) 473-8222 Fax: (225) 473-2199

Pipeline Test Letter

Date: 21-26-23

To Whom It May Concern:

The cargo pipeline and relief valve as required by 33CRH156.170, on tank barge

CBC-1414 located at T.T. Barge Mile 237, was tested on

4-26-23 at 188psi.

- Pressure gauge was found to be operating.
- The relief valve functioned as required.
- The steam piping system was tested at N/A psi.
- The steam system relief valve functioned as required.

Signature of Tester: Cory B. Womack

Anthony Robinson



Move with confidence

Cargo Pipeline Test and/or Vapor Tightness Test Certificate

Barge Name: CBC 1414
Test Date: 6-27-22
Testing Location: MC BRIDES FLEET

Barge Vapor Tightness Test

Test Results

This barge has been tested in accordance to section 40 CFR 61.304(f), and section 63.565(c)(1) and is considered to be vapor tight.

Signature of Tester: Joe Engelman
Test Time Started: 1400 Test Time Completed: 1430
Beginning Pressure: 1 PSI Ending Pressure: 1 PSI

Operational Cargo Pipeline Test


The following test(s) have been performed in compliance with U.S. Coast Guard regulations 33 CFR 156.170 and 46 CFR 35.35-70 and USCG Marine Safety Manual, Vol. II, Section B, Page B6-30.

Transfer System Piping	Test Pressure	125 psi	<u>9E</u>
Cargo Pump Relief Valve	Test Pressure	125 psi	<u>9E</u>
Cargo Pump Pressure Gauge(s)	Test Pressure	125 psi	<u>9E</u>

(If only one test performed, line through Test Not Performed)

Signature/Tester name: Joe Engelman
Print name/Tester Name: JOE ENGELMAN
CBC Authorized Representative

Signature/Witness name: Bill Carter
Print name/Witness name: BILL CARTER
Affiliation of Witness (Company): MERRIDES FLEET



Move with confidence

Cargo Pipeline Test and/or Vapor Tightness Test Certificate

Barge Name: CBC 1414

Test Date: 6-23-21

Testing Location: Lemont A-Slip

Barge Vapor Tightness Test

Test Results

This barge has been tested in accordance to section 40 CFR 61.304(f), and section 63.565(c)(1) and is considered to be vapor tight.

Signature of Tester: *Manuel Silva*

Test Time Started: 0800 Test Time Completed: 0900

Beginning Pressure: 1 PSI Ending Pressure: 1 PSI

Operational Cargo Pipeline Test

The following test(s) have been performed in compliance with U.S. Coast Guard regulations 33 CFR 156.170 and 46 CFR 35.35-70 and USCG Marine Safety Manual, Vol. II, Section B, Page B6-30.

Transfer System Piping	Test Pressure	<u>✓125 psi</u>	<u>6-23-21</u>
Cargo Pump Relief Valve	Test Pressure	<u>✓125 psi</u>	
Cargo Pump Pressure Gauge(s)	Test Pressure	<u>✓125 psi</u>	

(If only one test performed, line through Test Not Performed)

Signature/Tester name: *Manuel Silva*

Print name/Tester Name: Manuel Silva

CBC Authorized Representative

Signature/Witness name: *David Danzell*

Print name/Witness name: David Danzell

Affiliation of Witness (Company): IMT

Revision Date: 2/5/2021