



5848B Proctor Street
Port Arthur, TX 77642
409.962.1302

HYDROSTATIC PIPELINE TEST REPORT

The following vessel's pipeline has been tested and stenciled in accordance with U.S.C.G. regulation 33 CFR 156.170 on the dates indicated:

Vessel Name: CBC 383

Vessel Owner: Canal Barge Co.

Date of Test: 5/28/20

Test Pressure: 188 psi M.A.W.P 125 psi

Name of Tester: Jesus Trejo

Tester Signature: Jesus Trejo

Name of Witness: Cyssie White

Witness Signature: Cam White

Pump Psi Relief Tested: yes

Cargo Dummy Line Tested: _____



LYNCHBURG SHIPYARD
 999 Independence Pkwy N.
 Baytown, TX 77520

BARGE VAPOR TIGHTNESS TEST SHEET

THE FOLLOWING BARGE WAS TESTED IN ACCORDING WITH THE NATIONAL EMISSION STANDARD FOR BENZENE EMISSIONS FROM TRANSFER OPERATIONS, SECTION 40 CFR, 61.304 (F), AND NATION EMISSIONS STANDARDS FOR HAZARDOUS AIR POLLUTANTS SECTION 40 CFR 63.565 (C).

Barge Name: CBC - 383 Official# 1243658

Barge Owner: Canal Barge Company Inc

Owner Address: 1801 Engineers Road Belle Chasse, La 70037 United States

Date of Test: 2 - 23 - 26 Name of Tester: Karim Mendez

Witnessing Inspector: Juan Serrano Juan Maldonado Angel Arredondo

Inspector Signature: [Signature]

TEST RESULTS

This barge has been tested at this facility in accordance to Section 61.304 (f), and section 63.565 (c) and is considered to be vapor-tight.

Signature of Tester: [Signature]

Time Started: 10:30 Time Completed: 11:00

Starting Pressure: 27.7 Ending Pressure: 27.7

Allowable Pressure Loss: 1.0

PIPELINE TEST: TRANSFER SYSTEM TESTING DATA

THE FOLLOWING BARGE WAS TESTED IN ACCORDANCE WITH 33 CFR- PART 156.170, SECTION (c)(4) & (e), EQUIPMENT TESTS AND INSPECTIONS REQUIREMENTS.

The Pipeline System was hydro tested at 187.50 P.S.I. 2 - 23 - 26

The Pressure Relief Valve was hydro tested at 125 P.S.I. - n/a -

The Load Line was hydro tested at 187.50 P.S.I. 2 - 23 - 26

The Steam Line was hydro tested at 125 P.S.I. - n/a -

Cargo Pressure Gauge (Date of Test) 2 - 23 - 26 Percent Accuracy 98%

Lynchburg Shipyard Supervisor

[Signature]
 SIGNATURE

2 - 23 - 26
 DATE



VLS

GAS FREE SERVICES

Cargo Piping Test Letter

Note: Test results are valid for (1) year from date of test!

Date:	<u>3/5/2025</u>	M.A.W.P.	<u>125</u>
Vessel:	<u>CBC 383</u>	Method of Test:	<u>Hydro</u>
Owner:	<u>Canal Barge Company</u>	Testing Location:	<u>VLS Gas Free Services, LLC</u>
Address:	<u>1801 Engineers Rd</u> <u>Belle Chase, LA 70037</u>	Physical Address:	<u>8700 Old Yacht Club Rd</u> <u>Port Arthur, TX 77642</u>

TRANSFER SYSTEM TESTING DATA

**** Fill out completely. Write N/A on any non-applicable line. ****

Date:	Barge Piping:	Results	Note:
<u>3/5/2025</u>	<u>Cargo piping & valves</u>	<u>187.5</u> p.s.i	
<u>3/5/2025</u>	<u>Cargo pressure gauges</u>	<u>98</u> % accurate	
<u>n/a</u>	<u>Steam System</u>	<u>125</u> p.s.i	

Note: Test each pressure gauges annually, accurate within 10 percent. Test each remote controlled operating or indicating equipment such as remotely operated valve, tank alarm, or emergency shutdown device. 33 CFR 156.170(c)(2) & 46 CFR 35.35-70(b)

SIGNATURES

I credit that the tests contained herein were conducted in compliance with 33 CFR 156.170, 46 CFR 35.35-70.

Tester name: <u>Lester Flores</u>	
Tester signature: <u>Lester Flores</u>	
Witnessing inspector name	<u>John Haley</u>
Witnessing inspector signature	<u>John Haley</u>

Cargo Piping Test



ILLINOIS MARINE TOWING, INC.

LEMONT SHIPYARD

Lemont Shipyards Physical Address - 16600 Des Plaines Rd., Lemont, IL 60439

Lemont Shipyards Phone: 630-972-2920 Fax: 630-972-2915

Billing Address - 23213 S. Youngs Rd., Channahon, IL 60410

LBCHA 2017-

I. BARGE VAPOR TIGHTNESS TEST SHEET

Barge Name: LCB 383

Barge Owner: Canal Barge Co.

Date of Test: 6-5-2024

Name of Tester: Jake Stevenson

Witnessing Inspector: D. Angelo Durrell

Inspector Signature: [Signature]

TEST RESULTS

This barge has been tested in accordance to section 61.304f and is considered to be vapor tight.

Signature of Tester: [Signature]

Test Time Completed: 0900

Beginning Pressure: 1psi

Ending Pressure: 1psi

II. TRANSFER SYSTEM TESTING DATA

The Pipeline System was tested at 187.50 P.S.I. [Signature]

The Pressure Relief Valve was tested at 125 P.S.I. _____

The Cargo Hose was tested at 187.50 P.S.I. _____

The cargo pipeline pressure gauge is working to within 10% of shown pressure.

III. STEAM SYSTEM TESTING

The Steam System was tested at _____

The Steam Pressure Relief Valve was tested at _____

X [Signature]

Illinois Marine Towing Lemont Shipyards

Date: 06-05-2024



VLS

MARINE SERVICES

Cargo Piping Test Letter

Note: Test results are valid for (1) year from date of test!

Date:	<u>6/5/2023</u>	M.A.W.P.	<u>125</u>
Vessel:	<u>CBC 383</u>	Method of Test:	<u>Hydro</u>
Owner:	<u>Canal Barge Company</u>	Testing Location:	<u>VLS Marine Services Inc.</u>
Address:	<u>1801 Engineers Rd</u> <u>Belle Chase, LA 70037</u>	Physical Address:	<u>8700 Old Yacht Club Rd</u> <u>Port Arthur, TX 77642</u>

TRANSFER SYSTEM TESTING DATA



**** Fill out completely. Write N/A on any non-applicable line. ****

Date:	Barge Piping:	Results	Note:
<u>6/5/2023</u>	<u>Cargo piping & valves</u>	<u>187.5</u> p.s.i	
<u>6/5/2023</u>	<u>Cargo pressure gauges</u>	<u>98</u> % accurate	
<u>N/A</u>	<u>Steam System</u>	<u>125</u> p.s.i	

Note: Test each pressure gauges annually, accurate within 10 percent. Test each remote controlled operating or indicating equipment such as remotely operated valve, tank alarm, or emergency shutdown device. 33 CFR 156.170(c)(2) & 46 CFR 35.35-70(b)

SIGNATURES

I credit that the tests contained herein were conducted in compliance with 33 CFR 156.170, 46 CFR 35.35-70.

Tester name: <u>Tyler Derouen</u>
Tester signature: 
Witnessing inspector name: <u>Tyler Hyde</u>
Witnessing inspector signature: 
Witnessing inspector affiliation: <u>VLS marine PM</u>

LYNCHBURG SHIPYARD
999 Independence Pkwy N.
Baytown, TX 77520

BARGE VAPOR TIGHTNESS TEST SHEET

THE FOLLOWING BARGE WAS TESTED IN ACCORDING WITH THE NATIONAL EMISSION STANDARD FOR BENZENE EMISSIONS FROM TRANSFER OPERATIONS, SECTION 40 CFR, 61.304 (F), AND NATION EMISSIONS STANDARDS FOR HAZARDOUS AIR POLLUTANTS SECTION 40 CFR 63.565 (C).

Barge Name: CBC-383 Official# 1243658

Barge Owner: Canal Barge Company Inc

Owner Address: 1801 Engineers Road Belle Chasse, La 70037 United States

Date of Test: 5-3-2022 Name of Tester: Karim Mendez

Witnessing Inspector: Juan Serrano Juan Maldonado Angel Arredondo

Inspector Signature: [Signature]

TEST RESULTS

This barge has been tested at this facility in accordance to Section 61.304 (f), and section 63.565 (c) and is considered to be vapor-tight.

Signature of Tester: [Signature]

Time Started: 09:00 Time Completed: 09:30

Starting Pressure: 27.7 Ending Pressure: 26.7

Allowable Pressure Loss: 1.0

PIPELINE TEST: TRANSFER SYSTEM TESTING DATA

THE FOLLOWING BARGE WAS TESTED IN ACCORDANCE WITH 33 CFR- PART 156.170, SECTION (c)(4) & (e), EQUIPMENT TESTS AND INSPECTIONS REQUIREMENTS.

The Pipeline System was hydro tested at 187.50 P.S.I. 5-3-22

The Pressure Relief Valve was hydro tested at 125 P.S.I. -N/A

The Load Line was hydro tested at 187.50 P.S.I. 5-3-22

The Steam Line was hydro tested at 125 P.S.I. 5-3-22

Cargo Pressure Gauge (Date of Test) 5-3-22 Percent Accuracy 98%

Lynchburg Shipyards Supervisor

[Signature]
SIGNATURE

5-3-22
DATE