

TT104, LLC

2012 RIVER RD., WESTWEGO, LA. 70094

OFFICE 504-436-3766 / FAX 504-436-3855

CARGO PIPELINE TEST CERTIFICATE

The cargo pipeline on barge CBC 66 was tested to 187.5 P.S.I, one and half times its maximum allowable working pressure, M.A.W.P., and proved operable in accordance with 33CFR156.170 and 46CFR35.35-70.


The cargo pipeline relief valve was tested and lifted at 125 P.S.I.

The cargo pipeline pressure gauge is working within 10 percent of shown pressure.

The steam system pipeline was tested to one and a half times its maximum allowable working pressure, M.A.W.P., and proved operable in accordance with 46CFR61.15-5.

The steam system pipeline relief valve was tested and lifted at 125 P.S.I.

Signature/Tester name:



Print name/Tester Name:

Micah Bailey

CBC Authorized Representative

Signature/Witness name:



Print name/Witness name:

CHUCK HASSELL

Affiliation of Witness (Company):

TT104, LLC

Test Date: 2-24-26

Vicksburg Shipyard, LLC.
404 Port Terminal Circle
Vicksburg, MS 39183
(601) 973-7413

PIPELINE TEST LETTER

Date: 4/1/25

To Whom It May Concern:

The cargo pipeline on tank barge CBL 66 was tested to 187.5psi one and a half times its working pressure MAWP125psi and proved operable in accordance with 33CFR156.170 and 46CFR35.35-70.

The cargo pipeline relief valve was tested to 125psi and certified. The cargo pipeline pressure gauge is working within 10 percent of shown pressure.

The steam system and relief valve did function as required by 46 CFR61.15-15

Vicksburg Shipyard TESTER

(PRINT) Antonio Miller

(SIGN) Antonio Miller DATE: 4/1/25

WITNESSING INSPECTOR

(PRINT) John Dent

(SIGN) John Dent DATE: 4/1/25

(PRINT) Juan Lopez

(SIGN) JL DATE: 4/1/25

C & C Marine and Repair, Inc.

Post Office Box 2253

Harvey, LA 70059

Phone (504) 433-2000

FAX (504) 433-2044

Vessel Cargo Piping Test Certificate**Barge CBC 66**

This is to certify that on May 14th, 2024, cargo piping on the tank barge CBC 66 was hydrostatically tested to 188 psi in accordance with 46 CFR 56.97-30. The cargo relief valve is set at 125 psi. Pump pressure gauge tested to within 10%.

Prior to the hydrostatic pipeline test, the test gauge was calibrated to ensure the correct pressure was applied to the pipeline.

Tester: _____



Witness: _____





VLS

MARINE SERVICES

Cargo Piping Test Letter

Note: Test results are valid for (1) year from date of test!

Date:	<u>2/3/2023</u>	M.A.W.P.:	<u>125</u>
Vessel:	<u>CBC 66</u>	Method of Test:	<u>Hydro</u>
Owner:	<u>Canal Barge Company</u>	Testing Location:	<u>VLS Marine Services Inc.</u>
Address:	<u>1801 Engineers Rd</u> <u>Belle Chase, LA 70037</u>	Physical Address:	<u>8700 Old Yacht Club Rd</u> <u>Port Arthur, TX 77642</u>

TRANSFER SYSTEM TESTING DATA

**** Fill out completely. Write N/A on any non-applicable line. ****

Date:	Barge Piping:	Results	Note:
<u>2/3/2023</u>	<u>Cargo piping & valves</u>	<u>187.5</u> p.s.i	
<u>2/3/2023</u>	<u>Cargo pressure gauges</u>	<u>98</u> % accurate	
<u>N/A</u>	<u>Steam System</u>	<u>125</u> p.s.i	

Note: Test each pressure gauges annually, accurate within 10 percent. Test each remote controlled operating or indicating equipment such as remotely operated valve, tank alarm, or emergency shutdown device. 33 CFR 156.170(c)(2) & 46 CFR 35.35-70(b)

SIGNATURES

I credit that the tests contained herein were conducted in compliance with 33 CFR 156.170, 46 CFR 35.35-70.

Tester name: Charles Johnson

Tester signature: 

Witnessing inspector name: Beverly Guidry

Witnessing inspector signature: 

Witnessing inspector affiliation: VLS Gas Free PM



Campbell Transportation Company, Inc.
2567 Congo Arroyo Road
Newell, WV 26050-1317

Tel. (304) 387-3860

Fax (304) 387-3885

TANK BARGE PIPING PRESSURE TEST FORM

The following vessel equipment has
been tested in accordance with
46 CFR 35.35-70 and 33 CFR 156.170
on the date indicated.

Date: 3-4-22

Vessel Name: CBC 66

Cargo Pipeline: 188 PSI

Cargo Relief Valve: 125 PSI

Cargo Pressure Gauge: Operable

Cargo Transfer Hose: N/A

Tested By: Tom Seltzer

Witnessed By: Bob At



LYNCHBURG SHIPYARD
 999 Independence Pkwy N.
 Baytown, TX 77520

BARGE VAPOR TIGHTNESS TEST SHEET

THE FOLLOWING BARGE WAS TESTED IN ACCORDING WITH THE NATIONAL EMISSION STANDARD FOR BENZENE EMISSIONS FROM TRANSFER OPERATIONS, SECTION 40 CFR, 61.304 (F), AND NATION EMISSIONS STANDARDS FOR HAZARDOUS AIR POLLUTANTS SECTION 40 CFR 63.565 (C).

Barge Name: CBC-66 Official# 1157191

Barge Owner: canal Barge

Owner Address: 835 union street, Suite 300

Date of Test: 3 - 3 - 21 Name of Tester: Karim Mendez

Witnessing Inspector: Juan Serrano Juan Maldonado Angel Arredondo

Inspector Signature: J. Serrano

TEST RESULTS

This barge has been tested at this facility in accordance to Section 61.304 (f), and section 63.565 (c) and is considered to be vapor-tight.

Signature of Tester: Karim Mendez

Time Started: 11:00 Time Completed: 11:30

Starting Pressure: 27.7 Ending Pressure: 26.7

Allowable Pressure Loss: 1.0

TRANSFER SYSTEM TESTING DATA

- The Pipeline System was hydro tested at 187.50 P.S.I. 3 - 3 - 21
- The Pressure Relief Valve was hydro tested at 125 P.S.I. -N/A-
- The Load Line was hydro tested at 187.50 P.S.I. 3 - 3 - 21
- The Steam Line was hydro tested at 125 P.S.I. 3 - 3 - 21

Lynchburg Shipyard Supervisor

Karim Mendez
 SIGNATURE

3 - 3 - 21
 DATE