

**Vicksburg Shipyard, LLC.**  
404 Port Terminal Circle  
Vicksburg, MS 39183  
(601) 973-7413

**PIPELINE TEST LETTER**

Date: 6/17/2026

To Whom It May Concern:

The cargo pipeline on tank barge CBC 1110 was tested to 187.5psi one and a half times its working pressure MAWP125psi and proved operable in accordance with 33CFR156.170 and 46CFR35.35-70.

The cargo pipeline relief valve was tested to 125psi and certified. The cargo pipeline pressure gauge is working within 10 percent of shown pressure.

The steam system and relief valve did function as required by 46 CFR61.15-15

Vicksburg Shipyard TESTER

(PRINT) Jan Aguilar

(SIGN) JA DATE: 06/17/2026

WITNESSING INSPECTOR

(PRINT) Terry DeFrance

(SIGN) Terry DeFrance DATE: 6/17/2026

(PRINT) Oscar Sanchez

(SIGN) Oscar Sanchez DATE: 06/17/2026



# VLS

## ENVIRONMENTAL SOLUTIONS

### Cargo Piping Test Letter

*Note: Test results are valid for (1) year from date of test!*

Date:	<u>7/24/2025</u>	M.A.W.P.	<u>125 PSI</u>
Vessel:	<u>CBC 1110</u>	Method of Test:	<u>Air</u>
Owner:	<u>Canal Barge Company</u>	Testing Location:	<u>VLS Marine Services-Plaquemine</u>
Address:	<u>1801 Engineers Rd</u> <u>Belle Chase, LA 70037</u>	Physical Address:	<u>1070 River Road</u> <u>Sunshine, La 70780</u>

### TRANSFER SYSTEM TESTING DATA



*\*\*\* Fill out completely. Write N/A on any non-applicable line. \*\*\**

Date:	Barge Piping:	Results
<u>7/24/2025</u>	<u>Cargo piping &amp; valves</u>	<u>187.5</u> p.s.i
<u>7/24/2025</u>	<u>Cargo pressure gauges</u>	<u>98%</u> accurate
<u>7/24/2025</u>	<u>Steam System</u>	<u>125</u>

*Note: Test each pressure gauges annually, accurate within 10 percent. Test each remote controlled operating or indicating equipment such as remotely operated valve, tank alarm, or emergency shutdown device. 33 CFR 156.170(c)(2) & 46 CFR 35.35-70(b)*

### SIGNATURES

*I credit that the tests contained herein were conducted in compliance with 33 CFR 156.170, 46 CFR 35.35-70.*

Tester name: Derrin Oby
Tester signature: 
Witnessing inspector name: Ricardo Sicardo
Witnessing inspector signature: 
Witnessing inspector affiliation: Project Manager



Campbell Transportation Company, Inc.  
2567 Congo Arroyo Road  
Newell, WV 26050-1317

Tel. (304) 387-3860  
Fax (304) 387-3885

## TANK BARGE PIPING PRESSURE TEST FORM

The following vessel equipment has  
been tested in accordance with  
46 CFR 35.35-70 and 33 CFR 156.170  
on the date indicated.

Date: 3-15-24

Vessel Name: CBC1110

Cargo Pipeline: 188 PSI

Cargo Relief Valve: MWP 125 PSI

Cargo Pressure Gauge: Operable

Cargo Transfer Hose: N/A

Tested By: [Signature]

Witnessed By: B.M. [Signature]



**Cargo Piping Test Letter**

*Note: Test results are valid for (1) year from date of test!*

Date:	<u>2/27/2023</u>	M.A.W.P.	<u>125 PSI</u>
Vessel:	<u>CBC 1110</u>	Method of Test:	<u>HYDRO</u>
Owner:	<u>Canal Barge Company</u>	Testing Location:	<u>VLS Marine Services Calcasieu</u>
Address:	<u>1801 Engineers Rd Belle Chase, LA 70037</u>	Physical Address:	<u>7951 Dock Board Rd Sulphur, LA 70665</u>

**TRANSFER SYSTEM TESTING DATA**



*\*\*\* Fill out completely. Write N/A on any non-applicable line. \*\*\**

<u>Date:</u>	<u>Barge Piping:</u>	<u>Results</u>
<u>2/27/2023</u>	<u>Cargo piping &amp; valves</u>	<u>187.5 p.s.i</u>
<u>2/27/2023</u>	<u>Cargo pressure gauges</u>	<u>98% accurate</u>
<u>2/27/2023</u>	<u>Steam System</u>	<u>125 p.s.i</u>

*Note: Test each pressure gauges annually, accurate within 10 percent. Test each remote controlled operating or indicating equipment such as remotely operated valve, tank alarm, or emergency shutdown device. 33 CFR 156.170(c)(2) & 46 CFR 35.35-70(b)*

**SIGNATURES**

*I credit that the tests contained herein were conducted in compliance with 33 CFR 156.170, 46 CFR 35.35-70.*

Tester name: <b>Lorenzo Medina</b>
Tester signature: 
Witnessing inspector name: <b>Steven Peralez</b>
Witnessing inspector signature: 
Witnessing inspector affiliation: <b>Quick repair foreman</b>

# T.T. Barge Services Mile 237, LLC

Specializing in Gas Freeing, Cleaning and Repairs  
5190 North River Road, Port Allen, Louisiana 70767  
Phone: (225) 473-8222 Fax: (225) 473-2199

---

## Pipeline Test Letter

Date: 4-6-22

To Whom It May Concern:

The cargo pipeline and relief valve as required by 33CRH156.170, on tank barge

# CBC 1110 located at T.T. Barge Mile 237, was tested on

4-6-22 at 188psi.

- Pressure gauge was found to be operating.
- The relief valve functioned as required.
- The steam piping system was tested at 125 psi.
- The steam system relief valve functioned as required.

Signature of Tester: Grey Jones

witness: CBC Rep. Evan P. ...