



# Pelican Marine Services

15602 Jacintoport Blvd Houston TX 77015

Phone: (346) 282-8544

Date of Test: 06-23-2026

Barge Name: CBC 1102

Official #: 1250974

Barge Owner: CANAL BARGE COMPANY

Owner Address: 1801 ENGINEERS ROAD BELLE CHASSE, LA 70037 UNITED STATES

## BARGE VAPOR TIGHTNESS TEST SHEET

The following barge was tested in accordance with the national emission standard for benzene emissions from transfer operations, section 40 CFR 61.304(f) and national emission standards for air pollutants section 40 CFR 63.565(c). This barge has been tested at this facility in accordance to section 61.304(f) and section 63.565(c) and is considered to be vapor tight.

Tester Name: Shawn Davis

Witness Name: Benny Chayron

Tester Signature: [Signature]

Witness Signature: [Signature]

Time Started: 10:00

Time Completed: 10:30

Starting Pressure: 28.0

Ending Pressure: 27.6

Allowable Pressure Loss: 1.0

## PIPELINE TEST: TRANSFER SYSTEM TESTING DATA

The following barge was tested in accordance with 33 CFR part 156.170 section (c)(4) & (e), equipment tests and inspection requirements.

The Pipeline System was hydro tested at 187.5 psi 06-23-2026

The Pressure Relief Valve was hydro tested at 125 psi N/A

The Load Line was hydro tested at 187.5 psi 06-23-2026

The Steam Line was hydro tested at N/A psi N/A

Cargo Pressure Gauge (Date of Test) 06-23-2026 Percent Accuracy 98%

[Signature]

Signature

06-23-2026

Date

**Vicksburg Shipyard, LLC.**  
404 Port Terminal Circle  
Vicksburg, MS 39183  
(601) 973-7413

**PIPELINE TEST LETTER**

Date: 7/15/2025

To Whom It May Concern:

The cargo pipeline on tank barge CBC 1102 was tested to 187.5psi one and a half times its working pressure MAWP125psi and proved operable in accordance with 33CFR156.170 and 46CFR35.35-70.

The cargo pipeline relief valve was tested to 125psi and certified. The cargo pipeline pressure gauge is working within 10 percent of shown pressure.

The steam system and relief valve did function as required by 46 CFR61.15-15

Vicksburg Shipyard TESTER

(PRINT) John R Dent

(SIGN) John R Dent DATE: 7-15-25

WITNESSING INSPECTOR

(PRINT) Terry De France

(SIGN) Terry De France DATE: 7/15/2025

(PRINT) Antonio Miller

(SIGN) Antonio Miller DATE: 7/15/2025



# SOUTHWEST SHIPYARD, L.P.

18310 Market Street, Channelview, Texas 77530 Phone: 281-860-3200 Fax: 281-860-3215  
 8502 Cypress Street, Houston, Texas 77012 Phone: 713-967-6300 Fax: 713-967-6301  
 1002 Texas Clipper Rd., Galveston, Texas 77554 Phone: 409-740-3755 Fax: 409-740-3451

F-7.5.1(R).6-C

## BARGE PIPING TEST LETTER

Note: Test Results are valid for One (1) Year from Date of Test !

INSTRUCTIONS: FILL OUT COMPLETELY. WRITE "N/A" ON ANY NON-APPLICABLE LINE.

BARGE NAME / NUMBER: C.B.C. 1102.

BARGE OWNER: CANAL BARGE LINE.

OWNER ADDRESS: \_\_\_\_\_

TESTING LOCATION:

SOUTHWEST SHIPYARD, L.P.  
 18310 MARKET STREET  
 CHANNELVIEW, TX 77530

SOUTHWEST SHIPYARD, L.P.  
 8502 CYPRESS  
 HOUSTON, TX 77012

SOUTHWEST SHIPYARD, L.P.  
 1002 TEXAS CLIPPER RD.  
 GALVESTON, TX 77554

Identify Location by Checking Box



LETTER EXPIRATION DATE (One Year from Test): 08-26-2025

1. Cargo Piping and Valves (Date of Test): 08-26-2024

Test Pressure (psi): 188 Psi

2. Cargo Pressure Gauge (Date of Test): 08-26-2024

Percent Accuracy (%): 98%

3. Steam Piping and Valves (Date of Test): N/A

Test Pressure (psi): N/A

SWSLP Tester/Position: Plonso Dault Date: 08-26-24

SWSLP Inspector/Position: [Signature] Date: \_\_\_\_\_

DISTRIBUTION: Place original as last page of "USCG Papers Folder" located in Barge document mailbox.

**Big River Shipbuilders, inc.**  
404 Port Terminal Circle  
Vicksburg, MS 39183  
(601) 636-9161 fax (601) 636-9165

**PIPELINE TEST LETTER**

Date: 5/2/24

To Whom It May Concern:

The cargo pipeline on tank barge CBC 1102 was tested to 187.5psi, one and a half times its working pressure MAWP 125psi and proved operable in accordance with 33CFR156.170 and 46CFR35.35-70.

The cargo pipeline relief valve was tested to 125psi and certified. The cargo pipeline pressure gauge is working within 10 percent of shown pressure.

The steam system and relief valve did function at 125psi as required by 46 CFR61.15-15


**BIG RIVER TESTER**

(PRINT) Antonio Miller


(SIGN)  DATE: 5/2/24

**WITNESSING INSPECTOR**

(PRINT) Juan Aguilar

(SIGN)  DATE: 5/2/2024

(PRINT) Greg Bryan

(SIGN)  DATE: 5/2/24

# T.T. 237, LLC

Specializing in Gas Freeing, Cleaning and Repairs  
5190 North River Road, Port Allen, Louisiana 70767  
Phone: (225) 473-8222 Fax: (225) 473-2199

---

## Pipeline Test Letter

Date: 5/3/23

To Whom It May Concern:

The cargo pipeline and relief valve as required by 33CRH156.170, on tank barge

# CBC 1102 located at T.T. 237, was tested on 5/3/23 at  
188psi.

- Pressure gauge was found to be operating.
- The relief valve functioned as required.
- The steam piping system was tested at N/A psi.
- The steam system relief valve functioned as required.

Signature of Tester: \_\_\_\_\_

Witness: \_\_\_\_\_

# T.T. COATINGS, INC

## NINE MILE POINT

2012 RIVER RD. WESTWEGO LA, 70094  
PHONE (504) 436-3766 FAX (504) 436-3855

### CARGO PIPELINE TEST CERTIFICATE

The cargo pipeline on barge CBC 1102 was tested to 187.5 P.S.I, one and half times its maximum allowable working pressure, M.A.W.P., and proved operable in accordance with 33CFR156.170 and 46CFR35.35-70.

The cargo pipeline relief valve was tested and lifted at 125 P.S.I.

The cargo pipeline pressure gauge is working within 10 percent of shown pressure.

Signature/Tester name:

Shane Guidry

Print name/Tester Name:

Shane Guidry

CBC Authorized Representative

Signature/Witness name:

Chuck Hassell

Print name/Witness name:

CHUCK HASSSELL

Affiliation of Witness (Company):

T.T. BARGE

Test Date:

5-19-22