

T.T. 237, LLC

Specializing in Gas Freeing, Cleaning and Repairs
5190 North River Road, Port Allen, Louisiana 70767
Phone: (225) 473-8222 Fax: (225) 473-2199

Pipeline Test Letter

Date: 6/23/26

To Whom It May Concern:

The cargo pipeline and relief valve as required by 33CRH156.170, on tank barge

CBC 1335 located at T.T. 237, was tested on 6/23/26 at 188psi.

- Pressure gauge was found to be operating.
- The relief valve functioned as required.
- The steam piping system was tested at N/A psi.
- The steam system relief valve functioned as required.

Signature of Tester: Joey Jones

WITNESS: [Signature]

TT104, LLC

2012 RIVER RD., WESTWEGO, LA. 70094
OFFICE 504-436-3766 / FAX 504-436-3855

CARGO PIPELINE TEST CERTIFICATE

The cargo pipeline on barge CBC 1335 was tested to 187.5 P.S.I., one and half times its maximum allowable working pressure, M.A.W.P., and proved operable in accordance with 33CFR156.170 and 46CFR35.35-70.

The cargo pipeline relief valve was tested and lifted at 125 P.S.I.

The cargo pipeline pressure gauge is working within 10 percent of shown pressure.

Signature/Tester name:

Mark Bailey

Print name/Tester Name:

Mark Bailey

CBC Authorized Representative

Signature/Witness name:

Chuck Hassell

Print name/Witness name:

CHUCK HASSELL

Affiliation of Witness (Company):

TT 104, LLC

Test Date:

8-18-25



Campbell Transportation Company, Inc.
2567 Congo Arroyo Road
Newell, WV 26050-1317

Tel. (304) 387-3860

Fax (304) 387-3885

TANK BARGE PIPING PRESSURE TEST FORM

The following vessel equipment has
been tested in accordance with
46 CFR 35.35-70 and 33 CFR 156.170
on the date indicated.

Date: 9-6-24

Vessel Name: CBC 1335

Cargo Pipeline: 188 PSI

Cargo Relief Valve: MWP 125 PSI

Cargo Pressure Gauge: Operable

Cargo Transfer Hose: N/A

Tested By: [Signature]

Witnessed By: Bill [Signature]

CANAL BARGE

Move with confidence

Cargo Pipeline Test and/or Vapor Tightness Test Certificate

Barge Name: CBC 1335

Test Date: 10-13-2023

Testing Location: LEMONT IL

Barge Vapor Tightness Test

Test Results

This barge has been tested in accordance to section 40 CFR 61.304(f), and section 63.565(c)(1) and is considered to be vapor tight.

Signature of Tester: RAY ENGLAND

Test Time Started: 0800

Test Time Completed: 0900

Beginning Pressure: 16⁰²

Ending Pressure: 16⁰²

Operational Cargo Pipeline Test

The following test(s) have been performed in compliance with U.S. Coast Guard regulations 33 CFR 156.170 and 46 CFR 35.35-70 and USCG Marine Safety Manual, Vol. II, Section B, Page B6-30.

Transfer System Piping Test Pressure 125 psi 10-13-2023

Cargo Pump Relief Valve Test Pressure 125 psi 10-13-2023

Cargo Pump Pressure Gauge(s) Test Pressure 125 psi 10-13-2023

(If only one test performed, line through Test Not Performed)

Signature/Tester name:

Ray England

Name/Tester Name:

RAY ENGLAND

CBC Authorized Representative

Signature/Witness name:

Jake Stevenson

Print name/Witness name:

Jake Stevenson

Affiliation of Witness (Company):

INT



Campbell Transportation Company, Inc.
2567 Congo Arroyo Road
Newell, WV 26050-1317

Tel. (304) 387-3860

Fax (304) 387-3885

TANK BARGE PIPING PRESSURE TEST FORM

The following vessel equipment has
been tested in accordance with
46 CFR 35.35-70 and 33 CFR 156.170
on the date indicated.

Date: 10-17-22

Vessel Name: CBC 1335

Cargo Pipeline: 198 PSI

Cargo Relief Valve: 12.5 PSI

Cargo Pressure Gauge: Operable

Cargo Transfer Hose: N/A

Tested By: [Signature]

Witnessed By: [Signature]



SOUTHWEST SHIPYARD, L.P.

F-7.5.1(R).6.3-E

18310 Market Street, Channelview, Texas 77530 Phone: 281-860-3200 Fax: 281-860-3215
8502 Cypress Street, Houston, Texas 77012 Phone: 713-967-6300 Fax: 713-967-6301
1002 Texas Clipper Rd., Galveston, Texas 77554 Phone: 409-740-3755 Fax: 409-740-3451

BARGE PIPELINE PRESSURE TEST

THE FOLLOWING BARGE PIPELINE WAS PRESSURE TESTED USING AIR OR LIQUID NITROGEN IN ACCORDANCE WITH SOUTHWEST SHIPYARD PRESSURE TESTING AND INSPECTION PROCEDURES.

BARGE NAME/NUMBER: CBC 1335

BARGE OWNER: CANAL BARGE

OWNER ADDRESS: 835 Union St. New Orleans, LA 70112

TESTING LOCATION:

SOUTHWEST SHIPYARD, L.P.
18310 MARKET STREET
CHANNELVIEW, TX 77530

SOUTHWEST SHIPYARD, L.P.
8502 CYPRESS
HOUSTON, TX 77012

SOUTHWEST SHIPYARD, L.P.
1002 TEXAS CLIPPER RD.
GALVESTON, TX 77554

Identify Location by Checking Box

DATE OF TEST: 9-2-22

SWSLP TESTER/POSITION: Craig Moore / Supervisor

SWSLP TESTER SIGNATURE: Craig Moore

WITNESSING SWSLP INSPECTOR/POSITION: Jeff Stebban / MGR

SWSLP INSPECTOR SIGNATURE: Jeff Stebban

TEST RESULTS

THIS BARGE HAS BEEN TESTED AND INSPECTED IN ACCORDANCE WITH SOUTHWEST SHIPYARD PIPELINE PRESSURE TESTING PROCEDURE, USING THE FOLLOWING GAS: Nitrogen

TIME START: 08:30 TIME STOP: 09:00

PIPING TEST PRESSURE: 20 PSI BELOW DECK, 187 PSI ABOVE DECK

ENDING PRESSURE: 187 PSI WITH 10 MIN MINIMUM HOLD TIME

NO LEAKS DETECTED FROM PRESSURE DROP OR AT JOINTS, CONNECTIONS AND HIGH STRESS REGIONS AROUND OPENING AREAS.