



Pelican Marine Services

15602 Jacintoport Blvd Houston TX 77015

Phone: (346) 282-8544

Date of Test: 06-25-2026

Barge Name: CBC 1119

Official #: 1294679

Barge Owner: CANAL BARGE COMPANY

Owner Address: 1801 ENGINEERS ROAD BELLE CHASSE, LA 70037 UNITED STATES

BARGE VAPOR TIGHTNESS TEST SHEET

The following barge was tested in accordance with the national emission standard for benzene emissions from transfer operations, section 40 CFR 61.304(f) and national emission standards for air pollutants section 40 CFR 63.565(c). This barge has been tested at this facility in accordance to section 61.304(f) and section 63.565(c) and is considered to be vapor tight.

Tester Name: Adrian Morris

Witness Name: Benny Chayira

Tester Signature: A. Morris

Witness Signature: Benny Chayira

Time Started: 11:00

Time Completed: 11:30

Starting Pressure: 28.0

Ending Pressure: 27.6

Allowable Pressure Loss: 1.0

PIPELINE TEST: TRANSFER SYSTEM TESTING DATA

The following barge was tested in accordance with 33 CFR part 156.170 section (c)(4) & (e), equipment tests and inspection requirements.

The Pipeline System was hydro tested at 187.5 psi 06-25-2026

The Pressure Relief Valve was hydro tested at 125 psi N/A

The Load Line was hydro tested at 187.5 psi 06-25-2026

The Steam Line was hydro tested at N/A psi N/A

Cargo Pressure Gauge (Date of Test) 06-25-2026 Percent Accuracy 98%

A. Morris
Signature

06-25-2026
Date



Campbell Transportation Company, Inc.
2567 Congo Arroyo Road
Newell, WV 26050-1317

Tel. (304) 387-3860
Fax (304) 387-3885

TANK BARGE PIPING PRESSURE TEST FORM

The following vessel equipment has
been tested in accordance with
46 CFR 35.35-70 and 33 CFR 156.170
on the date indicated.

Date: 7-8-25

Vessel Name: CBC1119

Cargo Pipeline: 188 PSI

Cargo Relief Valve: MWP 125 PSI

Cargo Pressure Gauge: Operable

Cargo Transfer Hose: N/A

Tested By: Bill Higgins

Witnessed By: Bill [Signature]

FMT

Florida Marine Transporters, Inc.

2360 Fifth Street
Mandeville, LA 70471
(985) 629-2082 Phone
(985) 629-2110 Fax

HOSE AND PIPELINE TESTS

VESSEL: CBC 1119

THE FOLLOWING ITEMS HAVE BEEN CHECKED AND TESTED IN ACCORDANCE WITH 46 CFR 35.35-70 AND 33 CFR 156.170 ON 8/6/2024

- PRESSURE GAUGES HAVE BEEN CHECKED WITHIN 10% OF ACCURACY.
- EMERGENCY SHUTDOWN HAS BEEN CHECKED AND FOUND OPERABLE.
- TRANSFER SYSTEM RELIEF VALVE HAS BEEN TESTED AND CHECKED - 125 P.S.I
- ALL TRANSFER PIPING SYSTEMS AND ASSOCIATED VALVES HAVE BEEN TESTED AND CHECKED AT 187.5 P.S.I.
- N/A CARGO HOSE VISUALLY AND HYDROSTATICALLY CHECKED TO 225 P.S.I.
- N/A VAPOR PIPELINE HAS BEEN VISUALLY CHECKED AND IS CLEAR OF POLMERIZING CARGO.

THE ABOVE ITEMS CHECKED, TESTED, AND VERIFIED BY:

Eugene Rod

T.T. COATINGS, INC

NINE MILE POINT

2012 RIVER RD. WESTWEGO LA, 70094
PHONE (504) 436-3766 FAX (504) 436-3855

CARGO PIPELINE TEST CERTIFICATE

The cargo pipeline on barge CBC 1119 was tested to 187.5 P.S.I, one and half times its maximum allowable working pressure, M.A.W.P., and proved operable in accordance with 33CFR156.170 and 46CFR35.35-70.

The cargo pipeline relief valve was tested and lifted at 125 P.S.I.

The cargo pipeline pressure gauge is working within 10 percent of shown pressure.

Signature/Tester name:

Shane Guidry

Print name/Tester Name:

Shane Guidry

CBC Authorized Representative

Signature/Witness name:

Chuck Hassell

Print name/Witness name:

CHUCK HASSELL

Affiliation of Witness (Company):

T.T. BARGE

Test Date: 4-11-24

T.T. COATINGS, INC NINE MILE POINT

2012 RIVER RD. WESTWEGO LA, 70094
PHONE (504) 436-3766 FAX (504) 436-3855

CARGO PIPELINE TEST CERTIFICATE

The cargo pipeline on barge CBC 1119 was tested to 187.5 P.S.I, one and half times its maximum allowable working pressure, M.A.W.P., and proved operable in accordance with 33CFR156.170 and 46CFR35.35-70.

The cargo pipeline relief valve was tested and lifted at 125 P.S.I.

The cargo pipeline pressure gauge is working within .10 percent of shown pressure.

Signature/Tester name:

Shane Guidry

Print name/Tester Name:

Shane Guidry

CBC Authorized Representative

Signature/Witness name:

Chuck Hassell

Print name/Witness name:

CHUCK HASSELL

Affiliation of Witness (Company):

T.T. BARGE

Test Date: 4-17-23

FMT

Florida Marine Transporters, Inc.

2360 Fifth Street
Mandeville, LA 70471
(985) 629-2082 Phone
(985) 629-2110 Fax

HOSE AND PIPELINE TESTS

VESSEL: E2ms 107

THE FOLLOWING ITEMS HAVE BEEN CHECKED AND TESTED IN ACCORDANCE WITH 46
CFR 15.35-70 AND 33 CFR 156.170 ON 5/26/22

PRESSURE GAUGES HAVE BEEN CHECKED
WITHIN 10% OF ACCURACY.

EMERGENCY SHUTDOWN HAS BEEN CHECKED
AND FOUND OPERABLE.

TRANSFER SYSTEM RELIEF VALVE HAS BEEN
TESTED AND CHECKED - 125 P.S.I.

ALL TRANSFER PIPING SYSTEMS AND
ASSOCIATED VALVES HAVE BEEN TESTED AND
CHECKED AT 187.5 P.S.I.

n/a CARGO HOSE VISUALLY AND
HYDROSTATICALLY CHECKED TO 225 P.S.I.

VAPOR PIPELINE HAS BEEN VISUALLY
CHECKED AND IS CLEAR OF POLMERIZING
CARGO

THE ABOVE ITEMS CHECKED, TESTED, AND VERIFIED BY:

[Signature]

Cargo Piping Test