

TT104, LLC

2012 RIVER RD., WESTWEGO, LA. 70094
OFFICE 504-436-3766 / FAX 504-436-3855

CARGO PIPELINE TEST CERTIFICATE

The cargo pipeline on barge CBC 1117 was tested to 187.5 P.S.I., one and half times its maximum allowable working pressure, M.A.W.P., and proved operable in accordance with 33CFR156.170 and 46CFR35.35-70.

The cargo pipeline relief valve was tested and lifted at 125 P.S.I.

The cargo pipeline pressure gauge is working within 10 percent of shown pressure.

Signature/Tester name:

Mich Bailey

Print name/Tester Name:

Michon Bailey

CBC Authorized Representative

Signature/Witness name:

Chuck Hassell

Print name/Witness name:

CHUCK HASSELL

Affiliation of Witness (Company):

TT104, LLC

Test Date:

6-27-25

FMT

Florida Marine Transporters, Inc.

2360 Fifth Street
Mandeville, LA 70471
(985) 629-2082 Phone
(985) 629-2110 Fax

HOSE AND PIPELINE TESTS


VESSEL: CBC 1117

THE FOLLOWING ITEMS HAVE BEEN CHECKED AND TESTED IN ACCORDANCE WITH 46
CFR 35.35-70 AND 33 CFR 156.170 ON 2/17/24

- PRESSURE GAUGES HAVE BEEN CHECKED WITHIN 10% OF ACCURACY.
- EMERGENCY SHUTDOWN HAS BEEN CHECKED AND FOUND OPERABLE.
- TRANSFER SYSTEM RELIEF VALVE HAS BEEN TESTED AND CHECKED - 125 P.S.I
- ALL TRANSFER PIPING SYSTEMS AND ASSOCIATED VALVES HAVE BEEN TESTED AND CHECKED AT 187.5 P.S.I.
- N/A CARGO HOSE VISUALLY AND HYDROSTATICALLY CHECKED TO 225 P.S.I.
- N/A VAPOR PIPELINE HAS BEEN VISUALLY CHECKED AND IS CLEAR OF POLMERIZING CARGO.

THE ABOVE ITEMS CHECKED, TESTED, AND VERIFIED BY:

Enrique Adeli



Move with confidence

Cargo Pipeline Test and/or Vapor Tightness Test Certificate

Barge Name: CBC 1117

Test Date: 5-16-24

Testing Location: Channahon IL

Barge Vapor Tightness Test

Test Results

This barge has been tested in accordance to section 40 CFR 61.304(f), and section 63.565(c)(1) and is considered to be vapor tight.

Signature of Tester: Manuel Sins

Test Time Started: 0800 Test Time Completed: 0900

Beginning Pressure: 1 psi Ending Pressure: 1 psi

Operational Cargo Pipeline Test

The following test(s) have been performed in compliance with U.S. Coast Guard regulations 33 CFR 156.170 and 46 CFR 35.35-70 and USCG Marine Safety Manual, Vol. II, Section B, Page B6-30.

Transfer System Piping	Test Pressure	✓ 125 psi	5-16-24
Cargo Pump Relief Valve	Test Pressure	✓ 125 psi	
Cargo Pump Pressure Gauge(s)	Test Pressure	✓ 125 psi	

(If only one test performed, line through Test Not Performed)

Signature/Tester name: Manuel Sins

Print name/Tester Name: Manuel Sins

CBC Authorized Representative

Signature/Witness name: Clifford Chapman

Print name/Witness name: Clifford Chapman

Affiliation of Witness (Company): Int



Move with confidence

Cargo Pipeline Test and/or Vapor Tightness Test Certificate

Barge Name: CBC 1117

Test Date: 6.8.2023

Testing Location: Stepan

Barge Vapor Tightness Test

Test Results

This barge has been tested in accordance to section 40 CFR 61.304(f), and section 63.565(c)(1) and is considered to be vapor tight.

Signature of Tester: W/A

Test Time Started: W/A

Test Time Completed: W/A

Beginning Pressure: W/A

Ending Pressure: W/A

Operational Cargo Pipeline Test

The following test(s) have been performed in compliance with U.S. Coast Guard regulations 33 CFR 156.170 and 46 CFR 35.35-70 and USCG Marine Safety Manual, Vol. II, Section B, Page B6-30.

Transfer System Piping	Test Pressure	125 psi ✓
Cargo Pump Relief Valve	Test Pressure	125 psi ✓
Cargo Pump Pressure Gauge(s)	Test Pressure	125 psi ✓

(If only one test performed, line through Test Not Performed)

Signature/Tester name: [Signature]

Print name/Tester Name: R. Matt Bourgeois

CBC Authorized Representative

Signature/Witness name: [Signature]

Print name/Witness name: RANDY ROGERS

Affiliation of Witness (Company): MIDWEST



SOUTHWEST SHIPYARD, L.P.

F-7.5.1(R).6.2-E

18310 Market Street, Channelview, Texas 77530 Phone: 281-860-3200 Fax: 281-860-3215
8502 Cypress Street, Houston, Texas 77012 Phone: 713-967-6300 Fax: 713-967-6301
1002 Texas Clipper Rd., Galveston, Texas 77554 Phone: 409-740-3755 Fax: 409-740-3451

BARGE PIPELINE HYDROSTATIC TEST

THE FOLLOWING BARGE WAS TESTED IN ACCORDANCE WITH 33 CFR - PART 156.170, SECTION (c)(4) & (e), EQUIPMENT TESTS AND INSPECTIONS REQUIREMENTS.

BARGE NAME/NUMBER: E2MS104

BARGE OWNER: CANBELL TRANSPORTATION

OWNER ADDRESS: _____

TESTING LOCATION:

SOUTHWEST SHIPYARD, L.P.
18310 MARKET STREET
CHANNELVIEW, TX 77530

SOUTHWEST SHIPYARD, L.P.
8502 CYPRESS
HOUSTON, TX 77012

SOUTHWEST SHIPYARD, L.P.
1002 TEXAS CLIPPER RD.
GALVESTON, TX 77554

Identify Location by Checking Box

DATE OF TEST: 06/21/2022

SWSLP TESTER/POSITION: DAVE FIX

SWSLP TESTER SIGNATURE: Dave Fix

WITNESSING SWSLP INSPECTOR/POSITION: GERARDO MARTINEZ

SWSLP INSPECTOR SIGNATURE: [Signature]

TEST RESULTS

THIS BARGE HAS BEEN TESTED IN ACCORDANCE WITH 33 CFR, PART 156.170, SECTION (C)(4) AND (E) WITH HYDROSTATIC TESTING.

TIME START: 10:30 TIME STOP: 11:00

TEST PRESSURE: 187.5 PSI WITH MINIMUM HOLD TIME OF 10 MINUTES

ENDING PRESSURE: 187.5 PSI

NO LEAKS DETECTED AT JOINTS, CONNECTIONS AND HIGH STRESS REGIONS AROUND OPENINGS AND THICKNESS TRANSITIONS.