



ILLINOIS MARINE TOWING, INC.

LEMONT SHIPYARD

Lemont Shipyards Physical Address – 16600 Des Plaines Rd., Lemont, IL 60439

Lemont Shipyards – Phone: 630-972-2920 Fax: 630-972-2915

Billing Address – 203 North Ottawa St, Suite 200, Joliet, IL 60432

TRANSFER SYSTEM TESTING DATA

Barge Number: CBC 1350

The Pipeline System was tested at 187.50 P.S.I.

6/23/26 IMT Shipyards

The Pressure Relief Valve was tested at 125 P.S.I.

The Cargo Hose was tested at 187.50 P.S.I.

The cargo pipeline pressure gauge is working to within 10% of shown pressure.

Tester:

Witnessing Inspector:

X Jeff Westbrook

X [Signature]

Date:

6/23/26

CANAL BARGE

Move with confidence

Cargo Pipeline Test and/or Vapor Tightness Test Certificate

Barge Name: CBC 1350

Test Date: 08-04-2025

Testing Location: CHANNAHON

Barge Vapor Tightness Test

Test Results

This barge has been tested in accordance to section 40 CFR 61.304(f), and section 63.565(c)(1) and is considered to be vapor tight.

Signature of Tester: RAY ENGLAND

Test Time Started: 0700

Test Time Completed: 0800

Beginning Pressure: 1psf

Ending Pressure: 1psf

Operational Cargo Pipeline Test

The following test(s) have been performed in compliance with U.S. Coast Guard regulations 33 CFR 156.170 and 46 CFR 35.35-70 and USCG Marine Safety Manual, Vol. II, Section B, Page B6-30.

Transfer System Piping Test Pressure 125 psi 08-04-2025

Cargo Pump Relief Valve Test Pressure 125 psi 08-04-2025

Cargo Pump Pressure Gauge(s) Test Pressure 125 psi 08-04-2025

(If only one test performed, line through Test Not Performed)

Signature/Tester name:

Ray England

Name/Tester Name:

RAY ENGLAND

CBC Authorized Representative

Signature/Witness name:

Manuel Silva

Print name/Witness name:

Manuel Silva

Affiliation of Witness (Company):

INT

T.T. COATINGS, INC NINE MILE POINT

2012 RIVER RD. WESTWEGO LA, 70094
PHONE (504) 436-3766 FAX (504) 436-3855

CARGO PIPELINE TEST CERTIFICATE

The cargo pipeline on barge CBC 1350 was tested to 187.5 P.S.I., one and half times its maximum allowable working pressure, M.A.W.P., and proved operable in accordance with 33CFR156.170 and 46CFR35.35-70.

The cargo pipeline relief valve was tested and lifted at 125 P.S.I.

The cargo pipeline pressure gauge is working within 10 percent of shown pressure.

The steam system pipeline was tested to one and a half times its maximum allowable working pressure, M.A.W.P., and proved operable in accordance with 46CFR61.15-5.

The steam system pipeline relief valve was tested and lifted at 125 P.S.I.

Signature/Tester name:

Micron Bailey

Print name/Tester Name:

Micron Bailey

CBC Authorized Representative

Signature/Witness name:

Chuck Hassell

Print name/Witness name:

CHUCK HASSELL

Affiliation of Witness (Company):

T.T. BARGE

Test Date: 8-20-24

T.T. COATINGS, INC

NINE MILE POINT

2012 RIVER RD. WESTWEGO LA, 70094
PHONE (504) 436-3766 FAX (504) 436-3855

CARGO PIPELINE TEST CERTIFICATE

The cargo pipeline on barge CBC-1350 was tested to **187.5 P.S.I.**, one and half times its maximum allowable working pressure, M.A.W.P., and proved operable in accordance with 33CFR156.170 and 46CFR35.35-70.

The cargo pipeline relief valve was tested and lifted at **125 P.S.I.**

The cargo pipeline pressure gauge is working within **10** percent of shown pressure.

The steam system pipeline was tested to one and a half times its maximum allowable working pressure, M.A.W.P., and proved operable in accordance with 46CFR61.15-5.

The steam system pipeline relief valve was tested and lifted at **125 P.S.I.**

Signature/Tester name:

Print name/Tester Name:

CBC Authorized Representative

Signature/Witness name:

Print name/Witness name:

Affiliation of Witness (Company):

Test Date:

10/20/23



BARGE PIPING LETTER

INSTRUCTIONS: ALL FIELDS ARE REQUIRED. USE N/A ON ANY NON-APPLICABLE LINE.

BARGE OWNER / BARGE NAME: Canal Barge / CBC 1350
 Letter expiration date (one year from test date): 8-30-23

NOTE: Test results are valid for (1) one year from date of test.

1. Cargo Piping and Valves (actual date of test): 8-30-22
 Test Pressure (188 psi): 188 psi Passed
2. Cargo Relief Valve (actual date of test): 8-30-22
 Test Pressure (125 psi): 125 psi Passed
3. Cargo Pressure Gauge (actual date of test): 8-30-22
 Percent of Accuracy (%): 2%
4. Steam Piping and Relief Valves (actual date of test): 8-30-22
 Test Pressure (125 psi): 125 PSI Passed
5. Cargo Transfer Hose (actual date of test): _____
 Test Pressure (188 psi): _____

[Signature] _____ witness [Signature]
 Signature of Tester:

Gerald K. Libert _____ witness DEUNIS PAR
 Printed Name of Tester:

JMI Elmwood / Belle Chasse, La. 70037
 Company / Location of Tester:

James Elmwood Repair & Maintenance, LLC • 222 Bayou Road • Belle Chasse, Louisiana 70037