



Pelican Marine Services

15602 Jacintoport Blvd Houston TX 77015

Phone: (346) 282-8544

Date of Test: 06-17-2026

Barge Name: CBC 341

Barge Owner: CANAL BARGE COMPANY

Owner Address: 1801 ENGINEERS ROAD BELLE CHASSE, LA 70037 UNITED STATES

Official #: 1222666

BARGE VAPOR TIGHTNESS TEST SHEET

The following barge was tested in accordance with the national emission standard for benzene emissions from transfer operations, section 40 CFR 61.304(f) and national emission standards for air pollutants section 40 CFR 63.565(c). This barge has been tested at this facility in accordance to section 61.304(f) and section 63.565(c) and is considered to be vapor tight.

Tester Name: Bermy Chauvin

Tester Signature: Bermy Chauvin

Time Started: 9:00

Starting Pressure: 28.0

Allowable Pressure Loss: 1.0

Witness Name: Adriana Morris

Witness Signature: A. Morris

Time Completed: 9:30

Ending Pressure: 27.4

PIPELINE TEST: TRANSFER SYSTEM TESTING DATA

The following barge was tested in accordance with 33 CFR part 156.170 section (c)(4) & (e), equipment tests and inspection requirements.

The Pipeline System was hydro tested at 187.5 psi 06-17-2026

The Pressure Relief Valve was hydro tested at 125 psi N/A

The Load Line was hydro tested at 187.5 psi 06-17-2026

The Steam Line was hydro tested at N/A psi N/A

Cargo Pressure Gauge (Date of Test) 06-17-2026 Percent Accuracy 98%

Bermy Chauvin
Signature

06-17-2026
Date



5848B Proctor Street
Port Arthur, TX 77642
409.962.1302

HYDROSTATIC PIPELINE TEST REPORT

The following vessel's pipeline has been tested and stenciled in accordance with U.S.C.G. regulation 33 CFR 156.170 on the dates indicated:

Vessel Name: CBC 341
Vessel Owner: Canal Barge Co.
Date of Test: 3/5/20
Test Pressure: 188 psi M.A.W.P 125 psi
Name of Tester: Jesus Trejo
Tester Signature: ~~me 3/5/20~~ Trejo
Name of Witness: Cassie White
Witness Signature: Cassie White

Pump Psi Relief Tested:

Cargo Dummy Line Tested: _____



VLS

MARINE SERVICES

Cargo Piping Test Letter

Note: Test results are valid for (1) year from date of test!

Date:	<u>3/18/2025</u>	M.A.W.P.:	<u>125</u>
Vessel:	<u>CBC 341</u>	Method of Test:	<u>Hydro</u>
Owner:	<u>Canal Barge Company</u>	Testing Location:	<u>VLS Marine Services Inc.</u>
Address:	<u>1801 Engineers Rd</u> <u>Belle Chase, LA 70037</u>	Physical Address:	<u>8700 Old Yacht Club Rd</u> <u>Port Arthur, TX 77642</u>

TRANSFER SYSTEM TESTING DATA

**** Fill out completely. Write N/A on any non-applicable line. ****

Date:	Barge Piping:	Results	Note:
<u>3/18/2025</u>	<u>Cargo piping & valves</u>	<u>187.5</u> p.s.i	
<u>3/18/2025</u>	<u>Cargo pressure gauges</u>	<u>98</u> % accurate	
<u>-</u>	<u>Steam System</u>	<u>n/a</u> p.s.i	

Note: Test each pressure gauges annually, accurate within 10 percent. Test each remote controlled operating or indicating equipment such as remotely operated valve, tank alarm, or emergency shutdown device. 33 CFR 156.170(c)(2) & 46 CFR 35.35-70(b)

SIGNATURES

I credit that the tests contained herein were conducted in compliance with 33 CFR 156.170, 46 CFR 35.35-70.

Tester name: Tyler Derouen
Tester signature:
Witnessing inspector name: John Durio
Witnessing inspector signature:
Witnessing inspector affiliation: VLS Marine



Move with confidence

Cargo Pipeline Test and/or Vapor Tightness Test Certificate

Barge Name: CBC 341
Test Date: July 2, 2024
Testing Location: Channahon

Barge Vapor Tightness Test

Test Results

This barge has been tested in accordance to section 40 CFR 61.304(f), and section 63.565(c)(1) and is considered to be vapor tight.

Signature of Tester: _____
Test Time Started: _____ Test Time Completed: _____
Beginning Pressure: _____ Ending Pressure: _____

Operational Cargo Pipeline Test

The following test(s) have been performed in compliance with U.S. Coast Guard regulations 33 CFR 156.170 and 46 CFR 35.35-70 and USCG Marine Safety Manual, Vol. II, Section B, Page B6-30.

Transfer System Piping	Test Pressure	✓ 125 psi
Cargo Pump Relief Valve	Test Pressure	✓ 125 psi - IMT Shipyard
Cargo Pump Pressure Gauge(s)	Test Pressure	✓ 125 psi / 7-2-2024

(If only one test performed, line through Test Not Performed)

Signature/Tester name: *Manuel Silva*
Print name/Tester Name: Manuel Silva
CBC Authorized Representative IMT

Signature/Witness name: *Jeff Westbrook*
Print name/Witness name: Jeff Westbrook
Affiliation of Witness (Company): IMT



ILLINOIS MARINE TOWING, INC.

LEMONT SHIPYARD

Lemont Shipyard Physical Address – 16600 Des Plaines Rd., Lemont, IL 60439

Lemont Shipyard – Phone: 630-972-2920 Fax: 630-972-2915

Billing Address – 203 North Ottawa St, Suite 200, Joliet, IL 60432

TRANSFER SYSTEM TESTING DATA

Barge Number CBC 341

The Pipeline System was tested at 187.50 P.S.I.	<u>09-12-2023</u>
The Pressure Relief Valve was tested at 125 P.S.I.	<u>09-12-2023</u>
The Cargo Hose was tested at 187.50 P.S.I.	<u>N/A</u>
The cargo pipeline pressure gauge is working to within 10% of shown pressure.	

Tester Name/Signature: RAY ENGLAND Ray England

Witness Name/Signature: JAKE STEVENSON

Illinois Marine Towing Lemont Shipyard

Date: 09-12-2023



Move with confidence

Cargo Pipeline Test and/or Vapor Tightness Test Certificate

Barge Name: CBC 341

Test Date: 11/22/22

Testing Location: McKinney Fleet Baton Rouge

Barge Vapor Tightness Test

Test Results

This barge has been tested in accordance to section 40 CFR 61.304(f), and section 63.565(c)(1) and is considered to be vapor tight.

Signature of Tester: _____

Test Time Started: _____ Test Time Completed: _____

Beginning Pressure: _____ Ending Pressure: _____

Operational Cargo Pipeline Test

The following test(s) have been performed in compliance with U.S. Coast Guard regulations 33 CFR 156.170 and 46 CFR 35.35-70 and USCG Marine Safety Manual, Vol. II, Section B, Page B6-30.

Transfer System Piping	Test Pressure	<u>+</u> 125 psi
Cargo Pump Relief Valve	Test Pressure	<u>+</u> 125 psi
Cargo Pump Pressure Gauge(s)	Test Pressure	<u>+</u> 125 psi

(If only one test performed, line through Test Not Performed)

Signature: Brennan Tucker
CBC Authorized Representative

Witness: Elton Delcambre

Print Name: Brennan Tucker

Witness: Elton Delcambre

Revision Date: 2/15/2019