



WALKER BOAT YARD
A DIVISION OF JAMES MARINE, INC.

4040 Clarks River Rd. Paducah, KY 42002
PHONE (270) 898-7392

CARGO PIPELINE TEST CERTIFICATE

Barge Name: CBC 1372

Official # 1249105

Barge Owner: Canal Barge Co

Owner Address: 1801 Engineers Rd. Belle Chasse, La
70037

Date of Test: 6/12/20

Name of Tester: Jeff Rushing

Witnessing Inspector: Blaise Suave

Inspector Signature: [Signature]

The cargo pipeline on barge CBC 1372 was tested to **187.5 P.S.I.**, one and half times its maximum allowable working pressure, M.A.W.P., and proved operable in accordance with 33CFR156.170 and 46CFR35.35-70.

The cargo pipeline pressure gauge is working within **10** percent of shown pressure.

Date: 6/12/20

Signature: [Signature]



Move with confidence

Cargo Pipeline Test and/or Vapor Tightness Test Certificate

Barge Name: CBC 1372

Test Date: 8-6-25

Testing Location: CHEVRON LOUISVILLE

Barge Vapor Tightness Test

Test Results

This barge has been tested in accordance to section 40 CFR 61.304(f), and section 63.565(c)(1) and is considered to be vapor tight.

Signature of Tester: Joe Engelman

Test Time Started: 0900

Test Time Completed: 1000

Beginning Pressure: 1 PSI

Ending Pressure: 1 PSI

Operational Cargo Pipeline Test

The following test(s) have been performed in compliance with U.S. Coast Guard regulations 33 CFR 156.170 and 46 CFR 35.35-70 and USCG Marine Safety Manual, Vol. II, Section B, Page B6-30.

Transfer System Piping	Test Pressure	125 psi <u>9C</u>
Cargo Pump Relief Valve	Test Pressure	125 psi <u>9E</u>
Cargo Pump Pressure Gauge(s)	Test Pressure	125 psi <u>9E</u>

(If only one test performed, line through Test Not Performed)

Signature/Tester name: JOE ENGELMAN

Print name/Tester Name: Joe Engelman
CBC Authorized Representative

Signature/Witness name: Shawn Chism

Print name/Witness name: SHAWN CHISM

Affiliation of Witness (Company): PSC



Cargo Piping Test Letter

Note: Test results are valid for (1) year from date of test!

Date:	<u>1/30/2025</u>	M.A.W.P.	<u>125</u>
Vessel:	<u>CBC 1372</u>	Method of Test:	<u>Hydro</u>
Owner:	<u>Canal Barge Company</u>	Testing Location:	<u>VLS Marine Services Inc.</u>
Address:	<u>1801 Engineers Rd</u>	Physical Address:	<u>8700 Old Yacht Club Rd</u>
	<u>Belle Chase, LA 70037</u>		<u>Port Arthur, TX 77642</u>

TRANSFER SYSTEM TESTING DATA

**** Fill out completely. Write N/A on any non-applicable line. ****


Date:	Barge Piping:	Results	Note:
1/30/2025	Cargo piping & valves	187.5 p.s.i	
1/30/2025	Cargo pressure gauges	98 % accurate	
N/A	Steam System	125 p.s.i	

Note: Test each pressure gauges annually, accurate within 10 percent. Test each remote controlled operating or indicating equipment such as remotely operated valve, tank alarm, or emergency shutdown device. 33 CFR 156.170(c)(2) & 46 CFR 35.35-70(b)


SIGNATURES

I credit that the tests contained herein were conducted in compliance with 33 CFR 156.170, 46 CFR 35.35-70.


Tester name: Charles Johnson

Tester signature: 

Witnessing inspector name: Kendall White

Witnessing inspector signature: 


Witnessing inspector affiliation: Canal



5848 Proctor Street
Port Arthur, TX 77642
409.962.1302

PIPELINE TEST REPORT

The following vessel's pipeline has been tested and stenciled in accordance with U.S.C.G. regulation 33 CFR 156.170 on the dates indicated:

Vessel Name:	CBC-1372
Vessel Owner:	Canal Barge Company
Date of Test:	3/13/24
Test Pressure:	188 psi.
Name of Tester:	Kurt Moerbe
Tester Signature:	
Name of Witness:	Wes Broussard
Witness Signature:	

T.T. COATINGS, INC

NINE MILE POINT

2012 RIVER RD. WESTWEGO LA, 70094
PHONE (504) 436-3766 FAX (504) 436-3855

CARGO PIPELINE TEST CERTIFICATE

The cargo pipeline on barge CBC 1372 was tested to **187.5 P.S.I.**, one and half times its maximum allowable working pressure, M.A.W.P., and proved operable in accordance with 33CFR156.170 and 46CFR35.35-70.

The cargo pipeline relief valve was tested and lifted at **125 P.S.I.**

The cargo pipeline pressure gauge s working within **10** percent of shown pressure.

Signature/Tester name:

Shane Guidry

Print name/Tester Name:

Shane Guidry

CBC Authorized Representative

Signature/Witness name:

Chuck Hassell

Print name/Witness name:

CHUCK HASSELL

Affiliation of Witness (Company):

T.T. BARGE

Test Date: 4-17-23



SOUTHWEST SHIPYARD, L.P.

F-7.5.1(R).6.2-E

18310 Market Street, Channelview, Texas 77530 Phone: 281-860-3200 Fax: 281-860-3215
8502 Cypress Street, Houston, Texas 77012 Phone: 713-967-6300 Fax: 713-967-6301
1002 Texas Clipper Rd., Galveston, Texas 77554 Phone: 409-740-3755 Fax: 409-740-3451

BARGE PIPELINE HYDROSTATIC TEST

THE FOLLOWING BARGE WAS TESTED IN ACCORDANCE WITH 33 CFR – PART 156.170, SECTION (c)(4) & (e), EQUIPMENT TESTS AND INSPECTIONS REQUIREMENTS.

BARGE NAME/NUMBER: CBC 1372

BARGE OWNER: CANAL

OWNER ADDRESS: _____

TESTING
LOCATION:

SOUTHWEST SHIPYARD, L.P.
18310 MARKET STREET
CHANNELVIEW, TX 77530

SOUTHWEST SHIPYARD, L.P.
8502 CYPRESS
HOUSTON, TX 77012

SOUTHWEST SHIPYARD, L.P.
1002 TEXAS CLIPPER RD.
GALVESTON, TX 77554

Identify Location by Checking Box

☐☐☐

DATE OF TEST: 5-26-22

SWSLP TESTER/POSITION: JONATHAN PEREZ / SUPERVISOR

SWSLP TESTER SIGNATURE: [Signature]

WITNESSING SWSLP INSPECTOR/POSITION: JOE COBB / SHIFT MANAGER

SWSLP INSPECTOR SIGNATURE: [Signature]

TEST RESULTS

THIS BARGE HAS BEEN TESTED IN ACCORDANCE WITH 33 CFR, PART 156.170, SECTION (C)(4) AND (E) WITH HYDROSTATIC TESTING.

TIME START: 1430 TIME STOP: 1500

TEST PRESSURE: 188 PSI WITH MINIMUM HOLD TIME OF 10 MINUTES

ENDING PRESSURE: 188 PSI

NO LEAKS DETECTED AT JOINTS, CONNECTIONS AND HIGH STRESS REGIONS AROUND OPENINGS AND THICKNESS TRANSITIONS.



Campbell Transportation Company, Inc.
2567 Congo Arroyo Road
Newell, WV 26050-1317

Tel. (304) 387-3860
Fax (304) 387-3885

TANK BARGE PIPING PRESSURE TEST FORM

The following vessel equipment has
been tested in accordance with
46 CFR 35.35-70 and 33 CFR 156.170
on the date indicated.

Date: 4-6-22

Vessel Name: CBCL1372

Cargo Pipeline: 148 PSI

Cargo Relief Valve: 125 PSI

Cargo Pressure Gauge: Operable

Cargo Transfer Hose: N/A

Tested By: Levi Miller

Witnessed By: Bill Miller