



Cargo Piping Test Letter

Note: Test results are valid for (1) year from date of test!

Date:	7/2/2026	M.A.W.P.	125 PSI
Vessel:	CBC 107	Method of Test:	HYDRO
Owner:	Canal Barge Company	Testing Location:	VLS Marine Services-Plaquemine
Address:	1801 Engineers Rd	Physical Address:	1070 River Road
	Belle Chase, LA 70037		Sunshine, La 70780

TRANSFER SYSTEM TESTING DATA

**** Fill out completely. Write N/A on any non-applicable line. ****

Date:	Barge Piping:	Results
7/2/2026	Cargo piping & valves	187.5 p.s.i
7/2/2026	Cargo pressure gauges	98% accurate
7/2/2026	Steam System	125 PSI

Note: Test each pressure gauges annually, accurate within 10 percent. Test each remote controlled operating or indicating equipment such as remotely operated valve, tank alarm, or emergency shutdown device. 33 CFR 156.170(c)(2) & 46 CFR 35.35-70(b)

SIGNATURES

I credit that the tests contained herein were conducted in compliance with 33 CFR 156.170, 46 CFR 35.35-70.

Tester name:	Ricardo Mendoza
Tester signature:	
Witnessing inspector name:	Ricardo Sicardo
Witnessing inspector signature:	
Witnessing inspector affiliation:	PROJECT MANAGER

T.T. 237, LLC

Specializing in Gas Freeing, Cleaning and Repairs
5190 North River Road, Port Allen, Louisiana 70767
Phone: (225) 473-8222 Fax: (225) 473-2199

Pipeline Test Letter

Date: 5/18/26

To Whom It May Concern:

The cargo pipeline and relief valve as required by 33CRH156.170, on tank barge

CBC 107 located at T.T. 237, was tested on 5/18/26 at 188psi.

- Pressure gauge was found to be operating.
- The relief valve functioned as required.
- The steam piping system was tested at 125 psi.
- The steam system relief valve functioned as required.

Signature of Tester: Joey Jones

WITNESS: [Signature]



Cargo Piping Test Letter

Note: Test results are valid for (1) year from date of test!

Date:	6/23/2025	M.A.W.P.	125
Vessel:	CBC 107	Method of Test:	Hydro
Owner:	Canal Barge Company	Testing Location:	VLS Marine Services Inc.
Address:	1801 Engineers Rd Belle Chase, LA 70037	Physical Address:	8700 Old Yacht Club Rd Port Arthur, TX 77642

TRANSFER SYSTEM TESTING DATA

**** Fill out completely. Write N/A on any non-applicable line. ****

Date:	Barge Piping:	Results	Note:
6/23/2025	Cargo Pipeline	187.5 p.s.i	
6/23/2025	Cargo pressure gauges	98 % accurate	
6/23/2025	Steam System	125 p.s.i	

Note: Test each pressure gauges annually, accurate within 10 percent. Test each remote controlled operating or indicating equipment such as remotely operated valve, tank alarm, or emergency shutdown device. 33 CFR 156.170(c)(2) & 46 CFR 35.35-70(b)

SIGNATURES

I credit that the tests contained herein were conducted in compliance with 33 CFR 156.170, 46 CFR 35.35-70.

Tester name:	Charles Johnson
Tester signature:	
Witnessing inspector name:	Tosha McKusker
Witnessing inspector signature:	
Witnessing inspector affiliation:	VLS

T.T. 237, LLC

Specializing in Gas Freeing, Cleaning and Repairs
5190 North River Road, Port Allen, Louisiana 70767
Phone: (225) 473-8222 Fax: (225) 473-2199

Pipeline Test Letter

Date: 8/1/24

To Whom It May Concern:

The cargo pipeline and relief valve as required by 33CRH156.170, on tank barge

CBC 107 located at T.T. 237, was tested on 8/1/24 at 188psi.

- Pressure gauge was found to be operating.
- The relief valve functioned as required.
- The steam piping system was tested at 125 psi.
- The steam system relief valve functioned as required.

Signature of Tester: 

Witness: 

LYNCHBURG SHIPYARD
999 Independence Pkwy N.
Baytown, TX 77520

BARGE PIPE TEST SHEET

THE FOLLOWING BARGE WAS TESTED IN ACCORDING WITH THE NATIONAL EMISSION STANDARD FOR BENZENE EMISSIONS FROM TRANSFER OPERATIONS, SECTION 40 CFR, 61.304 (F), AND NATION EMISSIONS STANDARDS FOR HAZARDOUS AIR POLLUTANTS SECTION 40 CFR 63.565 (C).

THE FOLLOWING BARGE WAS TESTED IN ACCORDANCE WITH 33 CFR- PART 156.170, SECTION (c)(4) & (e), EQUIPMENT TESTS AND INSPECTIONS REQUIREMENTS

Barge Name: CBC-107 Official# 1110706

Barge Owner: Canal Barge Company Inc

Owner Address: 1801 Engineers Road Belle Chasse, La 70037 United States

Date of Test: 8-10-23 Name of Tester: Karim Mender

Witnessing Inspector: Juan Serrano

Inspector Signature: 

TRANSFER SYSTEM TESTING DATA

The Pipeline System was hydro tested at 187.50 P.S.I. 8-10-23


The Pressure Relief Valve was tested at 125 P.S.I. N/A

The Load Line was tested at 187.50 P.S.I. 8-10-23

The Steam Line was tested 8-10-23

Cargo Pressure Gauge (Date of Test) 8-10-23 Percent Accuracy 98%

Lynchburg Shipyard Supervisor


SIGNATURE

8-10-23
DATE



Campbell Transportation Company, Inc.
2567 Congo Arroyo Road
Newell, WV 26050-1317

Tel. (304) 387-3860
Fax (304) 387-3885

TANK BARGE PIPING PRESSURE TEST FORM

The following vessel equipment has
been tested in accordance with
46 CFR 35.35-70 and 33 CFR 156.170
on the date indicated.

Date: 9-7-22

Vessel Name: CBC107

Cargo Pipeline: 125 PSI Operational

Cargo Relief Valve: 125 PSI

Cargo Pressure Gauge: Operable

Cargo Transfer Hose: N/A

Tested By: [Signature]

Witnessed By: Bill [Signature]