



Hines Furlong Line
2567 Congo Arroyo Road
Newell, WV 26050-1317
(304) 387-3860

TANK BARGE PIPING PRESSURE TEST FORM

The following vessel equipment has
been tested in accordance with
46 CFR 35.35-70 and 33 CFR 156.170
on the date indicated.

Date: 7-17-26

Vessel Name: CBC 1106

Cargo Pipeline: 188 PSI

Cargo Relief Valve: MWP 125 PSI

Cargo Pressure Gauge: Operable

Cargo Transfer Hose: N/A

Tested By: John Hunt

Witnessed By: Bill Pitts



Pelican Marine Services

15602 Jacintoport Blvd Houston TX 77015

Phone: (346) 282-8544

Date of Test: 08-20-2025

Barge Name: CDC 1106

Official #: 1255077

Barge Owner: CANAL BARGE COMPANY

Owner Address: 1801 ENGINEERS ROAD BELLE CHASSE, LA 70037 UNITED STATES

BARGE VAPOR TIGHTNESS TEST SHEET

The following barge was tested in accordance with the national emission standard for benzene emissions from transfer operations, section 40 CFR 61.304(f) and national emission standards for air pollutants section 40 CFR 63.565(c). This barge has been tested at this facility in accordance to section 61.304(f) and section 63.565(c) and is considered to be vapor tight.

Tester Name: Berny Chavira

Witness Name: Johnny Roberson

Tester Signature: Berny Chavira

Witness Signature: [Signature]

Time Started: 10:30

Time Completed: 11:00

Starting Pressure: 28.0

Ending Pressure: 27.4

Allowable Pressure Loss: 1.0

PIPELINE TEST: TRANSFER SYSTEM TESTING DATA

The following barge was tested in accordance with 33 CFR part 156.170 section (c)(4) & (e), equipment tests and inspection requirements.

The Pipeline System was hydro tested at 187.5 psi 08-20-2025

The Pressure Relief Valve was hydro tested at 125 psi N/A

The Load Line was hydro tested at 187.5 psi 08-20-2025

The Steam Line was hydro tested at N/A psi N/A

Cargo Pressure Gauge (Date of Test) 08-20-2025 Percent Accuracy 98%

Berny Chavira
Signature

08-20-2025
Date



SOUTHWEST SHIPYARD, L.P.

18310 Market Street, Channelview, Texas 77530
8502 Cypress Street, Houston, Texas 77012
1002 Texas Clipper Rd., Galveston, Texas 77554

Phone: 281-860-3200 Fax: 281-860-3215
Phone: 713-967-6300 Fax: 713-967-6301
Phone: 409-740-3755 Fax: 409-740-3451

F-7.5.1(R).6-C

BARGE PIPING TEST LETTER

Note: Test Results are valid for One (1) Year from Date of Test !

INSTRUCTIONS: FILL OUT COMPLETELY. WRITE "N/A" ON ANY NON-APPLICABLE LINE.

BARGE NAME / NUMBER: CBC 110 6

BARGE OWNER: Campbell / Cawit

OWNER ADDRESS: _____

TESTING
LOCATION:

SOUTHWEST SHIPYARD, L.P.
18310 MARKET STREET
CHANNELVIEW, TX 77530

SOUTHWEST SHIPYARD, L.P.
8502 CYPRESS
HOUSTON, TX 77012

SOUTHWEST SHIPYARD, L.P.
1002 TEXAS CLIPPER RD.
GALVESTON, TX 77554

Identify Location by Checking Box



LETTER EXPIRATION DATE (One Year from Test):

10/10/2025

1. Cargo Piping and Valves (Date of Test):

10/10/2024

Test Pressure (psi):

188 PSI

2. Cargo Pressure Gauge (Date of Test):

10/10/2024

Percent Accuracy (%):

98.70

3. Steam Piping and Valves (Date of Test):

10/10/2024

Test Pressure (psi):

125 PSI

SWSLP Tester/Position:

[Signature]

Date: _____

SWSLP Inspector/Position:

[Signature]

Date: 10/10/2024

DISTRIBUTION: Place original as last page of "USCG Papers Folder" located in Barge document mailbox.

LYNCHBURG SHIPYARD
999 Independence Pkwy N.
Baytown, TX 77520

BARGE VAPOR TIGHTNESS TEST SHEET

THE FOLLOWING BARGE WAS TESTED IN ACCORDANCE WITH THE NATIONAL EMISSION STANDARD FOR BENZENE EMISSIONS FROM TRANSFER OPERATIONS, SECTION 40 CFR, 61.304 (F), AND NATION EMISSIONS STANDARDS FOR HAZARDOUS AIR POLLUTANTS SECTION 40 CFR 63.565 (C).


Barge Name: CBC 1106 Official# 1255077

Barge Owner: Canal Barge Company Inc

Owner Address: 1801 Engineers Road Belle Chasse, La 70037 United States

Date of Test: 7 - 18 - 24 Name of Tester: Karim Mendez

Witnessing Inspector: ☒ Juan Serrano ☐ Juan Maldonado ☐ Angel Arredondo

Inspector Signature: 

TEST RESULTS

This barge has been tested at this facility in accordance to Section 61.304 (f), and section 63.565 (c) and is considered to be vapor-tight.

Signature of Tester: 

Time Started: 20:00 Time Completed: 20:30

Starting Pressure: 27.7 Ending Pressure: 26.7

Allowable Pressure Loss: 1.0

PIPELINE TEST: TRANSFER SYSTEM TESTING DATA

THE FOLLOWING BARGE WAS TESTED IN ACCORDANCE WITH 33 CFR- PART 156.170, SECTION (c)(4) & (e), EQUIPMENT TESTS AND INSPECTIONS REQUIREMENTS.

The Pipeline System was hydro tested at 187.50 P.S.I. 7 - 18 - 24


The Pressure Relief Valve was hydro tested at 125 P.S.I. N/A -

The Load Line was hydro tested at 187.50 P.S.I. 7 - 18 - 24

The Steam Line was hydro tested at 125 P.S.I. N/A -

Cargo Pressure Gauge (Date of Test) 7 - 18 - 24 Percent Accuracy 98%

Lynchburg Shipyard Supervisor


SIGNATURE

7 - 18 - 24
DATE

Marathon Petroleum Company LP
Marine Repair Facility
101 12th Street
Catlettsburg, Kentucky 41129

ANNUAL TRANSFER SYSTEM TESTING DATA

Tank Barge Name: CBC 1106 Date: 8-24-23

Pipeline System was tested at maximum working pressure : YES ☒ NO ☐ @PSI 187.5

All Piping Spool Pieces and Reducer on tank barge, either attached to cargo header valves or unattached, were tested at maximum working pressure: YES ☒ NO ☐ @PSI 187.5

Pipeline System and Spool Pieces and Reducers, either attached to cargo header valves or unattached, were labeled with new Test Date: YES ☒ NO ☐

Pressure Relief Valve was tested at maximum working pressure: YES ☒ NO ☐ @PSI 125

Cargo Discharge Line pressure gauge was checked and found within 10% accuracy: YES ☒ NO ☐

If you answered "NO" to any of the above, please add comment describing why:

Marine Vessel Owner Campbell Transportation Company

Tester Name: Justin Meade

Tester Signature: Justin Meade

Witnessing Inspector: Jeremy Williams

Witnessing Inspector Signature: Jeremy Williams

Big River Shipbuilders, inc.
404 Port Terminal Circle
Vicksburg, MS 39183
(601) 636-9161 fax (601) 636-9165

PIPELINE TEST LETTER

Date: 8-26-22

To Whom It May Concern:

The cargo pipeline on tank barge CBC 1106 was tested to 187.5psi, one and a half times its working pressure MAWP 125psi and proved operable in accordance with 33CFR156.170 and 46CFR35.35-70.

The cargo pipeline relief valve was tested to 125psi and certified. The cargo pipeline pressure gauge is working within 10 percent of shown pressure.

The steam system and relief valve did function at 125psi as required by 46 CFR61.15-15

BIG RIVER TESTER

(PRINT) Terry DeFrance

(SIGN) Terry DeFrance DATE: 8-26-22

WITNESSING INSPECTOR

(PRINT) Robert Yancey

(SIGN) [Signature] DATE: 26 AUG 2022

(PRINT) _____

(SIGN) _____ DATE: _____