



ILLINOIS MARINE TOWING, INC.

LEMONT SHIPYARD

Lemont Shipyard Physical Address – 16600 Des Plaines Rd., Lemont, IL 60439

Lemont Shipyard – Phone: 630-972-2920 Fax: 630-972-2915

Billing Address – 203 North Ottawa St, Suite 200, Joliet, IL 60432

OPERATIONAL TRANSFER SYSTEM TESTING DATA

Barge Number: CBC 1391

The following test(s) have been performed in compliance with U.S. Coast Guard regulations 33 CFR 156.170 and 46 CFR 35.35-70 and USCG Marine Safety Manual, Vol. II, Section B, Page B6-30.

Transfer System Piping Test Pressure 125PSI

Cargo Pump Relief Valve Test Pressure 125PSI

Cargo Pump Pressure Gauge(s) Test Pressure 125PSI

IMT
Shipyard
7/20/20

Signature/Tester Name:

Print Name/Tester Name:

Colton Rhodenbaugh

Signature/Witness Name:

Print Name/Witness Name:

Randy England

IMT Authorized

Cargo Piping Test



Pelican Marine Services

15602 Jacintoport Blvd Houston TX 77015

Phone: (346) 282-8544

Date of Test: 01-29-2026

Barge Name: CBC 1391

Official #: 1276785

Barge Owner: CANAL BARGE COMPANY

Owner Address: 1801 ENGINEERS ROAD BELLE CHASSE, LA 70037 UNITED STATES

BARGE VAPOR TIGHTNESS TEST SHEET

The following barge was tested in accordance with the national emission standard for benzene emissions from transfer operations, section 40 CFR 61.304(f) and national emission standards for air pollutants section 40 CFR 63.565(c). This barge has been tested at this facility in accordance to section 61.304(f) and section 63.565© and is considered to be vapor tight.

Tester Name: Josua Anderson

Witness Name: Benny Chavira

Tester Signature: [Signature]

Witness Signature: [Signature]

Time Started: 12:00

Time Completed: 12:30

Starting Pressure: 28.0

Ending Pressure: 27.4

Allowable Pressure Loss: 1.0

PIPELINE TEST: TRANSFER SYSTEM TESTING DATA

The following barge was tested in accordance with 33 CFR part 156.170 section (c)(4) & (e), equipment tests and inspection requirements.

The Pipeline System was hydro tested at 187.5 psi 01-29-2026

The Pressure Relief Valve was hydro tested at 125 psi N/A

The Load Line was hydro tested at 187.5 psi 01-29-2026

The Steam Line was hydro tested at 125 psi N/A

Cargo Pressure Gauge (Date of Test) 01-29-2026 Percent Accuracy 98%

[Signature]
Signature

01-29-2026
Date



Pelican Marine Services

15602 Jacintoport Blvd Houston TX 77015

Phone: (346) 282-8544

BARGE VAPOR TIGHTNESS TEST SHEET

The following barge was tested in accordance with the national emission standard for benzene emissions from transfer operations, section 40 CFR 61.304(f) and national emission standards for air pollutants section 40 CFR 63.565(c).

Barge Name: CBC 1391 Official #: 1276785
Barge Owner: CANAL BARGE COMPANY
Owner Address: 1801 ENGINEERS ROAD BELLE CHASSE, LA 70037 UNITED STATES
Date of Test: 03-28-2025
Tester Name: Berny Chavira Witness Name: Joshua Roberson
Tester Signature: Berny Chavira Witness Signature: J. Roberson

TEST RESULTS

This barge has been tested at this facility in accordance to section 61.304(f) and section 63.565© and is considered to be vapor tight.

Tester Name: Berny Chavira Tester Signature: Berny Chavira
Time Started: 12:00 Time Completed: 13:00
Starting Pressure: 28.0 Ending Pressure: 27.0
Allowable Pressure Loss: 1.0

PIPELINE TEST: TRANSFER SYSTEM TESTING DATA

The following barge was tested in accordance with 33 CFR part 156.170 section (c)(4) & (e), equipment tests and inspection requirements.

The Pipeline System was hydro tested at 187.5 psi 03-28-2025
The Pressure Relief Valve was hydro tested at 125 psi N/A
The Load Line was hydro tested at 187.5 psi 03-28-2025
The Steam Line was hydro tested at 125 psi N/A
Cargo Pressure Gauge (Date of Test) 03-28-2025 Percent Accuracy 98%


Berny Chavira
Signature

03-28-2025
Date

LYNCHBURG SHIPYARD
999 Independence Pkwy N.
Baytown, TX 77520

BARGE VAPOR TIGHTNESS TEST SHEET

THE FOLLOWING BARGE WAS TESTED IN ACCORDANCE WITH THE NATIONAL EMISSION STANDARD FOR BENZENE EMISSIONS FROM TRANSFER OPERATIONS, SECTION 40 CFR, 61.304 (F), AND NATIONAL EMISSIONS STANDARDS FOR HAZARDOUS AIR POLLUTANTS SECTION 40 CFR 63.565 (C).

Barge Name: CBC-1391 Official# 1276785
Barge Owner: Canal Barge Company Inc
Owner Address: 1801 Engineers Road Belle Chasse, La 70037 United States
Date of Test: 5-3-24 Name of Tester: Karim Mendez
Witnessing Inspector: ☐ Juan Serrano ☒ Juan Maldonado ☐ Angel Arredondo
Inspector Signature: 

TEST RESULTS

This barge has been tested at this facility in accordance to Section 61.304 (f), and section 63.565 (c) and is considered to be vapor-tight.

Signature of Tester: 

Time Started: 15:00 Time Completed: 15:30

Starting Pressure: 27.7 Ending Pressure: 26.7

Allowable Pressure Loss: 1.0

PIPELINE TEST: TRANSFER SYSTEM TESTING DATA

THE FOLLOWING BARGE WAS TESTED IN ACCORDANCE WITH 33 CFR- PART 156.170, SECTION (c)(4) & (e), EQUIPMENT TESTS AND INSPECTIONS REQUIREMENTS.

The Pipeline System was hydro tested at 187.50 P.S.I. 5-3-24


The Pressure Relief Valve was hydro tested at 125 P.S.I. 5-3-24

The Load Line was hydro tested at 187.50 P.S.I. 5-3-24

The Steam Line was hydro tested at 125 P.S.I. Not

Cargo Pressure Gauge (Date of Test) 5-3-24 Percent Accuracy 98%

Lynchburg Shipyard Supervisor

SIGNATURE 

DATE 5-3-24

T.T. 237, LLC

Specializing in Gas Freeing, Cleaning and Repairs
5190 North River Road, Port Allen, Louisiana 70767
Phone: (225) 473-8222 Fax: (225) 473-2199

Pipeline Test Letter

Date: 5/30/23


To Whom It May Concern:

The cargo pipeline and relief valve as required by 33CRH156.170, on tank barge

CBC 1391 located at T.T. 237, was tested on 5/30/23 at 188psi.

- Pressure gauge was found to be operating.
- The relief valve functioned as required.
- The steam piping system was tested at N/A psi.
- The steam system relief valve functioned as required.

Signature of Tester: 

Witness: 



SOUTHWEST SHIPYARD, L.P.

F-7.5.1(R).6-D

18310 Market Street, Channelview, Texas 77530 Phone: 281-860-3200 Fax: 281-860-3215
8502 Cypress Street, Houston, Texas 77012 Phone: 713-967-6300 Fax: 713-967-6301
1002 Texas Clipper Rd., Galveston, Texas 77554 Phone: 409-740-3755 Fax: 409-740-3451

BARGE PIPING TEST LETTER

Note: Test Results are valid for One (1) Year from Date of Test !

INSTRUCTIONS: FILL OUT COMPLETELY. WRITE "N/A" ON ANY NON-APPLICABLE LINE.

BARGE NAME / NUMBER: C.B.C. 1391

BARGE OWNER: CANAL BARGE LINE

OWNER ADDRESS: _____

**TESTING
LOCATION:**

SOUTHWEST SHIPYARD, L.P.
18310 MARKET STREET
CHANNELVIEW, TX 77530

SOUTHWEST SHIPYARD, L.P.
8502 CYPRESS
HOUSTON, TX 77012

SOUTHWEST SHIPYARD, L.P.
1002 TEXAS CLIPPER RD.
GALVESTON, TX 77554

Identify Location by Checking Box



LETTER EXPIRATION DATE (One Year from Test): 06-13-2023

1. **Cargo Piping and Valves (Date of Test):** 06-13-2022

Test Pressure (psi): 188 PSI

2. **Cargo Pressure Gauge (Date of Test):** 06-13-2022

Percent Accuracy (%): 98%

3. **Steam Piping and Valves (Date of Test):** N/A

Test Pressure (psi): N/A

4. **Cargo Tank Relief Valves (Date of Test):** N/A

Test Pressure (psi): N/A

SWSLP Tester/Position: Alonso P. Ruiz **Date:** 06/13/22

SWSLP Inspector/Position: [Signature] **Date:** 06/13/22

DISTRIBUTION: Place original as last page of "USCG Papers Folder" located in Barge document mailbox.



Campbell Transportation Company, Inc.
2567 Congo Arroyo Road
Newell, WV 26050-1317

Tel. (304) 387-3860

Fax (304) 387-3885

TANK BARGE PIPING PRESSURE TEST FORM

The following vessel equipment has
been tested in accordance with
46 CFR 35.35-70 and 33 CFR 156.170
on the date indicated.

Date: 4-1-22

Vessel Name: CBC 1391

Cargo Pipeline: 188 PSI

Cargo Relief Valve: 125 PSI

Cargo Pressure Gauge: Operable

Cargo Transfer Hose: N/A

Tested By: [Signature]

Witnessed By: Bill Alt