



# Pelican Marine Services

15602 Jacintoport Blvd Houston TX 77015

Phone: (346) 282-8544

Date of Test: 07-17-2026

Barge Name: CBC 181

Official #: 1027565

Barge Owner: CANAL BARGE COMPANY

Owner Address: 1801 ENGINEERS ROAD BELLE CHASSE, LA 70037 UNITED STATES

## BARGE VAPOR TIGHTNESS TEST SHEET

The following barge was tested in accordance with the national emission standard for benzene emissions from transfer operations, section 40 CFR 61.304(f) and national emission standards for air pollutants section 40 CFR 63.565(c). This barge has been tested at this facility in accordance to section 61.304(f) and section 63.565© and is considered to be vapor tight.

Tester Name: Berny Chavira

Witness Name: Jessie Peterson

Tester Signature: Berny Chavira

Witness Signature: Jessie Peterson

Time Started: 11:30

Time Completed: 12:00

Starting Pressure: 28.0

Ending Pressure: 27.4

Allowable Pressure Loss: 1.0

## PIPELINE TEST: TRANSFER SYSTEM TESTING DATA

The following barge was tested in accordance with 33 CFR part 156.170 section (c)(4) & (e), equipment tests and inspection requirements.

The Pipeline System was hydro tested at 187.5 psi 07-17-2026

The Pressure Relief Valve was hydro tested at 125 psi N/A

The Load Line was hydro tested at 187.5 psi 07-17-2026

The Steam Line was hydro tested at 125 psi N/A

Cargo Pressure Gauge (Date of Test) 07-17-2026 Percent Accuracy 98%

Berny Chavira  
Signature

07-17-2026  
Date



**C & C Marine and Repair, Inc.**

Post Office Box 2253

Harvey, LA 70059

Phone (504) 433-2000

FAX (504) 433-2044

**Vessel Cargo Piping Test Certificate**

Barge: CBC 181

This is to certify that on 8/29/25, cargo piping on the tank barge CBC 181 was hydrostatically tested to 188 psi in accordance with 46 CFR 56.97-30. The cargo relief valve is set at 125 psi. Pump pressure gauge tested to within 10%.

Prior to the hydrostatic pipeline test, the test gauge was calibrated to ensure the correct pressure was applied to the pipeline.

SIGNATURE OF TESTER:

Tester:

D. L. Carr

TEST RESULTS:

WITNESS:

P. Torra

TEST DURATION:

STARTING PRESSURE (PSI)

ENDING PRESSURE (PSI)



LYNCHBURG SHIPYARD  
999 Independence Pkwy N.  
Baytown, TX 77520

**BARGE VAPOR TIGHTNESS TEST SHEET**

THE FOLLOWING BARGE WAS TESTED IN ACCORDANCE WITH THE NATIONAL EMISSION STANDARD FOR BENZENE EMISSIONS FROM TRANSFER OPERATIONS, SECTION 40 CFR, 61.304 (F), AND NATIONAL EMISSIONS STANDARDS FOR HAZARDOUS AIR POLLUTANTS SECTION 40 CFR 63.565 (C).

Barge Name: CBC - 181Official# 1027565Barge Owner: Canal Barge Company IncOwner Address: 1801 Engineers Road Belle Chasse, La 70037 United StatesDate of Test: 5 - 31 - 24 Name of Tester: Karim MendezWitnessing Inspector: ☒ Juan Serrano ☐ Juan Maldonado ☐ Angel ArredondoInspector Signature: Juan Serrano**TEST RESULTS**

This barge has been tested at this facility in accordance to Section 61.304 (f), and section 63.565 (c) and is considered to be vapor-tight.

Signature of Tester: Francisco AmaroTime Started: 1530 Time Completed: 1600Starting Pressure: 27.7 Ending Pressure: 27.0Allowable Pressure Loss: 1.0**PIPELINE TEST: TRANSFER SYSTEM TESTING DATA**

THE FOLLOWING BARGE WAS TESTED IN ACCORDANCE WITH 33 CFR- PART 156.170, SECTION (c)(4) & (e), EQUIPMENT TESTS AND INSPECTIONS REQUIREMENTS.

The Pipeline System was hydro tested at 187.50 P.S.I. 5 - 31 - 24The Pressure Relief Valve was hydro tested at 125 P.S.I. - N/A -The Load Line was hydro tested at 187.50 P.S.I. 5 - 31 - 24The Steam Line was hydro tested at 125 P.S.I. - N/A -Cargo Pressure Gauge (Date of Test) 5 - 31 - 24 Percent Accuracy \_\_\_\_\_

Lynchburg Shipyard Supervisor

[Signature]  
SIGNATURE5 - 31 - 24  
DATE

LYNCHBURG SHIPYARD  
999 Independence Pkwy N.  
Baytown, TX 77520

**BARGE VAPOR TIGHTNESS TEST SHEET**

THE FOLLOWING BARGE WAS TESTED IN ACCORDANCE WITH THE NATIONAL EMISSION STANDARD FOR BENZENE EMISSIONS FROM TRANSFER OPERATIONS, SECTION 40 CFR, 61.304 (F), AND NATIONAL EMISSIONS STANDARDS FOR HAZARDOUS AIR POLLUTANTS SECTION 40 CFR 63.565 (C).

Barge Name: CBC-181 Official# 1027565  
Barge Owner: Canal Barge Company Inc  
Owner Address: 1801 Engineers Road Belle Chasse, La 70037 United States  
Date of Test: 9 - 22 - 23 Name of Tester: Karim Mendez  
Witnessing Inspector: ☒ Juan Serrano ☐ Juan Maldonado ☐ Angel Arredondo  
Inspector Signature: [Signature]

**TEST RESULTS**

This barge has been tested at this facility in accordance with Section 61.304 (f), and section 63.565 (c) and is considered to be vapor-tight.

Signature of Tester: [Signature]  
Time Started: 15:00 Time Completed: 15:30  
Starting Pressure: 27.7 Ending Pressure: 26.7  
Allowable Pressure Loss: 1.0

**PIPELINE TEST: TRANSFER SYSTEM TESTING DATA**

THE FOLLOWING BARGE WAS TESTED IN ACCORDANCE WITH 33 CFR- PART 156.170, SECTION (c)(4) & (e), EQUIPMENT TESTS AND INSPECTIONS REQUIREMENTS.

The Pipeline System was hydro tested at 187.50 P.S.I. 9 - 22 - 23  
The Pressure Relief Valve was hydro tested at 125 P.S.I. - N/A -  
The Load Line was hydro tested at 187.50 P.S.I. 9 - 22 - 23  
The Steam Line was hydro tested at 125 P.S.I. - N/A -  
Cargo Pressure Gauge (Date of Test) 9 - 22 - 23 Percent Accuracy 98%  
Lynchburg Shipyard Supervisor

[Signature]  
SIGNATURE

9 - 22 - 23  
DATE

# T.T. COATINGS, INC

## NINE MILE POINT

2012 RIVER RD. WESTWEGO LA, 70094  
PHONE (504) 436-3766 FAX (504) 436-3855

### CARGO PIPELINE TEST CERTIFICATE

The cargo pipeline on barge CBC 181 was tested to **187.5 P.S.I.**, one and half times its maximum allowable working pressure, M.A.W.P., and proved operable in accordance with 33CFR156.170 and 46CFR35.35-70.

The cargo pipeline relief valve was tested and lifted at **125 P.S.I.**

The cargo pipeline pressure gauge is working within 10 percent of shown pressure.

Signature/Tester name:

Shane Guidry

Print name/Tester Name:

Shane Guidry

CBC Authorized Representative

Signature/Witness name:

Chuck Hassell


Print name/Witness name:

CHUCK HASSALL

Affiliation of Witness (Company):

T. T. BARGE

Test Date: 7-18-22



Move with confidence

## Cargo Pipeline Test and/or Vapor Tightness Test Certificate

Barge Name: CBC 181

Test Date: 6-22-2022

Testing Location: Hennepin FL55T

### Barge Vapor Tightness Test

#### Test Results

This barge has been tested in accordance to section 40 CFR 61.304(f), and section 63.565(c)(1) and is considered to be vapor tight.

Signature of Tester: Ray England

Test Time Started: 1300

Test Time Completed: 1400

Beginning Pressure: 16<sup>02</sup>

Ending Pressure: 16<sup>02</sup>

### Operational Cargo Pipeline Test

The following test(s) have been performed in compliance with U.S. Coast Guard regulations 33 CFR 156.170 and 46 CFR 35.35-70 and USCG Marine Safety Manual, Vol. II, Section B, Page B6-30.

Transfer System Piping Test Pressure 6-22-22 125 psi

Cargo Pump Relief Valve Test Pressure 6-22-22 125 psi

Cargo Pump Pressure Gauge(s) Test Pressure 6-22-22 125 psi

(If only one test performed, line through Test Not Performed)

Signature/Tester name: Ray England

Print name/Tester Name: RAY ENGLAND

CBC Authorized Representative

Signature/Witness name: Manuel Sirus

Print name/Witness name: Manuel Sirus

Affiliation of Witness (Company): Im