

Vicksburg Shipyard, LLC.
404 Port Terminal Circle
Vicksburg, MS 39183
(601) 973-7413

PIPELINE TEST LETTER

Date: 7/24/26

To Whom It May Concern:

The cargo pipeline on tank barge CBC 1316 was tested to 187.5psi one and a half times its working pressure MAWP125psi and proved operable in accordance with 33CFR156.170 and 46CFR35.35-70.

The cargo pipeline relief valve was tested to 125psi and certified. The cargo pipeline pressure gauge is working within 10 percent of shown pressure.

The steam system and relief valve did function as required by 46 CFR61.15-15

Vicksburg Shipyard TESTER

(PRINT) John Aguilar

(SIGN) John DATE: 07/24/2026

WITNESSING INSPECTOR

(PRINT) Terry DeFrance

(SIGN) Terry DeFrance DATE: 7/24/26

(PRINT) Douglas Gentry

(SIGN) Douglas DATE: 07/24/2026



Pelican Marine Services

15602 Jacintoport Blvd Houston TX 77015

Phone: (346) 282-8544

Date of Test: 09-03-2025

Barge Name: CBC 1316

Official #: 1209744

Barge Owner: CANAL BARGE COMPANY

Owner Address: 1801 ENGINEERS ROAD BELLE CHASSE, LA 70037 UNITED STATES

BARGE VAPOR TIGHTNESS TEST SHEET

The following barge was tested in accordance with the national emission standard for benzene emissions from transfer operations, section 40 CFR 61.304(f) and national emission standards for air pollutants section 40 CFR 63.565(c). This barge has been tested at this facility in accordance to section 61.304(f) and section 63.565(c) and is considered to be vapor tight.

Tester Name: Benny Chavira

Witness Name: Adrian Morris

Tester Signature: Benny Chavira

Witness Signature: A. Morris

Time Started: 11:30

Time Completed: 12:00

Starting Pressure: 28.0

Ending Pressure: 27.2

Allowable Pressure Loss: 1.0

PIPELINE TEST: TRANSFER SYSTEM TESTING DATA

The following barge was tested in accordance with 33 CFR part 156.170 section (c)(4) & (e), equipment tests and inspection requirements.

The Pipeline System was hydro tested at 187.5 psi 09-03-2025

The Pressure Relief Valve was hydro tested at 125 psi N/A

The Load Line was hydro tested at 187.5 psi 09-03-2025


The Steam Line was hydro tested at 100 psi 09-03-2025

Cargo Pressure Gauge (Date of Test) 09-03-2025 Percent Accuracy 98%

Benny Chavira
Signature

09-03-2025
Date

CANAL



BARGE

Move with confidence

Cargo Pipeline Test and/or Vapor Tightness Test Certificate

Barge Name: CBC 1316

Test Date: 10-5-24

Testing Location: Channahon Creek

Barge Vapor Tightness Test

Test Results

This barge has been tested in accordance to section 40 CFR 61.304(f), and section 63.565(c)(1) and is considered to be vapor tight.

Signature of Tester: Manuel

Test Time Started: 1000

Test Time Completed: 1100

Beginning Pressure: 1 PSI

Ending Pressure: 1 PSI

Operational Cargo Pipeline Test

The following test(s) have been performed in compliance with U.S. Coast Guard regulations 33 CFR 156.170 and 46.CFR 35.35-70 and USCG Marine Safety Manual, Vol. II, Section B, Page B6-30.

Transfer System Piping Test Pressure

✓ 125 psi

Cargo Pump Relief Valve Test Pressure

✓ 125 psi

Cargo Pump Pressure Gauge(s) Test Pressure

✓ 125 psi

10-5-24

(If only one test performed, line through Test Not Performed)

Signature/Tester name:

Signature/Witness name:

name/Tester Name:

Print name/Witness name:

CBC Authorized Representative

Affiliation of Witness (Company):

IMT

T.T. 237, LLC

Specializing in Gas Freeing, Cleaning and Repairs
5190 North River Road, Port Allen, Louisiana 70767
Phone: (225) 473-8222 Fax: (225) 473-2199

Pipeline Test Letter

Date: 11/14/23

To Whom It May Concern:

The cargo pipeline and relief valve as required by 33CRH156.170, on tank barge

CBC 1316 located at T.T. 237, was tested on 11/14/23 at 188psi.

- Pressure gauge was found to be operating.
- The relief valve functioned as required.
- The steam piping system was tested at 125 psi.
- The steam system relief valve functioned as required.

Signature of Tester: Joey Jones

Witness: Eric Delaney



LYNCHBURG SHIPYARD
999 Independence Pkwy N.
Baytown, TX 77520

BARGE VAPOR TIGHTNESS TEST SHEET

THE FOLLOWING BARGE WAS TESTED IN ACCORDANCE WITH THE NATIONAL EMISSION STANDARD FOR BENZENE EMISSIONS FROM TRANSFER OPERATIONS, SECTION 40 CFR, 61.304 (F), AND NATIONAL EMISSIONS STANDARDS FOR HAZARDOUS AIR POLLUTANTS SECTION 40 CFR 63.565 (C).

Barge Name: CBC-1316 Official# 1209744

Barge Owner: Canal Barge Company Inc

Owner Address: 1801 Engineers Road Belle Chasse, La 70037 United States

Date of Test: 9 - 18 - 2023 Name of Tester: Karim Mendez

Witnessing Inspector: ☒ Juan Serrano ☐ Juan Maldonado ☐ Angel Arredondo

Inspector Signature: Juan Serrano

TEST RESULTS

This barge has been tested at this facility in accordance to Section 61.304 (f), and section 63.565 (c) and is considered to be vapor-tight.

Signature of Tester: Karim Mendez

Time Started: 1700 Time Completed: 1730

Starting Pressure: 27.7 Ending Pressure: 27.0

Allowable Pressure Loss: 1.0

PIPELINE TEST: TRANSFER SYSTEM TESTING DATA

THE FOLLOWING BARGE WAS TESTED IN ACCORDANCE WITH 33 CFR- PART 156.170, SECTION (c)(4) & (e), EQUIPMENT TESTS AND INSPECTIONS REQUIREMENTS.

The Pipeline System was hydro tested at 187.50 P.S.I. 9 - 18 - 2023

The Pressure Relief Valve was hydro tested at 125 P.S.I. -NA-

The Load Line was hydro tested at 187.50 P.S.I. 9 - 18 - 2023

The Steam Line was hydro tested at 125 P.S.I. -NA-

Cargo Pressure Gauge (Date of Test) 9 - 18 - 2023 Percent Accuracy 98%

Lynchburg Shipyard Supervisor

Thomas Serrano
SIGNATURE

9 - 18 - 2023
DATE



Campbell Transportation Company, Inc.
2567 Congo Arroyo Road
Newell, WV 26050-1317

Tel. (304) 387-3860
Fax (304) 387-3885

TANK BARGE PIPING PRESSURE TEST FORM

The following vessel equipment has
been tested in accordance with
46 CFR 35.35-70 and 33 CFR 156.170
on the date indicated.

Date: 9-30-22

Vessel Name: CIBC 1316

Cargo Pipeline: 158 PSI

Cargo Relief Valve: 125 PSI

Cargo Pressure Gauge: Operable

Cargo Transfer Hose: N/A

Tested By: [Signature]

Witnessed By: Birds [Signature]