



Cargo Piping Test Letter

Note: Test results are valid for (1) year from date of test!

Date:	7/29/2026	M.A.W.P.	125 PSI
Vessel:	CBC 1366	Method of Test:	Hydro
Owner:	Canal Barge Company	Testing Location:	VLS Marine Services-Plaquemine
Address:	1801 Engineers Rd Belle Chase, LA 70037	Physical Address:	1070 River Road Sunshine, La 70780

TRANSFER SYSTEM TESTING DATA


*** Fill out completely. Write N/A on any non-applicable line. ***

Date:	Barge Piping:	Results
7/29/2026	Cargo piping & valves	187.5 p.s.i
7/29/2026	Cargo pressure gauges	98% accurate
7/29/2026	Steam System	125 p.s.i.

Note: Test each pressure gauges annually, accurate within 10 percent. Test each remote controlled operating or indicating equipment such as remotely operated valve, tank alarm, or emergency shutdown device. 33 CFR 156.170(c)(2) & 46 CFR 35.35-70(b)

SIGNATURES

I credit that the tests contained herein were conducted in compliance with 33 CFR 156.170, 46 CFR 35.35-70.

Tester name: Derrin Oby
Tester signature: 
Witnessing inspector name: Ricardo Sicardo
Witnessing inspector signature: 
Witnessing inspector affiliation: Project Manager

National

MAINTENANCE & REPAIR/ Gas Free Plant INC. Hartford Illinois.
CARGO HEADER PIPELINE

BARGE: CBC 1366

OFFICIAL #: 1244704

DATE: 7-2-26

JOB# _____

I CERTIFY THE FOLLOWING TEST WERE CONDUCTED IN COMPLIANCE WITH 46CFR 35.35-70 AND CFR.156.170:

TEST ALL NON -METALLIC HOSE OVER 3" INSIDE DIAMETER AND EACH OIL TRANSFER PIPING SYSTEM, ANNUALLY AT THE PRESSURE OF THE RELIEF VALVE OR (MAXIMUM PUMP PRESSURE WHEN NO RELIEF VALVE IS INSTALLED) PLUS ANY STATIC HEAD PRESSURE IN THE SYSTEM FOR WHICH THE EQUIPMENT WILL BE USED.

TESTED CARGO HEADER: @ 187.5 P.S.I

TEST THE TRANSFER RELIEF VALVE ANNUALLY. IT MUST NOT EXCEED THE PRESSURE FOR WHICH IT SET.

TESTED RELIEF VALVE: @ 125 P.S.I

TEST EACH GAUGE ANNUALLY, IT MUST BE WITHIN 10 PERCENT.

TESTED PRESSURE GAUGE: @ 187.5 P.S.I

TEST EACH REMOTE CONTROLLED OPERATING, OR INDICATING EQUIPMENT SUCH AS A REMOTELY OPERATED VALVE, TANK LEVEL ALARM OR EMERGENCY SHUTDOWN DEVICE.

TESTED STEAM SYSTEM: @ N/A P.S.I

TANKERMAN: Susten Dinger

DOC.NO/LICENSE NO: _____ (DISCLAIMER) NATIONAL MAINTENANCE GAS
FREE PLANT INC. OFFER NO WARRANTY EITHER EXPRESSED OR IMPLIED TO THE OWNER OF THE TANK
BARGE AS TO THE INTEGRITY OF THE TEST PERFORMED THAT ARE LISTED ON THIS DOCUMENT ONCE
THE BARGE LEAVES OUR FACILITY....

National

MAINTENANCE & REPAIR/ G.F.P INC.
Travis Flowers (MANAGER / F.S.O)
Tflowers@nmrinc.com
618-610-7048 Cell
Gas free cell phone number-618-610-2218

CANAL BARGE

Move with confidence

Cargo Pipeline Test and/or Vapor Tightness Test Certificate

Barge Name: CBC 1366
Test Date: 07-14-2025
Testing Location: CHANNADON

Barge Vapor Tightness Test

Test Results

This barge has been tested in accordance to section 40 CFR 61.304(f), and section 63.565(c)(1) and is considered to be vapor tight.

Signature of Tester: Ray England

Test Time Started: 0900

Test Time Completed: 1000

Beginning Pressure: 1psi

Ending Pressure: 1psi

Operational Cargo Pipeline Test

The following test(s) have been performed in compliance with U.S. Coast Guard regulations 33 CFR 156.170 and 46 CFR 35.35-70 and USCG Marine Safety Manual, Vol. II, Section B, Page B6-30.

Transfer System Piping	Test Pressure	125 psi 07-14-2025
Cargo Pump Relief Valve	Test Pressure	125 psi 07-14-2025
Cargo Pump Pressure Gauge(s)	Test Pressure	125 psi 07-14-2025

(If only one test performed, line through Test Not Performed)

Signature/Tester name:

Ray England

Print Tester Name:

RAY ENGLAND

CBC Authorized Representative

Signature/Witness name:

Francisco Ramos

Print name/Witness name:

Francisco Ramos

Affiliation of Witness (Company):

IMT

T.T. COATINGS, INC

NINE MILE POINT

2012 RIVER RD. WESTWEGO LA, 70094
PHONE (504) 436-3766 FAX (504) 436-3855

CARGO PIPELINE TEST CERTIFICATE

The cargo pipeline on barge CBC 1366 was tested to 187.5 P.S.I., one and half times its maximum allowable working pressure, M.A.W.P., and proved operable in accordance with 33CFR156.170 and 46CFR35.35-70.

The cargo pipeline relief valve was tested and lifted at 125 P.S.I.

The cargo pipeline pressure gauge is working within 10 percent of shown pressure.

Signature/Tester name:

Shane Guidry

Print name/Tester Name:

Shane Guidry
CBC Authorized Representative

Signature/Witness name:

Chuck Hassell

Print name/Witness name:

CHUCK HASSELL

Affiliation of Witness (Company):

T.T. BARGE

Test Date: 8-22-24

**McGinnis, Inc.**

PO Box 534, South Point, Ohio 45680

Phone (740) 377-4400

Fax (740) 377-2541



The following vessel equipment has been tested in
accordance with 46 cfr 35.35-70 AND 33 CFR 156.170
on the date indicated.

VESSEL NAME CBC 1366DATE 11-2-23CARGO HOSE EXAMINED AND TESTED (IF
CARRIED ON BOARD) yesRELIEF VALVE TESTED (To a maximum of 125
psi) yesCARGO PIPING TESTED UNDER MAXIMUM
WORKING PRESSURE yesPRESSURE GAGE TESTED AND IN COMPLIANCE
(Within 10%) yesSTEAM RELIEF VALVE yes

Witnessed by

Date

11-2-23

LYNCHBURG SHIPYARD

999 Independence Pkwy N.

Baytown, TX 77520

BARGE PIPE TEST SHEET

THE FOLLOWING BARGE WAS TESTED IN ACCORDING WITH THE NATIONAL EMISSION STANDARD FOR BENZENE EMISSIONS FROM TRANSFER OPERATIONS, SECTION 40 CFR, 61.304 (F), AND NATION EMISSIONS STANDARDS FOR HAZARDOUS AIR POLLUTANTS SECTION 40 CFR 63.565 (C).

THE FOLLOWING BARGE WAS TESTED IN ACCORDANCE WITH 33 CFR- PART 156.170, SECTION (c)(4) & (e), EQUIPMENT TESTS AND INSPECTIONS REQUIREMENTS

Barge Name: CBC-1366 Official# 1244704Barge Owner: Canal Barge Company IncOwner Address: 1801 Engineers Road Belle Chasse, La 70037 United StatesDate of Test: 10-12-22 Name of Tester: Karin MendezWitnessing Inspector: Juan SerranoInspector Signature: [Signature]

TRANSFER SYSTEM TESTING DATA

The Pipeline System was hydro tested at 187.50 P.S.I. 10-12-22The Pressure Relief Valve was tested at 125 P.S.I. n/aThe Load Line was tested at 187.50 P.S.I. 10-12-22The Steam Line was tested n/aCargo Pressure Gauge (Date of Test) 10-12-22 Percent Accuracy 98%

Lynchburg Shipyard Supervisor

[Signature]
SIGNATURE

DATE

10-12-22

T.T. 237, LLC

Specializing in Gas Freeing, Cleaning and Repairs
5190 North River Road, Port Allen, Louisiana 70767
Phone: (225) 473-8222 Fax: (225) 473-2199

Pipeline Test Letter

Date: 9/28/22

To Whom It May Concern:

The cargo pipeline and relief valve as required by 33CRH156.170, on tank barge

IB 1366 located at T.T. 237, was tested on 9/28/22 at 188psi.

- Pressure gauge was found to be operating.
- The relief valve functioned as required.
- The steam piping system was tested at 125 psi.
- The steam system relief valve functioned as required.

Signature of Tester: Gray Jones

Witness: [Signature]