



SOUTHWEST SHIPYARD, L.P.

F-7.5.1(R).6.2-E

18310 Market Street, Channelview, Texas 77530 Phone: 281-860-3200 Fax: 281-860-3215
8502 Cypress Street, Houston, Texas 77012 Phone: 713-967-6300 Fax: 713-967-6301
1002 Texas Clipper Rd., Galveston, Texas 77554 Phone: 409-740-3755 Fax: 409-740-3451

BARGE PIPELINE HYDROSTATIC TEST

THE FOLLOWING BARGE WAS TESTED IN ACCORDANCE WITH 33 CFR – PART 156.170, SECTION (c)(4) & (e), EQUIPMENT TESTS AND INSPECTIONS REQUIREMENTS.

BARGE NAME/NUMBER: C13C 183

BARGE OWNER: Canal

OWNER ADDRESS: _____

TESTING
LOCATION:

SOUTHWEST SHIPYARD, L.P.
18310 MARKET STREET
CHANNELVIEW, TX 77530

SOUTHWEST SHIPYARD, L.P.
8502 CYPRESS
HOUSTON, TX 77012

SOUTHWEST SHIPYARD, L.P.
1002 TEXAS CLIPPER RD.
GALVESTON, TX 77554

Identify Location by Checking Box



DATE OF TEST: 7-31-76

SWSLP TESTER/POSITION: Lawrence Jackson / Foreman

SWSLP TESTER SIGNATURE: Lawrence Jackson

WITNESSING SWSLP INSPECTOR/POSITION: Clara Moore / Supervisor

SWSLP INSPECTOR SIGNATURE: Clara Moore

TEST RESULTS

THIS BARGE HAS BEEN TESTED IN ACCORDANCE WITH 33 CFR, PART 156.170, SECTION (C)(4) AND (E) WITH HYDROSTATIC TESTING.

TIME START: 11:00 TIME STOP: 11:30

TEST PRESSURE: 187.5 PSI WITH MINIMUM HOLD TIME OF 10 MINUTES

ENDING PRESSURE: 187.4 PSI

NO LEAKS DETECTED AT JOINTS, CONNECTIONS AND HIGH STRESS REGIONS AROUND OPENINGS AND THICKNESS TRANSITIONS.



Cargo Piping Test Letter

Note: Test results are valid for (1) year from date of test!

Date:	<u>7/9/2026</u>	M.A.W.P.	<u>125 PSI</u>
Vessel:	<u>CBC 183</u>	Method of Test:	<u>Hydro</u>
Owner:	<u>Canal Barge Company</u>	Testing Location:	<u>VLS Marine Services-Plaquemine</u>
Address:	<u>1801 Engineers Rd</u> <u>Belle Chase, LA 70037</u>	Physical Address:	<u>1070 River Road</u> <u>Sunshine, La 70780</u>

TRANSFER SYSTEM TESTING DATA

**** Fill out completely. Write N/A on any non-applicable line. ****

Date:	Barge Piping:	Results
<u>7/9/2026</u>	<u>Cargo piping & valves</u>	<u>187.5 p.s.i.</u>
<u>7/9/2026</u>	<u>Cargo pressure gauges</u>	<u>98% accurate</u>
<u>7/9/2026</u>	<u>Steam System</u>	<u>125 p.s.i.</u>

Note: Test each pressure gauges annually, accurate within 10 percent. Test each remote controlled operating or indicating equipment such as remotely operated valve, tank alarm, or emergency shutdown device. 33 CFR 156.170(c)(2) & 46 CFR 35.35-70(b)

SIGNATURES

I credit that the tests contained herein were conducted in compliance with 33 CFR 156.170, 46 CFR 35.35-70.

Tester name: <u>Nicholas Julien</u>
Tester signature: <u>Nicholas Julien</u>
Witnessing inspector name: <u>Ricardo Sicardo</u>
Witnessing inspector signature: 
Witnessing inspector affiliation: <u>Project Manager</u>



SOUTHWEST SHIPYARD, L.P.

18310 Market Street, Channelview, Texas 77530 Phone: 281-860-3200 Fax: 281-860-3215
8502 Cypress Street, Houston, Texas 77012 Phone: 713-967-6300 Fax: 713-967-6301
1002 Texas Clipper Rd., Galveston, Texas 77554 Phone: 409-740-3755 Fax: 409-740-3451

F-7.5.1(R).6-C

BARGE PIPING TEST LETTER

Note: Test Results are valid for One (1) Year from Date of Test !

INSTRUCTIONS: FILL OUT COMPLETELY. WRITE "N/A" ON ANY NON-APPLICABLE LINE.

BARGE NAME / NUMBER: CBC 183

BARGE OWNER: CANAL

OWNER ADDRESS: _____

**TESTING
LOCATION:**

SOUTHWEST SHIPYARD, L.P.
18310 MARKET STREET
CHANNELVIEW, TX 77530

SOUTHWEST SHIPYARD, L.P.
8502 CYPRESS
HOUSTON, TX 77012

SOUTHWEST SHIPYARD, L.P.
1002 TEXAS CLIPPER RD.
GALVESTON, TX 77554

Identify Location by Checking Box



LETTER EXPIRATION DATE (One Year from Test): 8/12/2026

1. Cargo Piping and Valves (Date of Test): 8/12/2025

Test Pressure (psi): 188 PSI

2. Cargo Pressure Gauge (Date of Test): 8/12/2025

Percent Accuracy (%): 98%

3. Steam Piping and Valves (Date of Test): _____

Test Pressure (psi): _____

SWSLP Tester/Position: [Signature] Date: 8/12/2025

SWSLP Inspector/Position: [Signature] Date: 8/12/2025

DISTRIBUTION: Place original as last page of "USCG Papers Folder" located in Barge document mailbox.

LYNCHBURG SHIPYARD
999 Independence Pkwy N.
Baytown, TX 77520

BARGE VAPOR TIGHTNESS TEST SHEET

THE FOLLOWING BARGE WAS TESTED IN ACCORDANCE WITH THE NATIONAL EMISSION STANDARD FOR BENZENE EMISSIONS FROM TRANSFER OPERATIONS, SECTION 40 CFR, 61.304 (F), AND NATIONAL EMISSIONS STANDARDS FOR HAZARDOUS AIR POLLUTANTS SECTION 40 CFR 63.565 (C).

Barge Name: CBC-183 Official# 1027567
Barge Owner: Canal Barge Company Inc
Owner Address: 1801 Engineers Road Belle Chasse, La 70037 United States
Date of Test: 7 - 23 - 24 Name of Tester: Karim Mendez
Witnessing Inspector: ☐ Juan Serrano ☐ Juan Maldonado ☒ Angel Arredondo
Inspector Signature: [Signature]

TEST RESULTS

This barge has been tested at this facility in accordance to Section 61.304 (f), and section 63.565 (c) and is considered to be vapor-tight.

Signature of Tester: [Signature]

Time Started: 10:00 Time Completed: 10:30
Starting Pressure: 27.7 Ending Pressure: 26.7
Allowable Pressure Loss: 1.0

PIPELINE TEST: TRANSFER SYSTEM TESTING DATA

THE FOLLOWING BARGE WAS TESTED IN ACCORDANCE WITH 33 CFR- PART 156.170, SECTION (c)(4) & (e), EQUIPMENT TESTS AND INSPECTIONS REQUIREMENTS.

The Pipeline System was hydro tested at 187.50 P.S.I. 7 - 23 - 24

The Pressure Relief Valve was hydro tested at 125 P.S.I. N/A

The Load Line was hydro tested at 187.50 P.S.I. 7 - 23 - 24

The Steam Line was hydro tested at 125 P.S.I. - N/A

Cargo Pressure Gauge (Date of Test) 7 - 23 - 24 Percent Accuracy 98%

Lynchburg Shipyard Supervisor

[Signature]
SIGNATURE

7 - 23 - 24
DATE

T.T. COATINGS, INC

NINE MILE POINT

2012 RIVER RD. WESTWEGO LA, 70094
PHONE (504) 436-3766 FAX (504) 436-3855

CARGO PIPELINE TEST CERTIFICATE

The cargo pipeline on barge CBC-183 was tested to 187.5 P.S.I, one and half times its maximum allowable working pressure, M.A.W.P., and proved operable in accordance with 33CFR156.170 and 46CFR35.35-70.

The cargo pipeline relief valve was tested and lifted at 125 P.S.I.

The cargo pipeline pressure gauge is working within 10 percent of shown pressure.

Signature/Tester name:

Shane Guidry

Print name/Tester Name:

Shane Guidry

CBC Authorized Representative

Signature/Witness name:

Mitch Bailey

Print name/Witness name:

Mitch Bailey

Affiliation of Witness (Company):

T.T.Coatings #104

Test Date: 8/30/23



Move with confidence

Cargo Pipeline Test and/or Vapor Tightness Test Certificate

Barge Name: CBC 183

Test Date: 5/11/23

Testing Location: IMTT, Lenort

Barge Vapor Tightness Test

Test Results

This barge has been tested in accordance to section 40 CFR 61.304(f), and section 63.565(c)(1) and is considered to be vapor tight.

Signature of Tester: _____

Test Time Started: _____

Test Time Completed: _____

Beginning Pressure: _____

Ending Pressure: _____

Operational Cargo Pipeline Test

The following test(s) have been performed in compliance with U.S. Coast Guard regulations 33 CFR 156.170 and 46 CFR 35.35-70 and USCG Marine Safety Manual, Vol. II, Section B, Page B6-30.

Transfer System Piping	Test Pressure	125 psi	AZ
Cargo Pump Relief Valve	Test Pressure	125 psi	AZ
Cargo Pump Pressure Gauge(s)	Test Pressure	125 psi	AZ

(If only one test performed, line through Test Not Performed)

Signature/Tester name: _____

Print name/Tester Name: _____

Alfredo Zazava

CBC Authorized Representative

Signature/Witness name: _____

Print name/Witness name: _____

Steven Crank

Affiliation of Witness (Company): _____

Canal Barge Company

LYNCHBURG SHIPYARD
999 Independence Pkwy N.
Baytown, TX 77520

BARGE VAPOR TIGHTNESS TEST SHEET

THE FOLLOWING BARGE WAS TESTED IN ACCORDANCE WITH THE NATIONAL EMISSION STANDARD FOR BENZENE EMISSIONS FROM TRANSFER OPERATIONS, SECTION 40 CFR, 61.304 (F), AND NATIONAL EMISSIONS STANDARDS FOR HAZARDOUS AIR POLLUTANTS SECTION 40 CFR 63.565 (C).

Barge Name: CBC-183 Official# 1027567
Barge Owner: Canal Barge Company Inc
Owner Address: 1801 Engineers Road Belle Chasse, La 70037 United States
Date of Test: 5-25-22 Name of Tester: Karim Mendez
Witnessing Inspector: ☒ Juan Serrano ☐ Juan Maldonado ☐ Angel Arredondo
Inspector Signature: [Signature]

TEST RESULTS

This barge has been tested at this facility in accordance to Section 61.304 (f), and section 63.565 (c) and is considered to be vapor tight.

Signature of Tester: [Signature]
Time Started: 09:00 Time Completed: 09:30
Starting Pressure: 27.7 Ending Pressure: 26.7
Allowable Pressure Loss: 1.0

PIPELINE TEST: TRANSFER SYSTEM TESTING DATA

THE FOLLOWING BARGE WAS TESTED IN ACCORDANCE WITH 33 CFR- PART 156.170, SECTION (c)(4) & (e), EQUIPMENT TESTS AND INSPECTIONS REQUIREMENTS.

The Pipeline System was hydro tested at 187.50 P.S.I. 5-25-22
The Pressure Relief Valve was hydro tested at 125 P.S.I. N/A
The Load Line was hydro tested at 187.50 P.S.I. 5-25-22
The Steam Line was hydro tested at 125 P.S.I. -
Cargo Pressure Gauge (Date of Test) 5-25-22 Percent Accuracy 98%

Lynchburg Shipyard Supervisor

[Signature]
SIGNATURE

5-25-22
DATE