



SOUTHWEST SHIPYARD, L.P.

F-7.5.1(R).6.2-E

18310 Market Street, Channelview, Texas 77530 Phone: 281-860-3200 Fax: 281-860-3215
8502 Cypress Street, Houston, Texas 77012 Phone: 713-967-6300 Fax: 713-967-6301
1002 Texas Clipper Rd., Galveston, Texas 77554 Phone: 409-740-3755 Fax: 409-740-3451

BARGE PIPELINE HYDROSTATIC TEST

THE FOLLOWING BARGE WAS TESTED IN ACCORDANCE WITH 33 CFR – PART 156.170, SECTION (c)(4) & (e), EQUIPMENT TESTS AND INSPECTIONS REQUIREMENTS.

BARGE NAME/NUMBER: CBC 1110

BARGE OWNER: Canal

OWNER ADDRESS: _____

TESTING
LOCATION:

SOUTHWEST SHIPYARD, L.P.
18310 MARKET STREET
CHANNELVIEW, TX 77530

SOUTHWEST SHIPYARD, L.P.
8502 CYPRESS
HOUSTON, TX 77012

SOUTHWEST SHIPYARD, L.P.
1002 TEXAS CLIPPER RD.
GALVESTON, TX 77554

Identify Location by Checking Box



DATE OF TEST: 8-8-26

SWSLP TESTER/POSITION: Nicholas Salinas / Foreman

SWSLP TESTER SIGNATURE: Nicholas Salinas

WITNESSING SWSLP INSPECTOR/POSITION: Craig Moore / Supervisor

SWSLP INSPECTOR SIGNATURE: Cy

TEST RESULTS

THIS BARGE HAS BEEN TESTED IN ACCORDANCE WITH 33 CFR, PART 156.170, SECTION (C)(4) AND (E) WITH HYDROSTATIC TESTING.

TIME START: 10:00 TIME STOP: 10:30

TEST PRESSURE: 187.5 PSI WITH MINIMUM HOLD TIME OF 10 MINUTES

ENDING PRESSURE: 187.0 PSI

NO LEAKS DETECTED AT JOINTS, CONNECTIONS AND HIGH STRESS REGIONS AROUND OPENINGS AND THICKNESS TRANSITIONS.

Vicksburg Shipyard, LLC.
404 Port Terminal Circle
Vicksburg, MS 39183
(601) 973-7413

PIPELINE TEST LETTER

Date: 6/17/2026

To Whom It May Concern:

The cargo pipeline on tank barge CBC 1110 was tested to 187.5psi one and a half times its working pressure MAWP125psi and proved operable in accordance with 33CFR156.170 and 46CFR35.35-70.

The cargo pipeline relief valve was tested to 125psi and certified. The cargo pipeline pressure gauge is working within 10 percent of shown pressure.

The steam system and relief valve did function as required by 46 CFR61.15-15

Vicksburg Shipyard TESTER

(PRINT) Juan Aguilar

(SIGN) [Signature] DATE: 06/17/2026

WITNESSING INSPECTOR

(PRINT) Terry DeFrance

(SIGN) [Signature] DATE: 6/17/2026

(PRINT) Oscar San Andres

(SIGN) [Signature] DATE: 06/17/2026



Cargo Piping Test Letter

Note: Test results are valid for (1) year from date of test!

Date:	7/24/2025	M.A.W.P.	125 PSI
Vessel:	CBC 1110	Method of Test:	Air
Owner:	Canal Barge Company	Testing Location:	VLS Marine Services-Plaquemine
Address:	1801 Engineers Rd Belle Chase, LA 70037	Physical Address:	1070 River Road Sunshine, La 70780

TRANSFER SYSTEM TESTING DATA


**** Fill out completely. Write N/A on any non-applicable line. ****

Date:	Barge Piping:	Results
7/24/2025	Cargo piping & valves	187.5 p.s.i
7/24/2025	Cargo pressure gauges	98% accurate
7/24/2025	Steam System	125

Note: Test each pressure gauges annually, accurate within 10 percent. Test each remote controlled operating or indicating equipment such as remotely operated valve, tank alarm, or emergency shutdown device. 33 CFR 156.170(c)(2) & 46 CFR 35.35-70(b)

SIGNATURES

I credit that the tests contained herein were conducted in compliance with 33 CFR 156.170, 46 CFR 35.35-70.

Tester name: Derrin Oby
Tester signature: 
Witnessing inspector name: Ricardo Sicardo
Witnessing inspector signature: 
Witnessing inspector affiliation: Project Manager



Campbell Transportation Company, Inc.
2567 Congo Arroyo Road
Newell, WV 26050-1317

Tel. (304) 387-3860
Fax (304) 387-3885

TANK BARGE PIPING PRESSURE TEST FORM

The following vessel equipment has
been tested in accordance with
46 CFR 35.35-70 and 33 CFR 156.170
on the date indicated.

Date: 3-15-24

Vessel Name: CLC 1110

Cargo Pipeline: 188 PSI

Cargo Relief Valve: MWP 125 PSI

Cargo Pressure Gauge: Operable

Cargo Transfer Hose: N/A

Tested By: Sh. Hh.

Witnessed By: B.M. AH



Cargo Piping Test Letter

Note: Test results are valid for (1) year from date of test!

Date: <u>2/27/2023</u>	M.A.W.P. <u>125 PSI</u>
Vessel: <u>CBC 1110</u>	Method of Test: <u>HYDRO</u>
Owner: <u>Canal Barge Company</u>	Testing Location: <u>VLS Marine Services Calcasieu</u>
Address: <u>1801 Engineers Rd</u>	Physical Address: <u>7951 Dock Board Rd</u>
<u>Belle Chase, LA 70037</u>	<u>Sulphur, LA 70665</u>

TRANSFER SYSTEM TESTING DATA

*** Fill out completely. Write N/A on any non-applicable line. ***

Date:	Barge Piping:	Results
<u>2/27/2023</u>	<u>Cargo piping & valves</u>	<u>187.5</u> p.s.i
<u>2/27/2023</u>	<u>Cargo pressure gauges</u>	<u>98%</u> accurate
<u>2/27/2023</u>	<u>Steam System</u>	<u>125</u> p.s.i

Note: Test each pressure gauges annually, accurate within 10 percent. Test each remote controlled operating or indicating equipment such as remotely operated valve, tank alarm, or emergency shutdown device. 33 CFR 156.170(c)(2) & 46 CFR 35.35-70(b)

SIGNATURES

I credit that the tests contained herein were conducted in compliance with 33 CFR 156.170, 46 CFR 35.35-70.

Tester name: Lorenzo Medina
Tester signature: <u>Lorenzo Medina</u>
Witnessing inspector name: Steven Peralez
Witnessing inspector signature: <u>[Signature]</u>
Witnessing inspector affiliation: Quick repair foreman

T.T. Barge Services Mile 237, LLC

Specializing in Gas Freeing, Cleaning and Repairs
5190 North River Road, Port Allen, Louisiana 70767
Phone: (225) 473-8222 Fax: (225) 473-2199

Pipeline Test Letter

Date: 4-6-22

To Whom It May Concern:

The cargo pipeline and relief valve as required by 33CRH156.170, on tank barge

CBC 1110 located at T.T. Barge Mile 237, was tested on

4-6-22 at 188psi.

- Pressure gauge was found to be operating.
- The relief valve functioned as required.
- The steam piping system was tested at 125 psi.
- The steam system relief valve functioned as required.

Signature of Tester: Gray Jones

witness: CBC Rep. Evan P. Cumbie