



SOUTHWEST SHIPYARD, L.P.

18310 Market Street, Channelview, Texas 77530 Phone: 281-860-3200 Fax: 281-860-3215
8502 Cypress Street, Houston, Texas 77012 Phone: 713-967-6300 Fax: 713-967-6301
1002 Texas Clipper Rd., Galveston, Texas 77554 Phone: 409-740-3755 Fax: 409-740-3451

F-7.5.1(R).6.3-E

BARGE PIPELINE PRESSURE TEST

THE FOLLOWING BARGE PIPELINE WAS PRESSURE TESTED USING AIR OR LIQUID NITROGEN IN ACCORDANCE WITH SOUTHWEST SHIPYARD PRESSURE TESTING AND INSPECTION PROCEDURES.

BARGE NAME/NUMBER: CBC 335

BARGE OWNER: CANAL

OWNER ADDRESS: _____

TESTING
LOCATION:

SOUTHWEST SHIPYARD, L.P.
18310 MARKET STREET
CHANNELVIEW, TX 77530

SOUTHWEST SHIPYARD, L.P.
8502 CYPRESS
HOUSTON, TX 77012

SOUTHWEST SHIPYARD, L.P.
1002 TEXAS CLIPPER RD.
GALVESTON, TX 77554

Identify Location by Checking Box



DATE OF TEST: 8.15.20

SWSLP TESTER/POSITION: JUAN C CRUZ

SWSLP TESTER SIGNATURE: JUAN C CRUZ

WITNESSING SWSLP INSPECTOR/POSITION: Michael Garcia / Supervisor

SWSLP INSPECTOR SIGNATURE: Michael Garcia

TEST RESULTS

THIS BARGE HAS BEEN TESTED AND INSPECTED IN ACCORDANCE WITH SOUTHWEST SHIPYARD PIPELINE PRESSURE TESTING PROCEDURE, USING THE FOLLOWING GAS: Nitrogen

TIME START: 1800 TIME STOP: 1900

PIPING TEST PRESSURE: 20 PSI BELOW DECK, 188 PSI ABOVE DECK

ENDING PRESSURE: 187.9 PSI WITH 10 MIN MINIMUM HOLD TIME

NO LEAKS DETECTED FROM PRESSURE DROP OR AT JOINTS, CONNECTIONS AND HIGH STRESS REGIONS AROUND OPENING AREAS.



VLS

GAS FREE SERVICES

Cargo Piping Test Letter

Note: Test results are valid for (1) year from date of test!

Date:	7/2/2026	M.A.W.P.	125
Vessel:	CBC 335	Method of Test:	Hydro
Owner:	Canal Barge Company	Testing Location:	VLS Gas Free Services, LLC
Address:	1801 Engineers Rd Belle Chase, LA 70037	Physical Address:	8700 Old Yacht Club Rd Port Arthur, TX 77642

TRANSFER SYSTEM TESTING DATA



*** Fill out completely. Write N/A on any non-applicable line. ***

Date:	Barge Piping:	Results	Note:
7/2/2026	Cargo piping & valves	187.5 p.s.i	
7/2/2026	Cargo pressure gauges	98 % accurate	
7/2/2026	Steam System	125 p.s.i	

Note: Test each pressure gauges annually, accurate within 10 percent. Test each remote controlled operating or indicating equipment such as remotely operated valve, tank alarm, or emergency shutdown device. 33 CFR 156.170(c)(2) & 46 CFR 35.35-70(b)

SIGNATURES

I credit that the tests contained herein were conducted in compliance with 33 CFR 156.170, 46 CFR 35.35-70.

Tester name: Francisco Moreno
Tester signature: 
Witnessing Inspector name: Jesus Barajas
Witnessing Inspector signature: 
Witnessing Inspector affiliation: VLS Gas Free Services, LLC



Cargo Piping Test Letter

Note: Test results are valid for (1) year from date of test!

Date:	<u>7/11/2025</u>	M.A.W.P.	<u>125 PSI</u>
Vessel:	<u>CBC 335</u>	Method of Test:	<u>HYDRO</u>
Owner:	<u>Canal Barge Company</u>	Testing Location:	<u>VLS Marine Services Calcasieu</u>
Address:	<u>1801 Engineers Rd</u>	Physical Address:	<u>7951 Dock Board Rd</u>
	<u>Belle Chase, LA 70037</u>		<u>Sulphur, LA 70665</u>

TRANSFER SYSTEM TESTING DATA

**** Fill out completely. Write N/A on any non-applicable line. ****

Date:	Barge Piping:	Results
7/11/2025	Cargo piping & valves	187.5 p.s.i
7/11/2025	Cargo pressure gauges	98% accurate
N/A	Steam System	125 p.s.i

Note: Test each pressure gauges annually, accurate within 10 percent. Test each remote controlled operating or indicating equipment such as remotely operated valve, tank alarm, or emergency shutdown device. 33 CFR 156.170(c)(2) & 46 CFR 35.35-70(b)

SIGNATURES

I credit that the tests contained herein were conducted in compliance with 33 CFR 156.170, 46 CFR 35.35-70.

Tester: Francisco Moreno

Tester signature: 

Witnessing inspector name: Jody Blessing

Witnessing inspector signature: 



Witnessing inspector affiliation: Project Manager



5848 Proctor Street
Port Arthur, TX 77642
409.962.1302

PIPELINE TEST REPORT

The following vessel's pipeline has been tested and stenciled in accordance with U.S.C.G. regulation 33 CFR 156.170 on the dates indicated:

Vessel Name:	CBC-335
Vessel Owner:	Canal Barge Company
Date of Test:	5-16-24
Test Pressure:	188 psi.
Name of Tester:	Kurt Moerbe
Tester Signature:	
Name of Witness:	Wes Broussard
Witness Signature:	

NATIONAL MAINTENANCE & REPAIR OF LOUISIANA
5004 RIVER ROAD
HARAHAN, LOUISIANA 70183

HOSE AND PIPELINE TESTS

VESSEL: CBC 335

THE FOLLOWING ITEMS HAVE BEEN CHECKED AND TESTED IN ACCORDANCE WITH
46CFR 35.35-70 AND 33CFR 156.170 ON-- **DATE:** 5-25-23

✓ CARGO HEADER PIPING AND
ASSOCIATED VALVES HAVE BEEN TESTED
AND CHECKED AT 188 P.S.I.

NA CARGO HOSE VISUALLY CHECKED
AND TESTED TO 225 P.S.I.
HOSE SERIAL NO. - _____

NA VAPOR SYSTEM HOSE VISUALLY CHECKED
AND TESTED TO 125 P.S.I.
HOSE SERIAL NO. - _____

✓ PRESSURE GAUGES HAVE BEEN CHECKED
WITHIN 10% OF ACCURACY

THE ABOVE ITEMS CHECKED, TESTED AND VERIFIED BY:

SIGNATURE: Randy Meche

WITNESS: Eli Miles



Move with confidence

Cargo Pipeline Test and/or Vapor Tightness Test Certificate

Barge Name: CBC 335

Test Date: 1-30-23

Testing Location: ULS PA

Barge Vapor Tightness Test

Test Results

This barge has been tested in accordance to section 40 CFR 61.304(f), and section 63.565(c)(1) and is considered to be vapor tight.

Signature of Tester: _____

No Vapor

Test Time Started: _____

Test Time Completed: _____

Beginning Pressure: _____

Ending Pressure: _____

Operational Cargo Pipeline Test

The following test(s) have been performed in compliance with U.S. Coast Guard regulations 33 CFR 156.170 and 46 CFR 35.35-70 and USCG Marine Safety Manual, Vol. II, Section B, Page B6-30.

Transfer System Piping	Test Pressure	125 psi
Cargo Pump Relief Valve	Test Pressure	125 psi
Cargo Pump Pressure Gauge(s)	Test Pressure	125 psi

(If only one test performed, line through Test Not Performed)

Signature/Tester name: _____

Signature/Witness name: _____

Print name/Tester Name: Randall White

Print name/Witness name: Vu Nguyen

CBC Authorized Representative

Affiliation of Witness (Company): CBC



Cargo Piping Test Letter

Note: Test results are valid for (1) year from date of test!

Date:	2/4/2022	M.A.W.P.	125
Vessel:	CBC 335	Method of Test:	Hydro
Owner:	Canal Barge Company	Testing Location:	VLS Marine Services Inc.
Address:	1801 Engineers Rd Belle Chase, LA 70037	Physical Address:	8700 Old Yacht Club Rd Port Arthur, TX 77642

TRANSFER SYSTEM TESTING DATA


**** Fill out completely. Write N/A on any non-applicable line. ****

Date:	Barge Piping:	Results	Note:
2/4/2022	Cargo piping & valves	187.5 p.s.i	
2/4/2022	Cargo pressure gauges	98 % accurate	
N/A	Steam System	125 p.s.i	

Note: Test each pressure gauges annually, accurate within 10 percent. Test each remote controlled operating or indicating equipment such as remotely operated valve, tank alarm, or emergency shutdown device. 33 CFR 156.170(c)(2) & 46 CFR 35.35-70(b)

SIGNATURES

I credit that the tests contained herein were conducted in compliance with 33 CFR 156.170, 46 CFR 35.35-70.

Tester name:	Charles Johnson
Tester signature:	
Witnessing inspector name:	Beverly Guidry
Witnessing inspector signature:	
Witnessing inspector affiliation:	VLS Gas Free PM