



ILLINOIS MARINE TOWING, INC.

LEMONT SHIPYARD

Lemont Shipyards Physical Address – 16600 Des Plaines Rd., Lemont, IL 60439

Lemont Shipyards – Phone: 630-972-2920 Fax: 630-972-2915

Billing Address – 203 North Ottawa St, Suite 200, Joliet, IL 60432

OPERATIONAL TRANSFER SYSTEM TESTING DATA

Barge Number: CBC 1011

The following test(s) have been performed in compliance with U.S. Coast Guard regulations 33 CFR 156.170 and 46 CFR 35.35-70 and USCG Marine Safety Manual, Vol. II, Section B, Page B6-30.

Transfer System Piping Test Pressure

✓ 125PSI

Cargo Pump Relief Valve Test Pressure

✓ 125PSI

Cargo Pump Pressure Gauge(s) Test Pressure

✓ 125PSI

IMT Shipyards
August 10, 2026

Signature/Tester Name:

Print Name/Tester Name:

Jeff Westbrook

IMT Authorized Representative

Signature/Witness Name:

Print Name/Witness Name:

Randy England



ILLINOIS MARINE TOWING, INC.

LEMONT SHIPYARD

Lemont Shipyards Physical Address – 16600 Des Plaines Rd., Lemont, IL 60439

Lemont Shipyards Phone: 630-972-2920 Fax: 630-972-2915

Billing Address – 203 North Ottawa St, Suite 200, Joliet, IL 60432

TRANSFER SYSTEM TESTING DATA

Barge Number CBC 1011

The Pipeline System was tested at 187.50 P.S.I.

8/12/25 (FMT)

The Pressure Relief Valve was tested at 125 P.S.I.

8/21/25 (Allied Valve)

The Cargo Hose was tested at 187.50 P.S.I.

N/A

The cargo pipeline pressure gauge is working to within 10% of shown pressure.

Tester Name/Signature: Phong D. Tran

Witness Name/Signature: RAY ENGLAND

Illinois Marine Towing Lemont Shipyards

Date: 8/21/25



WALKER BOAT YARD

A DIVISION OF JAMES MARINE, INC.

4040 Clarks River Rd. Paducah, KY 42002

PHONE (270) 898-7392

CARGO PIPELINE TEST CERTIFICATE

Barge Name: CBC 1011

Official # 1302991

Barge Owner: Canal Barge

Owner Address: 835 Union St.
New Orleans, La. 70112

Date of Test: 12/5/24

Name of Tester: Coty Alvey

Witnessing Inspector: Garrett Thompson

Inspector Signature: [Signature]

The cargo pipeline on barge CBC 1011 was tested to **187.5 P.S.I.**, one and half times its maximum allowable working pressure, M.A.W.P., and proved operable in accordance with 33CFR156.170 and 46CFR35.35-70.

Date: 12/5/24

Signature: [Signature]



WALKER BOAT YARD

A DIVISION OF JAMES MARINE, INC.

4040 Clarks River Rd. Paducah, KY 42002

PHONE (270) 898-7392

CARGO PIPELINE TEST CERTIFICATE

Barge Name: CBC 1011

Official # 1302991

Barge Owner: Canal Barge

Owner Address: 835 Union St.
New Orleans, La. 70112

Date of Test: 3/27/24

Name of Tester: Jeff Rushing

Witnessing Inspector: Garrett Thompson

Inspector Signature: [Signature]

The cargo pipeline on barge CBC 1011 was tested to **187.5 P.S.I.**, one and half times its maximum allowable working pressure, M.A.W.P., and proved operable in accordance with 33CFR156.170 and 46CFR35.35-70.

The cargo pipeline pressure gauge is working within **10** percent of shown pressure.

Date: 3/27/24

Signature: [Signature]

CANAL



BARGE

Move with confidence

Cargo Pipeline Test and/or Vapor Tightness Test Certificate

Barge Name: CBC 1011

Test Date: 3-24-23

Testing Location: Hesperia FL

Barge Vapor Tightness Test

Test Results

This barge has been tested in accordance with section 40 CFR 61.304(f), and section 63.565(c)(1) and is considered to be vapor tight.

Signature of Tester: Manuel

Test Time Started: 1000

Test Time Completed: 1100

Beginning Pressure: 1 PSI

Ending Pressure: 1 PSI

Operational Cargo Pipeline Test

The following test(s) have been performed in compliance with U.S. Coast Guard regulations 33 CFR 156.170 and 46 CFR 35.35-70 and USCG Marine Safety Manual, Vol. II, Section B, Page B6-30.

Transfer System Piping

Test Pressure

✓ 125 psi

Cargo Pump Relief Valve

Test Pressure

✓ 125 psi

Cargo Pump Pressure Gauge(s)

Test Pressure

✓ 125 psi

3-24-23

(If only one test performed, line through Test Not Performed)

Signature/Tester name:

Manuel

Print name/Tester Name:

Manuel Silva

CBC Authorized Representative

Signature/Witness name:


Ray England

Print name/Witness name:

RAY ENGLAND

Affiliation of Witness (Company):

IMT



Move with confidence

Cargo Pipeline Test and/or Vapor Tightness Test Certificate

Barge Name: CBC1011

Test Date: 6-8-22

Testing Location: Lemont ASLT

Barge Vapor Tightness Test

Test Results

This barge has been tested in accordance to section 40 CFR 61.304(f), and section 63.565(c)(1) and is considered to be vapor tight.

Signature of Tester: Mandi

Test Time Started: 1200

Test Time Completed: 1300

Beginning Pressure: 1PSI

Ending Pressure: 1PSI

Operational Cargo Pipeline Test

The following test(s) have been performed in compliance with U.S. Coast Guard regulations 33 CFR 156.170 and 46 CFR 35.35-70 and USCG Marine Safety Manual, Vol. II, Section B, Page B6-30.

Transfer System Piping	Test Pressure	125 psi ✓
Cargo Pump Relief Valve	Test Pressure	125 psi ✓
Cargo Pump Pressure Gauge(s)	Test Pressure	125 psi ✓

6-8-22

(If only one test performed, line through Test Not Performed)

Signature/Tester name:

Mandi

Print name/Tester Name:

Mandi Sims

C Authorized Representative

Signature/Witness name:

Ted Christie

Print name/Witness name:

Ted Christie

Affiliation of Witness (Company):

IMT