



Pelican Marine Services

15602 Jacintoport Blvd Houston TX 77015

Phone: (346) 282-8544

Date of Test: 08-26-2026

Barge Name: CBC 29

Official #: 976734

Barge Owner: CANAL BARGE COMPANY

Owner Address: 1801 ENGINEERS ROAD BELLE CHASSE, LA 70037 UNITED STATES

BARGE VAPOR TIGHTNESS TEST SHEET

The following barge was tested in accordance with the national emission standard for benzene emissions from transfer operations, section 40 CFR 61.304(f) and national emission standards for air pollutants section 40 CFR 63.565(c). This barge has been tested at this facility in accordance to section 61.304(f) and section 63.565© and is considered to be vapor tight.

Tester Name: Adrian Morris

Witness Name: Berny Charina

Tester Signature: A. Morris

Witness Signature: Berny Charina

Time Started: 11:30

Time Completed: 12:00

Starting Pressure: 28.0

Ending Pressure: 27.6

Allowable Pressure Loss: 1.0

PIPELINE TEST: TRANSFER SYSTEM TESTING DATA

The following barge was tested in accordance with 33 CFR part 156.170 section (c)(4) & (e), equipment tests and inspection requirements.

The Pipeline System was hydro tested at 187.5 psi 08-26-2026

The Pressure Relief Valve was hydro tested at 125 psi N/A

The Load Line was hydro tested at 187.5 psi 08-26-2026

The Steam Line was hydro tested at 100 psi 08-26-2026

Cargo Pressure Gauge (Date of Test) 8-26-26 Percent Accuracy 98%

Signature A. Morris

Date 08-26-2026



Cargo Piping Test Letter

Note: Test results are valid for (1) year from date of test!

Date:	<u>9/16/2025</u>	M.A.W.P.	<u>125</u>
Vessel:	<u>CBC 29</u>	Method of Test:	<u>Hydro</u>
Owner:	<u>Canal Barge Company</u>	Testing Location:	<u>VLS Marine Services Inc.</u>
Address:	<u>1801 Engineers Rd</u>	Physical Address:	<u>8700 Old Yacht Club Rd</u>
	<u>Belle Chase, LA 70037</u>		<u>Port Arthur, TX 77642</u>

TRANSFER SYSTEM TESTING DATA

**** Fill out completely. Write N/A on any non-applicable line. ****

Date:	Barge Piping:	Results	Note:
<u>9/16/2025</u>	<u>Cargo piping & valves</u>	<u>187.5</u> p.s.i	
<u>9/16/2025</u>	<u>Cargo pressure gauges</u>	<u>98</u> % accurate	
<u>9/16/2025</u>	<u>Steam System</u>	<u>125</u> p.s.i	

Note: Test each pressure gauges annually, accurate within 10 percent. Test each remote controlled operating or indicating equipment such as remotely operated valve, tank alarm, or emergency shutdown device. 33 CFR 156.170(c)(2) & 46 CFR 35.35-70(b)

SIGNATURES

I credit that the tests contained herein were conducted in compliance with 33 CFR 156.170, 46 CFR 35.35-70.

Tester name: John DURIO
Tester signature: <u>John Durio</u>
Witnessing inspector name: Tylor Derouen
Witnessing inspector signature: <u>Tylor Derouen</u>
Witnessing inspector affiliation: VLS Repair project manager



Campbell Transportation Company, Inc.
2567 Congo Arroyo Road
Newell, WV 26050-1317

Tel. (304) 387-3860
Fax (304) 387-3885

TANK BARGE PIPING PRESSURE TEST FORM

The following vessel equipment has
been tested in accordance with
46 CFR 35.35-70 and 33 CFR 156.170
on the date indicated.

Date: 5-23-25

Vessel Name: CBLD 9

Cargo Pipeline: 188 PSI

Cargo Relief Valve: MWP 125 PSI

Cargo Pressure Gauge: Operable

Cargo Transfer Hose: N/A

Tested By: John Huest

Witnessed By: Bill AH



Campbell Transportation Company, Inc.
2567 Congo Arroyo Road
Newell, WV 26050-1317

Tel. (304) 387-3860

Fax (304) 387-3885

TANK BARGE PIPING PRESSURE TEST FORM

The following vessel equipment has
been tested in accordance with
46 CFR 35.35-70 and 33 CFR 156.170
on the date indicated.

Date: 7-3-24

Vessel Name: CBC 29

Cargo Pipeline: 148 PSI

Cargo Relief Valve: MWP 125 PSI

Cargo Pressure Gauge: Operable

Cargo Transfer Hose: N/A


Tested By: [Signature]

Witnessed By: [Signature]

LYNCHBURG SHIPYARD
999 Independence Pkwy N.
Baytown, TX 77520


BARGE VAPOR TIGHTNESS TEST SHEET

THE FOLLOWING BARGE WAS TESTED IN ACCORDING WITH THE NATIONAL EMISSION STANDARD FOR BENZENE EMISSIONS FROM TRANSFER OPERATIONS, SECTION 40 CFR, 61.304 (F), AND NATION EMISSIONS STANDARDS FOR HAZARDOUS AIR POLLUTANTS SECTION 40 CFR 63.565 (C).

Barge Name: CBC-29 Official# 976736
Barge Owner: Canal Barge Company Inc
Owner Address: 1801 Engineers Road Belle Chasse, La 70037 United States
Date of Test: 9 - 15 - 23 Name of Tester: Karim Mendez
Witnessing Inspector: ☒ Juan Serrano ☐ Juan Maldonado ☐ Angel Arredondo
Inspector Signature: 

TEST RESULTS

This barge has been tested at this facility in accordance to Section 61.304 (f), and section 63.565 (c) and is considered to be vapor-tight.


Signature of Tester: 

Time Started: 10:30 Time Completed: 11:00
Starting Pressure: 27.7 Ending Pressure: 26.7
Allowable Pressure Loss: 1.0

PIPELINE TEST: TRANSFER SYSTEM TESTING DATA

THE FOLLOWING BARGE WAS TESTED IN ACCORDANCE WITH 33 CFR- PART 156.170, SECTION (c)(4) & (e), EQUIPMENT TESTS AND INSPECTIONS REQUIREMENTS.

The Pipeline System was hydro tested at 187.50 P.S.I. 9 - 15 - 23
The Pressure Relief Valve was hydro tested at 125 P.S.I. - n/a -
The Load Line was hydro tested at 187.50 P.S.I. 9 - 15 - 23
The Steam Line was hydro tested at 125 P.S.I. - n/a -
Cargo Pressure Gauge (Date of Test) 9 - 15 - 23 Percent Accuracy 98%
Lynchburg Shipyards Supervisor


SIGNATURE

9 - 15 - 23
DATE



BARGE PIPING LETTER

INSTRUCTIONS: ALL FIELDS ARE REQUIRED. USE N/A ON ANY NON-APPLICABLE LINE.

BARGE OWNER/BARGE NAME: Canal / CBC 29

Letter expiration date (one year from test date): 5-8-2024

NOTE: Test results are valid for (1) year from the date of test.

1. Cargo Piping and Valves (actual date of test): 5-8-2023

Test Pressure (188 psi): 188 psi

2. Cargo Relief Valve (actual date of test): 5-8-2023

Test Pressure (125 psi): 125 psi

3. Cargo Pressure Gauge (actual date of test): 5-8-2023

Percent of Accuracy (%): 99%

4. Steam Piping and Relief Valves (actual date of test): N/A

Test Pressure (125 psi): N/A

Signature of Tester:	<u>Margarito Arenas</u>
Printed Name of Tester:	<u>Margarito Arenas</u>
Company/Location of Tester:	<u>Ksolv / Channelview TX</u>

1015 Lakeside Dr, Channelview, TX 77530

Phone: 281-452-4000 Fax: 281-452-5523

Revised 10/03/2019



LYNCHBURG SHIPYARD
999 Independence Pkwy N.
Baytown, TX 77520

BARGE PIPE TEST SHEET

THE FOLLOWING BARGE WAS TESTED IN ACCORDING WITH THE NATIONAL EMISSION STANDARD FOR BENZENE EMISSIONS FROM TRANSFER OPERATIONS, SECTION 40 CFR, 61.304 (F), AND NATION EMISSIONS STANDARDS FOR HAZARDOUS AIR POLLUTANTS SECTION 40 CFR 63.565 (C).

THE FOLLOWING BARGE WAS TESTED IN ACCORDANCE WITH 33 CFR- PART 156.170, SECTION (c)(4) & (e), EQUIPMENT TESTS AND INSPECTIONS REQUIREMENTS

Barge Name: CBC-29 Official# 976736

Barge Owner: Canal Barge Company Inc

Owner Address: 1801 Engineers Road Belle Chasse, La 70037 United States

Date of Test: 8-1-22 Name of Tester: Karim Mendes

Witnessing Inspector: Juan Serrano

Inspector Signature: [Signature]

TRANSFER SYSTEM TESTING DATA

The Pipeline System was hydro tested at 187.50 P.S.I. 8-1-22

The Pressure Relief Valve was tested at 125 P.S.I. n/a

The Load Line was tested at 187.50 P.S.I. 8-1-22

The Steam Line was tested 8-1-22

Cargo Pressure Gauge (Date of Test) 8-1-22 Percent Accuracy 98%

Lynchburg Shipyard Supervisor

[Signature]
SIGNATURE

8-1-22
DATE