



ILLINOIS MARINE TOWING, INC.

LEMONT SHIPYARD

Lemont Shipyard Physical Address – 16600 Des Plaines Rd., Lemont, IL 60439

Lemont Shipyard – Phone: 630-972-2920 Fax: 630-972-2915

Billing Address – 203 North Ottawa St, Suite 200, Joliet, IL 60432

OPERATIONAL TRANSFER SYSTEM TESTING DATA

Barge Number: CBC 124

The following test(s) have been performed in compliance with U.S. Coast Guard regulations 33 CFR 156.170 and 46 CFR 35.35-70 and USCG Marine Safety Manual, Vol. II, Section B, Page B6-30.

Transfer System Piping Test Pressure 125PSI

Cargo Pump Relief Valve Test Pressure 125PSI

Cargo Pump Pressure Gauge(s) Test Pressure 125PSI

} *IMT Shipyard*
8.26.2026

Signature/Tester Name:

Print Name/Tester Name:

Jeff Westbrooke


IMT Authorized Representative

Signature/Witness Name:

Print Name/Witness Name:

RAY ENGLAND

CANAL



BARGE

Move with confidence

Cargo Pipeline Test and/or Vapor Tightness Test Certificate

Barge Name: CBC 124Test Date: 10-13-2025Testing Location: CHANNAHON

Barge Vapor Tightness Test

Test Results

This barge has been tested in accordance to section 40 CFR 61.304(f), and section 63.565(c)(1) and is considered to be vapor tight.

Signature of Tester: Ray EnglandTest Time Started: 0800Test Time Completed: 0900Beginning Pressure: 1 psiEnding Pressure: 1 psi

Operational Cargo Pipeline Test

The following test(s) have been performed in compliance with U.S. Coast Guard regulations 33 CFR 156.170 and 46 CFR 35.35-70 and USCG Marine Safety Manual, Vol. II, Section B, Page B6-30.

Transfer System Piping	Test Pressure	125 psi	<u>10-13-2025</u>
Cargo Pump Relief Valve	Test Pressure	125 psi	<u>10-13-2025</u>
Cargo Pump Pressure Gauge(s)	Test Pressure	125 psi	<u>10-13-2025</u>

(If only one test performed, line through 'Test Not Performed')

Signature/Tester name:

Ray England

ame/Tester Name:

RAY ENGLAND

CBC Authorized Representative

Signature/Witness name:

D Angelo Danzell

Print name/Witness name:

D Angelo Danzell

Affiliation of Witness (Company):

IMT



ILLINOIS MARINE TOWING, INC.

LEMONT SHIPYARD

Lemont Shipyards Physical Address - 16600 Des Plaines Rd., Lemont, IL 60439
Lemont Shipyards Phone - 630-972-2920 Fax - 630-972-2915
Billing Address - 23213 S. Youngs Rd., Channahon, IL 61410

I. BARGE VAPOR TIGHTNESS TEST SHEET

Barge Name:

CBC 124

Barge Owner:

CANAL Barge

Date of Test:

11-12-24

Name of Tester:

Manuel Silva

Witnessing Inspector:

Jeff Westbrooke

Inspector Signature:

[Signature]

TEST RESULTS

This barge has been tested in accordance to section 61.304f and is considered to be vapor tight.

Signature of Tester:

Manuel Silva

Test Time Completed:

1800

Beginning Pressure:

1 Psi

Ending Pressure:

1 Psi

II. TRANSFER SYSTEM TESTING DATA

The Pipeline System was tested at 187.50 P.S.I.

11-12-24 (Int)

The Pressure Relief Valve was tested at 125 P.S.I.

N/A

The Cargo Hose was tested at 187.50 P.S.I.

N/A

The cargo pipeline pressure gauge is working to within 10% of shown pressure.

III. STEAM SYSTEM TESTING

The Steam System was tested at

187.5

11-12-24

(Int)

The Steam Pressure Relief Valve was tested at

N/A

x Manuel Silva

Illinois Marine Towing Lemont Shipyards

Date:

11-12-24



Cargo Piping Test Letter

Note: Test results are valid for (1) year from date of test!

Date:	<u>11/30/2023</u>	M.A.W.P.	<u>125</u>
Vessel:	<u>CBC 124</u>	Method of Test:	<u>Hydro</u>
Owner:	<u>Canal Barge Company</u>	Testing Location:	<u>VLS Marine Services Inc.</u>
Address:	<u>1801 Engineers Rd</u>	Physical Address:	<u>8700 Old Yacht Club Rd</u>
	<u>Belle Chase, LA 70037</u>		<u>Port Arthur, TX 77642</u>

TRANSFER SYSTEM TESTING DATA



**** Fill out completely. Write N/A on any non-applicable line. ****

Date:	Barge Piping:	Results	Note:
<u>11/30/2023</u>	<u>Cargo piping & valves</u>	<u>187.5</u> p.s.i	
<u>11/30/2023</u>	<u>Cargo pressure gauges</u>	<u>98</u> % accurate	
<u>11/30/2023</u>	<u>Steam System</u>	<u>125</u> p.s.i	

Note: Test each pressure gauges annually, accurate within 10 percent. Test each remote controlled operating or indicating equipment such as remotely operated valve, tank alarm, or emergency shutdown device. 33 CFR 156.170(c)(2) & 46 CFR 35.35-70(b)

SIGNATURES

I credit that the tests contained herein were conducted in compliance with 33 CFR 156.170, 46 CFR 35.35-70.

Tester name: Charles Johnson
Tester signature: 
Witnessing inspector name: Tosha McKusker
Witnessing inspector signature: 
Witnessing inspector affiliation: VLS Gas Free PM



SOUTHWEST SHIPYARD, L.P.

F-7.5.1(R).6-D

18310 Market Street, Channelview, Texas 77530 Phone: 281-860-3200 Fax: 281-860-3215
8502 Cypress Street, Houston, Texas 77012 Phone: 713-967-6300 Fax: 713-967-6301
1002 Texas Clipper Rd., Galveston, Texas 77554 Phone: 409-740-3755 Fax: 409-740-3451

BARGE PIPING TEST LETTER

Note: Test Results are valid for One (1) Year from Date of Test !

INSTRUCTIONS: FILL OUT COMPLETELY. WRITE "N/A" ON ANY NON-APPLICABLE LINE.

BARGE NAME / NUMBER:

CBC 124

BARGE OWNER:

Canal

OWNER ADDRESS:

TESTING
LOCATION:

SOUTHWEST SHIPYARD, L.P.
18310 MARKET STREET
CHANNELVIEW, TX 77530

SOUTHWEST SHIPYARD, L.P.
8502 CYPRESS
HOUSTON, TX 77012

SOUTHWEST SHIPYARD, L.P.
1002 TEXAS CLIPPER RD.
GALVESTON, TX 77554

Identify Location by Checking Box



LETTER EXPIRATION DATE (One Year from Test):

12/12/2023

1. Cargo Piping and Valves (Date of Test):

12/12/2022

Test Pressure (psi):

188 PSI

2. Cargo Pressure Gauge (Date of Test):

12/12/2022

Percent Accuracy (%):

98%

3. Steam Piping and Valves (Date of Test):

12/12/2022

Test Pressure (psi):

188 PSI

4. Cargo Tank Relief Valves (Date of Test):

12/12/2022

Test Pressure (psi):

125 PSI

SWSLP Tester/Position:

D. Smith

Date: 12/12/2022

SWSLP Inspector/Position:

J. Smith

Date: 12/12/22

DISTRIBUTION: Place original as last page of "USCG Papers Folder" located in Barge document mailbox.