



SOUTHWEST SHIPYARD, L.P.

18310 Market Street, Channelview, Texas 77530
8502 Cypress Street, Houston, Texas 77012
1002 Texas Clipper Rd., Galveston, Texas 77554

F-7.5.1(R).6.3-E
Phone: 281-860-3200 Fax: 281-860-3215
Phone: 713-967-6300 Fax: 713-967-6301
Phone: 409-740-3755 Fax: 409-740-3451

BARGE PIPELINE PRESSURE TEST

THE FOLLOWING BARGE PIPELINE WAS PRESSURE TESTED USING AIR OR LIQUID NITROGEN IN ACCORDANCE WITH SOUTHWEST SHIPYARD PRESSURE TESTING AND INSPECTION PROCEDURES.

BARGE NAME/NUMBER: CBC 334

BARGE OWNER: CANAL

OWNER ADDRESS: _____

TESTING
LOCATION:

SOUTHWEST SHIPYARD, L.P.
18310 MARKET STREET
CHANNELVIEW, TX 77530

SOUTHWEST SHIPYARD, L.P.
8502 CYPRESS
HOUSTON, TX 77012

SOUTHWEST SHIPYARD, L.P.
1002 TEXAS CLIPPER RD.
GALVESTON, TX 77554

Identify Location by Checking Box



DATE OF TEST:

9-1-26

SWSLP TESTER/POSITION:

STEVEN JOSEPH / Foreman

SWSLP TESTER SIGNATURE:

Steven Joseph

WITNESSING SWSLP INSPECTOR/POSITION:

Michael Carrera / Supervisor

SWSLP INSPECTOR SIGNATURE:

Michael Carrera

TEST RESULTS

THIS BARGE HAS BEEN TESTED AND INSPECTED IN ACCORDANCE WITH SOUTHWEST SHIPYARD PIPELINE PRESSURE TESTING PROCEDURE, USING THE FOLLOWING GAS: Air


TIME START: 2230 TIME STOP: 2300

PIPING TEST PRESSURE: 20 PSI BELOW DECK, 188 PSI ABOVE DECK

ENDING PRESSURE: 187.1 PSI WITH 10 MIN MINIMUM HOLD TIME

NO LEAKS DETECTED FROM PRESSURE DROP OR AT JOINTS, CONNECTIONS AND HIGH STRESS REGIONS AROUND OPENING AREAS.

Cargo Piping Test



5848B Proctor Street
Port Arthur, TX 77642
409.962.1302

HYDROSTATIC PIPELINE TEST REPORT

The following vessel's pipeline has been tested and stenciled in accordance with U.S.C.G. regulation 33 CFR 156.170 on the dates indicated:

Vessel Name: CBC 334
Vessel Owner: Canal Barge Co.
Date of Test: 3/5/24
Test Pressure: 188 psi M.A.W.P 125 psi
Name of Tester: Jesus Trejo
Tester Signature: Jesus Trejo
Name of Witness: Cassie White
Witness Signature: Cassie White

Pump Psi Relief Tested: ✓

Cargo Dummy Line Tested: _____



Cargo Piping Test Letter

Note: Test results are valid for (1) year from date of test!

Date:	<u>3/19/2025</u>	M.A.W.P.	<u>125</u>
Vessel:	<u>CBC 334</u>	Method of Test:	<u>hydro</u>
Owner:	<u>Canal Barge Company</u>	Testing Location:	<u>VLS Marine Services Inc.</u>
Address:	<u>1801 Engineers Rd</u>	Physical Address:	<u>8700 Old Yacht Club Rd</u>
	<u>Belle Chase, LA 70037</u>		<u>Port Arthur, TX 77642</u>

TRANSFER SYSTEM TESTING DATA

**** Fill out completely. Write N/A on any non-applicable line. ****

Date:	Barge Piping:	Results	Note:
<u>3/19/2025</u>	Cargo piping & valves	<u>187.5</u> p.s.i	
<u>3/19/2025</u>	Cargo pressure gauges	<u>98</u> % accurate	
<u>N/A</u>	Steam System	<u>125</u> p.s.i	

Note: Test each pressure gauges annually, accurate within 10 percent. Test each remote controlled operating or indicating equipment such as remotely operated valve, tank alarm, or emergency shutdown device. 33 CFR 156.170(c)(2) & 46 CFR 35.35-70(b)

SIGNATURES

I credit that the tests contained herein were conducted in compliance with 33 CFR 156.170, 46 CFR 35.35-70.

Tester name: John Durio
Tester signature: <u>John Durio</u>
Witnessing inspector name: Tylor Derouen
Witnessing inspector signature: <u>Tylor Derouen</u>
Witnessing inspector affiliation: repair project manager



VLS

MARINE SERVICES

Cargo Piping Test Letter

Note: Test results are valid for (1) year from date of test!

Date:	6/13/2024	M.A.W.P.	125
Vessel:	cbc 334	Method of Test:	Hydro
Owner:	Canal Barge Company	Testing Location:	VLS Marine Services Inc.
Address:	1801 Engineers Rd	Physical Address:	8700 Old Yacht Club Rd
	Belle Chase, LA 70037		Port Arthur, TX 77642

TRANSFER SYSTEM TESTING DATA


**** Fill out completely. Write N/A on any non-applicable line. ****

Date:	Barge Piping:	Results	Note:
6/13/2024	Cargo piping & valves	187.5 p.s.i	
6/13/2024	Cargo pressure gauges	98 % accurate	
-	Steam System	n/a p.s.i	

Note: Test each pressure gauges annually, accurate within 10 percent. Test each remote controlled operating or indicating equipment such as remotely operated valve, tank alarm, or emergency shutdown device. 33 CFR 156.170(c)(2) & 46 CFR 35.35-70(b)

SIGNATURES

I credit that the tests contained herein were conducted in compliance with 33 CFR 156.170, 46 CFR 35.35-70.


Tester name:	Tyler Derouen
Tester signature:	
Witnessing inspector name:	Tyler Hyde
Witnessing inspector signature:	
Witnessing inspector affiliation:	VLS Marine

LYNCHBURG SHIPYARD
999 Independence Pkwy N.
Baytown, TX 77520

BARGE PIPE TEST SHEET

THE FOLLOWING BARGE WAS TESTED IN ACCORDING WITH THE NATIONAL EMISSION STANDARD FOR BENZENE EMISSIONS FROM TRANSFER OPERATIONS, SECTION 40 CFR, 61.304 (F), AND NATION EMISSIONS STANDARDS FOR HAZARDOUS AIR POLLUTANTS SECTION 40 CFR 63.565 (C).


THE FOLLOWING BARGE WAS TESTED IN ACCORDANCE WITH 33 CFR- PART 156.170, SECTION (c)(4) & (e), EQUIPMENT TESTS AND INSPECTIONS REQUIREMENTS

Barge Name: CBC - 334 Official# 1075923
Barge Owner: Canal Barge Company Inc
Owner Address: 1801 Engineers Road Belle Chasse, La 70037 United States
Date of Test: 5-27-23 Name of Tester: Karim Wender
Witnessing Inspector: Juan Servano
Inspector Signature: 

TRANSFER SYSTEM TESTING DATA

The Pipeline System was hydro tested at 187.50 P.S.I. 5-27-23
The Pressure Relief Valve was tested at 125 P.S.I. N/A
The Load Line was tested at 187.50 P.S.I. 5-27-23
The Steam Line was tested N/A
Cargo Pressure Gauge (Date of Test) 5-27-23 Percent Accuracy 98%

Lynchburg Shipyard Supervisor


SIGNATURE

5-27-23
DATE

LYNCHBURG SHIPYARD
999 Independence Pkwy N.
Baytown, TX 77520

BARGE PIPE TEST SHEET

THE FOLLOWING BARGE WAS TESTED IN ACCORDING WITH THE NATIONAL EMISSION STANDARD FOR BENZENE EMISSIONS FROM TRANSFER OPERATIONS, SECTION 40 CFR, 61.304 (F), AND NATION EMISSIONS STANDARDS FOR HAZARDOUS AIR POLLUTANTS SECTION 40 CFR 63.565 (C).

THE FOLLOWING BARGE WAS TESTED IN ACCORDANCE WITH 33 CFR- PART 156.170, SECTION (c)(4) & (e), EQUIPMENT TESTS AND INSPECTIONS REQUIREMENTS

Barge Name: CBC- 334 Official# 1075923
Barge Owner: Canal Barge Company Inc
Owner Address: 1801 Engineers Road Belle Chasse, La 70037 United States
Date of Test: 6-6-22 Name of Tester: Karim Mendez
Witnessing Inspector: Juan Serrano
Inspector Signature: 

TRANSFER SYSTEM TESTING DATA

The Pipeline System was hydro tested at 187.50 P.S.I. 6-6-22
The Pressure Relief Valve was tested at 125 P.S.I. N/A
The Load Line was tested at 187.50 P.S.I. 6-6-22
The Steam Line was tested _____
Cargo Pressure Gauge (Date of Test) 6-6-22 Percent Accuracy 98%

Lynchburg Shipyard Supervisor


SIGNATURE

6-6-22
DATE