



Cargo Piping Test Letter

Note: Test results are valid for (1) year from date of test!

Date:	8/31/2026	M.A.W.P.	125 PSI
Vessel:	CBC 7025	Method of Test:	HYDRO
Owner:	Canal Barge Company	Testing Location:	VLS Marine Services Calcasieu
Address:	1801 Engineers Rd Belle Chase, LA 70037	Physical Address:	7951 Dock Board Rd Sulphur, LA 70665

TRANSFER SYSTEM TESTING DATA

**** Fill out completely. Write N/A on any non-applicable line. ****

Date:	Barge Piping:	Results
8/31/2026	Cargo piping & valves	187.5 p.s.i
8/31/2026	Cargo pressure gauges	98% accurate
8/31/2026	Steam System	125 p.s.i

Note: Test each pressure gauges annually, accurate within 10 percent. Test each remote controlled operating or indicating equipment such as remotely operated valve, tank alarm, or emergency shutdown device. 33 CFR 156.170(c)(2) & 46 CFR 35.35-70(b)

SIGNATURES

I credit that the tests contained herein were conducted in compliance with 33 CFR 156.170, 46 CFR 35.35-70.

Tester: Tyler Ryder

Tester signature:

A handwritten signature in black ink, appearing to be "TR" or "Tyler Ryder", written over a horizontal line.

Witnessing inspector name: Dennis Walters

Witnessing inspector signature:

A handwritten signature in black ink, appearing to be "Dennis Walters", written over a horizontal line.

Witnessing inspector affiliation: Project Manager



Pelican Marine Services

15602 Jacintoport Blvd Houston TX 77015

Phone: (346) 282-8544

Date of Test: 10-10-2025

Barge Name: CDC 7025

Official #: CG053255

Barge Owner: CANAL BARGE COMPANY

Owner Address: 1801 ENGINEERS ROAD BELLE CHASSE, LA 70037 UNITED STATES

BARGE VAPOR TIGHTNESS TEST SHEET

The following barge was tested in accordance with the national emission standard for benzene emissions from transfer operations, section 40 CFR 61.304(f) and national emission standards for air pollutants section 40 CFR 63.565(c). This barge has been tested at this facility in accordance to section 61.304(f) and section 63.565(c) and is considered to be vapor tight.

Tester Name: Adrian Morris

Witness Name: Shawn Davis

Tester Signature: A. Morris

Witness Signature: Shawn Davis

Time Started: 11:00

Time Completed: 12:00

Starting Pressure: 28.0

Ending Pressure: 27.4

Allowable Pressure Loss: 1.0

PIPELINE TEST: TRANSFER SYSTEM TESTING DATA

The following barge was tested in accordance with 33 CFR part 156.170 section (c)(4) & (e), equipment tests and inspection requirements.

The Pipeline System was hydro tested at 187.5 psi 10-10-2025

The Pressure Relief Valve was hydro tested at 125 psi N/A

The Load Line was hydro tested at 187.5 psi 10-10-2025

The Steam Line was hydro tested at 100 psi 10-10-2025

Cargo Pressure Gauge (Date of Test) 10-10-2025 Percent Accuracy 98 %

Signature

Date



Cargo Piping Test Letter

Note: Test results are valid for (1) year from date of test!

Date:	11/11/2024	M.A.W.P.	125 PSI
Vessel:	CBC 7025	Method of Test:	HYDRO
Owner:	Canal Barge Company	Testing Location:	VLS Marine Services Calcasieu
Address:	1801 Engineers Rd	Physical Address:	7951 Dock Board Rd
	Belle Chase, LA 70037		Sulphur, LA 70665

TRANSFER SYSTEM TESTING DATA

*** Fill out completely. Write N/A on any non-applicable line. ***


Date:	Barge Piping:	Results
11/11/2024	Cargo piping & valves	187.5 p.s.i
11/11/2024	Cargo pressure gauges	98% accurate
11/11/2024	Steam System	125 p.s.i

Note: Test each pressure gauges annually, accurate within 10 percent. Test each remote controlled operating or indicating equipment such as remotely operated valve, tank alarm, or emergency shutdown device. 33 CFR 156.170(c)(2) & 46 CFR 35.35-70(b)

SIGNATURES

I credit that the tests contained herein were conducted in compliance with 33 CFR 156.170, 46 CFR 35.35-70.

Tester name: <u>Francisco E. Moreno</u>
Tester signature: <u>[Signature]</u>
Witnessing inspector name: <u>Dennis Watler</u>
Witnessing inspector signature: <u>[Signature]</u>
Witnessing inspector affiliation: <u>Foreman</u>



Move with confidence

Cargo Pipeline Test and/or Vapor Tightness Test Certificate

Barge Name: CBC 7025

Test Date: 08 Dec 2023

Testing Location: INT Shipyard

Barge Vapor Tightness Test

Test Results

This barge has been tested in accordance to section 40 CFR 61.304(f), and section 63.565(c)(1) and is considered to be vapor tight.

Signature of Tester: [Signature]

Test Time Started: 1330

Test Time Completed: 1430

Beginning Pressure: 1 psi

Ending Pressure: 1 psi

Operational Cargo Pipeline Test

The following test(s) have been performed in compliance with U.S. Coast Guard regulations 33 CFR 156.170 and 46 CFR 35.35-70 and USCG Marine Safety Manual, Vol. II, Section B, Page B6-30.

Transfer System Piping Test Pressure ☒ 125 psi

Cargo Pump Relief Valve Test Pressure ☒ 125 psi

Cargo Pump Pressure Gauge(s) Test Pressure ☒ 125 psi

INT Shipyard

(If only one test performed, line through Test Not Performed)

Signature/Tester name: [Signature]

Print name/Tester Name: Francisco Ramos

CBC Authorized Representative

Signature/Witness name: [Signature]

Print name/Witness name: Jeff Westbrooke

Affiliation of Witness (Company): INT



SOUTHWEST SHIPYARD, L.P.

F-7.5.1(R).6-D

18310 Market Street, Channelview, Texas 77530

Phone: 281-860-3200 Fax: 281-860-3215

8502 Cypress Street, Houston, Texas 77012

Phone: 713-967-6300 Fax: 713-967-6301

1002 Texas Clipper Rd., Galveston, Texas 77554

Phone: 409-740-3755 Fax: 409-740-3451

BARGE PIPING TEST LETTER

Note: Test Results are valid for One (1) Year from Date of Test !

INSTRUCTIONS: FILL OUT COMPLETELY. WRITE "N/A" ON ANY NON-APPLICABLE LINE.

BARGE NAME / NUMBER: CBC 7025

BARGE OWNER: CALAL

OWNER ADDRESS: _____

TESTING
LOCATION:

SOUTHWEST SHIPYARD, L.P.
18310 MARKET STREET
CHANNELVIEW, TX 77530

SOUTHWEST SHIPYARD, L.P.
8502 CYPRESS
HOUSTON, TX 77012

SOUTHWEST SHIPYARD, L.P.
1002 TEXAS CLIPPER RD.
GALVESTON, TX 77554

Identify Location by Checking Box



LETTER EXPIRATION DATE (One Year from Test):

12/06/2023

1. Cargo Piping and Valves (Date of Test):

12/06/2022

Test Pressure (psi):

188 PSI

2. Cargo Pressure Gauge (Date of Test):

12/06/22

Percent Accuracy (%):

98%

3. Steam Piping and Valves (Date of Test):

12/06/2022

Test Pressure (psi):

188 PSI

4. Cargo Tank Relief Valves (Date of Test):

12/04/2022

Test Pressure (psi):

125 PSI

SWSLP Tester/Position:

D. F. B.

Date:

12/06/2022

SWSLP Inspector/Position:

[Signature]

Date:

12/06/22

DISTRIBUTION: Place original as last page of "USCG Papers Folder" located in Barge document mailbox.