



ILLINOIS MARINE TOWING, INC.

LEMONT SHIPYARD

Lemont Shipyards Physical Address - 16600 Des Plaines Rd., Lemont, IL 60439
Lemont Shipyards - Phone: 630-972-2920 Fax: 630-972-2915
Billing Address - 203 North Ottawa St, Suite 200, Joliet, IL 60432

TRANSFER SYSTEM TESTING DATA

The Pipeline System was tested at 187.50 P.S.I. 9-15-26

The Pressure Relief Valve was tested at 125 P.S.I. 8-31-2026 (ALLIED VALVE)

The Cargo Hose was tested at 187.50 P.S.I. _____

The cargo pipeline pressure gauge is working to within 10% of shown pressure.

Tester:

X

Witnessing Inspector:

X

Illinois Marine Towing Lemont Shipyards

Date:

9-15-26

CB C105

Cargo Piping Test



ILLINOIS MARINE TOWING, INC.

LEMONT SHIPYARD

Lemont Shipyards Physical Address – 16600 Des Plaines Rd., Lemont, IL 60439

Lemont Shipyards – Phone: 630-972-2920 Fax: 630-972-2915

Billing Address – 203 North Ottawa St, Suite 200, Joliet, IL 60432

OPERATIONAL TRANSFER SYSTEM TESTING DATA

Barge Number: CBC 105

The following test(s) have been performed in compliance with U.S. Coast Guard regulations 33 CFR 156.170 and 46 CFR 35.35-70 and USCG Marine Safety Manual, Vol. II, Section B, Page B6-30.

Transfer System Piping Test Pressure 125PSI

Cargo Pump Relief Valve Test Pressure 125PSI

Cargo Pump Pressure Gauge(s) Test Pressure 125PSI

IMT
Shipyards
5-20-26

Signature/Tester Name:

Print Name/Tester Name:

Jeff Westbrooke

IMT Authorized Representative

Signature/Witness Name:

Print Name/Witness Name:

Manuel Silva Jr



Cargo Piping Test Letter

Note: Test results are valid for (1) year from date of test!

Date:	6/6/2025	M.A.W.P.	125 PSI
Vessel:	CBC 105	Method of Test:	Air
Owner:	Canal Barge Company	Testing Location:	VLS Marine Services-Plaquemine
Address:	1801 Engineers Rd	Physical Address:	1070 River Road
	Belle Chase, LA 70037		Sunshine, La 70780

TRANSFER SYSTEM TESTING DATA

**** Fill out completely. Write N/A on any non-applicable line. ****

Date:	Barge Piping:	Results
6/6/2025	Cargo piping & valves	187.5 p.s.i
6/6/2025	Cargo pressure gauges	98% accurate
6/6/2025	Steam System	125

Note: Test each pressure gauges annually, accurate within 10 percent. Test each remote controlled operating or indicating equipment such as remotely operated valve, tank alarm, or emergency shutdown device. 33 CFR 156.170(c)(2) & 46 CFR 35.35-70(b)

SIGNATURES

I credit that the tests contained herein were conducted in compliance with 33 CFR 156.170, 46 CFR 35.35-70.

Tester name:	NICHOLAS JULIEN
Tester signature:	
Witnessing inspector name:	Ricardo Sicardo
Witnessing inspector signature:	
Witnessing inspector affiliation:	PPSY

T.T. 183 LLC

Phone # 225-473-8222

Pipeline Test Letter

Date: 7-15-2024

To Whom it may concern:

The cargo piping and relief valve as required by 3 CFR156.170, on Tank Barge # CBC 105 was located at TT 183, LLC, was tested on 7-15-2024 at 188 psi.


- Pressure gauge was found to be operating.
- The relief valve functioned as required.
- The steam piping system as tested at 125 psi.
- The steam relief valve functioned as required.

Signature of Tester :

witness


Matthew Deacon 

CANAL



BARGE

Move with confidence

Cargo Pipeline Test and/or Vapor Tightness Test Certificate

Barge Name: CBC105
Test Date: 8-22-2023
Testing Location: Lemont A-SLR

Barge Vapor Tightness Test

Test Results

This barge has been tested in accordance to section 40 CFR 61.304(f), and section 63.565(c)(1) and is considered to be vapor tight.

Signature of Tester: [Signature]

Test Time Started: 0900

Test Time Completed: 1000

Beginning Pressure: 1PSI

Ending Pressure: 1PSI

Operational Cargo Pipeline Test

The following test(s) have been performed in compliance with U.S. Coast Guard regulations 33 CFR 156.170 and 46 CFR 35.35-70 and USCG Marine Safety Manual, Vol. II, Section B, Page B6-30.

Transfer System Piping	Test Pressure	125 psi ✓
Cargo Pump Relief Valve	Test Pressure	125 psi ✓
Cargo Pump Pressure Gauge(s)	Test Pressure	125 psi ✓

(If only one test performed, line through Test Not Performed)

Signature/Tester name: [Signature]

name/Tester Name: Jake Stevenson

CBC Authorized Representative

Signature/Witness name: [Signature]

Print name/Witness name: RAY ENGLAND

Affiliation of Witness (Company): IMT

C & C Marine and Repair, Inc.

Post Office Box 2253

Harvey, LA 70059

Phone (504) 433-2000

FAX (504) 433-2044

Vessel Cargo Piping Test Certificate

Barge CBC 105

This is to certify that on August 8, 2022, cargo piping on the tank barge CBC 105 was hydrostatically tested to 188 psi in accordance with 46 CFR 56.97-30. The cargo relief valve is set at 125 psi.

Prior to the hydrostatic pipeline test, the test gauge was calibrated to ensure the correct pressure was applied to the pipeline.

Tester Danrel Cns
Signature of Tester [Signature]
Witness Joshua Bauer
Signature of Witness JABauer