



Pelican Marine Services

15602 Jacintoport Blvd Houston TX 77015

Phone: (346) 282-8544

Date of Test: 09-23-2026

Barge Name: CBC 203

Official #: 1027571

Barge Owner: CANAL BARGE COMPANY

Owner Address: 1801 ENGINEERS ROAD BELLE CHASSE, LA 70037 UNITED STATES

BARGE VAPOR TIGHTNESS TEST SHEET

The following barge was tested in accordance with the national emission standard for benzene emissions from transfer operations, section 40 CFR 61.304(f) and national emission standards for air pollutants section 40 CFR 63.565(c). This barge has been tested at this facility in accordance to section 61.304(f) and section 63.565© and is considered to be vapor tight.

Tester Name: Benny Chavira

Witness Name: Shawn Davis

Tester Signature: Benny Chavira

Witness Signature: [Signature]

Time Started: 11:00

Time Completed: 11:30

Starting Pressure: 28.0

Ending Pressure: 27.4

Allowable Pressure Loss: 1.0

PIPELINE TEST: TRANSFER SYSTEM TESTING DATA

The following barge was tested in accordance with 33 CFR part 156.170 section (c)(4) & (e), equipment tests and inspection requirements.

The Pipeline System was hydro tested at 187.5 psi 09-23-2026

The Pressure Relief Valve was hydro tested at 125 psi N/A

The Load Line was hydro tested at 187.5 psi 09-23-2026

The Steam Line was hydro tested at N/A psi N/A

Cargo Pressure Gauge (Date of Test) 09-23-26 Percent Accuracy 98%

Benny Chavira
Signature

09-23-2026
Date



BARGE PIPING LETTER

INSTRUCTIONS: ALL FIELDS ARE REQUIRED. USE N/A ON ANY NON-APPLICABLE LINE.

BARGE OWNER/BARGE NAME: Canal / CBC-203

Letter expiration date (one year from test date): 8-31-2027

NOTE: Test results are valid for (1) year from the date of test.

1. Cargo Piping and Valves (actual date of test): 8-31-2026

Test Pressure (188 psi): 188 psi

2. Cargo Relief Valve (actual date of test): 8-31-2026

Test Pressure (125 psi): 125 psi

3. Cargo Pressure Gauge (actual date of test): 8-31-2026

Percent of Accuracy (%): 98%

4. Steam Piping and Relief Valves (actual date of test): N/A

Test Pressure (125 psi): N/A

Signature of Tester:	<u>Roberto Lopez</u>
Printed Name of Tester:	<u>Roberto Lopez</u>
Company/Location of Tester:	<u>Ksolv/Channelview TX</u>

1015 Lakeside Dr, Channelview, TX 77530

Phone: 281-452-4000 Fax: 281-452-5523



Revised 10/03/2019



5848 Proctor Street
Port Arthur, TX 77642
409.962.1302

PIPELINE TEST REPORT

The following vessel's pipeline has been tested and stenciled in accordance with U.S.C.G. regulation 33 CFR 156.170 on the dates indicated:

Vessel Name:	CBC-203
Vessel Owner:	Canal Barge Company
Date of Test:	9/10/25
Test Pressure:	188 psi.
Name of Tester:	Kurt Moerbe
Tester Signature:	
Name of Witness:	Wes Broussard
Witness Signature:	



Cargo Piping Test Letter

Note: Test results are valid for (1) year from date of test!

Date:	8/19/2024	M.A.W.P.	125 PSI
Vessel:	CBC 203	Method of Test:	HYDRO
Owner:	Canal Barge Company	Testing Location:	VLS Marine Services Calcasieu
Address:	1801 Engineers Rd Belle Chase, LA 70037	Physical Address:	7951 Dock Board Rd Sulphur, LA 70665

TRANSFER SYSTEM TESTING DATA



**** Fill out completely. Write N/A on any non-applicable line. ****

Date:	Barge Piping:	Results
8/19/2024	Cargo piping & valves	187.5 p.s.i
8/19/2024	Cargo pressure gauges	98% accurate
n/a	Steam System	125 p.s.i

Note: Test each pressure gauges annually, accurate within 10 percent. Test each remote controlled operating or indicating equipment such as remotely operated valve, tank alarm, or emergency shutdown device. 33 CFR 156.170(c)(2) & 46 CFR 35.35-70(b)

SIGNATURES

I credit that the tests contained herein were conducted in compliance with 33 CFR 156.170, 46 CFR 35.35-70.

Tester name: Steven Peralez
Tester signature: 
Witnessing inspector name: Dennis Watler
Witnessing inspector signature: 
Witnessing inspector affiliation: Foreman



Cargo Piping Test Letter

Note: Test results are valid for (1) year from date of test!

Date:	6/25/2024	M.A.W.P.	125 PSI
Vessel:	CBC 203	Method of Test:	HYDRO
Owner:	Canal Barge Company	Testing Location:	VLS Marine Services Calcasieu
Address:	1801 Engineers Rd Belle Chase, LA 70037	Physical Address:	7951 Dock Board Rd Sulphur, LA 70665

TRANSFER SYSTEM TESTING DATA

**** Fill out completely. Write N/A on any non-applicable line. ****

Date:	Barge Piping:	Results
6/25/2024	Cargo piping & valves	187.5 p.s.i
6/25/2024	Cargo pressure gauges	98% accurate
	Steam System	125 p.s.i

Note: Test each pressure gauges annually, accurate within 10 percent. Test each remote controlled operating or indicating equipment such as remotely operated valve, tank alarm, or emergency shutdown device. 33 CFR 156.170(c)(2) & 46 CFR 35.35-70(b)

SIGNATURES

I credit that the tests contained herein were conducted in compliance with 33 CFR 156.170, 46 CFR 35.35-70.

Tester name: Steven Peralez

Tester signature:

Witnessing inspector name: Dennis Watler

Witnessing inspector signature:

Witnessing inspector affiliation: Foreman

UNITED STATES DEPARTMENT OF
TRANSPORTATION
BUREAU OF MARITIME SAFETY
WASHINGTON, D.C. 20543

BARGE VAPOR TIGHTNESS TEST SHEET

THE FOLLOWING BARGE WAS TESTED IN ACCORDANCE WITH THE REQUIREMENTS OF 49 CFR 177.104 (f) AND 177.105 (c) FOR BENCENE EMISSIONS FROM TRANSFER OPERATIONS, SECTION 61.304 (f), AND HAZARDOUS EMISSIONS STANDARDS FOR HAZARDOUS AIR POLLUTANTS SECTION 61.306 (c).

Barge Name: CBC-203 Official: 1027571
Barge Owner: Canal Barge Company Inc
Owner Address: 1801 Engineers Road Belle Chasse, La 70037 United States
Date of Test: 10-13-23 Name of Tester: Karin Mendez
Witnessing Inspector: ☒ Juan Serrano ☐ Juan Maldonado ☐ Angel Arredondo
Inspector Signature: [Signature]

TEST RESULTS

This barge has been tested at this facility in accordance to Section 61.304 (f), and section 61.306 (c) and is considered to be vapor-tight.

Signature of Tester: [Signature]

Time Started: 09:30 Time Completed: 10:00
Starting Pressure: 27.7 Ending Pressure: 26.2
Allowable Pressure Loss: 1.0

PIPELINE TEST: TRANSFER SYSTEM TESTING DATA

THE FOLLOWING BARGE WAS TESTED IN ACCORDANCE WITH 49 CFR PART 177.104 (f) SECTION 61.304 (f) AND 177.105 (c) FOR BENCENE EMISSIONS FROM TRANSFER OPERATIONS, SECTION 61.304 (f), AND HAZARDOUS EMISSIONS STANDARDS FOR HAZARDOUS AIR POLLUTANTS SECTION 61.306 (c).

The Pipeline System was hydro tested at 187.50 P.S.I. 10-13-23

The Pressure Relief Valve was hydro tested at 125 P.S.I. AD

The Load Line was hydro tested at 187.50 P.S.I. 10-13-23

The Spill Line was hydro tested at 125 P.S.I. AD

Cargo Pressure Gauge (Date of Test) 10-13-23 Percent Accuracy 92%

1. [Signature] and 2. [Signature]

[Signature]

DATE 10-13-23



Move with confidence

Cargo Pipeline Test and/or Vapor Tightness Test Certificate

Barge Name: CBC 203

Test Date: 19 July 2023

Testing Location: Hennepin Fleet

Barge Vapor Tightness Test

Test Results

This barge has been tested in accordance to section 40 CFR 61.304(f), and section 63.565(c)(1) and is considered to be vapor tight.

Signature of Tester: [Signature]

Test Time Started: 0900

Test Time Completed: 1000

Beginning Pressure: 1 psi

Ending Pressure: 1 psi

Operational Cargo Pipeline Test

The following test(s) have been performed in compliance with U.S. Coast Guard regulations 33 CFR 156.170 and 46 CFR 35.35-70 and USCG Marine Safety Manual, Vol. II, Section B, Page B6-30.

Transfer System Piping	Test Pressure	✓ 125 psi
Cargo Pump Relief Valve	Test Pressure	✓ 125 psi
Cargo Pump Pressure Gauge(s)	Test Pressure	✓ 125 psi

(If only one test performed, line through Test Not Performed)

Signature/Tester name: [Signature]

Print name/Tester Name: Jeff Westbrooke

CBC Authorized Representative

Signature/Witness name: [Signature]

Print name/Witness name: Jake Stevenson

Affiliation of Witness (Company): Imt



LYNCHBURG SHIPYARD
999 Independence Pkwy N.
Baytown, TX 77520

BARGE VAPOR TIGHTNESS TEST SHEET

THE FOLLOWING BARGE WAS TESTED IN ACCORDING WITH THE NATIONAL EMISSION STANDARD FOR BENZENE EMISSIONS FROM TRANSFER OPERATIONS, SECTION 40 CFR, 61.304 (F), AND NATION EMISSIONS STANDARDS FOR HAZARDOUS AIR POLLUTANTS SECTION 40 CFR 63.565 (C).

Barge Name: CBC-203 Official# 1027571

Barge Owner: Canal Barge Company Inc

Owner Address: 1801 Engineers Road Belle Chasse, La 70037 United States

Date of Test: 8 - 3 - 22 Name of Tester: Karim Mendez

Witnessing Inspector: ☒ Juan Serrano ☐ Juan Maldonado ☐ Angel Arredondo

Inspector Signature: [Signature]

TEST RESULTS

This barge has been tested at this facility in accordance to Section 61.304 (f), and section 63.565 (c) and is considered to be vapor-tight.

Signature of Tester: [Signature]

Time Started: 15:00 Time Completed: 15:30

Starting Pressure: 27.7 Ending Pressure: 26.7

Allowable Pressure Loss: 1.0

PIPELINE TEST: TRANSFER SYSTEM TESTING DATA

THE FOLLOWING BARGE WAS TESTED IN ACCORDANCE WITH 33 CFR- PART 156.170, SECTION (c)(4) & (e), EQUIPMENT TESTS AND INSPECTIONS REQUIREMENTS.

The Pipeline System was hydro tested at 187.50 P.S.I. 8 - 3 - 22

The Pressure Relief Valve was hydro tested at 125 P.S.I. -n/a

The Load Line was hydro tested at 187.50 P.S.I. 8 - 3 - 22

The Steam Line was hydro tested at 125 P.S.I. -n/a

Cargo Pressure Gauge (Date of Test) 8 - 3 - 22 Percent Accuracy 98%

Lynchburg Shipyard Supervisor

[Signature]
SIGNATURE

8 - 3 - 22
DATE