



Move with confidence

Cargo Pipeline Test and/or Vapor Tightness Test Certificate

Barge Name: CBC 205

Test Date: 9-21-26

Testing Location: IMT LEMONT

Barge Vapor Tightness Test

Test Results

This barge has been tested in accordance to section 40 CFR 61.304(f), and section 63.565(c)(1) and is considered to be vapor tight.

Signature of Tester: [Signature]

Test Time Started: 1300

Test Time Completed: 1400

Beginning Pressure: 1 psi

Ending Pressure: 1 psi

Operational Cargo Pipeline Test

The following test(s) have been performed in compliance with U.S. Coast Guard regulations 33 CFR 156.170 and 46 CFR 35.35-70 and USCG Marine Safety Manual, Vol. II, Section B, Page B6-30.

Transfer System Piping	Test Pressure	125 psi	<u>9-21-26</u>
Cargo Pump Relief Valve	Test Pressure	125 psi	<u>9-21-26</u>
Cargo Pump Pressure Gauge(s)	Test Pressure	125 psi	<u>9-21-26</u>

(If only one test performed, line through Test Not Performed)

Signature/Tester name:

[Signature]

Print name/Tester Name:

Francisco Ramos

CBC Authorized Representative

Signature/Witness name:

[Signature]

Print name/Witness name:

Matt Fontana

Affiliation of Witness (Company):

IMT



SOUTHWEST SHIPYARD, L.P.

F-7.5.1(R).6-C

18310 Market Street, Channelview, Texas 77530 Phone: 281-860-3200 Fax: 281-860-3215
8502 Cypress Street, Houston, Texas 77012 Phone: 713-967-6300 Fax: 713-967-6301
1002 Texas Clipper Rd., Galveston, Texas 77554 Phone: 409-740-3755 Fax: 409-740-3451

BARGE PIPING TEST LETTER

Note: Test Results are valid for One (1) Year from Date of Test !

INSTRUCTIONS: FILL OUT COMPLETELY. WRITE "N/A" ON ANY NON-APPLICABLE LINE.

BARGE NAME / NUMBER: CBC 205

BARGE OWNER: CANA

OWNER ADDRESS: _____

TESTING
LOCATION:

SOUTHWEST SHIPYARD, L.P.
18310 MARKET STREET
CHANNELVIEW, TX 77530

SOUTHWEST SHIPYARD, L.P.
8502 CYPRESS
HOUSTON, TX 77012

SOUTHWEST SHIPYARD, L.P.
1002 TEXAS CLIPPER RD.
GALVESTON, TX 77554

Identify Location by Checking Box

☒☐☐

LETTER EXPIRATION DATE (One Year from Test): 9-26-2026

1. Cargo Piping and Valves (Date of Test): 9-26-2025

Test Pressure (psi): 188 PSI

2. Cargo Pressure Gauge (Date of Test): 9-26-2025

Percent Accuracy (%): 98%

3. Steam Piping and Valves (Date of Test): 9-26-2025

Test Pressure (psi): 125 PSI

SWSLP Tester/Position: D. M. F. H. Date: 09/26/2025

SWSLP Inspector/Position: [Signature] Date: 9-26-2025

DISTRIBUTION: Place original as last page of "USCG Papers Folder" located in Barge document mailbox.

LYNCHBURG SHIPYARD
999 Independence Pkwy N.
Baytown, TX 77520

BARGE VAPOR TIGHTNESS TEST SHEET

THE FOLLOWING BARGE WAS TESTED IN ACCORDANCE WITH THE NATIONAL EMISSION STANDARD FOR BENZENE EMISSIONS FROM TRANSFER OPERATIONS, SECTION 40 CFR, 61.304 (F), AND NATIONAL EMISSIONS STANDARDS FOR HAZARDOUS AIR POLLUTANTS SECTION 40 CFR 63.565 (C).

Barge Name: CBC-205 Official# 1027573
Barge Owner: Canal Barge Company Inc
Owner Address: 1801 Engineers Road Belle Chasse, La 70037 United States
Date of Test: 7-24-24 Name of Tester: Karim Mendez
Witnessing Inspector: ☐ Juan Serrano ☐ Juan Maldonado ☒ Angel Arredondo
Inspector Signature: [Signature]

TEST RESULTS

This barge has been tested at this facility in accordance to Section 61.304 (f), and section 63.565 (c) and is considered to be vapor-tight.

Signature of Tester: [Signature]

Time Started: 09:00 Time Completed: 09:30

Starting Pressure: 27.7 Ending Pressure: 26.7

Allowable Pressure Loss: 1.0

PIPELINE TEST: TRANSFER SYSTEM TESTING DATA

THE FOLLOWING BARGE WAS TESTED IN ACCORDANCE WITH 33 CFR- PART 156.170, SECTION (c)(4) & (e), EQUIPMENT TESTS AND INSPECTIONS REQUIREMENTS.

The Pipeline System was hydro tested at 187.50 P.S.I. 7-24-24

The Pressure Relief Valve was hydro tested at 125 P.S.I. - n/a -

The Load Line was hydro tested at 187.50 P.S.I. 7-24-24

The Steam Line was hydro tested at 125 P.S.I. - n/a -


Cargo Pressure Gauge (Date of Test) 7-24-24 Percent Accuracy 98%

Lynchburg Shipyards Supervisor

[Signature]
SIGNATURE

7-24-24
DATE

CANAL



BARGE

Move with confidence

Cargo Pipeline Test and/or Vapor Tightness Test Certificate

Barge Name: CBC 205

Test Date: 08-17-2023

Testing Location: KOPPERS

Barge Vapor Tightness Test

Test Results

This barge has been tested in accordance to section 40 CFR 61.304(f), and section 63.565(c)(1) and is considered to be vapor tight.

Signature of Tester: RAY ENGLAND

Test Time Started: 0330

Test Time Completed: 0430

Beginning Pressure: 16⁰²

Ending Pressure: 16⁰²

Operational Cargo Pipeline Test

The following test(s) have been performed in compliance with U.S. Coast Guard regulations 33 CFR 156.170 and 46 CFR 35.35-70 and USCG Marine Safety Manual, Vol. II, Section B, Page B6-30.

Transfer System Piping	Test Pressure	125 psi	<u>08-17-23</u>
Cargo Pump Relief Valve	Test Pressure	125 psi	<u>08-17-23</u>
Cargo Pump Pressure Gauge(s)	Test Pressure	125 psi	<u>08-17-23</u>

(If only one test performed, line through Test Not Performed)

Signature/Tester name:

Ray England

name/Tester Name:

RAY ENGLAND

CBC Authorized Representative

Signature/Witness name:

Pablo Rivera

Print name/Witness name:

PABLO RIVERA

Affiliation of Witness (Company):

KOPPERS EMPLOYEE

T.T. COATINGS, INC

NINE MILE POINT

2012 RIVER RD. WEST WEGO LA, 70094
PHONE (504) 436-3766 FAX (504) 436-3855

CARGO PIPELINE TEST CERTIFICATE

The cargo pipeline on barge CBC 205 was tested to **187.5 P.S.I.**, one and half times its maximum allowable working pressure, M.A.W.P., and proved operable in accordance with 33CFR156.170 and 46CFR35.35-70.

The cargo pipeline relief valve was tested and lifted at **125 P.S.I.**

The cargo pipeline pressure gauge is working within **10** percent of shown pressure.

Signature/Tester name:

Shane Guidry

Print name/Tester Name:

Shane Guidry
CBC Authorized Representative

Signature/Witness name:

Chuck Hassell

Print name/Witness name:

CHUCK HASSELL

Affiliation of Witness (Company):

T.T. BARGE

Test Date: 8-1-22