

T.T. Barge Services Milc 23, LLC

Specializing in Cuts Freeing, Cleaning and Repairs
5190 North River Road, Port Allen, Louisiana 70767
Phone: (225) 473-8222 (225) 473-2199

Pipeline Test Letter

Date: 10-2-26

To Whom It May Concern:

The cargo pipeline and relief valve as required by 50 RH156.170, on tank barge

CB-1346 located at T Barge M 237, was tested on

10-2-26 at 188psi.

- Pressure gauge was found to be operating.
- The relief valve functioned as required.
- The steam piping system was tested at 125 psi.
- The steam system relief valve functioned as required.

Signature of Tester: Caj. J. Dornier
M. H. R.

LYNCHBURG SHIPYARD
999 Independence Pkwy N.
Baytown, TX 77520

BARGE VAPOR TIGHTNESS TEST SHEET

THE FOLLOWING BARGE WAS TESTED IN ACCORDING WITH THE NATIONAL EMISSION STANDARD FOR BENZENE EMISSIONS FROM TRANSFER OPERATIONS. SECTION 40 CFR, 61.304 (F), AND NATION EMISSIONS STANDARDS FOR HAZARDOUS AIR POLLUTANTS SECTION 40 CFR 63.565 (C).

Barge Name: CBC-1326 Official# 1216084

Barge Owner: Canal Barge Company Inc

Owner Address: 1801 Engineers Road Belle Chasse, La 70037 United States

Date of Test: 10-10-25 Name of Tester: Karim Mendez

Witnessing Inspector: ☐ Juan Serrano ☐ Juan Maldonado ☒ Angel Arredondo

Inspector Signature: [Signature]

TEST RESULTS

This barge has been tested at this facility in accordance to Section 61.304 (f), and section 63.565 (c) and is considered to be vapor tight.

Signature of Tester: [Signature]

Time Started: 13:00 Time Completed: 13:30

Starting Pressure: 27.7 Ending Pressure: 27.7

Allowable Pressure Loss: 1.0

PIPELINE TEST: TRANSFER SYSTEM TESTING DATA

THE FOLLOWING BARGE WAS TESTED IN ACCORDANCE WITH 33 CFR- PART 156.170, SECTION (c)(4) & (e), EQUIPMENT TESTS AND INSPECTIONS REQUIREMENTS.

The Pipeline System was hydro tested at 187.50 P.S.I. 10-10-25

The Pressure Relief Valve was hydro tested at 125 P.S.I. 10-10-25

The Load Line was hydro tested at 187.50 P.S.I. 10-10-25

The Steam Line was hydro tested at 125 P.S.I. n/a

Cargo Pressure Gauge (Date of Test) 10-10-25 Percent Accuracy 98%

Lynchburg Shipyard Supervisor

[Signature]
SIGNATURE

10-10-25
DATE

Big River Shipbuilders, inc.
404 Port Terminal Circle
Vicksburg, MS 39183
(601) 636-9161 fax (601) 636-9165

PIPELINE TEST LETTER

Date: 12/9/24

To Whom It May Concern:

The cargo pipeline on tank barge CBL 1320 was tested to 187.5psi, one and a half times its working pressure MAWP 125psi and proved operable in accordance with 33CFR156.170 and 46CFR35.35-70.

The cargo pipeline relief valve was tested to 125psi and certified. The cargo pipeline pressure gauge is working within 10 percent of shown pressure.

The steam system and relief valve did function at 125psi as required by 46 CFR61.15-15

BIG RIVER TESTER

(PRINT) Juan Aguilar

(SIGN) [Signature]

DATE: 12/9/24

WITNESSING INSPECTOR

(PRINT) John Dent

(SIGN) [Signature]

DATE: 12/9/24

(PRINT) Craig Bryan

(SIGN) [Signature]

DATE: 12-9-24

NATIONAL MAINTENANCE & REPAIR OF LOUISIANA
5004 RIVER ROAD
HARAHAN, LOUISIANA 70183

HOSE AND PIPELINE TESTS

VESSEL: CBC-1326

THE FOLLOWING ITEMS HAVE BEEN CHECKED AND TESTED IN ACCORDANCE WITH

46CFR 35.35-70 AND 33CFR 156.170 ON-- DATE: 2-6-24

10%

PRESSURE GAUGES HAVE BEEN CHECKED
WITHIN 10% OF ACCURACY

125 PSI

STEAM PIPING SYSTEM AND VALVES HAVE
BEEN TESTED AND CHECKED AT 125 P.S.I.

188 PSI

CARGO HEADER PIPING AND
ASSOCIATED VALVES HAVE BEEN TESTED
AND CHECKED AT 188 P.S.I.

N/A

CARGO HOSE VISUALLY CHECKED
AND TESTED TO 225 P.S.I.
HOSE SERIAL NO. - _____

THE ABOVE ITEMS CHECKED, TESTED AND VERIFIED BY:

SIGNATURE: Carlos Lopez

T.T. 183 LLC

Phone # 225-473-8222


Pipeline Test Letter

DATE: 2/23/2023

To Whom It May Concern:

The cargo pipeline and relief valve as required by 3 CFR156.170, on Tank Barge # CBC-1326 was located at TT 183, LLC, was tested on 2/23/2023 at 188 psi.

- Pressure gauge was found to be operating
- The relief valve functioned as required.
- The steam piping system as tested at 125 psi.
- The steam system relief valve functioned as required.

Signature of Tester: 

Witness Empire

T.T. COATINGS, INC

NINE MILE POINT

2012 RIVER RD. WESTWEGO LA, 70094
PHONE (504) 436-3766 FAX (504) 436-3855

CARGO PIPELINE TEST CERTIFICATE

The cargo pipeline on barge CBC 1326 was tested to **187.5 P.S.I.**, one and half times its maximum allowable working pressure, M.A.W.P., and proved operable in accordance with 33CFR156.170 and 46CFR35.35-70.

The cargo pipeline relief valve was tested and lifted at **125 P.S.I.**

The cargo pipeline pressure gauge is working within **10** percent of shown pressure.

The steam system pipeline was tested to one and a half times its maximum allowable working pressure, M.A.W.P., and proved operable in accordance with 46CFR61.15-5.

The steam system pipeline relief valve was tested and lifted at **125 P.S.I.**

Signature/Tester name:

Shane Guidry

Print name/Tester Name:

Shane Guidry

CBC Authorized Representative

Signature/Witness name:

Mrcak Bader

Print name/Witness name:

Mrcak Bader

Affiliation of Witness (Company):

T.T. Coatings

Test Date: 3/27/22