



ILLINOIS MARINE TOWING, INC.

LEMONT SHIPYARD

Lemont Shipyard Physical Address – 16600 Des Plaines Rd., Lemont, IL 60439

Lemont Shipyard – Phone: 630-972-2920 Fax: 630-972-2915

Billing Address – 203 North Ottawa St, Suite 200, Joliet, IL 60432

OPERATIONAL TRANSFER SYSTEM TESTING DATA

Barge Number: CBC 1365

The following test(s) have been performed in compliance with U.S. Coast Guard regulations 33 CFR 156.170 and 46 CFR 35.35-70 and USCG Marine Safety Manual, Vol. II, Section B, Page B6-30.

Transfer System Piping Test Pressure 125PSI

Cargo Pump Relief Valve Test Pressure 125PSI

Cargo Pump Pressure Gauge(s) Test Pressure 125PSI

IMT Shipyard
D7-OCT-2026

Signature/Tester Name:

Print Name/Tester Name:

Jeff Westbrooke

IMT Authorized Representative

Signature/Witness Name:

Print Name/Witness Name:

Matt Fontanez

Cargo Piping Test



Cargo Piping Test Letter

Note: Test results are valid for (1) year from date of test!

Date:	<u>6/14/2026</u>	M.A.W.P.	<u>125 PSI</u>
Vessel:	<u>CBC 1365</u>	Method of Test:	<u>Hydro</u>
Owner:	<u>Canal Barge Company</u>	Testing Location:	<u>VLS Marine Services-Plaquemine</u>
Address:	<u>1801 Engineers Rd</u>	Physical Address:	<u>1070 River Road</u>
	<u>Belle Chase, LA 70037</u>		<u>Sunshine, La 70780</u>

TRANSFER SYSTEM TESTING DATA

*** Fill out completely. Write N/A on any non-applicable line. ***

Date:	Barge Piping:	Results
6/14/2026	Cargo piping & valves	187.5 p.s.i
6/14/2026	Cargo pressure gauges	98% accurate
6/14/2026	Steam System	125

Note: Test each pressure gauges annually, accurate within 10 percent. Test each remote controlled operating or indicating equipment such as remotely operated valve, tank alarm, or emergency shutdown device. 33 CFR 156.170(c)(2) & 46 CFR 35.35-70(b)

SIGNATURES

I credit that the tests contained herein were conducted in compliance with 33 CFR 156.170, 46 CFR 35.35-70.

Tester name: Nicholas Julien
Tester signature: <u>Nicholas Julien</u>
Witnessing inspector name: Ricardo Sicargo
Witnessing inspector signature: <u>Ricardo Sicargo</u>
Witnessing inspector affiliation: VLS-PPSY Project Manager

TT104, LLC

2012 RIVER RD., WESTWEGO, LA. 70094

OFFICE 504-436-3766 / FAX 504-436-3855

CARGO PIPELINE TEST CERTIFICATE

The cargo pipeline on barge CBC 1365 was tested to 187.5 P.S.I., one and half times its maximum allowable working pressure, M.A.W.P., and proved operable in accordance with 33CFR156.170 and 46CFR35.35-70.

The cargo pipeline relief valve was tested and lifted at 125 P.S.I.

The cargo pipeline pressure gauge is working within 10 percent of shown pressure.

The steam system pipeline was tested to one and a half times its maximum allowable working pressure, M.A.W.P., and proved operable in accordance with 46CFR61.15-5.

The steam system pipeline relief valve was tested and lifted at 125 P.S.I.

Signature/Tester name:

M. Bailey

Print name/Tester Name:

Michael Bailey

CBC Authorized Representative

Signature/Witness name:

Chuck Hassell

Print name/Witness name:

CHUCK HASSELL

Affiliation of Witness (Company):

TT104, LLC

Test Date: 7-23-25



Campbell Transportation Company, Inc.
2567 Congo Arroyo Road
Newell, WV 26050-1317

Tel. (304) 387-3860
Fax (304) 387-3885

TANK BARGE PIPING PRESSURE TEST FORM

The following vessel equipment has
been tested in accordance with
46 CFR 35.35-70 and 33 CFR 156.170
on the date indicated.

Date: 8-26-24

Vessel Name: CBC1365

Cargo Pipeline: 188 PSI

Cargo Relief Valve: MWP 125 PSI

Cargo Pressure Gauge: Operable

Cargo Transfer Hose: N/A

Tested By: Thomas Miller

Witnessed By: Bill Rags

C & C Marine and Repair, Inc.

Post Office Box 2253

Harvey, LA 70059

Phone (504) 433-2000

FAX (504) 433-2044

Vessel Cargo Piping Test Certificate

Barge CBC 1365

This is to certify that on October 10th, 2023, cargo piping on the tank barge CBC 1365 was hydrostatically tested to 188 psi in accordance with 46 CFR 56.97-30. The cargo relief valve is set at 125 psi. Pump pressure gauge tested to within 10%.

Prior to the hydrostatic pipeline test, the test gauge was calibrated to ensure the correct pressure was applied to the pipeline.

Tester: JA Bauer
Joshua A. Bauer

Witness: Daniel Cruz
DANIEL CRUZ



Campbell Transportation Company, Inc.
2567 Congo Arroyo Road
Newell, WV 26050-1317

Tel. (304) 387-3860

Fax (304) 387-3885

TANK BARGE PIPING PRESSURE TEST FORM

The following vessel equipment has
been tested in accordance with
46 CFR 35.35-70 and 33 CFR 156.170
on the date indicated.

Date: 7-11-23

Vessel Name: CBC1365

Cargo Pipeline: 188 PSI

Cargo Relief Valve: 125 PSI

Cargo Pressure Gauge: Operable

Cargo Transfer Hose: N/A

Tested By: [Signature]

Witnessed By: Bill [Signature]

T.T. Barge Services Mile 237, LLC

Specializing in Gas Freeing, Cleaning and Repairs
5190 North River Road, Port Allen, Louisiana 70767
Phone: (225) 473-8222 Fax: (225) 473-2199

Pipeline Test Letter

Date: 7-27-22

To Whom It May Concern:

The cargo pipeline and relief valve as required by 33CRH156.170, on tank barge

CBC 1365 located at T.T. Barge Mile 237, was tested on

7-27-22 at 188psi.

- Pressure gauge was found to be operating.
- The relief valve functioned as required.
- The steam piping system was tested at 125 psi.
- The steam system relief valve functioned as required.

Signature of Tester: Ray Jones

Witness: Eric Williams