



Pelican Marine Services

15602 Jacintoport Blvd Houston TX 77015

Phone: (346) 282-8544

Date of Test: 10-06-2026

Barge Name: CBC 1398

Official #: 1279242

Barge Owner: CANAL BARGE COMPANY

Owner Address: 1801 ENGINEERS ROAD BELLE CHASSE, LA 70037 UNITED STATES

BARGE VAPOR TIGHTNESS TEST SHEET

The following barge was tested in accordance with the national emission standard for benzene emissions from transfer operations, section 40 CFR 61.304(f) and national emission standards for air pollutants section 40 CFR 63.565(c). This barge has been tested at this facility in accordance to section 61.304(f) and section 63.565© and is considered to be vapor tight.

Tester Name: Benny Chavira

Witness Name: Shawn Davis

Tester Signature: Benny Chavira

Witness Signature: Shawn Davis

Time Started: 11:00

Time Completed: 11:30

Starting Pressure: 28.0

Ending Pressure: 27.6

Allowable Pressure Loss: 1.0

PIPELINE TEST: TRANSFER SYSTEM TESTING DATA

The following barge was tested in accordance with 33 CFR part 156.170 section (c)(4) & (e), equipment tests and inspection requirements.

The Pipeline System was hydro tested at 187.5 psi 10-06-2026

The Pressure Relief Valve was hydro tested at 125 psi N/A

The Load Line was hydro tested at 187.5 psi 10-06-2026

The Steam Line was hydro tested at N/A psi N/A

Cargo Pressure Gauge (Date of Test) 10-06-2026 Percent Accuracy 98%

Benny Chavira
Signature

10-06-2026
Date

Vicksburg Shipyard, LLC.
404 Port Terminal Circle
Vicksburg, MS 39183
(601) 973-7413

PIPELINE TEST LETTER

Date: 11/20/2025

To Whom It May Concern:

The cargo pipeline on tank barge CBC 1398 was tested to 187.5psi one and a half times its working pressure MAWP125psi and proved operable in accordance with 33CFR156.170 and 46CFR35.35-70.

The cargo pipeline relief valve was tested to 125psi and certified. The cargo pipeline pressure gauge is working within 10 percent of shown pressure.

The steam system and relief valve did function as required by 46 CFR61.15-15

Vicksburg Shipyard TESTER

(PRINT) Juan Aguilar

(SIGN) [Signature] DATE: 11/20/2025

WITNESSING INSPECTOR

(PRINT) Edison Vivas

(SIGN) [Signature] DATE: 11/20/2025

(PRINT) Pablo Garcia

(SIGN) [Signature] DATE: 11/20/2025

T.T. COATINGS, INC

NINE MILE POINT

2012 RIVER RD. WEST WEGO LA, 70094
PHONE (504) 436-3766 FAX (504) 436-3855

CARGO PIPELINE TEST CERTIFICATE

The cargo pipeline on barge CBC 1398 was tested to **187.5 P.S.I.**, one and half times its maximum allowable working pressure, M.A.W.P., and proved operable in accordance with 33CFR156.170 and 46CFR35.35-70.

The cargo pipeline relief valve was tested and lifted at **125 P.S.I.**

The cargo pipeline pressure gauge is working within **10** percent of shown pressure.

Signature/Tester name:

Shane Guidry

Print name/Tester Name:

Shane Guidry
CBC Authorized Representative

Signature/Witness name:

Chuck Hassell

Print name/Witness name:

CHUCK HASSELL

Affiliation of Witness (Company):

TT 104, LLC

Test Date: 12-6-24

Marathon Petroleum Company LP
Marine Repair Facility
101 12th Street
Catlettsburg, Kentucky 41129

ANNUAL TRANSFER SYSTEM TESTING DATA

Tank Barge Name: CBC1398 Date: 1/29/24

Pipeline System was tested at maximum working pressure : YES ☒ NO ☐ @PSI 187.5

All Piping Spool Pieces and Reducer on tank barge, either attached to cargo header valves or unattached, were tested at maximum working pressure: YES ☒ NO ☐ @PSI 187.5

Pipeline System and Spool Pieces and Reducers, either attached to cargo header valves or unattached, were labeled with new Test Date: YES ☒ NO ☐

Pressure Relief Valve was tested at maximum working pressure: YES ☒ NO ☐ @PSI 125

Cargo Discharge Line pressure gauge was checked and found within 10% accuracy: YES ☒ NO ☐

If you answered "NO" to any of the above, please add comment describing why:

Marine Vessel Owner: ~~ABC~~ Canal Barge

Tester Name: Paul Dahmer

Tester Signature: Paul Dahmer

Witnessing Inspector: Tim Kinner

Witnessing Inspector Signature: Tim Kinner

T.T. 237, LLC

Specializing in Gas Freeing, Cleaning and Repairs
5190 North River Road, Port Allen, Louisiana 70767
Phone: (225) 473-8222 Fax: (225) 473-2199

Pipeline Test Letter

Date: 1/25/23


To Whom It May Concern:

The cargo pipeline and relief valve as required by 33CRH156.170, on tank barge

CBC 1398 located at T.T. 237, was tested on 1/25/23 at 188psi.

- Pressure gauge was found to be operating.
- The relief valve functioned as required.
- The steam piping system was tested at 125 psi.
- The steam system relief valve functioned as required.

Signature of Tester:  _____

Witness:  _____

LYNCHBURG SHIPYARD
999 Independence Pkwy N.
Baytown, TX 77520

BARGE PIPE TEST SHEET

THE FOLLOWING BARGE WAS TESTED IN ACCORDING WITH THE NATIONAL EMISSION STANDARD FOR BENZENE EMISSIONS FROM TRANSFER OPERATIONS, SECTION 40 CFR, 61.304 (F), AND NATION EMISSIONS STANDARDS FOR HAZARDOUS AIR POLLUTANTS SECTION 40 CFR 63.565 (C).

Barge Name: CBC - 1398 Official# 1279242

Barge Owner: canal Barge

Owner Address: 1801 Engineers Road

Date of Test: 2-7-22 Name of Tester: Karim Mendez

Witnessing Inspector: Juan Serrano

Inspector Signature: [Signature]

TRANSFER SYSTEM TESTING DATA

The Pipeline System was hydro tested at 187.50 P.S.I. 2-7-22

The Pressure Relief Valve was tested at 125 P.S.I. n-a

The Load Line was tested at 187.50 P.S.I. 2-7-22

The Steam Line was tested n-a

Lynchburg Shipyard Supervisor

[Signature]
SIGNATURE

2-7-22
DATE