

SCHEDULED MAINTENANCE CHECK LIST

F C B V3 AND V3+

CUSTOMER NAME _____
 STORE # _____
 ADDRESS _____
 CITY, ST., ZIP _____
 PHONE _____
 MODEL# & SERIAL # _____

- 1. Replace O-Rings and bushing in each barrel. P.M. Kit P/N 3680 V3+, P.M. Kit P/N 1040 V3
- 2. Check the following and replace if necessary:

<input type="checkbox"/> Scraper blades	<input type="checkbox"/> Face plate O-Ring	<input type="checkbox"/> Sensor
<input type="checkbox"/> Beater body	<input type="checkbox"/> Spinner	
- 3. Dispensing Valve

<input type="checkbox"/> Check caged O-Ring and replace if necessary	<input type="checkbox"/> Lube caged O-Ring	<input type="checkbox"/> Adjust return spring tension
--	--	---
- 4. Check for and repair leaks on the following:

<input type="checkbox"/> CO ₂	<input type="checkbox"/> Water	<input type="checkbox"/> Syrup
--	--------------------------------	--------------------------------
- 5. Test function on Sold Out Switches

<input type="checkbox"/> CO ₂ pressure switch	<input type="checkbox"/> Water pressure switch	<input type="checkbox"/> Syrup Sold-Out systems
--	--	---
- 6. Set all CO₂ pressure settings

<input type="checkbox"/> Blender 30–35 lbs	<input type="checkbox"/> Carbonator 55-80 lbs.	
--	--	--
- 7. Brix all products

<input type="checkbox"/> 13 Brix	<input type="checkbox"/> Check Product Temp _____	<input type="checkbox"/> Check Expansion (80-100%) _____
----------------------------------	---	--
- 8. Check running water pressure

<input type="checkbox"/> 100 GPH at 15 PSI	<input type="checkbox"/> Minumum	
--	----------------------------------	--
- 9. Set beater motor current adjustment – 150 ±2
- 10. Check the following, reset if necessary

<input type="checkbox"/> All 10 DIP switch setting	<input type="checkbox"/> Sleep time	<input type="checkbox"/> Voltage
<input type="checkbox"/> Time clock	<input type="checkbox"/> Viscosity settings, 4 – 12	V3+ 198V – 255V
		V3 119V – 242V
- 11. Check Menu Selections

<input type="checkbox"/> Refrigerant type	<input type="checkbox"/> Wake time	<input type="checkbox"/> Beater motor manufacturer
<input type="checkbox"/> Compressor	<input type="checkbox"/> Sensors	
<input type="checkbox"/> Defrost times		
- 12. Clean unit as needed
- 13. Clean CONDENSER
- 14. Sanitize unit
- 15. Restart unit, check product expansion