

TRANSMITTAL

PROJECT: [REDACTED]
ADDRESS: [REDACTED]

PERTAINING TO:
08-19-25 & 08-20-25 Fire Alarm System Inspection - Punch List Items

ATTN:

[REDACTED]
[REDACTED]
[REDACTED]

1. FA Program Relabeling

- Devices in corridor immediately surrounding EVS CLOSET P-1300 → Modify program descriptor to include "By EVS CLOSET P-1300"
- Devices within OFFICES P-1112 & P1114 → Modify program descriptor to include "OFFICE P-111X within CONFERENCE/REPORT ROOM P-1111"
- Devices within STF TLT ED-1241.A & ED-1241.B → Modify program descriptor to include "A" and "B" designations
- Devices within ALCOVE ED-1299C.A → Modify program descriptor to include "By NURSE STATION ED-1217 in Emergency Department"
- Devices surrounding NURSE STATION ED-1217 → Modify program descriptor to include "in Emergency Department"
- Similar change applicable to all Nurse Stations eg. NURSE STATION ED-1419 → include "in East Treatment Area", NURSE STATION ED-1549 → include "in Emergency Department Trauma", ETC.
- Devices in RECEPTION P-1110 → Modify program descriptor to designate those close to Open Courtyard by including "by OPEN COURTYARD"
- Devices monitoring Waterflow and Tamper Switches → Modify program descriptors to include specific stairwell location and monitor point type (eg. Tamper, Waterflow, ETC.)

2. Device Relocations

- Pull Station N11-M3-21 within NURSE STATION ED-1407 (in East Treatment Area) to be relocated to adjacent wall where not obstructed by fixed monitor

3. Device Spec Modifications

- Smoke Detectors within all housekeeping rooms containing slop sinks to be replaced with Heat detectors
- Smoke Detectors within DECONTAM P-1SP1E, STAGING AREA, CART/EQUIP P-1SP1F, PACK AND PREP AREA P-1SP1L, STERILIZER STAGING P-1SP1J, BUILD/STAGING AREA CART P-1SP1N, and STOR CLEARN/STERILE P-1SP1P to be replaced with 194 degree heat detectors (each with individual monitor module), with the exclusion of smoke detectors adjacent to ELEVATOR, SOILED P-1EL9 and CLEAN ELEV 10 P-1EL10, which are programmed for elevator recall functions

4. Device Additions

- Wall mounted Heat Detector (With heat deflector plate) to be added to CONDENSATE COOLER P-1SP1 (Located in STAGING AREA, CART/EQUIP P-1SP1F)

5. FACP and Electrical Panel Labeling

- Label each FACP (Red label) with associated electrical panel, breaker number, and room within which the feeding electrical panel is located. Identify associated electrical panel in similar manner.
- Add "FACP Room" label to each electrical room location housing FACP.

Please do not hesitate to contact us directly should any additional explanation or clarification be necessary.

Sincerely,

CASCADE