


LandLAB
CONSULTANTS ADVICE NOTICE
QUAY STREET ENHANCEMENTS – URBAN DESIGN
AUCKLAND

CONSECUTIVE NUMBER _	CAN-030
PROJECT _	QUAY STREET ENHANCEMENTS – URBAN DESIGN
PROJECT NO _	1803
DATE _	20 MARCH 2020
ISSUED TO _	<input checked="" type="checkbox"/> MIKE ROBINSON (STELLA PROJECTS LIMITED)
ISSUED BY _	Jeremy Thompson

SUBJECT _	Review of Central Landscapes Rain Garden and Treepit Soil Samples
-----------	---

--	--

ITEM_ DESCRIPTION_

030.1	<p>Hi Mike,</p> <p>We have reviewed the soil samples provided by Central Landscapes.</p> <p>TP 120 – Soil sample accepted.</p>  <p>This is an excellent proven blend of Waikato loam, washed sand and compost.</p>
-------	---

- Ensure that materials are evenly mixed.
- Ensure topsoil used is always Waikato loam. It has a distinct dark brown colour.
- Never accept replacement of Auckland topsoil. This has a distinct grey colour.
- Ensure soil is hand compacted in 200mm layers
- Ensure soil is compacted around edges of tree pit to prevent moisture moving down edges
- Soil when compacted in hand, holds together

RG 240 – Soil sample accepted.



- This product tests correctly with the necessary specifications with regards to Hydraulic conductivity.
- Please ensure the soil is installed in 200mm compacted layers to achieve the correct hydraulic conductivity. As the soil is compacted it should be dampened to ensure there are no cavities within the soil.