OWNER: LAMON AVIATION, LLC	OPERATOR: LAMON AVIATION, LLC	OPERATOR: JET LINK AVIATION, LLC	CAMO: JET LINK AVIATION, LLC
ADDRESS: 132 LEE DUGGAN DR. STE 3 TX 77498	ADDRESS: 132 LEE DUGGAN DR. STE 3 TX 77498	ADDRESS: 132 LEE DUGAN DR SUGAR LAND TX	ADDRESS: 132 LEE DUGAN DR SUGAR LAND TX
OFFICE:	OFFICE:	OFFICE:	OFFICE:
FAX:	FAX:	FAX:	FAX:

ANALYST: FALCON ANALYST	877-411-2267 (DIRECT)	800-787-9749 (EFAX-CARDS)	PLEASE REACH OUT TO YOUR ANALYST TO RECORD CHANGES TO ADDRESS, LAST ACTUALS (IF ANY).
EMAIL: ESIMPSON@CAMPSYSTEMS.COM	+1-631-588-3200 (MAIN)	631-980-4222 (FAX)	
	WWW.CAMPSYSTEMS.COM		

FILTER CRITERIA : Spl. Reqs:INCLUDE;Task Type:PACKAGE, COMPONENT, SERVICE;PN/SN-UNKNOWN Components:INCLUDE

AIRCRAFT — SERIAL/REGNO: 157/N328JL — MODEL: FALCON 900 — MANUFACTURER: DASSAULT AVIATION S.A.

CERTIFICATION DATE: 02-FEB-1996

LAST ACTUALS:

8560.9	A/C HRS	as of 10-AUG-2025
5069	AFL	as of 10-AUG-2025
6488.4	APH	as of 10-AUG-2025

APU — SERIAL/PART: P-276/3800188-2 — MODEL: GTCP36-150(F) — MANUFACTURER: HONEYWELL

INSTALLED ON: 07-OCT-2024

6368.8 APU HRS 8507.6 A/C HRS
APUS

LAST ACTUALS:

6488.4	APU HRS	as of 10-AUG-2025
	APUS	as of 03-MAR-2025

ENGINE NO. 1 — SERIAL/PART: P-101280/3075330-3 — MODEL: TFE731-5BR-1C — MANUFACTURER: HONEYWELL

INSTALLED ON: 01-JUN-2017

6449.4 ENG. HRS 6742.8 A/C HRS
3739 ENC

LAST ACTUALS:

8271.4	ENG. HRS	as of 10-AUG-2025
4930	ENC	as of 10-AUG-2025

ENGINE NO. 2 — SERIAL/PART: P-101279/3075330-3 — MODEL: TFE731-5BR-1C — MANUFACTURER: HONEYWELL

INSTALLED ON: 11-MAR-2020

7418 ENG. HRS 7541.7 A/C HRS
4343 ENC

LAST ACTUALS:

8437.2	ENG. HRS	as of 10-AUG-2025
5021	ENC	as of 10-AUG-2025

ENGINE NO. 3 — SERIAL/PART: P-101282/3075330-3 — MODEL: TFE731-5BR-1C — MANUFACTURER: HONEYWELL

INSTALLED ON: 17-NOV-2017

6727.4 ENG. HRS 6923.9 A/C HRS
3810 ENC

LAST ACTUALS:

8364.4	ENG. HRS	as of 10-AUG-2025
4887	ENC	as of 10-AUG-2025

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 00 - INFORMATION								
6892-130901-L	- INFORMATION TO FALCON 900 / FALCON 900B OPERATOR							Service ATA:00
	MOS/MSC	02-Feb-96	-					INFORMATIONAL
	HRS	0						
	AFL	0						
PROC. REF: RCF 6892PROC. REF: RCF 6892								
6892-150414-1	REVIEW DASSAULT AVIATION FALCON 900B MM CHAPTER 5-40 REVISION 21, DATED JANUARY 2015 - REQUIREMENT CHANGE FORM							Service ATA:00
	MOS/MSC		-					REQUIREMENT CHANGE FORMS
	HRS							
	AFL							
PROC. REF: RCF 6892PROC. REF: RCF 6892								
6892-150414-2	REVIEW DASSAULT AVIATION FALCON 900B MPD REVISION 5, DATED JANUARY 2015 - REQUIREMENT CHANGE FORM							Service ATA:00
	MOS/MSC		-					REQUIREMENT CHANGE FORMS
	HRS							
	AFL							
PROC. REF: RCF 6892PROC. REF: RCF 6892								
6892-150706	REVIEW FALCON 900 B SMM REV H & I - SUMMARY CHANGE FORM							Service ATA:00
	MOS/MSC		-					REQUIREMENT CHANGE FORMS
	HRS							
	AFL							
PROC. REF: RCF 6892PROC. REF: RCF 6892								
6892-151202	REVIEW FALCON 900B SMM REV J - SUMMARY CHANGE FORM							Service ATA:00
	MOS/MSC		-					REQUIREMENT CHANGE FORMS
	HRS							
	AFL							
PROC. REF: RCF 6892PROC. REF: RCF 6892								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 00 - INFORMATION								
6892-160628-1	REVIEW DASSAULT AVIATION FALCON 900B MAINTENANCE MANUAL CHAPTER 5-40 REVISION 22 DATED DECEMBER 2015 - SUMMARY CHANGE FORM							Service ATA:00
	MOS/MSC		-					REQUIREMENT CHANGE FORMS
	HRS							
	AFL							
PROC. REF: RCF 6892PROC. REF: RCF 6892								
6892-160628-2	REVIEW DASSAULT AVIATION MAINTENANCE PLANNING DOCUMENT CHAPTER 5 REVISION 6 DATED DECEMBER 2015 - SUMMARY CHANGE FORM							Service ATA:00
	MOS/MSC		-					REQUIREMENT CHANGE FORMS
	HRS							
	AFL							
PROC. REF: RCF 6892PROC. REF: RCF 6892								
6892-161220	REVIEW MPD CHAPTER 5 REVISION 7							Service ATA:00
	MOS/MSC	EFF	-					REQUIREMENT CHANGE FORMS
	HRS							
	AFL							
PROC. REF: AMM GENERIC 2, RCF 6892PROC. REF: AMM GENERIC 2, RCF 6892								
6892-170901	REVIEW MAINTENANCE PLANNING DOCUMENT CHAPTER 5 REVISION 8-01 DATED SEPTEMBER 2017							Service ATA:00
	MOS/MSC	13-Dec-17	-					REQUIREMENT CHANGE FORMS
	HRS	6942.8						
	AFL	4004						
PROC. REF: RCF 6892PROC. REF: RCF 6892								
6892-170901A	REVIEW FALCON 900B MAINTENANCE MANUAL 5-40 REVISION 23 - SEPTEMBER 2017							Service ATA:00
	MOS/MSC	13-Dec-17	-					REQUIREMENT CHANGE FORMS
	HRS	6942.8						
	AFL	4004						
PROC. REF: RCF 6892PROC. REF: RCF 6892								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 00 - INFORMATION								
6892-170901L	REVIEW MAINTENANCE PLANNING DOCUMENT CHAPTER 5 REVISION 8-01 DATED SEPTEMBER 2017 (MPD EXTENSION) INCLUDED 5-40 REV 23							Service ATA:00
	MOS/MSC	-						REQUIREMENT CHANGE FORMS
	HRS							
	AFL							
PROC. REF: RCF 6892, RCF 6892PROC. REF: RCF 6892, RCF 6892								
6892-180205	REVIEW MAINTENANCE PLANNING DOCUMENT (MPD) DOCUMENT DISCREPANCY (DD) 1-309445121							Service ATA:00
	MOS/MSC	-						REQUIREMENT CHANGE FORMS
	HRS							
	AFL							
PROC. REF: RCF 6892PROC. REF: RCF 6892								
6892-180322	REVIEW DOCUMENT DISCREPANCIES 1-307191003 AND 1-303915014							Service ATA:00
	MOS/MSC	-						REQUIREMENT CHANGE FORMS
	HRS							
	AFL							
PROC. REF: RCF 6892PROC. REF: RCF 6892								
6892-180405	REVIEW FALCON 900 MPD DOCUMENT DISCREPANCY 1-310597778 CHANGES							Service ATA:00
	MOS/MSC	-						
	HRS							
	AFL							
PROC. REF: RCF 6892PROC. REF: RCF 6892								
6892-180406	REVIEW FALCON 900B MPD DOCUMENT DISCREPANCY 1-311875774							Service ATA:00
	MOS/MSC	-						
	HRS							
	AFL							
PROC. REF: RCF 6892PROC. REF: RCF 6892								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 00 - INFORMATION								
6892-180612	REVIEW MAINTENANCE PLANNING DOCUMENT (MPD) DOCUMENT DISCREPANCIES (DD) RESPONSE DATE 12-JUN-2018							Service ATA:00
	MOS/MSC		-					REQUIREMENT CHANGE FORMS
	HRS							
	AFL							
PROC. REF: RCF 6892, RCF 6892, RCF 6892, RCF 6892, RCF 6892PROC. REF: RCF 6892, RCF 6892, RCF 6892, RCF 6892, RCF 6892								
6892-180901	REVIEW MAINTENANCE PLANNING DOCUMENT (MPD) REVISION 9 DATED SEPTEMBER 2018							Service ATA:00
	MOS/MSC		-					REQUIREMENT CHANGE FORMS
	HRS							
	AFL							
PROC. REF: RCF 6892PROC. REF: RCF 6892								
6892-180901A	REVIEW MAINTENANCE MANUAL CHAPTER 5-40-00 AIRWORTHINESS LIMITATIONS REVISION 24 DATED SEPTEMBER 2018							Service ATA:00
	MOS/MSC		-					REQUIREMENT CHANGE FORMS
	HRS							
	AFL							
PROC. REF: RCF 6892PROC. REF: RCF 6892								
6892-190808	REVIEW MAINTENANCE PLANNING DOCUMENT (MPD) DOCUMENT DISCREPANCY DD 1-345369346 - 08 AUGUST 2019							Service ATA:00
	MOS/MSC		-					REQUIREMENT CHANGE FORMS
	HRS							
	AFL							
PROC. REF: RCF 6892PROC. REF: RCF 6892								
6892-190902	REVIEW MAINTENANCE PLANNING DOCUMENT (MPD) REVISION 10 - SEPTEMBER 2019							Service ATA:00
	MOS/MSC		-					REQUIREMENT CHANGE FORMS
	HRS							
	AFL							
PROC. REF: RCF 6892PROC. REF: RCF 6892								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 00 - INFORMATION								
6892-190902-6	REVIEW MAINTENANCE PLANNING DOCUMENT (MPD) CHANGES TO 05-00-00 NOTE 6							Service ATA:00
	MOS/MSC		-					REQUIREMENT CHANGE FORMS
	HRS							
	AFL							
PROC. REF: RCF 6892PROC. REF: RCF 6892								
6892-190902A	REVIEW MAINTENANCE MANUAL CHAPTER 5-40 REVISION 25 - SEPTEMBER 2019							Service ATA:00
	MOS/MSC		-					REQUIREMENT CHANGE FORMS
	HRS							
	AFL							
PROC. REF: RCF 6892PROC. REF: RCF 6892								
6892-191201	REVIEW FALCON 900B MAINTENANCE PLANNING DOCUMENT CHAPTER 5 REVISION 10-01 - DECEMBER 2019							Service ATA:00
	MOS/MSC		-					REQUIREMENT CHANGE FORMS
	HRS							
	AFL							
PROC. REF: RCF 6892PROC. REF: RCF 6892								
6892-200901	REVIEW MAINTENANCE PLANNING DOCUMENT (MPD) REVISION 11 - SEPTEMBER 2020							Service ATA:00
	MOS/MSC	10-Mar-21	-					REQUIREMENT CHANGE FORMS
	HRS							
	AFL							
PROC. REF: RCF 6892PROC. REF: RCF 6892								
6892-210224	REVIEW DESCRIPTION CORRECTION 21-52-21-350-801-01							Service ATA:00
	MOS/MSC		-					REQUIREMENT CHANGE FORMS
	HRS							
	AFL							
PROC. REF: RCF 6892PROC. REF: RCF 6892								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 00 - INFORMATION								
6892-210901	REVIEW MAINTENANCE PLANNING DOCUMENT (MPD) REVISION 12 - SEPTEMBER 2021							Service ATA:00
	MOS/MSC	04-Mar-22	-					REQUIREMENT CHANGE FORMS
	HRS							
	AFL							
PROC. REF: RCF 6892PROC. REF: RCF 6892								
6892-210901A	REVIEW MAINTENANCE MANUAL CHAPTER 5-40 REVISION 26 - SEPTEMBER 2021							Service ATA:00
	MOS/MSC	04-Mar-22	-					REQUIREMENT CHANGE FORMS
	HRS							
	AFL							
PROC. REF: RCF 6892PROC. REF: RCF 6892								
6892-210915	REVIEW DESCRIPTION CORRECTION 33-50-05-350-820-01 & 33-50-05-350-820-02							Service ATA:00
	MOS/MSC		-					REQUIREMENT CHANGE FORMS
	HRS							
	AFL							
PROC. REF: RCF 6892PROC. REF: RCF 6892								
6892-210928	REVIEW FALCON 900B TASK DESCRIPTION CHANGE							Service ATA:00
	MOS/MSC		-					REQUIREMENT CHANGE FORMS
	HRS							
	AFL							
PROC. REF: RCF 6892PROC. REF: RCF 6892								
6892-220405	REVIEW FALCON 900B AMM STORAGE TASKS CODE NUMBER CHANGES							Service ATA:00
	MOS/MSC		-					REQUIREMENT CHANGE FORMS
	HRS							
	AFL							
PROC. REF: RCF 6892PROC. REF: RCF 6892								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 00 - INFORMATION								
6892-220624	REVIEW REMOVE TASK CODE 53-11-00-210-801-02C							Service ATA:00
	MOS/MSC		-					REQUIREMENT CHANGE FORMS
	HRS							
	AFL							
PROC. REF: RCF 6892	PROC. REF: RCF 6892							
6892-220901	REVIEW MAINTENANCE PLANNING DOCUMENT (MPD) REVISION 13 - SEPTEMBER 2022							Service ATA:00
	MOS/MSC		-					REQUIREMENT CHANGE FORMS
	HRS							
	AFL							
PROC. REF: RCF 6892	PROC. REF: RCF 6892							
6892-220901A	REVIEW MAINTENANCE MANUAL CHAPTER 5-40 REVISION 27 - SEPTEMBER 2022							Service ATA:00
	MOS/MSC		-					REQUIREMENT CHANGE FORMS
	HRS							
	AFL							
PROC. REF: RCF 6892	PROC. REF: RCF 6892							
6892-STORAGE	REVIEW STORAGE / RETURN TO SERVICE OF AIRCRAFT REQUIREMENTS							Service ATA:00
	MOS/MSC		-					REQUIREMENT CHANGE FORMS
	HRS							
	AFL							
PROC. REF: RCF 6892	PROC. REF: RCF 6892							
A009-161102	APU - REVIEW SIL APU-56 REV 2							Service ATA:00
	MOS/MSC		-					REQUIREMENT CHANGE FORMS
	HRS							
	APUS							
PROC. REF: RCF A009	PROC. REF: RCF A009							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 00 - INFORMATION								
A009-170112	APU - REVIEW GTPC36-150 (F) MM TR 49-40							Service ATA:00
	MOS/MSC		-					REQUIREMENT CHANGE FORMS
	HRS							
	APUS							
PROC. REF: RCF A009PROC. REF: RCF A009								
A009-170607	APU - REVIEW GTCP36-150(F) MM REV 7							Service ATA:00
	MOS/MSC	EFF	-					REQUIREMENT CHANGE FORMS
	HRS							
	APUS							
PROC. REF: RCF A009PROC. REF: RCF A009								
A009-171115	APU - REVIEW GTCP-150(F) EMM TR 49-42							Service ATA:00
	MOS/MSC	13-Dec-17	-					REQUIREMENT CHANGE FORMS
	HRS	5212.2						
	APUS							
PROC. REF: RCF A009PROC. REF: RCF A009								
A009-180112	APU - REVIEW HONEYWELL GTCP 36-150(F) APU-49 SIL REV 10							Service ATA:00
	MOS/MSC	30-Jan-18	-					REQUIREMENT CHANGE FORMS
	HRS	5233						
	APUS	0						
PROC. REF: RCF APU-SIL-49PROC. REF: RCF APU-SIL-49								
A009-190906	APU - REVIEW GTCP-150(F) EMM TR 49-43							Service ATA:00
	MOS/MSC		-					REQUIREMENT CHANGE FORMS
	HRS							
	APUS							
PROC. REF: RCF A009PROC. REF: RCF A009								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 00 - INFORMATION								
A009-200326	APU - REVIEW GTCP36-150(F) EMM TR 49-44							Service ATA:00
	MOS/MSC		-					REQUIREMENT CHANGE FORMS
	HRS							
	APUS							
PROC. REF: RCF A009PROC. REF: RCF A009								
A009-200504	APU - REVIEW GTCP36-150(F) MM REV 8							Service ATA:00
	MOS/MSC		-					REQUIREMENT CHANGE FORMS
	HRS							
	APUS							
PROC. REF: RCF A009PROC. REF: RCF A009								
A009-220602	APU - REVIEW REVISION CHANGE FORM FOR HONEYWELL SERVICE INFORMATION LETTER APU-49, REVISION 12							Service ATA:00
	MOS/MSC		-					REQUIREMENT CHANGE FORMS
	HRS							
	APUS							
PROC. REF: RCF A009PROC. REF: RCF A009								
A009-220808	APU - REVIEW HONEYWELL MAINTENANCE MANUAL PNEUMATIC & SHAFT POWER GAS TURBINE ENGINE, CHANGES AUTHORIZED BY: 49 -24-02, REVISION 9							Service ATA:00
	MOS/MSC	02-Feb-96	-					REQUIREMENT CHANGE FORMS
	HRS	0						
	APUS	0						
PROC. REF: RCF A009PROC. REF: RCF A009								
A009-STORAGE	APU - REVIEW HONEYWELL - GTCP36-150(F) (STORAGE/PRESERVATION) CHECKS							Service ATA:00
	MOS/MSC	02-Feb-96	-					REQUIREMENT CHANGE FORMS
	HRS	0						
	APUS	0						

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 00 - INFORMATION								
E006-170919	NO. 1 ENGINE - REVIEW TFE731-5BR LMM TR 72-232							Service ATA:00
	MOS/MSC	02-Nov-17	-					REQUIREMENT CHANGE FORMS
	HRS	6632.7						
	ENC	3850						
PROC. REF: RCF E006PROC. REF: RCF E006								
E006-170919	NO. 2 ENGINE - REVIEW TFE731-5BR LMM TR 72-232							Service ATA:00
	MOS/MSC	02-Nov-17	-					REQUIREMENT CHANGE FORMS
	HRS	6809.6						
	ENC	3948						
PROC. REF: RCF E006PROC. REF: RCF E006								
E006-170921	NO. 1 ENGINE - REVIEW SB TFE731-72-3263 REV 16							Service ATA:00
	MOS/MSC	02-Nov-17	-					REQUIREMENT CHANGE FORMS
	HRS	6632.7						
	ENC	3850						
PROC. REF: RCF E006PROC. REF: RCF E006								
E006-170921	NO. 2 ENGINE - REVIEW SB TFE731-72-3263 REV 16							Service ATA:00
	MOS/MSC	02-Nov-17	-					REQUIREMENT CHANGE FORMS
	HRS	6809.6						
	ENC	3948						
PROC. REF: RCF E006PROC. REF: RCF E006								
EASA 2019-0273 U	AIRPLANE FLIGHT MANUAL - SECTION NORMAL PROCEDURES - AMENDMENT							Component ATA:00
PN:PN	MOS/MSC		-					
SN:UNKNOWN	HRS							
	AFL							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 04 - LIMITATIONS								
A 54-10-07	ENGINE 2 COWLING - DAMAGE DATA							Service ATA:04
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 54-10-07PROC. REF: SRM 54-10-07								
ATA 05 - TIME LIMITS/MAINTENANCE CHECKS								
05-08-00-200-800-05	12 M/800 FH INSPECTION							Package ATA:05
	MOS	07-Oct-24	12 (+1m)		07-Oct-25	07-Nov-25	42 d (+31)	
	HRS	8507.6	800 (+40)		9307.6	9347.6	746.7 (+40)	
	AFL	5038						
								PKG:5
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
05-08-00-200-800-06	24 M/1600 FH INSPECTION							Package ATA:05
	MOS	07-Oct-24	24 (+1m)		07-Oct-26	07-Nov-26	407 d (+31)	
	HRS	8507.6	1600 (+40)		10107.6	10147.6	1546.7 (+40)	
	AFL	5038						
								PKG:6
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
05-08-00-200-800-07	36 M/2400 FH INSPECTION							Package ATA:05
	MOS	10-Oct-23	36 (+1m)		10-Oct-26	10-Nov-26	410 d (+31)	
	HRS	8437.6	2400 (+40)		10837.6	10877.6	2276.7 (+40)	
	AFL	4993						
								PKG:7
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
05-08-00-200-800-15	12 M INSPECTION							Package ATA:05
	MOS	07-Oct-24	12 (+1m)		07-Oct-25	07-Nov-25	42 d (+31)	
	HRS	8507.6						
	AFL	5038						
								PKG:15
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 05 - TIME LIMITS/MAINTENANCE CHECKS								
05-08-00-200-800-16	24 M INSPECTION							Package ATA:05
	MOS	07-Oct-24	24 (+1m)		07-Oct-26	07-Nov-26	407 d (+31)	
	HRS	8507.6						
	AFL	5038						
								PKG:16
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
05-08-00-200-800-17	36 M INSPECTION							Package ATA:05
	MOS	10-Oct-23	36 (+1m)		10-Oct-26	10-Nov-26	410 d (+31)	
	HRS	8437.6						
	AFL	4993						
								PKG:17
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
05-08-00-200-800-21	1B INSPECTION							Package ATA:05
	MOS	10-Oct-23						
	HRS	8437.6	1600 (+40)		10037.6	10077.6	1476.7 (+40)	
	AFL	4993						
								PKG:21
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
05-08-00-200-800-22	2B INSPECTION							Package ATA:05
	MOS	10-Oct-23						
	HRS	8437.6	3200 (+40)		11637.6	11677.6	3076.7 (+40)	
	AFL	4993						
								PKG:22
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
05-08-00-200-800-23	3B INSPECTION							Package ATA:05
	MOS	10-Oct-23						
	HRS	8437.6	4800 (+40)		13237.6	13277.6	4676.7 (+40)	
	AFL	4993						
								PKG:23
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 05 - TIME LIMITS/MAINTENANCE CHECKS								
05-08-00-200-800-24	4B INSPECTION							Package ATA:05
	MOS/MSC		N/A					
	HRS							
	AFL							
								PKG:24
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
05-08-00-200-800-31	1C INSPECTION							Package ATA:05
	MOS	11-Mar-20	72 (+2m)		11-Mar-26	11-May-26	197 d (+61)	
	HRS	7541.7						
	AFL	4391	3750		8141		3072	
								PKG:31
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
05-08-00-200-800-32	2C INSPECTION							Package ATA:05
	MOS	11-Mar-20	144 (+2m)		11-Mar-32	11-May-32	2389 d (+61)	
	HRS	7541.7						
	AFL	4391	7500		11891		6822	
								PKG:32
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
05-08-00-200-800-33	3C INSPECTION							Package ATA:05
	MOS/MSC	14-Jul-14	N/A					
	HRS	5799.6						
	AFL	3266						
								PKG:33
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
05-08-00-200-800-34	4C INSPECTION							Package ATA:05
	MOS/MSC	05-Jun-96	N/A					
	HRS	0						
	AFL	0						
								PKG:34
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 05 - TIME LIMITS/MAINTENANCE CHECKS								
05-50-00-100-801-01	CLEANING AFTER ELECTROLYTE SPILLAGE							Service ATA:05
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
WC#: 24.270	AFL	0						
	APH	0						
PROC. REF: AMM 05-50-00-100-801	PROC. REF: AMM 05-50-00-100-801							
05-50-00-200-801-01	CHECK AFTER A TOWING INCIDENT							Service ATA:05
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
WC#: 09.010	AFL	0						
	APH	0						
PROC. REF: AMM 05-50-00-200-801	PROC. REF: AMM 05-50-00-200-801							
05-50-00-200-802-01	CHECK AFTER HAILSTORM							Service ATA:05
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
WC#: 51.110	AFL	0						
	APH	0						
PROC. REF: AMM 05-50-00-200-802	PROC. REF: AMM 05-50-00-200-802							
05-50-00-200-803-01	CHECK AFTER A LIGHTNING STRIKE							Service ATA:05
	MOS/MSC	08-Dec-17	A/R					
	HRS	6935						
WC#: 51.100	AFL	3999						
PROC. REF: AMM 05-50-00-200-803	PROC. REF: AMM 05-50-00-200-803							
05-50-00-200-804-01	CHECK AFTER A REJECTED TAKE-OFF OR EMERGENCY BRAKING							Service ATA:05
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
WC#: 32.880	AFL	0						
	APH	0						
PROC. REF: AMM 05-50-00-200-804	PROC. REF: AMM 05-50-00-200-804							

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 05 - TIME LIMITS/MAINTENANCE CHECKS								
05-50-00-200-805-01	CHECK AFTER FLYING UNDER EXCESSIVE LOAD FACTOR OR THROUGH EXCESSIVE TURBULENCE							Service ATA:05
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
WC#: 51.120	AFL	0						
	APH	0						
PROC. REF: AMM 05-50-00-200-805	PROC. REF: AMM 05-50-00-200-805							
05-50-00-200-806-01	CHECK AFTER AIRCRAFT TILTING BACKWARD DURING MAINTENANCE OR POWER BACK OPERATIONS							Service ATA:05
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: AMM 05-50-00-200-806	PROC. REF: AMM 05-50-00-200-806							
05-50-00-200-809-01	INSPECTION AFTER SLAT OPERATION IN OVERSPEED CONDITION							Service ATA:05
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
WC#: 57.305	AFL	0						
PROC. REF: AMM 05-50-00-200-809	PROC. REF: AMM 05-50-00-200-809							
05-50-00-200-810-01	INSPECTION AFTER FLAP OPERATION IN OVERSPEED CONDITION							Service ATA:05
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
WC#: 57.310	AFL	0						
PROC. REF: AMM 05-50-00-200-810	PROC. REF: AMM 05-50-00-200-810							
05-50-00-200-812-01	INSPECTION AFTER LANDING GEAR EXTENSION IN OVERSPEED CONDITION							Service ATA:05
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: AMM 05-50-00-200-812	PROC. REF: AMM 05-50-00-200-812							
05-50-00-200-813-01	CHECK AFTER WHEEL IMPACT WITH AN OBSTACLE AT TAKE OFF OR LANDING - CHECK AFTER WHEEL IMPACT WITH AN OBSTACLE.							Service ATA:05
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: AMM 05-50-00-200-813	PROC. REF: AMM 05-50-00-200-813							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 05 - TIME LIMITS/MAINTENANCE CHECKS								
05-50-00-200-817-01	CHECK AFTER COLLISION WITH FOREIGN OBJECT							Service ATA:05
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: AMM 05-50-00-200-817	PROC. REF: AMM 05-50-00-200-817							
05-50-00-200-822-01	OPERATION TO BE PERFORMED AFTER VMO/MMO EXCEEDANCE							Service ATA:05
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: AMM 05-50-00-200-822	PROC. REF: AMM 05-50-00-200-822							
05-50-00-200-823-01	CHECK OF THE SLATS AFTER OVERHEATING - LH WING							Service ATA:05
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: AMM 05-50-00-200-823	PROC. REF: AMM 05-50-00-200-823							
05-50-00-200-823-02	CHECK OF THE SLATS AFTER OVERHEATING - RH WING							Service ATA:05
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: AMM 05-50-00-200-823	PROC. REF: AMM 05-50-00-200-823							
05-50-00-620-801-01	SPECIFIC MAINTENANCE FOR A/C OPERATING IN CORROSIVE AMBIENT CONDITIONS							Service ATA:05
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: AMM 05-50-00-620-801	PROC. REF: AMM 05-50-00-620-801							
05-50-00-620-803-01	SPECIFIC MAINTENANCE FOR A/C OPERATING IN COLD WEATHER							Service ATA:05
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
WC#: 05.020	AFL	0						
	APH	0						
PROC. REF: AMM 05-50-00-620-803	PROC. REF: AMM 05-50-00-620-803							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 05 - TIME LIMITS/MAINTENANCE CHECKS								
05-50-00-620-804-01	PROCEDURE FOR AIRCRAFT PROLONGED OPERATION AT LOW TEMPERATURES							Service ATA:05
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
WC#: 51.130	AFL	0						
	APH	0						
PROC. REF: AMM 05-50-00-620-804	PROC. REF: AMM 05-50-00-620-804							
05-50-00-620-805-01	SPECIFIC MAINTENANCE TO PREVENT FUEL CONTAMINATION - CRITERIA TO DEFINE A/C AT RISK OF FUEL CONTAMINATION							Service ATA:05
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 05-50-00-620-805	PROC. REF: AMM 05-50-00-620-805							
05-50-00-620-805-02	SPECIFIC MAINTENANCE TO PREVENT FUEL CONTAMINATION							Service ATA:05
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: AMM 05-50-00-620-805	PROC. REF: AMM 05-50-00-620-805							
05-50-00-700-801-01	CHECK AND DECONTAMINATION OF THE AIR CONDITIONING SYSTEM AFTER POLLUTION							Service ATA:05
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
	APH	0						
PROC. REF: AMM 05-50-00-700-801	PROC. REF: AMM 05-50-00-700-801							
05-50-00-700-803-01	CHECK AFTER FIRE EXTINGUISHER PERCUSSION							Service ATA:05
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
WC#: 20.050	AFL	0						
	APH	0						
PROC. REF: SL 20-350, AMM 05-50-00-700-803	PROC. REF: SL 20-350, AMM 05-50-00-700-803							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 05 - TIME LIMITS/MAINTENANCE CHECKS								
05-50-00-700-806-01	CHECK AFTER LANDING ON A TAR-MACADAM RUNWAY IN VERY HOT WEATHER							Service ATA:05
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
	APH	0						
PROC. REF: AMM 05-50-00-700-806	PROC. REF: AMM 05-50-00-700-806							
05-50-00-700-807-01	CHECK AFTER LANDING ON A DRY AND DIRTY RUNWAY							Service ATA:05
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
WC#: 32.850	AFL	0						
	APH	0						
PROC. REF: AMM 05-50-00-700-807	PROC. REF: AMM 05-50-00-700-807							
05-50-00-700-808-01	CHECK AFTER HARD / OVERWEIGHT LANDING							Service ATA:05
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
WC#: 32.840	AFL	0						
	APH	0						
PROC. REF: AMM 05-50-00-700-808	PROC. REF: AMM 05-50-00-700-808							
05-50-00-700-810-01	CHECK AFTER SAND CONDITION - CHECKS AFTER EACH FLIGHT THROUGH SAND							Service ATA:05
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: AMM 05-50-00-700-810	PROC. REF: AMM 05-50-00-700-810							
05-50-00-700-810-02	CHECK AFTER SAND CONDITION - FURTHER INSPECTIONS IN CASE OF SAND DEPOSITS AFTER FLIGHT THROUGH SAND							Service ATA:05
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 05-50-00-700-810	PROC. REF: AMM 05-50-00-700-810							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 05 - TIME LIMITS/MAINTENANCE CHECKS								
05-50-00-700-810-03	CHECK AFTER SAND CONDITION - PERIODIC INSPECTIONS AND CHECKS AFTER FLIGHTS THROUGH SAND							Service ATA:05
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 05-50-00-700-810	PROC. REF: AMM 05-50-00-700-810							
05-50-00-700-810-04	CHECK AFTER SAND CONDITION - INSPECTIONS AND CHECKS AFTER A SANDSTORM (AIRCRAFT PARKED)							Service ATA:05
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 05-50-00-700-810	PROC. REF: AMM 05-50-00-700-810							
05-50-00-700-818-01	CHECK AFTER AN ELECTRICAL FIRE							Service ATA:05
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: AMM 05-50-00-700-818	PROC. REF: AMM 05-50-00-700-818							
05-50-00-700-822-01	CHECK AFTER A FLIGHT THROUGH VOLCANIC ASHES - CHECKS AFTER A FLIGHT THROUGH A LOW OR MEDIUM VOLCANIC ASH CONCENTRATION AREA							Service ATA:05
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: AMM 05-50-00-700-822	PROC. REF: AMM 05-50-00-700-822							
05-50-00-700-822-02	CHECK AFTER A FLIGHT THROUGH VOLCANIC ASHES - FURTHER CHECKS AFTER A FLIGHT THROUGH A LOW OR MEDIUM VOLCANIC ASH CONCENTRATION AREA							Service ATA:05
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 05-50-00-700-822	PROC. REF: AMM 05-50-00-700-822							
05-50-00-700-822-03	CHECK AFTER A FLIGHT THROUGH VOLCANIC ASHES - OPERATIONS AND CHECKS AFTER EXCEPTIONAL FLIGHT THROUGH A HIGH VOLCANIC ASH CONCENTRATION AREA							Service ATA:05
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 05 - TIME LIMITS/MAINTENANCE CHECKS								
PROC. REF: AMM 05-50-00-700-822	PROC. REF: AMM 05-50-00-700-822							
05-50-00-700-822-04	CHECK AFTER A FLIGHT THROUGH VOLCANIC ASHES - OPERATIONS AND CHECKS ON AN AIRCRAFT PARKED IN A LOW OR MEDIUM VOLCANIC ASH CONCENTRATION AREA							Service ATA:05
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 05-50-00-700-822	PROC. REF: AMM 05-50-00-700-822							
05-50-00-700-822-05	CHECK AFTER A FLIGHT THROUGH VOLCANIC ASHES - OPERATIONS AND CHECKS ON AN AIRCRAFT PARKED IN A HEAVY VOLCANIC ASH FALLOUT AREA							Service ATA:05
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 05-50-00-700-822	PROC. REF: AMM 05-50-00-700-822							
05-50-00-730-801-01	CHECK AFTER AN INCIDENT ON THE HYDRAULIC SYSTEM - FILTER CLOGGING							Service ATA:05
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
WC#: 29.290	AFL	0						
	APH	0						
PROC. REF: AMM 05-50-00-730-801	PROC. REF: AMM 05-50-00-730-801							
05-50-00-730-801-02	CHECK AFTER AN INCIDENT ON THE HYDRAULIC SYSTEM - PUMP FAILURE							Service ATA:05
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
WC#: 29.300	AFL	0						
	APH	0						
PROC. REF: AMM 05-50-00-730-801	PROC. REF: AMM 05-50-00-730-801							
05-50-00-730-802-01	CHECK OF THE BRAKING SYSTEM AT ACCELERATION/STOP AFTER TROUBLESHOOTING							Service ATA:05
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: AMM 05-50-00-730-802	PROC. REF: AMM 05-50-00-730-802							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 05 - TIME LIMITS/MAINTENANCE CHECKS								
05-50-00-860-801-01	CHECK AND PREPARATION FOR FLIGHT WITH ONE ENGINE INOPERATIVE							Service ATA:05
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: AMM 05-50-00-860-801	PROC. REF: AMM 05-50-00-860-801							
05-50-00-910-801-01	AIRCRAFT CHECK FLIGHT							Service ATA:05
	MOS	11-Mar-20	72 (+2m)		11-Mar-26 (M)	11-May-26	197 d (+61)	
	HRS	7541.7						
WC#: 51.070	AFL	4391	3750		8141 (M)		3072	
PROC. REF: AMM 05-50-00-910-801	PROC. REF: AMM 05-50-00-910-801							
05-60-00-200-801-01	BASIC INSPECTION							Service ATA:05
	MOS	07-Oct-24	12 (+1m)		07-Oct-25	07-Nov-25	42 d (+31)	
	HRS	8507.6	400 (+40)		8907.6	8947.6	346.7 (+40)	
WC#: 05.010	AFL	5038						
PROC. REF: AMM 05-60-00-200-801	PROC. REF: AMM 05-60-00-200-801							
05-60-00-200-801-03	BASIC INSPECTION - GROUND SERVICING CHECKS							Service ATA:05
	MOS	07-Oct-24	12 (+1m)		07-Oct-25	07-Nov-25	42 d (+31)	
	HRS	8507.6	400 (+40)		8907.6	8947.6	346.7 (+40)	
WC#: 05.010	AFL	5038						
PROC. REF: AMM 05-60-00-200-801	PROC. REF: AMM 05-60-00-200-801							
050A00 U	INSPECT HIGH SPEED INTERNET SYSTEM INSTALLATION							Service ATA:05
	MOS		72		11-Mar-26 (M)		197 d	
	HRS							
	AFL		3750		8141 (M)		3072	
057110	NO. 1 ENGINE - 150 TO 250 HOUR INSPECTION							Package ATA:05
	MOS	07-Oct-24						
	HRS	8218.1	150 (+100)		(8368.1) 8657.6	8468.1	96.7 (+100)	
	ENC	4899						

PKG:1

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 05 - TIME LIMITS/MAINTENANCE CHECKS								
PROC. REF: LMM 72-00-00PROC. REF: LMM 72-00-00								
057110	NO. 2 ENGINE - 150 TO 250 HOUR INSPECTION							Package ATA:05
	MOS	07-Oct-24						
	HRS	8383.9	150 (+100)		(8533.9) 8657.6	8633.9	96.7 (+100)	
	ENC	4990						
								PKG:1
PROC. REF: LMM 72-00-00PROC. REF: LMM 72-00-00								
057110	NO. 3 ENGINE - 150 TO 250 HOUR INSPECTION							Package ATA:05
	MOS	07-Oct-24						
	HRS	8311.1	150 (+100)		(8461.1) 8657.6	8561.1	96.7 (+100)	
	ENC	4856						
								PKG:1
PROC. REF: LMM 72-00-00PROC. REF: LMM 72-00-00								
057120	NO. 1 ENGINE - 300 TO 400 HOUR INSPECTION							Package ATA:05
	MOS	07-Oct-24						
	HRS	8218.1	300 (+100)		(8518.1) 8807.6	8618.1	246.7 (+100)	
	ENC	4899						
								PKG:2
PROC. REF: LMM 72-00-00PROC. REF: LMM 72-00-00								
057120	NO. 2 ENGINE - 300 TO 400 HOUR INSPECTION							Package ATA:05
	MOS	07-Oct-24						
	HRS	8383.9	300 (+100)		(8683.9) 8807.6	8783.9	246.7 (+100)	
	ENC	4990						
								PKG:2
PROC. REF: LMM 72-00-00PROC. REF: LMM 72-00-00								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 05 - TIME LIMITS/MAINTENANCE CHECKS								
057120	NO. 3 ENGINE - 300 TO 400 HOUR INSPECTION							Package ATA:05
	MOS	07-Oct-24						
	HRS	8311.1	300 (+100)		(8611.1) 8807.6	8711.1	246.7 (+100)	
	ENC	4856						
								PKG:2
PROC. REF: LMM 72-00-00PROC. REF: LMM 72-00-00								
057140	NO. 1 ENGINE - 500 TO 850 HOUR INSPECTION							Package ATA:05
	MOS	22-Mar-23						
	HRS	8062.6	800 (+50)		(8862.6) 9152.1	8912.6	591.2 (+50)	
	ENC	4780						
								PKG:4
PROC. REF: LMM 72-00-00, LMM 72-00-00PROC. REF: LMM 72-00-00, LMM 72-00-00								
057140	NO. 2 ENGINE - 500 TO 850 HOUR INSPECTION							Package ATA:05
	MOS	29-Jul-25						
	HRS	8435.7	800 (+50)		(9235.7) 9359.4	9285.7	798.5 (+50)	
	ENC	5020						
								PKG:4
PROC. REF: LMM 72-00-00, LMM 72-00-00PROC. REF: LMM 72-00-00, LMM 72-00-00								
057140	NO. 3 ENGINE - 500 TO 850 HOUR INSPECTION							Package ATA:05
	MOS	29-Jul-25						
	HRS	8362.9	800 (+50)		(9162.9) 9359.4	9212.9	798.5 (+50)	
	ENC	4886						
								PKG:4
PROC. REF: LMM 72-00-00, LMM 72-00-00PROC. REF: LMM 72-00-00, LMM 72-00-00								
057160	NO. 1 ENGINE - 1000 TO 1400 HOUR INSPECTION							Package ATA:05
	MOS	16-Sep-21						
	HRS	7683.5	1200 (+200)		(8883.5) 9173	9083.5	612.1 (+200)	
	ENC	4523						

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 05 - TIME LIMITS/MAINTENANCE CHECKS								
PROC. REF: LMM 72-00-00, LMM 72-00-00PROC. REF: LMM 72-00-00, LMM 72-00-00								
057160	NO. 2 ENGINE - 1000 TO 1400 HOUR INSPECTION							Package ATA:05
	MOS	31-Mar-22						
	HRS	8063.5	1200 (+200)		(9263.5) 9387.2	9463.5	826.3 (+200)	
	ENC	4755						
PROC. REF: LMM 72-00-00, LMM 72-00-00PROC. REF: LMM 72-00-00, LMM 72-00-00								
057160	NO. 3 ENGINE - 1000 TO 1400 HOUR INSPECTION							Package ATA:05
	MOS	31-Mar-22						
	HRS	7990.7	1200 (+200)		(9190.7) 9387.2	9390.7	826.3 (+200)	
	ENC	4621						
PROC. REF: LMM 72-00-00, LMM 72-00-00PROC. REF: LMM 72-00-00, LMM 72-00-00								
057170	NO. 1 ENGINE - 1200 TO 1650 HOUR INSPECTION							Package ATA:05
	MOS	22-Mar-23						
	HRS	8062.6	1600 (+50)		(9662.6) 9952.1	9712.6	1391.2 (+50)	
	ENC	4780						
								PKG:5
PROC. REF: LMM 72-00-00, LMM 72-00-00PROC. REF: LMM 72-00-00, LMM 72-00-00								
057170	NO. 2 ENGINE - 1200 TO 1650 HOUR INSPECTION							Package ATA:05
	MOS	07-Oct-24						
	HRS	8383.9	1600 (+50)		(9983.9) 10107.6	10033.9	1546.7 (+50)	
	ENC	4990						
								PKG:5
PROC. REF: LMM 72-00-00, LMM 72-00-00PROC. REF: LMM 72-00-00, LMM 72-00-00								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 05 - TIME LIMITS/MAINTENANCE CHECKS								
057170	NO. 3 ENGINE - 1200 TO 1650 HOUR INSPECTION							Package ATA:05
	MOS	07-Oct-24						
	HRS	8311.1	1600 (+50)		(9911.1) 10107.6	9961.1	1546.7 (+50)	
	ENC	4856						
								PKG:5
PROC. REF: LMM 72-00-00, LMM 72-00-00PROC. REF: LMM 72-00-00, LMM 72-00-00								
059999 U	EXIT BLOCK							Package ATA:05
	MOS/MSC	10-Oct-23	-					
	HRS	8437.6						
	AFL	4993						
								PKG:999
A 51-00-10	LOCATIONS OF FRAMES AND STRINGERS							Service ATA:05
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 51-00-10PROC. REF: SRM 51-00-10								
A 51-71-06	DENTS - DAMAGE DATA							Service ATA:05
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 51-71-06PROC. REF: SRM 51-71-06								
A 51-71-10	REPAIR OF DENTS USING EDR PROCESS							Service ATA:05
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 51-71-10PROC. REF: SRM 51-71-10								
A 54-13-02	ENGINE 2 AFTERBODY - DAMAGE DATA							Service ATA:05
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 05 - TIME LIMITS/MAINTENANCE CHECKS								
PROC. REF: SRM 54-13-02PROC. REF: SRM 54-13-02								
R 32-11-25	CHAMFERING THE ANGLES OF THE MLG BALL-JOINT BEARING CAGES							Service ATA:05
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 32-11-25PROC. REF: SRM 32-11-25								
R 51-00-02	LIST OF PRINCIPAL STRUCTURE ELEMENTS (PSE)							Service ATA:05
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 51-00-02PROC. REF: SRM 51-00-02								
R 51-00-03	REPAIR GENERAL INFORMATION							Service ATA:05
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 51-00-03PROC. REF: SRM 51-00-03								
R 51-00-04	DAMAGE IDENTIFICATION							Service ATA:05
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 51-00-04PROC. REF: SRM 51-00-04								
R 51-00-05	DAMAGE TREATMENT PROCESS							Service ATA:05
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 51-00-05PROC. REF: SRM 51-00-05								
R 51-00-06	DAMAGE REPORT AND MAPPING							Service ATA:05
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 05 - TIME LIMITS/MAINTENANCE CHECKS								
PROC. REF: SRM 51-00-06PROC. REF: SRM 51-00-06								
R 51-00-12	CRITICAL PARTS WITH LOW SAFETY MARGINS							Service ATA:05
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 51-00-12PROC. REF: SRM 51-00-12								
R 51-10-01	AERODYNAMIC CRITERIA							Service ATA:05
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 51-10-01PROC. REF: SRM 51-10-01								
R 51-40-01	DIMPLING							Service ATA:05
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 51-40-01PROC. REF: SRM 51-40-01								
R 51-40-02	CLAMPING							Service ATA:05
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 51-40-02PROC. REF: SRM 51-40-02								
R 51-40-03	DRILLING							Service ATA:05
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 51-40-03PROC. REF: SRM 51-40-03								
R 51-40-04	RIVETING							Service ATA:05
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 05 - TIME LIMITS/MAINTENANCE CHECKS								
PROC. REF: SRM 51-40-04PROC. REF: SRM 51-40-04								
R 51-40-05	INSTALLATION OF BLIND AND THRU INSERTS							Service ATA:05
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 51-40-05PROC. REF: SRM 51-40-05								
R 51-40-06	COUNTERSINKING							Service ATA:05
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 51-40-06PROC. REF: SRM 51-40-06								
R 51-40-07	SEALING REPAIRS							Service ATA:05
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 51-40-07PROC. REF: SRM 51-40-07								
R 51-71-01	REPAIR OF SKIN PANELS							Service ATA:05
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 51-71-01PROC. REF: SRM 51-71-01								
R 51-71-02	REPAIRS OF FRAMEWORK COMPONENTS							Service ATA:05
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 51-71-02PROC. REF: SRM 51-71-02								
R 51-71-03	JOGGLING OF SHEET METAL							Service ATA:05
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 05 - TIME LIMITS/MAINTENANCE CHECKS								
PROC. REF: SRM 51-71-03PROC. REF: SRM 51-71-03								
R 51-71-04	SMOOTHING AND BLENDING							Service ATA:05
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 51-71-04PROC. REF: SRM 51-71-04								
R 51-71-05	REPLACEMENT OF INTERFERENCE-FIT BUSHINGS							Service ATA:05
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 51-71-05PROC. REF: SRM 51-71-05								
R 51-71-06	STANDARD REPAIRS OF DENTS							Service ATA:05
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 51-71-06PROC. REF: SRM 51-71-06								
R 51-73-05	STRUCTURAL REPAIR OF FASTENER HOLES IN MONOLITHIC AREAS							Service ATA:05
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 51-73-05PROC. REF: SRM 51-73-05								
R 51-73-09	ECE1 TYPE COSMETIC REPAIR							Service ATA:05
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 51-73-09PROC. REF: SRM 51-73-09								
R 51-73-10	ECE2 TYPE COSMETIC REPAIR							Service ATA:05
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 05 - TIME LIMITS/MAINTENANCE CHECKS								
PROC. REF: SRM 51-73-10PROC. REF: SRM 51-73-10								
R 51-73-11	ECE3 TYPE COSMETIC REPAIR							Service ATA:05
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 51-73-11PROC. REF: SRM 51-73-11								
R 51-73-12	SCE4 TYPE STRUCTURAL REPAIR							Service ATA:05
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 51-73-12PROC. REF: SRM 51-73-12								
R 51-73-13	SCE5 TYPE STRUCTURAL REPAIR							Service ATA:05
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 51-73-13PROC. REF: SRM 51-73-13								
R 51-73-14	EKE1 TYPE COSMETIC REPAIR							Service ATA:05
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 51-73-14PROC. REF: SRM 51-73-14								
R 51-73-15	EKE2 TYPE COSMETIC REPAIR							Service ATA:05
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 51-73-15PROC. REF: SRM 51-73-15								
R 51-73-16	EKE3 TYPE COSMETIC REPAIR (MONOLITHIC EDGING)							Service ATA:05
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 05 - TIME LIMITS/MAINTENANCE CHECKS								
PROC. REF: SRM 51-73-16PROC. REF: SRM 51-73-16								
R 51-73-17	EKE5 TYPE COSMETIC REPAIR (MONOLITHIC STRUCTURE)							Service ATA:05
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 51-73-17PROC. REF: SRM 51-73-17								
R 51-73-18	REPAIR OF GLASS FIBER SOLID LAMINATED COMPONENTS							Service ATA:05
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 51-73-18PROC. REF: SRM 51-73-18								
R 51-77-15	SCE1 TYPE STRUCTURAL REPAIR							Service ATA:05
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 51-77-15PROC. REF: SRM 51-77-15								
R 51-77-16	SCE2 TYPE STRUCTURAL REPAIR							Service ATA:05
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 51-77-16PROC. REF: SRM 51-77-16								
R 51-77-17	SCE3 TYPE STRUCTURAL REPAIR							Service ATA:05
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 51-77-17PROC. REF: SRM 51-77-17								
R 51-77-18	SCE2 SPECIAL TYPE STRUCTURAL REPAIR							Service ATA:05
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 05 - TIME LIMITS/MAINTENANCE CHECKS								
PROC. REF: SRM 51-77-18	PROC. REF: SRM 51-77-18							
R 51-77-19	SCE3 SPECIAL TYPE STRUCTURAL REPAIR							Service ATA:05
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 51-77-19	PROC. REF: SRM 51-77-19							
R 51-77-20	SKE1 TYPE STRUCTURAL REPAIR							Service ATA:05
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 51-77-20	PROC. REF: SRM 51-77-20							
R 51-77-21	SKE2 TYPE STRUCTURAL REPAIR							Service ATA:05
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 51-77-21	PROC. REF: SRM 51-77-21							
R 51-77-22	SKE3 TYPE STRUCTURAL REPAIR							Service ATA:05
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 51-77-22	PROC. REF: SRM 51-77-22							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 06 - DIMENSIONS AND AREAS								
A 53-76-01	APU FIREWALLS - DAMAGE DATA							Service ATA:06
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 53-76-01PROC. REF: SRM 53-76-01								
A 54-13-04	ENGINE 1 AND 3 AFTERBODY - DAMAGE DATA							Service ATA:06
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 54-13-04PROC. REF: SRM 54-13-04								
A 54-13-07	SPLICE AT FRAME 3 OF ENGINE 2 AFTERBODY – DAMAGE DATA							Service ATA:06
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 54-13-07PROC. REF: SRM 54-13-07								
ATA 07 - LIFTING AND SHORING								
07-10-00-910-801-01	JACKING THE AIRCRAFT							Service ATA:07
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 07-10-00-910-801PROC. REF: AMM 07-10-00-910-801								
07-10-00-910-802-01	JACKING THE AIRCRAFT BY ONE LANDING GEAR LEG							Service ATA:07
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 07-10-00-910-802PROC. REF: AMM 07-10-00-910-802								
07-10-00-910-804-01	JACKING THE AIRCRAFT BY ONE MLG LEG WITH A WHEEL RAMP							Service ATA:07
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 07-10-00-910-804PROC. REF: AMM 07-10-00-910-804								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 07 - LIFTING AND SHORING								
07-10-00-910-805-01	JACKING THE AIRCRAFT FOR DIMENSIONAL CHECKS AND/OR REPAIR OF THE MLG BALL-JOINT BEARING BORES							Service ATA:07
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 07-10-00-910-805	PROC. REF: AMM 07-10-00-910-805							
07-10-00-910-810-01	HOISTING THE COMPLETE AIRCRAFT							Service ATA:07
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 07-10-00-910-810	PROC. REF: AMM 07-10-00-910-810							
A 54-42-04	S-DUCT FAIRINGS - DAMAGE DATA							Service ATA:07
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 54-42-04	PROC. REF: SRM 54-42-04							
A 54-50-01	ENGINE PYLON TRAILING EDGE - DAMAGE DATA							Service ATA:07
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 54-50-01	PROC. REF: SRM 54-50-01							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 08 - LEVELING AND WEIGHING								
08-10-00-910-801-01	WEIGHING THE AIRCRAFT - WEIGHING THE AIRCRAFT ON WHEELS							Service ATA:08
	MOS/MSC	17-Jul-20	O/C					
	HRS	7564.2						
	AFL	4408						
PROC. REF: AMM 08-10-00-910-801	PROC. REF: AMM 08-10-00-910-801							
08-10-00-910-801-02	WEIGHING THE AIRCRAFT - WEIGHING THE AIRCRAFT ON JACKS							Service ATA:08
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 08-10-00-910-801	PROC. REF: AMM 08-10-00-910-801							
08-20-00-910-801-01	LEVELING THE AIRCRAFT							Service ATA:08
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 08-20-00-910-801	PROC. REF: AMM 08-20-00-910-801							
R 54-13-07	CUTTING OUT ACCESS DOORS AT FRAME 3 OF ENGINE 2 AFTERBODY							Service ATA:08
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 54-13-07	PROC. REF: SRM 54-13-07							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 09 - TOWING AND TAXING								
09-10-00-910-801-01	TOWING THE AIRCRAFT WITH A TOWBAR							Service ATA:09
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 09-10-00-910-801	PROC. REF: AMM 09-10-00-910-801							
09-10-00-910-802-01	TOWING THE AIRCRAFT WITH A TOWBARLESS TOWING VEHICLE							Service ATA:09
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 09-10-00-910-802	PROC. REF: AMM 09-10-00-910-802							
09-10-00-910-805-01	TOWING THE AIRCRAFT WITH A TOWBARLESS REMOTE CONTROL TUG							Service ATA:09
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 09-10-00-910-805	PROC. REF: AMM 09-10-00-910-805							
09-10-00-910-810-01	DEBOGGING THE AIRCRAFT							Service ATA:09
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
	APH	0						
PROC. REF: AMM 09-10-00-910-810	PROC. REF: AMM 09-10-00-910-810							
ATA 10 - PARKING, MOORING, STORE AND RET TO SERV								
10-10-00-200-801-01	CHECK AFTER PARKING OF THE AIRCRAFT IN HIGH WIND CONDITIONS							Service ATA:10
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
	APH	0						
PROC. REF: AMM 10-10-00-200-801	PROC. REF: AMM 10-10-00-200-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 10 - PARKING, MOORING, STORE AND RET TO SERV								
10-10-00-550-801-10	STORAGE / RETURN TO SERVICE OF THE AIRCRAFT - NON-FLYING AND NON-STORED PERIOD							Service ATA:10
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 10-10-00-550-801	PROC. REF: AMM 10-10-00-550-801							
10-10-00-550-801-11	STORAGE / RETURN TO SERVICE OF THE AIRCRAFT - STORAGE OF THE AIRCRAFT FOR A MAXIMUM PERIOD OF 2 MONTHS							Service ATA:10
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
WC#: 20.090	AFL	0						
	APH	0						
PROC. REF: AMM 10-10-00-550-801	PROC. REF: AMM 10-10-00-550-801							
10-10-00-550-801-12	STORAGE / RETURN TO SERVICE OF THE AIRCRAFT - ADDITIONAL OPERATIONS FOR STORAGE FROM 2 TO 12 MONTHS							Service ATA:10
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
WC#: 20.090	AFL	0						
	APH	0						
PROC. REF: AMM 10-10-00-550-801	PROC. REF: AMM 10-10-00-550-801							
10-10-00-550-801-13	STORAGE / RETURN TO SERVICE OF THE AIRCRAFT - STORAGE OF THE AIRCRAFT FOR A PERIOD OF 12 TO 18 MONTHS							Service ATA:10
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 10-10-00-550-801	PROC. REF: AMM 10-10-00-550-801							
10-10-00-550-801-14	STORAGE / RETURN TO SERVICE OF THE AIRCRAFT - PERIODIC CHECKS EVERY MONTH							Service ATA:10
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
WC#: 20.090	AFL	0						
	APH	0						
PROC. REF: AMM 10-10-00-550-801	PROC. REF: AMM 10-10-00-550-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 10 - PARKING, MOORING, STORE AND RET TO SERV								
10-10-00-550-801-15	STORAGE / RETURN TO SERVICE OF THE AIRCRAFT - PERIODIC CHECKS EVERY 2 MONTHS							Service ATA:10
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
WC#: 20.090	AFL	0						
	APH	0						
PROC. REF: AMM 10-10-00-550-801	PROC. REF: AMM 10-10-00-550-801							
10-10-00-550-801-16	STORAGE / RETURN TO SERVICE OF THE AIRCRAFT - PERIODIC CHECKS EVERY 6 MONTHS							Service ATA:10
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
WC#: 20.090	AFL	0						
	APH	0						
PROC. REF: AMM 10-10-00-550-801	PROC. REF: AMM 10-10-00-550-801							
10-10-00-550-801-17	STORAGE / RETURN TO SERVICE OF THE AIRCRAFT - REMOVAL FROM STORAGE AT THE END OF THE 2 MONTHS OR LESS							Service ATA:10
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
WC#: 20.090	AFL	0						
	APH	0						
PROC. REF: AMM 10-10-00-550-801	PROC. REF: AMM 10-10-00-550-801							
10-10-00-550-801-18	STORAGE / RETURN TO SERVICE OF THE AIRCRAFT - REMOVAL FROM STORAGE AFTER MORE THAN 2 MONTHS							Service ATA:10
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
WC#: 20.090	AFL	0						
	APH	0						
PROC. REF: AMM 10-10-00-550-801	PROC. REF: AMM 10-10-00-550-801							
10-10-00-910-801-01	PARKING THE AIRCRAFT							Service ATA:10
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 10-10-00-910-801	PROC. REF: AMM 10-10-00-910-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 10 - PARKING, MOORING, STORE AND RET TO SERV								
10-20-00-910-801-01	MOORING THE AIRCRAFT							Service ATA:10
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 10-20-00-910-801	PROC. REF: AMM 10-20-00-910-801							
10-20-00-910-802-01	MOORING THE AIRCRAFT IN CASE OF SNOWFALL							Service ATA:10
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
WC#: 10.010	AFL	0						
	APH	0						
PROC. REF: AMM 10-20-00-910-802	PROC. REF: AMM 10-20-00-910-802							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 11 - PLACARDS AND MARKINGS								
11-00-00-210-801-01 S	GENERAL VISUAL INSPECTION OF THE INTERNAL AND EXTERNAL MARKINGS AND PLACARDS							Service ATA:11
	MOS	11-Mar-20	72 (+2m)					
	HRS	7541.7						
	AFL	4391	3750					
								PKG:31
PROC. REF: AMM 11-00-00-210-801	PROC. REF: AMM 11-00-00-210-801							
11-00-00-960-801-01	REPLACEMENT OF THE SELF-ADHESIVE PLACARDS							Service ATA:11
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 11-00-00-960-801	PROC. REF: AMM 11-00-00-960-801							
11-00-00-960-802-01	REPLACEMENT OF THE DECALS							Service ATA:11
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 11-00-00-960-802	PROC. REF: AMM 11-00-00-960-802							
11-00-00-960-803-01	REPLACEMENT OF THE STERLING TAPE FOR PIPE MARKINGS							Service ATA:11
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 11-00-00-960-803	PROC. REF: AMM 11-00-00-960-803							

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 12 - SERVICING								
A 55-10-01	HORIZONTAL STABILIZER LEADING EDGE - DAMAGE DATA							Service ATA:12
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 55-10-01	PROC. REF: SRM 55-10-01							
R 54-14-02	REPAIR OF CRACKS ON CENTRAL ENGINE INNER FAN DUCT							Service ATA:12
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 54-14-02	PROC. REF: SRM 54-14-02							
R 54-14-03	REPAIR OF CRACKS ON ENGINE 1 AND 3 INNER FAN DUCTS							Service ATA:12
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 54-14-03	PROC. REF: SRM 54-14-03							
R 54-41-02	LATERAL ENGINE AIR INTAKES - REPLACEMENT OF RIVETS ON THE INNER PART OF THE LIP AND ON THE INNER SKIN							Service ATA:12
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 54-41-02	PROC. REF: SRM 54-41-02							
ATA 20 - STANDARD PRACTICES - AIRFRAME								
20-00-00-910-801-01	GENERAL MAINTENANCE AND SAFETY PRECAUTIONS							Service ATA:20
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
WC#: 20.000	AFL	0						
PROC. REF: AMM 20-00-00-910-801	PROC. REF: AMM 20-00-00-910-801							
20-00-00-910-803-01	USE OF THE AIRCRAFT MAINTENANCE PROCEDURES							Service ATA:20
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
WC#: 20.010	AFL	0						
	APH	0						

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 20 - STANDARD PRACTICES - AIRFRAME								
PROC. REF: AMM 20-00-00-910-803	PROC. REF: AMM 20-00-00-910-803							
20-00-00-910-805-01	MAINTENANCE INSTRUCTION SPECIFIC TO S/N 1							Service ATA:20
	MOS/MSC	02-Feb-96	N/A					
	HRS	0						
WC#: 20.030	AFL	0						
	APH	0						
PROC. REF: AMM 20-00-00-910-805	PROC. REF: AMM 20-00-00-910-805							
20-00-00-910-806-01	MAINTENANCE INSTRUCTION SPECIFIC TO S/N 2							Service ATA:20
	MOS/MSC	02-Feb-96	N/A					
	HRS	0						
WC#: 20.040	AFL	0						
	APH	0						
PROC. REF: AMM 20-00-00-910-806	PROC. REF: AMM 20-00-00-910-806							
20-00-00-910-807-01	GENERAL GUIDANCE AND SAFETY PRECAUTIONS FOR DANGEROUS PRODUCTS							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-00-00-910-807	PROC. REF: AMM 20-00-00-910-807							
20-00-00-910-810-01	GENERAL SAFETY PRECAUTIONS FOR PARTS CONTAINING ASBESTOS							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-00-00-910-810	PROC. REF: AMM 20-00-00-910-810							
20-10-00-280-801-01	GENERAL INSTRUCTIONS FOR 3D SCANNING							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-10-00-280-801	PROC. REF: AMM 20-10-00-280-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 20 - STANDARD PRACTICES - AIRFRAME								
20-20-00-900-801-01	REMOVAL / INSTALLATION OF THE ELECTRICAL BONDING BRAIDS							Component ATA:20
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 20-20-00-900-801	PROC. REF: AMM 20-20-00-900-801							
20-20-00-910-801-01	ELECTRICAL BONDING PRINCIPLES AND CHECK							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-20-00-910-801	PROC. REF: AMM 20-20-00-910-801							
20-30-00-330-801-01	TEMPORARY REPAIR AFTER MINOR DAMAGE TO A COMPOSITE MATERIAL COMPONENT							Service ATA:20
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
WC#: 51.090	AFL	0						
	APH	0						
PROC. REF: AMM 20-30-00-330-801	PROC. REF: AMM 20-30-00-330-801							
20-30-00-910-803-01	ELECTROSTATIC DISCHARGE (ESD) STANDARD PRACTICES							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-30-00-910-803	PROC. REF: AMM 20-30-00-910-803							
20-30-00-910-804-01	GENERAL INSTRUCTIONS FOR REMOVAL / INSTALLATION OF ANTENNAS (WITH POLYURETHANE GASKET)							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-30-00-910-804	PROC. REF: AMM 20-30-00-910-804							
20-30-00-910-805-01	GENERAL INSTRUCTIONS FOR REMOVAL / INSTALLATION OF ANTENNAS (WITHOUT O-RING)							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-30-00-910-805	PROC. REF: AMM 20-30-00-910-805							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 20 - STANDARD PRACTICES - AIRFRAME								
20-30-00-910-806-01	GENERAL INSTRUCTIONS FOR REMOVAL / INSTALLATION OF ANTENNAS (WITH O-RING)							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-30-00-910-806	PROC. REF: AMM 20-30-00-910-806							
20-30-00-910-808-01	GENERAL INSTRUCTIONS FOR REMOVAL / INSTALLATION OF ACCESS PANELS AND OPENING / CLOSING OF SERVICE DOORS							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-30-00-910-808	PROC. REF: AMM 20-30-00-910-808							
20-31-00-100-802-01	CLEANING OF COCKPIT EQUIPMENT AND INTERIOR FURNISHING							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-31-00-100-802	PROC. REF: AMM 20-31-00-100-802							
20-31-00-100-804-01	CLEANING OF THE WING AND AIR INTAKE LEADING EDGES							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-31-00-100-804	PROC. REF: AMM 20-31-00-100-804							
20-31-00-100-806-01	CLEANING OF FUEL TANKS AND EQUIPMENT - CLEANING OF THE LH FEEDER TANK							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-31-00-100-806	PROC. REF: AMM 20-31-00-100-806							
20-31-00-100-806-02	CLEANING OF FUEL TANKS AND EQUIPMENT - CLEANING OF THE RH FEEDER TANK							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-31-00-100-806	PROC. REF: AMM 20-31-00-100-806							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 20 - STANDARD PRACTICES - AIRFRAME								
20-31-00-100-806-03	CLEANING OF FUEL TANKS AND EQUIPMENT - CLEANING OF THE CTR FEEDER TANK							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-31-00-100-806	PROC. REF: AMM 20-31-00-100-806							
20-31-00-100-806-04	CLEANING OF FUEL TANKS AND EQUIPMENT - CLEANING OF THE LH CENTER-WING TANK							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-31-00-100-806	PROC. REF: AMM 20-31-00-100-806							
20-31-00-100-806-05	CLEANING OF FUEL TANKS AND EQUIPMENT - CLEANING OF THE RH CENTER-WING TANK							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-31-00-100-806	PROC. REF: AMM 20-31-00-100-806							
20-31-00-100-806-06	CLEANING OF FUEL TANKS AND EQUIPMENT - CLEANING OF THE REAR TANK							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-31-00-100-806	PROC. REF: AMM 20-31-00-100-806							
20-31-00-100-806-07	CLEANING OF FUEL TANKS AND EQUIPMENT - CLEANING OF THE LH WING TANK							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-31-00-100-806	PROC. REF: AMM 20-31-00-100-806							
20-31-00-100-806-08	CLEANING OF FUEL TANKS AND EQUIPMENT - CLEANING OF THE RH WING TANK							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-31-00-100-806	PROC. REF: AMM 20-31-00-100-806							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 20 - STANDARD PRACTICES - AIRFRAME								
20-31-00-100-807-01	DRY CLEANING OF THE AIRCRAFT EXTERIOR							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-31-00-100-807	PROC. REF: AMM 20-31-00-100-807							
20-31-00-100-808-01	WET CLEANING OF THE AIRCRAFT EXTERIOR - CLEANING THE AIRCRAFT EXTERIOR WITH CONVENTIONAL EQUIPMENT							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-31-00-100-808	PROC. REF: AMM 20-31-00-100-808							
20-31-00-100-808-02	WET CLEANING OF THE AIRCRAFT EXTERIOR - CLEANING THE AIRCRAFT EXTERIOR WITH HIGH-PRESSURE EQUIPMENT							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-31-00-100-808	PROC. REF: AMM 20-31-00-100-808							
20-31-00-100-809-01	DRY ICE CLEANING							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-31-00-100-809	PROC. REF: AMM 20-31-00-100-809							
20-31-00-140-801-01	RINSING THE AIRCRAFT EXTERIOR							Service ATA:20
	MOS/MSC	13-Dec-19	O/C					
	HRS	7536.1						
WC#: 20.060	AFL	4385						
PROC. REF: SL 20-318, AMM 20-31-00-140-801	PROC. REF: SL 20-318, AMM 20-31-00-140-801							
20-31-00-350-801-01	BRIGHTENING/POLISHING/WAXING OF CLADDED ALUMINUM SURFACES, OR STAINLESS STEEL SURFACES - BRIGHTENING							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-31-00-350-801	PROC. REF: AMM 20-31-00-350-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 20 - STANDARD PRACTICES - AIRFRAME								
20-31-00-350-801-02	BRIGHTENING/POLISHING/WAXING OF CLADDED ALUMINUM SURFACES, OR STAINLESS STEEL SURFACES - POLISHING							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-31-00-350-801	PROC. REF: AMM 20-31-00-350-801							
20-31-00-910-801-01	ON-GROUND DE-ICING AND ANTI-ICING TREATMENT - DE-ICING TREATMENT							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
WC#: 20.070	AFL	0						
PROC. REF: SL 20-625, AMM 20-31-00-910-801	PROC. REF: SL 20-625, AMM 20-31-00-910-801							
20-31-00-910-801-02	ON-GROUND DE-ICING AND ANTI-ICING TREATMENT - ANTI-ICING TREATMENT							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-31-00-910-801	PROC. REF: AMM 20-31-00-910-801							
20-31-00-910-803-01	USE OF PUROGENE							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-31-00-910-803	PROC. REF: AMM 20-31-00-910-803							
20-32-00-360-803-01	PROVISIONAL REPAIR OF LEAKY SCREWS OR RIVETS ON FUEL TANKS							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-32-00-360-803	PROC. REF: AMM 20-32-00-360-803							
20-32-00-360-804-01	HELIUM LEAK TEST OF FUEL TANKS							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-32-00-360-804	PROC. REF: AMM 20-32-00-360-804							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 20 - STANDARD PRACTICES - AIRFRAME								
20-32-00-360-805-01	AIR AND FUEL LEAK TEST OF THE FUEL TANK - AIR LEAK TEST							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-32-00-360-805	PROC. REF: AMM 20-32-00-360-805							
20-32-00-360-805-02	AIR AND FUEL LEAK TEST OF THE FUEL TANK - FUEL LEAK TEST							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-32-00-360-805	PROC. REF: AMM 20-32-00-360-805							
20-32-00-390-801-01	BASIC SEALING METHODS							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-32-00-390-801	PROC. REF: AMM 20-32-00-390-801							
20-32-00-390-802-01	BASIC SEALING METHOD USING PR1422, PR1431, PR1432, PR1436 AND PR1750 SEALANTS							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-32-00-390-802	PROC. REF: AMM 20-32-00-390-802							
20-32-00-910-801-01	APPLICATION OF FILLERALU							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-32-00-910-801	PROC. REF: AMM 20-32-00-910-801							
20-32-00-910-802-01	ACCEPTANCE CRITERIA FOR HYDRAULIC LEAKS							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-32-00-910-802	PROC. REF: AMM 20-32-00-910-802							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 20 - STANDARD PRACTICES - AIRFRAME								
20-32-00-910-803-01	ACCEPTANCE CRITERIA FOR DAMAGE TO FUEL TANK SEALANT							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-32-00-910-803	PROC. REF: AMM 20-32-00-910-803							
20-32-00-910-804-01	BONDING OF SEALS ON RETAINERS							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-32-00-910-804	PROC. REF: AMM 20-32-00-910-804							
20-33-00-300-801-01	LAGGING OF AIR CONDITIONING LINES							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-33-00-300-801	PROC. REF: AMM 20-33-00-300-801							
20-33-00-300-803-01	REPAIR OF A T40 HYDRAULIC PIPE USING PERMASWAGE UNION FITTINGS							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-33-00-300-803	PROC. REF: AMM 20-33-00-300-803							
20-33-00-300-804-01	TEMPORARY REPAIR OF A HYDRAULIC OR WATER PIPE USING RYNGLOK FITTINGS							Service ATA:20
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
	APH	0						
PROC. REF: AMM 20-33-00-300-804	PROC. REF: AMM 20-33-00-300-804							
20-33-00-300-805-01	REPAIR OF THE F1024 FLEXIBLE WATER HOSES							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-33-00-300-805	PROC. REF: AMM 20-33-00-300-805							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 20 - STANDARD PRACTICES - AIRFRAME								
20-33-00-900-801-01	REMOVAL / INSTALLATION OF THE HYDRAULIC PIPES							Component ATA:20
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 20-33-00-900-801	PROC. REF: AMM 20-33-00-900-801							
20-33-00-900-803-01	REMOVAL / INSTALLATION OF THE FOAM INSULATION ON THE WATER PIPES							Component ATA:20
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 20-33-00-900-803	PROC. REF: AMM 20-33-00-900-803							
20-33-00-900-806-01	REMOVAL / INSTALLATION OF THE FUEL PIPES							Component ATA:20
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 20-33-00-900-806	PROC. REF: AMM 20-33-00-900-806							
20-33-00-910-801-01	ACCEPTANCE CRITERIA FOR HOSES AND PIPES							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-33-00-910-801	PROC. REF: AMM 20-33-00-910-801							
20-33-00-910-802-01	STRAPPING OF THE OXYGEN CAPILLARY TUBE							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-33-00-910-802	PROC. REF: AMM 20-33-00-910-802							
20-33-00-960-803-01	REPLACEMENT OF THE MINCO TYPE HEATERS ON WATER PIPES							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-33-00-960-803	PROC. REF: AMM 20-33-00-960-803							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 20 - STANDARD PRACTICES - AIRFRAME								
20-35-01-910-801-01	GENERAL INSTRUCTIONS APPLICABLE TO CABLES - INSPECTION, DAMAGE CRITERIA, LUBRICATION							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-35-01-910-801	PROC. REF: AMM 20-35-01-910-801							
20-35-02-910-802-01	GENERAL INSTRUCTIONS AND REPAIR APPLICABLE TO "TELEFORCE" FLEXIBLE CONTROL CABLES							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-35-02-910-802	PROC. REF: AMM 20-35-02-910-802							
20-35-02-910-803-01	TORQUE INSTRUCTIONS APPLICABLE TO "TELEFORCE" CONTROL CABLE NUTS							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-35-02-910-803	PROC. REF: AMM 20-35-02-910-803							
20-41-00-400-801-01	INSTALLATION OF HARRISON COUPLINGS ON PIPING							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-41-00-400-801	PROC. REF: AMM 20-41-00-400-801							
20-41-00-400-803-01	INSTALLATION OF COUPLINGS EQUIPPED WITH A SNAP RING							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-41-00-400-803	PROC. REF: AMM 20-41-00-400-803							
20-41-00-900-801-01	REMOVAL / INSTALLATION OF WIGGINS W991 COUPLINGS							Component ATA:20
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 20-41-00-900-801	PROC. REF: AMM 20-41-00-900-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 20 - STANDARD PRACTICES - AIRFRAME								
20-41-00-900-803-01	REMOVAL / INSTALLATION OF WIG-O-FLEX COUPLINGS - WIG-O-FLEX 3601, 3605, 3615, 3655, 3665, 3751 AND 3753 COUPLINGS							Component ATA:20
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 20-41-00-900-803	PROC. REF: AMM 20-41-00-900-803							
20-41-00-900-809-01	REMOVAL / INSTALLATION OF FLEXINOX CLAMPS							Component ATA:20
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 20-41-00-900-809	PROC. REF: AMM 20-41-00-900-809							
20-41-00-900-811-01	REMOVAL / INSTALLATION OF JANITROL AND RIGID BESTOBELL CLAMPS							Component ATA:20
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 20-41-00-900-811	PROC. REF: AMM 20-41-00-900-811							
20-41-00-900-813-01	REMOVAL / INSTALLATION OF MARMAN TYPE "18276" AND "234-538" CLAMPS							Component ATA:20
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 20-41-00-900-813	PROC. REF: AMM 20-41-00-900-813							
20-41-00-900-814-01	REMOVAL / INSTALLATION OF GENERAL CONNECTOR HEAT-EXPANSION COUPLINGS							Component ATA:20
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 20-41-00-900-814	PROC. REF: AMM 20-41-00-900-814							
20-41-00-900-815-01	REMOVAL / INSTALLATION OF SEMCA COUPLINGS							Component ATA:20
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 20-41-00-900-815	PROC. REF: AMM 20-41-00-900-815							

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 20 - STANDARD PRACTICES - AIRFRAME								
20-41-00-900-816-01	REMOVAL / INSTALLATION OF TYPES BA 2755, BA 2755-1, BA 4005 FLEXIBLE COUPLINGS AND FLEXIBLE PIPING							Component ATA:20
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 20-41-00-900-816	PROC. REF: AMM 20-41-00-900-816							
20-41-00-900-817-01	REMOVAL / INSTALLATION OF BRIGGS COUPLINGS ON OXYGEN LINE							Component ATA:20
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 20-41-00-900-817	PROC. REF: AMM 20-41-00-900-817							
20-41-00-910-801-01	TIGHTENING TORQUES FOR SINGLE FLARE COUPLINGS							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-41-00-910-801	PROC. REF: AMM 20-41-00-910-801							
20-41-00-910-802-01	GENERAL INSTRUCTIONS FOR USE OF QUICK-DISCONNECT SELF-BLANKING COUPLINGS							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-41-00-910-802	PROC. REF: AMM 20-41-00-910-802							
20-41-00-960-802-01	REPLACEMENT OF THE TIGHTENING CONES							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-41-00-960-802	PROC. REF: AMM 20-41-00-960-802							
20-41-05-900-801-01	TECHNICAL STANDARD ST78651							Component ATA:20
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 20-41-05-900-801	PROC. REF: AMM 20-41-05-900-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 20 - STANDARD PRACTICES - AIRFRAME								
20-41-05-900-802-01	TECHNICAL STANDARD ST78652							Component ATA:20
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 20-41-05-900-802	PROC. REF: AMM 20-41-05-900-802							
20-41-05-900-803-01	TECHNICAL STANDARD ST78653							Component ATA:20
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 20-41-05-900-803	PROC. REF: AMM 20-41-05-900-803							
20-41-05-900-804-01	TECHNICAL STANDARD ST78654							Component ATA:20
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 20-41-05-900-804	PROC. REF: AMM 20-41-05-900-804							
20-41-05-900-805-01	TECHNICAL STANDARD ST78650							Component ATA:20
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 20-41-05-900-805	PROC. REF: AMM 20-41-05-900-805							
20-41-05-900-806-01	TECHNICAL STANDARD ST78750							Component ATA:20
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 20-41-05-900-806	PROC. REF: AMM 20-41-05-900-806							
20-41-05-900-807-01	TECHNICAL STANDARD ST78751							Component ATA:20
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 20-41-05-900-807	PROC. REF: AMM 20-41-05-900-807							

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 20 - STANDARD PRACTICES - AIRFRAME								
20-42-01-960-802-01	REPLACEMENT OF THE LOCKWIRES							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-42-01-960-802	PROC. REF: AMM 20-42-01-960-802							
20-42-01-960-803-01	REPLACEMENT OF THE SNAP WIRES							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-42-01-960-803	PROC. REF: AMM 20-42-01-960-803							
20-42-01-960-804-01	REPLACEMENT OF THE SAFE-T CABLES							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-42-01-960-804	PROC. REF: AMM 20-42-01-960-804							
20-43-00-900-801-01	REMOVAL / INSTALLATION OF L'HOTELLIER P710 LOCKS							Component ATA:20
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 20-43-00-900-801	PROC. REF: AMM 20-43-00-900-801							
20-43-00-910-801-01	STANDARD TORQUES APPLICABLE TO THE AIRCRAFT							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-43-00-910-801	PROC. REF: AMM 20-43-00-910-801							
20-43-00-910-804-01	FASTENERS STANDARD PRACTICES							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-43-00-910-804	PROC. REF: AMM 20-43-00-910-804							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 20 - STANDARD PRACTICES - AIRFRAME								
20-43-02-910-801-01	TECHNICAL STANDARD ST38260							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-43-02-910-801	PROC. REF: AMM 20-43-02-910-801							
20-43-02-910-802-01	TECHNICAL STANDARD ST38150							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-43-02-910-802	PROC. REF: AMM 20-43-02-910-802							
20-43-02-910-803-01	TECHNICAL STANDARD ST33186							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-43-02-910-803	PROC. REF: AMM 20-43-02-910-803							
20-43-02-910-805-01	TECHNICAL STANDARD ST38145							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-43-02-910-805	PROC. REF: AMM 20-43-02-910-805							
20-43-02-910-807-01	TECHNICAL STANDARD ST38476							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-43-02-910-807	PROC. REF: AMM 20-43-02-910-807							
20-43-02-910-809-01	TECHNICAL STANDARD ST38471							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-43-02-910-809	PROC. REF: AMM 20-43-02-910-809							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 20 - STANDARD PRACTICES - AIRFRAME								
20-43-02-910-810-01	TECHNICAL STANDARD ST38472							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-43-02-910-810	PROC. REF: AMM 20-43-02-910-810							
20-43-02-910-812-01	TECHNICAL STANDARD ST33188							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-43-02-910-812	PROC. REF: AMM 20-43-02-910-812							
20-43-02-910-813-01	TECHNICAL STANDARD ST39840							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-43-02-910-813	PROC. REF: AMM 20-43-02-910-813							
20-43-05-910-801-01	TECHNICAL STANDARD ST39584							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-43-05-910-801	PROC. REF: AMM 20-43-05-910-801							
20-43-05-910-802-01	TECHNICAL STANDARD ST33731							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-43-05-910-802	PROC. REF: AMM 20-43-05-910-802							
20-43-06-200-801-01	INSPECTION OF THE RIVETS							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-43-06-200-801	PROC. REF: AMM 20-43-06-200-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 20 - STANDARD PRACTICES - AIRFRAME								
20-43-06-910-801-01	TECHNICAL STANDARD ST35780							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-43-06-910-801	PROC. REF: AMM 20-43-06-910-801							
20-43-06-910-802-01	TECHNICAL STANDARD ST35770							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-43-06-910-802	PROC. REF: AMM 20-43-06-910-802							
20-43-06-910-803-01	TECHNICAL STANDARD ST35050							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-43-06-910-803	PROC. REF: AMM 20-43-06-910-803							
20-43-06-910-804-01	TECHNICAL STANDARD ST35072							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-43-06-910-804	PROC. REF: AMM 20-43-06-910-804							
20-43-06-910-805-01	TECHNICAL STANDARD ST35053							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-43-06-910-805	PROC. REF: AMM 20-43-06-910-805							
20-43-06-910-806-01	TECHNICAL STANDARD ST35067							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-43-06-910-806	PROC. REF: AMM 20-43-06-910-806							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 20 - STANDARD PRACTICES - AIRFRAME								
20-43-06-910-807-01	TECHNICAL STANDARD ST35073							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-43-06-910-807	PROC. REF: AMM 20-43-06-910-807							
20-43-06-910-808-01	TECHNICAL STANDARD ST35656							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-43-06-910-808	PROC. REF: AMM 20-43-06-910-808							
20-43-06-910-809-01	TECHNICAL STANDARD ST35655							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-43-06-910-809	PROC. REF: AMM 20-43-06-910-809							
20-43-06-910-810-01	TECHNICAL STANDARD ST35760							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-43-06-910-810	PROC. REF: AMM 20-43-06-910-810							
20-43-06-910-811-01	TECHNICAL STANDARD ST35750							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-43-06-910-811	PROC. REF: AMM 20-43-06-910-811							
20-43-06-910-812-01	TECHNICAL STANDARD NAS1097 - SPECIFIC 4-MM DIA. RIVETS							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-43-06-910-812	PROC. REF: AMM 20-43-06-910-812							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 20 - STANDARD PRACTICES - AIRFRAME								
20-43-06-910-813-01	TECHNICAL STANDARD ST35731							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-43-06-910-813	PROC. REF: AMM 20-43-06-910-813							
20-43-06-910-814-01	TECHNICAL STANDARD ST35075							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-43-06-910-814	PROC. REF: AMM 20-43-06-910-814							
20-43-06-910-815-01	TECHNICAL STANDARD ST35110							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-43-06-910-815	PROC. REF: AMM 20-43-06-910-815							
20-43-06-910-816-01	TECHNICAL STANDARD ST35070							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-43-06-910-816	PROC. REF: AMM 20-43-06-910-816							
20-43-06-910-817-01	TECHNICAL STANDARD ST35660							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-43-06-910-817	PROC. REF: AMM 20-43-06-910-817							
20-43-06-910-818-01	TECHNICAL STANDARD ST35661							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-43-06-910-818	PROC. REF: AMM 20-43-06-910-818							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 20 - STANDARD PRACTICES - AIRFRAME								
20-43-06-910-819-01	TECHNICAL STANDARD ST35666							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-43-06-910-819	PROC. REF: AMM 20-43-06-910-819							
20-43-09-910-801-01	REMOVAL / INSTALLATION OF HI-LOK, HI-LITE AND HI-TIGUE FASTENERS							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-43-09-910-801	PROC. REF: AMM 20-43-09-910-801							
20-43-09-910-802-01	REMOVAL / INSTALLATION OF HELI-COIL THREAD INSERTS							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-43-09-910-802	PROC. REF: AMM 20-43-09-910-802							
20-44-00-960-801-01	REPLACEMENT OF THE VELCRO TYPE STRAPS							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-44-00-960-801	PROC. REF: AMM 20-44-00-960-801							
20-45-00-960-802-01	REPLACEMENT OF THE SARMA-ADR BEARINGS AND BALL-JOINTS OR EQUIVALENT							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-45-00-960-802	PROC. REF: AMM 20-45-00-960-802							
20-45-00-960-803-01	REPLACEMENT OF HUB-MOUNTED BEARINGS							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-45-00-960-803	PROC. REF: AMM 20-45-00-960-803							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 20 - STANDARD PRACTICES - AIRFRAME								
20-49-00-300-801-01	REPAIR / MODIFICATION OF INSULATION BLANKETS							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-49-00-300-801	PROC. REF: AMM 20-49-00-300-801							
20-49-00-910-801-01	BONDING OF INSULATION MATERIAL							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-49-00-910-801	PROC. REF: AMM 20-49-00-910-801							
20-49-00-960-801-01	REPLACEMENT OF THE SELF-ADHESIVE INSULATION							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-49-00-960-801	PROC. REF: AMM 20-49-00-960-801							
20-50-00-300-801-01	TREATMENT OF SCRATCHES ON BRIGHTENED SURFACES							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-50-00-300-801	PROC. REF: AMM 20-50-00-300-801							
20-60-00-370-801-01	APPLICATION OF ALODINE							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-60-00-370-801	PROC. REF: AMM 20-60-00-370-801							
20-60-00-370-802-01	COMPLETE PAINT RENEWAL ON AIRCRAFT EXTERNAL SURFACES							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-60-00-370-802	PROC. REF: AMM 20-60-00-370-802							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 20 - STANDARD PRACTICES - AIRFRAME								
20-60-00-370-802-02	COMPLETE PAINT RENEWAL ON AIRCRAFT EXTERNAL SURFACES - PAINT TOUCH-UPS							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-60-00-370-802	PROC. REF: AMM 20-60-00-370-802							
20-60-00-370-803-01	APPLICATION OF PU66 CELOMER PAINT SCHEME							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-60-00-370-803	PROC. REF: AMM 20-60-00-370-803							
20-60-00-370-804-01	APPLICATION OF CELOGLISS PAINT							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-60-00-370-804	PROC. REF: AMM 20-60-00-370-804							
20-60-00-370-805-01	APPLICATION OF MAP AERO STATIC F PAINT							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-60-00-370-805	PROC. REF: AMM 20-60-00-370-805							
20-60-00-370-806-01	APPLICATION OF BOLICONE M4 BOLLORE PAINT							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-60-00-370-806	PROC. REF: AMM 20-60-00-370-806							
20-60-00-370-807-01	APPLICATION OF ANTI-VAPOR TOP COAT							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-60-00-370-807	PROC. REF: AMM 20-60-00-370-807							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 20 - STANDARD PRACTICES - AIRFRAME								
20-60-00-370-809-01	APPLICATION OF TYPE 5014 AND 5015 POLYURETHANE PRIMERS							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-60-00-370-809	PROC. REF: AMM 20-60-00-370-809							
20-60-00-370-810-01	APPLICATION OF NEXTEL PAINT							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-60-00-370-810	PROC. REF: AMM 20-60-00-370-810							
20-60-00-370-811-01	APPLICATION OF SINGLE-COAT DIRECT-ADHERENCE PAINT							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-60-00-370-811	PROC. REF: AMM 20-60-00-370-811							
20-60-00-370-812-01	APPLICATION OF HIGH VOC JET GLO PAINT							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-60-00-370-812	PROC. REF: AMM 20-60-00-370-812							
20-60-00-370-813-01	APPLICATION OF THE PAINT SCHEME ON COMPOSITE COMPONENTS							Service ATA:20
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
WC#: 20.080	AFL	0						
PROC. REF: SL 20-615, AMM 20-60-00-370-813	PROC. REF: SL 20-615, AMM 20-60-00-370-813							
20-60-00-370-816-03	RESTORATION OF THE PAINT SCHEME OF THE LANDING GEARS - LH MLG LEG (L2GF)							Service ATA:20
PN:D22801100-11	MOS/MSC	11-Mar-20	O/C					
SN:U167	HRS	7541.7						
	AFL	4391						
PROC. REF: AMM 20-60-00-370-816	PROC. REF: AMM 20-60-00-370-816							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 20 - STANDARD PRACTICES - AIRFRAME								
20-60-00-370-816-04	RESTORATION OF THE PAINT SCHEME OF THE LANDING GEARS - RH MLG LEG (R2GF)							Service ATA:20
PN:D22801100-11	MOS/MSC	11-Mar-20	O/C					
SN:U166	HRS	7541.7						
	AFL	4391						
PROC. REF: AMM 20-60-00-370-816	PROC. REF: AMM 20-60-00-370-816							
20-60-00-370-816-05	RESTORATION OF THE PAINT SCHEME OF THE LANDING GEARS - LH MLG SHOCK ABSORBER (L2GF5)							Service ATA:20
PN:D22805100-6	MOS/MSC	02-Feb-96	O/C					
SN:U173	HRS	0						
	AFL	0						
PROC. REF: AMM 20-60-00-370-816	PROC. REF: AMM 20-60-00-370-816							
20-60-00-370-816-06	RESTORATION OF THE PAINT SCHEME OF THE LANDING GEARS - RH MLG SHOCK ABSORBER (R2GF5)							Service ATA:20
PN:D22805100-6	MOS/MSC	02-Feb-96	O/C					
SN:U172	HRS	0						
	AFL	0						
PROC. REF: AMM 20-60-00-370-816	PROC. REF: AMM 20-60-00-370-816							
20-60-00-370-816-09	RESTORATION OF THE PAINT SCHEME OF THE LANDING GEARS - NLG LEG (3GF)							Service ATA:20
PN:D22811200-13	MOS/MSC	11-Mar-20	O/C					
SN:U165	HRS	7541.7						
	AFL	4391						
PROC. REF: AMM 20-60-00-370-816	PROC. REF: AMM 20-60-00-370-816							
20-60-00-370-817-01	APPLICATION OF PREKOTE							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-60-00-370-817	PROC. REF: AMM 20-60-00-370-817							
20-60-00-370-818-01	APPLICATION OF PPG EXTERIOR LOW VOC UNDERCOATS							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-60-00-370-818	PROC. REF: AMM 20-60-00-370-818							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 20 - STANDARD PRACTICES - AIRFRAME								
20-60-00-370-819-01	APPLICATION OF ANTI-SLIP FINISH ON HIGH VOC PAINT SCHEMES							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-60-00-370-819	PROC. REF: AMM 20-60-00-370-819							
20-60-00-370-821-01	APPLICATION OF MAPAERO WATER-BASED PAINT SCHEME							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-60-00-370-821	PROC. REF: AMM 20-60-00-370-821							
20-60-00-370-823-01	APPLICATION OF SOL-GEL PRODUCTS							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-60-00-370-823	PROC. REF: AMM 20-60-00-370-823							
20-60-00-370-826-01	APPLICATION OF SHERWIN-WILLIAMS LOW VOC UNDERCOATS							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-60-00-370-826	PROC. REF: AMM 20-60-00-370-826							
20-60-00-370-827-01	APPLICATION OF TOP COATS							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-60-00-370-827	PROC. REF: AMM 20-60-00-370-827							
20-60-00-370-828-01	POLISHING OF PPG CA8800 EXTERIOR FINISH							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-60-00-370-828	PROC. REF: AMM 20-60-00-370-828							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 20 - STANDARD PRACTICES - AIRFRAME								
20-60-00-370-829-01	APPLICATION OF PPG INTERIOR PAINT SCHEME							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-60-00-370-829	PROC. REF: AMM 20-60-00-370-829							
20-60-00-370-830-01	REACTIVE POLYMER TREATMENT FOR EXTERNAL SURFACES							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-60-00-370-830	PROC. REF: AMM 20-60-00-370-830							
20-60-00-370-832-01	APPLICATION / REMOVAL OF ANTI-CORROSION PROTECTION							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-60-00-370-832	PROC. REF: AMM 20-60-00-370-832							
20-60-00-370-835-01	POLISHING OF JETGLO EXPRESS 840 SERIES FINISH							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-60-00-370-835	PROC. REF: AMM 20-60-00-370-835							
20-60-00-370-836-01	REMOVAL / INSTALLATION OF THE ADHESIVE ANTI-EROSION PROTECTIONS - LH HORIZONTAL STABILIZER LEADING EDGE ADHESIVE ANTI-EROSION STRIPS							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-60-00-370-836	PROC. REF: AMM 20-60-00-370-836							
20-60-00-370-836-02	REMOVAL / INSTALLATION OF THE ADHESIVE ANTI-EROSION PROTECTIONS - RH HORIZONTAL STABILIZER LEADING EDGE ADHESIVE ANTI-EROSION STRIPS							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-60-00-370-836	PROC. REF: AMM 20-60-00-370-836							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 20 - STANDARD PRACTICES - AIRFRAME								
20-60-00-370-836-03	REMOVAL / INSTALLATION OF THE ADHESIVE ANTI-EROSION PROTECTIONS - VERTICAL STABILIZER LEADING EDGE ADHESIVE ANTI-EROSION STRIPS							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-60-00-370-836	PROC. REF: AMM 20-60-00-370-836							
20-60-00-370-836-04	REMOVAL / INSTALLATION OF THE ADHESIVE ANTI-EROSION PROTECTIONS - LH ENGINE PYLONS ADHESIVE ANTI-EROSION STRIPS							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-60-00-370-836	PROC. REF: AMM 20-60-00-370-836							
20-60-00-370-836-05	REMOVAL / INSTALLATION OF THE ADHESIVE ANTI-EROSION PROTECTIONS - RH ENGINE PYLONS ADHESIVE ANTI-EROSION STRIPS							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-60-00-370-836	PROC. REF: AMM 20-60-00-370-836							
20-60-00-370-836-08	REMOVAL / INSTALLATION OF THE ADHESIVE ANTI-EROSION PROTECTIONS - ATC, DME AND VHF ANTENNAS ADHESIVE ANTI-EROSION STRIPS							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-60-00-370-836	PROC. REF: AMM 20-60-00-370-836							
20-60-00-370-836-09	REMOVAL / INSTALLATION OF THE ADHESIVE ANTI-EROSION PROTECTIONS - NOSE CONE ADHESIVE ANTI-EROSION BOOT							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-60-00-370-836	PROC. REF: AMM 20-60-00-370-836							
20-60-00-370-836-10	REMOVAL / INSTALLATION OF THE ADHESIVE ANTI-EROSION PROTECTIONS - SATCOM ANTENNA FAIRING ADHESIVE ANTI-EROSION BOOT							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 20 - STANDARD PRACTICES - AIRFRAME								
PROC. REF: AMM 20-60-00-370-836	PROC. REF: AMM 20-60-00-370-836							
20-60-00-370-837-01	GENERAL INSTRUCTIONS FOR PAINT REMOVAL							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-60-00-370-837	PROC. REF: AMM 20-60-00-370-837							
20-60-00-370-838-01	GENERAL INSTRUCTIONS FOR MASKING OF AREAS - MASKING INSTALLATION							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-60-00-370-838	PROC. REF: AMM 20-60-00-370-838							
20-60-00-370-838-02	GENERAL INSTRUCTIONS FOR MASKING OF AREAS - MASKING REMOVAL							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-60-00-370-838	PROC. REF: AMM 20-60-00-370-838							
20-60-00-970-801-01	MEASUREMENT OF PAINT THICKNESS ON COMPOSITE COMPONENTS USING A PAINT BORER							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-60-00-970-801	PROC. REF: AMM 20-60-00-970-801							
20-60-00-970-802-01	MEASUREMENT OF PAINT THICKNESS ON COMPOSITE COMPONENTS USING A RADIOELECTRIC GAGE							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-60-00-970-802	PROC. REF: AMM 20-60-00-970-802							
20-60-10-370-801-01	GENERAL RULES FOR APPLICATION OF CORROSION INHIBITOR COMPOUND							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 20 - STANDARD PRACTICES - AIRFRAME								
PROC. REF: AMM 20-60-10-370-801	PROC. REF: AMM 20-60-10-370-801							
20-60-10-370-802-01	CORROSION PROTECTION AND TREATMENT ON FLIGHT CONTROL EQUIPMENT							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-60-10-370-802	PROC. REF: AMM 20-60-10-370-802							
20-70-00-230-801-01	FLUORESCENT PENETRANT DETECTION OF CRACKS							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-70-00-230-801	PROC. REF: AMM 20-70-00-230-801							
20-70-00-250-801-01	EDDY-CURRENT DETECTION OF CRACKS							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-70-00-250-801	PROC. REF: AMM 20-70-00-250-801							
20-70-00-250-802-01	EDDY-CURRENT INSPECTION OF BORES							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-70-00-250-802	PROC. REF: AMM 20-70-00-250-802							
20-70-00-250-803-01	CHECK FOR LOCAL OVERHEAT BY ELECTRICAL CONDUCTIVITY MEASUREMENT ON ALUMINUM ALLOYS							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-70-00-250-803	PROC. REF: AMM 20-70-00-250-803							
20-70-00-270-801-01	ULTRASONIC INSPECTION OF COMPOSITE AND METALLIC COMPONENTS							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 20 - STANDARD PRACTICES - AIRFRAME								
PROC. REF: AMM 20-70-00-270-801	PROC. REF: AMM 20-70-00-270-801							
20-70-00-270-802-01	ULTRASONIC MEASUREMENT OF PMMA PARTS							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-70-00-270-802	PROC. REF: AMM 20-70-00-270-802							
20-70-00-280-801-01	TAP TESTING							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-70-00-280-801	PROC. REF: AMM 20-70-00-280-801							
20-70-00-280-803-01	SETTINGS FOR NON-DESTRUCTIVE TESTS							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-70-00-280-803	PROC. REF: AMM 20-70-00-280-803							
20-90-00-200-801-01	INSPECTION / CHECK OF ELECTRICAL AND ELECTRONIC SYSTEMS							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-90-00-200-801	PROC. REF: AMM 20-90-00-200-801							
20-90-05-900-801-01	REMOVAL / INSTALLATION OF THE WIRING FEED-THROUGH FITTINGS							Component ATA:20
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 20-90-05-900-801	PROC. REF: AMM 20-90-05-900-801							
20-91-00-910-801-01	CONNECTOR REPAIR INFORMATION (VENDORS WITH A-INITIAL)							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 20 - STANDARD PRACTICES - AIRFRAME								
PROC. REF: AMM 20-91-00-910-801PROC. REF: AMM 20-91-00-910-801								
20-91-00-910-802-01	CONNECTOR REPAIR INFORMATION (VENDORS WITH B-INITIAL)							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-91-00-910-802PROC. REF: AMM 20-91-00-910-802								
20-91-00-910-803-01	CONNECTOR REPAIR INFORMATION (VENDORS WITH C-INITIAL)							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-91-00-910-803PROC. REF: AMM 20-91-00-910-803								
20-91-00-910-804-01	CONNECTOR REPAIR INFORMATION (VENDORS WITH D-INITIAL)							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-91-00-910-804PROC. REF: AMM 20-91-00-910-804								
20-91-00-910-805-01	CONNECTOR REPAIR INFORMATION (VENDORS WITH E-INITIAL)							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-91-00-910-805PROC. REF: AMM 20-91-00-910-805								
20-91-00-910-807-01	CONNECTOR REPAIR INFORMATION (VENDORS WITH G-INITIAL)							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-91-00-910-807PROC. REF: AMM 20-91-00-910-807								
20-91-00-910-808-01	CONNECTOR REPAIR INFORMATION (VENDORS WITH H-INITIAL)							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 20 - STANDARD PRACTICES - AIRFRAME								
PROC. REF: AMM 20-91-00-910-808	PROC. REF: AMM 20-91-00-910-808							
20-91-00-910-809-01	CONNECTOR REPAIR INFORMATION (VENDORS WITH I-INITIAL)							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-91-00-910-809	PROC. REF: AMM 20-91-00-910-809							
20-91-00-910-810-01	CONNECTOR REPAIR INFORMATION (VENDORS WITH J-INITIAL)							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-91-00-910-810	PROC. REF: AMM 20-91-00-910-810							
20-91-00-910-812-01	CONNECTOR REPAIR INFORMATION (VENDORS WITH L-INITIAL)							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-91-00-910-812	PROC. REF: AMM 20-91-00-910-812							
20-91-00-910-813-01	CONNECTOR REPAIR INFORMATION (VENDORS WITH M-INITIAL)							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-91-00-910-813	PROC. REF: AMM 20-91-00-910-813							
20-91-00-910-816-01	CONNECTOR REPAIR INFORMATION (VENDORS WITH P-INITIAL)							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-91-00-910-816	PROC. REF: AMM 20-91-00-910-816							
20-91-00-910-818-01	CONNECTOR REPAIR INFORMATION (VENDORS WITH R-INITIAL)							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 20 - STANDARD PRACTICES - AIRFRAME								
PROC. REF: AMM 20-91-00-910-818	PROC. REF: AMM 20-91-00-910-818							
20-91-00-910-819-01	CONNECTOR REPAIR INFORMATION (VENDORS WITH S-INITIAL)							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-91-00-910-819	PROC. REF: AMM 20-91-00-910-819							
20-91-00-910-820-01	CONNECTOR REPAIR INFORMATION (VENDORS WITH T-INITIAL)							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-91-00-910-820	PROC. REF: AMM 20-91-00-910-820							
20-94-00-760-802-01	MEASUREMENT OF THE VHF COAXIAL CABLES INSULATION RESISTANCE							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-94-00-760-802	PROC. REF: AMM 20-94-00-760-802							
20-95-00-300-801-01	REPAIR OF OPTICAL FIBER CABLES							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-95-00-300-801	PROC. REF: AMM 20-95-00-300-801							
20-95-00-400-801-01	INSTALLATION OF ENGINE ELECTRIC WIRING ON RIGID PIPES							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-95-00-400-801	PROC. REF: AMM 20-95-00-400-801							
20-95-00-910-801-01	INSERTION AND EXTRACTION OF A WIRE FITTED WITH A LOCK-IN CONTACT							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 20 - STANDARD PRACTICES - AIRFRAME								
PROC. REF: AMM 20-95-00-910-801	PROC. REF: AMM 20-95-00-910-801							
20-95-00-910-802-01	THREADED TERMINAL CONNECTIONS AND TIGHTENING TORQUES							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-95-00-910-802	PROC. REF: AMM 20-95-00-910-802							
20-95-00-910-803-01	GENERAL INSTRUCTIONS FOR INSTALLATION OF CF- OR DR-TYPE CABLES							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-95-00-910-803	PROC. REF: AMM 20-95-00-910-803							
20-95-00-910-804-01	GENERAL INSTRUCTIONS FOR FILOTEX A0861 / A1861 AND FILECA 1741 KAPTON-INSULATED ELECTRICAL CABLES							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-95-00-910-804	PROC. REF: AMM 20-95-00-910-804							
20-95-00-960-801-01	REPLACEMENT OF A FUEL GAGE CUT-OFF SOCKET CONNECTOR, DEUTSCH 9602 OR SN620 TYPE OR EQUIVALENT							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-95-00-960-801	PROC. REF: AMM 20-95-00-960-801							
20-95-03-300-801-01	REPAIR OF THE PILOT AND COPILOT AND FRONT WINDSHIELD WIRES							Service ATA:20
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 20-95-03-300-801	PROC. REF: AMM 20-95-03-300-801							
2000A0 U	CANNON PLUG CONNECTOR							Component ATA:20
PN:851-06RC10-6S50	MOS/MSC	08-Sep-22	O/C	TSN 0				
SN:N/A	HRS	8254.4		TSN 0				
	AFL	4848		TSN 0				

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 20 - STANDARD PRACTICES - AIRFRAME								
A 53-76-02	APU CASING - DAMAGE DATA							Service ATA:20
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 53-76-02	PROC. REF: SRM 53-76-02							
R 52-00-01	REPLACEMENT OF DOORS AND REMOVABLE PANELS							Service ATA:20
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 52-00-01	PROC. REF: SRM 52-00-01							
R 52-10-02	REPAIR OF CRACKS ON THE PAX DOOR THRESHOLD FRAME AT INTERSECTION WITH TOP STEP							Service ATA:20
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 52-10-02	PROC. REF: SRM 52-10-02							
R 53-00-22	REPAIR OF CORROSION ON FUSELAGE SKIN AROUND APU EXHAUST							Service ATA:20
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 53-50-17	PROC. REF: SRM 53-50-17							
R 53-00-24	REPAIR OF CORROSION ON APU INLET AT FRAME 33							Service ATA:20
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 53-00-24	PROC. REF: SRM 53-00-24							
ATA 21 - AIR CONDITIONING								
21-00-00-790-801	LEAK CHECK OF THE AIR CONDITIONING SYSTEM							Service ATA:21
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 21 - AIR CONDITIONING								
	AFL	0						
PROC. REF: AMM 21-00-00-790-801, AMM 52-10-19-900-803	PROC. REF: AMM 21-00-00-790-801, AMM 52-10-19-900-803							
21-00-00-790-801-01	LEAK CHECK OF THE AIR CONDITIONING SYSTEM							Service ATA:21
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 21-00-00-790-801	PROC. REF: AMM 21-00-00-790-801							
21-00-00-960-801-01	DISCARD OF THE AIR CONDITIONING SYSTEM WIGGINS COUPLING SEALS							Service ATA:21
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 21-00-00-960-801	PROC. REF: AMM 21-00-00-960-801							
21-20-00-900-801-01	REMOVAL / INSTALLATION OF THE CABIN AIR-CONDITIONING ELECTRIC VALVE - CABIN AIR CONDITIONING ELECTRIC VALVE (3HN2)							Component ATA:21
PN:BYLB51003	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 21.140	AFL	0						
PROC. REF: AMM 21-20-00-900-801	PROC. REF: AMM 21-20-00-900-801							
21-20-01-350-801-01	RESTORATION OF THE FLOW LIMITERS (OVERHAUL) - LH FLOW LIMITER (L501HN)							Service ATA:21
PN:2742A020100	MOS	11-May-21						OVERHAUL
SN:00852	HRS	7762.3	4800 (+3%)		12562.3	12706.3	4001.4 (+144)	
WC#: 21.020	AFL	4524						
PROC. REF: AMM 21-20-01-350-801	PROC. REF: AMM 21-20-01-350-801							
21-20-01-350-801-02	RESTORATION OF THE FLOW LIMITERS (OVERHAUL) - RH FLOW LIMITER (R501HN)							Service ATA:21
PN:2742A020100	MOS	11-May-21						OVERHAUL
SN:00919	HRS	7762.3	4800 (+3%)		12562.3	12706.3	4001.4 (+144)	
WC#: 21.020	AFL	4524						
PROC. REF: AMM 21-20-01-350-801	PROC. REF: AMM 21-20-01-350-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 21 - AIR CONDITIONING								
21-20-01-900-801-01	REMOVAL / INSTALLATION OF THE FLOW LIMITERS - LH FLOW LIMITER (L501HN)							Component ATA:21
PN:2742A020100	MOS/MSC	11-May-21	O/C	TSO 0				
SN:00852	HRS	7762.3		TSO 0				
WC#: 21.020	AFL	4524		TSO 0				
PROC. REF: AMM 21-20-01-900-801	PROC. REF: AMM 21-20-01-900-801							
21-20-01-900-801-02	REMOVAL / INSTALLATION OF THE FLOW LIMITERS - RH FLOW LIMITER (R501HN)							Component ATA:21
PN:2742A020100	MOS/MSC	11-May-21	O/C	TSN 164, TSO 0				
SN:00919	HRS	7762.3		TSO 0				
WC#: 21.020	AFL	4524		TSO 0				
PROC. REF: AMM 21-20-01-900-801	PROC. REF: AMM 21-20-01-900-801							
21-22-19-900-801-01	REMOVAL / INSTALLATION OF THE GASPER PRESSURE CONTROL VALVE - GASPER PRESSURE REGULATING VALVE (508HN)							Component ATA:21
PN:3313-100	MOS/MSC	02-Feb-96	O/C					
SN:35	HRS	0		TSN 0				
WC#: 21.040	AFL	0						
PROC. REF: GENERIC NO REF	PROC. REF: GENERIC NO REF							
21-23-01-710-801-01	OPERATIONAL TEST OF THE CABIN / COCKPIT ISOLATION VALVE							Service ATA:21
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 21-23-01-710-801	PROC. REF: AMM 21-23-01-710-801							
21-28-00-710-801-01 S	OPERATIONAL TEST OF THE EFIS VENTILATION SYSTEM							Service ATA:21
	MOS	10-Oct-23						
	HRS	8437.6	1600 (+40)					
WC#: 21.175	AFL	4993						
								PKG:21
PROC. REF: AMM 21-28-00-710-801	PROC. REF: AMM 21-28-00-710-801							
21-29-00-550-801-01	INHIBITION / ACTIVATION OF THE BATTERY COOLING SUPPLY							Service ATA:21
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 21-29-00-550-801	PROC. REF: AMM 21-29-00-550-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 21 - AIR CONDITIONING								
21-30-00-790-801-01		GROUND CHECK OF CABIN SEALING						Service ATA:21
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 21-30-00-790-801	PROC. REF: AMM 21-30-00-790-801							
21-30-00-790-802-01	S	IN-FLIGHT CHECK OF CABIN SEALING						Service ATA:21
	MOS	10-Oct-23						
	HRS	8437.6	1600 (+40)					
WC#: 21.180	AFL	4993						
								PKG:21
PROC. REF: AMM 21-30-00-790-802	PROC. REF: AMM 21-30-00-790-802							
21-30-00-790-803		PRESSURIZATION LEAK TEST						Service ATA:21
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: AMM 21-30-00-790-803	PROC. REF: AMM 21-30-00-790-803							
21-30-00-790-803-01		PRESSURIZATION LEAK TEST WITH EXTERNAL SOURCE OF AIR - TEST WITH THE AIRCRAFT IN MAINTENANCE CONFIGURATION						Service ATA:21
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 21-30-00-790-803	PROC. REF: AMM 21-30-00-790-803							
21-30-00-790-803-02		PRESSURIZATION LEAK TEST WITH EXTERNAL SOURCE OF AIR - TEST WITH THE AIRCRAFT AT THE ENGINE RUN-UP AREA						Service ATA:21
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 21-30-00-790-803	PROC. REF: AMM 21-30-00-790-803							
21-30-01-900-801-01		REMOVAL / INSTALLATION OF THE AUTOMATIC PRESSURIZATION CONTROLLER - AUTOMATIC PRESSURIZATION CONTROLLER (3HP)						Component ATA:21
PN:22250J032100	MOS/MSC	15-Aug-22	O/C	TSR 0				
SN:297	HRS	8249.3		TSR 0				
WC#: 21.280	AFL	4845		TSR 0				
PROC. REF: AMM 21-30-01-900-801	PROC. REF: AMM 21-30-01-900-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 21 - AIR CONDITIONING								
21-30-09-720-801-01		FUNCTIONAL TEST OF THE ALTITUDE ALERT OF THE TRIPLE INDICATOR - TRIPLE INDICATOR (7HP)						Service ATA:21
PN:3311A-J44	MOS	25-Nov-08						
SN:252	HRS	4913.6	4000 (+3%)		8913.6	9033.6	352.7 (+120)	
WC#: 21.290	AFL	2711						
PROC. REF: AMM 21-30-09-720-801	PROC. REF: AMM 21-30-09-720-801							
21-30-09-900-801-01		REMOVAL / INSTALLATION OF THE TRIPLE INDICATOR - TRIPLE INDICATOR (7HP)						Component ATA:21
PN:3311A-J44	MOS/MSC	16-Mar-20	O/C	TSR 136				
SN:252	HRS	7544.5		TSR 2630.9				
WC#: 21.290	AFL	4392		TSR 1681				
PROC. REF: AMM 21-30-09-900-801	PROC. REF: AMM 21-30-09-900-801							
21-31-00-720-801-01 S		FUNCTIONAL TEST OF THE NOSE CONE PRESSURIZATION SYSTEM - PNEUMATIC ACTUATOR (506HP)						Service ATA:21
	MOS	10-Oct-23						
	HRS	8437.6	1600 (+40)					
	AFL	4993						
								PKG:21
PROC. REF: AMM 21-31-00-720-801	PROC. REF: AMM 21-31-00-720-801							
21-31-00-720-801-02 S		FUNCTIONAL TEST OF THE NOSE CONE PRESSURIZATION SYSTEM - PRESSURE RELIEF VALVE (507HP)						Service ATA:21
	MOS	10-Oct-23						
	HRS	8437.6	1600 (+40)					
	AFL	4993						
								PKG:21
PROC. REF: AMM 21-31-00-720-801	PROC. REF: AMM 21-31-00-720-801							
21-31-01-720-801-01 S		FUNCTIONAL TEST OF THE NOSE CONE OVERHEAT INDICATING SYSTEM						Service ATA:21
	MOS	10-Oct-23						
	HRS	8437.6	1600 (+40)					
WC#: 21.150	AFL	4993						
								PKG:21
PROC. REF: AMM 21-31-01-720-801	PROC. REF: AMM 21-31-01-720-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 21 - AIR CONDITIONING								
21-31-09-350-801-01	RESTORATION OF THE NOSE CONE VENTILATION FAN (REPLACEMENT OF BEARINGS) - NOSE CONE FAN (3HQ)							Service ATA:21
PN:011479501	MOS	21-Nov-13						
SN:ASK542	HRS	5721	3000		8721		160.1	
	AFL	3221						
PROC. REF: AMM 21-31-09-350-801	PROC. REF: AMM 21-31-09-350-801							
21-31-09-350-802-01	RESTORATION OF THE NOSE CONE VENTILATION FAN (REPLACEMENT OF BEARINGS AND CHECK OF BRUSHES) - NOSE CONE FAN (3HQ)							Service ATA:21
PN:011479501	MOS/MSC	02-Feb-96	N/A					
SN:ASK542	HRS	0						
	AFL	0						
	APH	0						
PROC. REF: AMM 21-31-09-350-802	PROC. REF: AMM 21-31-09-350-802							
21-31-09-710-801-01	OPERATIONAL TEST OF THE NOSE CONE VENTILATION FAN - NOSE CONE FAN (3HQ)							Service ATA:21
	MOS/MSC	03-May-04	O/C					
	HRS	3661						
WC#: 21.160	AFL	1901						
PROC. REF: AMM 21-31-09-710-801	PROC. REF: AMM 21-31-09-710-801							
21-31-09-900-801-01	REMOVAL / INSTALLATION OF THE NOSE CONE VENTILATION FAN - NOSE CONE FAN (3HQ)							Component ATA:21
PN:011479501	MOS/MSC	02-Nov-01	O/C	TSO 0				
SN:ASK542	HRS	2722		TSO 0				
WC#: 21.160	AFL	1439		TSO 0				
PROC. REF: AMM 21-31-09-900-801	PROC. REF: AMM 21-31-09-900-801							
21-31-25-220-801-01	CHECK / REPLACEMENT OF THE NOSE CONE VENTILATION FAN BRUSHES (TECHNOFAN P/N EVT608A) - NOSE CONE FAN (3HQ)							Service ATA:21
PN:011479501	MOS/MSC	02-Feb-96	N/A					
SN:ASK542	HRS	0						
	AFL	0						
	APH	0						
PROC. REF: AMM 21-31-25-220-801	PROC. REF: AMM 21-31-25-220-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 21 - AIR CONDITIONING								
21-31-33-900-801-01		REMOVAL / INSTALLATION OF THE NOSE CONE BUTTERFLY VALVE PROXIMITY SWITCH - NOSE CONE BUTTERFLY VALVE PROXIMITY SWITCH (6HQ)						Component ATA:21
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 21-31-33-900-801	PROC. REF: AMM 21-31-33-900-801							
21-32-00-710-801-01	S	OPERATIONAL TEST OF THE CABIN PRESSURIZATION SYSTEM						Service ATA:21
	MOS	10-Oct-23						
	HRS	8437.6	1600 (+40)					
WC#: 21.200	AFL	4993						
								PKG:21
PROC. REF: AMM 21-32-00-710-801	PROC. REF: AMM 21-32-00-710-801							
21-32-00-710-802-01	S	OPERATIONAL TEST OF THE PRESSURIZATION SYSTEM EMERGENCY SUPPLY						Service ATA:21
	MOS	10-Oct-23						
	HRS	8437.6	1600 (+40)					
WC#: 21.190	AFL	4993						
								PKG:21
PROC. REF: AMM 21-32-00-710-802	PROC. REF: AMM 21-32-00-710-802							
21-32-00-790-801-01	S	LEAK CHECK AROUND THE STATIC PRESSURE PROBES - LH STATIC PRESSURE PROBE (L13FL)						Service ATA:21
	MOS	07-Oct-24	24 (+1m)					
	HRS	8507.6						
	AFL	5038						
								PKG:16
PROC. REF: AMM 21-32-00-790-801	PROC. REF: AMM 21-32-00-790-801							
21-32-00-790-801-02	S	LEAK CHECK AROUND THE STATIC PRESSURE PROBES - RH STATIC PRESSURE PROBE (R13FL)						Service ATA:21
	MOS	07-Oct-24	24 (+1m)					
	HRS	8507.6						
	AFL	5038						
								PKG:16
PROC. REF: AMM 21-32-00-790-801	PROC. REF: AMM 21-32-00-790-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 21 - AIR CONDITIONING								
21-32-00-790-801-03	S	LEAK CHECK AROUND THE STATIC PRESSURE PROBES - LH STAND-BY STATIC PRESSURE PROBE (L501FL)						Service ATA:21
	MOS	07-Oct-24	24 (+1m)					
	HRS	8507.6						
	AFL	5038						
								PKG:16
PROC. REF: AMM 21-32-00-790-801	PROC. REF: AMM 21-32-00-790-801							
21-32-00-790-801-04	S	LEAK CHECK AROUND THE STATIC PRESSURE PROBES - RH STAND-BY STATIC PRESSURE PROBE (R501FL)						Service ATA:21
	MOS	07-Oct-24	24 (+1m)					
	HRS	8507.6						
	AFL	5038						
								PKG:16
PROC. REF: AMM 21-32-00-790-801	PROC. REF: AMM 21-32-00-790-801							
21-32-06-200-801-01		INSPECTION / CHECK OF THE ELECTROPNEUMATIC AND PNEUMATIC VALVES - CLEANING OF ELECTROPNEUMATIC VALVE (4HP)						Service ATA:21
PN:2097N040801	MOS	07-Jan-22						
SN:01407	HRS	8103.9	1640 (+3%)		9743.9	9793.1	1183 (+49.2)	
WC#: 21.260	AFL	4758						
PROC. REF: AMM 21-32-06-200-801	PROC. REF: AMM 21-32-06-200-801							
21-32-06-200-801-02		INSPECTION / CHECK OF THE ELECTROPNEUMATIC AND PNEUMATIC VALVES - CLEANING OF PNEUMATIC VALVE (5HP)						Service ATA:21
PN:2099P040801	MOS	20-Mar-20						
SN:01509	HRS	7544.5	1640 (+3%)		9184.5	9233.7	623.6 (+49.2)	
WC#: 21.270	AFL	4392						
	APH							
PROC. REF: AMM 21-32-06-200-801	PROC. REF: AMM 21-32-06-200-801							
21-32-06-200-801-03		INSPECTION / CHECK OF THE ELECTROPNEUMATIC AND PNEUMATIC VALVES - CHECK OF OVERPRESSURE TIGHTNESS OF ELECTROPNEUMATIC VALVE (4HP)						Service ATA:21
PN:2097N040801	MOS	05-Jan-22						
SN:01407	HRS	8103.9	1640		9743.9		1183	
WC#: 21.260	AFL	4758						
PROC. REF: AMM 21-32-06-200-801	PROC. REF: AMM 21-32-06-200-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 21 - AIR CONDITIONING								
21-32-06-200-801-03A	CHECK ELECTROPNEUMATIC VALVE OVERPRESSURE TIGHTNESS (MANDATORY 5-40)							Service ATA:21
PN:2097N040801	MOS	05-Jan-22						MANDATORY 5-40
SN:01407	HRS	8103.9	1640		9743.9		1183	
WC#: 21.260	AFL	4758						
PROC. REF: AMM 21-32-06-200-801	PROC. REF: AMM 21-32-06-200-801							
21-32-06-200-801-04	INSPECTION / CHECK OF THE ELECTROPNEUMATIC AND PNEUMATIC VALVES - CHECK OF OVERPRESSURE TIGHTNESS OF PNEUMATIC VALVE (5HP)							Service ATA:21
PN:2099P040801	MOS	20-Mar-20						
SN:01509	HRS	7544.5	1640		9184.5		623.6	
WC#: 21.270	AFL	4392						
	APH							
PROC. REF: AMM 21-32-06-200-801	PROC. REF: AMM 21-32-06-200-801							
21-32-06-200-801-04A	CHECK PNEUMATIC VALVE OVERPRESSURE TIGHTNESS (MANDATORY 5-40)							Service ATA:21
PN:2099P040801	MOS	20-Mar-20						MANDATORY 5-40
SN:01509	HRS	7544.5	1640		9184.5		623.6	
WC#: 21.270	AFL	4392						
	APH							
PROC. REF: AMM 21-32-06-200-801	PROC. REF: AMM 21-32-06-200-801							
21-32-06-200-801-05	INSPECTION / CHECK OF THE ELECTROPNEUMATIC AND PNEUMATIC VALVES - CHECK OF OVERPRESSURE RELIEF VALVE VACUUM SUPPLY LINES (975HP) AND (976HP)							Service ATA:21
	MOS	05-Jan-22						
	HRS	8103.9	1640		9743.9		1183	
WC#: 21.530	AFL	4758						
PROC. REF: AMM 21-32-06-200-801	PROC. REF: AMM 21-32-06-200-801							
21-32-06-200-801-05A	CHECK OF OVERPRESSURE RELIEF VALVE VACUUM SUPPLY LINES (MANDATORY 5-40)							Service ATA:21
	MOS	05-Jan-22						MANDATORY 5-40
	HRS	8103.9	7500		15603.9		7043	
WC#: 21.530	AFL	4758						
PROC. REF: AMM 21-32-06-200-801	PROC. REF: AMM 21-32-06-200-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 21 - AIR CONDITIONING								
21-32-06-720-801-01		FUNCTIONAL TEST OF THE ELECTROPNEUMATIC AND PNEUMATIC VALVES - ELECTROPNEUMATIC VALVE (4HP)						Service ATA:21
PN:2097N040801	MOS	07-Jan-22						
SN:01407	HRS	8103.9	4840		12943.9		4383	
	AFL	4758						
PROC. REF: AMM 21-32-06-720-801	PROC. REF: AMM 21-32-06-720-801							
21-32-06-720-801-01A		FUNCTIONAL TEST ELECTROPNEUMATIC VALVE (MANDATORY 5-40)						Service ATA:21
PN:2097N040801	MOS	30-Nov-06						MANDATORY 5-40
SN:01407	HRS	4502.9	14300		18802.9		10242	
WC#: 21.260	AFL	2455						
PROC. REF: AMM 21-32-06-720-801	PROC. REF: AMM 21-32-06-720-801							
21-32-06-720-801-02		FUNCTIONAL TEST OF THE ELECTROPNEUMATIC AND PNEUMATIC VALVES - PNEUMATIC VALVE (5HP)						Service ATA:21
PN:2099P040801	MOS	16-Mar-20						
SN:01509	HRS	7544.5	4840		12384.5		3823.6	
	AFL	4392						
PROC. REF: AMM 21-32-06-720-801	PROC. REF: AMM 21-32-06-720-801							
21-32-06-720-801-02A		FUNCTIONAL TEST PNEUMATIC VALVE (MANDATORY 5-40)						Service ATA:21
PN:2099P040801	MOS	16-Mar-20						MANDATORY 5-40
SN:01509	HRS	7544.5	14300		21844.5		13283.6	
WC#: 21.270	AFL	4392						
PROC. REF: AMM 21-32-06-720-801	PROC. REF: AMM 21-32-06-720-801							
21-32-06-720-802-01 S		FUNCTIONAL TEST OF THE CABIN ALTITUDE LIMITATION - ELECTROPNEUMATIC VALVE (4HP)						Service ATA:21
	MOS	11-Mar-20	72					
	HRS	7541.7						
	AFL	4391	3750					
								PKG:31
PROC. REF: AMM 21-32-06-720-802	PROC. REF: AMM 21-32-06-720-802							
21-32-06-720-802-02 S		FUNCTIONAL TEST OF THE CABIN ALTITUDE LIMITATION - PNEUMATIC VALVE (5HP)						Service ATA:21
	MOS	11-Mar-20	72					
	HRS	7541.7						
	AFL	4391	3750					
								PKG:31

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 21 - AIR CONDITIONING								
PROC. REF: AMM 21-32-06-720-802	PROC. REF: AMM 21-32-06-720-802							
21-32-06-900-801-01	REMOVAL / INSTALLATION OF THE ELECTROPNEUMATIC VALVE - ELECTROPNEUMATIC VALVE (4HP)							Component ATA:21
PN:2097N040801	MOS/MSC	07-Jan-22	O/C	TSN 256, TSR 0				
SN:01407	HRS	8103.9		TSR 0				
WC#: 21.260	AFL	4758		TSR 0				
PROC. REF: AMM 21-32-06-900-801	PROC. REF: AMM 21-32-06-900-801							
21-32-06-900-802-01	REMOVAL / INSTALLATION OF THE PNEUMATIC VALVE - PNEUMATIC VALVE (5HP)							Component ATA:21
PN:2099P040801	MOS/MSC	16-Mar-20	O/C					
SN:01509	HRS	7544.5						
WC#: 21.270	AFL	4392						
PROC. REF: AMM 21-32-06-900-802	PROC. REF: AMM 21-32-06-900-802							
21-32-17-200-801-01 S	INSPECTION OF THE BAGGAGE COMPARTMENT PRESSURE RELIEF VALVES - PRESSURE-RELIEF VALVE (L505HP)							Service ATA:21
	MOS	10-Oct-23						
	HRS	8437.6	1600 (+40)					
WC#: 21.350	AFL	4993						
								PKG:21
PROC. REF: AMM 21-32-17-200-801	PROC. REF: AMM 21-32-17-200-801							
21-32-17-200-801-02 S	INSPECTION OF THE BAGGAGE COMPARTMENT PRESSURE RELIEF VALVES - PRESSURE-RELIEF VALVE (R505HP)							Service ATA:21
	MOS	10-Oct-23						
	HRS	8437.6	1600 (+40)					
WC#: 21.360	AFL	4993						
								PKG:21
PROC. REF: AMM 21-32-17-200-801	PROC. REF: AMM 21-32-17-200-801							
21-32-33-710-801-01 S	OPERATIONAL TEST OF THE BAGGAGE COMPARTMENT ISOLATION VALVE - BAGGAGE COMPARTMENT ISOLATION VALVE (24HP)							Service ATA:21
	MOS	07-Oct-24	12 (+1m)					
	HRS	8507.6	800 (+40)					
WC#: 21.120	AFL	5038						
								PKG:5,999
PROC. REF: AMM 21-32-33-710-801	PROC. REF: AMM 21-32-33-710-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 21 - AIR CONDITIONING								
21-32-37-200-801-01 S	INSPECTION OF THE BAGGAGE COMPARTMENT NEGATIVE PRESSURE RELIEF VALVES - NEGATIVE PRESSURE RELIEF VALVES (L508HP) / (R508HP)							Service ATA:21
	MOS	10-Oct-23						
	HRS	8437.6	1600 (+40)					
WC#: 21.370	AFL	4993						
								PKG:21
PROC. REF: AMM 21-32-37-200-801	PROC. REF: AMM 21-32-37-200-801							
21-32-37-720-801-01	FUNCTIONAL TEST OF THE BAGGAGE COMPARTMENT NEGATIVE PRESSURE RELIEF VALVES - LH NEGATIVE PRESSURE RELIEF VALVE (L508HP)							Service ATA:21
PN:2827A01	MOS	16-Sep-21						
SN:01478	HRS	7973	4000 (+3%)		11973	12093	3412.1 (+120)	
WC#: 21.370	AFL	4662						
PROC. REF: AMM 21-32-37-720-801	PROC. REF: AMM 21-32-37-720-801							
21-32-37-720-801-02	FUNCTIONAL TEST OF THE BAGGAGE COMPARTMENT NEGATIVE PRESSURE RELIEF VALVES - RH NEGATIVE PRESSURE RELIEF VALVE (R508HP)							Service ATA:21
PN:2827A01	MOS	16-Sep-21						
SN:01476	HRS	7973	4000 (+3%)		11973	12093	3412.1 (+120)	
WC#: 21.380	AFL	4662						
PROC. REF: AMM 21-32-37-720-801	PROC. REF: AMM 21-32-37-720-801							
21-32-37-900-801-01	REMOVAL / INSTALLATION OF THE BAGGAGE COMPARTMENT NEGATIVE PRESSURE RELIEF VALVES - LH NEGATIVE PRESSURE RELIEF VALVE (L508HP)							Component ATA:21
PN:2827A01	MOS/MSC	16-Sep-21	O/C	TSR 0				
SN:01478	HRS	7973		TSR 0				
WC#: 21.370	AFL	4662		TSR 0				
PROC. REF: AMM 21-32-37-900-801	PROC. REF: AMM 21-32-37-900-801							
21-32-37-900-801-02	REMOVAL / INSTALLATION OF THE BAGGAGE COMPARTMENT NEGATIVE PRESSURE RELIEF VALVES - RH NEGATIVE PRESSURE RELIEF VALVE (R508HP)							Component ATA:21
PN:2827A01	MOS/MSC	16-Sep-21	O/C	TSR 0				
SN:01476	HRS	7973		TSR 0				
WC#: 21.380	AFL	4662		TSR 0				
PROC. REF: AMM 21-32-37-900-801	PROC. REF: AMM 21-32-37-900-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 21 - AIR CONDITIONING								
21-32-41-200-801-01 S	INSPECTION OF THE NICOTINE FILTER CARTRIDGE - CABIN AIR FILTER (504HP)							Service ATA:21
	MOS	11-Mar-20	72 (+2m)					
	HRS	7541.7						
WC#: 21.250	AFL	4391	3750					
								PKG:31
PROC. REF: AMM 21-32-41-200-801 PROC. REF: AMM 21-32-41-200-801								
21-52-00-710-801-01 S	OPERATIONAL TEST OF THE WATER REINJECTION SYSTEM							Service ATA:21
	MOS	10-Oct-23						
	HRS	8437.6	3200 (+40)					
WC#: 21.440	AFL	4993						
								PKG:22
PROC. REF: AMM 21-52-00-710-801 PROC. REF: AMM 21-52-00-710-801								
21-52-05-350-801	RESTORATION OF THE TURBOCOOLER (OVERHAUL)							Service ATA:21
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: AMM 21-52-05-350-801 PROC. REF: AMM 21-52-05-350-801								
21-52-05-350-801-01	RESTORATION OF THE TURBOCOOLER (OVERHAUL) - TURBOCOOLER (504HN)							Service ATA:21
PN:3269B0202	MOS	01-Apr-14						OVERHAUL
SN:311	HRS	5770.4	3000 (+3%)		8770.4	8860.4	209.5 (+90)	
WC#: 21.410	AFL	3247						
PROC. REF: AMM 21-52-05-350-801 PROC. REF: AMM 21-52-05-350-801								
21-52-05-610-801-01	TURBOCOOLER OIL SERVICING - TURBOCOOLER (504HN) OIL TOP-UP							Service ATA:21
	MOS	07-Oct-24						
	HRS	8507.6	200		8707.6		146.7	
	AFL	5038						
PROC. REF: AMM 21-52-05-610-801 PROC. REF: AMM 21-52-05-610-801								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 21 - AIR CONDITIONING								
21-52-05-610-801-02 S	TURBOCOOLER OIL SERVICING - TURBOCOOLER (504HN) OIL DRAINING AND REFILLING							Service ATA:21
	MOS	07-Oct-24	12 (+1m)					
	HRS	8507.6	800 (+40)					
	AFL	5038						
								PKG:5,999
PROC. REF: AMM 21-52-05-610-801	PROC. REF: AMM 21-52-05-610-801							
21-52-05-700-801-01	TURBOCOOLER OIL LEVEL CHECK - TURBOCOOLER (504HN)							Service ATA:21
	MOS/MSC	18-Oct-22	O/C					
	HRS	8273.4						
	AFL	4862						
PROC. REF: GENERIC NO REF	PROC. REF: GENERIC NO REF							
21-52-05-900-801	REMOVAL / INSTALLATION OF THE TURBOCOOLER							Component ATA:21
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 21-52-05-900-801	PROC. REF: AMM 21-52-05-900-801							
21-52-05-900-801-01	REMOVAL / INSTALLATION OF THE TURBOCOOLER - TURBOCOOLER (504HN)							Component ATA:21
PN:3269B0202	MOS/MSC	01-Apr-14	H/T	TSO 0				
SN:311	HRS	5770.4		TSO 0				
WC#: 21.410	AFL	3247		TSO 0				
PROC. REF: AMM 21-52-05-900-801	PROC. REF: AMM 21-52-05-900-801							
21-52-09-210-802-01	GENERAL VISUAL INSPECTION OF THE ECU HEAT EXCHANGER GRID							Service ATA:21
	MOS/MSC	12-Sep-17	O/C					
	HRS	6866.2						
WC#: 21.410	AFL	3953						
PROC. REF: AMM 21-52-09-210-802	PROC. REF: AMM 21-52-09-210-802							
21-52-17-900-801-01	REMOVAL / INSTALLATION OF THE HP WATER SEPARATOR - HP WATER SEPARATOR (505HN)							Component ATA:21
PN:8903D04	MOS/MSC	02-Feb-96	O/C					
SN:197	HRS	0		TSN 0				
WC#: 21.420	AFL	0						
PROC. REF: AMM 21-52-17-900-801	PROC. REF: AMM 21-52-17-900-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 21 - AIR CONDITIONING								
21-52-18-100-801-01		CLEANING OF THE HP WATER SEPARATOR FILTER - HP WATER SEPARATOR (505HN)						Service ATA:21
	MOS	29-Jul-25	24 (+1m)	Adj -8d	21-Jul-27	21-Aug-27	694 d (+31)	
	HRS	8559.4	1200 (+40)		9759.4	9799.4	1198.5 (+40)	
WC#: 21.420	AFL	5068						
PROC. REF: AMM 21-52-18-100-801	PROC. REF: AMM 21-52-18-100-801							
21-52-19-200-801		INSPECTION / CHECK OF THE LP WATER SEPARATOR COMPONENTS						Service ATA:21
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: AMM 21-52-19-200-801	PROC. REF: AMM 21-52-19-200-801							
21-52-19-200-801-01 S		INSPECTION / CHECK OF THE LP WATER SEPARATOR COMPONENTS - LP WATER SEPARATOR (506HN)						Service ATA:21
	MOS	07-Oct-24	12 (+1m)					
	HRS	8507.6						
WC#: 21.430	AFL	5038						PKG:15
PROC. REF: AMM 21-52-19-200-801	PROC. REF: AMM 21-52-19-200-801							
21-52-21-350-801		RESTORATION OF THE TURBOFAN (OVERHAUL)						Service ATA:21
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: AMM 21-52-21-350-801	PROC. REF: AMM 21-52-21-350-801							
21-52-21-350-801-01		RESTORATION OF THE TURBOFAN (OVERHAUL) - TURBOFAN (23HN)						Service ATA:21
PN:TVT107-28H4	MOS	18-Oct-22						OVERHAUL
SN:042201008	HRS	8273.4						
WC#: 21.400	AFL	4862	3000 (+3%)		7862	7952	2793 (+90)	
PROC. REF: AMM 21-52-21-350-801	PROC. REF: AMM 21-52-21-350-801							
21-52-21-710-801		OPERATIONAL TEST OF THE TURBOFAN						Service ATA:21
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: AMM 21-52-21-710-801	PROC. REF: AMM 21-52-21-710-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 21 - AIR CONDITIONING								
21-52-21-710-801-01	OPERATIONAL TEST OF THE TURBOFAN							Service ATA:21
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 21-52-21-710-801	PROC. REF: AMM 21-52-21-710-801							
21-52-21-900-801-01	REMOVAL / INSTALLATION OF THE TURBOFAN - TURBOFAN (23HN)							Component ATA:21
PN:TVT107-28H4	MOS/MSC	17-Oct-22	H/T	TSN 0				
SN:042201008	HRS	8273.4		TSN 0				
WC#: 21.400	AFL	4862		TSN 0				
PROC. REF: AMM 21-52-21-900-801	PROC. REF: AMM 21-52-21-900-801							
21-52-21-900-802-01	REMOVAL / INSTALLATION OF THE TURBOFAN BY-PASS ELECTRIC VALVE - TURBOFAN BY-PASS ELECTRIC VALVE (22HN)							Component ATA:21
PN:BYLB51035-1	MOS/MSC	02-Feb-96	O/C					
SN:359	HRS	0		TSN 0				
WC#: 21.460	AFL	0						
PROC. REF: AMM 21-52-21-900-802	PROC. REF: AMM 21-52-21-900-802							
21-52-33-900-801-01	REMOVAL / INSTALLATION OF THE TURBINE ANTI-ICING VALVE - TURBINE ANTI-ICING ELECTRIC VALVE (44HN)							Component ATA:21
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 21-52-33-900-801	PROC. REF: AMM 21-52-33-900-801							
21-60-00-710-801-01	OPERATIONAL TEST OF THE COCKPIT / CABIN TEMPERATURE CONTROL FUNCTION							Service ATA:21
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 21-60-00-710-801	PROC. REF: AMM 21-60-00-710-801							
21-71-01-350-801-01	RESTORATION OF THE OZONE CONVERTERS (FUNCTIONAL TEST AND CLEANING) - LH OZONE CONVERTER (L517HN)							Service ATA:21
PN:20425-1	MOS	30-May-08						
SN:0144	HRS	4840.9	5000 (+3%)		9840.9	9990.9	1280 (+150)	
WC#: 36.030	AFL	2660						
PROC. REF: AMM 21-71-01-350-801	PROC. REF: AMM 21-71-01-350-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 21 - AIR CONDITIONING								
21-71-01-350-801-02	RESTORATION OF THE OZONE CONVERTERS (FUNCTIONAL TEST AND CLEANING) - RH OZONE CONVERTER (R517HN)							Service ATA:21
PN:20425-1	MOS	30-May-08						
SN:6066	HRS	4840.9	5000 (+3%)		9840.9	9990.9	1280 (+150)	
WC#: 36.030	AFL	2660						
PROC. REF: AMM 21-71-01-350-801	PROC. REF: AMM 21-71-01-350-801							
21-71-01-900-801-01	REMOVAL / INSTALLATION OF THE OZONE CONVERTERS - LH OZONE CONVERTER (L517HN)							Component ATA:21
PN:20425-1	MOS/MSC	30-May-08	O/C					
SN:0144	HRS	4840.9						
WC#: 36.030	AFL	2660						
PROC. REF: AMM 21-71-01-900-801	PROC. REF: AMM 21-71-01-900-801							
21-71-01-900-801-02	REMOVAL / INSTALLATION OF THE OZONE CONVERTERS - RH OZONE CONVERTER (R517HN)							Component ATA:21
PN:20425-1	MOS/MSC	30-May-08	O/C					
SN:6066	HRS	4840.9						
WC#: 36.030	AFL	2660						
PROC. REF: AMM 21-71-01-900-801	PROC. REF: AMM 21-71-01-900-801							
21-90-01-900-801-01	AFT AVIONICS RACK COOLING VALVE							Component ATA:21
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:NOT INSTALLED	HRS	0		TSN 0				
	AFL	0		TSN 0				
	APH	0		TSN 0				
PROC. REF: GENERIC CMM	PROC. REF: GENERIC CMM							
212121	LH COLD AIR CHECK VALVE							Component ATA:21
PN:CYLB50713-1	MOS/MSC	02-Feb-96	O/C					
SN:1121	HRS	0		TSN 0				
WC#: 21.030	AFL	0						
PROC. REF: GENERIC NO REF	PROC. REF: GENERIC NO REF							
212131	RH COLD AIR CHECK VALVE							Component ATA:21
PN:CYLB50713-1	MOS/MSC	02-Feb-96	O/C					
SN:1078	HRS	0		TSN 0				
WC#: 21.030	AFL	0						
PROC. REF: GENERIC NO REF	PROC. REF: GENERIC NO REF							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 21 - AIR CONDITIONING								
212151	AERATOR CHECK VALVE							Component ATA:21
PN:CYLB50712	MOS/MSC	02-Feb-96	O/C					
SN:223	HRS	0		TSN 0				
WC#: 21.040	AFL	0						
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
212161	PASSENGER COMPARTMENT COLD AIR CHECK VALVE							Component ATA:21
PN:CYLB51162	MOS/MSC	02-Feb-96	O/C					
SN:342	HRS	0		TSN 0				
WC#: 21.050	AFL	0						
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
212171	CREW COLD AIR CHECK VALVE							Component ATA:21
PN:CYLB51162	MOS/MSC	02-Feb-96	O/C					
SN:341	HRS	0		TSN 0				
WC#: 21.050	AFL	0						
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
212181	PILOT AERATOR							Component ATA:21
PN:2368	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 21.060	AFL	0						
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
212191	COPILOT AERATOR							Component ATA:21
PN:2368	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 21.060	AFL	0						
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
212251	PASSENGER COMPARTMENT AIR CONDITIONING CHECK VALVE							Component ATA:21
PN:CYLB51111	MOS/MSC	02-Feb-96	O/C					
SN:348	HRS	0		TSN 0				
WC#: 21.070	AFL	0						
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 21 - AIR CONDITIONING								
212261	CREW AIR CONDITIONING CHECK VALVE							Component ATA:21
PN:CYLB51111	MOS/MSC	02-Feb-96	O/C					
SN:321	HRS	0		TSN 0				
WC#: 21.070	AFL	0						
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
212271	BAGGAGE COMPARTMENT ELECTRIC CHECK VALVE							Component ATA:21
PN:CYLB50414	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 21.080	AFL	0						
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
212281	FRONT PRECONDITIONING FLOOD DUCT							Component ATA:21
PN:PN	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 21.090	AFL	0						
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
212291	REAR PRECONDITIONING FLOOD DUCT							Component ATA:21
PN:PN	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 21.090	AFL	0						
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
212321	NOSE CONE ISOLATION RESTRICTOR VALVE							Component ATA:21
PN:BYLB51003	MOS/MSC	02-Feb-96	O/C					
SN:476	HRS	0		TSN 0				
WC#: 21.100	AFL	0						
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
212341	COCKPIT/CABIN SYSTEM INTERCONNECTION FLAP ASSEMBLY							Component ATA:21
PN:BYLB51603	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 21.110	AFL	0						
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 21 - AIR CONDITIONING								
212361	BAGGAGE COMPARTMENT ISOLATION ELECTRIC VALVE							Component ATA:21
PN:3188-000	MOS/MSC	02-Feb-96	O/C					
SN:148	HRS	0		TSN 0				
WC#: 21.120	AFL	0						
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
212381	BAGGAGE COMPARTMENT SUPPLY ELECTRIC VALVE							Component ATA:21
PN:B97-26-551	MOS/MSC	02-Feb-96	O/C					
SN:20314	HRS	0		TSN 0				
WC#: 21.130	AFL	0						
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
212401	COCKPIT CONDITIONING ELECTRIC VALVE							Component ATA:21
PN:BYLB51003	MOS/MSC	22-Nov-16	O/C					
SN:747	HRS	6560.7						
WC#: 21.140	AFL	3758						
	APH	4911.8						
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
212441	NOSE CONE THERMOSTAT							Component ATA:21
PN:784756-1	MOS/MSC	23-Aug-22	O/C	TSN 0				
SN:1904	HRS	8249.3		TSN 0				
WC#: 21.150	AFL	4845		TSN 0				
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
212A12 U	RIGHT WING STATIC WICK							Component ATA:21
PN:611D1B	MOS/MSC	03-Jul-25	O/C	TSN 0				
SN:UNKNOWN	HRS	8555.7		TSN 0				
	AFL	5065		TSN 0				
213101	NO. 1 ENGINE PRESSURE SUPPLY CHECK VALVE							Component ATA:21
PN:AR88-02-00-03	MOS/MSC	02-Feb-96	O/C					
SN:631	HRS	0		TSN 0				
WC#: 21.230	AFL	0						
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 21 - AIR CONDITIONING								
213121	NO. 2 ENGINE PRESSURE SUPPLY CHECK VALVE							Component ATA:21
PN:AR88-02-00-03	MOS/MSC	02-Feb-96	O/C					
SN:634	HRS	0		TSN 0				
WC#: 21.230	AFL	0						
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
213127	APU SUPPLY PRESSURE CHECK VALVE							Component ATA:21
PN:AR88-02-00-03	MOS/MSC	02-Feb-96	O/C					
SN:639	HRS	0		TSN 0				
WC#: 21.230	AFL	0						
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
213131	PRESSURIZATION JET PUMP							Component ATA:21
PN:FGFB722602A2	MOS/MSC	02-Feb-96	O/C					
SN:160	HRS	0		TSN 0				
WC#: 21.240	AFL	0						
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
213141	ANTI-NICOTINE FILTER							Component ATA:21
PN:234A0101	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 21.250	AFL	0						
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
213281	EMERGENCY PRESSURIZATION PANEL							Component ATA:21
PN:911A0401	MOS/MSC	02-Feb-96	O/C					
SN:274	HRS	0		TSN 0				
WC#: 21.300	AFL	0						
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
213301	NOSE CONE PNEUMATIC ACTUATOR							Component ATA:21
PN:7021-200	MOS/MSC	05-Jan-22	O/C	TSN 207				
SN:B73060	HRS	8103.9						
WC#: 21.310	AFL	4758						
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 21 - AIR CONDITIONING								
213321	PNEUMATIC ACTUATOR CONTROLLED VALVE							Component ATA:21
PN:PN	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 21.320	AFL	0						
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
213331	NOSE CONE PRESSURE RELIEF VALVE							Component ATA:21
PN:6025-300	MOS/MSC	10-Aug-98	O/C					
SN:257	HRS	1085						
WC#: 21.330	AFL	566						
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
213351	NOSE CONE ISOLATION VALVE							Component ATA:21
PN:B97M19-203-1	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 21.335	AFL	0						
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
213501	NO. 1 BAGGAGE COMPARTMENT PRESSURE RELIEF VALVE							Component ATA:21
PN:985C63-21	MOS/MSC	02-Feb-96	O/C					
SN:346	HRS	0		TSN 0				
WC#: 21.350	AFL	0						
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
213531	NO. 2 BAGGAGE COMPARTMENT PRESSURE RELIEF VALVE							Component ATA:21
PN:985C63-21	MOS/MSC	02-Feb-96	O/C					
SN:343	HRS	0		TSN 0				
WC#: 21.360	AFL	0						
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
215101	PRIMARY HEAT EXCHANGER							Component ATA:21
PN:11-831149-2	MOS/MSC	02-Feb-96	O/C					
SN:175	HRS	0		TSN 0				
WC#: 21.390	AFL	0						
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 21 - AIR CONDITIONING								
215181	NO. 1 HIGH PRESSURE/LOW PRESSURE TURBINE BRAKE CHECK VALVE							Component ATA:21
PN:AR88-02-00-03	MOS/MSC	02-Feb-96	O/C					
SN:628	HRS	0		TSN 0				
WC#: 21.405	AFL	0						
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
215191	NO. 2 HIGH PRESSURE/LOW PRESSURE TURBINE BRAKE CHECK VALVE							Component ATA:21
PN:AR88-02-00-03	MOS/MSC	02-Feb-96	O/C					
SN:612	HRS	0		TSN 0				
WC#: 21.405	AFL	0						
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
215271	LOW PRESSURE WATER SEPARATOR							Component ATA:21
PN:B31WA3023	MOS/MSC	10-Oct-23	O/C	TSR 0				
SN:T550	HRS	8437.6		TSR 0				
WC#: 21.430	AFL	4993		TSR 0				
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
215301	TURBINE ANTI-ICING AMPLIFIER							Component ATA:21
PN:784-688-1	MOS/MSC	06-Jun-18	O/C					
SN:565	HRS	7129.6						
WC#: 21.450	AFL	4125						
	APH	5336.6						
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
215311	TURBINE ANTI-ICING TUBING SENSOR							Component ATA:21
PN:784-646	MOS/MSC	22-Nov-16	O/C	TSN 0				
SN:1079	HRS	6560.7		TSN 0				
WC#: 21.450	AFL	3758		TSN 0				
	APH	4911.8						
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
215321	TURBINE ANTI-ICING ELECTRIC VALVE							Component ATA:21
PN:784-723-3	MOS/MSC	04-Jun-18	O/C	TSN 27, TSR 7				
SN:01021	HRS	7126.7		TSR 0				
WC#: 21.450	AFL	4121		TSR 0				

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 21 - AIR CONDITIONING								
PROC. REF: AMM 21-52-33-900-801PROC. REF: AMM 21-52-33-900-801								
215341	ECU OVERHEATING SENSOR							Component ATA:21
PN:RP482-01	MOS/MSC	29-Sep-10	O/C	TSN 0				
SN:DAAA02692	HRS	5176.7		TSN 0				
WC#: 21.460	AFL	2864		TSN 0				
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
215A04 U	WATER TRAP LP COALESCER							Component ATA:21
PN:B31WA3010-053	MOS/MSC	05-Jan-22	O/C	TSN 0				
SN:01365	HRS	8103.9		TSN 0				
	AFL	4758		TSN 0				
216101	CONDITIONING BOX							Component ATA:21
PN:5897-655-80-13	MOS/MSC	07-Jun-02	O/C	TSR 0				
SN:157	HRS	3037.8		TSR 0				
WC#: 21.470	AFL	1586		TSR 0				
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
216111	COCKPIT THERMO RESISTOR							Component ATA:21
PN:HYLZ50514-31	MOS/MSC	02-Feb-96	O/C					
SN:1087H	HRS	0		TSN 0				
WC#: 21.470	AFL	0						
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
216121	CABIN THERMO RESISTOR							Component ATA:21
PN:HYLZ50514-32	MOS/MSC	11-Feb-16	O/C					
SN:732H	HRS	6320.9						
WC#: 21.470	AFL	3600						
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
216131	COCKPIT TEMPERATURE REGULATION DUAL ELECTRIC VALVE							Component ATA:21
PN:BYLB51034-003	MOS/MSC	02-Feb-96	O/C					
SN:202	HRS	0		TSN 0				
WC#: 21.480	AFL	0						

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 21 - AIR CONDITIONING								
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
216141	CABIN TEMPERATURE REGULATION DUAL ELECTRIC VALVE							Component ATA:21
PN:BYLB51226-002	MOS/MSC	07-Oct-15	O/C					
SN:436	HRS	6192.5						
WC#: 21.480	AFL	3526						
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
216151	COCKPIT SHEATH SENSOR							Component ATA:21
PN:AYLF50425	MOS/MSC	02-Feb-96	O/C					
SN:1323	HRS	0		TSN 0				
WC#: 21.490	AFL	0						
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
216161	CABIN SHEATH SENSOR							Component ATA:21
PN:AYLF50425	MOS/MSC	02-Feb-96	O/C					
SN:1370	HRS	0		TSN 0				
WC#: 21.490	AFL	0						
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
216171	COCKPIT THERMOSTAT							Component ATA:21
PN:150T346	MOS/MSC	02-Feb-96	O/C					
SN:787	HRS	0		TSN 0				
WC#: 21.500	AFL	0						
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
216191	CABIN THERMOSTAT							Component ATA:21
PN:150T346	MOS/MSC	02-Feb-96	O/C					
SN:777	HRS	0		TSN 0				
WC#: 21.500	AFL	0						
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
A 55-20-02	MACHINED ELEVATOR SKINS - DAMAGE DATA							Service ATA:21
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 21 - AIR CONDITIONING								
PROC. REF: SRM 55-20-02PROC. REF: SRM 55-20-02								
A 55-30-04	VERTICAL STABILIZER REAR FAIRING - DAMAGE DATA							Service ATA:21
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 55-30-04PROC. REF: SRM 55-30-04								
A 57-10-02	MAIN LANDING GEAR BALL-JOINT BEARING BORES – DAMAGE DATA							Service ATA:21
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 57-10-02PROC. REF: SRM 57-10-02								
A 57-10-08	ACCEPTANCE CRITERIA FOR BORES OF MLG BALL-JOINT BEARINGS - DIMENSIONAL CHECK							Service ATA:21
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 57-10-08PROC. REF: SRM 57-10-08								
A 57-10-12	CORROSION ON WHEEL WELL RIB 1 AT BONDING FITTING - DAMAGE DATA							Service ATA:21
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 57-10-12PROC. REF: SRM 57-10-12								
A 57-40-01	INBOARD SLATS - DAMAGE DATA							Service ATA:21
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 57-40-01PROC. REF: SRM 57-40-01								
A 57-40-03	OUTBOARD SLATS - DAMAGE DATA							Service ATA:21
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 21 - AIR CONDITIONING								
PROC. REF: SRM 57-40-03PROC. REF: SRM 57-40-03								
A 57-40-09	SLAT TRACKS - DAMAGE DATA							Service ATA:21
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 57-40-09PROC. REF: SRM 57-40-09								
A 57-50-09	FLAP TRACKS - DAMAGE DATA							Service ATA:21
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 57-50-09PROC. REF: SRM 57-50-09								
A 57-51-01	LOWER WING TRAILING EDGE PANEL - DAMAGE DATA							Service ATA:21
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 57-51-01PROC. REF: SRM 57-51-01								
A 57-55-01	INBOARD FLAPS - DAMAGE DATA							Service ATA:21
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 57-55-01PROC. REF: SRM 57-55-01								
A 57-55-04	OUTBOARD FLAPS - DAMAGE DATA							Service ATA:21
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 57-55-04PROC. REF: SRM 57-55-04								
A 57-60-01	AILERONS - DAMAGE DATA							Service ATA:21
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 21 - AIR CONDITIONING								
PROC. REF: SRM 57-60-01PROC. REF: SRM 57-60-01								
R 51-77-23	EKE4 TYPE COSMETIC REPAIR (SANDWICH STRUCTURE)							Service ATA:21
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 51-77-23PROC. REF: SRM 51-77-23								
R 51-80-01	REPAIR OF THE BONDING MESH							Service ATA:21
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 51-80-01PROC. REF: SRM 51-80-01								
R 51-80-02	REPAIR OF A TEDLAR PLY							Service ATA:21
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 51-80-02PROC. REF: SRM 51-80-02								
R 55-10-05	REPAIR OF COMPOSITE HORIZONTAL STABILIZER							Service ATA:21
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 55-10-05PROC. REF: SRM 55-10-05								
R 55-10-09	REPLACEMENT OF HORIZONTAL STABILIZER TRAILING EDGE							Service ATA:21
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 55-10-09PROC. REF: SRM 55-10-09								
R 55-20-01	REPAIR OF SHEET-METAL ELEVATOR TRAILING EDGES							Service ATA:21
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 21 - AIR CONDITIONING								
PROC. REF: SRM 55-20-01PROC. REF: SRM 55-20-01								
R 55-40-02	REPAIR OF CRACKS ON RUDDER							Service ATA:21
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 55-40-02PROC. REF: SRM 55-40-02								
R 57-00-15	RECONDITIONING AND REWORKING CRITERIA FOR WING-TO-FUSELAGE ATTACHMENT BOLT RECESSES							Service ATA:21
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 57-00-15PROC. REF: SRM 57-00-15								
R 57-00-17	JUNCTION PLATE CORROSION TYPICAL REPAIR							Service ATA:21
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
R 57-10-02	REPAIR OF DAMAGE ON BORES OF MLG BALL-JOINT BEARINGS							Service ATA:21
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 57-10-02PROC. REF: SRM 57-10-02								
R 57-10-12	REPAIR OF CORROSION ON THE WHEEL WELL RIB 1 AT BONDING FITTING							Service ATA:21
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 57-10-12PROC. REF: SRM 57-10-12								
R 57-10-15	REPAIR OF CRACKS LOCATED ON THE WING FALSE SPAR							Service ATA:21
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 21 - AIR CONDITIONING								
PROC. REF: SRM 57-10-15PROC. REF: SRM 57-10-15								
R 57-10-16	REPAIR OF SEALANT AT MLG TRUNNION CASING							Service ATA:21
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 57-10-16PROC. REF: SRM 57-10-16								
R 57-10-17	REPAIR OF FUEL LEAKS AT WING LOWER PANELS							Service ATA:21
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 57-10-17PROC. REF: SRM 57-10-17								
R 57-40-05	ADJUSTMENT OF CLEARANCES ON WING LEADING EDGES							Service ATA:21
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 57-40-05PROC. REF: SRM 57-40-05								
R 57-40-07	REPLACEMENT OF RILSAN SHIMS ON SLATS							Service ATA:21
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 57-40-07PROC. REF: SRM 57-40-07								
R 57-40-13	REPAIR OF BUMP ON WING LEADING EDGE AT OBTURATOR AREA							Service ATA:21
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 57-40-13PROC. REF: SRM 57-40-13								
R 57-50-01	REPAIR OF CORROSION ON THE FORE FLAPS							Service ATA:21
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 21 - AIR CONDITIONING								
PROC. REF: SRM 57-50-01PROC. REF: SRM 57-50-01								
R 57-55-05	ADJUSTMENT OF CLEARANCE BETWEEN INBOARD FLAP UPPER SKIN AND REAR TANK LATERAL SKIN							Service ATA:21
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 57-55-05PROC. REF: SRM 57-55-05								
R 57-60-02	REMOVAL / INSTALLATION OF THE CARBON FIBER AILERON STATIC DISCHARGERS							Service ATA:21
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 57-60-02PROC. REF: SRM 57-60-02								
R 57-70-02	ADJUSTMENT OF THE CLEARANCE BETWEEN MIDDLE AND OUTBOARD AIRBRAKES							Service ATA:21
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 57-70-02PROC. REF: SRM 57-70-02								
R 78-30-01	REPAIRS OF THRUST REVERSER DOORS							Service ATA:21
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 78-30-01PROC. REF: SRM 78-30-01								
ATA 22 - AUTO FLIGHT								
22-10-00-710-801-01 S	OPERATIONAL TEST OF THE AUTOMATIC FLIGHT CONTROL SYSTEM (AFCS)							Service ATA:22
	MOS	07-Oct-24	24 (+1m)				RVSM	
	HRS	8507.6						
WC#: 22.030	AFL	5038						
								PKG:16
PROC. REF: AMM 22-10-00-710-801PROC. REF: AMM 22-10-00-710-801								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 22 - AUTO FLIGHT								
22-10-01-900-801-01		REMOVAL / INSTALLATION OF THE FLIGHT GUIDANCE CONTROLLER - GUIDANCE CONTROLLER (32CA)						Component ATA:22
PN:7003975-805	MOS/MSC	22-Jan-21	O/C					
SN:89010873	HRS	7664.9						
WC#: 22.010	AFL	4462						
PROC. REF: AMM 22-10-01-900-801	PROC. REF: AMM 22-10-01-900-801							
22-10-01-960-801-01		REPLACEMENT OF THE FLIGHT GUIDANCE CONTROLLER LAMPS						Service ATA:22
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 22-10-01-960-801	PROC. REF: AMM 22-10-01-960-801							
22-10-07-700-801-01 S		CHECK OF THE AUTOPILOT SERVOMOTOR CABLES AND PULLEYS - AILERON						Service ATA:22
	MOS	11-Mar-20	72 (+2m)					
	HRS	7541.7						
WC#: 22.085	AFL	4391	3750					
								PKG:31
PROC. REF: AMM 22-10-07-700-801	PROC. REF: AMM 22-10-07-700-801							
22-10-07-700-801-02 S		CHECK OF THE AUTOPILOT SERVOMOTOR CABLES AND PULLEYS - ELEVATOR						Service ATA:22
	MOS	11-Mar-20	72 (+2m)					
	HRS	7541.7						
WC#: 22.085	AFL	4391	3750					
								PKG:31
PROC. REF: AMM 22-10-07-700-801	PROC. REF: AMM 22-10-07-700-801							
22-13-01-900-801-01		REMOVAL / INSTALLATION OF THE YAW DAMPER ACTUATOR - YAW DAMPER LINEAR ACTUATOR (22CA)						Component ATA:22
PN:7002800-914	MOS/MSC	30-May-08	O/C	TSR 0				
SN:95090793	HRS	4840.9		TSN 4840.9, TSR 0				
WC#: 22.050	AFL	2660		TSR 0				
PROC. REF: AMM 22-13-01-900-801	PROC. REF: AMM 22-13-01-900-801							
221031		PILOT AUTOPILOT COMPUTER						Component ATA:22
PN:7003974-719	MOS/MSC	05-Nov-21	O/C					
SN:86050393	HRS	8036.1						
WC#: 22.020	AFL	4716						
PROC. REF: GENERIC NO REF	PROC. REF: GENERIC NO REF							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 22 - AUTO FLIGHT								
221041	COPILOT AUTOPILOT COMPUTER							Component ATA:22
PN:7003974-719	MOS/MSC	05-Nov-21	O/C					
SN:88021142	HRS	8036.1						
WC#: 22.020	AFL	4716						
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
221101	AILERON AUTOPILOT SERVO MOTOR							Component ATA:22
PN:7002260-621	MOS/MSC	16-Mar-20	O/C	TSR 6				
SN:88122383	HRS	7544.5		TSR 0				
WC#: 22.040	AFL	4392		TSR 0				
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
221121	ELEVATOR AUTOPILOT SERVO MOTOR							Component ATA:22
PN:7002260-821	MOS/MSC	02-Feb-96	O/C					
SN:95074737	HRS	0		TSN 0				
WC#: 22.060	AFL	0						
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
221201	NO. 1 AUTOPILOT AILERON CABLE							Component ATA:22
PN:59054	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 22.070	AFL	0						
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
221211	NO. 2 AUTOPILOT AILERON CABLE							Component ATA:22
PN:59054	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 22.070	AFL	0						
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
221231	NO. 1 AUTOPILOT ELEVATOR CABLE							Component ATA:22
PN:PN	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 22.080	AFL	0						
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 22 - AUTO FLIGHT								
221241	NO. 2 AUTOPILOT ELEVATOR CABLE							Component ATA:22
PN:PN	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 22.080	AFL	0						
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
221301	PILOT ADVISORY DISPLAY							Component ATA:22
PN:7003652-631	MOS/MSC	13-Sep-21	O/C					
SN:94122348	HRS	7973						
WC#: 22.090	AFL	4662						
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
221311	COPILOT ADVISORY DISPLAY							Component ATA:22
PN:7003652-631	MOS/MSC	13-Oct-17	O/C					
SN:95062404	HRS	6903.6		TSN 6903.6				
WC#: 22.090	AFL	3980						
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
221701	AILERON AUTOPILOT CAPSTAN							Component ATA:22
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 22.100	AFL	0		TSN 0				
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
221711	ELEVATOR AUTOPILOT CAPSTAN							Component ATA:22
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 22.110	AFL	0		TSN 0				
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
ATA 23 - COMMUNICATIONS								
23-00-00-200-801-01	INSPECTION / CHECK OF THE COMMUNICATION SYSTEM COMPONENTS							Service ATA:23
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 23-00-00-200-801PROC. REF: AMM 23-00-00-200-801								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 23 - COMMUNICATIONS								
23-00-00-710-802-01	OPERATIONAL TEST OF THE OPTIONAL COMMUNICATION OR SECURITY SYSTEM EQUIPMENT							Service ATA:23
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 23-00-00-710-802	PROC. REF: AMM 23-00-00-710-802							
23-11-00-710-802-01	OPERATIONAL TEST OF THE VHF COMMUNICATION SYSTEM - VHF 1 SYSTEM							Service ATA:23
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 23-11-00-710-802	PROC. REF: AMM 23-11-00-710-802							
23-11-00-710-802-02	OPERATIONAL TEST OF THE VHF COMMUNICATION SYSTEM - VHF 2 SYSTEM							Service ATA:23
	MOS/MSC	03-Jul-25	O/C					
	HRS	8555.7						
	AFL	5065						
PROC. REF: AMM 23-11-00-710-802	PROC. REF: AMM 23-11-00-710-802							
23-11-00-710-802-03	OPERATIONAL TEST OF THE VHF COMMUNICATION SYSTEM - VHF 3 SYSTEM (OPTION)							Service ATA:23
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 23-11-00-710-802	PROC. REF: AMM 23-11-00-710-802							
23-11-05-900-801-01	REMOVAL / INSTALLATION OF THE VHF ANTENNAS - VHF 1 ANTENNA (L5RC)							Component ATA:23
PN:S65-8280-10	MOS/MSC	27-Oct-96	O/C	TSN 0				
SN:3547	HRS	231		TSN 0				
WC#: 23.020	AFL	125		TSN 0				
PROC. REF: AMM 23-11-05-900-801	PROC. REF: AMM 23-11-05-900-801							
23-11-05-900-801-02	REMOVAL / INSTALLATION OF THE VHF ANTENNAS - VHF 2 ANTENNA (R5RC)							Component ATA:23
PN:S65-8280-10	MOS/MSC	14-Jul-14	O/C					
SN:310-22201	HRS	5799.6		TSN 0				
WC#: 23.030	AFL	3266		TSN 0				
PROC. REF: AMM 23-11-05-900-801	PROC. REF: AMM 23-11-05-900-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 23 - COMMUNICATIONS								
23-11-05-900-801-03	REMOVAL / INSTALLATION OF THE VHF ANTENNAS - VHF3 ANTENNA (25RC)							Component ATA:23
PN:S65-8280-19	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 23.035	AFL	0						
PROC. REF: AMM 23-11-05-900-801	PROC. REF: AMM 23-11-05-900-801							
23-12-00-710-801-01	OPERATIONAL TEST OF THE HF COMMUNICATION SYSTEM - HF 1 SYSTEM							Service ATA:23
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 23-12-00-710-801, AMM 23-12-00-710-801	PROC. REF: AMM 23-12-00-710-801, AMM 23-12-00-710-801							
23-12-09-610-801-01	SERVICING OF THE HF ANTENNA COUPLER - HF1 COUPLER (L23RE)							Service ATA:23
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 23-12-09-610-801	PROC. REF: AMM 23-12-09-610-801							
23-12-09-610-801-02	SERVICING OF THE HF ANTENNA COUPLER - HF2 COUPLER (R23RE)							Service ATA:23
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 23-12-09-610-801	PROC. REF: AMM 23-12-09-610-801							
23-12-13-900-801-01	REMOVAL / INSTALLATION OF THE HF ANTENNA - HF ANTENNA (5RE)							Component ATA:23
PN:FGFB312001A2	MOS/MSC	02-Jun-96	O/C					
SN:UNKNOWN	HRS	32						
WC#: 23.050	AFL	12						
PROC. REF: AMM 23-12-13-900-801	PROC. REF: AMM 23-12-13-900-801							
23-14-00-710-801-01	OPERATIONAL TEST OF THE UHF SYSTEM							Service ATA:23
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 23-14-00-710-801	PROC. REF: AMM 23-14-00-710-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 23 - COMMUNICATIONS								
23-50-00-710-801-01	OPERATIONAL TEST OF THE AUDIO INTEGRATING SYSTEM							Service ATA:23
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 23-50-00-710-801	PROC. REF: AMM 23-50-00-710-801							
23-50-01-820-801-01	ADJUSTMENT OF THE INTERCOM SYSTEM							Service ATA:23
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 23-50-01-820-801	PROC. REF: AMM 23-50-01-820-801							
23-60-00-760-801-01 S	VISUAL INSPECTION AND ELECTRICAL BONDING CHECK OF THE STATIC DISCHARGERS							Service ATA:23
	MOS	10-Oct-23						
	HRS	8437.6	1600 (+40)					
WC#: 23.090	AFL	4993						
								PKG:21
PROC. REF: AMM 23-60-00-760-801	PROC. REF: AMM 23-60-00-760-801							
23-60-01-900-801-01	REMOVAL / INSTALLATION OF THE STATIC DISCHARGERS							Component ATA:23
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 23-60-01-900-801	PROC. REF: AMM 23-60-01-900-801							
23-74-00-710-804-01	OPERATIONAL TEST OF THE SHEPERD VIGILANT SECURITY SYSTEM							Service ATA:23
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 23-74-00-710-804	PROC. REF: AMM 23-74-00-710-804							
23-74-00-710-805-01	OPERATIONAL TEST OF THE SECURAPLANE 500 SECURITY SYSTEM							Service ATA:23
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 23-74-00-710-805	PROC. REF: AMM 23-74-00-710-805							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 23 - COMMUNICATIONS								
231101	NO. 1 VHF CONTROL							Component ATA:23
PN:G6860-110	MOS/MSC	19-Apr-19	O/C					
SN:134	HRS	7392.4						
WC#: 23.020	AFL	4290						
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
231111	NO. 2 VHF CONTROL							Component ATA:23
PN:G6860-11	MOS/MSC	02-Sep-21	O/C	TSR 0				
SN:342	HRS	7951.4		TSR 0				
WC#: 23.030	AFL	4649		TSR 0				
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
231116	NO. 3 VHF CONTROL							Component ATA:23
PN:G5868	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 23.035	AFL	0						
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
231121	NO. 1 VHF TRANSCEIVER							Component ATA:23
PN:822-1113-001	MOS/MSC	03-Jul-25	O/C					
SN:26699	HRS	8555.7						
WC#: 23.020	AFL	5065						
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
231131	NO. 2 VHF TRANSCEIVER							Component ATA:23
PN:822-1113-001	MOS/MSC	03-Jul-25	O/C					
SN:28138	HRS	8555.7						
WC#: 23.030	AFL	5065						
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
231136	NO. 3 VHF TRANSCEIVER							Component ATA:23
PN:622-6153-002	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 23.035	AFL	0						
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 23 - COMMUNICATIONS								
231201	NO. 1 HF COUPLER AMPLIFIER							Component ATA:23
PN:064-1017-02	MOS/MSC	23-Sep-10	O/C	TSR 0				
SN:16001	HRS	5174.7		TSO 2713.7, TSR 0				
WC#: 23.040	AFL	2861		TSO 1573, TSR 0				
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
231206	NO. 2 HF COUPLER AMPLIFIER							Component ATA:23
PN:064-1017-02	MOS/MSC	09-Oct-15	O/C					
SN:11231	HRS	6193.5						
WC#: 23.045	AFL	3528						
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
231211	NO. 1 HF TRANSCEIVER							Component ATA:23
PN:064-1015-01	MOS/MSC	23-Sep-10	O/C	TSR 0				
SN:32665	HRS	5174.7		TSR 0				
WC#: 23.040	AFL	2861		TSR 0				
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
231216	NO. 2 HF TRANSCEIVER							Component ATA:23
PN:064-1015-01	MOS/MSC	01-May-12	O/C					
SN:32665	HRS	5437.2						
WC#: 23.045	AFL	3033						
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
231221	NO. 1 HF CONTROL							Component ATA:23
PN:064-1016-03	MOS/MSC	02-Feb-96	O/C					
SN:9176	HRS	0		TSN 0				
WC#: 23.040	AFL	0						
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
231226	NO. 2 HF CONTROL							Component ATA:23
PN:064-1016-03	MOS/MSC	26-Jun-08	O/C	TSR 0				
SN:7878	HRS	4855.5		TSR 0				
WC#: 23.045	AFL	2669		TSR 0				
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 23 - COMMUNICATIONS								
231241	HF ANTENNA TUNING VARIABLE CAPACITOR							Component ATA:23
PN:071-1270-01	MOS/MSC	02-Mar-11	O/C	TSR 0				
SN:1718	HRS	5234		TSR 0				
WC#: 23.055	AFL	2908		TSR 0				
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
231711	NO. 1 VHF AUDIO INTERFACE							Component ATA:23
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 23.130	AFL	0		TSN 0				
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
231721	NO. 2 VHF AUDIO INTERFACE							Component ATA:23
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 23.140	AFL	0		TSN 0				
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
231A06 U	HF #2 AMPLIFIER							Component ATA:23
PN:071-0019-00	MOS/MSC	23-Jul-97	O/C					
SN:2860	HRS	553						
	AFL	301						
231A25 U	COPILOT'S HEADSET							Component ATA:23
PN:G4300-100	MOS/MSC	06-Nov-96	O/C					
SN:9611	HRS	242						
	AFL	135						
231A29 U	COMM UNIT,SATELITE							Component ATA:23
PN:153-017311-01	MOS/MSC	27-Aug-99	O/C					
SN:467	HRS	1612						
	AFL	842						

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 23 - COMMUNICATIONS								
231A30 U	HPA/LNA AMPLIFIER							Component ATA:23
PN:153-017310-01	MOS/MSC	02-Jun-96	O/C					
SN:454	HRS	32		TSN 0				
	AFL	12						
231A32 U	INSPECT IRIDIUM ANTENNA INSTALLATION							Service ATA:23
	MOS	02-Feb-96						
	HRS	0						
	AFL	0	T:14664		14664		9595	
	APH	0						
231A50 U	SATELLITE DATA UNIT							Component ATA:23
PN:822-0312-101	MOS/MSC	27-May-11	O/C	TSO 107				
SN:469	HRS	5266.1		TSO 2190.3				
	AFL	2923		TSO 1324				
231B43 U	SATELLITE TELEPHONE ROUTER							Component ATA:23
PN:P12083 REV P	MOS/MSC	12-May-17	O/C	TSR 1				
SN:1208311799	HRS	6735.6		TSR 0				
	AFL	3873		TSR 0				
231B66 U	ATG 4000 TRANSCEIVER							Component ATA:23
PN:P13989	MOS/MSC	02-Jun-17	O/C					
SN:1398914466	HRS	6742.8						
	AFL	3878						
231C02 U	GOGO AVANCE BROADBAND RECEIVER LRU							Component ATA:23
PN:P34110-002	MOS/MSC	24-Feb-22	O/C	TSR 0				
SN:3411000201915	HRS	8156.4		TSR 0				
	AFL	4788		TSR 0				

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 23 - COMMUNICATIONS								
232001	SELCAL RECEIVER							Component ATA:23
PN:1200008-003	MOS/MSC	07-Jun-96	O/C	TSN 0				
SN:157	HRS	42		TSN 0				
WC#: 23.100	AFL	20		TSN 0				
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
232101	COMMUNICATION ANNUNCIATOR PANEL							Component ATA:23
PN:872TS06Y	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 23.110	AFL	0						
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
233101	PILOT AUDIO CONTROL							Component ATA:23
PN:B1045-FBDA-HJK7	MOS/MSC	10-Jun-15	O/C					
SN:9506041	HRS	6049.3						
WC#: 23.060	AFL	3429						
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
233121	COPILOT AUDIO CONTROL							Component ATA:23
PN:B1045FBDAHJB7	MOS/MSC	30-Aug-96	O/C					
SN:9503027	HRS	144						
WC#: 23.060	AFL	75						
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
233151	PUBLIC ADDRESS AMPLIFIER							Component ATA:23
PN:990-3344-002	MOS/MSC	14-Jul-14	O/C	TSR 0				
SN:9603174	HRS	5799.6		TSR 0				
WC#: 23.070	AFL	3266		TSR 0				
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
233201	PILOT LOUD SPEAKER							Component ATA:23
PN:5FU4-8	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 23.080	AFL	0						
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 23 - COMMUNICATIONS								
233211	COPILOT LOUD SPEAKER							Component ATA:23
PN:5FU4-8	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 23.080	AFL	0						
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
233A13 U	VIDEO CABIN REAR MONITOR-							Component ATA:23
PN:D201C/2003	MOS/MSC	26-Jan-04	O/C					
SN:006312	HRS							
	AFL							
233A16 U	VIDEO CABIN FWD MONITOR-							Component ATA:23
PN:D201C	MOS/MSC	26-Jan-04	O/C					
SN:006987	HRS							
	AFL							
233A19 U	PREAMP,VIDEO SYSTEM							Component ATA:23
PN:M1084PS	MOS/MSC	02-Jun-96	O/C					
SN:9604475	HRS	32		TSN 0				
	AFL	12						
233A27 U	VIDEO CABIN MID MONITOR-							Component ATA:23
PN:D181C/2003	MOS/MSC	26-Jan-04	O/C					
SN:7058	HRS							
	AFL							
233A29 U	DISPLAY CABIN INTERFACE							Component ATA:23
PN:441-1333-100	MOS/MSC	11-Mar-20	O/C	TSN 0				
SN:500T0452	HRS	7541.7		TSN 0				
	AFL	4391		TSN 0				

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 23 - COMMUNICATIONS								
233A39 U	AUDIO 3RD CREW CONTROL							Component ATA:23
PN:B1045FBDAHJB7	MOS/MSC	01-Feb-11	O/C					
SN:9602102	HRS	5221.6		TSN 5189.6				
	AFL	2904						
233A80 U	VIDEO SWITCHING UNIT							Component ATA:23
PN:VSS-02T	MOS/MSC	26-Jan-04	O/C					
SN:30400412	HRS							
	AFL							
233A86 U	DIGITAL VIDEO DISC PLAYER AMPLIFIER							Component ATA:23
PN:VA-400-1	MOS/MSC	02-Feb-96	O/C					
SN:020400009	HRS	0						
	AFL	0						
	APH	0						
233A88 U	DISC VIDEO PLAYER							Component ATA:23
PN:DVX-100	MOS/MSC	26-Jan-04	O/C					
SN:S01-002/2012	HRS							
	AFL							
233A89 U	NO. 2 DISC VIDEO PLAYER							Component ATA:23
PN:DVX-100	MOS/MSC	26-Jan-04	O/C					
SN:S01-002165-1	HRS							
	AFL							
233A98 U	NO. 3 VIDEO DISC PLAYER							Component ATA:23
PN:DVX-100	MOS/MSC	26-Jan-04	O/C					
SN:S01-0021164-0	HRS							
	AFL							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 23 - COMMUNICATIONS								
233A99 U	NO. 2 DIGITAL VIDEO DISC PLAYER AMPLIFIER							Component ATA:23
PN:VA-400-2	MOS/MSC	26-Jan-04	O/C					
SN:020400010	HRS							
	AFL							
ATA 24 - ELECTRICAL POWER								
24-00-00-220-801-01	DETAILED INSPECTION OF THE FEEDTHROUGH 11FT / 12FT							Service ATA:24
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 24-00-00-220-801	PROC. REF: AMM 24-00-00-220-801							
24-00-00-860-801-01	ENERGIZATION / DE-ENERGIZATION OF THE AIRCRAFT SYSTEMS - ENERGIZATION FROM BATTERIES							Service ATA:24
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 24-00-00-860-801	PROC. REF: AMM 24-00-00-860-801							
24-00-00-860-801-02	ENERGIZATION / DE-ENERGIZATION OF THE AIRCRAFT SYSTEMS - ENERGIZATION WITH ELECTRICAL GROUND POWER UNIT							Service ATA:24
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 24-00-00-860-801	PROC. REF: AMM 24-00-00-860-801							
24-00-00-910-801-01	ELECTRICAL SYSTEM MAINTENANCE AND SAFETY PRECAUTIONS							Service ATA:24
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 24-00-00-910-801	PROC. REF: AMM 24-00-00-910-801							
24-20-05-710-801-01 S	OPERATIONAL TEST OF THE GROUND FAULT INTERRUPTER (GFI)							Service ATA:24
	MOS	10-Oct-23						
	HRS	8437.6	1600 (+40)					
	AFL	4993						
								PKG:21
PROC. REF: AMM 24-20-05-710-801	PROC. REF: AMM 24-20-05-710-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 24 - ELECTRICAL POWER								
24-30-00-710-801-01 S	OPERATIONAL TEST OF THE VOLTAGE MONITORING CIRCUITS - ENGINE 1							Service ATA:24
	MOS	01-Mar-21						
	HRS	7698.9	1600 (+40)					
	AFL	4481						
PROC. REF: AMM 24-30-00-710-801	PROC. REF: AMM 24-30-00-710-801							
24-30-00-710-801-02 S	OPERATIONAL TEST OF THE VOLTAGE MONITORING CIRCUITS - ENGINE 2							Service ATA:24
	MOS	01-Mar-21						
	HRS	7698.9	1600 (+40)					
	AFL	4481						
PROC. REF: AMM 24-30-00-710-801	PROC. REF: AMM 24-30-00-710-801							
24-30-00-710-801-03 S	OPERATIONAL TEST OF THE VOLTAGE MONITORING CIRCUITS - ENGINE 3							Service ATA:24
	MOS	01-Mar-21						
	HRS	7698.9	1600 (+40)					
	AFL	4481						
PROC. REF: AMM 24-30-00-710-801	PROC. REF: AMM 24-30-00-710-801							
24-30-00-710-801-04 S	OPERATIONAL TEST OF THE VOLTAGE MONITORING CIRCUITS - APU							Service ATA:24
	MOS	01-Mar-21						
	HRS	7698.9	1600 (+40)					
	AFL	4481						
PROC. REF: AMM 24-30-00-710-801	PROC. REF: AMM 24-30-00-710-801							
24-30-00-710-802-01 S	OPERATIONAL TEST OF THE APU SHUTDOWN SAFETIES WITH "MASTER" APU CONTROL							Service ATA:24
	MOS	10-Oct-23						
	HRS	8437.6	1600 (+40)					
WC#: 24.180	AFL	4993						
								PKG:21
PROC. REF: AMM 24-30-00-710-802	PROC. REF: AMM 24-30-00-710-802							
24-30-05-900-801-01	REMOVAL / INSTALLATION OF THE NEGATIVE FEEDERS SHUNT - GENERATOR 1 AMMETER SHUNT (1PD1)							Component ATA:24
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 24 - ELECTRICAL POWER								
PROC. REF: AMM 24-30-05-900-801	PROC. REF: AMM 24-30-05-900-801							
24-30-05-900-801-02	REMOVAL / INSTALLATION OF THE NEGATIVE FEEDERS SHUNT - GENERATOR 2 AMMETER SHUNT (1PD2)							Component ATA:24
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 24-30-05-900-801	PROC. REF: AMM 24-30-05-900-801							
24-30-05-900-801-03	REMOVAL / INSTALLATION OF THE NEGATIVE FEEDERS SHUNT - GENERATOR 3 AMMETER SHUNT (1PD3)							Component ATA:24
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 24-30-05-900-801	PROC. REF: AMM 24-30-05-900-801							
24-30-05-900-801-04	REMOVAL / INSTALLATION OF THE NEGATIVE FEEDERS SHUNT - APU GENERATOR SHUNT (23PA)							Component ATA:24
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 24-30-05-900-801	PROC. REF: AMM 24-30-05-900-801							
24-30-05-900-801-05	REMOVAL / INSTALLATION OF THE NEGATIVE FEEDERS SHUNT - BATTERY 1 AMMETER SHUNT (L1PF)							Component ATA:24
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 24-30-05-900-801	PROC. REF: AMM 24-30-05-900-801							
24-30-05-900-801-06	REMOVAL / INSTALLATION OF THE NEGATIVE FEEDERS SHUNT - BATTERY 2 AMMETER SHUNT (R1PF)							Component ATA:24
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 24-30-05-900-801	PROC. REF: AMM 24-30-05-900-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 24 - ELECTRICAL POWER								
24-30-08-900-801-01	EMERGENCY POWER SUPPLY							Component ATA:24
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
	APH	0		TSN 0				
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
24-31-00-720-801-01	FUNCTIONAL TEST OF THE DC GENERATION SYSTEM							Service ATA:24
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 24-31-00-720-801PROC. REF: AMM 24-31-00-720-801								
24-31-09-900-801-01	REMOVAL / INSTALLATION OF THE GENERATOR CONTROL UNITS (GCU) - APU GCU (22PA)							Component ATA:24
PN:D22-501-1	MOS/MSC	06-Jul-99	O/C					
SN:80186-03	HRS	1549						
WC#: 24.120	AFL	804						
PROC. REF: AMM 24-31-09-900-801PROC. REF: AMM 24-31-09-900-801								
24-31-09-900-801-02	REMOVAL / INSTALLATION OF THE GENERATOR CONTROL UNITS (GCU) - GCU 1 (3PA1)							Component ATA:24
PN:D22-600	MOS/MSC	19-Nov-17	O/C					
SN:1254C	HRS	6923.9						
WC#: 24.110	AFL	3992						
PROC. REF: AMM 24-31-09-900-801PROC. REF: AMM 24-31-09-900-801								
24-31-09-900-801-03	REMOVAL / INSTALLATION OF THE GENERATOR CONTROL UNITS (GCU) - GCU 2 (3PA2)							Component ATA:24
PN:D22-501-1	MOS/MSC	07-Jan-22	O/C					
SN:80246-34	HRS	8103.9						
WC#: 24.120	AFL	4758						
PROC. REF: AMM 24-31-09-900-801PROC. REF: AMM 24-31-09-900-801								
24-31-09-900-801-04	REMOVAL / INSTALLATION OF THE GENERATOR CONTROL UNITS (GCU) - GCU 3 (3PA3)							Component ATA:24
PN:D22-600	MOS/MSC	07-Jan-22	O/C					
SN:1413	HRS	8103.9						
WC#: 24.110	AFL	4758						
PROC. REF: AMM 24-31-09-900-801PROC. REF: AMM 24-31-09-900-801								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 24 - ELECTRICAL POWER								
24-31-13-350-801-01	RESTORATION OF THE STARTER-GENERATORS (OVERHAUL) - ENGINE 1 STARTER-GENERATOR (L1PA)							Service ATA:24
PN:8060-141-1	MOS	22-Jul-22						OVERHAUL
SN:1148	HRS	8234	900 (+3%)		9134	9161	573.1 (+27)	
WC#: 24.080	AFL	4837						
PROC. REF: AMM 24-31-13-350-801	PROC. REF: AMM 24-31-13-350-801							
24-31-13-350-801-02	RESTORATION OF THE STARTER-GENERATORS (OVERHAUL) - ENGINE 2 STARTER-GENERATOR (M1PA)							Service ATA:24
PN:8060-141-1	MOS	07-Oct-24						OVERHAUL
SN:1037	HRS	8507.6	900 (+3%)		9407.6	9434.6	846.7 (+27)	
WC#: 24.090	AFL	5038						
PROC. REF: AMM 24-31-13-350-801	PROC. REF: AMM 24-31-13-350-801							
24-31-13-350-801-03	RESTORATION OF THE STARTER-GENERATORS (OVERHAUL) - ENGINE 3 STARTER-GENERATOR (R1PA)							Service ATA:24
PN:8060-141-1	MOS	22-Mar-23						OVERHAUL
SN:54	HRS	8352.1	900 (+3%)		9252.1	9279.1	691.2 (+27)	
WC#: 24.080	AFL	4919						
PROC. REF: AMM 24-31-13-350-801	PROC. REF: AMM 24-31-13-350-801							
24-31-13-350-801-04	RESTORATION OF THE STARTER-GENERATORS (OVERHAUL) - APU STARTER-GENERATOR (21PA)							Service ATA:24
PN:8060-141-1	MOS	28-Apr-21						OVERHAUL
SN:145	HRS	7749.7						
WC#: 24.100	AFL	4515						
	APH	5815.7	900 (+3%)		6715.7	6742.7	227.3 (+27)	
PROC. REF: AMM 24-31-13-350-801	PROC. REF: AMM 24-31-13-350-801							
24-31-13-900-803-01	REMOVAL / INSTALLATION OF THE ENGINES 1 AND 3 STARTER-GENERATORS - ENGINE 1 STARTER-GENERATOR (L1PA)							Component ATA:24
PN:8060-141-1	MOS/MSC	07-Oct-24	O/C	TSO 27				
SN:1148	HRS	8507.6		TSO 273.6				
WC#: 24.080	AFL	5038		TSO 201				
PROC. REF: AMM 24-31-13-900-803	PROC. REF: AMM 24-31-13-900-803							
24-31-13-900-803-02	REMOVAL / INSTALLATION OF THE ENGINES 1 AND 3 STARTER-GENERATORS - ENGINE 3 STARTER-GENERATOR (R1PA)							Component ATA:24
PN:8060-141-1	MOS/MSC	07-Oct-24	O/C	TSO 20				
SN:54	HRS	8507.6		TSO 155.5				
WC#: 24.080	AFL	5038		TSO 119				
PROC. REF: AMM 24-31-13-900-803	PROC. REF: AMM 24-31-13-900-803							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 24 - ELECTRICAL POWER								
24-31-13-900-804-01	REMOVAL / INSTALLATION OF THE ENGINE 2 STARTER-GENERATOR - ENGINE 2 STARTER-GENERATOR (M1PA)							Component ATA:24
PN:8060-141-1	MOS/MSC	07-Oct-24	O/C	TSO 10				
SN:1037	HRS	8507.6		TSO 0				
WC#: 24.090	AFL	5038		TSO 0				
PROC. REF: AMM 24-31-13-900-804	PROC. REF: AMM 24-31-13-900-804							
24-31-13-960-801-01	REPLACEMENT OF ONE OF THE ENGINE STARTER-GENERATORS WITH THE APU STARTER-GENERATOR - ENGINE 1 STARTER-GENERATOR (L1PA)							Service ATA:24
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 24-31-13-960-801	PROC. REF: AMM 24-31-13-960-801							
24-31-13-960-801-02	REPLACEMENT OF ONE OF THE ENGINE STARTER-GENERATORS WITH THE APU STARTER-GENERATOR - ENGINE 2 STARTER-GENERATOR (M1PA)							Service ATA:24
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 24-31-13-960-801	PROC. REF: AMM 24-31-13-960-801							
24-31-13-960-801-03	REPLACEMENT OF ONE OF THE ENGINE STARTER-GENERATORS WITH THE APU STARTER-GENERATOR - ENGINE 3 STARTER-GENERATOR (R1PA)							Service ATA:24
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 24-31-13-960-801	PROC. REF: AMM 24-31-13-960-801							
24-31-17-220-803-01	CHECK OF THE ENGINE STARTER-GENERATOR BRUSHES - ENGINE 1 STARTER-GENERATOR (L1PA)							Service ATA:24
PN:8060-141-1	MOS	07-Oct-24						
SN:1148	HRS	8507.6	150 (+3%)		8657.6	8662.1	96.7 (+4.5)	
	AFL	5038						
PROC. REF: AMM 24-31-17-220-803, AMM 24-31-17-220-803, AMM 24-31-17-220-803	PROC. REF: AMM 24-31-17-220-803, AMM 24-31-17-220-803, AMM 24-31-17-220-803							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 24 - ELECTRICAL POWER								
24-31-17-220-803-02	CHECK OF THE ENGINE STARTER-GENERATOR BRUSHES - ENGINE 2 STARTER-GENERATOR (M1PA)							Service ATA:24
PN:8060-141-1	MOS	07-Oct-24						
SN:1037	HRS	8507.6	150 (+3%)		8657.6	8662.1	96.7 (+4.5)	
	AFL	5038						
								WO#: NOV 2022
PROC. REF: AMM 24-31-17-220-803, AMM 24-31-17-220-803, AMM 24-31-17-220-803PROC. REF: AMM 24-31-17-220-803, AMM 24-31-17-220-803, AMM 24-31-17-220-803								
24-31-17-220-803-03	CHECK OF THE ENGINE STARTER-GENERATOR BRUSHES - ENGINE 3 STARTER-GENERATOR (R1PA)							Service ATA:24
PN:8060-141-1	MOS	07-Oct-24						
SN:54	HRS	8507.6	150 (+3%)		8657.6	8662.1	96.7 (+4.5)	
	AFL	5038						
								WO#: NOV 2022
PROC. REF: AMM 24-31-17-220-803, AMM 24-31-17-220-803, AMM 24-31-17-220-803PROC. REF: AMM 24-31-17-220-803, AMM 24-31-17-220-803, AMM 24-31-17-220-803								
24-31-17-220-804-01	CHECK OF THE ENGINE STARTER-GENERATOR BRUSHES P/N 8060-160 OPTION 1 - ENGINE 1 STARTER-GENERATOR (L1PA)							Service ATA:24
PN:8060-141-1	MOS/MSC	22-Jul-22	N/A					
SN:1148	HRS	8234						
	AFL	4837						
PROC. REF: AMM 24-31-17-220-804PROC. REF: AMM 24-31-17-220-804								
24-31-17-220-804-02	CHECK OF THE ENGINE STARTER-GENERATOR BRUSHES P/N 8060-160 OPTION 1 - ENGINE 2 STARTER-GENERATOR (M1PA)							Service ATA:24
PN:8060-141-1	MOS/MSC		N/A					
SN:1037	HRS							
	AFL							
PROC. REF: AMM 24-31-17-220-804PROC. REF: AMM 24-31-17-220-804								
24-31-17-220-804-03	CHECK OF THE ENGINE STARTER-GENERATOR BRUSHES P/N 8060-160 OPTION 1 - ENGINE 3 STARTER-GENERATOR (R1PA)							Service ATA:24
PN:8060-141-1	MOS/MSC		N/A					
SN:54	HRS							
	AFL							
PROC. REF: AMM 24-31-17-220-804PROC. REF: AMM 24-31-17-220-804								
24-31-17-220-805-01	CHECK OF THE ENGINE STARTER-GENERATOR BRUSHES P/N 8060-160 OPTION 2 - ENGINE 1 STARTER-GENERATOR (L1PA)							Service ATA:24
PN:8060-141-1	MOS/MSC	22-Jul-22	N/A					
SN:1148	HRS	8234						
	AFL	4837						

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 24 - ELECTRICAL POWER								
PROC. REF: AMM 24-31-17-220-805	PROC. REF: AMM 24-31-17-220-805							
24-31-17-220-805-02	CHECK OF THE ENGINE STARTER-GENERATOR BRUSHES P/N 8060-160 OPTION 2 - ENGINE 2 STARTER-GENERATOR (M1PA)							Service ATA:24
PN:8060-141-1	MOS/MSC		N/A					
SN:1037	HRS							
	AFL							
PROC. REF: AMM 24-31-17-220-805	PROC. REF: AMM 24-31-17-220-805							
24-31-17-220-805-03	CHECK OF THE ENGINE STARTER-GENERATOR BRUSHES P/N 8060-160 OPTION 2 - ENGINE 3 STARTER-GENERATOR (R1PA)							Service ATA:24
PN:8060-141-1	MOS/MSC		N/A					
SN:54	HRS							
	AFL							
PROC. REF: AMM 24-31-17-220-805	PROC. REF: AMM 24-31-17-220-805							
24-31-17-480-802-01	CHECK AND MODIFICATION OF STARTER-GENERATOR BRUSH GAUGE P/N 031023							Service ATA:24
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 24-31-17-480-802	PROC. REF: AMM 24-31-17-480-802							
24-31-17-960-801-01	REPLACEMENT OF THE ENGINE AND APU STARTER-GENERATOR BRUSHES - ENGINE 1 STARTER-GENERATOR (L1PA)							Service ATA:24
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 24-31-17-960-801	PROC. REF: AMM 24-31-17-960-801							
24-31-17-960-801-02	REPLACEMENT OF THE ENGINE AND APU STARTER-GENERATOR BRUSHES - ENGINE 2 STARTER-GENERATOR (M1PA)							Service ATA:24
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 24-31-17-960-801	PROC. REF: AMM 24-31-17-960-801							
24-31-17-960-801-03	REPLACEMENT OF THE ENGINE AND APU STARTER-GENERATOR BRUSHES - ENGINE 3 STARTER-GENERATOR (R1PA)							Service ATA:24
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 24 - ELECTRICAL POWER								
PROC. REF: AMM 24-31-17-960-801	PROC. REF: AMM 24-31-17-960-801							
24-31-17-960-801-04	REPLACEMENT OF THE ENGINE AND APU STARTER-GENERATOR BRUSHES - APU STARTER-GENERATOR (21PA)							Service ATA:24
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 24-31-17-960-801	PROC. REF: AMM 24-31-17-960-801							
24-32-00-710-801-01	OPERATIONAL TEST OF THE BATTERY OVERHEAT DETECTION CIRCUIT							Service ATA:24
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 24-32-00-710-801	PROC. REF: AMM 24-32-00-710-801							
24-32-01-350-801-01	RESTORATION OF A MAIN NICKEL-CADMIUM BATTERY (OVERHAUL) - BATTERY 1 (L1PE)							Service ATA:24
PN:4076-10	MOS	29-Jul-25	12 (+1m)		29-Jul-26	29-Aug-26	337 d (+31)	OVERHAUL
SN:088398	HRS	8559.4						
WC#: 24.030	AFL	5068						
PROC. REF: AMM 24-32-01-350-801	PROC. REF: AMM 24-32-01-350-801							
24-32-01-350-801-02	RESTORATION OF A MAIN NICKEL-CADMIUM BATTERY (OVERHAUL) - BATTERY 2 (R1PE)							Service ATA:24
PN:4076-10	MOS	29-Jul-25	12 (+1m)		29-Jul-26	29-Aug-26	337 d (+31)	OVERHAUL
SN:121547	HRS	8559.4						
WC#: 24.035	AFL	5068						
PROC. REF: AMM 24-32-01-350-801	PROC. REF: AMM 24-32-01-350-801							
24-32-01-700-801-01	REGULAR CHECK OF A MAIN NICKEL-CADMIUM BATTERY - BATTERY 1 (L1PE)							Service ATA:24
PN:4076-10	MOS	29-Jul-25	6 (+10%)		29-Jan-26	16-Feb-26	156 d (+18)	
SN:088398	HRS	8559.4	250 (+25)		8809.4	8834.4	248.5 (+25)	
WC#: 24.030	AFL	5068						
PROC. REF: AMM 24-32-01-700-801	PROC. REF: AMM 24-32-01-700-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 24 - ELECTRICAL POWER								
24-32-01-700-801-02	REGULAR CHECK OF A MAIN NICKEL-CADMIUM BATTERY - BATTERY 2 (R1PE)							Service ATA:24
PN:4076-10	MOS	29-Jul-25	6 (+10%)		29-Jan-26	16-Feb-26	156 d (+18)	
SN:121547	HRS	8559.4	250 (+25)		8809.4	8834.4	248.5 (+25)	
WC#: 24.035	AFL	5068						
PROC. REF: AMM 24-32-01-700-801	PROC. REF: AMM 24-32-01-700-801							
24-32-01-700-802-01	REGULAR CHECK OF A MAIN LEAD / ACID BATTERY - BATTERY 1 (L1PE)							Service ATA:24
PN:4076-10	MOS/MSC		N/A					
SN:088398	HRS							
WC#: 24.030	AFL							
PROC. REF: AMM 24-32-01-700-802	PROC. REF: AMM 24-32-01-700-802							
24-32-01-700-802-02	REGULAR CHECK OF A MAIN LEAD / ACID BATTERY - BATTERY 2 (R1PE)							Service ATA:24
PN:4076-10	MOS/MSC		N/A					
SN:121547	HRS							
WC#: 24.035	AFL							
PROC. REF: AMM 24-32-01-700-802	PROC. REF: AMM 24-32-01-700-802							
24-32-01-710-801-01	OPERATIONAL TEST OF THE MAIN BATTERIES - BATTERY 1 (L1PE)							Service ATA:24
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 24-32-01-710-801	PROC. REF: AMM 24-32-01-710-801							
24-32-01-710-801-02	OPERATIONAL TEST OF THE MAIN BATTERIES - BATTERY 2 (R1PE)							Service ATA:24
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 24-32-01-710-801	PROC. REF: AMM 24-32-01-710-801							
24-32-01-900-801-01	REMOVAL / INSTALLATION OF THE MAIN BATTERIES - BATTERY 1 (L1PE)							Component ATA:24
PN:4076-10	MOS/MSC	29-Jul-25	O/C	TSO 0				
SN:088398	HRS	8559.4		TSO 0				
WC#: 24.030	AFL	5068		TSO 0				
PROC. REF: AMM 24-32-01-900-801	PROC. REF: AMM 24-32-01-900-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 24 - ELECTRICAL POWER								
24-32-01-900-801-02	REMOVAL / INSTALLATION OF THE MAIN BATTERIES - BATTERY 2 (R1PE)							Component ATA:24
PN:4076-10	MOS/MSC	29-Jul-25	O/C	TSO 0				
SN:121547	HRS	8559.4		TSO 0				
WC#: 24.035	AFL	5068		TSO 0				
PROC. REF: AMM 24-32-01-900-801	PROC. REF: AMM 24-32-01-900-801							
24-32-01-960-801-01	DISCARD OF THE MAIN LEAD / ACID BATTERIES - BATTERY 1 (L1PE)							Service ATA:24
PN:4076-10	MOS/MSC		O/C					
SN:088398	HRS							
	AFL							
PROC. REF: AMM 24-32-01-960-801	PROC. REF: AMM 24-32-01-960-801							
24-32-01-960-801-02	DISCARD OF THE MAIN LEAD / ACID BATTERIES - BATTERY 2 (R1PE)							Service ATA:24
PN:4076-10	MOS/MSC		O/C					
SN:121547	HRS							
	AFL							
PROC. REF: AMM 24-32-01-960-801	PROC. REF: AMM 24-32-01-960-801							
24-32-05-710-801-01	OPERATIONAL TEST OF THE BATTERY FAN - BATTERY FAN (4PE)							Service ATA:24
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 24-32-05-710-801	PROC. REF: AMM 24-32-05-710-801							
24-32-09-610-801-01	SERVICING OF "SAFT" NICKEL-CADMIUM STAND-BY BATTERIES - STAND-BY HORIZON BATTERY (4FG)							Service ATA:24
PN:804747	MOS	29-Jul-25	12 (+3%)		29-Jul-26	09-Aug-26	337 d (+11)	
SN:3354	HRS	8559.4						
WC#: 24.210	AFL	5068						
PROC. REF: AMM 24-32-09-610-801	PROC. REF: AMM 24-32-09-610-801							
24-32-09-610-801-02	SERVICING OF "SAFT" NICKEL-CADMIUM STAND-BY BATTERIES - IRS 1 BATTERY (L12FP)							Service ATA:24
PN:135687	MOS	07-Oct-24	12 (+3%)		07-Oct-25	18-Oct-25	42 d (+11)	
SN:3505	HRS	8507.6						
WC#: 24.220	AFL	5038						
PROC. REF: AMM 24-32-09-610-801	PROC. REF: AMM 24-32-09-610-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 24 - ELECTRICAL POWER								
24-32-09-610-801-03	SERVICING OF "SAFT" NICKEL-CADMIUM STAND-BY BATTERIES - IRS 2 BATTERY (R12FP)							Service ATA:24
PN:804747	MOS	07-Oct-24	12 (+3%)		07-Oct-25	18-Oct-25	42 d (+11)	
SN:1026	HRS	8507.6						
WC#: 24.220	AFL	5038						
PROC. REF: AMM 24-32-09-610-801	PROC. REF: AMM 24-32-09-610-801							
24-32-09-610-801-04	SERVICING OF "SAFT" NICKEL-CADMIUM STAND-BY BATTERIES - IRS 3 BATTERY (32FP)							Service ATA:24
PN:135687	MOS	07-Oct-24	12 (+3%)		07-Oct-25	18-Oct-25	42 d (+11)	
SN:5127	HRS	8507.6						
WC#: 24.230	AFL	5038						
PROC. REF: AMM 24-32-09-610-801	PROC. REF: AMM 24-32-09-610-801							
24-32-09-610-801-05	SERVICING OF "SAFT" NICKEL-CADMIUM STAND-BY BATTERIES - VHF 3 STAND-BY BATTERY (28RC)							Service ATA:24
PN:804747	MOS	07-Oct-24	12 (+3%)		07-Oct-25	18-Oct-25	42 d (+11)	
SN:2017	HRS	8507.6						
WC#: 24.250	AFL	5038						
PROC. REF: AMM 24-32-09-610-801	PROC. REF: AMM 24-32-09-610-801							
24-32-09-610-801-06	SERVICING OF "SAFT" NICKEL-CADMIUM STAND-BY BATTERIES - EMERGENCY BATTERY (123F)							Service ATA:24
PN:NTE125	MOS/MSC	02-Feb-96	N/A					
SN:NSN	HRS	0						
WC#: 24.240	AFL	0						
PROC. REF: AMM 24-32-09-610-801	PROC. REF: AMM 24-32-09-610-801							
24-32-09-610-801-07	SERVICING OF "SAFT" NICKEL-CADMIUM STAND-BY BATTERIES - FMS 3 STAND-BY BATTERY (42RJ)							Service ATA:24
PN:PN	MOS/MSC	02-Feb-96	N/A					
SN:UNKNOWN	HRS	0						
WC#: 24.260	AFL	0						
	APH	0						
PROC. REF: AMM 24-32-09-610-801	PROC. REF: AMM 24-32-09-610-801							
24-32-09-710-802-01	OPERATIONAL TEST OF "SECURAPLANE" XL245 TYPE STAND-BY BATTERIES - STAND-BY HORIZON BATTERY (4FG)							Service ATA:24
PN:804747	MOS/MSC		N/A					
SN:3354	HRS							
WC#: 24.210	AFL							
PROC. REF: AMM 24-32-09-710-802	PROC. REF: AMM 24-32-09-710-802							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 24 - ELECTRICAL POWER								
24-32-09-710-802-02	OPERATIONAL TEST OF "SECURAPLANE" XL245 TYPE STAND-BY BATTERIES - IRS 1 BATTERY (L12FP)							Service ATA:24
PN:135687	MOS/MSC	28-Aug-24	N/A					
SN:3505	HRS	8507.6						
WC#: 24.220	AFL	5038						
PROC. REF: AMM 24-32-09-710-802	PROC. REF: AMM 24-32-09-710-802							
24-32-09-710-802-03	OPERATIONAL TEST OF "SECURAPLANE" XL245 TYPE STAND-BY BATTERIES - IRS 2 BATTERY (R12FP)							Service ATA:24
PN:804747	MOS/MSC		N/A					
SN:1026	HRS							
WC#: 24.220	AFL							
PROC. REF: AMM 24-32-09-710-802	PROC. REF: AMM 24-32-09-710-802							
24-32-09-710-802-04	OPERATIONAL TEST OF "SECURAPLANE" XL245 TYPE STAND-BY BATTERIES - IRS 3 BATTERY (32FP)							Service ATA:24
PN:135687	MOS/MSC		N/A					
SN:5127	HRS							
WC#: 24.230	AFL							
PROC. REF: AMM 24-32-09-710-802	PROC. REF: AMM 24-32-09-710-802							
24-32-09-710-802-05	OPERATIONAL TEST VHF 3 STAND-BY BATTERY (SECURAPLANE XL245 TYPE BATTERY ONLY)							Service ATA:24
PN:804747	MOS/MSC		N/A					
SN:2017	HRS							
WC#: 24.250	AFL							
PROC. REF: AMM 24-32-09-710-802	PROC. REF: AMM 24-32-09-710-802							
24-32-09-710-802-06	OPERATIONAL TEST OF "SECURAPLANE" XL245 TYPE STAND-BY BATTERIES - EMERGENCY BATTERY (123F)							Service ATA:24
PN:NTE125	MOS/MSC	02-Feb-96	N/A					
SN:NSN	HRS	0						
WC#: 24.240	AFL	0						
PROC. REF: AMM 24-32-09-710-802	PROC. REF: AMM 24-32-09-710-802							
24-32-09-720-801-01	CAPACITY TESTING OF THE STAND-BY BATTERIES - STAND-BY HORIZON BATTERY (4FG)							Service ATA:24
PN:804747	MOS/MSC		O/C					
SN:3354	HRS							
	AFL							
PROC. REF: AMM 24-32-09-720-801	PROC. REF: AMM 24-32-09-720-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 24 - ELECTRICAL POWER								
24-32-09-720-801-02	CAPACITY TESTING OF THE STAND-BY BATTERIES - IRS 1 BATTERY (L12FP)							Service ATA:24
PN:135687	MOS/MSC	07-Oct-24	O/C					
SN:3505	HRS	8507.6						
	AFL	5038						
PROC. REF: AMM 24-32-09-720-801	PROC. REF: AMM 24-32-09-720-801							
24-32-09-720-801-03	CAPACITY TESTING OF THE STAND-BY BATTERIES - IRS 2 BATTERY (R12FP)							Service ATA:24
PN:804747	MOS/MSC	07-Oct-24	O/C					
SN:1026	HRS	8507.6						
	AFL	5038						
PROC. REF: AMM 24-32-09-720-801	PROC. REF: AMM 24-32-09-720-801							
24-32-09-720-801-04	CAPACITY TESTING OF THE STAND-BY BATTERIES - IRS 3 BATTERY (32FP)							Service ATA:24
PN:135687	MOS/MSC	07-Oct-24	O/C					
SN:5127	HRS	8507.6						
	AFL	5038						
PROC. REF: AMM 24-32-09-720-801	PROC. REF: AMM 24-32-09-720-801							
24-32-09-720-801-05	CAPACITY TESTING OF THE STAND-BY BATTERIES - VHF 3 STAND-BY BATTERY (28RC)							Service ATA:24
PN:804747	MOS/MSC	07-Oct-24	O/C					
SN:2017	HRS	8507.6						
	AFL	5038						
PROC. REF: AMM 24-32-09-720-801	PROC. REF: AMM 24-32-09-720-801							
24-32-09-720-801-06	CAPACITY TESTING OF THE STAND-BY BATTERIES - EMERGENCY BATTERY (123F)							Service ATA:24
PN:NTE125	MOS/MSC	02-Feb-96	N/A					
SN:NSN	HRS	0						
	AFL	0						
	APH	0						
PROC. REF: AMM 24-32-09-720-801	PROC. REF: AMM 24-32-09-720-801							
24-32-09-720-801-07	CAPACITY TESTING OF THE STAND-BY BATTERIES - FMS 3 STAND-BY BATTERY (42RJ)							Service ATA:24
PN:PN	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0						
	AFL	0						
PROC. REF: AMM 24-32-09-720-801	PROC. REF: AMM 24-32-09-720-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 24 - ELECTRICAL POWER								
24-32-09-900-801-01	REMOVAL / INSTALLATION OF THE STAND-BY BATTERIES - STAND-BY HORIZON BATTERY (4FG)							Component ATA:24
PN:804747	MOS/MSC	29-Jul-25	O/C					
SN:3354	HRS	8559.4						
WC#: 24.210	AFL	5068						
PROC. REF: AMM 24-32-09-900-801	PROC. REF: AMM 24-32-09-900-801							
24-32-09-900-801-02	REMOVAL / INSTALLATION OF THE STAND-BY BATTERIES - IRS 1 BATTERY (L12FP)							Component ATA:24
PN:135687	MOS/MSC	07-Oct-24	O/C	TSO 32, TSR 2				
SN:3505	HRS	8507.6		TSO 378.4, TSR 0				
WC#: 24.220	AFL	5038		TSO 264, TSR 0				
PROC. REF: AMM 24-32-09-900-801	PROC. REF: AMM 24-32-09-900-801							
24-32-09-900-801-03	REMOVAL / INSTALLATION OF THE STAND-BY BATTERIES - IRS 2 BATTERY (R12FP)							Component ATA:24
PN:804747	MOS/MSC	07-Oct-24	O/C	TSR 2				
SN:1026	HRS	8507.6		TSR 0				
WC#: 24.220	AFL	5038		TSR 0				
PROC. REF: AMM 24-32-09-900-801	PROC. REF: AMM 24-32-09-900-801							
24-32-09-900-801-04	REMOVAL / INSTALLATION OF THE STAND-BY BATTERIES - IRS 3 BATTERY (32FP)							Component ATA:24
PN:135687	MOS/MSC	07-Oct-24	O/C	TSR 2				
SN:5127	HRS	8507.6		TSR 0				
WC#: 24.230	AFL	5038		TSR 0				
PROC. REF: AMM 24-32-09-900-801	PROC. REF: AMM 24-32-09-900-801							
24-32-09-900-801-05	REMOVAL / INSTALLATION OF THE STAND-BY BATTERIES - VHF 3 STAND-BY BATTERY (28RC)							Component ATA:24
PN:804747	MOS/MSC	07-Oct-24	O/C	TSO 27, TSR 2				
SN:2017	HRS	8507.6		TSO 283.5, TSR 0				
WC#: 24.250	AFL	5038		TSO 205, TSR 0				
PROC. REF: AMM 24-32-09-900-801	PROC. REF: AMM 24-32-09-900-801							
24-32-09-900-801-06	REMOVAL / INSTALLATION OF THE STAND-BY BATTERIES - EMERGENCY BATTERY (123F)							Component ATA:24
PN:NTE125	MOS/MSC	05-May-17	O/C					
SN:NSN	HRS	6735.6						
WC#: 24.240	AFL	3873						
PROC. REF: AMM 24-32-09-900-801	PROC. REF: AMM 24-32-09-900-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 24 - ELECTRICAL POWER								
24-32-09-900-801-07	REMOVAL / INSTALLATION OF THE STAND-BY BATTERIES - FMS 3 STAND-BY BATTERY (42RJ)							Component ATA:24
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 24.260	AFL	0		TSN 0				
	APH	0		TSN 0				
PROC. REF: AMM 24-32-09-900-801	PROC. REF: AMM 24-32-09-900-801							
24-32-09-960-801-01	REPLACEMENT OF "SAFT" NICKEL-CADMIUM STAND-BY BATTERY PACKS - STAND-BY HORIZON BATTERY (4FG)							Service ATA:24
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 24-32-09-960-801	PROC. REF: AMM 24-32-09-960-801							
24-32-09-960-801-02	REPLACEMENT OF "SAFT" NICKEL-CADMIUM STAND-BY BATTERY PACKS - IRS 1 BATTERY (L12FP)							Service ATA:24
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 24-32-09-960-801	PROC. REF: AMM 24-32-09-960-801							
24-32-09-960-801-03	REPLACEMENT OF "SAFT" NICKEL-CADMIUM STAND-BY BATTERY PACKS - IRS 2 BATTERY (R12FP)							Service ATA:24
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 24-32-09-960-801	PROC. REF: AMM 24-32-09-960-801							
24-32-09-960-801-04	REPLACEMENT OF "SAFT" NICKEL-CADMIUM STAND-BY BATTERY PACKS - IRS 3 BATTERY (32FP)							Service ATA:24
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 24-32-09-960-801	PROC. REF: AMM 24-32-09-960-801							
24-32-09-960-801-05	REPLACEMENT OF "SAFT" NICKEL-CADMIUM STAND-BY BATTERY PACKS - VHF 3 STAND-BY BATTERY (28RC)							Service ATA:24
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 24-32-09-960-801	PROC. REF: AMM 24-32-09-960-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 24 - ELECTRICAL POWER								
24-32-09-960-801-06	REPLACEMENT OF "SAFT" NICKEL-CADMIUM STAND-BY BATTERY PACKS - EMERGENCY BATTERY (123F)							Service ATA:24
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 24-32-09-960-801	PROC. REF: AMM 24-32-09-960-801							
24-32-09-960-801-07	REPLACEMENT OF "SAFT" NICKEL-CADMIUM STAND-BY BATTERY PACKS - FMS 3 STAND-BY BATTERY (42RJ)							Service ATA:24
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 24-32-09-960-801	PROC. REF: AMM 24-32-09-960-801							
24-32-09-960-802-01	DISCARD OF THE "SECURAPLANE" XL245 TYPE STAND-BY BATTERY PACKS - STAND-BY HORIZON BATTERY (4FG)							Service ATA:24
PN:804747	MOS/MSC		N/A					
SN:3354	HRS							
WC#: 24.210	AFL							
PROC. REF: AMM 24-32-09-960-802	PROC. REF: AMM 24-32-09-960-802							
24-32-09-960-802-02	DISCARD OF THE "SECURAPLANE" XL245 TYPE STAND-BY BATTERY PACKS - IRS 1 BATTERY (L12FP)							Service ATA:24
PN:135687	MOS/MSC		N/A					
SN:3505	HRS							
WC#: 24.220	AFL							
PROC. REF: AMM 24-32-09-960-802	PROC. REF: AMM 24-32-09-960-802							
24-32-09-960-802-03	DISCARD OF THE "SECURAPLANE" XL245 TYPE STAND-BY BATTERY PACKS - IRS 2 BATTERY (R12FP)							Service ATA:24
PN:804747	MOS/MSC		N/A					
SN:1026	HRS							
WC#: 24.220	AFL							
PROC. REF: AMM 24-32-09-960-802	PROC. REF: AMM 24-32-09-960-802							
24-32-09-960-802-04	DISCARD OF THE "SECURAPLANE" XL245 TYPE STAND-BY BATTERY PACKS - IRS 3 BATTERY (32FP)							Service ATA:24
PN:135687	MOS/MSC		N/A					
SN:5127	HRS							
WC#: 24.230	AFL							
PROC. REF: AMM 24-32-09-960-802	PROC. REF: AMM 24-32-09-960-802							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 24 - ELECTRICAL POWER								
24-32-09-960-802-05	DISCARD VHF 3 STAND-BY BATTERY (SECURAPLANE XL245 TYPE BATTERY ONLY)							Service ATA:24
PN:804747	MOS/MSC		N/A					
SN:2017	HRS							
WC#: 24.250	AFL							
PROC. REF: AMM 24-32-09-960-802	PROC. REF: AMM 24-32-09-960-802							
24-32-09-960-802-06	DISCARD OF THE "SECURAPLANE" XL245 TYPE STAND-BY BATTERY PACKS - EMERGENCY BATTERY (123F)							Service ATA:24
PN:NTE125	MOS/MSC	02-Feb-96	N/A					
SN:NSN	HRS	0		TAC 0				
WC#: 24.240	AFL	0						
PROC. REF: AMM 24-32-09-960-802	PROC. REF: AMM 24-32-09-960-802							
24-33-01-900-801-01	REMOVAL / INSTALLATION OF THE APU STARTER-GENERATOR - APU STARTER-GENERATOR (21PA)							Component ATA:24
PN:8060-141-1	MOS/MSC	07-Oct-24	O/C	TSO 42				
SN:145	HRS	8507.6		TSO 757.9				
WC#: 24.100	AFL	5038		TSO 523				
	APH	6461.2	0	TSO 645.4				
PROC. REF: AMM 24-33-01-900-801	PROC. REF: AMM 24-33-01-900-801							
24-33-01-960-801-01	REPLACEMENT OF THE APU STARTER-GENERATOR WITH ONE OF THE ENGINE STARTER-GENERATORS - APU STARTER-GENERATOR (21PA)							Service ATA:24
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 24-33-01-960-801	PROC. REF: AMM 24-33-01-960-801							
24-33-05-220-803-01	CHECK OF THE APU STARTER-GENERATOR BRUSHES - APU STARTER-GENERATOR (21PA)							Service ATA:24
PN:8060-141-1	MOS	07-Oct-24						
SN:145	HRS	8507.6						
	AFL	5038						
	APH	6461.2	150 (+3%)		6611.2	6615.7	122.8 (+4.5)	
PROC. REF: AMM 24-33-05-220-803, AMM 24-33-05-220-803, AMM 24-33-05-220-803	PROC. REF: AMM 24-33-05-220-803, AMM 24-33-05-220-803, AMM 24-33-05-220-803							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 24 - ELECTRICAL POWER								
24-33-05-220-804-01	CHECK OF THE APU STARTER-GENERATOR BRUSHES P/N 8060-160 OPTION 1 - APU STARTER-GENERATOR (21PA)							Service ATA:24
PN:8060-141-1	MOS/MSC	02-Feb-96	N/A					
SN:145	HRS	0						
	AFL	0						
	APH	0						
PROC. REF: AMM 24-33-05-220-804	PROC. REF: AMM 24-33-05-220-804							
24-33-05-220-805-01	CHECK OF THE APU STARTER-GENERATOR BRUSHES P/N 8060-160 OPTION 2 - APU STARTER-GENERATOR (21PA)							Service ATA:24
PN:8060-141-1	MOS/MSC	02-Feb-96	N/A					
SN:145	HRS	0						
	AFL	0						
	APH	0						
PROC. REF: AMM 24-33-05-220-805	PROC. REF: AMM 24-33-05-220-805							
24-40-00-720-801-01 S	FUNCTIONAL TEST OF THE GROUND POWER RECEPTACLE OVERVOLTAGE PROTECTION PCB - EXTERNAL POWER RECEPTACLE OVERVOLTAGE PCB (CI11)							Service ATA:24
	MOS	10-Oct-23						
	HRS	8437.6	1600 (+40)					
WC#: 24.170	AFL	4993						
								PKG:21
PROC. REF: AMM 24-40-00-720-801	PROC. REF: AMM 24-40-00-720-801							
24-41-00-720-801-01	FUNCTIONAL TEST OF BATTERY CHARGING BY GPU - GENERAL TEST OF THE CHARGING FUNCTION							Service ATA:24
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 24-41-00-720-801	PROC. REF: AMM 24-41-00-720-801							
24-41-00-720-801-02	FUNCTIONAL TEST OF BATTERY CHARGING BY GPU - TEST OF THE SAFETY DEVICES							Service ATA:24
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 24-41-00-720-801	PROC. REF: AMM 24-41-00-720-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 24 - ELECTRICAL POWER								
24-41-01-900-801-01	REMOVAL / INSTALLATION OF THE BATTERY CHARGING BOXES - LH BATTERY CHARGING BOX (332J1)							Component ATA:24
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 24-41-01-900-801	PROC. REF: AMM 24-41-01-900-801							
24-41-01-900-801-02	REMOVAL / INSTALLATION OF THE BATTERY CHARGING BOXES - RH BATTERY CHARGING BOX (332J2)							Component ATA:24
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 24-41-01-900-801	PROC. REF: AMM 24-41-01-900-801							
24-61-01-700-801-01	CHECK AFTER REMOVAL / INSTALLATION OF THE MAIN ELECTRICAL BOX - MAIN ELECTRICAL BOX (6PA)							Service ATA:24
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 24-61-01-700-801	PROC. REF: AMM 24-61-01-700-801							
24-61-01-900-801-01	REMOVAL / INSTALLATION OF THE MAIN ELECTRICAL BOX - MAIN ELECTRICAL BOX (6PA)							Component ATA:24
PN:671GC01Y03	MOS/MSC	08-Oct-99	O/C					
SN:263	HRS	1628						
WC#: 24.165	AFL	855						
PROC. REF: AMM 24-61-01-900-801	PROC. REF: AMM 24-61-01-900-801							
24-61-05-700-801-01	CHECKS AFTER REMOVAL / INSTALLATION OF THE MAIN ELECTRICAL BOX LINE REPLACEABLE UNITS (LRU'S)							Service ATA:24
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 24-61-05-700-801	PROC. REF: AMM 24-61-05-700-801							
24-61-07-960-801-01	REPLACEMENT OF THE GENERATION CURRENT SENSOR IN MAIN ELECTRICAL BOX - LH GENERATION CURRENT SENSOR UNIT (HES135)							Service ATA:24
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 24-61-07-960-801	PROC. REF: AMM 24-61-07-960-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 24 - ELECTRICAL POWER								
24-61-07-960-801-02	REPLACEMENT OF THE GENERATION CURRENT SENSOR IN MAIN ELECTRICAL BOX - RH GENERATION CURRENT SENSOR UNIT (HES246)							Service ATA:24
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 24-61-07-960-801	PROC. REF: AMM 24-61-07-960-801							
24-63-13-710-801-01 S	OPERATIONAL TEST OF THE DOME LIGHT PCB - DOME LIGHT CONTROL PCB (CI12)							Service ATA:24
	MOS	10-Oct-23						
	HRS	8437.6	1600 (+40)					
WC#: 24.200	AFL	4993						
								PKG:21
PROC. REF: AMM 24-63-13-710-801	PROC. REF: AMM 24-63-13-710-801							
24-66-01-910-801-01	CONNECTIONS TO CIRCUIT BREAKER PANEL - CIRCUIT BREAKER PANEL							Service ATA:24
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 24-66-01-910-801	PROC. REF: AMM 24-66-01-910-801							
24-90-01-900-801-01	GROUND FAULT (GFI) INTERRUPTER							Component ATA:24
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:NOT INSTALLED	HRS	0		TSN 0				
	AFL	0		TSN 0				
	APH	0		TSN 0				
PROC. REF: GENERIC NO REF	PROC. REF: GENERIC NO REF							
242A02 U	AC (115V) INVERTER							Component ATA:24
PN:2D1200-1A-1001	MOS/MSC	16-Jan-23	O/C	TSO 0				
SN:GB001158	HRS	8290.3		TSO 0				
	AFL	4878		TSO 0				
243191	NO. 1 BATTERY TEMPERATURE PROBE							Component ATA:24
PN:P600-14B	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 24.040	AFL	0						
PROC. REF: GENERIC NO REF	PROC. REF: GENERIC NO REF							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 24 - ELECTRICAL POWER								
243201	NO. 2 BATTERY TEMPERATURE PROBE							Component ATA:24
PN:P600-14B	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 24.040	AFL	0						
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
243211	BATTERY TEMPERATURE INDICATOR							Component ATA:24
PN:BTI600-3A1S1	MOS/MSC	02-Jun-96	O/C					
SN:6828	HRS	32		TSN 32				
WC#: 24.050	AFL	12		TSN 12				
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
243221	BATTERY BLOWER							Component ATA:24
PN:VA0906XXA	MOS/MSC	30-Nov-06	O/C					
SN:10613	HRS	4502.9						
WC#: 24.060	AFL	2455						
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
243251	NO. 1 BATTERY REVERSE CURRENT RELAY							Component ATA:24
PN:PN	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 24.070	AFL	0						
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
243261	NO. 2 BATTERY REVERSE CURRENT RELAY							Component ATA:24
PN:PN	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 24.070	AFL	0						
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
243501	NO. 1 GENERATOR REVERSE CURRENT RELAY							Component ATA:24
PN:PN	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 24.130	AFL	0						
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 24 - ELECTRICAL POWER								
243511	NO. 2 GENERATOR REVERSE CURRENT RELAY							Component ATA:24
PN:PN	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 24.140	AFL	0						
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
243521	NO. 3 GENERATOR REVERSE CURRENT RELAY							Component ATA:24
PN:462CC01A00	MOS/MSC	06-May-98	O/C	TSN 0				
SN:920	HRS	938		TSN 0				
WC#: 24.130	AFL	495		TSN 0				
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
243531	APU GENERATOR REVERSE CURRENT RELAY							Component ATA:24
PN:PN	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 24.140	AFL	0						
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
243601	LH DC AMMETER							Component ATA:24
PN:2396-323-0	MOS/MSC	02-Feb-96	O/C					
SN:1062	HRS	0		TSN 0				
WC#: 24.150	AFL	0						
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
243611	RH DC AMMETER							Component ATA:24
PN:2396-323-0	MOS/MSC	02-Feb-96	O/C					
SN:1060	HRS	0		TSN 0				
WC#: 24.150	AFL	0						
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
243621	LH DC VOLTMETER							Component ATA:24
PN:2396-118-1	MOS/MSC	05-Feb-16	O/C					
SN:2897	HRS	6308.6						
WC#: 24.160	AFL	3596						
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 24 - ELECTRICAL POWER								
243631	RH DC VOLTMETER							Component ATA:24
PN:2396-118-0	MOS/MSC	02-Feb-96	O/C					
SN:1446	HRS	0		TSN 0				
WC#: 24.160	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
243701	UPPER ELECTRICAL PANEL							Component ATA:24
PN:401TS06Y01VBCE	MOS/MSC	02-Feb-96	O/C					
SN:259	HRS	0		TSN 0				
WC#: 24.165	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
243A04 U	(CI4) PCB							Component ATA:24
PN:808GC01Y05	MOS/MSC	06-May-98	O/C					
SN:577	HRS	938						
	AFL	495						
243A15 U	(CI1) PCB							Component ATA:24
PN:808GC01Y05	MOS/MSC	20-May-98	O/C					
SN:78	HRS	953						
	AFL	507						
243A16 U	(CI2) PCB							Component ATA:24
PN:808GC01Y16	MOS/MSC	14-Jan-10	O/C	TSN 0				
SN:R173	HRS	5065.5		TSN 0				
	AFL	2810		TSN 0				
244101	GROUND POWER RECEPTACLE							Component ATA:24
PN:C0BAQXH004	MOS/MSC	02-Feb-96	O/C					
SN:953	HRS	0		TSN 0				
WC#: 24.170	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 24 - ELECTRICAL POWER								
A 53-60-10	FILLET COMPONENTS - DAMAGE DATA							Service ATA:24
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 53-60-10	PROC. REF: SRM 53-60-10							
ATA 25 - EQUIPMENT/FURNISHINGS								
25-00-00-910-801-01	FURNISHINGS MAINTENANCE AND SAFETY PRECAUTIONS							Service ATA:25
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 25-00-00-910-801	PROC. REF: AMM 25-00-00-910-801							
25-00-00-910-802-01	FURNISHINGS GAP RULES							Service ATA:25
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 25-00-00-910-802	PROC. REF: AMM 25-00-00-910-802							
25-00-01-200-801-01	INSPECTION OF THE ONBOARD KIT							Service ATA:25
	MOS/MSC	02-Nov-17	O/C					
	HRS	6922.2						
WC#: 25.065	AFL	3989						
	APH	5183.4						
PROC. REF: AMM 25-00-01-200-801	PROC. REF: AMM 25-00-01-200-801							
25-00-05-200-801-01 S	INSPECTION OF THE CREW AND PASSENGER SEAT HARNESSES AND SAFETY BELTS							Service ATA:25
	MOS	11-Mar-20	72 (+2m)					
	HRS	7541.7						
WC#: 25.010	AFL	4391	3750					
								PKG:31
PROC. REF: AMM 25-00-05-200-801	PROC. REF: AMM 25-00-05-200-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 25 - EQUIPMENT/FURNISHINGS								
25-11-01-900-801-01	REMOVAL / INSTALLATION OF THE PILOT SEATS - LH PILOT SEAT (L2MG)							Component ATA:25
PN:132-051-100	MOS/MSC	02-Feb-96	O/C					
SN:161	HRS	0		TSN 0				
WC#: 25.020	AFL	0						
PROC. REF: AMM 25-11-01-900-801	PROC. REF: AMM 25-11-01-900-801							
25-11-01-900-801-02	REMOVAL / INSTALLATION OF THE PILOT SEATS - RH PILOT SEAT (R2MG)							Component ATA:25
PN:132-050-100	MOS/MSC	12-Oct-17	O/C					
SN:161	HRS	6902.9						
WC#: 25.020	AFL	3979						
PROC. REF: AMM 25-11-01-900-801	PROC. REF: AMM 25-11-01-900-801							
25-11-05-200-801-01	VISUAL INSPECTION OF BUCKLE SPRING OF ANJOU AERONAUTIQUE SAFETY BELTS AND RESTRAINT SYSTEM (TYPE 343 AND 343-1)							Service ATA:25
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 25-11-05-200-801	PROC. REF: AMM 25-11-05-200-801							
25-11-05-200-801-01A	VISUAL INSPECTION OF PASSENGER SEAT BELT BUCKLES (MANDATORY 5-40)							Service ATA:25
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
WC#: 25.030	AFL	0						
PROC. REF: AMM 25-11-05-200-801	PROC. REF: AMM 25-11-05-200-801							
25-11-13-640-801-01 S	GREASING OF THE PILOT SEAT ACTUATOR ROD END-FITTINGS - LH PILOT SEAT (L2MG)							Service ATA:25
	MOS	10-Oct-23						
	HRS	8437.6	1600 (+40)					
WC#: 25.020	AFL	4993						
								PKG:21
PROC. REF: AMM 25-11-13-640-801	PROC. REF: AMM 25-11-13-640-801							
25-11-13-640-801-02 S	GREASING OF THE PILOT SEAT ACTUATOR ROD END-FITTINGS - RH PILOT SEAT (R2MG)							Service ATA:25
	MOS	10-Oct-23						
	HRS	8437.6	1600 (+40)					
WC#: 25.020	AFL	4993						
								PKG:21
PROC. REF: AMM 25-11-13-640-801	PROC. REF: AMM 25-11-13-640-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 25 - EQUIPMENT/FURNISHINGS								
25-11-19-960-801-01 S	REPLACEMENT OF THE PILOT SEAT LOCKING PIN SPRINGS - LH PILOT SEAT (L2MG)							Service ATA:25
	MOS	20-Oct-22	72 (+2m)					
	HRS	8273.4						
	AFL	4862	3750					
								PKG:31
PROC. REF: AMM 25-11-19-960-801PROC. REF: AMM 25-11-19-960-801								
25-11-19-960-801-02 S	REPLACEMENT OF THE PILOT SEAT LOCKING PIN SPRINGS - RH PILOT SEAT (R2MG)							Service ATA:25
	MOS	20-Oct-22	72 (+2m)					
	HRS	8273.4						
	AFL	4862	3750					
								PKG:31
PROC. REF: AMM 25-11-19-960-801PROC. REF: AMM 25-11-19-960-801								
25-11-25-200-801-01 S	INSPECTION OF THE PILOT SEAT ROLLER PINS - LH PILOT SEAT (L2MG)							Service ATA:25
	MOS	11-Mar-20	72 (+2m)					
	HRS	7541.7						
	AFL	4391	3750					
								PKG:31
PROC. REF: AMM 25-11-25-200-801PROC. REF: AMM 25-11-25-200-801								
25-11-25-200-801-02 S	INSPECTION OF THE PILOT SEAT ROLLER PINS - RH PILOT SEAT (R2MG)							Service ATA:25
	MOS	11-Mar-20	72 (+2m)					
	HRS	7541.7						
	AFL	4391	3750					
								PKG:31
PROC. REF: AMM 25-11-25-200-801PROC. REF: AMM 25-11-25-200-801								
25-11-25-900-801-01	REMOVAL / INSTALLATION OF THE PILOT SEAT ROLLER PINS - LH PILOT SEAT (L2MG)							Component ATA:25
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 25-11-25-900-801PROC. REF: AMM 25-11-25-900-801								

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 25 - EQUIPMENT/FURNISHINGS								
25-11-25-900-801-02		REMOVAL / INSTALLATION OF THE PILOT SEAT ROLLER PINS - RH PILOT SEAT (R2MG)						Component ATA:25
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 25-11-25-900-801	PROC. REF: AMM 25-11-25-900-801							
25-12-00-210-801-01 S		GENERAL VISUAL INSPECTION OF THE THIRD CREW MEMBER SEAT - THIRD CREW MEMBER SEAT (M1001MP)						Service ATA:25
	MOS	07-Oct-24	12 (+1m)					
	HRS	8507.6	800 (+40)					
	AFL	5038						
								PKG:5,999
PROC. REF: AMM 25-12-00-210-801	PROC. REF: AMM 25-12-00-210-801							
25-13-31-900-801-01		REMOVAL / INSTALLATION OF THE YAW PEDAL CASINGS						Component ATA:25
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 25-13-31-900-801	PROC. REF: AMM 25-13-31-900-801							
25-20-00-210-801-01 S		GENERAL VISUAL INSPECTION OF THE ASSIST HANDLES - PASSENGER DOOR ASSIST HANDLE						Service ATA:25
	MOS	11-Mar-20	72 (+2m)					
	HRS	7541.7						
	AFL	4391	3750					
								PKG:31
PROC. REF: AMM 25-20-00-210-801	PROC. REF: AMM 25-20-00-210-801							
25-20-00-210-801-02 S		GENERAL VISUAL INSPECTION OF THE ASSIST HANDLES - AFT LAVATORY ASSIST HANDLE						Service ATA:25
	MOS	11-Mar-20	72 (+2m)					
	HRS	7541.7						
	AFL	4391	3750					
								PKG:31
PROC. REF: AMM 25-20-00-210-801	PROC. REF: AMM 25-20-00-210-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 25 - EQUIPMENT/FURNISHINGS								
25-20-00-220-801-01	INSPECTION / TEST OF THE WASTE CONTAINERS - INSPECTION / TEST OF WASTE CONTAINERS							Service ATA:25
	MOS	14-Sep-21						
	HRS	7973	1000 (+40)		8973	9013	412.1 (+40)	
	AFL	4662						
PROC. REF: AMM 25-20-00-220-801	PROC. REF: AMM 25-20-00-220-801							
25-20-00-220-802-01 S	INSPECTION / TEST OF THE INTERIOR COMPLETION ELEMENTS - INSPECTION OF DOORS, DRAWERS AND THEIR RESPECTIVE LATCHING MECHANISMS							Service ATA:25
	MOS	11-Mar-20	72 (+2m)					
	HRS	7541.7						
	AFL	4391	3750					
								PKG:31
PROC. REF: AMM 25-20-00-220-802	PROC. REF: AMM 25-20-00-220-802							
25-20-00-220-802-02 S	INSPECTION / TEST OF THE INTERIOR COMPLETION ELEMENTS - INSPECTION OF THE POP OUT WORK SURFACE							Service ATA:25
	MOS	11-Mar-20	72 (+2m)					
	HRS	7541.7						
	AFL	4391	3750					
								PKG:31
PROC. REF: AMM 25-20-00-220-802	PROC. REF: AMM 25-20-00-220-802							
25-20-00-220-802-05 S	INSPECTION / TEST OF THE INTERIOR COMPLETION ELEMENTS - OPERATIONAL TEST OF TAMBOUR DOOR POWER CUT OFF FUNCTION							Service ATA:25
	MOS	11-Mar-20	72 (+2m)					
	HRS	7541.7						
	AFL	4391	3750					
								PKG:31
PROC. REF: AMM 25-20-00-220-802	PROC. REF: AMM 25-20-00-220-802							
25-20-00-710-801-01	OPERATIONAL TEST OF THE CABIN OPTIONAL EQUIPMENT							Service ATA:25
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 25-20-00-710-801	PROC. REF: AMM 25-20-00-710-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 25 - EQUIPMENT/FURNISHINGS								
25-21-00-220-801-01 S	DETAILED INSPECTION OF THE PASSENGER SEATS AND DIVAN - DETAILED INSPECTION OF THE SINGLE AND DOUBLE SEATS							Service ATA:25
	MOS	10-Oct-23	36 (+1m)					
	HRS	8437.6	2400 (+40)					
	AFL	4993						
								PKG:7
PROC. REF: AMM 25-21-00-220-801	PROC. REF: AMM 25-21-00-220-801							
25-21-00-220-801-02 S	DETAILED INSPECTION OF THE PASSENGER SEATS AND DIVAN - DETAILED INSPECTION OF THE DIVAN							Service ATA:25
	MOS	10-Oct-23	36 (+1m)					
	HRS	8437.6	2400 (+40)					
	AFL	4993						
								PKG:7
PROC. REF: AMM 25-21-00-220-801	PROC. REF: AMM 25-21-00-220-801							
25-21-33-900-801-01	REMOVAL / INSTALLATION OF THE PASSENGER SEAT RESTRAINT SYSTEMS							Component ATA:25
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 25-21-33-900-801	PROC. REF: AMM 25-21-33-900-801							
25-22-01-210-801-01	GENERAL VISUAL INSPECTION OF THE CONSOLE TABLES - CONSOLE TABLES IN LOCATIONS OTHER THAN EMERGENCY EXIT							Service ATA:25
	MOS/MSC	11-Mar-20	O/C					
	HRS	7541.7						
	AFL	4391						
PROC. REF: AMM 25-22-01-210-801	PROC. REF: AMM 25-22-01-210-801							
25-22-01-210-801-02	GENERAL VISUAL INSPECTION OF THE CONSOLE TABLES - CONSOLE TABLE IN FRONT OF EMERGENCY EXIT (IF INSTALLED)							Service ATA:25
	MOS/MSC	11-Mar-20	O/C					
	HRS	7541.7						
	AFL	4391						
PROC. REF: AMM 25-22-01-210-801	PROC. REF: AMM 25-22-01-210-801							
25-22-01-210-801-03 S	GENERAL VISUAL INSPECTION OF THE CONSOLE TABLES							Service ATA:25
	MOS	11-Mar-20	72 (+2m)					
	HRS	7541.7						
	AFL	4391	3750					
								PKG:31

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 25 - EQUIPMENT/FURNISHINGS								
PROC. REF: AMM 25-22-01-210-801	PROC. REF: AMM 25-22-01-210-801							
25-22-01-820-801-01	ADJUSTMENT OF THE CONSOLE TABLES							Service ATA:25
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 25-22-01-820-801	PROC. REF: AMM 25-22-01-820-801							
25-22-05-220-802-01 S	DETAILED INSPECTION OF THE DINING TABLE							Service ATA:25
	MOS	11-Mar-20	72 (+2m)					
	HRS	7541.7						
	AFL	4391	3750					
								PKG:31
PROC. REF: AMM 25-22-05-220-802	PROC. REF: AMM 25-22-05-220-802							
25-23-61-210-801-01 S	GENERAL VISUAL INSPECTION OF THE TRACKING MAGAZINE RACK - INSPECTION OF THE TRACKING MAGAZINE RACK							Service ATA:25
	MOS	07-Oct-24	24 (+1m)					
	HRS	8507.6	1600 (+40)					
	AFL	5038						
								PKG:6,999
PROC. REF: AMM 25-23-61-210-801	PROC. REF: AMM 25-23-61-210-801							
25-25-00-720-801-01	FUNCTIONAL TEST OF THE OPENING MECHANISM OF ELECTRICALLY-OPERATED CURTAINS							Service ATA:25
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 25-25-00-720-801	PROC. REF: AMM 25-25-00-720-801							
25-25-01-900-801-01	REMOVAL / INSTALLATION OF THE CURTAIN MOTORS							Component ATA:25
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 25-25-01-900-801	PROC. REF: AMM 25-25-01-900-801							

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 25 - EQUIPMENT/FURNISHINGS								
25-25-05-900-801-01	REMOVAL / INSTALLATION OF THE CURTAIN MOTOR BELTS							Component ATA:25
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 25-25-05-900-801	PROC. REF: AMM 25-25-05-900-801							
25-25-09-900-801-01	REMOVAL / INSTALLATION OF THE CURTAIN DRIVE BELTS							Component ATA:25
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 25-25-09-900-801	PROC. REF: AMM 25-25-09-900-801							
25-25-13-900-801-01	REMOVAL / INSTALLATION OF THE CURTAINS							Component ATA:25
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 25-25-13-900-801	PROC. REF: AMM 25-25-13-900-801							
25-25-17-700-801-01	PULL TEST OF THE VALANCE PANELS							Service ATA:25
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 25-25-17-700-801	PROC. REF: AMM 25-25-17-700-801							
25-25-17-900-801-01	REMOVAL / INSTALLATION OF THE VALANCE PANELS							Component ATA:25
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 25-25-17-900-801	PROC. REF: AMM 25-25-17-900-801							
25-25-33-900-801-01	REMOVAL / INSTALLATION OF THE FLOORING							Component ATA:25
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 25-25-33-900-801	PROC. REF: AMM 25-25-33-900-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 25 - EQUIPMENT/FURNISHINGS								
25-26-25-900-801-01	REMOVAL / INSTALLATION OF THE MOISTURE BARRIER							Component ATA:25
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 25-26-25-900-801	PROC. REF: AMM 25-26-25-900-801							
25-28-47-900-801-01	REMOVAL / INSTALLATION OF THE MIRRORS							Component ATA:25
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 25-28-47-900-801	PROC. REF: AMM 25-28-47-900-801							
25-30-33-900-801-01	CONVECTION OVEN							Component ATA:25
PN:1539I3M-0H	MOS/MSC	28-Jul-97	O/C					
SN:96-5-22104	HRS	554						
	AFL	301						
PROC. REF: AMM 25-33-00-900-801	PROC. REF: AMM 25-33-00-900-801							
25-33-00-710-801-01	OPERATIONAL TEST OF THE GALLEY OPTIONAL EQUIPMENT - OPERATIONAL TEST OF COFFEE BREWER							Service ATA:25
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 25-33-00-710-801	PROC. REF: AMM 25-33-00-710-801							
25-33-00-710-801-02	OPERATIONAL TEST OF THE GALLEY OPTIONAL EQUIPMENT - OPERATIONAL TEST OF COFFEE MAKER							Service ATA:25
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 25-33-00-710-801	PROC. REF: AMM 25-33-00-710-801							
25-33-00-710-801-03	OPERATIONAL TEST OF THE GALLEY OPTIONAL EQUIPMENT - OPERATIONAL TEST OF CONVECTION OVEN							Service ATA:25
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 25-33-00-710-801	PROC. REF: AMM 25-33-00-710-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 25 - EQUIPMENT/FURNISHINGS								
25-33-00-710-801-04	OPERATIONAL TEST OF THE GALLEY OPTIONAL EQUIPMENT - OPERATIONAL TEST OF ESPRESSO MACHINE							Service ATA:25
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 25-33-00-710-801	PROC. REF: AMM 25-33-00-710-801							
25-33-00-710-801-05	OPERATIONAL TEST OF THE GALLEY OPTIONAL EQUIPMENT - OPERATIONAL TEST OF HOT CUP							Service ATA:25
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 25-33-00-710-801	PROC. REF: AMM 25-33-00-710-801							
25-33-00-710-801-06	OPERATIONAL TEST OF THE GALLEY OPTIONAL EQUIPMENT - OPERATIONAL TEST OF MICROWAVE OVEN							Service ATA:25
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 25-33-00-710-801	PROC. REF: AMM 25-33-00-710-801							
25-33-00-710-801-07	OPERATIONAL TEST OF THE GALLEY OPTIONAL EQUIPMENT - OPERATIONAL TEST OF MICROWAVE OVEN BEHIND TAMBOUR DOOR							Service ATA:25
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 25-33-00-710-801	PROC. REF: AMM 25-33-00-710-801							
25-33-00-710-801-08	OPERATIONAL TEST OF THE GALLEY OPTIONAL EQUIPMENT - OPERATIONAL TEST OF WARMER							Service ATA:25
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 25-33-00-710-801	PROC. REF: AMM 25-33-00-710-801							
25-33-00-710-802-01	OPERATIONAL TEST OF THE AUXILIARY GALLEY OPTIONAL EQUIPMENT							Service ATA:25
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 25-33-00-710-802	PROC. REF: AMM 25-33-00-710-802							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 25 - EQUIPMENT/FURNISHINGS								
25-33-00-900-801-01	REMOVAL / INSTALLATION OF THE GALLEY & VANITY ELECTRICAL EQUIPMENT							Component ATA:25
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 25-33-00-900-801	PROC. REF: AMM 25-33-00-900-801							
25-33-09-210-801-01	INSPECTION OF THE COFFEE MAKER / ESPRESSO MACHINE							Service ATA:25
	MOS/MSC	27-Jun-22	A/R					
	HRS	8223.2						
	AFL	4831						
PROC. REF: AMM 25-33-09-210-801	PROC. REF: AMM 25-33-09-210-801							
25-33-17-210-801-01 S	GENERAL VISUAL INSPECTION OF THE MICROWAVE OVEN							Service ATA:25
	MOS	10-Oct-23	36 (+1m)					
	HRS	8437.6	2400 (+40)					
	AFL	4993						
								PKG:7
PROC. REF: AMM 25-33-17-210-801	PROC. REF: AMM 25-33-17-210-801							
25-33-17-440-801-01	MANUAL RESET OF MICROWAVE OVEN MAGNETRON THERMOSTAT							Service ATA:25
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 25-33-17-440-801	PROC. REF: AMM 25-33-17-440-801							
25-33-17-710-801-01	OPERATIONAL TEST OF THE MICROWAVE OVEN DOOR ELECTRICAL POWER CUT-OFF FUNCTION							Service ATA:25
PN:PN	MOS/MSC	28-Aug-18	O/C					
SN:UNKNOWN	HRS	7236.1						
	AFL	4184						
PROC. REF: AMM 25-33-17-710-801	PROC. REF: AMM 25-33-17-710-801							
25-33-17-720-801-01	TEST OF HEATING PERFORMANCE OF THE MICROWAVE OVEN							Service ATA:25
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 25-33-17-720-801	PROC. REF: AMM 25-33-17-720-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 25 - EQUIPMENT/FURNISHINGS								
25-33-50-900-801-03 U	BAGGAGE COMPARTMENT FLASHLIGHT							Component ATA:25
PN:P2-07-0022-001	MOS/MSC	06-Apr-20	O/C	TSO 0				
SN:UNKNOWN	HRS	7546.4		TSO 0				
	AFL	4394		TSO 0				
25-40-00-710-801-01	OPERATIONAL TEST OF THE LAVATORY OPTIONAL EQUIPMENT							Service ATA:25
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 25-40-00-710-801	PROC. REF: AMM 25-40-00-710-801							
25-42-13-390-801-01	SEALING OF THE AFT LAVATORY WASH BASIN CABINET							Service ATA:25
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 25-42-13-390-801	PROC. REF: AMM 25-42-13-390-801							
25-60-00-200-801-02 S	INSPECTION OF THE SAFETY EQUIPMENT - SAFETY EQUIPMENT							Service ATA:25
	MOS	07-Oct-24	24 (+1m)					
	HRS	8507.6						
WC#: 25.060	AFL	5038						
								PKG:16
PROC. REF: AMM 25-60-00-200-801	PROC. REF: AMM 25-60-00-200-801							
25-60-00-200-801-03 S	INSPECTION OF THE SAFETY EQUIPMENT - FIRST AID KIT							Service ATA:25
	MOS/MSC	07-Oct-24	DUE		01-Sep-26 (M)		371 d	
	HRS	8507.6						
	AFL	5038						
			Expiry Date: : 01-Sep-26					PKG:999
PROC. REF: AMM 25-60-00-200-801	PROC. REF: AMM 25-60-00-200-801							
25-60-01-900-801-01	NO. 1 EMERGENCY VISION ASSURANCE SYSTEM (EVAS) UNIT							Component ATA:25
PN:PN	MOS/MSC		O/C					
SN:NOT INSTALLED	HRS							
	AFL							
PROC. REF: AMM 25-63-00-900-801	PROC. REF: AMM 25-63-00-900-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 25 - EQUIPMENT/FURNISHINGS								
25-60-01-900-801-02	NO. 2 EMERGENCY VISION ASSURANCE SYSTEM (EVAS) UNIT							Component ATA:25
PN:PN	MOS/MSC		O/C					
SN:NOT INSTALLED	HRS							
	AFL							
PROC. REF: AMM 25-63-00-900-801	PROC. REF: AMM 25-63-00-900-801							
25-61-00-200-881-01	INSPECTION OF THE EMERGENCY LOCATOR TRANSMITTER (ELT) SYSTEM (FAR 91.207)							Service ATA:25
	MOS	07-Oct-24	12		07-Oct-25		42 d	MANDATORY
	HRS	8507.6						
	AFL	5038						
								WO#: NOV 2022
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
25-61-00-710-801-01	OPERATIONAL TEST OF THE EMERGENCY LOCATOR SYSTEM - CHECK OF ELT 96/97 UNIT CONTROLS							Service ATA:25
	MOS/MSC	03-Jul-13	O/C					
	HRS	5656.3						
WC#: 25.070	AFL	3174						
PROC. REF: AMM 25-61-00-710-801	PROC. REF: AMM 25-61-00-710-801							
25-61-00-710-801-02	OPERATIONAL TEST OF THE EMERGENCY LOCATOR SYSTEM - CHECK OF ELT 96/97 COCKPIT CONTROLS							Service ATA:25
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 25-61-00-710-801	PROC. REF: AMM 25-61-00-710-801							
25-61-00-710-801-03	OPERATIONAL TEST OF THE EMERGENCY LOCATOR SYSTEM - SELF-TEST OF ELT 96/97							Service ATA:25
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 25-61-00-710-801	PROC. REF: AMM 25-61-00-710-801							
25-61-00-710-801-04	OPERATIONAL TEST OF THE EMERGENCY LOCATOR SYSTEM - OPERATIONAL TEST OF ELT 90/91							Service ATA:25
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 25 - EQUIPMENT/FURNISHINGS								
PROC. REF: AMM 25-61-00-710-801PROC. REF: AMM 25-61-00-710-801								
25-61-01-710-801-01	OPERATIONAL TEST OF THE EMERGENCY LOCATOR TRANSMITTER (ELT) G-SWITCH - ELT (32RC)							Service ATA:25
	MOS/MSC	09-Apr-14	O/C					
	HRS	5770.4						
	AFL	3247						
								WO#: NOV 2022
PROC. REF: AMM 25-61-01-710-801PROC. REF: AMM 25-61-01-710-801								
25-61-01-900-803-01	REMOVAL / INSTALLATION OF THE ELT AND REPLACEMENT OF THE ELT BATTERY PACKS (ELT 90 / 91 OR ELT 96 / 97) - ELT (32RC)							Component ATA:25
PN:452-0133	MOS/MSC	15-Dec-22	O/C	TSN 0				
SN:397047-018	HRS	8290.3		TSN 0				
WC#: 25.070	AFL	4878		TSN 0				
								WO#: NOV 2022
PROC. REF: AMM 25-61-01-900-803PROC. REF: AMM 25-61-01-900-803								
25-61-01-900-804-01	REMOVAL / INSTALLATION OF THE ELT AND REPLACEMENT OF THE ELT BATTERY PACK (JOLLIET JE2)							Component ATA:25
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 25-61-01-900-804PROC. REF: AMM 25-61-01-900-804								
25-61-13-200-801-01	VISUAL INSPECTION OF THE ELT BATTERY PACK (JOLLIET JE2) - ELT (32RC)							Service ATA:25
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 25-61-13-200-801PROC. REF: AMM 25-61-13-200-801								
25-61-13-960-801-01	DISCARD OF THE ELT BATTERY PACKS - ELT (32RC)							Service ATA:25
PN:452-0133	MOS/MSC	15-Dec-22	DUE		31-Oct-27 (M)	796 d		LIFE LIMIT
SN:397047-018	HRS	8290.3						
WC#: 25.070	AFL	4878						
								WO#: NOV 2022
PROC. REF: AMM 25-61-13-960-801PROC. REF: AMM 25-61-13-960-801								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 25 - EQUIPMENT/FURNISHINGS								
25-61-21-900-801-01	REMOVAL / INSTALLATION OF THE ELT ANTENNA - ELT ANTENNA (34RC)							Component ATA:25
PN:110-328-01	MOS/MSC	27-Oct-96	O/C	TSN 0				
SN:0233	HRS	231		TSN 0				
WC#: 25.170	AFL	125		TSN 0				
PROC. REF: AMM 25-61-21-900-801	PROC. REF: AMM 25-61-21-900-801							
25-62-00-900-801-01	REMOVAL / INSTALLATION OF THE FDR / CVR UNDERWATER LOCATOR BEACONS - CVR UNDERWATER LOCATOR BEACON (900RK)							Component ATA:25
PN:DK120/90	MOS/MSC	07-Oct-24	O/C	TSN 3				
SN:AT208658	HRS	8507.6		TSN 0				
WC#: 31.070	AFL	5038		TSN 0				
								WO#: NOV 2022
PROC. REF: AMM 25-62-00-900-801	PROC. REF: AMM 25-62-00-900-801							
25-62-00-900-801-02	REMOVAL / INSTALLATION OF THE FDR / CVR UNDERWATER LOCATOR BEACONS - FDR UNDERWATER LOCATOR BEACON (900FZ)							Component ATA:25
PN:DK120/90	MOS/MSC	10-Jun-21	O/C	TSN 26				
SN:AT123547	HRS	7796.3		TSN 362.4				
WC#: 31.100	AFL	4544		TSN 231				
PROC. REF: AMM 25-62-00-900-801	PROC. REF: AMM 25-62-00-900-801							
25-62-01-720-801-01	FUNCTIONAL TEST OF THE FDR / CVR UNDERWATER LOCATOR BEACONS - CVR UNDERWATER LOCATOR BEACON (900RK)							Service ATA:25
PN:DK120/90	MOS	07-Oct-24	25 (+3%)		07-Nov-26	29-Nov-26	438 d (+22)	
SN:AT208658	HRS	8507.6						
WC#: 31.070	AFL	5038						
								WO#: NOV 2022
PROC. REF: AMM 25-62-01-720-801	PROC. REF: AMM 25-62-01-720-801							
25-62-01-720-801-02	FUNCTIONAL TEST OF THE FDR / CVR UNDERWATER LOCATOR BEACONS - FDR UNDERWATER LOCATOR BEACON (900FZ)							Service ATA:25
PN:DK120/90	MOS	10-Oct-23	25 (+3%)		10-Nov-25	02-Dec-25	76 d (+22)	
SN:AT123547	HRS	8437.6						
WC#: 31.100	AFL	4993						
PROC. REF: AMM 25-62-01-720-801	PROC. REF: AMM 25-62-01-720-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 25 - EQUIPMENT/FURNISHINGS								
25-62-05-960-801-01	RESTORATION OF THE FDR / CVR UNDERWATER LOCATOR BEACONS (DISCARD OF THE FDR / CVR ULB BATTERY) - CVR ULB BATTERY (900RK1)							Service ATA:25
PN:DK120/90	MOS/MSC	07-Oct-24	DUE		30-Sep-31 (M)		2226 d	LIFE LIMIT
SN:AT208658	HRS	8507.6						
WC#: 31.070	AFL	5038						
			Expiry Date: : 30-Sep-31					
PROC. REF: AMM 25-62-05-960-801	PROC. REF: AMM 25-62-05-960-801							
25-62-05-960-801-02	RESTORATION OF THE FDR / CVR UNDERWATER LOCATOR BEACONS (DISCARD OF THE FDR / CVR ULB BATTERY) - FDR ULB BATTERY (900FZ1)							Service ATA:25
PN:DK120/90	MOS/MSC	29-May-19	DUE		31-Dec-25 (M)		127 d	LIFE LIMIT
SN:AT123547	HRS	7433.9						
WC#: 31.100	AFL	4313						
PROC. REF: AMM 25-62-05-960-801	PROC. REF: AMM 25-62-05-960-801							
25-63-00-350-801-01	RESTORATION OF THE EMERGENCY VISION ASSURANCE SYSTEM (EVAS) (OVERHAUL) - PILOT EVAS UNIT (L9510MP)							Service ATA:25
	MOS/MSC		N/A					
	HRS							
	AFL							
PROC. REF: AMM 25-63-00-350-801	PROC. REF: AMM 25-63-00-350-801							
25-63-00-350-801-02	RESTORATION OF THE EMERGENCY VISION ASSURANCE SYSTEM (EVAS) (OVERHAUL) - COPILOT EVAS UNIT (R9510MP)							Service ATA:25
	MOS/MSC		N/A					
	HRS							
	AFL							
PROC. REF: AMM 25-63-00-350-801	PROC. REF: AMM 25-63-00-350-801							
25-63-00-710-801-01	OPERATIONAL TEST OF THE EMERGENCY VISION ASSURANCE SYSTEM (EVAS) - PILOT EVAS UNIT (L9510MP)							Service ATA:25
PN:PN	MOS/MSC		O/C					
SN:NOT INSTALLED	HRS							
	AFL							
PROC. REF: AMM 25-63-00-710-801	PROC. REF: AMM 25-63-00-710-801							
25-63-00-710-801-02	OPERATIONAL TEST OF THE EMERGENCY VISION ASSURANCE SYSTEM (EVAS) - COPILOT EVAS UNIT (R9510MP)							Service ATA:25
PN:PN	MOS/MSC		O/C					
SN:NOT INSTALLED	HRS							
	AFL							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 25 - EQUIPMENT/FURNISHINGS								
PROC. REF: AMM 25-63-00-710-801	PROC. REF: AMM 25-63-00-710-801							
25-63-00-900-801-01	REMOVAL / INSTALLATION OF THE EMERGENCY VISION ASSURANCE SYSTEM (EVAS) - PILOT EVAS UNIT (L9510MP)							Component ATA:25
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 25-63-00-900-801	PROC. REF: AMM 25-63-00-900-801							
25-63-00-900-801-02	REMOVAL / INSTALLATION OF THE EMERGENCY VISION ASSURANCE SYSTEM (EVAS) - COPILOT EVAS UNIT (R9510MP)							Component ATA:25
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 25-63-00-900-801	PROC. REF: AMM 25-63-00-900-801							
25-63-01-960-801-01	DISCARD OF THE EVAS BATTERY - PILOT EVAS UNIT (L9510MP)							Service ATA:25
	MOS/MSC		N/A					
	HRS							
	AFL							
PROC. REF: AMM 25-63-01-960-801	PROC. REF: AMM 25-63-01-960-801							
25-63-01-960-801-02	DISCARD OF THE EVAS BATTERY - COPILOT EVAS UNIT (R9510MP)							Service ATA:25
	MOS/MSC		N/A					
	HRS							
	AFL							
PROC. REF: AMM 25-63-01-960-801	PROC. REF: AMM 25-63-01-960-801							
25-64-13-200-801-01	INSPECTION OF LIFE RAFT - NO. 1 LIFE RAFT							Service ATA:25
PN:1015FAUL-H30-1-100	MOS	12-Jan-23	36 (+3%)		12-Jan-26	14-Feb-26	139 d (+33)	
SN:10UL-02972	HRS							
	AFL							
			Inspection Date: : 12-Jan-23					
PROC. REF: AMM 25-64-13-200-801	PROC. REF: AMM 25-64-13-200-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 25 - EQUIPMENT/FURNISHINGS								
25-64-13-200-801-01	INSPECTION OF LIFE RAFT - NO. 2 LIFE RAFT							Service ATA:25
PN:1015FAUL-H30-1-100	MOS	12-Jan-23	36 (+3%)		12-Jan-26	14-Feb-26	139 d (+33)	
SN:10UL-02973	HRS	8290.3						
	AFL	4878						
PROC. REF: AMM 25-64-13-200-801	PROC. REF: AMM 25-64-13-200-801							
25-64-13-200-801-01	INSPECTION OF LIFE RAFT - NO. 3 LIFE RAFT							Service ATA:25
PN:PN	MOS/MSC	02-Feb-96	O/C					
SN:NOT INSTALLED	HRS	0						
	AFL	0						
PROC. REF: AMM 25-64-13-200-801	PROC. REF: AMM 25-64-13-200-801							
25-64-13-200-801-01	INSPECTION OF LIFE RAFT - NO. 4 LIFE RAFT							Service ATA:25
PN:PN	MOS/MSC	02-Feb-96	O/C					
SN:NOT INSTALLED	HRS	0						
	AFL	0						
PROC. REF: AMM 25-64-13-200-801	PROC. REF: AMM 25-64-13-200-801							
25-64-13-350-801-01	RESTORATION OF THE LIFE RAFT (OVERHAUL) - NO. 1 LIFE RAFT							Service ATA:25
PN:1015FAUL-H30-1-100	MOS	12-Jan-23	72 (+3%)		12-Jan-29	16-Mar-29	1235 d (+63)	
SN:10UL-02972	HRS							
WC#: 25.130	AFL							
			OverHaul Date:: 12-Jan-23					
PROC. REF: AMM 25-64-13-350-801	PROC. REF: AMM 25-64-13-350-801							
25-64-13-350-801-01	RESTORATION OF THE LIFE RAFT (OVERHAUL) - NO. 2 LIFE RAFT							Service ATA:25
PN:1015FAUL-H30-1-100	MOS	12-Jan-23	72 (+3%)		12-Jan-29	16-Mar-29	1235 d (+63)	
SN:10UL-02973	HRS	8290.3						
WC#: 25.130	AFL	4878						
PROC. REF: AMM 25-64-13-350-801	PROC. REF: AMM 25-64-13-350-801							
25-64-13-350-801-01	RESTORATION OF THE LIFE RAFT (OVERHAUL) - NO. 3 LIFE RAFT							Service ATA:25
PN:PN	MOS/MSC		O/C					
SN:NOT INSTALLED	HRS							
WC#: 25.135	AFL							
PROC. REF: AMM 25-64-13-350-801	PROC. REF: AMM 25-64-13-350-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 25 - EQUIPMENT/FURNISHINGS								
25-64-13-350-801-01	RESTORATION OF THE LIFE RAFT (OVERHAUL) - NO. 4 LIFE RAFT							Service ATA:25
PN:PN	MOS/MSC	02-Feb-96	O/C					
SN:NOT INSTALLED	HRS							
WC#: 25.135	AFL							
			Inspection Date: : 02-Feb-96					
PROC. REF: AMM 25-64-13-350-801	PROC. REF: AMM 25-64-13-350-801							
25-64-13-900-801-01	NO. 1 LIFE RAFT							Component ATA:25
PN:1015FAUL-H30-1-100	MOS/MSC	12-Jan-23	O/C	TSN 0				
SN:10UL-02972	HRS	8290.3		TSN 0				
WC#: 25.130	AFL	4878		TSN 0				
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
25-64-13-900-801-02	NO. 2 LIFE RAFT							Component ATA:25
PN:1015FAUL-H30-1-100	MOS/MSC	12-Jan-23	O/C	TSN 0				
SN:10UL-02973	HRS	8290.3		TSN 0				
WC#: 25.130	AFL	4878		TSN 0				
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
25-64-13-900-801-03	NO. 3 LIFE RAFT							Component ATA:25
PN:PN	MOS/MSC	19-Apr-02	O/C					
SN:NOT INSTALLED	HRS							
WC#: 25.135	AFL							
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
25-64-13-900-801-04	NO. 4 LIFE RAFT							Component ATA:25
PN:PN	MOS/MSC	19-Apr-02	O/C					
SN:NOT INSTALLED	HRS							
WC#: 25.135	AFL							
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
25-64-13-960-801-01	DISCARD OF THE LIFE RAFT - NO. 1 LIFE RAFT							Service ATA:25
PN:1015FAUL-H30-1-100	MOS/MSC	12-Jan-23	O/C					
SN:10UL-02972	HRS	8290.3						
	AFL	4878						
PROC. REF: AMM 25-64-13-960-801	PROC. REF: AMM 25-64-13-960-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 25 - EQUIPMENT/FURNISHINGS								
25-64-13-960-801-01	DISCARD OF THE LIFE RAFT - NO. 2 LIFE RAFT							Service ATA:25
PN:1015FAUL-H30-1-100	MOS/MSC	12-Jan-23	O/C					
SN:10UL-02973	HRS	8290.3						
	AFL	4878						
PROC. REF: AMM 25-64-13-960-801	PROC. REF: AMM 25-64-13-960-801							
25-64-13-960-801-01	DISCARD OF THE LIFE RAFT - NO. 3 LIFE RAFT							Service ATA:25
PN:PN	MOS/MSC	02-Feb-96	O/C					
SN:NOT INSTALLED	HRS	0						
	AFL	0						
PROC. REF: AMM 25-64-13-960-801	PROC. REF: AMM 25-64-13-960-801							
25-64-13-960-801-01	DISCARD OF THE LIFE RAFT - NO. 4 LIFE RAFT							Service ATA:25
PN:PN	MOS/MSC	02-Feb-96	O/C					
SN:NOT INSTALLED	HRS	0						
	AFL	0						
PROC. REF: AMM 25-64-13-960-801	PROC. REF: AMM 25-64-13-960-801							
25-64-17-350-802-01	RESTORATION OF THE CREW LIFE VESTS (OVERHAUL OR DISCARD) - LH PILOT LIFE VEST (L10ME)							Service ATA:25
PN:P01074-201	MOS	22-Mar-23	60 (+3%)		22-Sep-26 (M)	15-Nov-26	392 d (+54)	OVERHAUL
SN:16091290027	HRS	8352.1						
	AFL	4919						
PROC. REF: AMM 25-64-17-350-802	PROC. REF: AMM 25-64-17-350-802							
25-64-17-350-802-02	RESTORATION OF THE CREW LIFE VESTS (OVERHAUL OR DISCARD) - RH PILOT LIFE VEST (R10ME)							Service ATA:25
PN:P01074-201	MOS	22-Mar-23	60 (+3%)		22-Sep-26 (M)	15-Nov-26	392 d (+54)	OVERHAUL
SN:16091290038	HRS	8352.1						
	AFL	4919						
PROC. REF: AMM 25-64-17-350-802	PROC. REF: AMM 25-64-17-350-802							
25-64-17-350-802-03	RESTORATION OF THE CREW LIFE VESTS (OVERHAUL OR DISCARD) - THIRD CREW MEMBER LIFE VEST (M10ME)							Service ATA:25
PN:P01074-201	MOS	22-Mar-23	60 (+3%)		22-Sep-26 (M)	15-Nov-26	392 d (+54)	OVERHAUL
SN:16091290029	HRS	8352.1						
	AFL	4919						
PROC. REF: AMM 25-64-17-350-802	PROC. REF: AMM 25-64-17-350-802							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 25 - EQUIPMENT/FURNISHINGS								
25-64-17-350-803-01	RESTORATION NO. 15 PASSENGER LIFE VEST (OVERHAUL OR DISCARD)							Service ATA:25
PN:PN	MOS/MSC	10-May-04	O/C					
SN:NOT INSTALLED	HRS	3657						
	AFL	1899						
PROC. REF: AMM 25-64-17-350-803	PROC. REF: AMM 25-64-17-350-803							
25-64-17-350-803-01	RESTORATION OF THE PASSENGER LIFE VESTS (OVERHAUL OR DISCARD) - NO. 1 PASSENGER LIFE VEST							Service ATA:25
PN:P01074-201	MOS	22-Mar-23	60 (+3%)		22-Sep-26 (M)	15-Nov-26	392 d (+54)	OVERHAUL
SN:16091290018	HRS	8352.1						
	AFL	4919						
PROC. REF: AMM 25-64-17-350-803	PROC. REF: AMM 25-64-17-350-803							
25-64-17-350-803-01	RESTORATION OF THE PASSENGER LIFE VESTS (OVERHAUL OR DISCARD) - NO. 10 PASSENGER LIFE VEST							Service ATA:25
PN:P01074-201	MOS	22-Mar-23	60		22-Sep-26 (M)		392 d	OVERHAUL
SN:16091290026	HRS	8352.1						
	AFL	4919						
PROC. REF: AMM 25-64-17-350-803	PROC. REF: AMM 25-64-17-350-803							
25-64-17-350-803-01	RESTORATION OF THE PASSENGER LIFE VESTS (OVERHAUL OR DISCARD) - NO. 11 PASSENGER LIFE VEST							Service ATA:25
PN:P01074-201	MOS	22-Mar-23	60		22-Sep-26 (M)		392 d	OVERHAUL
SN:16091290004	HRS	8352.1						
	AFL	4919						
PROC. REF: AMM 25-64-17-350-803	PROC. REF: AMM 25-64-17-350-803							
25-64-17-350-803-01	RESTORATION OF THE PASSENGER LIFE VESTS (OVERHAUL OR DISCARD) - NO. 12 PASSENGER LIFE VEST							Service ATA:25
PN:P01074-201	MOS	22-Mar-23	60		22-Sep-26 (M)		392 d	OVERHAUL
SN:16091290001	HRS	8352.1						
	AFL	4919						
PROC. REF: AMM 25-64-17-350-803	PROC. REF: AMM 25-64-17-350-803							
25-64-17-350-803-01	RESTORATION OF THE PASSENGER LIFE VESTS (OVERHAUL OR DISCARD) - NO. 13 PASSENGER LIFE VEST							Service ATA:25
PN:P01074-201	MOS	22-Mar-23	60		22-Sep-26 (M)		392 d	OVERHAUL
SN:16091290025	HRS	8352.1						
	AFL	4919						
PROC. REF: AMM 25-64-17-350-803	PROC. REF: AMM 25-64-17-350-803							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 25 - EQUIPMENT/FURNISHINGS								
25-64-17-350-803-01	RESTORATION OF THE PASSENGER LIFE VESTS (OVERHAUL OR DISCARD) - NO. 14 PASSENGER LIFE VEST							Service ATA:25
PN:PN	MOS/MSC	10-May-04	O/C					
SN:NOT INSTALLED	HRS	3657						
	AFL	1899						
PROC. REF: AMM 25-64-17-350-803	PROC. REF: AMM 25-64-17-350-803							
25-64-17-350-803-01	RESTORATION OF THE PASSENGER LIFE VESTS (OVERHAUL OR DISCARD) - NO. 16 PASSENGER LIFE VEST							Service ATA:25
PN:PN	MOS/MSC		O/C					
SN:NOT INSTALLED	HRS							
	AFL							
PROC. REF: AMM 25-64-17-350-803	PROC. REF: AMM 25-64-17-350-803							
25-64-17-350-803-01	RESTORATION OF THE PASSENGER LIFE VESTS (OVERHAUL OR DISCARD) - NO. 17 PASSENGER LIFE VEST							Service ATA:25
PN:PN	MOS/MSC		O/C					
SN:NOT INSTALLED	HRS							
	AFL							
	APH							
PROC. REF: AMM 25-64-17-350-803	PROC. REF: AMM 25-64-17-350-803							
25-64-17-350-803-01	RESTORATION OF THE PASSENGER LIFE VESTS (OVERHAUL OR DISCARD) - NO. 2 PASSENGER LIFE VEST							Service ATA:25
PN:P01074-201	MOS	22-Mar-23	60 (+3%)		22-Sep-26 (M)	15-Nov-26	392 d (+54)	OVERHAUL
SN:16091290028	HRS	8352.1						
	AFL	4919						
PROC. REF: AMM 25-64-17-350-803	PROC. REF: AMM 25-64-17-350-803							
25-64-17-350-803-01	RESTORATION OF THE PASSENGER LIFE VESTS (OVERHAUL OR DISCARD) - NO. 3 PASSENGER LIFE VEST							Service ATA:25
PN:P01074-201	MOS	22-Mar-23	60 (+3%)		22-Sep-26 (M)	15-Nov-26	392 d (+54)	OVERHAUL
SN:16091290019	HRS	8352.1						
	AFL	4919						
PROC. REF: AMM 25-64-17-350-803	PROC. REF: AMM 25-64-17-350-803							
25-64-17-350-803-01	RESTORATION OF THE PASSENGER LIFE VESTS (OVERHAUL OR DISCARD) - NO. 4 PASSENGER LIFE VEST							Service ATA:25
PN:P01074-201	MOS	22-Mar-23	60 (+3%)		22-Sep-26 (M)	15-Nov-26	392 d (+54)	OVERHAUL
SN:16091290021	HRS	8352.1						
	AFL	4919						
PROC. REF: AMM 25-64-17-350-803	PROC. REF: AMM 25-64-17-350-803							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 25 - EQUIPMENT/FURNISHINGS								
25-64-17-350-803-01	RESTORATION OF THE PASSENGER LIFE VESTS (OVERHAUL OR DISCARD) - NO. 5 PASSENGER LIFE VEST							Service ATA:25
PN:P01074-201	MOS	22-Mar-23	60		22-Sep-26 (M)		392 d	OVERHAUL
SN:16091290040	HRS	8352.1						
	AFL	4919						
PROC. REF: AMM 25-64-17-350-803	PROC. REF: AMM 25-64-17-350-803							
25-64-17-350-803-01	RESTORATION OF THE PASSENGER LIFE VESTS (OVERHAUL OR DISCARD) - NO. 6 PASSENGER LIFE VEST							Service ATA:25
PN:P01074-201	MOS	22-Mar-23	60		22-Sep-26 (M)		392 d	OVERHAUL
SN:16091290014	HRS	8352.1						
	AFL	4919						
PROC. REF: AMM 25-64-17-350-803	PROC. REF: AMM 25-64-17-350-803							
25-64-17-350-803-01	RESTORATION OF THE PASSENGER LIFE VESTS (OVERHAUL OR DISCARD) - NO. 7 PASSENGER LIFE VEST							Service ATA:25
PN:P01074-201	MOS	22-Mar-23	60		22-Sep-26 (M)		392 d	OVERHAUL
SN:16091290002	HRS	8352.1						
	AFL	4919						
PROC. REF: AMM 25-64-17-350-803	PROC. REF: AMM 25-64-17-350-803							
25-64-17-350-803-01	RESTORATION OF THE PASSENGER LIFE VESTS (OVERHAUL OR DISCARD) - NO. 8 PASSENGER LIFE VEST							Service ATA:25
PN:P01074-201	MOS	22-Mar-23	60		22-Sep-26 (M)		392 d	OVERHAUL
SN:16091290033	HRS	8352.1						
	AFL	4919						
PROC. REF: AMM 25-64-17-350-803	PROC. REF: AMM 25-64-17-350-803							
25-64-17-350-803-01	RESTORATION OF THE PASSENGER LIFE VESTS (OVERHAUL OR DISCARD) - NO. 9 PASSENGER LIFE VEST							Service ATA:25
PN:P01074-201	MOS	22-Mar-23	60		22-Sep-26 (M)		392 d	OVERHAUL
SN:16091290003	HRS	8352.1						
	AFL	4919						
PROC. REF: AMM 25-64-17-350-803	PROC. REF: AMM 25-64-17-350-803							
25-64-17-900-802-01	PILOT LIFE VEST							Component ATA:25
PN:P01074-201	MOS/MSC	22-Mar-23	O/C	TSN 76, TSO 0				
SN:16091290027	HRS	8352.1		TSN 1801.4, TSO 0				
WC#: 25.080	AFL	4919		TSN 1169, TSO 0				
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 25 - EQUIPMENT/FURNISHINGS								
25-64-17-900-802-02	COPILOT LIFE VEST							Component ATA:25
PN:P01074-201	MOS/MSC	22-Mar-23	O/C	TSN 76, TSO 0				
SN:16091290038	HRS	8352.1		TSN 1801.4, TSO 0				
WC#: 25.080	AFL	4919		TSN 1169, TSO 0				
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
25-64-17-900-802-03	THIRD CREW MEMBER LIFE VEST							Component ATA:25
PN:P01074-201	MOS/MSC	22-Mar-23	O/C	TSN 76, TSO 0				
SN:16091290029	HRS	8352.1		TSN 1801.4, TSO 0				
WC#: 25.085	AFL	4919		TSN 1169, TSO 0				
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
25-64-17-900-803-01	NO. 1 PASSENGER LIFE VEST							Component ATA:25
PN:P01074-201	MOS/MSC	22-Mar-23	O/C	TSN 76, TSO 0				
SN:16091290018	HRS	8352.1		TSN 1801.4, TSO 0				
WC#: 25.090	AFL	4919		TSN 1169, TSO 0				
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
25-64-17-900-803-02	NO. 2 PASSENGER LIFE VEST							Component ATA:25
PN:P01074-201	MOS/MSC	22-Mar-23	O/C	TSN 76, TSO 0				
SN:16091290028	HRS	8352.1		TSN 1801.4, TSO 0				
WC#: 25.090	AFL	4919		TSN 1169, TSO 0				
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
25-64-17-900-803-03	NO. 3 PASSENGER LIFE VEST							Component ATA:25
PN:P01074-201	MOS/MSC	22-Mar-23	O/C	TSN 76, TSO 0				
SN:16091290019	HRS	8352.1		TSN 1801.4, TSO 0				
WC#: 25.095	AFL	4919		TSN 1169, TSO 0				
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
25-64-17-900-803-04	NO. 4 PASSENGER LIFE VEST							Component ATA:25
PN:P01074-201	MOS/MSC	22-Mar-23	O/C	TSN 76, TSO 0				
SN:16091290021	HRS	8352.1		TSN 1801.4, TSO 0				
WC#: 25.095	AFL	4919		TSN 1169, TSO 0				
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 25 - EQUIPMENT/FURNISHINGS								
25-64-17-900-803-05	NO. 5 PASSENGER LIFE VEST							Component ATA:25
PN:P01074-201	MOS/MSC	22-Mar-23	O/C	TSN 76, TSO 0				
SN:16091290040	HRS	8352.1		TSN 1801.4, TSO 0				
WC#: 25.100	AFL	4919		TSN 1169, TSO 0				
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
25-64-17-900-803-06	NO. 6 PASSENGER LIFE VEST							Component ATA:25
PN:P01074-201	MOS/MSC	22-Mar-23	O/C	TSN 76, TSO 0				
SN:16091290014	HRS	8352.1		TSN 1801.4, TSO 0				
WC#: 25.100	AFL	4919		TSN 1169, TSO 0				
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
25-64-17-900-803-07	NO. 7 PASSENGER LIFE VEST							Component ATA:25
PN:P01074-201	MOS/MSC	22-Mar-23	O/C	TSN 76, TSO 0				
SN:16091290002	HRS	8352.1		TSN 1801.4, TSO 0				
WC#: 25.105	AFL	4919		TSN 1169, TSO 0				
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
25-64-17-900-803-08	NO. 8 PASSENGER LIFE VEST							Component ATA:25
PN:P01074-201	MOS/MSC	22-Mar-23	O/C	TSN 76, TSO 0				
SN:16091290033	HRS	8352.1		TSN 1801.4, TSO 0				
WC#: 25.105	AFL	4919		TSN 1169, TSO 0				
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
25-64-17-900-803-09	NO. 9 PASSENGER LIFE VEST							Component ATA:25
PN:P01074-201	MOS/MSC	22-Mar-23	O/C	TSN 76, TSO 0				
SN:16091290003	HRS	8352.1		TSN 1801.4, TSO 0				
WC#: 25.110	AFL	4919		TSN 1169, TSO 0				
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
25-64-17-900-803-10	NO. 10 PASSENGER LIFE VEST							Component ATA:25
PN:P01074-201	MOS/MSC	22-Mar-23	O/C	TSN 76, TSO 0				
SN:16091290026	HRS	8352.1		TSN 1801.4, TSO 0				
WC#: 25.110	AFL	4919		TSN 1169, TSO 0				
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 25 - EQUIPMENT/FURNISHINGS								
25-64-17-900-803-11	NO. 11 PASSENGER LIFE VEST							Component ATA:25
PN:P01074-201	MOS/MSC	22-Mar-23	O/C	TSN 76, TSO 0				
SN:16091290004	HRS	8352.1		TSN 1801.4, TSO 0				
WC#: 25.120	AFL	4919		TSN 1169, TSO 0				
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
25-64-17-900-803-12	NO. 12 PASSENGER LIFE VEST							Component ATA:25
PN:P01074-201	MOS/MSC	22-Mar-23	O/C	TSN 76, TSO 0				
SN:16091290001	HRS	8352.1		TSN 1801.4, TSO 0				
WC#: 25.120	AFL	4919		TSN 1169, TSO 0				
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
25-64-17-900-803-13	NO. 13 PASSENGER LIFE VEST							Component ATA:25
PN:P01074-201	MOS/MSC	22-Mar-23	O/C	TSO 0				
SN:16091290025	HRS	8352.1		TSO 0				
WC#: 25.125	AFL	4919		TSO 0				
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
25-64-17-900-803-14	NO. 14 PASSENGER LIFE VEST							Component ATA:25
PN:PN	MOS/MSC	10-May-04	O/C					
SN:NOT INSTALLED	HRS	3657						
WC#: 25.125	AFL	1899						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
25-64-17-900-803-15	NO. 15 PASSENGER LIFE VEST							Component ATA:25
PN:PN	MOS/MSC	10-May-04	O/C					
SN:NOT INSTALLED	HRS	3657						
WC#: 25.140	AFL	1899						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
25-64-17-900-803-16	NO. 16 PASSENGER LIFE VEST							Component ATA:25
PN:PN	MOS/MSC		O/C					
SN:NOT INSTALLED	HRS							
WC#: 25.140	AFL							
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 25 - EQUIPMENT/FURNISHINGS								
25-64-17-900-803-17	NO. 17 PASSENGER LIFE VEST							Component ATA:25
PN:PN	MOS/MSC		O/C					
SN:NOT INSTALLED	HRS							
WC#: 25.150	AFL							
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
25-90-01-900-801-03	THIRD CREW MEMBER SEAT							Component ATA:25
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
	APH	0		TSN 0				
PROC. REF: AMM GENERIC 1PROC. REF: AMM GENERIC 1								
25-90-19-900-801-01	MICROWAVE OVEN							Component ATA:25
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
	APH	0		TSN 0				
PROC. REF: AMM 25-33-00-900-801PROC. REF: AMM 25-33-00-900-801								
25-92-05-900-801-01	REMOVAL / INSTALLATION OF THE EVASAN MODULE							Component ATA:25
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 25-92-05-900-801PROC. REF: AMM 25-92-05-900-801								
251141	PILOT SEAT BELT							Component ATA:25
PN:1101167-09	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 25.030	AFL	0						
PROC. REF: AMM GENERIC 1PROC. REF: AMM GENERIC 1								
251151	COPILOT SEAT BELT							Component ATA:25
PN:1101168-18	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 25.030	AFL	0						

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 25 - EQUIPMENT/FURNISHINGS								
PROC. REF: AMM GENERIC 1PROC. REF: AMM GENERIC 1								
251161	PILOT HARNESS							Component ATA:25
PN:2825A3X03	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 25.040	AFL	0						
PROC. REF: AMM GENERIC 1PROC. REF: AMM GENERIC 1								
251171	COPILOT HARNESS							Component ATA:25
PN:2825A3X03	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 25.040	AFL	0						
PROC. REF: AMM GENERIC 1PROC. REF: AMM GENERIC 1								
251A05 U	SEAT COPILOT'S ACTUATOR							Component ATA:25
PN:8260	MOS/MSC	24-Sep-97	O/C					
SN:195	HRS	640						
	AFL	342						
251A89 U	GALLEY FAUCET CARTRIDGE VALVE							Component ATA:25
PN:VR277K	MOS/MSC	12-Feb-19	O/C	TSN 0				
SN:051210	HRS	7348.4		TSN 0				
	AFL	4261		TSN 0				
253A01 U	COFFEE MAKER							Component ATA:25
PN:1448-A2	MOS/MSC	29-May-98	O/C					
SN:96-12-22549	HRS	964						
	AFL	515						
253A05 U	EQUIPMENT AUDIT (TPED'S) (ST11071SC) (DOC# L60-CA001)							Service ATA:25
	MOS	07-Oct-24	12		07-Oct-25		42 d	
	HRS	8507.6						
	AFL	5038						

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 25 - EQUIPMENT/FURNISHINGS								
256391	LAVATORY BLOWER							Component ATA:25
PN:EVT205D	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 25.160	AFL	0						
PROC. REF: AMM GENERIC 1PROC. REF: AMM GENERIC 1								
256A54 U	FIRST AID KIT							Component ATA:25
PN:RE1013-107	MOS/MSC	10-Oct-23	O/C	TSN 1				
SN:FA5AS020	HRS	8437.6		TSN 0				
	AFL	4993		TSN 0				
256B35 U	CARDIAC DEFIBRILLATOR							Component ATA:25
PN:989803138311	MOS/MSC	07-Oct-24	O/C	TSN 91				
SN:B07G-00437	HRS	8507.6		TSN 2270.9				
	AFL	5038		TSN 1484				
256B60 U	REPLACE CARDIAC DEFIBRILLATOR BATTERY							Component ATA:25
PN:989803139301	MOS	07-Oct-24	54	TSN 2	07-Feb-29		1261 d	
SN:LOT05873P	HRS	8507.6		TSN 0				
	AFL	5038		TSN 0				
25A001 U	JUMP SEAT LATCH ASSY							Component ATA:25
PN:F90-51386-37	MOS/MSC	18-Dec-17	O/C	TSN 90				
SN:UNKNOWN	HRS	6944.8						
	AFL	4008						
A 53-00-61	FRAME 0 - DAMAGE DATA							Service ATA:25
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 53-00-61PROC. REF: SRM 53-00-61								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 25 - EQUIPMENT/FURNISHINGS								
A 53-01-01	FLOOR PANELS - DAMAGE DATA							Service ATA:25
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 53-01-01	PROC. REF: SRM 53-01-01							
A 53-10-01	NOSE CONE - DAMAGE DATA							Service ATA:25
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 53-10-01	PROC. REF: SRM 53-10-01							
A 53-10-02	ACCEPTANCE CRITERIA FOR BORES OF NLG BALL-JOINT BEARINGS - CORROSION TREATMENT							Service ATA:25
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 53-10-02	PROC. REF: SRM 53-10-02							
A 53-10-03	FUSELAGE SKIN AROUND PRESSURE PROBES - DAMAGE DATA							Service ATA:25
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 53-10-03	PROC. REF: SRM 53-10-03							
A 53-10-04	CORROSION ON FRAME 10 - DAMAGE DATA							Service ATA:25
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 53-10-04	PROC. REF: SRM 53-10-04							
A 53-10-08	ACCEPTANCE CRITERIA FOR BORES OF NLG BALL-JOINT BEARINGS - DIMENSIONAL CHECK							Service ATA:25
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 53-10-08	PROC. REF: SRM 53-10-08							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 25 - EQUIPMENT/FURNISHINGS								
A 53-10-13	ACCEPTANCE CRITERIA FOR CORROSION ON WINDSHIELD FRAMES							Service ATA:25
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 53-10-13	PROC. REF: SRM 53-10-13							
A 53-30-08	FRAME 19 FUSELAGE SKIN AT ENGINE 2 AIR INTAKE PLUG RECEPTACLE - DAMAGE DATA							Service ATA:25
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 53-30-08	PROC. REF: SRM 53-30-08							
A 53-40-11	FUSELAGE SKIN AT STRINGER 12 - DAMAGE DATA							Service ATA:25
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 53-40-11	PROC. REF: SRM 53-40-11							
A 53-40-12	UNDERFLOOR BEAMS - DAMAGE DATA							Service ATA:25
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 53-40-12	PROC. REF: SRM 53-40-12							
A 53-50-08	STUB TRAILING EDGE FAIRING - DAMAGE DATA							Service ATA:25
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 53-50-08	PROC. REF: SRM 53-50-08							
R 52-30-03	REPAIR OF CRACKS ON BAGGAGE COMPARTMENT DOOR SKIN AT SAFETY LATCH							Service ATA:25
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 52-30-03	PROC. REF: SRM 52-30-03							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 25 - EQUIPMENT/FURNISHINGS								
R 52-30-05	REINFORCEMENT OF BAGGAGE COMPARTMENT DOOR FOLDING STEP SUPPORT							Service ATA:25
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 52-30-05	PROC. REF: SRM 52-30-05							
R 53-00-60	REPAIR OF CORROSION ON AFT TANK UPPER PANEL							Service ATA:25
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 53-00-60	PROC. REF: SRM 53-00-60							
R 53-00-70	REPAIR OF CORROSION ON CENTER WING JUNCTION PIPE							Service ATA:25
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 53-00-70	PROC. REF: SRM 53-00-70							
R 53-10-02	REPAIR OF CORROSION ON BORES OF NLG BALL-JOINT BEARINGS							Service ATA:25
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 53-10-02	PROC. REF: SRM 53-10-02							
R 53-10-16	REPAIR OF NOSE LANDING GEAR WELL AT FRAME 0							Service ATA:25
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 53-10-16	PROC. REF: SRM 53-10-16							
R 53-30-08	REPAIR OF FRAME 19 FUSELAGE SKIN AT ENGINE 2 AIR INTAKE PLUG RECEPTACLE							Service ATA:25
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 53-30-08	PROC. REF: SRM 53-30-08							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 25 - EQUIPMENT/FURNISHINGS								
R 53-30-10	REPLACEMENT OF FRAME FITTING							Service ATA:25
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 53-30-10	PROC. REF: SRM 53-30-10							
R 53-40-01	REPAIR OF BEAD SEALANT AT JUNCTION PLATE							Service ATA:25
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 53-40-01	PROC. REF: SRM 53-40-01							
R 53-40-14	REPAIR OF CRACKS ON KEEL BEAM							Service ATA:25
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 53-40-14	PROC. REF: SRM 53-40-14							
R 53-50-12	REPLACEMENT OF DATA PLATE							Service ATA:25
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 53-50-12	PROC. REF: SRM 53-50-12							
R 53-50-13	REPAIR OF FRAME 33 INSIDE APU INLET WELL							Service ATA:25
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 53-50-13	PROC. REF: SRM 53-50-13							
ATA 26 - FIRE PROTECTION								
26-10-00-720-801-01	FUNCTIONAL TEST OF THE PNEUMATIC FIRE DETECTORS - ENGINE 1 FIRE DETECTOR (L2WG)							Service ATA:26
PN:36017090040013	MOS/MSC	01-Jun-17	E/C					
SN:87298	HRS	6741.7	7500		14241.7		5680.8	
WC#: 26.020	AFL	3876						
PROC. REF: AMM 26-10-00-720-801	PROC. REF: AMM 26-10-00-720-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 26 - FIRE PROTECTION								
26-10-00-720-801-02		FUNCTIONAL TEST OF THE PNEUMATIC FIRE DETECTORS - ENGINE 2 FIRE DETECTOR (M2WG)						Service ATA:26
PN:36018290040015	MOS/MSC	08-Dec-17	E/C					
SN:84847	HRS	6935	7500		14435		5874.1	
WC#: 26.020	AFL	3999						
PROC. REF: AMM 26-10-00-720-801	PROC. REF: AMM 26-10-00-720-801							
26-10-00-720-801-03		FUNCTIONAL TEST OF THE PNEUMATIC FIRE DETECTORS - ENGINE 3 FIRE DETECTOR (R2WG)						Service ATA:26
PN:3601-70-900/400-13	MOS/MSC	07-Sep-17	E/C					
SN:114895	HRS	6864.2	7500		14364.2		5803.3	
WC#: 26.030	AFL	3950						
PROC. REF: AMM 26-10-00-720-801	PROC. REF: AMM 26-10-00-720-801							
26-10-00-720-801-04		FUNCTIONAL TEST OF THE PNEUMATIC FIRE DETECTORS - APU FIRE DETECTOR (9WG)						Service ATA:26
PN:36018190040009	MOS/MSC	06-Mar-12	C/C					
SN:86919	HRS	5412						
WC#: 26.040	AFL	3021						
	APH	3925.5	5000		8925.5		2437.1	
PROC. REF: AMM 26-10-00-720-801	PROC. REF: AMM 26-10-00-720-801							
26-10-00-720-801-05		FUNCTIONAL TEST OF THE PNEUMATIC FIRE DETECTORS - LH MLG BAY FIRE DETECTOR (L22WG)						Service ATA:26
PN:B160	MOS/MSC	05-Jun-96	O/C					
SN:3800	HRS	0						
WC#: 26.050	AFL	0						
PROC. REF: AMM 26-10-00-720-801	PROC. REF: AMM 26-10-00-720-801							
26-10-00-720-801-06		FUNCTIONAL TEST OF THE PNEUMATIC FIRE DETECTORS - RH MLG BAY FIRE DETECTOR (R22WG)						Service ATA:26
PN:B160	MOS/MSC	05-Jun-96	O/C					
SN:3721	HRS	0						
WC#: 26.050	AFL	0						
PROC. REF: AMM 26-10-00-720-801	PROC. REF: AMM 26-10-00-720-801							
26-10-17-720-801-01 S		FUNCTIONAL TEST OF THE PINPOINT FIRE DETECTORS - LH MLG BAY FIRE DETECTOR (L22WG)						Service ATA:26
	MOS	10-Oct-23						
	HRS	8437.6	3200 (+40)					
WC#: 26.050	AFL	4993						

PKG:22

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 26 - FIRE PROTECTION								
PROC. REF: AMM 26-10-17-720-801	PROC. REF: AMM 26-10-17-720-801							
26-10-17-720-801-02	S	FUNCTIONAL TEST OF THE PINPOINT FIRE DETECTORS - RH MLG BAY FIRE DETECTOR (R22WG)						Service ATA:26
	MOS	10-Oct-23						
	HRS	8437.6	3200 (+40)					
WC#: 26.050	AFL	4993						
								PKG:22
PROC. REF: AMM 26-10-17-720-801	PROC. REF: AMM 26-10-17-720-801							
26-10-17-900-801-01		REMOVAL / INSTALLATION OF THE MAIN LANDING GEAR BAY PINPOINT FIRE DETECTORS - LH MLG BAY FIRE DETECTOR (L22WG)						Component ATA:26
PN:B160	MOS/MSC	02-Feb-96	O/C					
SN:3800	HRS	0		TSN 0				
WC#: 26.050	AFL	0						
PROC. REF: AMM 26-10-17-900-801	PROC. REF: AMM 26-10-17-900-801							
26-10-17-900-801-02		REMOVAL / INSTALLATION OF THE MAIN LANDING GEAR BAY PINPOINT FIRE DETECTORS - RH MLG BAY FIRE DETECTOR (R22WG)						Component ATA:26
PN:B160	MOS/MSC	02-Feb-96	O/C					
SN:3721	HRS	0		TSN 0				
WC#: 26.050	AFL	0						
PROC. REF: AMM 26-10-17-900-801	PROC. REF: AMM 26-10-17-900-801							
26-10-19-900-801-01		REMOVAL / INSTALLATION OF THE ENGINE, APU AND MAIN LANDING GEAR BAY FIRE DETECTORS - ENGINE 1 FIRE DETECTOR (L2WG)						Component ATA:26
PN:36017090040013	MOS/MSC	03-Apr-06	O/C					
SN:87298	HRS	4368.8		TSN 4368.8				
WC#: 26.020	AFL	2379						
PROC. REF: AMM 26-10-19-900-801	PROC. REF: AMM 26-10-19-900-801							
26-10-19-900-801-02		REMOVAL / INSTALLATION OF THE ENGINE, APU AND MAIN LANDING GEAR BAY FIRE DETECTORS - ENGINE 2 FIRE DETECTOR (M2WG)						Component ATA:26
PN:36018290040015	MOS/MSC	03-Apr-06	O/C					
SN:84847	HRS	4368.8		TSN 4368.8				
WC#: 26.020	AFL	2379						
PROC. REF: AMM 26-10-19-900-801	PROC. REF: AMM 26-10-19-900-801							

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 26 - FIRE PROTECTION								
26-10-19-900-801-03	REMOVAL / INSTALLATION OF THE ENGINE, APU AND MAIN LANDING GEAR BAY FIRE DETECTORS - ENGINE 3 FIRE DETECTOR (R2WG)							Component ATA:26
PN:3601-70-900/400-13	MOS/MSC	07-Sep-17	O/C	TSN 4				
SN:114895	HRS	6864.2		TSN 0				
WC#: 26.030	AFL	3950		TSN 0				
PROC. REF: AMM 26-10-19-900-801	PROC. REF: AMM 26-10-19-900-801							
26-10-19-900-801-04	REMOVAL / INSTALLATION OF THE ENGINE, APU AND MAIN LANDING GEAR BAY FIRE DETECTORS - APU FIRE DETECTOR (9WG)							Component ATA:26
PN:36018190040009	MOS/MSC	30-Jan-04	O/C					
SN:86919	HRS	3657		TSN 3657				
WC#: 26.040	AFL	1899						
PROC. REF: AMM 26-10-19-900-801	PROC. REF: AMM 26-10-19-900-801							
26-10-19-900-801-05	REMOVAL / INSTALLATION OF THE ENGINE, APU AND MAIN LANDING GEAR BAY FIRE DETECTORS - LH MLG BAY FIRE DETECTOR (L22WG)							Component ATA:26
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 26-10-19-900-801	PROC. REF: AMM 26-10-19-900-801							
26-10-19-900-801-06	REMOVAL / INSTALLATION OF THE ENGINE, APU AND MAIN LANDING GEAR BAY FIRE DETECTORS - RH MLG BAY FIRE DETECTOR (R22WG)							Component ATA:26
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 26-10-19-900-801	PROC. REF: AMM 26-10-19-900-801							
26-10-21-710-801-01	OPERATIONAL TEST OF THE BAGGAGE COMPARTMENT SMOKE DETECTOR - SMOKE DETECTOR (23WG)							Service ATA:26
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 26-10-21-710-801	PROC. REF: AMM 26-10-21-710-801							
26-10-25-710-801-01	OPERATIONAL TEST OF THE LAVATORY COMPARTMENT SMOKE DETECTORS							Service ATA:26
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 26-10-25-710-801	PROC. REF: AMM 26-10-25-710-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 26 - FIRE PROTECTION								
26-20-00-760-801-01	INSULATION TEST OF EXTINGUISHER PERCUSSION CIRCUITS - CIRCUITS OF PERCUSSION CARTRIDGES (L3WB) AND (L4WB)							Service ATA:26
	MOS/MSC	29-Oct-15	O/C					
	HRS	6214.3						
WC#: 26.080	AFL	3536						
PROC. REF: AMM 26-20-00-760-801	PROC. REF: AMM 26-20-00-760-801							
26-20-00-760-801-02	INSULATION TEST OF EXTINGUISHER PERCUSSION CIRCUITS - CIRCUITS OF PERCUSSION CARTRIDGES (R5WB) AND (R6WB)							Service ATA:26
	MOS/MSC	29-Oct-15	O/C					
	HRS	6214.3						
WC#: 26.090	AFL	3536						
PROC. REF: AMM 26-20-00-760-801	PROC. REF: AMM 26-20-00-760-801							
26-20-00-760-801-03	INSULATION TEST OF EXTINGUISHER PERCUSSION CIRCUITS - CIRCUITS OF PERCUSSION CARTRIDGES (L5WB) AND (L6WB)							Service ATA:26
	MOS/MSC	29-Oct-15	O/C					
	HRS	6214.3						
WC#: 26.100	AFL	3536						
PROC. REF: AMM 26-20-00-760-801	PROC. REF: AMM 26-20-00-760-801							
26-20-00-760-801-04	INSULATION TEST OF EXTINGUISHER PERCUSSION CIRCUITS - CIRCUITS OF PERCUSSION CARTRIDGES (R3WB) AND (R4WB)							Service ATA:26
	MOS/MSC	29-Oct-15	O/C					
	HRS	6214.3						
WC#: 26.110	AFL	3536						
PROC. REF: AMM 26-20-00-760-801	PROC. REF: AMM 26-20-00-760-801							
26-20-00-760-801-05	INSULATION TEST OF EXTINGUISHER PERCUSSION CIRCUITS - CIRCUITS OF PERCUSSION CARTRIDGES (9WB) AND (27WB)							Service ATA:26
	MOS/MSC	29-Oct-15	O/C					
	HRS	6214.3						
WC#: 26.120	AFL	3536						
PROC. REF: AMM 26-20-00-760-801	PROC. REF: AMM 26-20-00-760-801							
26-20-01-760-801-01 S	CHECK OF THE CORRECT OPERATION OF FIRE EXTINGUISHER CONTROL SWITCHES - ENGINE 1 "DISCH" SWITCH (2WB9) (POSITION "1")							Service ATA:26
	MOS	11-Mar-20	72 (+2m)					
	HRS	7541.7						
	AFL	4391	3750					
								PKG:31
PROC. REF: AMM 26-20-01-760-801	PROC. REF: AMM 26-20-01-760-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 26 - FIRE PROTECTION								
26-20-01-760-801-02 S	CHECK OF THE CORRECT OPERATION OF FIRE EXTINGUISHER CONTROL SWITCHES - ENGINE 1 "DISCH" SWITCH (2WB9) (POSITION "2")							Service ATA:26
	MOS	11-Mar-20	72 (+2m)					
	HRS	7541.7						
	AFL	4391	3750					
								PKG:31
PROC. REF: AMM 26-20-01-760-801PROC. REF: AMM 26-20-01-760-801								
26-20-01-760-801-03 S	CHECK OF THE CORRECT OPERATION OF FIRE EXTINGUISHER CONTROL SWITCHES - ENGINE 2 "DISCH" SWITCH (2WB14) (POSITION "1")							Service ATA:26
	MOS	11-Mar-20	72 (+2m)					
	HRS	7541.7						
	AFL	4391	3750					
								PKG:31
PROC. REF: AMM 26-20-01-760-801PROC. REF: AMM 26-20-01-760-801								
26-20-01-760-801-04 S	CHECK OF THE CORRECT OPERATION OF FIRE EXTINGUISHER CONTROL SWITCHES - ENGINE 2 "DISCH" SWITCH (2WB14) (POSITION "2")							Service ATA:26
	MOS	11-Mar-20	72 (+2m)					
	HRS	7541.7						
	AFL	4391	3750					
								PKG:31
PROC. REF: AMM 26-20-01-760-801PROC. REF: AMM 26-20-01-760-801								
26-20-01-760-801-05 S	CHECK OF THE CORRECT OPERATION OF FIRE EXTINGUISHER CONTROL SWITCHES - ENGINE 3 "DISCH" SWITCH (2WB19) (POSITION "1")							Service ATA:26
	MOS	11-Mar-20	72 (+2m)					
	HRS	7541.7						
	AFL	4391	3750					
								PKG:31
PROC. REF: AMM 26-20-01-760-801PROC. REF: AMM 26-20-01-760-801								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 26 - FIRE PROTECTION								
26-20-01-760-801-06 S	CHECK OF THE CORRECT OPERATION OF FIRE EXTINGUISHER CONTROL SWITCHES - ENGINE 3 "DISCH" SWITCH (2WB19) (POSITION "2")							Service ATA:26
	MOS	11-Mar-20	72 (+2m)					
	HRS	7541.7						
	AFL	4391	3750					
								PKG:31
PROC. REF: AMM 26-20-01-760-801 PROC. REF: AMM 26-20-01-760-801								
26-20-01-760-801-07 S	CHECK OF THE CORRECT OPERATION OF FIRE EXTINGUISHER CONTROL SWITCHES - "FIRE APU" SWITCH (2WB3)							Service ATA:26
	MOS	11-Mar-20	72 (+2m)					
	HRS	7541.7						
WC#: 26.180	AFL	4391	3750					
								PKG:31
PROC. REF: AMM 26-20-01-760-801 PROC. REF: AMM 26-20-01-760-801								
26-20-01-760-801-08 S	CHECK OF THE CORRECT OPERATION OF FIRE EXTINGUISHER CONTROL SWITCHES - "FIRE BAG COMP" SWITCH (2WB1)							Service ATA:26
	MOS	11-Mar-20	72 (+2m)					
	HRS	7541.7						
WC#: 26.180	AFL	4391	3750					
								PKG:31
PROC. REF: AMM 26-20-01-760-801 PROC. REF: AMM 26-20-01-760-801								
26-20-01-900-801-01	REMOVAL / INSTALLATION OF THE FIRE CONTROL PANEL - FIRE CONTROL PANEL (2WB)							Component ATA:26
PN:90350-1	MOS/MSC	02-Feb-96	O/C					
SN:109	HRS	0		TSN 0				
WC#: 26.010	AFL	0						
PROC. REF: AMM 26-20-01-900-801 PROC. REF: AMM 26-20-01-900-801								
26-20-09-220-801-01	WEIGHING OF THE FIRE EXTINGUISHERS - APU, BAGGAGE COMPARTMENT FIRE EXTINGUISHER (22WB)							Service ATA:26
PN:861630	MOS	29-Jul-25	12 (+1m)		10-Jul-26	10-Aug-26	318 d (+31)	
SN:57501	HRS	8559.4						
WC#: 26.120	AFL	5068						
			WeightCheck Date : : 10-Jul-25					
PROC. REF: AMM 26-20-09-220-801 PROC. REF: AMM 26-20-09-220-801								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 26 - FIRE PROTECTION								
26-20-09-220-801-02	WEIGHING OF THE FIRE EXTINGUISHERS - ENGINE 1 FIRST-SHOOT, ENGINE 2 SECOND-SHOOT FIRE EXTINGUISHER (3WB1)						Service	ATA:26
PN:861630	MOS	29-Jul-25	12 (+1m)		10-Jul-26	10-Aug-26	318 d (+31)	
SN:25795	HRS	8559.4						
WC#: 26.080	AFL	5068						
			WeightCheck Date : : 10-Jul-25					
PROC. REF: AMM 26-20-09-220-801	PROC. REF: AMM 26-20-09-220-801							
26-20-09-220-801-03	WEIGHING OF THE FIRE EXTINGUISHERS - ENGINE 2 FIRST-SHOOT, ENGINE 1 SECOND-SHOOT FIRE EXTINGUISHER (L3WB2)						Service	ATA:26
PN:861630	MOS	29-Jul-25	12 (+1m)		10-Jul-26	10-Aug-26	318 d (+31)	
SN:58513	HRS	8559.4						
WC#: 26.100	AFL	5068						
			WeightCheck Date : : 10-Jul-25					
PROC. REF: AMM 26-20-09-220-801	PROC. REF: AMM 26-20-09-220-801							
26-20-09-220-801-04	WEIGHING OF THE FIRE EXTINGUISHERS - ENGINE 3 FIRST-SHOOT, ENGINE 2 SECOND-SHOOT FIRE EXTINGUISHER (3WB3)						Service	ATA:26
PN:861630	MOS	29-Jul-25	12 (+1m)		10-Jul-26	10-Aug-26	318 d (+31)	
SN:56344	HRS	8559.4						
WC#: 26.110	AFL	5068						
			WeightCheck Date : : 10-Jul-25					
PROC. REF: AMM 26-20-09-220-801	PROC. REF: AMM 26-20-09-220-801							
26-20-09-220-801-05	WEIGHING OF THE FIRE EXTINGUISHERS - ENGINE 2 FIRST-SHOOT, ENGINE 3 SECOND-SHOOT FIRE EXTINGUISHER (R3WB2)						Service	ATA:26
PN:861630	MOS	29-Jul-25	12 (+1m)		10-Jul-26	10-Aug-26	318 d (+31)	
SN:25783	HRS	8559.4						
WC#: 26.090	AFL	5068						
			WeightCheck Date : : 10-Jul-25					
PROC. REF: AMM 26-20-09-220-801	PROC. REF: AMM 26-20-09-220-801							
26-20-09-350-801-01	RESTORATION OF THE FIRE EXTINGUISHERS (HYDROSTATIC TEST AND PRESSURE GAGE CALIBRATION) - APU, BAGGAGE COMPARTMENT FIRE EXTINGUISHER (22WB)						Service	ATA:26
PN:861630	MOS	12-Sep-23	60		12-Sep-28		1113 d	MANDATORY
SN:57501	HRS							
WC#: 26.120	AFL							
			HydroCheck Date: : 12-Sep-23					
PROC. REF: AMM 26-20-09-350-801	PROC. REF: AMM 26-20-09-350-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 26 - FIRE PROTECTION								
26-20-09-350-801-02	RESTORATION OF THE FIRE EXTINGUISHERS (HYDROSTATIC TEST AND PRESSURE GAGE CALIBRATION) - ENGINE 1 FIRST-SHOOT, ENGINE 2 SECOND-SHOOT FIRE EXTINGUISHER (3WB1)							Service ATA:26
PN:861630	MOS	07-Oct-24	60		22-Aug-29		1457 d	MANDATORY
SN:25795	HRS	8507.6						
WC#: 26.080	AFL	5038						
			HydroCheck Date: : 22-Aug-24					
PROC. REF: AMM 26-20-09-350-801PROC. REF: AMM 26-20-09-350-801								
26-20-09-350-801-03	RESTORATION OF THE FIRE EXTINGUISHERS (HYDROSTATIC TEST AND PRESSURE GAGE CALIBRATION) - ENGINE 2 FIRST-SHOOT, ENGINE 1 SECOND-SHOOT FIRE EXTINGUISHER (L3WB2)							Service ATA:26
PN:861630	MOS	07-Oct-24	60		21-Aug-29		1456 d	MANDATORY
SN:58513	HRS	8507.6						
WC#: 26.100	AFL	5038						
			HydroCheck Date: : 21-Aug-24					
PROC. REF: AMM 26-20-09-350-801PROC. REF: AMM 26-20-09-350-801								
26-20-09-350-801-04	RESTORATION OF THE FIRE EXTINGUISHERS (HYDROSTATIC TEST AND PRESSURE GAGE CALIBRATION) - ENGINE 3 FIRST-SHOOT, ENGINE 2 SECOND-SHOOT FIRE EXTINGUISHER (3WB3)							Service ATA:26
PN:861630	MOS	07-Oct-24	60		21-Aug-29		1456 d	MANDATORY
SN:56344	HRS	8507.6						
WC#: 26.110	AFL	5038						
			HydroCheck Date: : 21-Aug-24					
PROC. REF: AMM 26-20-09-350-801PROC. REF: AMM 26-20-09-350-801								
26-20-09-350-801-05	RESTORATION OF THE FIRE EXTINGUISHERS (HYDROSTATIC TEST AND PRESSURE GAGE CALIBRATION) - ENGINE 2 FIRST-SHOOT, ENGINE 3 SECOND-SHOOT FIRE EXTINGUISHER (R3WB2)							Service ATA:26
PN:861630	MOS	07-Oct-24	60		21-Aug-29		1456 d	MANDATORY
SN:25783	HRS	8507.6						
WC#: 26.090	AFL	5038						
			HydroCheck Date: : 21-Aug-24					
PROC. REF: AMM 26-20-09-350-801PROC. REF: AMM 26-20-09-350-801								
26-20-09-900-801-01	REMOVAL / INSTALLATION OF THE FIRE EXTINGUISHERS - APU, BAGGAGE COMPARTMENT FIRE EXTINGUISHER (22WB)							Component ATA:26
PN:861630	MOS/MSC	29-Jul-25	H/T					
SN:57501	HRS	8559.4						
WC#: 26.120	AFL	5068						
PROC. REF: AMM 26-20-09-900-801PROC. REF: AMM 26-20-09-900-801								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 26 - FIRE PROTECTION								
26-20-09-900-801-02	REMOVAL / INSTALLATION OF THE FIRE EXTINGUISHERS - ENGINE 1 FIRST-SHOOT, ENGINE 2 SECOND-SHOOT FIRE EXTINGUISHER (3WB1)							Component ATA:26
PN:861630	MOS/MSC	29-Jul-25	H/T	TSN 446, TSO 11				
SN:25795	HRS	8559.4		TSO 51.8				
WC#: 26.080	AFL	5068		TSO 30				
PROC. REF: AMM 26-20-09-900-801	PROC. REF: AMM 26-20-09-900-801							
26-20-09-900-801-03	REMOVAL / INSTALLATION OF THE FIRE EXTINGUISHERS - ENGINE 2 FIRST-SHOOT, ENGINE 1 SECOND-SHOOT FIRE EXTINGUISHER (L3WB2)							Component ATA:26
PN:861630	MOS/MSC	29-Jul-25	H/T	TSN 294, TSO 11				
SN:58513	HRS	8559.4		TSO 51.8				
WC#: 26.100	AFL	5068		TSO 30				
PROC. REF: AMM 26-20-09-900-801	PROC. REF: AMM 26-20-09-900-801							
26-20-09-900-801-04	REMOVAL / INSTALLATION OF THE FIRE EXTINGUISHERS - ENGINE 3 FIRST-SHOOT, ENGINE 2 SECOND-SHOOT FIRE EXTINGUISHER (3WB3)							Component ATA:26
PN:861630	MOS/MSC	29-Jul-25	H/T	TSN 338, TSO 11				
SN:56344	HRS	8559.4		TSO 51.8				
WC#: 26.110	AFL	5068		TSO 30				
PROC. REF: AMM 26-20-09-900-801	PROC. REF: AMM 26-20-09-900-801							
26-20-09-900-801-05	REMOVAL / INSTALLATION OF THE FIRE EXTINGUISHERS - ENGINE 2 FIRST-SHOOT, ENGINE 3 SECOND-SHOOT FIRE EXTINGUISHER (R3WB2)							Component ATA:26
PN:861630	MOS/MSC	29-Jul-25	H/T	TSN 446, TSO 11				
SN:25783	HRS	8559.4		TSO 51.8				
WC#: 26.090	AFL	5068		TSO 30				
PROC. REF: AMM 26-20-09-900-801	PROC. REF: AMM 26-20-09-900-801							
26-20-11-700-801-01	CHECKING OF THE APU, BAGGAGE COMPARTMENT FIRE EXTINGUISHER FOR CLOGGING							Service ATA:26
	MOS/MSC	14-Jul-14	O/C					
	HRS	5799.6						
	AFL	3266						
PROC. REF: AMM 26-20-11-700-801	PROC. REF: AMM 26-20-11-700-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 26 - FIRE PROTECTION								
26-20-11-700-801-02	CHECKING OF THE NO. 1 ENGINE FIRST-SHOOT, NO. 2 ENGINE SECOND-SHOOT FIRE EXTINGUISHER LINES FOR CLOGGING							Service ATA:26
	MOS/MSC	14-Jul-14	O/C					
	HRS	5799.6						
	AFL	3266						
PROC. REF: AMM 26-20-11-700-801	PROC. REF: AMM 26-20-11-700-801							
26-20-11-700-801-03	CHECKING OF THE NO. 2 ENGINE FIRST-SHOOT, NO. 1 ENGINE SECOND-SHOOT FIRE EXTINGUISHER LINES FOR CLOGGING							Service ATA:26
	MOS/MSC	14-Jul-14	O/C					
	HRS	5799.6						
	AFL	3266						
PROC. REF: AMM 26-20-11-700-801	PROC. REF: AMM 26-20-11-700-801							
26-20-11-700-801-04	CHECKING OF THE NO. 3 ENGINE FIRST-SHOOT, NO. 2 ENGINE SECOND-SHOOT FIRE EXTINGUISHER LINES FOR CLOGGING							Service ATA:26
	MOS/MSC	14-Jul-14	O/C					
	HRS	5799.6						
	AFL	3266						
PROC. REF: AMM 26-20-11-700-801	PROC. REF: AMM 26-20-11-700-801							
26-20-11-700-801-05	CHECKING OF THE NO. 2 ENGINE FIRST-SHOOT, NO. 3 ENGINE SECOND-SHOOT FIRE EXTINGUISHER LINES FOR CLOGGING							Service ATA:26
	MOS/MSC	14-Jul-14	O/C					
	HRS	5799.6						
	AFL	3266						
PROC. REF: AMM 26-20-11-700-801	PROC. REF: AMM 26-20-11-700-801							
26-20-11-700-801-07 S	CHECKING EXTINGUISHING LINES FOR CLOGGING - EXTINGUISHING LINE A							Service ATA:26
	MOS	11-Mar-20	72					
	HRS	7541.7						
	AFL	4391	3750					
								PKG:31
PROC. REF: AMM 26-20-11-700-801	PROC. REF: AMM 26-20-11-700-801							
26-20-11-700-801-08 S	CHECKING EXTINGUISHING LINES FOR CLOGGING - EXTINGUISHING LINE B							Service ATA:26
	MOS	11-Mar-20	72					
	HRS	7541.7						
	AFL	4391	3750					
								PKG:31
PROC. REF: AMM 26-20-11-700-801	PROC. REF: AMM 26-20-11-700-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 26 - FIRE PROTECTION								
26-20-11-700-801-09 S	CHECKING EXTINGUISHING LINES FOR CLOGGING - EXTINGUISHING LINE C							Service ATA:26
	MOS	11-Mar-20	72					
	HRS	7541.7						
	AFL	4391	3750					
								PKG:31
PROC. REF: AMM 26-20-11-700-801 PROC. REF: AMM 26-20-11-700-801								
26-20-11-700-801-10 S	CHECKING EXTINGUISHING LINES FOR CLOGGING - EXTINGUISHING LINE D							Service ATA:26
	MOS	11-Mar-20	72					
	HRS	7541.7						
	AFL	4391	3750					
								PKG:31
PROC. REF: AMM 26-20-11-700-801 PROC. REF: AMM 26-20-11-700-801								
26-20-11-700-801-11 S	CHECKING EXTINGUISHING LINES FOR CLOGGING - EXTINGUISHING LINE E							Service ATA:26
	MOS	11-Mar-20	72					
	HRS	7541.7						
	AFL	4391	3750					
								PKG:31
PROC. REF: AMM 26-20-11-700-801 PROC. REF: AMM 26-20-11-700-801								
26-20-11-700-801-12 S	CHECKING EXTINGUISHING LINES FOR CLOGGING - EXTINGUISHING LINE F							Service ATA:26
	MOS	11-Mar-20	72					
	HRS	7541.7						
	AFL	4391	3750					
								PKG:31
PROC. REF: AMM 26-20-11-700-801 PROC. REF: AMM 26-20-11-700-801								
26-20-12-900-801-01	REMOVAL / INSTALLATION OF THE ENGINE SHUTTLE VALVES - ENGINE 1 SHUTTLE VALVE (L509WB)							Component ATA:26
PN:861585	MOS/MSC	02-Feb-96	H/T					
SN:2457	HRS	0		TSN 0				
WC#: 26.200	AFL	0						
PROC. REF: AMM 26-20-12-900-801 PROC. REF: AMM 26-20-12-900-801								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 26 - FIRE PROTECTION								
26-20-12-900-801-02	REMOVAL / INSTALLATION OF THE ENGINE SHUTTLE VALVES - ENGINE 3 SHUTTLE VALVE (R509WB)							Component ATA:26
PN:861585	MOS/MSC	03-Dec-19	H/T	TSN 0				
SN:6883	HRS	7523.7		TSN 0				
WC#: 26.200	AFL	4377		TSN 0				
PROC. REF: AMM 26-20-12-900-801	PROC. REF: AMM 26-20-12-900-801							
26-20-12-900-801-03	REMOVAL / INSTALLATION OF THE ENGINE SHUTTLE VALVES - ENGINE 2 LH SHUTTLE VALVE (M509WB1)							Component ATA:26
PN:861585	MOS/MSC	02-Feb-96	H/T					
SN:2464	HRS	0		TSN 0				
WC#: 26.210	AFL	0						
PROC. REF: AMM 26-20-12-900-801	PROC. REF: AMM 26-20-12-900-801							
26-20-12-900-801-04	REMOVAL / INSTALLATION OF THE ENGINE SHUTTLE VALVES - ENGINE 2 RH SHUTTLE VALVE (M509WB2)							Component ATA:26
PN:861585	MOS/MSC	02-Feb-96	H/T					
SN:2467	HRS	0		TSN 0				
WC#: 26.210	AFL	0						
PROC. REF: AMM 26-20-12-900-801	PROC. REF: AMM 26-20-12-900-801							
26-20-12-960-801-01	DISCARD OF THE ENGINE SHUTTLE VALVES - ENGINE 1 SHUTTLE VALVE (L509WB)							Service ATA:26
PN:861585	MOS/MSC	02-Feb-96	A/R					SCRAP
SN:2457	HRS	0		TAC 0				
	AFL	0						
PROC. REF: AMM 26-20-12-960-801	PROC. REF: AMM 26-20-12-960-801							
26-20-12-960-801-02	DISCARD OF THE ENGINE SHUTTLE VALVES - ENGINE 3 SHUTTLE VALVE (R509WB)							Service ATA:26
PN:861585	MOS/MSC	03-Dec-19	A/R					SCRAP
SN:6883	HRS							
	AFL							
PROC. REF: AMM 26-20-12-960-801	PROC. REF: AMM 26-20-12-960-801							
26-20-12-960-801-03	DISCARD OF THE ENGINE SHUTTLE VALVES - ENGINE 2 LH SHUTTLE VALVE (M509WB1)							Service ATA:26
PN:861585	MOS/MSC	02-Feb-96	A/R					SCRAP
SN:2464	HRS	0		TAC 0				
	AFL	0						
PROC. REF: AMM 26-20-12-960-801	PROC. REF: AMM 26-20-12-960-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 26 - FIRE PROTECTION								
26-20-12-960-801-04	DISCARD OF THE ENGINE SHUTTLE VALVES - ENGINE 2 RH SHUTTLE VALVE (M509WB2)							Service ATA:26
PN:861585	MOS/MSC	02-Feb-96	A/R					SCRAP
SN:2467	HRS	0		TAC 0				
	AFL	0						
PROC. REF: AMM 26-20-12-960-801	PROC. REF: AMM 26-20-12-960-801							
26-20-13-900-801-01	REMOVAL / INSTALLATION OF THE FIRE EXTINGUISHER PERCUSSION CARTRIDGES - ENGINE 1 FIRST-SHOOT PERCUSSION CARTRIDGE (L3WB)							Component ATA:26
PN:861385	MOS/MSC	27-Oct-20	H/T	TSN 0				
SN:N/A	HRS	7627.5		TSN 0				
	AFL	4445		TSN 0				
PROC. REF: AMM 26-20-13-900-801	PROC. REF: AMM 26-20-13-900-801							
26-20-13-900-801-02	REMOVAL / INSTALLATION OF THE FIRE EXTINGUISHER PERCUSSION CARTRIDGES - ENGINE 3 FIRST-SHOOT PERCUSSION CARTRIDGE (R3WB)							Component ATA:26
PN:861375	MOS/MSC	02-Sep-20	H/T	TSN 12				
SN:NSN	HRS	7605.7		TSN 0				
	AFL	4432		TSN 0				
PROC. REF: AMM 26-20-13-900-801	PROC. REF: AMM 26-20-13-900-801							
26-20-13-900-801-03	REMOVAL / INSTALLATION OF THE FIRE EXTINGUISHER PERCUSSION CARTRIDGES - ENGINE 2 SECOND-SHOOT LH PERCUSSION CARTRIDGE (L4WB)							Component ATA:26
PN:861375	MOS/MSC	27-Oct-20	H/T	TSN 0				
SN:N/A	HRS	7627.5		TSN 0				
	AFL	4445		TSN 0				
PROC. REF: AMM 26-20-13-900-801	PROC. REF: AMM 26-20-13-900-801							
26-20-13-900-801-04	REMOVAL / INSTALLATION OF THE FIRE EXTINGUISHER PERCUSSION CARTRIDGES - ENGINE 2 SECOND-SHOOT RH PERCUSSION CARTRIDGE (R4WB)							Component ATA:26
PN:861385	MOS/MSC	27-Oct-20	H/T	TSN 0				
SN:N/A	HRS	7627.5		TSN 0				
	AFL	4445		TSN 0				
PROC. REF: AMM 26-20-13-900-801	PROC. REF: AMM 26-20-13-900-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 26 - FIRE PROTECTION								
26-20-13-900-801-05	REMOVAL / INSTALLATION OF THE FIRE EXTINGUISHER PERCUSSION CARTRIDGES - ENGINE 1 SECOND-SHOOT PERCUSSION CARTRIDGE (L5WB)							Component ATA:26
PN:861385	MOS/MSC	27-Oct-20	H/T	TSN 0				
SN:N/A	HRS	7627.5		TSN 0				
	AFL	4445		TSN 0				
PROC. REF: AMM 26-20-13-900-801PROC. REF: AMM 26-20-13-900-801								
26-20-13-900-801-06	REMOVAL / INSTALLATION OF THE FIRE EXTINGUISHER PERCUSSION CARTRIDGES - ENGINE 3 SECOND-SHOOT PERCUSSION CARTRIDGE (R5WB)							Component ATA:26
PN:861375	MOS/MSC	27-Oct-20	H/T	TSN 0				
SN:N/A	HRS	7627.5		TSN 0				
	AFL	4445		TSN 0				
PROC. REF: AMM 26-20-13-900-801PROC. REF: AMM 26-20-13-900-801								
26-20-13-900-801-07	REMOVAL / INSTALLATION OF THE FIRE EXTINGUISHER PERCUSSION CARTRIDGES - ENGINE 2 FIRST-SHOOT LH PERCUSSION CARTRIDGE (L6WB)							Component ATA:26
PN:861375	MOS/MSC	27-Oct-20	H/T	TSN 0				
SN:N/A	HRS	7627.5		TSN 0				
	AFL	4445		TSN 0				
PROC. REF: AMM 26-20-13-900-801PROC. REF: AMM 26-20-13-900-801								
26-20-13-900-801-08	REMOVAL / INSTALLATION OF THE FIRE EXTINGUISHER PERCUSSION CARTRIDGES - ENGINE 2 FIRST-SHOOT RH PERCUSSION CARTRIDGE (R6WB)							Component ATA:26
PN:861385	MOS/MSC	27-Oct-20	H/T	TSN 0				
SN:N/A	HRS	7627.5		TSN 0				
	AFL	4445		TSN 0				
PROC. REF: AMM 26-20-13-900-801PROC. REF: AMM 26-20-13-900-801								
26-20-13-900-801-09	REMOVAL / INSTALLATION OF THE FIRE EXTINGUISHER PERCUSSION CARTRIDGES - APU PERCUSSION CARTRIDGE (27WB)							Component ATA:26
PN:861375	MOS/MSC	10-Oct-23	H/T	TSN 46				
SN:44	HRS	8437.6		TSN 0				
	AFL	4993		TSN 0				
PROC. REF: AMM 26-20-13-900-801PROC. REF: AMM 26-20-13-900-801								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 26 - FIRE PROTECTION								
26-20-13-900-801-10	REMOVAL / INSTALLATION OF THE FIRE EXTINGUISHER PERCUSSION CARTRIDGES - BAGGAGE COMPARTMENT PERCUSSION CARTRIDGE (9WB)							Component ATA:26
PN:861385	MOS/MSC	10-Oct-23	H/T	TSN 47				
SN:40	HRS	8437.6		TSN 0				
	AFL	4993		TSN 0				
PROC. REF: AMM 26-20-13-900-801PROC. REF: AMM 26-20-13-900-801								
26-20-13-960-801-01	DISCARD OF THE FIRE EXTINGUISHER PERCUSSION CARTRIDGES - ENGINE 1 FIRST-SHOOT PERCUSSION CARTRIDGE (L3WB)							Service ATA:26
PN:861385	MOS	27-Oct-20	60		27-Oct-25		62 d	SCRAP
SN:N/A	HRS							
WC#: 26.080	AFL							
			Installation Date: : 27-Oct-20					
PROC. REF: AMM 26-20-13-960-801PROC. REF: AMM 26-20-13-960-801								
26-20-13-960-801-01M	DISCARD NO. 1 ENGINE FIRST SHOOT FIRE EXTINGUISHER PERCUSSION (L3WB) CARTRIDGE (LIFE LIMIT)							Service ATA:26
PN:861385	MOS	28-Jan-20	84		28-Jan-27		520 d	LIFE LIMIT
SN:N/A	HRS							
WC#: 26.080	AFL							
			Manufacture Date:: 28-Jan-20					
PROC. REF: AMM 26-20-13-960-801PROC. REF: AMM 26-20-13-960-801								
26-20-13-960-801-02	DISCARD OF THE FIRE EXTINGUISHER PERCUSSION CARTRIDGES - ENGINE 3 FIRST-SHOOT PERCUSSION CARTRIDGE (R3WB)							Service ATA:26
PN:861375	MOS	02-Sep-20	60		02-Sep-25		7 d	SCRAP
SN:NSN	HRS							
WC#: 26.110	AFL							
			Installation Date: : 02-Sep-20					
PROC. REF: AMM 26-20-13-960-801PROC. REF: AMM 26-20-13-960-801								
26-20-13-960-801-02M	DISCARD NO. 3 ENGINE FIRST SHOOT FIRE EXTINGUISHER PERCUSSION (R3WB) CARTRIDGE (LIFE LIMIT)							Service ATA:26
PN:861375	MOS	20-Sep-19	84		20-Sep-26		390 d	LIFE LIMIT
SN:NSN	HRS							
WC#: 26.110	AFL							
			Manufacture Date:: 20-Sep-19					
PROC. REF: AMM 26-20-13-960-801PROC. REF: AMM 26-20-13-960-801								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 26 - FIRE PROTECTION								
26-20-13-960-801-03	DISCARD OF THE FIRE EXTINGUISHER PERCUSSION CARTRIDGES - ENGINE 2 SECOND-SHOOT LH PERCUSSION CARTRIDGE (L4WB)						Service	ATA:26
PN:861375	MOS	27-Oct-20	60		27-Oct-25		62 d	SCRAP
SN:N/A	HRS							
WC#: 26.080	AFL							
			Installation Date: : 27-Oct-20					
PROC. REF: AMM 26-20-13-960-801	PROC. REF: AMM 26-20-13-960-801							
26-20-13-960-801-03M	DISCARD NO. 2 ENGINE SECOND SHOOT LH FIRE EXTINGUISHER PERCUSSION (L4WB) CARTRIDGE (LIFE LIMIT)						Service	ATA:26
PN:861375	MOS	11-Dec-19	84		11-Dec-26		472 d	LIFE LIMIT
SN:N/A	HRS							
WC#: 26.080	AFL							
			Manufacture Date:: 11-Dec-19					
PROC. REF: AMM 26-20-13-960-801	PROC. REF: AMM 26-20-13-960-801							
26-20-13-960-801-04	DISCARD OF THE FIRE EXTINGUISHER PERCUSSION CARTRIDGES - ENGINE 2 SECOND-SHOOT RH PERCUSSION CARTRIDGE (R4WB)						Service	ATA:26
PN:861385	MOS	27-Oct-20	60		27-Oct-25		62 d	SCRAP
SN:N/A	HRS							
WC#: 26.110	AFL							
			Installation Date: : 27-Oct-20					
PROC. REF: AMM 26-20-13-960-801	PROC. REF: AMM 26-20-13-960-801							
26-20-13-960-801-04M	DISCARD NO. 2 ENGINE SECOND SHOOT RH FIRE EXTINGUISHER PERCUSSION (R4WB) CARTRIDGE (LIFE LIMIT)						Service	ATA:26
PN:861385	MOS	28-Jan-20	84		28-Jan-27		520 d	LIFE LIMIT
SN:N/A	HRS							
WC#: 26.110	AFL							
			Manufacture Date:: 28-Jan-20					
PROC. REF: AMM 26-20-13-960-801	PROC. REF: AMM 26-20-13-960-801							
26-20-13-960-801-05	DISCARD OF THE FIRE EXTINGUISHER PERCUSSION CARTRIDGES - ENGINE 1 SECOND-SHOOT PERCUSSION CARTRIDGE (L5WB)						Service	ATA:26
PN:861385	MOS	27-Oct-20	60		27-Oct-25		62 d	SCRAP
SN:N/A	HRS							
WC#: 26.100	AFL							
			Installation Date: : 27-Oct-20					
PROC. REF: AMM 26-20-13-960-801	PROC. REF: AMM 26-20-13-960-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 26 - FIRE PROTECTION								
26-20-13-960-801-05M	DISCARD NO. 1 ENGINE SECOND SHOOT FIRE EXTINGUISHER PERCUSSION (L5WB) CARTRIDGE (LIFE LIMIT)						Service	ATA:26
PN:861385	MOS	28-Jan-20	84		28-Jan-27		520 d	LIFE LIMIT
SN:N/A	HRS							
WC#: 26.100	AFL							
			Manufacture Date:: 28-Jan-20					
PROC. REF: AMM 26-20-13-960-801	PROC. REF: AMM 26-20-13-960-801							
26-20-13-960-801-06	DISCARD OF THE FIRE EXTINGUISHER PERCUSSION CARTRIDGES - ENGINE 3 SECOND-SHOOT PERCUSSION CARTRIDGE (R5WB)						Service	ATA:26
PN:861375	MOS	27-Oct-20	60		27-Oct-25		62 d	SCRAP
SN:N/A	HRS							
WC#: 26.090	AFL							
			Installation Date: : 27-Oct-20					
PROC. REF: AMM 26-20-13-960-801	PROC. REF: AMM 26-20-13-960-801							
26-20-13-960-801-06M	DISCARD NO. 3 ENGINE SECOND SHOOT FIRE EXTINGUISHER PERCUSSION (R5WB) CARTRIDGE (LIFE LIMIT)						Service	ATA:26
PN:861375	MOS	11-Dec-19	84		11-Dec-26		472 d	LIFE LIMIT
SN:N/A	HRS							
WC#: 26.090	AFL							
			Manufacture Date:: 11-Dec-19					
PROC. REF: AMM 26-20-13-960-801	PROC. REF: AMM 26-20-13-960-801							
26-20-13-960-801-07	DISCARD OF THE FIRE EXTINGUISHER PERCUSSION CARTRIDGES - ENGINE 2 FIRST-SHOOT LH PERCUSSION CARTRIDGE (L6WB)						Service	ATA:26
PN:861375	MOS	27-Oct-20	60		27-Oct-25		62 d	SCRAP
SN:N/A	HRS							
WC#: 26.100	AFL							
			Installation Date: : 27-Oct-20					
PROC. REF: AMM 26-20-13-960-801	PROC. REF: AMM 26-20-13-960-801							
26-20-13-960-801-07M	DISCARD NO. 2 ENGINE FIRST SHOOT LH FIRE EXTINGUISHER PERCUSSION (L6WB) CARTRIDGE (LIFE LIMIT)						Service	ATA:26
PN:861375	MOS	11-Dec-19	84		11-Dec-26		472 d	LIFE LIMIT
SN:N/A	HRS							
WC#: 26.100	AFL							
			Manufacture Date:: 11-Dec-19					
PROC. REF: AMM 26-20-13-960-801	PROC. REF: AMM 26-20-13-960-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 26 - FIRE PROTECTION								
26-20-13-960-801-08	DISCARD OF THE FIRE EXTINGUISHER PERCUSSION CARTRIDGES - ENGINE 2 FIRST-SHOOT RH PERCUSSION CARTRIDGE (R6WB)						Service	ATA:26
PN:861385	MOS	27-Oct-20	60		27-Oct-25		62 d	SCRAP
SN:N/A	HRS							
WC#: 26.090	AFL							
			Installation Date: : 27-Oct-20					
PROC. REF: AMM 26-20-13-960-801	PROC. REF: AMM 26-20-13-960-801							
26-20-13-960-801-08M	DISCARD NO. 2 ENGINE FIRST SHOOT RH FIRE EXTINGUISHER PERCUSSION (R6WB) CARTRIDGE (LIFE LIMIT)						Service	ATA:26
PN:861385	MOS	28-Jan-20	84		28-Jan-27		520 d	LIFE LIMIT
SN:N/A	HRS							
WC#: 26.090	AFL							
			Manufacture Date:: 28-Jan-20					
PROC. REF: AMM 26-20-13-960-801	PROC. REF: AMM 26-20-13-960-801							
26-20-13-960-801-09	DISCARD OF THE FIRE EXTINGUISHER PERCUSSION CARTRIDGES - APU PERCUSSION CARTRIDGE (27WB)						Service	ATA:26
PN:861375	MOS	10-Oct-23	60		10-Oct-28		1141 d	SCRAP
SN:44	HRS							
WC#: 26.120	AFL							
			Installation Date: : 10-Oct-23					
PROC. REF: AMM 26-20-13-960-801	PROC. REF: AMM 26-20-13-960-801							
26-20-13-960-801-09M	DISCARD APU FIRE EXTINGUISHER PERCUSSION (27WB) CARTRIDGE (LIFE LIMIT)						Service	ATA:26
PN:861375	MOS	01-Dec-19	84		01-Dec-29 (M)		1558 d	LIFE LIMIT
SN:44	HRS							
WC#: 26.120	AFL							
PROC. REF: AMM 26-20-13-960-801	PROC. REF: AMM 26-20-13-960-801							
26-20-13-960-801-10	DISCARD OF THE FIRE EXTINGUISHER PERCUSSION CARTRIDGES - BAGGAGE COMPARTMENT PERCUSSION CARTRIDGE (9WB)						Service	ATA:26
PN:861385	MOS	10-Oct-23	60		10-Oct-28		1141 d	SCRAP
SN:40	HRS							
WC#: 26.120	AFL							
			Installation Date: : 10-Oct-23					
PROC. REF: AMM 26-20-13-960-801	PROC. REF: AMM 26-20-13-960-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 26 - FIRE PROTECTION								
26-20-13-960-801-10M	DISCARD BAGGAGE COMPARTMENT FIRE EXTINGUISHER PERCUSSION (9WB) CARTRIDGE (LIFE LIMIT)							Service ATA:26
PN:861385	MOS	01-Nov-19	84		01-Nov-29 (M)		1528 d	LIFE LIMIT
SN:40	HRS							
WC#: 26.120	AFL							
PROC. REF: AMM 26-20-13-960-801	PROC. REF: AMM 26-20-13-960-801							
26-20-15-720-801-01	WEIGHING OF THE PORTABLE FIRE EXTINGUISHERS - COCKPIT PORTABLE FIRE EXTINGUISHER (500WB)							Service ATA:26
PN:C352	MOS	07-Oct-24	12 (+3%)		07-Oct-25	18-Oct-25	42 d (+11)	
SN:Y-649043	HRS	8507.6						
WC#: 26.130	AFL	5038						
								WO#: NOV 2022
PROC. REF: AMM 26-20-15-720-801	PROC. REF: AMM 26-20-15-720-801							
26-20-15-720-801-02	WEIGHING OF THE PORTABLE FIRE EXTINGUISHERS - CABIN FRONT PORTABLE FIRE EXTINGUISHER (501WB)							Service ATA:26
PN:C352	MOS	07-Oct-24	12 (+3%)		07-Oct-25	18-Oct-25	42 d (+11)	
SN:Y-439906	HRS	8507.6						
WC#: 26.140	AFL	5038						
								WO#: NOV 2022
PROC. REF: AMM 26-20-15-720-801	PROC. REF: AMM 26-20-15-720-801							
26-20-15-720-801-03	WEIGHING OF THE PORTABLE FIRE EXTINGUISHERS - CABIN REAR PORTABLE FIRE EXTINGUISHER (502WB)							Service ATA:26
PN:C352	MOS	07-Oct-24	12 (+3%)		07-Oct-25	18-Oct-25	42 d (+11)	
SN:Y-547480	HRS	8507.6						
WC#: 26.150	AFL	5038						
								WO#: NOV 2022
PROC. REF: AMM 26-20-15-720-801	PROC. REF: AMM 26-20-15-720-801							
26-20-15-790-801-01	HYDROSTATIC TEST OF THE PORTABLE FIRE EXTINGUISHERS - COCKPIT PORTABLE FIRE EXTINGUISHER (500WB)							Service ATA:26
PN:C352	MOS	13-Nov-20	60		13-Nov-25		79 d	
SN:Y-649043	HRS	0						
WC#: 26.130	AFL	0						
PROC. REF: AMM 26-20-15-790-801	PROC. REF: AMM 26-20-15-790-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 26 - FIRE PROTECTION								
26-20-15-790-801-02	HYDROSTATIC TEST OF THE PORTABLE FIRE EXTINGUISHERS - CABIN FRONT PORTABLE FIRE EXTINGUISHER (501WB)							Service ATA:26
PN:C352	MOS	13-Nov-20	60		13-Nov-25		79 d	
SN:Y-439906	HRS	7627.5						
WC#: 26.140	AFL	4445						
PROC. REF: AMM 26-20-15-790-801	PROC. REF: AMM 26-20-15-790-801							
26-20-15-790-801-03	HYDROSTATIC TEST OF THE PORTABLE FIRE EXTINGUISHERS - CABIN REAR PORTABLE FIRE EXTINGUISHER (502WB)							Service ATA:26
PN:C352	MOS	13-Nov-20	60		13-Nov-25		79 d	
SN:Y-547480	HRS	7627.5						
WC#: 26.150	AFL	4445						
PROC. REF: AMM 26-20-15-790-801	PROC. REF: AMM 26-20-15-790-801							
26-20-19-720-801-01	WEIGHING OF THE DISPOSABLE FIRE EXTINGUISHER - DISPOSABLE FIRE EXTINGUISHER (L7513ME)							Service ATA:26
PN:PN	MOS/MSC		N/A					
SN:UNKNOWN	HRS							
	AFL							
PROC. REF: AMM 26-20-19-720-801	PROC. REF: AMM 26-20-19-720-801							
26-90-01-900-801-01	DISPOSABLE FIRE EXTINGUISHER							Component ATA:26
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
	APH	0		TSN 0				
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
261251	BAGGAGE COMPARTMENT SMOKE DETECTOR							Component ATA:26
PN:FR2220	MOS/MSC	11-Dec-20	O/C					
SN:291	HRS	7632.6						
WC#: 26.060	AFL	4447						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
261301	NO. 1 AND NO. 3 ENGINE MONITOR BOX							Component ATA:26
PN:6342-01	MOS/MSC	02-Feb-96	O/C					
SN:643	HRS	0		TSN 0				
WC#: 26.070	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 26 - FIRE PROTECTION								
261311	NO. 2 ENGINE AND APU FIRE MONITOR BOX							Component ATA:26
PN:6342-01	MOS/MSC	02-Feb-96	O/C					
SN:645	HRS	0		TSN 0				
WC#: 26.070	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
262601	COCKPIT PORTABLE HALON FIRE EXTINGUISHER							Component ATA:26
PN:C352	MOS/MSC	16-Nov-20	O/C	TSN 72, TSR 0				
SN:Y-649043	HRS	7627.5		TSN 0				
WC#: 26.130	AFL	4445		TSN 0				
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
262651	FORWARD CABIN PORTABLE HALON FIRE EXTINGUISHER							Component ATA:26
PN:C352	MOS/MSC	13-May-21	O/C	TSN 90, TSR 6				
SN:Y-439906	HRS	7765						
WC#: 26.140	AFL	4527						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
262701	AFT CABIN PORTABLE HALON FIRE EXTINGUISHER							Component ATA:26
PN:C352	MOS/MSC	13-May-21	O/C	TSN 90, TSR 6				
SN:Y-547480	HRS	7765						
WC#: 26.150	AFL	4527						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
262751	BAGGAGE COMPARTMENT PORTABLE EXTINGUISHER							Component ATA:26
PN:PN	MOS/MSC		N/A					
SN:UNKNOWN	HRS							
	AFL							
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
ATA 27 - FLIGHT CONTROLS								
27-00-00-220-801-01	INTEGRITY CHECK AND VISUAL INSPECTION FOR CORROSION AND EXTERNAL LEAKS ON FLIGHT CONTROL HYDRAULIC COMPONENTS							Service ATA:27
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 27-00-00-220-801	PROC. REF: AMM 27-00-00-220-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 27 - FLIGHT CONTROLS								
27-00-00-220-801-01A		INTEGRITY CHECK AND VISUAL INSPECTION FOR CORROSION AND EXTERNAL LEAKS ON FLIGHT CONTROL HYDRAULIC COMPONENTS (MANDATORY 5-40)						Service ATA:27
	MOS	24-Apr-17						MANDATORY 5-40
	HRS	6721.9	4000		10721.9		2161	
WC#: 27.010	AFL	3866						
	APH	5039.1						
PROC. REF: AMM 27-00-00-220-801	PROC. REF: AMM 27-00-00-220-801							
27-00-00-270-801-01		ULTRASONIC INSPECTION OF FLIGHT CONTROL SYSTEM COMPOSITE RODS						Service ATA:27
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 27-00-00-270-801	PROC. REF: AMM 27-00-00-270-801							
27-00-00-640-801-01	S	PRESSURE GREASING OF THE SERVO-ACTUATOR BEARINGS - LH AILERON SERVO-ACTUATOR (L521CC)						Service ATA:27
	MOS	11-Mar-20	144 (+2m)					
	HRS	7541.7						
WC#: 27.065	AFL	4391	7500					
								PKG:32
PROC. REF: AMM 27-00-00-640-801	PROC. REF: AMM 27-00-00-640-801							
27-00-00-640-801-02	S	PRESSURE GREASING OF THE SERVO-ACTUATOR BEARINGS - RH AILERON SERVO-ACTUATOR (R521CC)						Service ATA:27
	MOS	11-Mar-20	144 (+2m)					
	HRS	7541.7						
WC#: 27.065	AFL	4391	7500					
								PKG:32
PROC. REF: AMM 27-00-00-640-801	PROC. REF: AMM 27-00-00-640-801							
27-00-00-640-801-03	S	PRESSURE GREASING OF THE SERVO-ACTUATOR BEARINGS - RUDDER SERVO-ACTUATOR (571CC)						Service ATA:27
	MOS	11-Mar-20	144 (+2m)					
	HRS	7541.7						
WC#: 27.125	AFL	4391	7500					
								PKG:32
PROC. REF: AMM 27-00-00-640-801	PROC. REF: AMM 27-00-00-640-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 27 - FLIGHT CONTROLS								
27-00-00-640-801-04 S	PRESSURE GREASING OF THE SERVO-ACTUATOR BEARINGS - ELEVATOR SERVO-ACTUATOR (522CW)							Service ATA:27
	MOS	11-Mar-20	144 (+2m)					
	HRS	7541.7						
WC#: 27.200	AFL	4391	7500					
								PKG:32
PROC. REF: AMM 27-00-00-640-801	PROC. REF: AMM 27-00-00-640-801							
27-00-00-640-803-01 S	PRESSURE GREASING / LUBRICATION OF FLIGHT CONTROL BEARINGS AND HINGE PINS IN PRESSURIZED AREA							Service ATA:27
	MOS	11-Mar-20	144 (+2m)					
	HRS	7541.7						
WC#: 27.020	AFL	4391	7500					
								PKG:32
PROC. REF: AMM 27-00-00-640-803	PROC. REF: AMM 27-00-00-640-803							
27-00-00-640-804-01 S	PRESSURE GREASING / LUBRICATION OF FLIGHT CONTROL BEARINGS AND HINGE PINS OUTSIDE PRESSURIZED AREA							Service ATA:27
	MOS	11-Mar-20	144 (+2m)					
	HRS	7541.7						
WC#: 27.015	AFL	4391	7500					
								PKG:32
PROC. REF: AMM 27-00-00-640-804	PROC. REF: AMM 27-00-00-640-804							
27-00-00-640-806-01 S	VISUAL INSPECTION AND GREASING OF YAW AND PITCH CONTROL SEALED BOXES - RUDDER							Service ATA:27
	MOS	11-Mar-20	144 (+2m)					
	HRS	7541.7						
WC#: 27.155	AFL	4391	7500					
								PKG:32
PROC. REF: AMM 27-00-00-640-806	PROC. REF: AMM 27-00-00-640-806							
27-00-00-640-806-02 S	VISUAL INSPECTION AND GREASING OF YAW AND PITCH CONTROL SEALED BOXES - ELEVATOR							Service ATA:27
	MOS	11-Mar-20	144 (+2m)					
	HRS	7541.7						
WC#: 27.252	AFL	4391	7500					
								PKG:32
PROC. REF: AMM 27-00-00-640-806	PROC. REF: AMM 27-00-00-640-806							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 27 - FLIGHT CONTROLS								
27-00-00-710-801-01 S	OPERATIONAL TEST OF THE FLIGHT CONTROLS - HYDRAULIC SYSTEM 1							Service ATA:27
	MOS	10-Oct-23						
	HRS	8437.6	1600 (+40)					
	AFL	4993						
								PKG:21
PROC. REF: AMM 27-00-00-710-801	PROC. REF: AMM 27-00-00-710-801							
27-00-00-710-801-02	OPERATIONAL TEST OF THE FLIGHT CONTROLS - HYDRAULIC SYSTEM 2							Service ATA:27
	MOS	21-Jul-21						
	HRS	7877.2	1600 (+40)		9477.2	9517.2	916.3 (+40)	
	AFL	4599						
PROC. REF: AMM 27-00-00-710-801	PROC. REF: AMM 27-00-00-710-801							
27-00-00-710-802-01 S	OPERATIONAL TEST OF THE TRIM SYSTEMS - ROLL TRIM							Service ATA:27
	MOS	11-Mar-20	72 (+2m)					
	HRS	7541.7						
	AFL	4391	3750					
								PKG:31
PROC. REF: AMM 27-00-00-710-802	PROC. REF: AMM 27-00-00-710-802							
27-00-00-710-802-02 S	OPERATIONAL TEST OF THE TRIM SYSTEMS - ROLL EMERGENCY TRIM							Service ATA:27
	MOS	11-Mar-20	72 (+2m)					
	HRS	7541.7						
	AFL	4391	3750					
								PKG:31
PROC. REF: AMM 27-00-00-710-802	PROC. REF: AMM 27-00-00-710-802							
27-00-00-710-802-03 S	OPERATIONAL TEST OF THE TRIM SYSTEMS - YAW TRIM							Service ATA:27
	MOS	11-Mar-20	72 (+2m)					
	HRS	7541.7						
WC#: 27.075	AFL	4391	3750					
								PKG:31
PROC. REF: AMM 27-00-00-710-802	PROC. REF: AMM 27-00-00-710-802							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 27 - FLIGHT CONTROLS								
27-00-00-720-803-01 S	FUNCTIONAL TEST OF THE AUXILIARY AFU (AAFU CONNECTION AND VISUAL INSPECTION) - LH ROLL AAFU (L522CC)							Service ATA:27
	MOS	11-Mar-20	144 (+2m)					
	HRS	7541.7						
WC#: 27.095	AFL	4391	7500					
								PKG:32
PROC. REF: AMM 27-00-00-720-803PROC. REF: AMM 27-00-00-720-803								
27-00-00-720-803-01A	FUNCTIONAL TEST OF THE AUXILIARY AFU (AAFU CONNECTION AND VISUAL INSPECTION) - LH ROLL AAFU (L522CC) (MANDATORY 5-40)							Service ATA:27
	MOS	11-Mar-20						MANDATORY 5-40
	HRS	7541.7	10000		17541.7		8980.8	
WC#: 27.095	AFL	4391						
PROC. REF: AMM 27-00-00-720-803PROC. REF: AMM 27-00-00-720-803								
27-00-00-720-803-02 S	FUNCTIONAL TEST OF THE AUXILIARY AFU (AAFU CONNECTION AND VISUAL INSPECTION) - RH ROLL AAFU (R522CC)							Service ATA:27
	MOS	11-Mar-20	144 (+2m)					
	HRS	7541.7						
WC#: 27.095	AFL	4391	7500					
								PKG:32
PROC. REF: AMM 27-00-00-720-803PROC. REF: AMM 27-00-00-720-803								
27-00-00-720-803-02A	FUNCTIONAL TEST OF THE AUXILIARY AFU (AAFU CONNECTION AND VISUAL INSPECTION) - RH ROLL AAFU (R522CC) (MANDATORY 5-40)							Service ATA:27
	MOS	11-Mar-20						MANDATORY 5-40
	HRS	7541.7	10000		17541.7		8980.8	
WC#: 27.095	AFL	4391						
PROC. REF: AMM 27-00-00-720-803PROC. REF: AMM 27-00-00-720-803								
27-00-00-720-803-03 S	FUNCTIONAL TEST OF THE AUXILIARY AFU (AAFU CONNECTION AND VISUAL INSPECTION) - PITCH AAFU (523CW)							Service ATA:27
	MOS	11-Mar-20	144 (+2m)					
	HRS	7541.7						
WC#: 27.230	AFL	4391	7500					
								PKG:32
PROC. REF: AMM 27-00-00-720-803PROC. REF: AMM 27-00-00-720-803								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 27 - FLIGHT CONTROLS								
27-00-00-720-803-03A	FUNCTIONAL TEST OF THE AUXILIARY AFU (AAFU CONNECTION AND VISUAL INSPECTION) - PITCH AAFU (523CW) (MANDATORY 5-40)							Service ATA:27
	MOS	11-Mar-20						MANDATORY 5-40
	HRS	7541.7	10000		17541.7		8980.8	
WC#: 27.230	AFL	4391						
PROC. REF: AMM 27-00-00-720-803	PROC. REF: AMM 27-00-00-720-803							
27-00-00-720-803-04 S	FUNCTIONAL TEST OF THE AUXILIARY AFU (AAFU CONNECTION AND VISUAL INSPECTION) - YAW AAFU (572CC)							Service ATA:27
	MOS	11-Mar-20	144 (+2m)					
	HRS	7541.7						
WC#: 27.165	AFL	4391	7500					
								PKG:32
PROC. REF: AMM 27-00-00-720-803	PROC. REF: AMM 27-00-00-720-803							
27-00-00-720-803-04A	FUNCTIONAL CHECK (AAFU CONNECTION AND VISUAL INSPECTION) (MANDATORY 5-40)							Service ATA:27
	MOS	11-Mar-20						MANDATORY 5-40
	HRS	7541.7	10000		17541.7		8980.8	
WC#: 27.165	AFL	4391						
PROC. REF: AMM 27-00-00-720-803	PROC. REF: AMM 27-00-00-720-803							
27-00-00-720-806-01	BRIEF CHECK OF THE FLIGHT CONTROL FORCE PATTERNS - ROLL							Service ATA:27
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 27-00-00-720-806	PROC. REF: AMM 27-00-00-720-806							
27-00-00-720-806-02	BRIEF CHECK OF THE FLIGHT CONTROL FORCE PATTERNS - YAW							Service ATA:27
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 27-00-00-720-806	PROC. REF: AMM 27-00-00-720-806							
27-00-00-720-806-03	BRIEF CHECK OF THE FLIGHT CONTROL FORCE PATTERNS - PITCH							Service ATA:27
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 27-00-00-720-806	PROC. REF: AMM 27-00-00-720-806							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 27 - FLIGHT CONTROLS								
27-00-00-720-807-01	DETAILED CHECK OF THE FLIGHT CONTROL FORCE PATTERNS - AILERON							Service ATA:27
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
	APH	0						
PROC. REF: AMM 27-00-00-720-807	PROC. REF: AMM 27-00-00-720-807							
27-00-00-720-807-02	DETAILED CHECK OF THE FLIGHT CONTROL FORCE PATTERNS - RUDDER							Service ATA:27
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
	APH	0						
PROC. REF: AMM 27-00-00-720-807	PROC. REF: AMM 27-00-00-720-807							
27-00-00-720-807-03	DETAILED CHECK OF THE FLIGHT CONTROL FORCE PATTERNS - ELEVATOR							Service ATA:27
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
	APH	0						
PROC. REF: AMM 27-00-00-720-807	PROC. REF: AMM 27-00-00-720-807							
27-00-00-790-804-01 S	CHECK OF THE INTERNAL LEAKS OF SERVO-ACTUATORS - LH AILERON SERVO-ACTUATOR (L521CC)							Service ATA:27
	MOS	11-Mar-20	72 (+2m)					
	HRS	7541.7						
WC#: 27.065	AFL	4391	3750					
								PKG:31
PROC. REF: AMM 27-00-00-790-804	PROC. REF: AMM 27-00-00-790-804							
27-00-00-790-804-02 S	CHECK OF THE INTERNAL LEAKS OF SERVO-ACTUATORS - RH AILERON SERVO-ACTUATOR (R521CC)							Service ATA:27
	MOS	11-Mar-20	72 (+2m)					
	HRS	7541.7						
WC#: 27.065	AFL	4391	3750					
								PKG:31
PROC. REF: AMM 27-00-00-790-804	PROC. REF: AMM 27-00-00-790-804							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 27 - FLIGHT CONTROLS								
27-00-00-790-804-03 S	CHECK OF THE INTERNAL LEAKS OF SERVO-ACTUATORS - RUDDER SERVO-ACTUATOR (571CC)							Service ATA:27
	MOS	11-Mar-20	72 (+2m)					
	HRS	7541.7						
WC#: 27.125	AFL	4391	3750					
								PKG:31
PROC. REF: AMM 27-00-00-790-804	PROC. REF: AMM 27-00-00-790-804							
27-00-00-790-804-04 S	CHECK OF THE INTERNAL LEAKS OF SERVO-ACTUATORS - ELEVATOR SERVO-ACTUATOR (522CW)							Service ATA:27
	MOS	11-Mar-20	72 (+2m)					
	HRS	7541.7						
WC#: 27.200	AFL	4391	3750					
								PKG:31
PROC. REF: AMM 27-00-00-790-804	PROC. REF: AMM 27-00-00-790-804							
27-00-00-900-806-01	REMOVAL / INSTALLATION OF THE AIRBRAKE / TAILPLANE / TRIM CONTROL BOX - AIRBRAKE/TAILPLANE/TRIM CONTROL BOX (2CF)							Component ATA:27
PN:013015-14	MOS/MSC	22-Jul-19	O/C	TSR 1				
SN:1452	HRS	7455.9		TSN 5158, TSR 0				
WC#: 27.035	AFL	4327		TSN 3113, TSR 0				
PROC. REF: AMM 27-00-00-900-806	PROC. REF: AMM 27-00-00-900-806							
27-00-00-910-801-01	FLIGHT CONTROL SYSTEM MAINTENANCE AND SAFETY PRECAUTIONS							Service ATA:27
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 27-00-00-910-801	PROC. REF: AMM 27-00-00-910-801							
27-00-00-910-802-01	PRECAUTIONS TO BE TAKEN WHEN REPLACING FLIGHT CONTROL SYSTEM COMPONENTS							Service ATA:27
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 27-00-00-910-802	PROC. REF: AMM 27-00-00-910-802							
27-00-00-910-803-01	SETTING THE FLIGHT CONTROL TRIMS TO THE NEUTRAL POSITION - ROLL TRIM ACTUATOR (13CC)							Service ATA:27
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 27-00-00-910-803	PROC. REF: AMM 27-00-00-910-803							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 27 - FLIGHT CONTROLS								
27-00-00-910-803-02	SETTING THE FLIGHT CONTROL TRIMS TO THE NEUTRAL POSITION - ROLL EMERGENCY TRIM ACTUATOR (22CC)							Service ATA:27
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 27-00-00-910-803	PROC. REF: AMM 27-00-00-910-803							
27-00-00-910-803-03	SETTING THE FLIGHT CONTROL TRIMS TO THE NEUTRAL POSITION - YAW TRIM ACTUATOR (3CC)							Service ATA:27
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 27-00-00-910-803	PROC. REF: AMM 27-00-00-910-803							
27-00-00-910-803-04	SETTING THE FLIGHT CONTROL TRIMS TO THE NEUTRAL POSITION - HORIZONTAL STABILIZER ELECTRIC ACTUATOR (3CF)							Service ATA:27
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 27-00-00-910-803	PROC. REF: AMM 27-00-00-910-803							
27-00-00-910-804-01	USE OF THE FLIGHT CONTROL SURFACE DEFLECTION MEASURING FIXTURES - AILERON							Service ATA:27
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 27-00-00-910-804	PROC. REF: AMM 27-00-00-910-804							
27-00-00-910-804-02	USE OF THE FLIGHT CONTROL SURFACE DEFLECTION MEASURING FIXTURES - RUDDER							Service ATA:27
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 27-00-00-910-804	PROC. REF: AMM 27-00-00-910-804							
27-00-00-910-804-03	USE OF THE FLIGHT CONTROL SURFACE DEFLECTION MEASURING FIXTURES - ELEVATOR							Service ATA:27
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 27-00-00-910-804	PROC. REF: AMM 27-00-00-910-804							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 27 - FLIGHT CONTROLS								
27-00-00-910-804-04	USE OF THE FLIGHT CONTROL SURFACE DEFLECTION MEASURING FIXTURES - HORIZONTAL STABILIZER							Service ATA:27
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 27-00-00-910-804	PROC. REF: AMM 27-00-00-910-804							
27-00-00-910-805-01	REMOVAL / INSTALLATION OF THE FLIGHT CONTROL RIGGING PINS - ROLL CONTROL LINKAGE							Service ATA:27
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 27-00-00-910-805	PROC. REF: AMM 27-00-00-910-805							
27-00-00-910-805-02	REMOVAL / INSTALLATION OF THE FLIGHT CONTROL RIGGING PINS - YAW CONTROL LINKAGE							Service ATA:27
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 27-00-00-910-805	PROC. REF: AMM 27-00-00-910-805							
27-00-00-910-805-03	REMOVAL / INSTALLATION OF THE FLIGHT CONTROL RIGGING PINS - PITCH CONTROL LINKAGE							Service ATA:27
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 27-00-00-910-805	PROC. REF: AMM 27-00-00-910-805							
27-00-00-910-806-01	FLIGHT CONTROL RODS: ACCEPTANCE CRITERIA							Service ATA:27
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 27-00-00-910-806	PROC. REF: AMM 27-00-00-910-806							
27-10-00-720-801-01	FUNCTIONAL TEST OF AILERON DEFLECTION							Service ATA:27
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 27-10-00-720-801	PROC. REF: AMM 27-10-00-720-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 27 - FLIGHT CONTROLS								
27-10-00-820-801-01	ADJUSTMENT / TEST OF THE ROLL CONTROL							Service ATA:27
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 27-10-00-820-801	PROC. REF: AMM 27-10-00-820-801							
27-12-01-900-801-01	REMOVAL / INSTALLATION OF THE AILERON SERVO-ACTUATORS - LH AILERON SERVO-ACTUATOR (L521CC)							Component ATA:27
PN:103117-05	MOS/MSC	02-Feb-96	O/C					
SN:913	HRS	0		TSN 0				
WC#: 27.065	AFL	0						
PROC. REF: AMM 27-12-01-900-801	PROC. REF: AMM 27-12-01-900-801							
27-12-01-900-801-02	REMOVAL / INSTALLATION OF THE AILERON SERVO-ACTUATORS - RH AILERON SERVO-ACTUATOR (R521CC)							Component ATA:27
PN:103117-06	MOS/MSC	02-Feb-96	O/C					
SN:911	HRS	0		TSN 0				
WC#: 27.065	AFL	0						
PROC. REF: AMM 27-12-01-900-801	PROC. REF: AMM 27-12-01-900-801							
27-13-01-640-806-01 S	LUBRICATION OF THE ROLL CONTROL LINKAGE HINGE PINS OUTSIDE PRESSURIZED AREA							Service ATA:27
	MOS	11-Mar-20	72 (+2m)					
	HRS	7541.7						
	AFL	4391	3750					
								PKG:31
PROC. REF: AMM 27-13-01-640-806	PROC. REF: AMM 27-13-01-640-806							
27-13-01-640-808-01 S	GREASING OF THE ROLL CONTROL LINKAGE BALL-BUSHINGS OUTSIDE PRESSURIZED AREA							Service ATA:27
	MOS	07-Oct-24	24 (+1m)					
	HRS	8507.6						
WC#: 27.050	AFL	5038						
								PKG:16,999
PROC. REF: AMM 27-13-01-640-808	PROC. REF: AMM 27-13-01-640-808							
27-13-01-900-801-01	REMOVAL / INSTALLATION OF THE ROLL CONTROL RODS - ROLL CONTROL ROD (L500CC)							Component ATA:27
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 27-13-01-900-801	PROC. REF: AMM 27-13-01-900-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 27 - FLIGHT CONTROLS								
27-13-01-900-801-02	REMOVAL / INSTALLATION OF THE ROLL CONTROL RODS - ROLL CONTROL ROD (R500CC)							Component ATA:27
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 27-13-01-900-801	PROC. REF: AMM 27-13-01-900-801							
27-13-01-900-801-03	REMOVAL / INSTALLATION OF THE ROLL CONTROL RODS - ROLL CONTROL ROD (501CC)							Component ATA:27
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 27-13-01-900-801	PROC. REF: AMM 27-13-01-900-801							
27-13-01-900-801-04	REMOVAL / INSTALLATION OF THE ROLL CONTROL RODS - ROLL CONTROL ROD (502CC)							Component ATA:27
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 27-13-01-900-801	PROC. REF: AMM 27-13-01-900-801							
27-13-01-900-801-05	REMOVAL / INSTALLATION OF THE ROLL CONTROL RODS - ROLL CONTROL ROD (503CC)							Component ATA:27
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 27-13-01-900-801	PROC. REF: AMM 27-13-01-900-801							
27-13-01-900-801-08	REMOVAL / INSTALLATION OF THE ROLL CONTROL RODS - ROLL CONTROL ROD (506CC)							Component ATA:27
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 27-13-01-900-801	PROC. REF: AMM 27-13-01-900-801							
27-13-01-900-801-09	REMOVAL / INSTALLATION OF THE ROLL CONTROL RODS - ROLL CONTROL ROD (507CC)							Component ATA:27
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 27-13-01-900-801	PROC. REF: AMM 27-13-01-900-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 27 - FLIGHT CONTROLS								
27-13-01-900-801-11	REMOVAL / INSTALLATION OF THE ROLL CONTROL RODS - ROLL CONTROL ROD (L509CC)							Component ATA:27
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 27-13-01-900-801	PROC. REF: AMM 27-13-01-900-801							
27-13-01-900-801-12	REMOVAL / INSTALLATION OF THE ROLL CONTROL RODS - ROLL CONTROL ROD (R509CC)							Component ATA:27
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 27-13-01-900-801	PROC. REF: AMM 27-13-01-900-801							
27-13-01-900-801-13	REMOVAL / INSTALLATION OF THE ROLL CONTROL RODS - ROLL CONTROL ROD (L510CC)							Component ATA:27
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 27-13-01-900-801	PROC. REF: AMM 27-13-01-900-801							
27-13-01-900-801-14	REMOVAL / INSTALLATION OF THE ROLL CONTROL RODS - ROLL CONTROL ROD (R510CC)							Component ATA:27
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 27-13-01-900-801	PROC. REF: AMM 27-13-01-900-801							
27-13-01-900-801-15	REMOVAL / INSTALLATION OF THE ROLL CONTROL RODS - ROLL CONTROL ROD (L511CC)							Component ATA:27
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 27-13-01-900-801	PROC. REF: AMM 27-13-01-900-801							
27-13-01-900-801-16	REMOVAL / INSTALLATION OF THE ROLL CONTROL RODS - ROLL CONTROL ROD (R511CC)							Component ATA:27
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 27-13-01-900-801	PROC. REF: AMM 27-13-01-900-801							

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 27 - FLIGHT CONTROLS								
27-13-01-900-801-17	REMOVAL / INSTALLATION OF THE ROLL CONTROL RODS - ROLL CONTROL ROD (L512CC)							Component ATA:27
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 27-13-01-900-801	PROC. REF: AMM 27-13-01-900-801							
27-13-01-900-801-18	REMOVAL / INSTALLATION OF THE ROLL CONTROL RODS - ROLL CONTROL ROD (R512CC)							Component ATA:27
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 27-13-01-900-801	PROC. REF: AMM 27-13-01-900-801							
27-13-01-900-801-19	REMOVAL / INSTALLATION OF THE ROLL CONTROL RODS - ROLL CONTROL ROD (L513CC)							Component ATA:27
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 27-13-01-900-801	PROC. REF: AMM 27-13-01-900-801							
27-13-01-900-801-20	REMOVAL / INSTALLATION OF THE ROLL CONTROL RODS - ROLL CONTROL ROD (R513CC)							Component ATA:27
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 27-13-01-900-801	PROC. REF: AMM 27-13-01-900-801							
27-13-01-900-801-21	REMOVAL / INSTALLATION OF THE ROLL CONTROL RODS - ROLL CONTROL ROD (L514CC)							Component ATA:27
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 27-13-01-900-801	PROC. REF: AMM 27-13-01-900-801							
27-13-01-900-801-22	REMOVAL / INSTALLATION OF THE ROLL CONTROL RODS - ROLL CONTROL ROD (R514CC)							Component ATA:27
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 27-13-01-900-801	PROC. REF: AMM 27-13-01-900-801							

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 27 - FLIGHT CONTROLS								
27-13-01-900-801-23	REMOVAL / INSTALLATION OF THE ROLL CONTROL RODS - ROLL CONTROL ROD (L515CC)							Component ATA:27
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 27-13-01-900-801	PROC. REF: AMM 27-13-01-900-801							
27-13-01-900-801-24	REMOVAL / INSTALLATION OF THE ROLL CONTROL RODS - ROLL CONTROL ROD (R515CC)							Component ATA:27
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 27-13-01-900-801	PROC. REF: AMM 27-13-01-900-801							
27-13-01-900-801-25	REMOVAL / INSTALLATION OF THE ROLL CONTROL RODS - ROLL CONTROL ROD (L516CC)							Component ATA:27
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 27-13-01-900-801	PROC. REF: AMM 27-13-01-900-801							
27-13-01-900-801-26	REMOVAL / INSTALLATION OF THE ROLL CONTROL RODS - ROLL CONTROL ROD (R516CC)							Component ATA:27
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 27-13-01-900-801	PROC. REF: AMM 27-13-01-900-801							
27-13-01-900-801-27	REMOVAL / INSTALLATION OF THE ROLL CONTROL RODS - ROLL CONTROL ROD (517CC)							Component ATA:27
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 27-13-01-900-801	PROC. REF: AMM 27-13-01-900-801							
27-13-01-900-801-28	REMOVAL / INSTALLATION OF THE ROLL CONTROL RODS - LH AILERON SERVO-ACTUATOR DRIVE ROD (L518CC)							Component ATA:27
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 27-13-01-900-801	PROC. REF: AMM 27-13-01-900-801							

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 27 - FLIGHT CONTROLS								
27-13-01-900-801-29	REMOVAL / INSTALLATION OF THE ROLL CONTROL RODS - RH AILERON SERVO-ACTUATOR DRIVE ROD (R518CC)							Component ATA:27
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 27-13-01-900-801	PROC. REF: AMM 27-13-01-900-801							
27-13-01-900-801-30	REMOVAL / INSTALLATION OF THE ROLL CONTROL RODS - ROLL CONTROL ROD (L519CC)							Component ATA:27
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 27-13-01-900-801	PROC. REF: AMM 27-13-01-900-801							
27-13-01-900-801-31	REMOVAL / INSTALLATION OF THE ROLL CONTROL RODS - ROLL CONTROL ROD (R519CC)							Component ATA:27
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 27-13-01-900-801	PROC. REF: AMM 27-13-01-900-801							
27-13-01-900-801-32	REMOVAL / INSTALLATION OF THE ROLL CONTROL RODS - LH AILERON DRIVE CONTROL (L520CC1)							Component ATA:27
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 27-13-01-900-801	PROC. REF: AMM 27-13-01-900-801							
27-13-01-900-801-33	REMOVAL / INSTALLATION OF THE ROLL CONTROL RODS - LH AILERON DRIVE CONTROL (L520CC2)							Component ATA:27
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 27-13-01-900-801	PROC. REF: AMM 27-13-01-900-801							
27-13-01-900-801-34	REMOVAL / INSTALLATION OF THE ROLL CONTROL RODS - RH AILERON DRIVE CONTROL (R520CC1)							Component ATA:27
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 27-13-01-900-801	PROC. REF: AMM 27-13-01-900-801							

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 27 - FLIGHT CONTROLS								
27-13-01-900-801-35	REMOVAL / INSTALLATION OF THE ROLL CONTROL RODS - RH AILERON DRIVE CONTROL (R520CC2)							Component ATA:27
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 27-13-01-900-801	PROC. REF: AMM 27-13-01-900-801							
27-13-01-900-801-36	REMOVAL / INSTALLATION OF THE ROLL CONTROL RODS - ROLL CONTROL ROD (T504CC)							Component ATA:27
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 27-13-01-900-801	PROC. REF: AMM 27-13-01-900-801							
27-13-01-900-801-37	REMOVAL / INSTALLATION OF THE ROLL CONTROL RODS - ROLL CONTROL ROD (T505CC)							Component ATA:27
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 27-13-01-900-801	PROC. REF: AMM 27-13-01-900-801							
27-13-01-900-801-38	REMOVAL / INSTALLATION OF THE ROLL CONTROL RODS - ROLL EMERGENCY TRIM ACTUATOR (22CC)							Component ATA:27
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 27-13-01-900-801	PROC. REF: AMM 27-13-01-900-801							
27-13-01-900-801-39	REMOVAL / INSTALLATION OF THE ROLL CONTROL RODS - ROLL CONTROL ROD (L508CC)							Component ATA:27
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 27-13-01-900-801	PROC. REF: AMM 27-13-01-900-801							
27-13-01-900-801-40	REMOVAL / INSTALLATION OF THE ROLL CONTROL RODS - ROLL CONTROL ROD (R508CC)							Component ATA:27
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 27-13-01-900-801	PROC. REF: AMM 27-13-01-900-801							

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 27 - FLIGHT CONTROLS								
27-13-01-900-802-01		REMOVAL / INSTALLATION OF THE CONTROL WHEEL - PILOT CONTROL WHEEL (10CR)						Component ATA:27
PN:VLP202	MOS/MSC	02-Feb-96	O/C					
SN:206	HRS	0		TSN 0				
WC#: 27.025	AFL	0						
PROC. REF: AMM 27-13-01-900-802	PROC. REF: AMM 27-13-01-900-802							
27-13-01-900-802-02		REMOVAL / INSTALLATION OF THE CONTROL WHEEL - COPILOT CONTROL WHEEL (20CR)						Component ATA:27
PN:VLC202	MOS/MSC	02-Feb-96	O/C					
SN:206	HRS	0		TSN 0				
WC#: 27.030	AFL	0						
PROC. REF: AMM 27-13-01-900-802	PROC. REF: AMM 27-13-01-900-802							
27-13-03-960-801-01	S	REPLACEMENT OF THE FR15 ROLL BELLCRANK BALL BEARINGS - LH FR15 ROLL BELLCRANK BALL BEARINGS						Service ATA:27
	MOS	11-Mar-20	72 (+2m)					
	HRS	7541.7						
	AFL	4391	3750					
								PKG:31
PROC. REF: AMM 27-13-03-960-801	PROC. REF: AMM 27-13-03-960-801							
27-13-03-960-801-02	S	REPLACEMENT OF THE FR15 ROLL BELLCRANK BALL BEARINGS - RH FR15 ROLL BELLCRANK BALL BEARINGS						Service ATA:27
	MOS	11-Mar-20	72 (+2m)					
	HRS	7541.7						
	AFL	4391	3750					
								PKG:31
PROC. REF: AMM 27-13-03-960-801	PROC. REF: AMM 27-13-03-960-801							
27-13-05-640-801-01	S	VISUAL INSPECTION AND GREASING OF ROLL CONTROL SEALED BOXES - LH ROLL PRESSURE-SEALED BOX (L14CC)						Service ATA:27
	MOS	11-Mar-20	144 (+2m)					
	HRS	7541.7						
WC#: 27.097	AFL	4391	7500					
								PKG:32
PROC. REF: AMM 27-13-05-640-801	PROC. REF: AMM 27-13-05-640-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 27 - FLIGHT CONTROLS								
27-13-05-640-801-02 S	VISUAL INSPECTION AND GREASING OF ROLL CONTROL SEALED BOXES - RH ROLL PRESSURE-SEALED BOX (R14CC)							Service ATA:27
	MOS	11-Mar-20	144 (+2m)					
	HRS	7541.7						
WC#: 27.097	AFL	4391	7500					
								PKG:32
PROC. REF: AMM 27-13-05-640-801	PROC. REF: AMM 27-13-05-640-801							
27-14-01-350-801-01	RESTORATION OF THE ROLL TRIM ACTUATOR (FUNCTIONAL TEST) - ROLL TRIM ACTUATOR (13CC)							Service ATA:27
PN:021057-37	MOS	28-Jan-20	144 (+3%)		28-Jan-32	06-Jun-32	2346 d (+130)	
SN:8402	HRS							
WC#: 27.080	AFL							
PROC. REF: AMM 27-14-01-350-801	PROC. REF: AMM 27-14-01-350-801							
27-14-01-900-801-01	REMOVAL / INSTALLATION OF THE ROLL TRIM ACTUATOR - ROLL TRIM ACTUATOR (13CC)							Component ATA:27
PN:021057-37	MOS/MSC	11-Mar-20	O/C					
SN:8402	HRS	7541.7		TSN 7541.7				
WC#: 27.080	AFL	4391						
PROC. REF: AMM 27-14-01-900-801	PROC. REF: AMM 27-14-01-900-801							
27-14-03-350-801-01	RESTORATION OF THE ROLL EMERGENCY TRIM ACTUATOR (FUNCTIONAL TEST) - ROLL EMERGENCY TRIM ACTUATOR (22CC)							Service ATA:27
PN:021127-01	MOS	17-Jan-20	144 (+3%)		17-Jan-32	26-May-32	2335 d (+130)	
SN:458	HRS							
WC#: 27.070	AFL							
PROC. REF: AMM 27-14-03-350-801	PROC. REF: AMM 27-14-03-350-801							
27-14-03-720-802-01	FUNCTIONAL TEST OF THE ROLL EMERGENCY TRIM ACTUATOR - ROLL EMERGENCY TRIM ACTUATOR (22CC)							Service ATA:27
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 27-14-03-720-802	PROC. REF: AMM 27-14-03-720-802							
27-14-03-900-801-01	REMOVAL / INSTALLATION OF THE EMERGENCY ROLL TRIM ACTUATOR - ROLL EMERGENCY TRIM ACTUATOR (22CC)							Component ATA:27
PN:021127-01	MOS/MSC	11-Mar-20	O/C					
SN:458	HRS	7541.7		TSN 7541.7				
WC#: 27.070	AFL	4391						
PROC. REF: AMM 27-14-03-900-801	PROC. REF: AMM 27-14-03-900-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 27 - FLIGHT CONTROLS								
27-14-05-720-801-01 S	FUNCTIONAL TEST OF THE ROLL TRIM CONTROL SAFETY RELAYS							Service ATA:27
	MOS	11-Mar-20	144 (+2m)					
	HRS	7541.7						
WC#: 27.085	AFL	4391	7500					
								PKG:32
PROC. REF: AMM 27-14-05-720-801, AMM 27-14-05-720-801PROC. REF: AMM 27-14-05-720-801, AMM 27-14-05-720-801								
27-14-05-720-801-01A	FUNCTIONAL TEST OF THE ROLL TRIM CONTROL SAFETY RELAYS - ROLL TRIM RELAY BOX (12CC) (MANDATORY 5-40)							Service ATA:27
	MOS	11-Mar-20						MANDATORY 5-40
	HRS	7541.7	20000		27541.7		18980.8	
WC#: 27.085	AFL	4391						
PROC. REF: AMM 27-14-05-720-801, AMM 27-14-05-720-801PROC. REF: AMM 27-14-05-720-801, AMM 27-14-05-720-801								
27-15-00-720-801-01	FUNCTIONAL TEST OF THE ROLL ARTHUR VARIABLE BELLCRANK MONITORING SYSTEM							Service ATA:27
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 27-15-00-720-801PROC. REF: AMM 27-15-00-720-801								
27-15-01-640-801-01 S	PRESSURE GREASING OF THE ROLL ARTHUR VARIABLE BELLCRANK BEARINGS - ROLL ARTHUR VARIABLE BELLCRANK (33CW)							Service ATA:27
	MOS	11-Mar-20	144 (+2m)					
	HRS	7541.7						
WC#: 27.060	AFL	4391	7500					
								PKG:32
PROC. REF: AMM 27-15-01-640-801PROC. REF: AMM 27-15-01-640-801								
27-15-01-720-801-01 S	FUNCTIONAL TEST OF THE ROLL ARTHUR VARIABLE BELLCRANK - ROLL ARTHUR VARIABLE BELLCRANK (33CW)							Service ATA:27
	MOS	11-Mar-20	72 (+2m)					
	HRS	7541.7						
WC#: 27.060	AFL	4391	3750					
								PKG:31
PROC. REF: AMM 27-15-01-720-801PROC. REF: AMM 27-15-01-720-801								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 27 - FLIGHT CONTROLS								
27-15-01-900-801-01	REMOVAL / INSTALLATION OF THE ROLL ARTHUR VARIABLE BELLCRANK - ROLL ARTHUR VARIABLE BELLCRANK (33CW)							Component ATA:27
PN:106043-28	MOS/MSC	14-Jul-14	O/C					
SN:2179	HRS	5799.6		TSR 0				
WC#: 27.060	AFL	3266		TSR 0				
PROC. REF: AMM 27-15-01-900-801	PROC. REF: AMM 27-15-01-900-801							
27-15-03-960-801-01	REPLACEMENT OF THE SEALS ON THE SWIVEL COUPLING OF THE ROLL ARTHUR VARIABLE BELLCRANK							Service ATA:27
	MOS/MSC		O/C					
	HRS							
	AFL							
PROC. REF: AMM 27-15-03-960-801	PROC. REF: AMM 27-15-03-960-801							
27-15-05-350-801-01	RESTORATION OF THE ROLL MAIN AFU (FUNCTIONAL TEST / SERVICING) - ROLL MAIN AFU (523CC)							Service ATA:27
PN:105124	MOS	17-Jan-20	144 (+3%)		17-Jan-32	26-May-32	2335 d (+130)	
SN:185	HRS							
	AFL							
PROC. REF: AMM 27-15-05-350-801	PROC. REF: AMM 27-15-05-350-801							
27-15-05-900-801-01	REMOVAL / INSTALLATION OF THE ROLL MAIN AFU - ROLL MAIN AFU (523CC)							Component ATA:27
PN:105124	MOS/MSC	11-Mar-20	O/C	TSR 2				
SN:185	HRS	7541.7		TSN 7541.7, TSR 0				
WC#: 27.090	AFL	4391		TSR 0				
PROC. REF: AMM 27-15-05-900-801	PROC. REF: AMM 27-15-05-900-801							
27-15-07-640-801-01 S	PRESSURE GREASING OF THE ROLL AUXILIARY AFU BEARING - LH ROLL AAFU (L522CC)							Service ATA:27
	MOS	11-Mar-20	144 (+2m)					
	HRS	7541.7						
WC#: 27.095	AFL	4391	7500					
								PKG:32
PROC. REF: AMM 27-15-07-640-801	PROC. REF: AMM 27-15-07-640-801							
27-15-07-640-801-02 S	PRESSURE GREASING OF THE ROLL AUXILIARY AFU BEARING - RH ROLL AAFU (R522CC)							Service ATA:27
	MOS	11-Mar-20	144 (+2m)					
	HRS	7541.7						
WC#: 27.095	AFL	4391	7500					
								PKG:32
PROC. REF: AMM 27-15-07-640-801	PROC. REF: AMM 27-15-07-640-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 27 - FLIGHT CONTROLS								
27-15-07-900-801-01	REMOVAL / INSTALLATION OF THE LH ROLL AUXILIARY ARTIFICIAL FEEL UNITS (AAFU)							Component ATA:27
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 27-15-07-900-801	PROC. REF: AMM 27-15-07-900-801							
27-20-00-720-801-01	FUNCTIONAL TEST OF THE RUDDER CONTROL SURFACE DEFLECTION							Service ATA:27
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 27-20-00-720-801	PROC. REF: AMM 27-20-00-720-801							
27-20-00-820-801-01	ADJUSTMENT / TEST OF THE YAW CONTROL							Service ATA:27
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 27-20-00-820-801	PROC. REF: AMM 27-20-00-820-801							
27-22-01-350-801-01	RESTORATION OF THE RUDDER SERVO-ACTUATOR (FUNCTIONAL TEST) - RUDDER SERVO-ACTUATOR (571CC)							Service ATA:27
PN:103103-18	MOS	14-Jul-14						
SN:1285	HRS	5799.6	4000		9799.6		1238.7	
WC#: 27.125	AFL	3266						
PROC. REF: AMM 27-22-01-350-801	PROC. REF: AMM 27-22-01-350-801							
27-22-01-350-801-01A	RESTORATION RUDDER SERVO-ACTUATOR (FUNCTIONAL TEST) (MANDATORY REF 5-40-10)							Service ATA:27
PN:103103-18	MOS	14-Jul-14						MANDATORY 5-40
SN:1285	HRS	5799.6	4000		9799.6		1238.7	
WC#: 27.125	AFL	3266						
PROC. REF: AMM 27-22-01-350-801	PROC. REF: AMM 27-22-01-350-801							
27-22-01-900-801-01	REMOVAL / INSTALLATION OF THE RUDDER SERVO-ACTUATOR - RUDDER SERVO-ACTUATOR (571CC)							Component ATA:27
PN:103103-18	MOS/MSC	14-Jul-14	O/C					
SN:1285	HRS	5799.6		TSR 0				
WC#: 27.125	AFL	3266		TSR 0				
PROC. REF: AMM 27-22-01-900-801	PROC. REF: AMM 27-22-01-900-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 27 - FLIGHT CONTROLS								
27-23-01-640-806-01 S	LUBRICATION OF THE YAW CONTROL LINKAGE HINGE PINS OUTSIDE PRESSURIZED AREA							Service ATA:27
	MOS	11-Mar-20	72 (+2m)					
	HRS	7541.7						
WC#: 27.115	AFL	4391	3750					
								PKG:31
PROC. REF: AMM 27-23-01-640-806	PROC. REF: AMM 27-23-01-640-806							
27-23-01-640-807-01 S	GREASING OF THE YAW CONTROL LINKAGE BALL-BUSHINGS IN PRESSURIZED AREA							Service ATA:27
	MOS	11-Mar-20	72 (+2m)					
	HRS	7541.7						
WC#: 27.110	AFL	4391	3750					
								PKG:31
PROC. REF: AMM 27-23-01-640-807	PROC. REF: AMM 27-23-01-640-807							
27-23-01-640-808-01 S	GREASING OF THE YAW CONTROL LINKAGE BALL-BUSHINGS OUTSIDE PRESSURIZED AREA							Service ATA:27
	MOS	07-Oct-24	24 (+1m)					
	HRS	8507.6						
WC#: 27.105	AFL	5038						
								PKG:16,999
PROC. REF: AMM 27-23-01-640-808	PROC. REF: AMM 27-23-01-640-808							
27-23-01-900-801-01	REMOVAL / INSTALLATION OF THE YAW CONTROL RODS							Component ATA:27
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 27-23-01-900-801	PROC. REF: AMM 27-23-01-900-801							
27-24-01-350-801-01	RESTORATION OF THE YAW TRIM ACTUATOR (FUNCTIONAL TEST) - YAW TRIM ACTUATOR (3CC)							Service ATA:27
PN:021057-36	MOS	03-Feb-20	144 (+3%)		03-Feb-32	12-Jun-32	2352 d (+130)	
SN:8385	HRS							
WC#: 27.145	AFL							
PROC. REF: AMM 27-24-01-350-801	PROC. REF: AMM 27-24-01-350-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 27 - FLIGHT CONTROLS								
27-24-01-900-801-01	REMOVAL / INSTALLATION OF THE YAW MAIN AFU / YAW TRIM ACTUATOR ASSEMBLY - YAW TRIM ACTUATOR (3CC)							Component ATA:27
PN:021057-36	MOS/MSC	11-Mar-20	O/C	TSR 1				
SN:8385	HRS	7541.7		TSN 7541.7, TSR 0				
WC#: 27.145	AFL	4391		TSR 0				
PROC. REF: AMM 27-24-01-900-801	PROC. REF: AMM 27-24-01-900-801							
27-24-01-900-801-02	REMOVAL / INSTALLATION OF THE YAW MAIN AFU / YAW TRIM ACTUATOR ASSEMBLY - YAW MAIN AFU (573CC)							Component ATA:27
PN:105125	MOS/MSC	11-Mar-20	O/C	TSR 2				
SN:132	HRS	7541.7		TSN 7541.7, TSR 0				
WC#: 27.160	AFL	4391		TSR 0				
PROC. REF: AMM 27-24-01-900-801	PROC. REF: AMM 27-24-01-900-801							
27-24-05-720-802-01 S	FUNCTIONAL TEST OF THE YAW TRIM CONTROL SAFETY RELAYS							Service ATA:27
	MOS	11-Mar-20	144 (+2m)					
	HRS	7541.7						
WC#: 27.150	AFL	4391	7500					
								PKG:32
PROC. REF: AMM 27-24-05-720-802, AMM 27-24-05-720-802	PROC. REF: AMM 27-24-05-720-802, AMM 27-24-05-720-802							
27-24-05-720-802-01A	FUNCTIONAL TEST OF THE YAW TRIM CONTROL SAFETY RELAYS - YAW TRIM RELAY BOX (2CC) (MANDATORY 5-40)							Service ATA:27
	MOS	11-Mar-20						MANDATORY 5-40
	HRS	7541.7	20000		27541.7		18980.8	
WC#: 27.150	AFL	4391						
PROC. REF: AMM 27-24-05-720-802, AMM 27-24-05-720-802	PROC. REF: AMM 27-24-05-720-802, AMM 27-24-05-720-802							
27-25-05-350-801-01	RESTORATION OF THE YAW MAIN AFU (FUNCTIONAL TEST / SERVICING) - YAW MAIN AFU (573CC)							Service ATA:27
PN:105125	MOS	28-Jan-20	144 (+3%)		28-Jan-32	06-Jun-32	2346 d (+130)	
SN:132	HRS							
	AFL							
PROC. REF: AMM 27-25-05-350-801	PROC. REF: AMM 27-25-05-350-801							
27-25-07-350-801-01	RESTORATION OF THE YAW AUXILIARY AFU (FUNCTIONAL TEST / SERVICING) - YAW AAFU (572CC)							Service ATA:27
PN:105070-04	MOS	15-Jan-20	144 (+3%)		15-Jan-32	24-May-32	2333 d (+130)	
SN:907	HRS							
	AFL							
PROC. REF: AMM 27-25-07-350-801	PROC. REF: AMM 27-25-07-350-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 27 - FLIGHT CONTROLS								
27-25-07-720-801-01	ADJUSTMENT / TESTS OF THE YAW AUXILARY AFU							Service ATA:27
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 27-25-07-720-801	PROC. REF: AMM 27-25-07-720-801							
27-25-07-900-801-01	REMOVAL / INSTALLATION OF THE YAW AUXILIARY AFU - YAW AAFU (572CC)							Component ATA:27
PN:105070-04	MOS/MSC	11-Mar-20	O/C	TSR 2				
SN:907	HRS	7541.7		TSN 7541.7, TSR 0				
WC#: 27.165	AFL	4391		TSR 0				
PROC. REF: AMM 27-25-07-900-801	PROC. REF: AMM 27-25-07-900-801							
27-30-00-720-801-01	FUNCTIONAL TEST OF THE ELEVATOR CONTROL SURFACE DEFLECTION							Service ATA:27
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 27-30-00-720-801	PROC. REF: AMM 27-30-00-720-801							
27-30-00-820-801-01	ADJUSTMENT / TEST OF THE PITCH CONTROL SYSTEM							Service ATA:27
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 27-30-00-820-801	PROC. REF: AMM 27-30-00-820-801							
27-31-01-640-801-01 S	GREASING OF THE CONTROL COLUMNS - PILOT CONTROL COLUMN/WHEEL (L8TB)							Service ATA:27
	MOS	11-Mar-20	144 (+2m)					
	HRS	7541.7						
WC#: 27.025	AFL	4391	7500					
								PKG:32
PROC. REF: AMM 27-31-01-640-801	PROC. REF: AMM 27-31-01-640-801							
27-31-01-640-801-02 S	GREASING OF THE CONTROL COLUMNS - COPILOT CONTROL COLUMN/WHEEL (R8TB)							Service ATA:27
	MOS	11-Mar-20	144 (+2m)					
	HRS	7541.7						
WC#: 27.030	AFL	4391	7500					
								PKG:32
PROC. REF: AMM 27-31-01-640-801	PROC. REF: AMM 27-31-01-640-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 27 - FLIGHT CONTROLS								
27-32-01-350-801-01	RESTORATION OF THE ELEVATOR SERVO-ACTUATOR (FUNCTIONAL TEST) - ELEVATOR SERVO-ACTUATOR (522CW)							Service ATA:27
PN:103129	MOS	02-Feb-96						
SN:142	HRS	0	10000 (+3%)		10000	10300	1439.1 (+300)	
	AFL	0						
PROC. REF: AMM 27-32-01-350-801	PROC. REF: AMM 27-32-01-350-801							
27-32-01-350-801-01A	RESTORATION ELEVATOR SERVO-ACTUATOR (FUNCTIONAL TEST) (MANDATORY REF 5-40-10)							Service ATA:27
PN:103129	MOS	02-Feb-96						MANDATORY 5-40
SN:142	HRS	0	14000		14000		5439.1	
WC#: 27.200	AFL	0						
PROC. REF: AMM 27-32-01-350-801	PROC. REF: AMM 27-32-01-350-801							
27-32-01-900-801-01	REMOVAL / INSTALLATION OF THE ELEVATOR SERVO-ACTUATOR - ELEVATOR SERVO-ACTUATOR (522CW)							Component ATA:27
PN:103129	MOS/MSC	02-Feb-96	O/C					
SN:142	HRS	0		TSN 0				
WC#: 27.200	AFL	0						
PROC. REF: AMM 27-32-01-900-801	PROC. REF: AMM 27-32-01-900-801							
27-33-01-640-806-01 S	LUBRICATION OF THE PITCH CONTROL LINKAGE HINGE PINS OUTSIDE PRESSURIZED AREA							Service ATA:27
	MOS	11-Mar-20	72 (+2m)					
	HRS	7541.7						
WC#: 27.185	AFL	4391	3750					
								PKG:31
PROC. REF: AMM 27-33-01-640-806	PROC. REF: AMM 27-33-01-640-806							
27-33-01-640-807-01 S	GREASING OF THE PITCH CONTROL LINKAGE BALL-BUSHINGS IN PRESSURIZED AREA							Service ATA:27
	MOS	11-Mar-20	72 (+2m)					
	HRS	7541.7						
WC#: 27.180	AFL	4391	3750					
								PKG:31
PROC. REF: AMM 27-33-01-640-807	PROC. REF: AMM 27-33-01-640-807							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 27 - FLIGHT CONTROLS								
27-33-01-640-808-01 S	GREASING OF THE PITCH CONTROL LINKAGE BALL-BUSHING OUTSIDE PRESSURIZED AREA							Service ATA:27
	MOS	07-Oct-24	24 (+1m)					
	HRS	8507.6						
WC#: 27.175	AFL	5038						
								PKG:16,999
PROC. REF: AMM 27-33-01-640-808	PROC. REF: AMM 27-33-01-640-808							
27-33-01-900-801-01	REMOVAL / INSTALLATION OF THE PITCH CONTROL RODS							Component ATA:27
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 27-33-01-900-801	PROC. REF: AMM 27-33-01-900-801							
27-35-00-720-801-01 S	FUNCTIONAL TEST OF THE PITCH ARTHUR CONTROL SYSTEM							Service ATA:27
	MOS	10-Oct-23						
	HRS	8437.6	3200 (+40)					
WC#: 27.193	AFL	4993						
								PKG:22
PROC. REF: AMM 27-35-00-720-801, AMM 27-35-00-720-801	PROC. REF: AMM 27-35-00-720-801, AMM 27-35-00-720-801							
27-35-01-640-801-01 S	PRESSURE GREASING OF THE PITCH ARTHUR VARIABLE BELLCRANK BEARINGS - PITCH ARTHUR VARIABLE BELLCRANK (43CW)							Service ATA:27
	MOS	11-Mar-20	144 (+2m)					
	HRS	7541.7						
WC#: 27.195	AFL	4391	7500					
								PKG:32
PROC. REF: AMM 27-35-01-640-801	PROC. REF: AMM 27-35-01-640-801							
27-35-01-900-801-01	REMOVAL / INSTALLATION OF THE PITCH ARTHUR VARIABLE BELLCRANK - PITCH ARTHUR VARIABLE BELLCRANK (43CW)							Component ATA:27
PN:106126-01	MOS/MSC	25-Nov-19	O/C	TSR 1				
SN:270	HRS	7516.2						
WC#: 27.195	AFL	4372						
PROC. REF: AMM 27-35-01-900-801	PROC. REF: AMM 27-35-01-900-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 27 - FLIGHT CONTROLS								
27-35-03-960-801-01	REPLACEMENT OF THE SWIVEL COUPLING SEALS ON PITCH ARTHUR VARIABLE BELLCRANK - PITCH ARTHUR VARIABLE BELLCRANK (43CW)							Service ATA:27
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 27-35-03-960-801	PROC. REF: AMM 27-35-03-960-801							
27-35-05-350-801-01	RESTORATION OF THE PITCH MAIN AFU (FUNCTIONAL TEST / SERVICING) - PITCH MAIN AFU (524CW)							Service ATA:27
PN:105122-02	MOS	27-Jan-20	144 (+3%)		27-Jan-32	05-Jun-32	2345 d (+130)	
SN:150	HRS							
	AFL							
PROC. REF: AMM 27-35-05-350-801	PROC. REF: AMM 27-35-05-350-801							
27-35-05-900-801-01	REMOVAL / INSTALLATION OF THE PITCH MAIN AFU - PITCH MAIN AFU (524CW)							Component ATA:27
PN:105122-02	MOS/MSC	11-Mar-20	O/C	TSR 2				
SN:150	HRS	7541.7		TSN 7541.7, TSR 0				
WC#: 27.225	AFL	4391		TSR 0				
PROC. REF: AMM 27-35-05-900-801	PROC. REF: AMM 27-35-05-900-801							
27-35-07-350-801-01	RESTORATION OF THE PITCH AUXILIARY AFU (DISCARD OF BUSHINGS 1050450002) - PITCH AAFU (523CW)							Service ATA:27
PN:105045-13	MOS/MSC	15-Apr-02	O/C					
SN:3731	HRS	2933.4						
WC#: 27.230	AFL	1547						
PROC. REF: AMM 27-35-07-350-801	PROC. REF: AMM 27-35-07-350-801							
27-35-07-350-801-01A	RESTORATION PITCH AUXLIARY ARTIFICIAL FEEL (AAFU) UNIT (DISCARD OF BUSHING 105040002) (MANDATORY 5-40)							Service ATA:27
PN:105045-13	MOS/MSC	15-Apr-02	O/C					MANDATORY 5-40
SN:3731	HRS	2933.4						
	AFL	1547						
PROC. REF: AMM 27-35-07-350-801	PROC. REF: AMM 27-35-07-350-801							
27-35-07-640-801-01 S	PRESSURE GREASING OF THE PITCH AUXILIARY AFU BEARINGS - PITCH AAFU (523CW)							Service ATA:27
	MOS	11-Mar-20	144 (+2m)					
	HRS	7541.7						
WC#: 27.230	AFL	4391	7500					
								PKG:32
PROC. REF: AMM 27-35-07-640-801	PROC. REF: AMM 27-35-07-640-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 27 - FLIGHT CONTROLS								
27-35-07-720-802-01	FUNCTIONAL TEST OF THE PITCH AUXILIARY AFU - PITCH AAFU (523CW)							Service ATA:27
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 27-35-07-720-802	PROC. REF: AMM 27-35-07-720-802							
27-35-07-720-804-01	ADJUSTMENT / TEST OF THE PITCH AUXILIARY AFU - PITCH AAFU (523CW)							Service ATA:27
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 27-35-07-720-804	PROC. REF: AMM 27-35-07-720-804							
27-35-07-900-801-01	REMOVAL / INSTALLATION OF THE PITCH AUXILIARY AFU - PITCH AAFU (523CW)							Component ATA:27
PN:105045-13	MOS/MSC	15-Apr-02	O/C	TSO 0				
SN:3731	HRS	2933.4		TSO 0				
WC#: 27.230	AFL	1547		TSO 0				
PROC. REF: AMM 27-35-07-900-801	PROC. REF: AMM 27-35-07-900-801							
27-40-00-720-801-01 S	FUNCTIONAL TEST OF THE HORIZONTAL STABILIZER CONTROL AND INDICATING SYSTEM							Service ATA:27
	MOS	10-Oct-23						
	HRS	8437.6	1600 (+40)					
WC#: 27.245	AFL	4993						
								PKG:21
PROC. REF: AMM 27-40-00-720-801	PROC. REF: AMM 27-40-00-720-801							
27-40-01-210-802-01	VISUAL INSPECTION OF THE HORIZONTAL STABILIZER ACTUATOR - HORIZONTAL STABILIZER ELECTRIC ACTUATOR (3CF)							Service ATA:27
PN:021121-11	MOS	25-Nov-19	72 (+3%)		25-Nov-25	29-Jan-26	91 d (+65)	
SN:141	HRS	7516.2						
WC#: 27.255	AFL	4372	3750 (+3%)		8122	8234.5	3053 (+112.5)	
PROC. REF: AMM 27-40-01-210-802	PROC. REF: AMM 27-40-01-210-802							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 27 - FLIGHT CONTROLS								
27-40-01-350-801-01	RESTORATION OF THE HORIZONTAL STABILIZER ACTUATOR (FULL DISASSEMBLY, INSPECTION/CHECK AND NDT) - HORIZONTAL STABILIZER ELECTRIC ACTUATOR (3CF)							Service ATA:27
PN:021121-11	MOS	25-Nov-19	144 (+3%)		25-Nov-31	03-Apr-32	2282 d (+130)	
SN:141	HRS	7516.2						
WC#: 27.255	AFL	4372	7500 (+3%)		11872	12097	6803 (+225)	
PROC. REF: AMM 27-40-01-350-801	PROC. REF: AMM 27-40-01-350-801							
27-40-01-640-802-01 S	GREASING OF THE HORIZONTAL STABILIZER ACTUATOR HINGES AND JACK SCREW - HORIZONTAL STABILIZER ELECTRIC ACTUATOR (3CF)							Service ATA:27
	MOS	07-Oct-24	12 (+1m)					
	HRS	8507.6	800 (+40)					
WC#: 27.255	AFL	5038						
								PKG:5
								WO#: NOV 2022
PROC. REF: AMM 27-40-01-640-802	PROC. REF: AMM 27-40-01-640-802							
27-40-01-720-801-01 S	MEASUREMENT OF THE HORIZONTAL STABILIZER ACTUATOR SLIP - NORMAL ELECTRIC MOTOR (93CFA)							Service ATA:27
	MOS	10-Oct-23						
	HRS	8437.6	1600 (+40)					
WC#: 27.250	AFL	4993						
								PKG:21
								WO#: NOV 2022
PROC. REF: AMM 27-40-01-720-801	PROC. REF: AMM 27-40-01-720-801							
27-40-01-720-801-02 S	MEASUREMENT OF THE HORIZONTAL STABILIZER ACTUATOR SLIP - EMERGENCY ELECTRIC MOTOR (93CFB)							Service ATA:27
	MOS	10-Oct-23						
	HRS	8437.6	1600 (+40)					
	AFL	4993						
								PKG:21
								WO#: NOV 2022
PROC. REF: AMM 27-40-01-720-801	PROC. REF: AMM 27-40-01-720-801							
27-40-01-900-801-01	REMOVAL / INSTALLATION OF THE HORIZONTAL STABILIZER ACTUATOR - HORIZONTAL STABILIZER ELECTRIC ACTUATOR (3CF)							Component ATA:27
PN:021121-11	MOS/MSC	25-Nov-19	O/C	TSR 3				
SN:141	HRS	7516.2		TSR 0				
WC#: 27.255	AFL	4372		TSR 0				
PROC. REF: AMM 27-40-01-900-801	PROC. REF: AMM 27-40-01-900-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 27 - FLIGHT CONTROLS								
27-40-03-100-802-01	CHECK / CLEANING OF THE ELECTROMAGNETIC BRAKE OF THE HORIZONTAL STABILIZER ACTUATOR NORMAL MOTOR - NORMAL ELECTRIC MOTOR (93CFA)							Service ATA:27
	MOS/MSC	04-Feb-00	O/C					
	HRS	1787						
WC#: 27.260	AFL	944						
PROC. REF: AMM 27-40-03-100-802	PROC. REF: AMM 27-40-03-100-802							
27-40-03-100-803-01	CHECK / CLEANING OF THE ELECTROMAGNETIC BRAKE OF THE HORIZONTAL STABILIZER ACTUATOR EMERGENCY MOTOR - EMERGENCY ELECTRIC MOTOR (93CFB)							Service ATA:27
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 27-40-03-100-803	PROC. REF: AMM 27-40-03-100-803							
27-40-03-760-801-01	MEASUREMENT OF THE DROP-OUT CURRENT OF THE ELECTROMAGNETIC BRAKE OF HS ACTUATOR NORMAL MOTOR - NORMAL ELECTRIC MOTOR (93CFA)							Service ATA:27
	MOS/MSC	04-Feb-00	O/C					
	HRS	1787						
WC#: 27.260	AFL	944						
PROC. REF: AMM 27-40-03-760-801	PROC. REF: AMM 27-40-03-760-801							
27-40-03-900-801-01	REMOVAL / INSTALLATION OF THE NORMAL MOTOR OF THE HORIZONTAL STABILIZER ACTUATOR - NORMAL ELECTRIC MOTOR (93CFA)							Component ATA:27
PN:1234-2	MOS/MSC	10-Jun-98	O/C					
SN:1254	HRS	980						
WC#: 27.260	AFL	522						
PROC. REF: AMM 27-40-03-900-801	PROC. REF: AMM 27-40-03-900-801							
27-40-05-900-801-01	REMOVAL / INSTALLATION OF THE HORIZONTAL STABILIZER POSITION REPEATER BOX - HS POSITION REPEATER BOX (4CF)							Component ATA:27
PN:016092-03	MOS/MSC	02-Feb-96	O/C					
SN:191	HRS	0		TSN 0				
WC#: 27.262	AFL	0						
PROC. REF: AMM 27-40-05-900-801	PROC. REF: AMM 27-40-05-900-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 27 - FLIGHT CONTROLS								
27-40-07-220-801-01	REMOVAL / INSTALLATION, INSPECTION AND GREASING OF HS REPEATER MICROMETRIC ROD - HS REPEATER MICROMETRIC ROD (94CF)							Service ATA:27
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 27-40-07-220-801	PROC. REF: AMM 27-40-07-220-801							
27-40-15-710-801-01 S	OPERATIONAL TEST OF THE HS EMERGENCY TRIM CONTROL RELAY - AIRBRAKE/TAILPLANE/TRIM CONTROL BOX (2CF)							Service ATA:27
	MOS	11-Mar-20	144 (+2m)					
	HRS	7541.7						
WC#: 27.270	AFL	4391	7500					
								PKG:32
PROC. REF: AMM 27-40-15-710-801	PROC. REF: AMM 27-40-15-710-801							
27-40-15-710-801-01A	OPERATIONAL TEST OF THE HS EMERGENCY TRIM CONTROL RELAY - AIRBRAKE/TAILPLANE/TRIM CONTROL BOX (2CF) (MANDATORY 5-40)							Service ATA:27
	MOS	11-Mar-20						MANDATORY 5-40
	HRS	7541.7	16000		23541.7		14980.8	
WC#: 27.270	AFL	4391						
PROC. REF: AMM 27-40-15-710-801	PROC. REF: AMM 27-40-15-710-801							
27-40-17-720-801-01 S	FUNCTIONAL TEST OF THE HORIZONTAL STABILIZER RELAY BOX - HS RELAY BOX (91CF)							Service ATA:27
	MOS	10-Oct-23						
	HRS	8437.6	4800 (+40)					
WC#: 27.265	AFL	4993						
								PKG:23
PROC. REF: AMM 27-40-17-720-801	PROC. REF: AMM 27-40-17-720-801							
27-40-17-720-801-01A	FUNCTIONAL TEST OF THE HORIZONTAL STABILIZER RELAY BOX - HS RELAY BOX (91CF) (MANDATORY 5-40)							Service ATA:27
	MOS	10-Oct-23						MANDATORY 5-40
	HRS	8437.6	5000		13437.6		4876.7	
WC#: 27.265	AFL	4993						
PROC. REF: AMM 27-40-17-720-801	PROC. REF: AMM 27-40-17-720-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 27 - FLIGHT CONTROLS								
27-50-00-640-801-01 S	GREASING / LUBRICATION OF FLAP MECHANISMS							Service ATA:27
	MOS	07-Oct-24	24 (+1m)					
	HRS	8507.6						
WC#: 27.515	AFL	5038						
								PKG:16,999
PROC. REF: AMM 27-50-00-640-801	PROC. REF: AMM 27-50-00-640-801							
27-50-00-720-801-01 S	FUNCTIONAL TEST OF THE FLAP CONTROL AND INDICATING SYSTEM							Service ATA:27
	MOS	10-Oct-23						
	HRS	8437.6	1600 (+40)					
WC#: 27.290	AFL	4993						
								PKG:21
PROC. REF: AMM 27-50-00-720-801	PROC. REF: AMM 27-50-00-720-801							
27-50-00-720-802-01	FUNCTIONAL TEST OF THE FLAP ASYMMETRY DETECTION SYSTEM							Service ATA:27
	MOS	21-Jul-21						
	HRS	7877.2	1600 (+40)		9477.2	9517.2	916.3 (+40)	
WC#: 27.285	AFL	4599						
PROC. REF: AMM 27-50-00-720-802	PROC. REF: AMM 27-50-00-720-802							
27-50-00-720-802-01A	FUNCTIONAL TEST OF THE FLAP ASYMMETRY DETECTION SYSTEM (MANDATORY 5-40)							Service ATA:27
	MOS	19-Jul-19						MANDATORY 5-40
	HRS	7455.9	1800		9255.9		695	
WC#: 27.285	AFL	4327						
PROC. REF: AMM 27-50-00-720-802	PROC. REF: AMM 27-50-00-720-802							
27-50-00-720-803-01 S	CHECK OF THE GEAR BACKLASH OF FLAP LINKAGE							Service ATA:27
	MOS	10-Oct-23						
	HRS	8437.6	1600 (+40)					
	AFL	4993						
								PKG:21
PROC. REF: AMM 27-50-00-720-803	PROC. REF: AMM 27-50-00-720-803							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 27 - FLIGHT CONTROLS								
27-50-00-820-801-01	ADJUSTMENT OF THE FLAP ELECTRO-MECHANICAL CONTROL							Service ATA:27
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 27-50-00-820-801, AMM 27-50-00-820-801PROC. REF: AMM 27-50-00-820-801, AMM 27-50-00-820-801								
27-50-00-860-802-01	EXTENSION / RETRACTION OF THE SLATS / FLAPS FOR MAINTENANCE							Service ATA:27
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 27-50-00-860-802PROC. REF: AMM 27-50-00-860-802								
27-51-01-900-801-01	REMOVAL / INSTALLATION OF THE SLATS / FLAPS CONTROL BOX - SLATS/FLAPS CONTROL BOX (2CG)							Component ATA:27
PN:013016-21	MOS/MSC	18-Jun-21	O/C	TSR 0				
SN:665	HRS	7804.7		TSR 0				
WC#: 27.040	AFL	4550		TSR 0				
PROC. REF: AMM 27-51-01-900-801PROC. REF: AMM 27-51-01-900-801								
27-51-09-820-801-01	ADJUSTMENT OF THE FLAP POSITION POTENTIOMETERS - LH FLAP POSITION POTENTIOMETER (L4DL)							Service ATA:27
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 27-51-09-820-801PROC. REF: AMM 27-51-09-820-801								
27-51-09-820-801-02	ADJUSTMENT OF THE FLAP POSITION POTENTIOMETERS - RH FLAP POSITION POTENTIOMETER (R4DL)							Service ATA:27
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 27-51-09-820-801PROC. REF: AMM 27-51-09-820-801								
27-52-01-900-801-01	REMOVAL / INSTALLATION OF THE FLAP POWER DRIVE UNIT - FLAP POWER DRIVE UNIT (3CG)							Component ATA:27
PN:021138-05	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 27.300	AFL	0						
PROC. REF: AMM 27-52-01-900-801PROC. REF: AMM 27-52-01-900-801								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 27 - FLIGHT CONTROLS								
27-52-13-200-801-01 S	CHECK / GREASING OF FLAP CONTROL ROD SPLINES - LH WING							Service ATA:27
	MOS	11-Mar-20	72 (+2m)					
	HRS	7541.7						
WC#: 27.295	AFL	4391	3750					
								PKG:31
PROC. REF: AMM 27-52-13-200-801	PROC. REF: AMM 27-52-13-200-801							
27-52-13-200-801-02 S	CHECK / GREASING OF FLAP CONTROL ROD SPLINES - RH WING							Service ATA:27
	MOS	11-Mar-20	72 (+2m)					
	HRS	7541.7						
	AFL	4391	3750					
								PKG:31
PROC. REF: AMM 27-52-13-200-801	PROC. REF: AMM 27-52-13-200-801							
27-52-13-900-804-01	REMOVAL / INSTALLATION OF THE FLAP CONTROL RODS - LH OUTBOARD FLAP ROTATING ROD (L513CG)							Component ATA:27
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 27-52-13-900-804	PROC. REF: AMM 27-52-13-900-804							
27-52-13-900-804-02	REMOVAL / INSTALLATION OF THE FLAP CONTROL RODS - LH OUTBOARD FLAP ROTATING ROD (L512CG)							Component ATA:27
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 27-52-13-900-804	PROC. REF: AMM 27-52-13-900-804							
27-52-13-900-804-03	REMOVAL / INSTALLATION OF THE FLAP CONTROL RODS - LH INBOARD FLAP ROTATING ROD (L511CG)							Component ATA:27
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 27-52-13-900-804	PROC. REF: AMM 27-52-13-900-804							
27-52-13-900-804-04	REMOVAL / INSTALLATION OF THE FLAP CONTROL RODS - LH INBOARD FLAP ROTATING ROD (L510CG)							Component ATA:27
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 27-52-13-900-804	PROC. REF: AMM 27-52-13-900-804							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 27 - FLIGHT CONTROLS								
27-52-13-900-804-05	REMOVAL / INSTALLATION OF THE FLAP CONTROL RODS - LH INBOARD FLAP ROTATING ROD (L509CG)							Component ATA:27
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 27-52-13-900-804	PROC. REF: AMM 27-52-13-900-804							
27-52-13-900-804-06	REMOVAL / INSTALLATION OF THE FLAP CONTROL RODS - LH INBOARD FLAP ROTATING ROD (L508CG)							Component ATA:27
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 27-52-13-900-804	PROC. REF: AMM 27-52-13-900-804							
27-52-13-900-804-07	REMOVAL / INSTALLATION OF THE FLAP CONTROL RODS - CENTER ROTATING ROD (507CG)							Component ATA:27
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 27-52-13-900-804	PROC. REF: AMM 27-52-13-900-804							
27-52-13-900-804-08	REMOVAL / INSTALLATION OF THE FLAP CONTROL RODS - RH INBOARD FLAP ROTATING ROD (R508CG)							Component ATA:27
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 27-52-13-900-804	PROC. REF: AMM 27-52-13-900-804							
27-52-13-900-804-09	REMOVAL / INSTALLATION OF THE FLAP CONTROL RODS - RH INBOARD FLAP ROTATING ROD (R509CG)							Component ATA:27
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 27-52-13-900-804	PROC. REF: AMM 27-52-13-900-804							
27-52-13-900-804-10	REMOVAL / INSTALLATION OF THE FLAP CONTROL RODS - RH INBOARD FLAP ROTATING ROD (R510CG)							Component ATA:27
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 27-52-13-900-804	PROC. REF: AMM 27-52-13-900-804							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 27 - FLIGHT CONTROLS								
27-52-13-900-804-11	REMOVAL / INSTALLATION OF THE FLAP CONTROL RODS - RH INBOARD FLAP ROTATING ROD (R511CG)							Component ATA:27
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 27-52-13-900-804	PROC. REF: AMM 27-52-13-900-804							
27-52-13-900-804-12	REMOVAL / INSTALLATION OF THE FLAP CONTROL RODS - RH OUTBOARD FLAP ROTATING ROD (R512CG)							Component ATA:27
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 27-52-13-900-804	PROC. REF: AMM 27-52-13-900-804							
27-52-13-900-804-13	REMOVAL / INSTALLATION OF THE FLAP CONTROL RODS - RH OUTBOARD FLAP ROTATING ROD (R513CG)							Component ATA:27
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 27-52-13-900-804	PROC. REF: AMM 27-52-13-900-804							
27-53-01-220-801-01 S	CLEANING / CHECK OF THE FLAP SCREW JACK ACTUATING SCREW - LH OUTBOARD FLAP SCREW JACK (L502CG)							Service ATA:27
	MOS	07-Oct-24	12 (+1m)					
	HRS	8507.6	800 (+40)					
	AFL	5038						
								PKG:5
PROC. REF: AMM 27-53-01-220-801	PROC. REF: AMM 27-53-01-220-801							
27-53-01-220-801-02 S	CLEANING / CHECK OF THE FLAP SCREW JACK ACTUATING SCREW - LH INBOARD FLAP LATERAL SCREW JACK (L501CG)							Service ATA:27
	MOS	07-Oct-24	12 (+1m)					
	HRS	8507.6	800 (+40)					
	AFL	5038						
								PKG:5
PROC. REF: AMM 27-53-01-220-801	PROC. REF: AMM 27-53-01-220-801							
27-53-01-220-801-03 S	CLEANING / CHECK OF THE FLAP SCREW JACK ACTUATING SCREW - LH INBOARD FLAP CENTER SCREW JACK (L500CG)							Service ATA:27
	MOS	07-Oct-24	12 (+1m)					
	HRS	8507.6	800 (+40)					
	AFL	5038						
								PKG:5

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 27 - FLIGHT CONTROLS								
PROC. REF: AMM 27-53-01-220-801 PROC. REF: AMM 27-53-01-220-801								
27-53-01-220-801-04 S	CLEANING / CHECK OF THE FLAP SCREW JACK ACTUATING SCREW - RH INBOARD FLAP CENTER SCREW JACK (R500CG)							Service ATA:27
	MOS	07-Oct-24	12 (+1m)					
	HRS	8507.6	800 (+40)					
	AFL	5038						
								PKG:5
PROC. REF: AMM 27-53-01-220-801 PROC. REF: AMM 27-53-01-220-801								
27-53-01-220-801-05 S	CLEANING / CHECK OF THE FLAP SCREW JACK ACTUATING SCREW - RH INBOARD FLAP LATERAL SCREW JACK (R501CG)							Service ATA:27
	MOS	07-Oct-24	12 (+1m)					
	HRS	8507.6	800 (+40)					
	AFL	5038						
								PKG:5
PROC. REF: AMM 27-53-01-220-801 PROC. REF: AMM 27-53-01-220-801								
27-53-01-220-801-06 S	CLEANING / CHECK OF THE FLAP SCREW JACK ACTUATING SCREW - RH OUTBOARD FLAP SCREW JACK (R502CG)							Service ATA:27
	MOS	07-Oct-24	12 (+1m)					
	HRS	8507.6	800 (+40)					
	AFL	5038						
								PKG:5
PROC. REF: AMM 27-53-01-220-801 PROC. REF: AMM 27-53-01-220-801								
27-53-01-350-801-01	RESTORATION OF THE FLAP SCREW JACKS (OVERHAUL) - LH OUTBOARD FLAP SCREW JACK (L502CG)							Service ATA:27
PN:021137-15	MOS/MSC	02-Feb-96	O/C					
SN:2617	HRS	0						
WC#: 27.315	AFL	0						
PROC. REF: AMM 27-53-01-350-801 PROC. REF: AMM 27-53-01-350-801								
27-53-01-350-801-01A	RESTORATION LH OUTBOARD FLAP SCREW JACK (OVERHAUL) (MANDATORY 5-40)							Service ATA:27
PN:021137-15	MOS/MSC	02-Feb-96	O/C					MANDATORY 5-40
SN:2617	HRS	0						
	AFL	0						
PROC. REF: AMM 27-53-01-350-801 PROC. REF: AMM 27-53-01-350-801								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 27 - FLIGHT CONTROLS								
27-53-01-350-801-02	RESTORATION OF THE FLAP SCREW JACKS (OVERHAUL) - LH INBOARD FLAP LATERAL SCREW JACK (L501CG)							Service ATA:27
PN:021137-13	MOS/MSC	02-Feb-96	O/C					
SN:2582	HRS	0						
WC#: 27.320	AFL	0						
PROC. REF: AMM 27-53-01-350-801	PROC. REF: AMM 27-53-01-350-801							
27-53-01-350-801-02A	RESTORATION LH INBOARD FLAP LATERAL SCREW JACK (OVERHAUL) (MANDATORY 5-40)							Service ATA:27
PN:021137-13	MOS/MSC	02-Feb-96	O/C					MANDATORY 5-40
SN:2582	HRS	0						
	AFL	0						
PROC. REF: AMM 27-53-01-350-801	PROC. REF: AMM 27-53-01-350-801							
27-53-01-350-801-03	RESTORATION OF THE FLAP SCREW JACKS (OVERHAUL) - LH INBOARD FLAP CENTER SCREW JACK (L500CG)							Service ATA:27
PN:021137-13	MOS/MSC	02-Feb-96	O/C					
SN:2583	HRS	0						
WC#: 27.325	AFL	0						
PROC. REF: AMM 27-53-01-350-801	PROC. REF: AMM 27-53-01-350-801							
27-53-01-350-801-03A	RESTORATION LH INBOARD FLAP CENTER SCREW JACK (OVERHAUL) (MANDATORY 5-40)							Service ATA:27
PN:021137-13	MOS/MSC	02-Feb-96	O/C					MANDATORY 5-40
SN:2583	HRS	0						
	AFL	0						
PROC. REF: AMM 27-53-01-350-801	PROC. REF: AMM 27-53-01-350-801							
27-53-01-350-801-04	RESTORATION OF THE FLAP SCREW JACKS (OVERHAUL) - RH INBOARD FLAP CENTER SCREW JACK (R500CG)							Service ATA:27
PN:021137-13	MOS/MSC	02-Feb-96	O/C					
SN:2584	HRS	0						
WC#: 27.330	AFL	0						
PROC. REF: AMM 27-53-01-350-801	PROC. REF: AMM 27-53-01-350-801							
27-53-01-350-801-04A	RESTORATION RH INBOARD FLAP CENTER SCREW JACK (OVERHAUL) (MANDATORY 5-40)							Service ATA:27
PN:021137-13	MOS/MSC	02-Feb-96	O/C					MANDATORY 5-40
SN:2584	HRS	0						
	AFL	0						
PROC. REF: AMM 27-53-01-350-801	PROC. REF: AMM 27-53-01-350-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 27 - FLIGHT CONTROLS								
27-53-01-350-801-05	RESTORATION OF THE FLAP SCREW JACKS (OVERHAUL) - RH INBOARD FLAP LATERAL SCREW JACK (R501CG)							Service ATA:27
PN:021137-13	MOS/MSC	02-Feb-96	O/C					
SN:2585	HRS	0						
WC#: 27.335	AFL	0						
PROC. REF: AMM 27-53-01-350-801	PROC. REF: AMM 27-53-01-350-801							
27-53-01-350-801-05A	RESTORATION RH INBOARD FLAP LATERAL SCREW JACK (OVERHAUL) (MANDATORY 5-40)							Service ATA:27
PN:021137-13	MOS/MSC	02-Feb-96	O/C					MANDATORY 5-40
SN:2585	HRS	0						
	AFL	0						
PROC. REF: AMM 27-53-01-350-801	PROC. REF: AMM 27-53-01-350-801							
27-53-01-350-801-06	RESTORATION OF THE FLAP SCREW JACKS (OVERHAUL) - RH OUTBOARD FLAP SCREW JACK (R502CG)							Service ATA:27
PN:021137-14	MOS/MSC	02-Feb-96	O/C					
SN:2628	HRS	0						
WC#: 27.340	AFL	0						
PROC. REF: AMM 27-53-01-350-801	PROC. REF: AMM 27-53-01-350-801							
27-53-01-350-801-06A	RESTORATION RH OUTBOARD FLAP SCREW JACK (OVERHAUL) (MANDATORY 5-40)							Service ATA:27
PN:021137-14	MOS/MSC	02-Feb-96	O/C					MANDATORY 5-40
SN:2628	HRS	0						
	AFL	0						
PROC. REF: AMM 27-53-01-350-801	PROC. REF: AMM 27-53-01-350-801							
27-53-01-350-802-01	UPGRADE OF THE FLAP SCREW JACKS (AVIAC) - LH OUTBOARD FLAP SCREW JACK (L502CG)							Service ATA:27
PN:021137-15	MOS/MSC	02-Feb-96	N/A					
SN:2617	HRS	0						
	AFL	0						
	APH	0						
PROC. REF: AMM 27-53-01-350-802	PROC. REF: AMM 27-53-01-350-802							
27-53-01-350-802-01A	UPGRADE LH OUTBOARD FLAP SCREW JACK (AVIAC ONLY) (MANDATORY 5-40)							Service ATA:27
PN:021137-15	MOS/MSC	02-Feb-96	N/A					MANDATORY 5-40
SN:2617	HRS	0						
	AFL	0						
	APH	0						

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 27 - FLIGHT CONTROLS								
PROC. REF: AMM 27-53-01-350-802	PROC. REF: AMM 27-53-01-350-802							
27-53-01-350-802-02	UPGRADE OF THE FLAP SCREW JACKS (AVIAC) - LH INBOARD FLAP LATERAL SCREW JACK (L501CG)							Service ATA:27
PN:021137-13	MOS/MSC	02-Feb-96	N/A					
SN:2582	HRS	0						
	AFL	0						
	APH	0						
PROC. REF: AMM 27-53-01-350-802	PROC. REF: AMM 27-53-01-350-802							
27-53-01-350-802-02A	UPGRADE LH INBOARD FLAP LATERAL SCREW JACK (AVIAC ONLY) (MANDATORY 5-40)							Service ATA:27
PN:021137-13	MOS/MSC	02-Feb-96	N/A					MANDATORY 5-40
SN:2582	HRS	0						
	AFL	0						
	APH	0						
PROC. REF: AMM 27-53-01-350-802	PROC. REF: AMM 27-53-01-350-802							
27-53-01-350-802-03	UPGRADE OF THE FLAP SCREW JACKS (AVIAC) - LH INBOARD FLAP CENTER SCREW JACK (L500CG)							Service ATA:27
PN:021137-13	MOS/MSC	02-Feb-96	N/A					
SN:2583	HRS	0						
	AFL	0						
	APH	0						
PROC. REF: AMM 27-53-01-350-802	PROC. REF: AMM 27-53-01-350-802							
27-53-01-350-802-03A	UPGRADE LH INBOARD FLAP CENTER SCREW JACK (AVIAC ONLY) (MANDATORY 5-40)							Service ATA:27
PN:021137-13	MOS/MSC	02-Feb-96	N/A					MANDATORY 5-40
SN:2583	HRS	0						
	AFL	0						
	APH	0						
PROC. REF: AMM 27-53-01-350-802	PROC. REF: AMM 27-53-01-350-802							
27-53-01-350-802-04	UPGRADE OF THE FLAP SCREW JACKS (AVIAC) - RH INBOARD FLAP CENTER SCREW JACK (R500CG)							Service ATA:27
PN:021137-13	MOS/MSC	02-Feb-96	N/A					
SN:2584	HRS	0						
	AFL	0						
	APH	0						
PROC. REF: AMM 27-53-01-350-802	PROC. REF: AMM 27-53-01-350-802							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 27 - FLIGHT CONTROLS								
27-53-01-350-802-04A	UPGRADE RH INBOARD FLAP CENTER SCREW JACK (AVIAC ONLY) (MANDATORY 5-40)							Service ATA:27
PN:021137-13	MOS/MSC	02-Feb-96	N/A					MANDATORY 5-40
SN:2584	HRS	0						
	AFL	0						
	APH	0						
PROC. REF: AMM 27-53-01-350-802	PROC. REF: AMM 27-53-01-350-802							
27-53-01-350-802-05	UPGRADE OF THE FLAP SCREW JACKS (AVIAC) - RH INBOARD FLAP LATERAL SCREW JACK (R501CG)							Service ATA:27
PN:021137-13	MOS/MSC	02-Feb-96	N/A					
SN:2585	HRS	0						
	AFL	0						
	APH	0						
PROC. REF: AMM 27-53-01-350-802	PROC. REF: AMM 27-53-01-350-802							
27-53-01-350-802-05A	UPGRADE RH INBOARD FLAP LATERAL SCREW JACK (AVIAC ONLY) (MANDATORY 5-40)							Service ATA:27
PN:021137-13	MOS/MSC	02-Feb-96	N/A					MANDATORY 5-40
SN:2585	HRS	0						
	AFL	0						
	APH	0						
PROC. REF: AMM 27-53-01-350-802	PROC. REF: AMM 27-53-01-350-802							
27-53-01-350-802-06	UPGRADE OF THE FLAP SCREW JACKS (AVIAC) - RH OUTBOARD FLAP SCREW JACK (R502CG)							Service ATA:27
PN:021137-14	MOS/MSC	02-Feb-96	N/A					
SN:2628	HRS	0						
	AFL	0						
	APH	0						
PROC. REF: AMM 27-53-01-350-802	PROC. REF: AMM 27-53-01-350-802							
27-53-01-350-802-06A	UPGRADE RH OUTBOARD FLAP SCREW JACK (AVIAC ONLY) (MANDATORY 5-40)							Service ATA:27
PN:021137-14	MOS/MSC	02-Feb-96	N/A					MANDATORY 5-40
SN:2628	HRS	0						
	AFL	0						
	APH	0						
PROC. REF: AMM 27-53-01-350-802	PROC. REF: AMM 27-53-01-350-802							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 27 - FLIGHT CONTROLS								
27-53-01-640-802-01 S	GREASING OF FLAP SCREW JACKS - LH OUTBOARD FLAP SCREW JACK (L502CG)							Service ATA:27
	MOS	07-Oct-24	12 (+1m)					
	HRS	8507.6	800 (+40)					
	AFL	5038						
								PKG:5
PROC. REF: AMM 27-53-01-640-802, AMM 27-53-01-640-802PROC. REF: AMM 27-53-01-640-802, AMM 27-53-01-640-802								
27-53-01-640-802-02 S	GREASING OF FLAP SCREW JACKS - LH INBOARD FLAP LATERAL SCREW JACK (L501CG)							Service ATA:27
	MOS	07-Oct-24	12 (+1m)					
	HRS	8507.6	800 (+40)					
	AFL	5038						
								PKG:5
PROC. REF: AMM 27-53-01-640-802, AMM 27-53-01-640-802PROC. REF: AMM 27-53-01-640-802, AMM 27-53-01-640-802								
27-53-01-640-802-03 S	GREASING OF FLAP SCREW JACKS - LH INBOARD FLAP CENTER SCREW JACK (L500CG)							Service ATA:27
	MOS	07-Oct-24	12 (+1m)					
	HRS	8507.6	800 (+40)					
	AFL	5038						
								PKG:5
PROC. REF: AMM 27-53-01-640-802, AMM 27-53-01-640-802PROC. REF: AMM 27-53-01-640-802, AMM 27-53-01-640-802								
27-53-01-640-802-04 S	GREASING OF FLAP SCREW JACKS - RH INBOARD FLAP CENTER SCREW JACK (R500CG)							Service ATA:27
	MOS	07-Oct-24	12 (+1m)					
	HRS	8507.6	800 (+40)					
	AFL	5038						
								PKG:5
PROC. REF: AMM 27-53-01-640-802, AMM 27-53-01-640-802PROC. REF: AMM 27-53-01-640-802, AMM 27-53-01-640-802								
27-53-01-640-802-05 S	GREASING OF FLAP SCREW JACKS - RH INBOARD FLAP LATERAL SCREW JACK (R501CG)							Service ATA:27
	MOS	07-Oct-24	12 (+1m)					
	HRS	8507.6	800 (+40)					
	AFL	5038						
								PKG:5
PROC. REF: AMM 27-53-01-640-802, AMM 27-53-01-640-802PROC. REF: AMM 27-53-01-640-802, AMM 27-53-01-640-802								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 27 - FLIGHT CONTROLS								
27-53-01-640-802-06 S	GREASING OF FLAP SCREW JACKS - RH OUTBOARD FLAP SCREW JACK (R502CG)							Service ATA:27
	MOS	07-Oct-24	12 (+1m)					
	HRS	8507.6	800 (+40)					
	AFL	5038						
								PKG:5
PROC. REF: AMM 27-53-01-640-802, AMM 27-53-01-640-802PROC. REF: AMM 27-53-01-640-802, AMM 27-53-01-640-802								
27-53-01-720-803-01	CHECK OF THE SCREW / NUT PLAY ON FLAP SCREW JACKS (AVIAC) - LH OUTBOARD FLAP SCREW JACK (L502CG)							Service ATA:27
PN:021137-15	MOS/MSC	02-Feb-96	N/A					
SN:2617	HRS	0						
	AFL	0						
	APH	0						
PROC. REF: AMM 27-53-01-720-803PROC. REF: AMM 27-53-01-720-803								
27-53-01-720-803-01A	CHECK OF THE SCREW / NUT PLAY ON FLAP SCREW JACKS (AVIAC) - LH OUTBOARD FLAP SCREW JACK (L502CG) (MANDATORY REF 5-40)							Service ATA:27
PN:021137-15	MOS/MSC	02-Feb-96	N/A					MANDATORY 5-40
SN:2617	HRS	0						
	AFL	0						
	APH	0						
PROC. REF: AMM 27-53-01-720-803PROC. REF: AMM 27-53-01-720-803								
27-53-01-720-803-02	CHECK OF THE SCREW / NUT PLAY ON FLAP SCREW JACKS (AVIAC) - LH INBOARD FLAP LATERAL SCREW JACK (L501CG)							Service ATA:27
PN:021137-13	MOS/MSC	02-Feb-96	N/A					
SN:2582	HRS	0						
	AFL	0						
	APH	0						
PROC. REF: AMM 27-53-01-720-803PROC. REF: AMM 27-53-01-720-803								
27-53-01-720-803-02A	CHECK OF THE SCREW / NUT PLAY ON FLAP SCREW JACKS (AVIAC) - LH INBOARD FLAP LATERAL SCREW JACK (L501CG) (MANDATORY REF 5-40)							Service ATA:27
PN:021137-13	MOS/MSC	02-Feb-96	N/A					MANDATORY 5-40
SN:2582	HRS	0						
	AFL	0						
	APH	0						
PROC. REF: AMM 27-53-01-720-803PROC. REF: AMM 27-53-01-720-803								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 27 - FLIGHT CONTROLS								
27-53-01-720-803-03	CHECK OF THE SCREW / NUT PLAY ON FLAP SCREW JACKS (AVIAC) - LH INBOARD FLAP CENTER SCREW JACK (L500CG)							Service ATA:27
PN:021137-13	MOS/MSC	02-Feb-96	N/A					
SN:2583	HRS	0						
	AFL	0						
	APH	0						
PROC. REF: AMM 27-53-01-720-803	PROC. REF: AMM 27-53-01-720-803							
27-53-01-720-803-03A	CHECK OF THE SCREW / NUT PLAY ON FLAP SCREW JACKS (AVIAC) - LH INBOARD FLAP CENTER SCREW JACK (L500CG) (MANDATORY REF 5-40)							Service ATA:27
PN:021137-13	MOS/MSC	02-Feb-96	N/A					MANDATORY 5-40
SN:2583	HRS	0						
	AFL	0						
	APH	0						
PROC. REF: AMM 27-53-01-720-803	PROC. REF: AMM 27-53-01-720-803							
27-53-01-720-803-04	CHECK OF THE SCREW / NUT PLAY ON FLAP SCREW JACKS (AVIAC) - RH INBOARD FLAP CENTER SCREW JACK (R500CG)							Service ATA:27
PN:021137-13	MOS/MSC	02-Feb-96	N/A					
SN:2584	HRS	0						
	AFL	0						
	APH	0						
PROC. REF: AMM 27-53-01-720-803	PROC. REF: AMM 27-53-01-720-803							
27-53-01-720-803-04A	CHECK OF THE SCREW / NUT PLAY ON FLAP SCREW JACKS (AVIAC) - RH INBOARD FLAP CENTER SCREW JACK (R500CG) (MANDATORY REF 5-40)							Service ATA:27
PN:021137-13	MOS/MSC	02-Feb-96	N/A					MANDATORY 5-40
SN:2584	HRS	0						
	AFL	0						
	APH	0						
PROC. REF: AMM 27-53-01-720-803	PROC. REF: AMM 27-53-01-720-803							
27-53-01-720-803-05	CHECK OF THE SCREW / NUT PLAY ON FLAP SCREW JACKS (AVIAC) - RH INBOARD FLAP LATERAL SCREW JACK (R501CG)							Service ATA:27
PN:021137-13	MOS/MSC	02-Feb-96	N/A					
SN:2585	HRS	0						
	AFL	0						
	APH	0						
PROC. REF: AMM 27-53-01-720-803	PROC. REF: AMM 27-53-01-720-803							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 27 - FLIGHT CONTROLS								
27-53-01-720-803-05A	CHECK OF THE SCREW / NUT PLAY ON FLAP SCREW JACKS (AVIAC) - RH INBOARD FLAP LATERAL SCREW JACK (R501CG) (MANDATORY REF 5-40)							Service ATA:27
PN:021137-13	MOS/MSC	02-Feb-96	N/A					MANDATORY 5-40
SN:2585	HRS	0						
	AFL	0						
	APH	0						
PROC. REF: AMM 27-53-01-720-803	PROC. REF: AMM 27-53-01-720-803							
27-53-01-720-803-06	CHECK OF THE SCREW / NUT PLAY ON FLAP SCREW JACKS (AVIAC) - RH OUTBOARD FLAP SCREW JACK (R502CG)							Service ATA:27
PN:021137-14	MOS/MSC	02-Feb-96	N/A					
SN:2628	HRS	0						
	AFL	0						
	APH	0						
PROC. REF: AMM 27-53-01-720-803	PROC. REF: AMM 27-53-01-720-803							
27-53-01-720-803-06A	CHECK OF THE SCREW / NUT PLAY ON FLAP SCREW JACKS (AVIAC) - RH OUTBOARD FLAP SCREW JACK (R502CG) (MANDATORY REF 5-40)							Service ATA:27
PN:021137-14	MOS/MSC	02-Feb-96	N/A					MANDATORY 5-40
SN:2628	HRS	0						
	AFL	0						
	APH	0						
PROC. REF: AMM 27-53-01-720-803	PROC. REF: AMM 27-53-01-720-803							
27-53-01-720-804-01	CHECK OF SCREW / NUT PLAY ON FLAP SCREW JACKS - LH OUTBOARD FLAP SCREW JACK (L502CG)							Service ATA:27
	MOS	20-Jul-21						
	HRS	7877.2	1600 (+40)		9477.2	9517.2	916.3 (+40)	
	AFL	4599						
PROC. REF: AMM 27-53-01-720-804	PROC. REF: AMM 27-53-01-720-804							
27-53-01-720-804-02	CHECK OF SCREW / NUT PLAY ON FLAP SCREW JACKS - LH INBOARD FLAP LATERAL SCREW JACK (L501CG)							Service ATA:27
	MOS	20-Jul-21						
	HRS	7877.2	1600 (+40)		9477.2	9517.2	916.3 (+40)	
	AFL	4599						
PROC. REF: AMM 27-53-01-720-804	PROC. REF: AMM 27-53-01-720-804							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 27 - FLIGHT CONTROLS								
27-53-01-720-804-03	CHECK OF SCREW / NUT PLAY ON FLAP SCREW JACKS - LH INBOARD FLAP CENTER SCREW JACK (L500CG)							Service ATA:27
	MOS	20-Jul-21						
	HRS	7877.2	1600 (+40)		9477.2	9517.2	916.3 (+40)	
	AFL	4599						
PROC. REF: AMM 27-53-01-720-804	PROC. REF: AMM 27-53-01-720-804							
27-53-01-720-804-04	CHECK OF SCREW / NUT PLAY ON FLAP SCREW JACKS - RH INBOARD FLAP CENTER SCREW JACK (R500CG)							Service ATA:27
	MOS	20-Jul-21						
	HRS	7877.2	1600 (+40)		9477.2	9517.2	916.3 (+40)	
	AFL	4599						
PROC. REF: AMM 27-53-01-720-804	PROC. REF: AMM 27-53-01-720-804							
27-53-01-720-804-05	CHECK OF SCREW / NUT PLAY ON FLAP SCREW JACKS - RH INBOARD FLAP LATERAL SCREW JACK (R501CG)							Service ATA:27
	MOS	20-Jul-21						
	HRS	7877.2	1600 (+40)		9477.2	9517.2	916.3 (+40)	
	AFL	4599						
PROC. REF: AMM 27-53-01-720-804	PROC. REF: AMM 27-53-01-720-804							
27-53-01-720-804-06	CHECK OF SCREW / NUT PLAY ON FLAP SCREW JACKS - RH OUTBOARD FLAP SCREW JACK (R502CG)							Service ATA:27
	MOS	20-Jul-21						
	HRS	7877.2	1600 (+40)		9477.2	9517.2	916.3 (+40)	
	AFL	4599						
PROC. REF: AMM 27-53-01-720-804	PROC. REF: AMM 27-53-01-720-804							
27-53-01-900-803-01	REMOVAL / INSTALLATION OF THE FLAP SCREW JACKS - LH OUTBOARD FLAP SCREW JACK (L502CG)							Component ATA:27
PN:021137-15	MOS/MSC	02-Feb-96	O/C					
SN:2617	HRS	0		TSN 0				
WC#: 27.315	AFL	0						
PROC. REF: AMM 27-53-01-900-803	PROC. REF: AMM 27-53-01-900-803							
27-53-01-900-803-02	REMOVAL / INSTALLATION OF THE FLAP SCREW JACKS - LH INBOARD FLAP LATERAL SCREW JACK (L501CG)							Component ATA:27
PN:021137-13	MOS/MSC	02-Feb-96	O/C					
SN:2582	HRS	0		TSN 0				
WC#: 27.320	AFL	0						
PROC. REF: AMM 27-53-01-900-803	PROC. REF: AMM 27-53-01-900-803							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 27 - FLIGHT CONTROLS								
27-53-01-900-803-03	REMOVAL / INSTALLATION OF THE FLAP SCREW JACKS - LH INBOARD FLAP CENTER SCREW JACK (L500CG)							Component ATA:27
PN:021137-13	MOS/MSC	02-Feb-96	O/C					
SN:2583	HRS	0		TSN 0				
WC#: 27.325	AFL	0						
PROC. REF: AMM 27-53-01-900-803	PROC. REF: AMM 27-53-01-900-803							
27-53-01-900-803-04	REMOVAL / INSTALLATION OF THE FLAP SCREW JACKS - RH INBOARD FLAP CENTER SCREW JACK (R500CG)							Component ATA:27
PN:021137-13	MOS/MSC	02-Feb-96	O/C					
SN:2584	HRS	0		TSN 0				
WC#: 27.330	AFL	0						
PROC. REF: AMM 27-53-01-900-803	PROC. REF: AMM 27-53-01-900-803							
27-53-01-900-803-05	REMOVAL / INSTALLATION OF THE FLAP SCREW JACKS - RH INBOARD FLAP LATERAL SCREW JACK (R501CG)							Component ATA:27
PN:021137-13	MOS/MSC	02-Feb-96	O/C					
SN:2585	HRS	0		TSN 0				
WC#: 27.335	AFL	0						
PROC. REF: AMM 27-53-01-900-803	PROC. REF: AMM 27-53-01-900-803							
27-53-01-900-803-06	REMOVAL / INSTALLATION OF THE FLAP SCREW JACKS - RH OUTBOARD FLAP SCREW JACK (R502CG)							Component ATA:27
PN:021137-14	MOS/MSC	02-Feb-96	O/C					
SN:2628	HRS	0		TSN 0				
WC#: 27.340	AFL	0						
PROC. REF: AMM 27-53-01-900-803	PROC. REF: AMM 27-53-01-900-803							
27-53-01-960-801-01	DISCARD OF THE FLAP SCREW JACKS - LH OUTBOARD FLAP SCREW JACK (L502CG)							Service ATA:27
PN:021137-15	MOS/MSC	02-Feb-96	O/C					
SN:2617	HRS	0		TAC 0				
	AFL	0						
PROC. REF: AMM 27-53-01-960-801	PROC. REF: AMM 27-53-01-960-801							
27-53-01-960-801-02	DISCARD OF THE FLAP SCREW JACKS - LH INBOARD FLAP LATERAL SCREW JACK (L501CG)							Service ATA:27
PN:021137-13	MOS/MSC	02-Feb-96	O/C					
SN:2582	HRS	0		TAC 0				
WC#: 27.320	AFL	0						
PROC. REF: AMM 27-53-01-960-801	PROC. REF: AMM 27-53-01-960-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 27 - FLIGHT CONTROLS								
27-53-01-960-801-03	DISCARD OF THE FLAP SCREW JACKS - LH INBOARD FLAP CENTER SCREW JACK (L500CG)							Service ATA:27
PN:021137-13	MOS/MSC	02-Feb-96	O/C					
SN:2583	HRS	0		TAC 0				
WC#: 27.325	AFL	0						
PROC. REF: AMM 27-53-01-960-801	PROC. REF: AMM 27-53-01-960-801							
27-53-01-960-801-04	DISCARD OF THE FLAP SCREW JACKS - RH INBOARD FLAP CENTER SCREW JACK (R500CG)							Service ATA:27
PN:021137-13	MOS/MSC	02-Feb-96	O/C					
SN:2584	HRS	0		TAC 0				
WC#: 27.330	AFL	0						
PROC. REF: AMM 27-53-01-960-801	PROC. REF: AMM 27-53-01-960-801							
27-53-01-960-801-05	DISCARD OF THE FLAP SCREW JACKS - RH INBOARD FLAP LATERAL SCREW JACK (R501CG)							Service ATA:27
PN:021137-13	MOS/MSC	02-Feb-96	O/C					
SN:2585	HRS	0		TAC 0				
WC#: 27.335	AFL	0						
PROC. REF: AMM 27-53-01-960-801	PROC. REF: AMM 27-53-01-960-801							
27-53-01-960-801-06	DISCARD OF THE FLAP SCREW JACKS - RH OUTBOARD FLAP SCREW JACK (R502CG)							Service ATA:27
PN:021137-14	MOS/MSC	02-Feb-96	O/C					
SN:2628	HRS	0		TAC 0				
	AFL	0						
PROC. REF: AMM 27-53-01-960-801	PROC. REF: AMM 27-53-01-960-801							
27-60-00-710-803-01 S	OPERATIONAL TEST OF THE AIRBRAKES IN NORMAL MODE AND AUTOMATIC RETRACTION MODES							Service ATA:27
	MOS	10-Oct-23						
	HRS	8437.6	1600 (+40)					
WC#: 27.365	AFL	4993						
								PKG:21
PROC. REF: AMM 27-60-00-710-803	PROC. REF: AMM 27-60-00-710-803							
27-60-00-720-801-01	FUNCTIONAL TEST OF THE AIRBRAKES IN NORMAL MODE AND AUTOMATIC RETRACTION MODES							Service ATA:27
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 27-60-00-720-801	PROC. REF: AMM 27-60-00-720-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 27 - FLIGHT CONTROLS								
27-60-00-860-801-01	EXTENSION / RETRACTION OF THE AIRBRAKES FOR MAINTENANCE							Service ATA:27
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 27-60-00-860-801	PROC. REF: AMM 27-60-00-860-801							
27-60-00-870-801-01	BLEEDING OF THE AIRBRAKE HYDRAULIC SYSTEM							Service ATA:27
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 27-60-00-870-801	PROC. REF: AMM 27-60-00-870-801							
27-61-01-720-801-01 S	FUNCTIONAL TEST OF THE AIRBRAKE POSITION MICROSWITCHES - LH OUTBOARD AIRBRAKE POSITION MICROSWITCH (L6CD)							Service ATA:27
	MOS	10-Oct-23						
	HRS	8437.6	3200 (+40)					
	AFL	4993						
								PKG:22
PROC. REF: AMM 27-61-01-720-801	PROC. REF: AMM 27-61-01-720-801							
27-61-01-720-801-02 S	FUNCTIONAL TEST OF THE AIRBRAKE POSITION MICROSWITCHES - LH CENTER AIRBRAKE POSITION MICROSWITCH (L5CD)							Service ATA:27
	MOS	10-Oct-23						
	HRS	8437.6	3200 (+40)					
	AFL	4993						
								PKG:22
PROC. REF: AMM 27-61-01-720-801	PROC. REF: AMM 27-61-01-720-801							
27-61-01-720-801-03 S	FUNCTIONAL TEST OF THE AIRBRAKE POSITION MICROSWITCHES - LH INBOARD AIRBRAKE POSITION MICROSWITCH (L4CD)							Service ATA:27
	MOS	10-Oct-23						
	HRS	8437.6	3200 (+40)					
	AFL	4993						
								PKG:22
PROC. REF: AMM 27-61-01-720-801	PROC. REF: AMM 27-61-01-720-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 27 - FLIGHT CONTROLS								
27-61-01-720-801-04 S	FUNCTIONAL TEST OF THE AIRBRAKE POSITION MICROSWITCHES - RH INBOARD AIRBRAKE POSITION MICROSWITCH (R4CD)							Service ATA:27
	MOS	10-Oct-23						
	HRS	8437.6	3200 (+40)					
	AFL	4993						
								PKG:22
PROC. REF: AMM 27-61-01-720-801	PROC. REF: AMM 27-61-01-720-801							
27-61-01-720-801-05 S	FUNCTIONAL TEST OF THE AIRBRAKE POSITION MICROSWITCHES - RH CENTER AIRBRAKE POSITION MICROSWITCH (R5CD)							Service ATA:27
	MOS	10-Oct-23						
	HRS	8437.6	3200 (+40)					
	AFL	4993						
								PKG:22
PROC. REF: AMM 27-61-01-720-801	PROC. REF: AMM 27-61-01-720-801							
27-61-01-720-801-06 S	FUNCTIONAL TEST OF THE AIRBRAKE POSITION MICROSWITCHES - RH OUTBOARD AIRBRAKE POSITION MICROSWITCH (R6CD)							Service ATA:27
	MOS	10-Oct-23						
	HRS	8437.6	3200 (+40)					
	AFL	4993						
								PKG:22
PROC. REF: AMM 27-61-01-720-801	PROC. REF: AMM 27-61-01-720-801							
27-61-01-900-801-01	LH INBOARD AIRBRAKE POSITION MICROSWITCH MICROSWITCH							Component ATA:27
PN:602EN1-6	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 27.390	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
27-61-01-900-801-02	LH CENTER AIRBRAKE POSITION MICROSWITCH							Component ATA:27
PN:602EN1-6	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 27.390	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
27-61-01-900-801-03	LH OUTBOARD AIRBRAKE POSITION MICROSWITCH							Component ATA:27
PN:602EN1-6	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 27.390	AFL	0						

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 27 - FLIGHT CONTROLS								
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
27-61-01-900-801-04	RH INBOARD AIRBRAKE POSITION MICROSWITCH							Component ATA:27
PN:602EN1-6	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 27.395	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
27-61-01-900-801-05	RH CENTER AIRBRAKE POSITION MICROSWITCH							Component ATA:27
PN:602EN1-6	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 27.395	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
27-61-01-900-801-06	RH OUTBOARD AIRBRAKE POSITION MICROSWITCH							Component ATA:27
PN:602EN1-6	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 27.395	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
27-61-01-960-801-01	REPLACEMENT / ADJUSTMENT OF THE AIRBRAKE POSITION MICROSWITCHES - LH OUTBOARD AIRBRAKE POSITION MICROSWITCH (L6CD)							Service ATA:27
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 27-61-01-960-801	PROC. REF: AMM 27-61-01-960-801							
27-61-01-960-801-02	REPLACEMENT / ADJUSTMENT OF THE AIRBRAKE POSITION MICROSWITCHES - LH CENTER AIRBRAKE POSITION MICROSWITCH (L5CD)							Service ATA:27
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 27-61-01-960-801	PROC. REF: AMM 27-61-01-960-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 27 - FLIGHT CONTROLS								
27-61-01-960-801-03	REPLACEMENT / ADJUSTMENT OF THE AIRBRAKE POSITION MICROSWITCHES - LH INBOARD AIRBRAKE POSITION MICROSWITCH (L4CD)							Service ATA:27
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 27-61-01-960-801	PROC. REF: AMM 27-61-01-960-801							
27-61-01-960-801-04	REPLACEMENT / ADJUSTMENT OF THE AIRBRAKE POSITION MICROSWITCHES - RH INBOARD AIRBRAKE POSITION MICROSWITCH (R4CD)							Service ATA:27
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 27-61-01-960-801	PROC. REF: AMM 27-61-01-960-801							
27-61-01-960-801-05	REPLACEMENT / ADJUSTMENT OF THE AIRBRAKE POSITION MICROSWITCHES - RH CENTER AIRBRAKE POSITION MICROSWITCH (R5CD)							Service ATA:27
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 27-61-01-960-801	PROC. REF: AMM 27-61-01-960-801							
27-61-01-960-801-06	REPLACEMENT / ADJUSTMENT OF THE AIRBRAKE POSITION MICROSWITCHES - RH OUTBOARD AIRBRAKE POSITION MICROSWITCH (R6CD)							Service ATA:27
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 27-61-01-960-801	PROC. REF: AMM 27-61-01-960-801							
27-62-01-640-801-01 S	GREASING OF THE AIRBRAKE ACTUATORS - LH OUTBOARD AIRBRAKE ACTUATOR (L502CD)							Service ATA:27
	MOS	07-Oct-24	12 (+1m)					
	HRS	8507.6						
WC#: 27.360	AFL	5038						
								PKG:15
PROC. REF: AMM 27-62-01-640-801	PROC. REF: AMM 27-62-01-640-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 27 - FLIGHT CONTROLS								
27-62-01-640-801-02 S	GREASING OF THE AIRBRAKE ACTUATORS - LH MIDDLE AIRBRAKE ACTUATOR (L501CD)							Service ATA:27
	MOS	07-Oct-24	12 (+1m)					
	HRS	8507.6						
	AFL	5038						
								PKG:15
PROC. REF: AMM 27-62-01-640-801PROC. REF: AMM 27-62-01-640-801								
27-62-01-640-801-03 S	GREASING OF THE AIRBRAKE ACTUATORS - LH INBOARD AIRBRAKE ACTUATOR (L500CD)							Service ATA:27
	MOS	07-Oct-24	12 (+1m)					
	HRS	8507.6						
	AFL	5038						
								PKG:15
PROC. REF: AMM 27-62-01-640-801PROC. REF: AMM 27-62-01-640-801								
27-62-01-640-801-04 S	GREASING OF THE AIRBRAKE ACTUATORS - RH INBOARD AIRBRAKE ACTUATOR (R500CD)							Service ATA:27
	MOS	07-Oct-24	12 (+1m)					
	HRS	8507.6						
	AFL	5038						
								PKG:15
PROC. REF: AMM 27-62-01-640-801PROC. REF: AMM 27-62-01-640-801								
27-62-01-640-801-05 S	GREASING OF THE AIRBRAKE ACTUATORS - RH MIDDLE AIRBRAKE ACTUATOR (R501CD)							Service ATA:27
	MOS	07-Oct-24	12 (+1m)					
	HRS	8507.6						
	AFL	5038						
								PKG:15
PROC. REF: AMM 27-62-01-640-801PROC. REF: AMM 27-62-01-640-801								
27-62-01-640-801-06 S	GREASING OF THE AIRBRAKE ACTUATORS - RH OUTBOARD AIRBRAKE ACTUATOR (R502CD)							Service ATA:27
	MOS	07-Oct-24	12 (+1m)					
	HRS	8507.6						
	AFL	5038						
								PKG:15
PROC. REF: AMM 27-62-01-640-801PROC. REF: AMM 27-62-01-640-801								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 27 - FLIGHT CONTROLS								
27-62-01-900-801-01	REMOVAL / INSTALLATION OF THE AIRBRAKE ACTUATORS - LH OUTBOARD AIRBRAKE ACTUATOR (L502CD)							Component ATA:27
PN:106091-07	MOS/MSC	28-Jan-19	O/C	TSO 11				
SN:4421	HRS	7335		TSO 0				
WC#: 27.380	AFL	4255		TSO 0				
PROC. REF: AMM 27-62-01-900-801	PROC. REF: AMM 27-62-01-900-801							
27-62-01-900-801-02	REMOVAL / INSTALLATION OF THE AIRBRAKE ACTUATORS - LH MIDDLE AIRBRAKE ACTUATOR (L501CD)							Component ATA:27
PN:106091-08	MOS/MSC	02-Feb-96	O/C					
SN:3681	HRS	0		TSN 0				
WC#: 27.380	AFL	0						
PROC. REF: AMM 27-62-01-900-801	PROC. REF: AMM 27-62-01-900-801							
27-62-01-900-801-03	REMOVAL / INSTALLATION OF THE AIRBRAKE ACTUATORS - LH INBOARD AIRBRAKE ACTUATOR (L500CD)							Component ATA:27
PN:106091-09	MOS/MSC	14-May-13	O/C	TSO 0				
SN:3517	HRS	5626.3		TSO 0				
WC#: 27.380	AFL	3157		TSO 0				
PROC. REF: AMM 27-62-01-900-801	PROC. REF: AMM 27-62-01-900-801							
27-62-01-900-801-04	REMOVAL / INSTALLATION OF THE AIRBRAKE ACTUATORS - RH INBOARD AIRBRAKE ACTUATOR (R500CD)							Component ATA:27
PN:106091-09	MOS/MSC	02-Feb-96	O/C					
SN:3686	HRS	0		TSN 0				
WC#: 27.385	AFL	0						
PROC. REF: AMM 27-62-01-900-801	PROC. REF: AMM 27-62-01-900-801							
27-62-01-900-801-05	REMOVAL / INSTALLATION OF THE AIRBRAKE ACTUATORS - RH MIDDLE AIRBRAKE ACTUATOR (R501CD)							Component ATA:27
PN:106091-08	MOS/MSC	22-Feb-12	O/C	TSO 0				
SN:3842	HRS	5412		TSO 0				
WC#: 27.385	AFL	3021		TSO 0				
PROC. REF: AMM 27-62-01-900-801	PROC. REF: AMM 27-62-01-900-801							
27-62-01-900-801-06	REMOVAL / INSTALLATION OF THE AIRBRAKE ACTUATORS - RH OUTBOARD AIRBRAKE ACTUATOR (R502CD)							Component ATA:27
PN:106091-07	MOS/MSC	05-Nov-13	O/C	TSR 0				
SN:5382	HRS	5707.4						
WC#: 27.385	AFL	3213						
PROC. REF: AMM 27-62-01-900-801	PROC. REF: AMM 27-62-01-900-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 27 - FLIGHT CONTROLS								
27-62-03-780-802-01	CHECK AND CHARGING OF THE AIRBRAKE PRESSURE-HOLDING VALVE ACCUMULATOR - AIRBRAKE PRESSURE-HOLDING VALVE (503CD)							Service ATA:27
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 27-62-03-780-802	PROC. REF: AMM 27-62-03-780-802							
27-62-03-900-801-01	REMOVAL / INSTALLATION OF THE AIRBRAKE PRESSURE HOLDING VALVE ACCUMULATOR - AIRBRAKE PRESSURE-HOLDING VALVE (503CD)							Component ATA:27
PN:D25AB1704	MOS/MSC	22-Feb-16	O/C					
SN:1090	HRS	6334.7						
WC#: 27.375	AFL	3610						
PROC. REF: AMM 27-62-03-900-801	PROC. REF: AMM 27-62-03-900-801							
27-80-00-710-804-01	OPERATIONAL TEST OF THE SLATS IN NORMAL AND EMERGENCY MODES - NORMAL MODE							Service ATA:27
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 27-80-00-710-804	PROC. REF: AMM 27-80-00-710-804							
27-80-00-710-804-02	OPERATIONAL TEST OF THE SLATS IN NORMAL AND EMERGENCY MODES - EMERGENCY MODE							Service ATA:27
	MOS	23-Sep-22						
	HRS	8259.1	10000 (+40)		18259.1	18299.1	9698.2 (+40)	
	AFL	4852						
PROC. REF: AMM 27-80-00-710-804	PROC. REF: AMM 27-80-00-710-804							
27-80-00-710-806-01	OPERATIONAL TEST OF THE GROUND / FLIGHT RELAYS AND ANGLE-OF-ATTACK SENSOR CONTACTS							Service ATA:27
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 27-80-00-710-806	PROC. REF: AMM 27-80-00-710-806							
27-80-00-710-807-02 S	OPERATIONAL TEST OF SLAT EXTENSION THROUGH LH AND RH SOLENOIDS - LH SOLENOID (S1)							Service ATA:27
	MOS	10-Oct-23						
	HRS	8437.6	1600 (+40)					
	AFL	4993						
								PKG:21
PROC. REF: AMM 27-80-00-710-807	PROC. REF: AMM 27-80-00-710-807							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 27 - FLIGHT CONTROLS								
27-80-00-710-807-03 S	OPERATIONAL TEST OF SLAT EXTENSION THROUGH LH AND RH SOLENOIDS - RH SOLENOID (S2)							Service ATA:27
	MOS	10-Oct-23						
	HRS	8437.6	1600 (+40)					
	AFL	4993						
								PKG:21
PROC. REF: AMM 27-80-00-710-807	PROC. REF: AMM 27-80-00-710-807							
27-80-00-720-801-01	FUNCTIONAL TEST OF THE SLATS - NORMAL MODE							Service ATA:27
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 27-80-00-720-801	PROC. REF: AMM 27-80-00-720-801							
27-80-00-720-801-02 S	FUNCTIONAL TEST OF THE SLATS - AUTOMATIC MODE							Service ATA:27
	MOS	10-Oct-23						
	HRS	8437.6	1600 (+40)					
WC#: 27.490	AFL	4993						
								PKG:21
PROC. REF: AMM 27-80-00-720-801	PROC. REF: AMM 27-80-00-720-801							
27-80-00-720-801-03	FUNCTIONAL TEST OF THE SLATS - EMERGENCY MODE							Service ATA:27
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 27-80-00-720-801	PROC. REF: AMM 27-80-00-720-801							
27-80-00-870-801-01	BLEEDING OF THE SLAT HYDRAULIC SYSTEM							Service ATA:27
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 27-80-00-870-801	PROC. REF: AMM 27-80-00-870-801							

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 27 - FLIGHT CONTROLS								
27-80-01-900-801-01	OUTBOARD SLAT NORMAL SOLENOID SELECTOR/MANIFOLD VALVE							Component ATA:27
PN:108033-16	MOS/MSC	02-Feb-96	O/C					
SN:2264	HRS	0		TSN 0				
WC#: 27.415	AFL	0						
PROC. REF: AMM 27-80-01-900-801, AMM 27-80-01-900-801PROC. REF: AMM 27-80-01-900-801, AMM 27-80-01-900-801								
27-80-05-900-801-01	REMOVAL / INSTALLATION OF THE SLAT ACTUATORS - LH INBOARD SLAT ACTUATOR (L500CM)							Component ATA:27
PN:1006132	MOS/MSC	12-May-15	O/C					
SN:101	HRS	6020.1						
WC#: 27.430	AFL	3415						
PROC. REF: AMM 27-80-05-900-801PROC. REF: AMM 27-80-05-900-801								
27-80-05-900-801-02	REMOVAL / INSTALLATION OF THE SLAT ACTUATORS - RH INBOARD SLAT ACTUATOR (R500CM)							Component ATA:27
PN:106132-05	MOS/MSC	29-Jul-11	O/C	TSO 0				
SN:297	HRS	5306.6		TSO 0				
WC#: 27.435	AFL	2940		TSO 0				
PROC. REF: AMM 27-80-05-900-801PROC. REF: AMM 27-80-05-900-801								
27-80-05-900-801-03	REMOVAL / INSTALLATION OF THE SLAT ACTUATORS - LH OUTBOARD SLAT INBOARD ACTUATOR (L501CM)							Component ATA:27
PN:106132-06	MOS/MSC	02-Feb-96	O/C					
SN:706	HRS	0		TSN 0				
WC#: 27.430	AFL	0						
PROC. REF: AMM 27-80-05-900-801PROC. REF: AMM 27-80-05-900-801								
27-80-05-900-801-04	REMOVAL / INSTALLATION OF THE SLAT ACTUATORS - RH OUTBOARD SLAT INBOARD ACTUATOR (R501CM)							Component ATA:27
PN:106132-06	MOS/MSC	02-Feb-96	O/C					
SN:707	HRS	0		TSN 0				
WC#: 27.435	AFL	0						
PROC. REF: AMM 27-80-05-900-801PROC. REF: AMM 27-80-05-900-801								
27-80-05-900-801-05	REMOVAL / INSTALLATION OF THE SLAT ACTUATORS - LH OUTBOARD SLAT EMERGENCY ACTUATOR (L502CM)							Component ATA:27
PN:106132-07	MOS/MSC	02-Feb-96	O/C					
SN:698	HRS	0		TSN 0				
WC#: 27.440	AFL	0						
PROC. REF: AMM 27-80-05-900-801PROC. REF: AMM 27-80-05-900-801								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 27 - FLIGHT CONTROLS								
27-80-05-900-801-06	REMOVAL / INSTALLATION OF THE SLAT ACTUATORS - RH OUTBOARD SLAT EMERGENCY ACTUATOR (R502CM)							Component ATA:27
PN:106132-07	MOS/MSC	02-Feb-96	O/C					
SN:699	HRS	0		TSN 0				
WC#: 27.440	AFL	0						
PROC. REF: AMM 27-80-05-900-801	PROC. REF: AMM 27-80-05-900-801							
27-80-05-900-801-07	REMOVAL / INSTALLATION OF THE SLAT ACTUATORS - LH OUTBOARD SLAT OUTBOARD ACTUATOR (L503CM)							Component ATA:27
PN:106132-08	MOS/MSC	12-Jul-01	O/C	TSN 0				
SN:3306	HRS	2578		TSN 0				
WC#: 27.430	AFL	1341		TSN 0				
PROC. REF: AMM 27-80-05-900-801	PROC. REF: AMM 27-80-05-900-801							
27-80-05-900-801-08	REMOVAL / INSTALLATION OF THE SLAT ACTUATORS - RH OUTBOARD SLAT OUTBOARD ACTUATOR (R503CM)							Component ATA:27
PN:106132-08	MOS/MSC	02-Feb-96	O/C					
SN:727	HRS	0		TSN 0				
WC#: 27.435	AFL	0						
PROC. REF: AMM 27-80-05-900-801	PROC. REF: AMM 27-80-05-900-801							
27-80-17-720-802-01 S	FUNCTIONAL TEST OF THE SLAT / FLAP POSITION MICROSWITCHES - LH INBOARD SLAT EXTENDED MICROSWITCH (L2DX)							Service ATA:27
	MOS	10-Oct-23						
	HRS	8437.6	3200 (+40)					
WC#: 27.465	AFL	4993						
								PKG:22
PROC. REF: AMM 27-80-17-720-802	PROC. REF: AMM 27-80-17-720-802							
27-80-17-720-802-02 S	FUNCTIONAL TEST OF THE SLAT / FLAP POSITION MICROSWITCHES - LH INBOARD SLAT RETRACTED MICROSWITCH (L15CM)							Service ATA:27
	MOS	10-Oct-23						
	HRS	8437.6	3200 (+40)					
WC#: 27.460	AFL	4993						
								PKG:22
PROC. REF: AMM 27-80-17-720-802	PROC. REF: AMM 27-80-17-720-802							
27-80-17-720-802-03 S	FUNCTIONAL TEST OF THE SLAT / FLAP POSITION MICROSWITCHES - LH OUTBOARD SLAT RETRACTED MICROSWITCH (L3DX)							Service ATA:27
	MOS	10-Oct-23						
	HRS	8437.6	3200 (+40)					
WC#: 27.470	AFL	4993						
								PKG:22

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 27 - FLIGHT CONTROLS								
PROC. REF: AMM 27-80-17-720-802PROC. REF: AMM 27-80-17-720-802								
27-80-17-720-802-04 S	FUNCTIONAL TEST OF THE SLAT / FLAP POSITION MICROSWITCHES - LH OUTBOARD SLAT EXTENDED MICROSWITCH (L16CM)							Service ATA:27
	MOS	10-Oct-23						
	HRS	8437.6	3200 (+40)					
WC#: 27.475	AFL	4993						
								PKG:22
PROC. REF: AMM 27-80-17-720-802PROC. REF: AMM 27-80-17-720-802								
27-80-17-720-802-05 S	FUNCTIONAL TEST OF THE SLAT / FLAP POSITION MICROSWITCHES - RH INBOARD SLAT EXTENDED MICROSWITCH (R2DX)							Service ATA:27
	MOS	10-Oct-23						
	HRS	8437.6	3200 (+40)					
WC#: 27.465	AFL	4993						
								PKG:22
PROC. REF: AMM 27-80-17-720-802PROC. REF: AMM 27-80-17-720-802								
27-80-17-720-802-06 S	FUNCTIONAL TEST OF THE SLAT / FLAP POSITION MICROSWITCHES - RH INBOARD SLAT RETRACTED MICROSWITCH (R15CM)							Service ATA:27
	MOS	10-Oct-23						
	HRS	8437.6	3200 (+40)					
WC#: 27.460	AFL	4993						
								PKG:22
PROC. REF: AMM 27-80-17-720-802PROC. REF: AMM 27-80-17-720-802								
27-80-17-720-802-07 S	FUNCTIONAL TEST OF THE SLAT / FLAP POSITION MICROSWITCHES - RH OUTBOARD SLAT RETRACTED MICROSWITCH (R3DX)							Service ATA:27
	MOS	10-Oct-23						
	HRS	8437.6	3200 (+40)					
WC#: 27.470	AFL	4993						
								PKG:22
PROC. REF: AMM 27-80-17-720-802PROC. REF: AMM 27-80-17-720-802								
27-80-17-720-802-08 S	FUNCTIONAL TEST OF THE SLAT / FLAP POSITION MICROSWITCHES - RH OUTBOARD SLAT EXTENDED MICROSWITCH (R16CM)							Service ATA:27
	MOS	10-Oct-23						
	HRS	8437.6	3200 (+40)					
WC#: 27.475	AFL	4993						
								PKG:22
PROC. REF: AMM 27-80-17-720-802PROC. REF: AMM 27-80-17-720-802								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 27 - FLIGHT CONTROLS								
27-80-17-720-802-09 S	FUNCTIONAL TEST OF THE SLAT / FLAP POSITION MICROSWITCHES - FLAP POSITION MICROSWITCH (7CM)							Service ATA:27
	MOS	10-Oct-23						
	HRS	8437.6	3200 (+40)					
WC#: 27.477	AFL	4993						
								PKG:22
PROC. REF: AMM 27-80-17-720-802	PROC. REF: AMM 27-80-17-720-802							
27-80-17-900-801-01	LH INBOARD SLAT EXTENDED MICROSWITCH							Component ATA:27
PN:602EN1-6	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 27.465	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
27-80-17-900-801-02	LH INBOARD SLAT RETRACTED MICROSWITCH							Component ATA:27
PN:402EN1-6	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 27.460	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
27-80-17-900-801-03	LH OUTBOARD SLAT RETRACTED MICROSWITCH							Component ATA:27
PN:602EN1-6	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 27.470	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
27-80-17-900-801-04	LH OUTBOARD SLAT EXTENDED MICROSWITCH							Component ATA:27
PN:402EN1-6	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 27.475	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
27-80-17-900-801-05	RH INBOARD SLAT EXTENDED MICROSWITCH							Component ATA:27
PN:602EN1-6	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 27.465	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 27 - FLIGHT CONTROLS								
27-80-17-900-801-06	RH INBOARD SLAT RETRACTED MICROSWITCH							Component ATA:27
PN:402EN1-6	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 27.460	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
27-80-17-900-801-07	RH OUTBOARD SLAT RETRACTED MICROSWITCH							Component ATA:27
PN:602EN1-6	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 27.470	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
27-80-17-900-801-08	RH OUTBOARD SLAT EXTENDED MICROSWITCH							Component ATA:27
PN:MS21321-1	MOS/MSC	14-May-21	O/C	TSN 0				
SN:N/A	HRS	7765		TSN 0				
WC#: 27.475	AFL	4527		TSN 0				
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
27-80-17-900-803-01	FLAP POSITION MICROSWITCH							Component ATA:27
PN:402EN1-6	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 27.477	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
27-80-17-960-801-01	REPLACEMENT / ADJUSTMENT OF THE SLAT POSITION MICROSWITCHES - LH INBOARD SLAT EXTENDED MICROSWITCH (L2DX)							Service ATA:27
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 27-80-17-960-801	PROC. REF: AMM 27-80-17-960-801							
27-80-17-960-801-02	REPLACEMENT / ADJUSTMENT OF THE SLAT POSITION MICROSWITCHES - LH INBOARD SLAT RETRACTED MICROSWITCH (L15CM)							Service ATA:27
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 27-80-17-960-801	PROC. REF: AMM 27-80-17-960-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 27 - FLIGHT CONTROLS								
27-80-17-960-801-03	REPLACEMENT / ADJUSTMENT OF THE SLAT POSITION MICROSWITCHES - LH OUTBOARD SLAT RETRACTED MICROSWITCH (L3DX)							Service ATA:27
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 27-80-17-960-801	PROC. REF: AMM 27-80-17-960-801							
27-80-17-960-801-04	REPLACEMENT / ADJUSTMENT OF THE SLAT POSITION MICROSWITCHES - LH OUTBOARD SLAT EXTENDED MICROSWITCH (L16CM)							Service ATA:27
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 27-80-17-960-801	PROC. REF: AMM 27-80-17-960-801							
27-80-17-960-801-05	REPLACEMENT / ADJUSTMENT OF THE SLAT POSITION MICROSWITCHES - RH INBOARD SLAT EXTENDED MICROSWITCH (R2DX)							Service ATA:27
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 27-80-17-960-801	PROC. REF: AMM 27-80-17-960-801							
27-80-17-960-801-06	REPLACEMENT / ADJUSTMENT OF THE SLAT POSITION MICROSWITCHES - RH INBOARD SLAT RETRACTED MICROSWITCH (R15CM)							Service ATA:27
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 27-80-17-960-801	PROC. REF: AMM 27-80-17-960-801							
27-80-17-960-801-07	REPLACEMENT / ADJUSTMENT OF THE SLAT POSITION MICROSWITCHES - RH OUTBOARD SLAT RETRACTED MICROSWITCH (R3DX)							Service ATA:27
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 27-80-17-960-801	PROC. REF: AMM 27-80-17-960-801							
27-80-17-960-801-08	REPLACEMENT / ADJUSTMENT OF THE SLAT POSITION MICROSWITCHES - RH OUTBOARD SLAT EXTENDED MICROSWITCH (R16CM)							Service ATA:27
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 27-80-17-960-801	PROC. REF: AMM 27-80-17-960-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 27 - FLIGHT CONTROLS								
27-80-17-960-803-01	REPLACEMENT / ADJUSTMENT OF THE FLAP POSITION MICROSWITCH - FLAP POSITION MICROSWITCH (7CM)							Service ATA:27
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 27-80-17-960-803	PROC. REF: AMM 27-80-17-960-803							
27-80-23-720-801-01	FUNCTIONAL TEST OF THE INBOARD SLAT VALVE BOX - INBOARD SLAT VALVE BOX (507CM)							Service ATA:27
PN:108117-06	MOS	17-Jan-20	144 (+3%)		17-Jan-32	26-May-32	2335 d (+130)	
SN:409	HRS							
WC#: 27.425	AFL							
PROC. REF: AMM 27-80-23-720-801	PROC. REF: AMM 27-80-23-720-801							
27-80-23-720-802-01	FUNCTIONAL TEST OF THE OUTBOARD SLAT VALVE BOX - OUTBOARD SLAT VALVE BOX (517CM)							Service ATA:27
PN:108117-05	MOS	17-Jan-20	144 (+3%)		17-Jan-32	26-May-32	2335 d (+130)	
SN:349	HRS							
WC#: 27.425	AFL							
PROC. REF: AMM 27-80-23-720-802	PROC. REF: AMM 27-80-23-720-802							
27-80-23-900-801-01	REMOVAL / INSTALLATION OF THE INBOARD SLAT VALVE BOX - INBOARD SLAT VALVE BOX (507CM)							Component ATA:27
PN:108117-06	MOS/MSC	11-Mar-20	O/C	TSR 2				
SN:409	HRS	7541.7		TSN 7541.7, TSR 0				
WC#: 27.425	AFL	4391		TSR 0				
PROC. REF: AMM 27-80-23-900-801	PROC. REF: AMM 27-80-23-900-801							
27-80-23-900-802-01	REMOVAL/INSTALLATION OF THE OUTBOARD SLAT VALVE BOX - OUTBOARD SLAT VALVE BOX (517CM)							Component ATA:27
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: GENERIC NO REF	PROC. REF: GENERIC NO REF							
270101	PILOT CONTROL COLUMN							Component ATA:27
PN:PN	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 27.025	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 27 - FLIGHT CONTROLS								
270121	COPILOT CONTROL COLUMN							Component ATA:27
PN:PN	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 27.030	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
270221	TRIPLE TRIM INDICATOR							Component ATA:27
PN:4863-557-80-13	MOS/MSC	05-Aug-15	O/C	TSR 0				
SN:559	HRS	6129.8		TSR 0				
WC#: 27.035	AFL	3477		TSR 0				
PROC. REF: AMM 21-30-09-900-801	PROC. REF: AMM 21-30-09-900-801							
271251	AILERON TRIM BOX							Component ATA:27
PN:F10A641812A1	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 27.085	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
271351	LH AILERON NEUTRAL RETURN UNIT							Component ATA:27
PN:105045-06	MOS/MSC	02-Feb-96	O/C					
SN:3706	HRS	0		TSN 0				
WC#: 27.095	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
271381	RH AILERON NEUTRAL RETURN UNIT							Component ATA:27
PN:105045-06	MOS/MSC	02-Feb-96	O/C					
SN:3695	HRS	0		TSN 0				
WC#: 27.095	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
271401	LH ROLL CONTROL SEALED BOX							Component ATA:27
PN:FGFB271111A1	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 27.097	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 27 - FLIGHT CONTROLS								
271421	RH ROLL CONTROL SEALED BOX							Component ATA:27
PN:FGFB271211A1	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 27.097	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
271601	RUDDER PRESSURE SEALED BOX							Component ATA:27
PN:PN	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 27.155	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
271621	ELEVATOR PRESSURE SEALED BOX							Component ATA:27
PN:PN	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 27.252	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
272071	PILOT RUDDER BAR PEDAL ASSEMBLY							Component ATA:27
PN:FE213-002	MOS/MSC	02-Feb-96	O/C					
SN:FR020	HRS	0		TSN 0				
WC#: 27.123	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
272081	COPILOT RUDDER BAR PEDAL ASSEMBLY							Component ATA:27
PN:FE213-003	MOS/MSC	02-Feb-96	O/C					
SN:FR044	HRS	0		TSN 0				
WC#: 27.123	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
272091	PILOT PEDALS ADJUSTMENT ROD BOX							Component ATA:27
PN:4505-1	MOS/MSC	02-Feb-96	O/C					
SN:501	HRS	0		TSN 0				
WC#: 27.124	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 27 - FLIGHT CONTROLS								
272096	COPILOT PEDALS ADJUSTMENT ROD BOX							Component ATA:27
PN:4505-1	MOS/MSC	02-Feb-96	O/C					
SN:502	HRS	0		TSN 0				
WC#: 27.124	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
272163	YAW TRIM RELAY BOX							Component ATA:27
PN:FGFB600271010A2	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 27.150	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
273161	ARTHUR Q-UNIT PITCH SERVO VALVE							Component ATA:27
PN:108019-13	MOS/MSC	02-Feb-96	O/C					
SN:1742	HRS	0		TSN 0				
WC#: 27.215	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
273171	PITCH ARTHUR BOX							Component ATA:27
PN:062175-13	MOS/MSC	17-Dec-21	O/C	TSR 29				
SN:152	HRS	8045.4		TSR 0				
WC#: 27.220	AFL	4725		TSR 0				
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
274161	HORIZONTAL STABILIZER STANDBY ELECTRIC MOTOR							Component ATA:27
PN:993	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 27.260	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
274201	HORIZONTAL STABILIZER RELAY BOX							Component ATA:27
PN:PN	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 27.265	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 27 - FLIGHT CONTROLS								
274251	HORIZONTAL STABILIZER STANDBY CONTROL BOX							Component ATA:27
PN:FGFB641810A2	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 27.270	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
275121	LH FLAP DUAL BEVEL GEAR							Component ATA:27
PN:021068-06	MOS/MSC	02-Feb-96	O/C					
SN:1940	HRS	0		TSN 0				
WC#: 27.305	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
275141	RH FLAP DUAL BEVEL GEAR							Component ATA:27
PN:021068-07	MOS/MSC	02-Feb-96	O/C					
SN:1942	HRS	0		TSN 0				
WC#: 27.305	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
275161	LH FLAP BEVEL GEAR							Component ATA:27
PN:021063-01	MOS/MSC	02-Feb-96	O/C					
SN:1929	HRS	0		TSN 0				
WC#: 27.310	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
275181	RH FLAP BEVEL GEAR							Component ATA:27
PN:021063-01	MOS/MSC	02-Feb-96	O/C					
SN:1930	HRS	0		TSN 0				
WC#: 27.310	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
275351	LH FLAP POSITION TRANSMITTER							Component ATA:27
PN:1-4414-2	MOS/MSC	02-Feb-96	O/C					
SN:617	HRS	0		TSN 0				
WC#: 27.350	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 27 - FLIGHT CONTROLS								
275361	RH FLAP POSITION TRANSMITTER							Component ATA:27
PN:2-4414-2	MOS/MSC	02-Feb-96	O/C					
SN:397	HRS	0		TSN 0				
WC#: 27.350	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
275371	FLAP ASYMMETRY DETECTOR							Component ATA:27
PN:J2201-2-10MEB	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 27.355	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
275401	CONFIGURATION PANEL							Component ATA:27
PN:205TS04Y11	MOS/MSC	27-May-22	O/C	TSR 0				
SN:417	HRS	8212.6		TSR 0				
WC#: 27.355	AFL	4824		TSR 0				
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
276101	INBOARD/OUTBOARD AIRBRAKE SELECTOR VALVE							Component ATA:27
PN:65670-1	MOS/MSC	02-Feb-96	O/C					
SN:1910A	HRS	0		TSN 0				
WC#: 27.370	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
276141	MIDDLE AIRBRAKE SELECTOR VALVE							Component ATA:27
PN:65670-1	MOS/MSC	02-Feb-96	O/C					
SN:1907A	HRS	0		TSN 0				
WC#: 27.370	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
276191	AIRBRAKE HOLD VALVE GAUGE							Component ATA:27
PN:18040100	MOS/MSC	02-Feb-96	O/C					
SN:17935B	HRS	0		TSN 0				
WC#: 27.375	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 27 - FLIGHT CONTROLS								
276401	LH OUTBOARD AIRBRAKE RESTRICTOR							Component ATA:27
PN:C24370-202	MOS/MSC	02-Feb-96	O/C					
SN:H110	HRS	0		TSN 0				
WC#: 27.402	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
276411	LH MIDDLE AIRBRAKE RESISTOR							Component ATA:27
PN:C24370-402	MOS/MSC	02-Feb-96	O/C					
SN:B3326	HRS	0		TSN 0				
WC#: 27.402	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
276421	LH INBOARD AIRBRAKE RESISTOR							Component ATA:27
PN:C24370-302	MOS/MSC	02-Feb-96	O/C					
SN:H174	HRS	0		TSN 0				
WC#: 27.402	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
276431	RH INBOARD AIRBRAKE RESTRICTOR							Component ATA:27
PN:C24370-302	MOS/MSC	02-Feb-96	O/C					
SN:B4141	HRS	0		TSN 0				
WC#: 27.403	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
276441	RH MIDDLE AIRBRAKE RESTRICTOR							Component ATA:27
PN:C24370-402	MOS/MSC	02-Feb-96	O/C					
SN:B3446	HRS	0		TSN 0				
WC#: 27.403	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
276451	RH OUTBOARD AIRBRAKE RESTRICTOR							Component ATA:27
PN:C24370-202	MOS/MSC	02-Feb-96	O/C					
SN:H111	HRS	0		TSN 0				
WC#: 27.403	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 27 - FLIGHT CONTROLS								
278101	OUTBOARD SLAT AUTOMATIC DISTRIBUTOR							Component ATA:27
PN:108103-04	MOS/MSC	02-Feb-96	O/C					
SN:713	HRS	0		TSN 0				
WC#: 27.415	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
278121	OUTBOARD SLAT STANDBY ELECTRIC DISTRIBUTOR							Component ATA:27
PN:65670-1	MOS/MSC	02-Feb-96	O/C					
SN:1863A	HRS	0		TSN 0				
WC#: 27.420	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
278131	INBOARD SLAT ELECTRIC DISTRIBUTOR							Component ATA:27
PN:65670-1	MOS/MSC	02-Feb-96	O/C					
SN:1940A	HRS	0		TSN 0				
WC#: 27.420	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
278171	OUTBOARD SLAT VALVE BOX							Component ATA:27
PN:108117-05	MOS/MSC	11-Mar-20	O/C	TSR 2				
SN:349	HRS	7541.7		TSN 7541.7, TSR 0				
WC#: 27.425	AFL	4391		TSR 0				
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
278401	LH INBOARD SLAT ACTUATOR EXTENSION RESTRICTOR							Component ATA:27
PN:C24346-102	MOS/MSC	02-Feb-96	O/C					
SN:B1671	HRS	0		TSN 0				
WC#: 27.445	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
278411	RH INBOARD SLAT ACTUATOR EXTENSION RESTRICTOR							Component ATA:27
PN:C24346-102	MOS/MSC	02-Feb-96	O/C					
SN:B1670	HRS	0		TSN 0				
WC#: 27.445	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 27 - FLIGHT CONTROLS								
278421	LH OUTBOARD SLAT ACTUATOR EXTENSION RESTRICTOR VALVE							Component ATA:27
PN:C24370-102	MOS/MSC	02-Feb-96	O/C					
SN:H08	HRS	0		TSN 0				
WC#: 27.450	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
278431	RH OUTBOARD SLAT ACTUATOR EXTENSION RESTRICTOR VALVE							Component ATA:27
PN:C24370-102	MOS/MSC	02-Feb-96	O/C					
SN:H03	HRS	0		TSN 0				
WC#: 27.450	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
278441	LH ACTUATOR STANDBY RESTRICTOR VALVE							Component ATA:27
PN:FCFA1875150D	MOS/MSC	02-Feb-96	O/C					
SN:MA209	HRS	0		TSN 0				
WC#: 27.455	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
278451	RH ACTUATOR STANDBY RESTRICTOR VALVE							Component ATA:27
PN:FCFA1875150D	MOS/MSC	02-Feb-96	O/C					
SN:MA211	HRS	0		TSN 0				
WC#: 27.455	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
278461	SLATS ACTUATOR RETRACTION RESTRICTOR VALVE							Component ATA:27
PN:C24346-302	MOS/MSC	02-Feb-96	O/C					
SN:B1674	HRS	0		TSN 0				
WC#: 27.455	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
ATA 28 - FUEL								
28-00-00-280-801-01 S	FUEL CONTAMINATION DETECTION TEST							Service ATA:28
	MOS	07-Oct-24	12 (+1m)					
	HRS	8507.6	800					
WC#: 28.560	AFL	5038						

PKG:5,999

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 28 - FUEL								
PROC. REF: AMM 28-00-00-280-801 PROC. REF: AMM 28-00-00-280-801								
28-00-00-290-801-01 S	BORESCOPE INSPECTION OF THE FUEL TANKS - BORESCOPE INSPECTION OF THE LH FEEDER TANK							Service ATA:28
	MOS	10-Oct-23	36 (+1m)					
	HRS	8437.6	2400 (+40)					
	AFL	4993						
								PKG:7
PROC. REF: AMM 28-00-00-290-801 PROC. REF: AMM 28-00-00-290-801								
28-00-00-290-801-02 S	BORESCOPE INSPECTION OF THE FUEL TANKS - BORESCOPE INSPECTION OF THE RH FEEDER TANK							Service ATA:28
	MOS	10-Oct-23	36 (+1m)					
	HRS	8437.6	2400 (+40)					
	AFL	4993						
								PKG:7
PROC. REF: AMM 28-00-00-290-801 PROC. REF: AMM 28-00-00-290-801								
28-00-00-290-801-03 S	BORESCOPE INSPECTION OF THE FUEL TANKS - BORESCOPE INSPECTION OF THE CTR FEEDER TANK							Service ATA:28
	MOS	10-Oct-23	36 (+1m)					
	HRS	8437.6	2400 (+40)					
	AFL	4993						
								PKG:7
PROC. REF: AMM 28-00-00-290-801 PROC. REF: AMM 28-00-00-290-801								
28-00-00-290-801-04	BORESCOPE INSPECTION OF THE FUEL TANKS - BORESCOPE INSPECTION OF THE LH CENTER-WING TANK							Service ATA:28
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 28-00-00-290-801 PROC. REF: AMM 28-00-00-290-801								
28-00-00-290-801-05	BORESCOPE INSPECTION OF THE FUEL TANKS - BORESCOPE INSPECTION OF THE RH CENTER-WING TANK							Service ATA:28
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 28-00-00-290-801 PROC. REF: AMM 28-00-00-290-801								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 28 - FUEL								
28-00-00-290-801-06		BORESCOPE INSPECTION OF THE FUEL TANKS - BORESCOPE INSPECTION OF THE REAR TANK						Service ATA:28
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 28-00-00-290-801	PROC. REF: AMM 28-00-00-290-801							
28-00-00-290-801-07	S	BORESCOPE INSPECTION OF THE FUEL TANKS - BORESCOPE INSPECTION OF THE LH WING TANK						Service ATA:28
	MOS	10-Oct-23	36 (+1m)					
	HRS	8437.6	2400 (+40)					
	AFL	4993						
								PKG:7
PROC. REF: AMM 28-00-00-290-801	PROC. REF: AMM 28-00-00-290-801							
28-00-00-290-801-08	S	BORESCOPE INSPECTION OF THE FUEL TANKS - BORESCOPE INSPECTION OF THE RH WING TANK						Service ATA:28
	MOS	10-Oct-23	36 (+1m)					
	HRS	8437.6	2400 (+40)					
	AFL	4993						
								PKG:7
PROC. REF: AMM 28-00-00-290-801	PROC. REF: AMM 28-00-00-290-801							
28-00-00-290-801-09		BORESCOPE INSPECTION OF THE FUEL TANKS - BORESCOPE INSPECTION OF THE FRONT TANK						Service ATA:28
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 28-00-00-290-801	PROC. REF: AMM 28-00-00-290-801							
28-00-00-910-801-01		FUEL SYSTEM MAINTENANCE AND SAFETY PRECAUTIONS						Service ATA:28
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 28-00-00-910-801	PROC. REF: AMM 28-00-00-910-801							
28-00-00-910-802-01		ACCEPTANCE CRITERIA FOR FUEL LEAKS						Service ATA:28
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 28-00-00-910-802	PROC. REF: AMM 28-00-00-910-802							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 28 - FUEL								
28-00-00-910-803-01	DECONTAMINATION OF THE FUEL SYSTEMS - TREATMENT WITH A MINIMUM FUEL LOAD - FUEL INJECTION METHOD							Service ATA:28
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 28-00-00-910-803, AMM 28-00-00-910-803PROC. REF: AMM 28-00-00-910-803, AMM 28-00-00-910-803								
28-00-00-910-803-02	DECONTAMINATION OF THE FUEL SYSTEMS - TREATMENT WITH A MINIMUM FUEL LOAD - GRAVITY POURING METHOD							Service ATA:28
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 28-00-00-910-803, AMM 28-00-00-910-803PROC. REF: AMM 28-00-00-910-803, AMM 28-00-00-910-803								
28-00-00-910-803-03	DECONTAMINATION OF THE FUEL SYSTEMS - TREATMENT WITH A FULL FUEL LOAD - FUEL INJECTION METHOD							Service ATA:28
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 28-00-00-910-803, AMM 28-00-00-910-803PROC. REF: AMM 28-00-00-910-803, AMM 28-00-00-910-803								
28-00-00-910-803-04	DECONTAMINATION OF THE FUEL SYSTEMS - TREATMENT WITH A FULL FUEL LOAD - GRAVITY POURING METHOD							Service ATA:28
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 28-00-00-910-803, AMM 28-00-00-910-803PROC. REF: AMM 28-00-00-910-803, AMM 28-00-00-910-803								
28-00-00-910-803-06	DECONTAMINATION OF THE FUEL SYSTEMS - CLEANING / REPLACEMENT OF FILTERS							Service ATA:28
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 28-00-00-910-803, AMM 28-00-00-910-803PROC. REF: AMM 28-00-00-910-803, AMM 28-00-00-910-803								
28-00-00-910-804-01	MEASURES TO BE TAKEN AFTER MAINTENANCE OPERATIONS IN THE FUEL TANKS							Service ATA:28
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
WC#: 28.570	AFL	0						
	APH	0						

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 28 - FUEL								
PROC. REF: AMM 28-00-00-910-804	PROC. REF: AMM 28-00-00-910-804							
28-10-00-210-801-01	GENERAL VISUAL INSPECTION OF THE EXTERNAL STRUCTURE TO DETECT FUEL LEAKS							Service ATA:28
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 28-10-00-210-801	PROC. REF: AMM 28-10-00-210-801							
28-10-00-280-801-01 S	SPECIAL DETAILED INSPECTION OF THE FUEL TANK FLAPPER VALVES							Service ATA:28
	MOS	11-Mar-20	72 (+2m)					
	HRS	7541.7						
WC#: 28.030	AFL	4391	3750					
								PKG:31
PROC. REF: AMM 28-10-00-280-801	PROC. REF: AMM 28-10-00-280-801							
28-21-01-900-801-01	REMOVAL / INSTALLATION OF THE BOOSTER PUMPS - BOOSTER PUMP 1 (3QN1)							Component ATA:28
PN:P99C31-604	MOS/MSC	29-Mar-21	O/C	TSO 0				
SN:A58831	HRS	7721.1		TSO 0				
WC#: 28.370	AFL	4496		TSO 0				
PROC. REF: AMM 28-21-01-900-801	PROC. REF: AMM 28-21-01-900-801							
28-21-01-900-801-02	REMOVAL / INSTALLATION OF THE BOOSTER PUMPS - BOOSTER PUMP 2 (3QN2)							Component ATA:28
PN:226-650-51	MOS/MSC	02-Feb-96	O/C					
SN:1024	HRS	0		TSN 0				
WC#: 28.380	AFL	0						
PROC. REF: AMM 28-21-01-900-801	PROC. REF: AMM 28-21-01-900-801							
28-21-01-900-801-03	REMOVAL / INSTALLATION OF THE BOOSTER PUMPS - BOOSTER PUMP 3 (3QN3)							Component ATA:28
PN:226-650-51	MOS/MSC	02-Feb-96	O/C					
SN:1023	HRS	0		TSN 0				
WC#: 28.370	AFL	0						
PROC. REF: AMM 28-21-01-900-801	PROC. REF: AMM 28-21-01-900-801							

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 28 - FUEL								
28-21-01-900-801-04	REMOVAL / INSTALLATION OF THE BOOSTER PUMPS - STAND-BY BOOSTER PUMP 2 (13QN)							Component ATA:28
PN:226-650-51	MOS/MSC	02-Feb-96	O/C					
SN:1025	HRS	0		TSN 0				
WC#: 28.380	AFL	0						
PROC. REF: AMM 28-21-01-900-801	PROC. REF: AMM 28-21-01-900-801							
28-21-05-900-801-01	REMOVAL / INSTALLATION OF THE BP MANIFOLDS - BP 1 MANIFOLD (32WB1)							Component ATA:28
PN:L88A31-696	MOS/MSC	08-Jul-16	O/C	TSO 0				
SN:21104	HRS	6449.8		TSO 0				
WC#: 28.280	AFL	3682		TSO 0				
	APH	4815.3						
PROC. REF: AMM 28-21-05-900-801	PROC. REF: AMM 28-21-05-900-801							
28-21-05-900-801-02	REMOVAL / INSTALLATION OF THE BP MANIFOLDS - BP 2 MANIFOLD (32WB2)							Component ATA:28
PN:L88A31-663	MOS/MSC	02-Feb-96	O/C					
SN:20219	HRS	0		TSN 0				
WC#: 28.290	AFL	0						
PROC. REF: AMM 28-21-05-900-801	PROC. REF: AMM 28-21-05-900-801							
28-21-05-900-801-03	REMOVAL / INSTALLATION OF THE BP MANIFOLDS - BP 3 MANIFOLD (32WB3)							Component ATA:28
PN:L88A31-664-1	MOS/MSC	14-Dec-00	O/C					
SN:21050	HRS	2240						
WC#: 28.300	AFL	1181						
PROC. REF: AMM 28-21-05-900-801	PROC. REF: AMM 28-21-05-900-801							
28-21-11-710-801-01 S	OPERATIONAL TEST OF THE BP MANIFOLD CROSSFEED ELECTRICAL VALVES - BP 1 MANIFOLD CROSSFEED VALVE ELECTRICAL ACTUATOR (3221WB1)							Service ATA:28
	MOS	10-Oct-23	36 (+1m)					
	HRS	8437.6	2400 (+40)					
WC#: 28.350	AFL	4993						PKG:7,999
PROC. REF: AMM 28-21-11-710-801	PROC. REF: AMM 28-21-11-710-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 28 - FUEL								
28-21-11-710-801-02 S	OPERATIONAL TEST OF THE BP MANIFOLD CROSSFEED ELECTRICAL VALVES - BP 3 MANIFOLD CROSSFEED VALVE ELECTRICAL ACTUATOR (3221WB3)							Service ATA:28
	MOS	10-Oct-23	36 (+1m)					
	HRS	8437.6	2400 (+40)					
WC#: 28.350	AFL	4993						
								PKG:7,999
PROC. REF: AMM 28-21-11-710-801	PROC. REF: AMM 28-21-11-710-801							
28-21-13-710-801-01 S	OPERATIONAL TEST OF THE FUEL SHUT-OFF VALVES - BP 1 MANIFOLD ENGINE SOV (321WB1)							Service ATA:28
	MOS	11-Mar-20	72 (+2m)					
	HRS	7541.7						
WC#: 76.100	AFL	4391	3750					
								PKG:31
PROC. REF: AMM 28-21-13-710-801	PROC. REF: AMM 28-21-13-710-801							
28-21-13-710-801-01A	OPERATIONAL TEST OF THE FUEL SHUT-OFF VALVES - BP 1 MANIFOLD ENGINE SOV (321WB1) (MANDATORY 5-40)							Service ATA:28
	MOS	11-Mar-20						MANDATORY 5-40
	HRS	7541.7	11600		19141.7		10580.8	
WC#: 76.100	AFL	4391						
PROC. REF: AMM 28-21-13-710-801	PROC. REF: AMM 28-21-13-710-801							
28-21-13-710-801-02 S	OPERATIONAL TEST OF THE FUEL SHUT-OFF VALVES - BP 2 MANIFOLD ENGINE SOV (321WB2)							Service ATA:28
	MOS	11-Mar-20	72 (+2m)					
	HRS	7541.7						
WC#: 76.110	AFL	4391	3750					
								PKG:31
PROC. REF: AMM 28-21-13-710-801	PROC. REF: AMM 28-21-13-710-801							
28-21-13-710-801-02A	OPERATIONAL TEST OF THE FUEL SHUT-OFF VALVES - BP 2 MANIFOLD ENGINE SOV (321WB2) (MANDATORY 5-40)							Service ATA:28
	MOS	11-Mar-20						MANDATORY 5-40
	HRS	7541.7	11600		19141.7		10580.8	
WC#: 76.110	AFL	4391						
PROC. REF: AMM 28-21-13-710-801	PROC. REF: AMM 28-21-13-710-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 28 - FUEL								
28-21-13-710-801-03 S	OPERATIONAL TEST OF THE FUEL SHUT-OFF VALVES - BP 3 MANIFOLD ENGINE SOV (321WB3)							Service ATA:28
	MOS	11-Mar-20	72 (+2m)					
	HRS	7541.7						
WC#: 76.120	AFL	4391	3750					
								PKG:31
PROC. REF: AMM 28-21-13-710-801PROC. REF: AMM 28-21-13-710-801								
28-21-13-710-801-03A	OPERATIONAL TEST OF THE FUEL SHUT-OFF VALVES - BP 3 MANIFOLD ENGINE SOV (321WB3) (MANDATORY 5-40)							Service ATA:28
	MOS	11-Mar-20						MANDATORY 5-40
	HRS	7541.7	11600		19141.7		10580.8	
WC#: 76.120	AFL	4391						
PROC. REF: AMM 28-21-13-710-801PROC. REF: AMM 28-21-13-710-801								
28-21-13-710-801-04 S	OPERATIONAL TEST OF THE FUEL SHUT-OFF VALVES - BP 1 MANIFOLD ENGINE SOV CLOSING							Service ATA:28
	MOS	11-Mar-20	72					
	HRS	7541.7						
WC#: 76.100	AFL	4391	3750					
								PKG:31
PROC. REF: AMM 28-21-13-710-801PROC. REF: AMM 28-21-13-710-801								
28-21-13-710-801-05 S	OPERATIONAL TEST OF THE FUEL SHUT-OFF VALVES - BP 2 MANIFOLD ENGINE SOV CLOSING							Service ATA:28
	MOS	11-Mar-20	72					
	HRS	7541.7						
WC#: 76.110	AFL	4391	3750					
								PKG:31
PROC. REF: AMM 28-21-13-710-801PROC. REF: AMM 28-21-13-710-801								
28-21-13-710-801-06 S	OPERATIONAL TEST OF THE FUEL SHUT-OFF VALVES - BP 3 MANIFOLD ENGINE SOV CLOSING							Service ATA:28
	MOS	11-Mar-20	72					
	HRS	7541.7						
WC#: 76.120	AFL	4391	3750					
								PKG:31
PROC. REF: AMM 28-21-13-710-801PROC. REF: AMM 28-21-13-710-801								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 28 - FUEL								
28-21-13-900-802-01	REMOVAL / INSTALLATION OF THE BP MANIFOLD ACTUATORS - BP 1 MANIFOLD ENGINE SOV ELECTRICAL ACTUATOR (3211WB1)							Component ATA:28
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 28-21-13-900-802	PROC. REF: AMM 28-21-13-900-802							
28-21-13-900-802-02	REMOVAL / INSTALLATION OF THE BP MANIFOLD ACTUATORS - BP 2 MANIFOLD ENGINE SOV ELECTRICAL ACTUATOR (3211WB2)							Component ATA:28
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 28-21-13-900-802	PROC. REF: AMM 28-21-13-900-802							
28-21-13-900-802-03	REMOVAL / INSTALLATION OF THE BP MANIFOLD ACTUATORS - BP 3 MANIFOLD ENGINE SOV ELECTRICAL ACTUATOR (3211WB3)							Component ATA:28
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 28-21-13-900-802	PROC. REF: AMM 28-21-13-900-802							
28-21-13-900-802-04	REMOVAL / INSTALLATION OF THE BP MANIFOLD ACTUATORS - BP 1 MANIFOLD CROSSFEED VALVE ELECTRICAL ACTUATOR (3221WB1)							Component ATA:28
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 28-21-13-900-802	PROC. REF: AMM 28-21-13-900-802							
28-21-13-900-802-05	REMOVAL / INSTALLATION OF THE BP MANIFOLD ACTUATORS - BP 2 MANIFOLD DEFUELING VALVE ELECTRICAL ACTUATOR (3231WB2)							Component ATA:28
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 28-21-13-900-802	PROC. REF: AMM 28-21-13-900-802							
28-21-13-900-802-06	REMOVAL / INSTALLATION OF THE BP MANIFOLD ACTUATORS - BP 3 MANIFOLD CROSSFEED VALVE ELECTRICAL ACTUATOR (3221WB3)							Component ATA:28
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 28-21-13-900-802	PROC. REF: AMM 28-21-13-900-802							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 28 - FUEL								
28-21-14-720-801-01		FUNCTIONAL TEST OF THE BP MANIFOLD THERMAL EXPANSION SYSTEMS - BP 1 MANIFOLD (32WB1)						Service ATA:28
PN:L88A31-696	MOS	08-Jul-16						
SN:21104	HRS	6449.8	10000 (+3%)		16449.8	16749.8	7888.9 (+300)	
WC#: 28.280	AFL	3682						
PROC. REF: AMM 28-21-14-720-801	PROC. REF: AMM 28-21-14-720-801							
28-21-14-720-801-02		FUNCTIONAL TEST OF THE BP MANIFOLD THERMAL EXPANSION SYSTEMS - BP 2 MANIFOLD (32WB2)						Service ATA:28
PN:L88A31-663	MOS	02-Feb-96						
SN:20219	HRS	0	10000 (+3%)		10000	10300	1439.1 (+300)	
WC#: 28.290	AFL	0						
PROC. REF: AMM 28-21-14-720-801	PROC. REF: AMM 28-21-14-720-801							
28-21-14-720-801-03		FUNCTIONAL TEST OF THE BP MANIFOLD THERMAL EXPANSION SYSTEMS - BP 3 MANIFOLD (32WB3)						Service ATA:28
PN:L88A31-664-1	MOS							
SN:21050	HRS	0	10000 (+3%)		10000	10300	1439.1 (+300)	
WC#: 28.300	AFL							
PROC. REF: AMM 28-21-14-720-801	PROC. REF: AMM 28-21-14-720-801							
28-21-17-790-801-01		SEALING TEST OF THE APU FUEL SHUT-OFF VALVE						Service ATA:28
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 28-21-17-790-801	PROC. REF: AMM 28-21-17-790-801							
28-21-17-900-801-01		REMOVAL / INSTALLATION OF THE APU FUEL SHUT-OFF VALVE - APU FUEL SHUT-OFF VALVE (20HT)						Component ATA:28
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 28-21-17-900-801	PROC. REF: AMM 28-21-17-900-801							
28-21-25-710-801-01	S	OPERATIONAL TEST OF THE CROSSFEED UNITS						Service ATA:28
	MOS	10-Oct-23	36 (+1m)					
	HRS	8437.6	2400 (+40)					
WC#: 28.160	AFL	4993						
								PKG:7,999
PROC. REF: AMM 28-21-25-710-801	PROC. REF: AMM 28-21-25-710-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 28 - FUEL								
28-21-25-900-801-01	REMOVAL / INSTALLATION OF THE LH AND RH CROSSFEED UNITS - LH CROSSFEED UNIT (L500QA)							Component ATA:28
PN:L88A31-665-2	MOS/MSC	10-Oct-23	O/C	TSN 0				
SN:J49135	HRS	8437.6		TSN 0				
WC#: 28.270	AFL	4993		TSN 0				
PROC. REF: AMM 28-21-25-900-801	PROC. REF: AMM 28-21-25-900-801							
28-21-25-900-801-02	REMOVAL / INSTALLATION OF THE LH AND RH CROSSFEED UNITS - RH CROSSFEED UNIT (R500QA)							Component ATA:28
PN:L88A31-666-2	MOS/MSC	02-Feb-96	O/C					
SN:21097	HRS	0		TSN 0				
WC#: 28.270	AFL	0						
PROC. REF: AMM 28-21-25-900-801	PROC. REF: AMM 28-21-25-900-801							
28-21-27-900-801-01	REMOVAL / INSTALLATION OF THE CROSSFEED VALVE ACTUATORS - LH CROSSFEED VALVE ACTUATOR (L30QA)							Component ATA:28
PN:D97C00-218	MOS/MSC	10-Oct-23	O/C	TSN 0				
SN:H83004	HRS	8437.6		TSN 0				
	AFL	4993		TSN 0				
PROC. REF: AMM 28-21-27-900-801	PROC. REF: AMM 28-21-27-900-801							
28-21-27-900-801-02	REMOVAL / INSTALLATION OF THE CROSSFEED VALVE ACTUATORS - RH CROSSFEED VALVE ACTUATOR (R30QA)							Component ATA:28
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 28-21-27-900-801	PROC. REF: AMM 28-21-27-900-801							
28-21-29-100-801-01 S	CLEANING OF THE CROSSFEED UNIT FILTERS AND BOOSTER PUMP 2 UNIT FILTER - LH CROSSFEED UNIT FILTER							Service ATA:28
	MOS	07-Oct-24	12 (+1m)					
	HRS	8507.6	800 (+40)					
WC#: 28.270	AFL	5038						
								PKG:5,999
PROC. REF: AMM 28-21-29-100-801	PROC. REF: AMM 28-21-29-100-801							
28-21-29-100-801-02 S	CLEANING OF THE CROSSFEED UNIT FILTERS AND BOOSTER PUMP 2 UNIT FILTER - RH CROSSFEED UNIT FILTER							Service ATA:28
	MOS	07-Oct-24	12 (+1m)					
	HRS	8507.6	800 (+40)					
WC#: 28.270	AFL	5038						
								PKG:5,999
PROC. REF: AMM 28-21-29-100-801	PROC. REF: AMM 28-21-29-100-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 28 - FUEL								
28-21-29-100-801-03 S	CLEANING OF THE CROSSFEED UNIT FILTERS AND BOOSTER PUMP 2 UNIT FILTER - BOOSTER PUMP 2 UNIT FILTER							Service ATA:28
	MOS	07-Oct-24	12 (+1m)					
	HRS	8507.6	800 (+40)					
WC#: 28.330	AFL	5038						
								PKG:5,999
PROC. REF: AMM 28-21-29-100-801	PROC. REF: AMM 28-21-29-100-801							
28-21-33-870-802-01	BLEEDING OF THE ENGINE FUEL SUPPLY LINES							Service ATA:28
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 28-21-33-870-802	PROC. REF: AMM 28-21-33-870-802							
28-21-33-870-803-01	BLEEDING OF THE APU FUEL SUPPLY LINES							Service ATA:28
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 28-21-33-870-803	PROC. REF: AMM 28-21-33-870-803							
28-21-41-900-801-01	REMOVAL / INSTALLATION OF THE SIDE TANK GROUP INTERCONNECTION VALVE ACTUATOR							Component ATA:28
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 28-21-41-900-801	PROC. REF: AMM 28-21-41-900-801							
28-22-00-610-801-01	SERVICING OF THE TRANSFER SOLENOID VALVE STAND-BY MANUAL CONTROL							Service ATA:28
	MOS/MSC	02-Feb-96	N/A					
	HRS	0						
WC#: 28.250	AFL	0						
PROC. REF: AMM 28-22-00-610-801	PROC. REF: AMM 28-22-00-610-801							
28-22-00-650-801-01	QUICK TRANSFER OF FUEL BETWEEN TANK GROUPS							Service ATA:28
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 28 - FUEL								
PROC. REF: AMM 28-22-00-650-801	PROC. REF: AMM 28-22-00-650-801							
28-22-01-710-801-01	OPERATIONAL TEST OF THE XTK2 VALVE - XTK2 VALVE (34QA)							Service ATA:28
	MOS/MSC	02-Feb-96	N/A					
	HRS	0						
WC#: 28.260	AFL	0						
PROC. REF: AMM 28-22-01-710-801	PROC. REF: AMM 28-22-01-710-801							
28-22-01-900-801-01	REMOVAL / INSTALLATION OF THE TANK INTERCONNECTION VALVE - TANK INTERCONNECTION VALVE (28QA)							Component ATA:28
PN:L87B63-653	MOS/MSC	02-Feb-96	O/C					
SN:20218	HRS	0		TSN 0				
WC#: 28.150	AFL	0						
PROC. REF: AMM 28-22-01-900-801	PROC. REF: AMM 28-22-01-900-801							
28-30-00-650-801-01	SUCTION DEFUELING							Service ATA:28
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 28-30-00-650-801	PROC. REF: AMM 28-30-00-650-801							
28-30-00-680-801-01	GRAVITY DEFUELING							Service ATA:28
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 28-30-00-680-801	PROC. REF: AMM 28-30-00-680-801							
28-30-00-680-802-01	DRAINING OF THE FUEL TANKS / FUEL SAMPLING - DRAINING OF THE LH TANK GROUP							Service ATA:28
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 28-30-00-680-802	PROC. REF: AMM 28-30-00-680-802							
28-30-00-680-802-02	DRAINING OF THE FUEL TANKS / FUEL SAMPLING - DRAINING OF THE RH TANK GROUP							Service ATA:28
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 28 - FUEL								
PROC. REF: AMM 28-30-00-680-802	PROC. REF: AMM 28-30-00-680-802							
28-30-00-680-802-03	DRAINING OF THE FUEL TANKS / FUEL SAMPLING - DRAINING OF THE CENTER TANK GROUP							Service ATA:28
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 28-30-00-680-802	PROC. REF: AMM 28-30-00-680-802							
28-30-00-680-802-04	DRAINING OF THE FUEL TANKS / FUEL SAMPLING - FUEL SAMPLING							Service ATA:28
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 28-30-00-680-802	PROC. REF: AMM 28-30-00-680-802							
28-30-00-680-802-06	DRAINING OF THE FUEL TANKS / FUEL SAMPLING - LEAK CHECK OF THE DRY BAY							Service ATA:28
	MOS/MSC	24-Mar-17	O/C					
	HRS	6677.1						
	AFL	3831						
PROC. REF: AMM 28-30-00-680-802	PROC. REF: AMM 28-30-00-680-802							
28-30-00-680-803-01	DRAINING OF THE GRAVITY DEFUELING LINE							Service ATA:28
	MOS	29-Jul-25	2 (+5d)		29-Sep-25	04-Oct-25	34 d (+5)	
	HRS	8559.4						
WC#: 28.340	AFL	5068						
								WO#: NOV 2022
PROC. REF: AMM 28-30-00-680-803	PROC. REF: AMM 28-30-00-680-803							
28-30-00-680-804-01	DRAINING WATER FROM THE FUEL TANKS							Service ATA:28
	MOS	29-Jul-25	2 (+5d)		29-Sep-25	04-Oct-25	34 d (+5)	
	HRS	8559.4						
	AFL	5068						
								WO#: NOV 2022
PROC. REF: AMM 28-30-00-680-804	PROC. REF: AMM 28-30-00-680-804							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 28 - FUEL								
28-30-11-900-801-01	REMOVAL / INSTALLATION OF THE SUMP DRAIN VALVES - FRONT TANK SUMP DRAIN VALVE (505QS)							Component ATA:28
PN:142G12-32	MOS/MSC	02-Feb-96	O/C					
SN:2376	HRS	0		TSN 0				
WC#: 28.060	AFL	0						
PROC. REF: AMM 28-30-11-900-801	PROC. REF: AMM 28-30-11-900-801							
28-30-11-900-801-02	REMOVAL / INSTALLATION OF THE SUMP DRAIN VALVES - RH CENTERWING TANK REAR SUMP DRAIN VALVE (507QS)							Component ATA:28
PN:142G12-32	MOS/MSC	02-Feb-96	O/C					
SN:2242	HRS	0		TSN 0				
WC#: 28.070	AFL	0						
PROC. REF: AMM 28-30-11-900-801	PROC. REF: AMM 28-30-11-900-801							
28-30-11-900-801-03	REMOVAL / INSTALLATION OF THE SUMP DRAIN VALVES - LH WING INBOARD TANK SUMP DRAIN VALVE (508QS)							Component ATA:28
PN:142D12-11	MOS/MSC	02-Feb-96	O/C					
SN:1343	HRS	0		TSN 0				
WC#: 28.060	AFL	0						
PROC. REF: AMM 28-30-11-900-801	PROC. REF: AMM 28-30-11-900-801							
28-30-11-900-801-04	REMOVAL / INSTALLATION OF THE SUMP DRAIN VALVES - RH WING INBOARD TANK SUMP DRAIN VALVE (509QS)							Component ATA:28
PN:142D12-11	MOS/MSC	02-Feb-96	O/C					
SN:1349	HRS	0		TSN 0				
WC#: 28.060	AFL	0						
PROC. REF: AMM 28-30-11-900-801	PROC. REF: AMM 28-30-11-900-801							
28-30-11-900-801-05	REMOVAL / INSTALLATION OF THE SUMP DRAIN VALVES - REAR TANK SUMP DRAIN VALVE (510QS)							Component ATA:28
PN:142G12-33	MOS/MSC	02-Feb-96	O/C					
SN:1934	HRS	0		TSN 0				
WC#: 28.080	AFL	0						
PROC. REF: AMM 28-30-11-900-801	PROC. REF: AMM 28-30-11-900-801							
28-30-11-900-801-06	REMOVAL / INSTALLATION OF THE SUMP DRAIN VALVES - LH FEEDER TANK SUMP DRAIN VALVE (512QS)							Component ATA:28
PN:142G12-32	MOS/MSC	02-Feb-96	O/C					
SN:2243	HRS	0		TSN 0				
WC#: 28.080	AFL	0						
PROC. REF: AMM 28-30-11-900-801	PROC. REF: AMM 28-30-11-900-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 28 - FUEL								
28-30-11-900-801-07	REMOVAL / INSTALLATION OF THE SUMP DRAIN VALVES - CENTER FEEDER TANK SUMP DRAIN VALVE (513QS)							Component ATA:28
PN:142G12-32	MOS/MSC	14-Jul-14	O/C					
SN:H23039	HRS	5799.6						
WC#: 28.080	AFL	3266						
PROC. REF: AMM 28-30-11-900-801	PROC. REF: AMM 28-30-11-900-801							
28-30-11-900-801-08	REMOVAL / INSTALLATION OF THE SUMP DRAIN VALVES - RH CENTERWING TANK FRONT SUMP DRAIN VALVE (514QS)							Component ATA:28
PN:142G12-32	MOS/MSC	02-Feb-96	O/C					
SN:2240	HRS	0		TSN 0				
WC#: 28.070	AFL	0						
PROC. REF: AMM 28-30-11-900-801	PROC. REF: AMM 28-30-11-900-801							
28-30-11-900-801-09	REMOVAL / INSTALLATION OF THE SUMP DRAIN VALVES - RH FEEDER TANK SUMP DRAIN VALVE (515QS)							Component ATA:28
PN:142G12-32	MOS/MSC	02-Feb-96	O/C					
SN:2241	HRS	0		TSN 0				
WC#: 28.070	AFL	0						
PROC. REF: AMM 28-30-11-900-801	PROC. REF: AMM 28-30-11-900-801							
28-30-11-900-801-10	REMOVAL / INSTALLATION OF THE SUMP DRAIN VALVES - LH FEEDER TANK FRONT SUMP DRAIN VALVE (901QS)							Component ATA:28
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 28-30-11-900-801	PROC. REF: AMM 28-30-11-900-801							
28-30-11-960-801-01	REPLACEMENT OF THE SUMP DRAIN VALVE SEALS - FRONT TANK SUMP DRAIN VALVE (505QS)							Service ATA:28
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 28-30-11-960-801	PROC. REF: AMM 28-30-11-960-801							
28-30-11-960-801-02	REPLACEMENT OF THE SUMP DRAIN VALVE SEALS - RH CENTERWING TANK REAR SUMP DRAIN VALVE (507QS)							Service ATA:28
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 28-30-11-960-801	PROC. REF: AMM 28-30-11-960-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 28 - FUEL								
28-30-11-960-801-03	REPLACEMENT OF THE SUMP DRAIN VALVE SEALS - LH WING INBOARD TANK SUMP DRAIN VALVE (508QS)							Service ATA:28
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 28-30-11-960-801	PROC. REF: AMM 28-30-11-960-801							
28-30-11-960-801-04	REPLACEMENT OF THE SUMP DRAIN VALVE SEALS - RH WING INBOARD TANK SUMP DRAIN VALVE (509QS)							Service ATA:28
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 28-30-11-960-801	PROC. REF: AMM 28-30-11-960-801							
28-30-11-960-801-05	REPLACEMENT OF THE SUMP DRAIN VALVE SEALS - REAR TANK SUMP DRAIN VALVE (510QS)							Service ATA:28
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 28-30-11-960-801	PROC. REF: AMM 28-30-11-960-801							
28-30-11-960-801-06	REPLACEMENT OF THE SUMP DRAIN VALVE SEALS - LH FEEDER TANK SUMP DRAIN VALVE (512QS)							Service ATA:28
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 28-30-11-960-801	PROC. REF: AMM 28-30-11-960-801							
28-30-11-960-801-07	REPLACEMENT OF THE SUMP DRAIN VALVE SEALS - CENTER FEEDER TANK SUMP DRAIN VALVE (513QS)							Service ATA:28
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 28-30-11-960-801	PROC. REF: AMM 28-30-11-960-801							
28-30-11-960-801-08	REPLACEMENT OF THE SUMP DRAIN VALVE SEALS - RH CENTERWING TANK FRONT SUMP DRAIN VALVE (514QS)							Service ATA:28
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 28-30-11-960-801	PROC. REF: AMM 28-30-11-960-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 28 - FUEL								
28-30-11-960-801-09	REPLACEMENT OF THE SUMP DRAIN VALVE SEALS - RH FEEDER TANK SUMP DRAIN VALVE (515QS)							Service ATA:28
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 28-30-11-960-801	PROC. REF: AMM 28-30-11-960-801							
28-30-11-960-801-10	REPLACEMENT OF THE SUMP DRAIN VALVE SEALS - LH FEEDER TANK FRONT SUMP DRAIN VALVE (901QS)							Service ATA:28
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 28-30-11-960-801	PROC. REF: AMM 28-30-11-960-801							
28-30-11-960-802-01	DISCARD OF THE FUEL DRAIN CAPS							Service ATA:28
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 28-30-11-960-802	PROC. REF: AMM 28-30-11-960-802							
28-40-00-820-801-01	ADJUSTMENT OF THE FUEL QUANTITY INDICATING SYSTEM AND PARTIAL REFUELING QUANTITY SELECTOR - FUEL QUANTITY INDICATING SYSTEM							Service ATA:28
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 28-40-00-820-801	PROC. REF: AMM 28-40-00-820-801							
28-40-00-820-801-02	ADJUSTMENT OF THE FUEL QUANTITY INDICATING SYSTEM AND PARTIAL REFUELING QUANTITY SELECTOR - PARTIAL REFUELING QUANTITY SELECTOR (32QS)							Service ATA:28
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 28-40-00-820-801	PROC. REF: AMM 28-40-00-820-801							
28-41-00-700-802-01	CHECK / ADJUSTMENT OF THE FUEL QUANTITY INDICATING SYSTEM USING TEST SET - LH TANK GROUP							Service ATA:28
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 28-41-00-700-802	PROC. REF: AMM 28-41-00-700-802							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition	
ATA 28 - FUEL									
28-41-00-700-802-02		CHECK / ADJUSTMENT OF THE FUEL QUANTITY INDICATING SYSTEM USING TEST SET - CENTER TANK GROUP						Service	ATA:28
	MOS/MSC	02-Feb-96	O/C						
	HRS	0							
	AFL	0							
PROC. REF: AMM 28-41-00-700-802	PROC. REF: AMM 28-41-00-700-802								
28-41-00-700-802-03		CHECK / ADJUSTMENT OF THE FUEL QUANTITY INDICATING SYSTEM USING TEST SET - RH TANK GROUP						Service	ATA:28
	MOS/MSC	02-Feb-96	O/C						
	HRS	0							
	AFL	0							
PROC. REF: AMM 28-41-00-700-802	PROC. REF: AMM 28-41-00-700-802								
28-41-00-720-801-01 S		FUNCTIONAL TEST OF THE FUEL QUANTITY INDICATING SYSTEM						Service	ATA:28
	MOS	10-Oct-23							
	HRS	8437.6	3200 (+40)						
WC#: 28.385	AFL	4993							
									PKG:22
PROC. REF: AMM 28-41-00-720-801	PROC. REF: AMM 28-41-00-720-801								
28-41-05-900-801-01		REMOVAL / INSTALLATION OF THE FUSELAGE FUEL GAUGES - LH WING CENTER TANK GAUGE (L6EJ)						Component	ATA:28
PN:766189-4	MOS/MSC	14-Jul-14	O/C						
SN:1061	HRS	5799.6		TSN 0					
WC#: 28.430	AFL	3266		TSN 0					
PROC. REF: AMM 28-41-05-900-801	PROC. REF: AMM 28-41-05-900-801								
28-41-05-900-801-02		REMOVAL / INSTALLATION OF THE FUSELAGE FUEL GAUGES - RH WING CENTER TANK GAUGE (R6EJ)						Component	ATA:28
PN:766-189-4	MOS/MSC	02-Feb-96	O/C						
SN:460	HRS	0		TSN 0					
WC#: 28.430	AFL	0							
PROC. REF: AMM 28-41-05-900-801	PROC. REF: AMM 28-41-05-900-801								
28-41-05-900-801-03		REMOVAL / INSTALLATION OF THE FUSELAGE FUEL GAUGES - LH FEEDER TANK GAUGE (L7EJ)						Component	ATA:28
PN:766-190-2	MOS/MSC	02-Feb-96	O/C						
SN:468	HRS	0		TSN 0					
WC#: 28.440	AFL	0							
PROC. REF: AMM 28-41-05-900-801	PROC. REF: AMM 28-41-05-900-801								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 28 - FUEL								
28-41-05-900-801-04	REMOVAL / INSTALLATION OF THE FUSELAGE FUEL GAUGES - CENTER FEEDER TANK GAUGE (25EJ)							Component ATA:28
PN:766-195-2	MOS/MSC	15-Jul-05	O/C	TSN 0				
SN:363	HRS	4047		TSN 0				
WC#: 28.460	AFL	2209		TSN 0				
PROC. REF: AMM 28-41-05-900-801	PROC. REF: AMM 28-41-05-900-801							
28-41-05-900-801-05	REMOVAL / INSTALLATION OF THE FUSELAGE FUEL GAUGES - RH FEEDER TANK GAUGE (R7EJ)							Component ATA:28
PN:766-190-2	MOS/MSC	02-Feb-96	O/C					
SN:467	HRS	0		TSN 0				
WC#: 28.440	AFL	0						
PROC. REF: AMM 28-41-05-900-801	PROC. REF: AMM 28-41-05-900-801							
28-41-05-900-801-06	REMOVAL / INSTALLATION OF THE FUSELAGE FUEL GAUGES - FRONT TANK REAR GAUGE (23EJ)							Component ATA:28
PN:766-193-3	MOS/MSC	02-Feb-96	O/C					
SN:288	HRS	0		TSN 0				
WC#: 28.450	AFL	0						
PROC. REF: AMM 28-41-05-900-801	PROC. REF: AMM 28-41-05-900-801							
28-41-05-900-801-07	REMOVAL / INSTALLATION OF THE FUSELAGE FUEL GAUGES - FRONT TANK FRONT GAUGE (24EJ)							Component ATA:28
PN:768-047	MOS/MSC	02-Feb-96	O/C					
SN:165	HRS	0		TSN 0				
WC#: 28.450	AFL	0						
PROC. REF: AMM 28-41-05-900-801	PROC. REF: AMM 28-41-05-900-801							
28-41-05-900-801-08	REMOVAL / INSTALLATION OF THE FUSELAGE FUEL GAUGES - REAR TANK GAUGE (26EJ)							Component ATA:28
PN:766-608-1	MOS/MSC	15-Jul-05	O/C	TSR 0				
SN:832	HRS	4047		TSR 0				
WC#: 28.460	AFL	2209		TSR 0				
PROC. REF: AMM 28-41-05-900-801	PROC. REF: AMM 28-41-05-900-801							
28-41-09-900-801-01	REMOVAL / INSTALLATION OF THE WING FUEL GAUGES - LH WING INBOARD TANK GAUGE (L3EJ)							Component ATA:28
PN:792-366-1	MOS/MSC	02-Feb-96	O/C					
SN:971	HRS	0		TSN 0				
WC#: 28.400	AFL	0						
PROC. REF: AMM 28-41-09-900-801	PROC. REF: AMM 28-41-09-900-801							

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 28 - FUEL								
28-41-09-900-801-02	REMOVAL / INSTALLATION OF THE WING FUEL GAUGES - RH WING INBOARD TANK GAUGE (R3EJ)							Component ATA:28
PN:792-366-1	MOS/MSC	02-Feb-96	O/C					
SN:976	HRS	0		TSN 0				
WC#: 28.410	AFL	0						
PROC. REF: AMM 28-41-09-900-801	PROC. REF: AMM 28-41-09-900-801							
28-41-09-900-801-03	REMOVAL / INSTALLATION OF THE WING FUEL GAUGES - LH WING CENTER TANK GAUGE (L4EJ)							Component ATA:28
PN:792367-2	MOS/MSC	14-Jul-14	O/C					
SN:1633	HRS	5799.6		TSN 0				
WC#: 28.400	AFL	3266		TSN 0				
PROC. REF: AMM 28-41-09-900-801	PROC. REF: AMM 28-41-09-900-801							
28-41-09-900-801-04	REMOVAL / INSTALLATION OF THE WING FUEL GAUGES - RH WING CENTER TANK GAUGE (R4EJ)							Component ATA:28
PN:792-367-2	MOS/MSC	02-Feb-96	O/C					
SN:1038	HRS	0		TSN 0				
WC#: 28.410	AFL	0						
PROC. REF: AMM 28-41-09-900-801	PROC. REF: AMM 28-41-09-900-801							
28-41-09-900-801-05	REMOVAL / INSTALLATION OF THE WING FUEL GAUGES - LH WING OUTBOARD TANK GAUGE (L5EJ)							Component ATA:28
PN:792-368-2	MOS/MSC	02-Feb-96	O/C					
SN:1050	HRS	0		TSN 0				
WC#: 28.400	AFL	0						
PROC. REF: AMM 28-41-09-900-801	PROC. REF: AMM 28-41-09-900-801							
28-41-09-900-801-06	REMOVAL / INSTALLATION OF THE WING FUEL GAUGES - RH WING OUTBOARD TANK GAUGE (R5EJ)							Component ATA:28
PN:792-368-2	MOS/MSC	02-Feb-96	O/C					
SN:1051	HRS	0		TSN 0				
WC#: 28.410	AFL	0						
PROC. REF: AMM 28-41-09-900-801	PROC. REF: AMM 28-41-09-900-801							
28-41-13-900-801-04	REMOVAL/INSTALLATION OF FUEL QUANTITY INDICATORS - LH TANK GROUP FUEL QUANTITY INDICATOR (L8EJ)							Component ATA:28
PN:748-326-2	MOS/MSC	02-Feb-96	O/C					
SN:552	HRS	0		TSN 0				
WC#: 28.420	AFL	0						
PROC. REF: AMM 28-41-13-900-801	PROC. REF: AMM 28-41-13-900-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 28 - FUEL								
28-41-13-900-801-05	REMOVAL/INSTALLATION OF FUEL QUANTITY INDICATORS - CENTER TANK GROUP FUEL QUANTITY INDICATOR (27EJ)							Component ATA:28
PN:748-326-2	MOS/MSC	02-Feb-96	O/C					
SN:551	HRS	0		TSN 0				
WC#: 28.420	AFL	0						
PROC. REF: AMM 28-41-13-900-801	PROC. REF: AMM 28-41-13-900-801							
28-41-13-900-801-06	REMOVAL/INSTALLATION OF FUEL QUANTITY INDICATORS - RH TANK GROUP FUEL QUANTITY INDICATOR (R8EJ)							Component ATA:28
PN:748-326-2	MOS/MSC	02-Feb-96	O/C					
SN:550	HRS	0		TSN 0				
WC#: 28.420	AFL	0						
PROC. REF: AMM 28-41-13-900-801	PROC. REF: AMM 28-41-13-900-801							
28-41-17-900-801-01	REMOVAL / INSTALLATION OF THE FUEL GAUGE AMPLIFIERS - LH TANK GROUP GAUGES AMPLIFIER (L2EJ)							Component ATA:28
PN:736-327-1	MOS/MSC	02-Feb-96	O/C					
SN:352	HRS	0		TSN 0				
WC#: 28.390	AFL	0						
PROC. REF: AMM 28-41-17-900-801	PROC. REF: AMM 28-41-17-900-801							
28-41-17-900-801-02	REMOVAL / INSTALLATION OF THE FUEL GAUGE AMPLIFIERS - RH TANK GROUP GAUGES AMPLIFIER (R2EJ)							Component ATA:28
PN:736-327-1	MOS/MSC	02-Feb-96	O/C					
SN:353	HRS	0		TSN 0				
WC#: 28.390	AFL	0						
PROC. REF: AMM 28-41-17-900-801	PROC. REF: AMM 28-41-17-900-801							
28-41-17-900-801-03	REMOVAL / INSTALLATION OF THE FUEL GAUGE AMPLIFIERS - CENTER TANK GROUP GAUGES AMPLIFIER (22EJ)							Component ATA:28
PN:736-328-2	MOS/MSC	02-Feb-96	O/C					
SN:238	HRS	0		TSN 0				
WC#: 28.390	AFL	0						
PROC. REF: AMM 28-41-17-900-801	PROC. REF: AMM 28-41-17-900-801							
28-43-01-720-801	FUNCTIONAL TEST OF THE FUEL TEMPERATURE SENSOR							Service ATA:28
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: AMM 28-43-01-720-801	PROC. REF: AMM 28-43-01-720-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 28 - FUEL								
28-43-01-720-801-01	FUNCTIONAL TEST OF THE FUEL TEMPERATURE SENSOR - FUEL TEMPERATURE SENSOR (3ER)							Service ATA:28
	MOS/MSC	27-Mar-02	N/A					
	HRS	2933.4						
WC#: 28.490	AFL	1547						
PROC. REF: AMM 28-43-01-720-801	PROC. REF: AMM 28-43-01-720-801							
28-43-01-900-801-01	REMOVAL / INSTALLATION OF THE FUEL TEMPERATURE SENSOR - FUEL TEMPERATURE SENSOR (3ER)							Component ATA:28
PN:PN	MOS/MSC		O/C					
SN:NOT INSTALLED	HRS							
WC#: 28.490	AFL							
PROC. REF: AMM 28-43-01-900-801	PROC. REF: AMM 28-43-01-900-801							
28-50-00-650-801-01	PRESSURE REFUELING							Service ATA:28
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 28-50-00-650-801	PROC. REF: AMM 28-50-00-650-801							
28-50-00-650-802-01	GRAVITY REFUELING							Service ATA:28
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 28-50-00-650-802	PROC. REF: AMM 28-50-00-650-802							
28-50-05-700-801-01	INTEGRITY CHECK OF HIGH-LEVEL SENSORS							Service ATA:28
	MOS/MSC	19-May-17	O/C					
	HRS	6740.3						
WC#: 28.590	AFL	3875						
	APH	5049.6						
PROC. REF: AMM 28-50-05-700-801	PROC. REF: AMM 28-50-05-700-801							
28-50-05-900-801-01	REMOVAL / INSTALLATION OF THE HIGH-LEVEL SENSORS - LH HIGH LEVEL SENSOR (L12QS)							Component ATA:28
PN:722105-3	MOS/MSC	31-Jul-12	O/C	TSN 0				
SN:UNKNOWN	HRS	5489.6		TSN 0				
WC#: 28.470	AFL	3067		TSN 0				
PROC. REF: AMM 28-50-05-900-801	PROC. REF: AMM 28-50-05-900-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 28 - FUEL								
28-50-05-900-801-02	REMOVAL / INSTALLATION OF THE HIGH-LEVEL SENSORS - RH HIGH LEVEL SENSOR (R12QS)							Component ATA:28
PN:722105-3	MOS/MSC	31-Jul-12	O/C	TSN 0				
SN:UNKNOWN	HRS	5489.6		TSN 0				
WC#: 28.470	AFL	3067		TSN 0				
PROC. REF: AMM 28-50-05-900-801	PROC. REF: AMM 28-50-05-900-801							
28-70-00-860-801-01	DE-PRESSURIZATION / PRESSURIZATION OF THE FUEL TANKS							Service ATA:28
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 28-70-00-860-801	PROC. REF: AMM 28-70-00-860-801							
28-70-01-780-801-01 S	CHECK FOR CORRECT CALIBRATION OF THE PRESSURE GAUGE - PRESSURE GAUGE (506QD)							Service ATA:28
	MOS	11-Mar-20	72 (+2m)					
	HRS	7541.7						
WC#: 28.240	AFL	4391	3750					
								PKG:31
PROC. REF: AMM 28-70-01-780-801	PROC. REF: AMM 28-70-01-780-801							
28-70-05-900-801-01	REMOVAL / INSTALLATION OF THE PRESSURE REDUCING VALVE - PRESSURE REDUCING VALVE (500QD)							Component ATA:28
PN:B14DE2080	MOS/MSC	02-Feb-96	O/C					
SN:288	HRS	0		TSN 0				
WC#: 28.170	AFL	0						
PROC. REF: AMM 28-70-05-900-801	PROC. REF: AMM 28-70-05-900-801							
28-70-09-350-801-01	RESTORATION OF THE VALVE BOXES (FILTER CLEANING AND CALIBRATION CHECK) - LH VALVE BOX (L507QD)							Service ATA:28
PN:B04BA1005	MOS	31-Mar-11						
SN:1465	HRS	5246.1	5000 (+3%)		10246.1	10396.1	1685.2 (+150)	
	AFL	2914						
PROC. REF: AMM 28-70-09-350-801	PROC. REF: AMM 28-70-09-350-801							
28-70-09-350-801-02	RESTORATION OF THE VALVE BOXES (FILTER CLEANING AND CALIBRATION CHECK) - RH VALVE BOX (R507QD)							Service ATA:28
PN:B04BA1005	MOS	31-Mar-11						
SN:372	HRS	5246.1	5000 (+3%)		10246.1	10396.1	1685.2 (+150)	
	AFL	2914						
PROC. REF: AMM 28-70-09-350-801	PROC. REF: AMM 28-70-09-350-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 28 - FUEL								
28-70-09-900-801-01	REMOVAL / INSTALLATION OF THE VALVE BOXES - LH VALVE BOX (L507QD)							Component ATA:28
PN:B04BA1005	MOS/MSC	31-Mar-11	O/C					
SN:1465	HRS	5246.1						
WC#: 28.210	AFL	2914						
PROC. REF: AMM 28-70-09-900-801	PROC. REF: AMM 28-70-09-900-801							
28-70-09-900-801-02	REMOVAL / INSTALLATION OF THE VALVE BOXES - RH VALVE BOX (R507QD)							Component ATA:28
PN:B04BA1005	MOS/MSC	31-Mar-11	O/C	TSO 0				
SN:372	HRS	5246.1		TSO 0				
WC#: 28.210	AFL	2914		TSO 0				
PROC. REF: AMM 28-70-09-900-801	PROC. REF: AMM 28-70-09-900-801							
28-70-13-350-801-01	RESTORATION OF THE WING TANK NEGATIVE PRESSURE RELIEF VALVES (AIR FLOW AND PRESSURE DROP TEST / LEAK TEST) - LH WING TANK NEGATIVE PRESSURE RELIEF VALVE (L509QD)							Service ATA:28
PN:B06GA1050	MOS/MSC		O/C					
SN:957	HRS	EFF						
	AFL							
PROC. REF: AMM 28-70-13-350-801	PROC. REF: AMM 28-70-13-350-801							
28-70-13-350-801-02	RESTORATION OF THE WING TANK NEGATIVE PRESSURE RELIEF VALVES (AIR FLOW AND PRESSURE DROP TEST / LEAK TEST) - RH WING TANK NEGATIVE PRESSURE RELIEF VALVE (R509QD)							Service ATA:28
PN:B06GA1050	MOS/MSC		O/C					
SN:940	HRS	EFF						
	AFL							
PROC. REF: AMM 28-70-13-350-801	PROC. REF: AMM 28-70-13-350-801							
28-70-13-720-802-01	FUNCTIONAL TEST OF THE WING TANK NEGATIVE PRESSURE RELIEF VALVES - LH WING TANK NEGATIVE PRESSURE RELIEF VALVE (L509QD)							Service ATA:28
PN:B06GA1050	MOS	30-May-08						
SN:957	HRS	4840.9	5000		9840.9		1280	
	AFL	2660						
PROC. REF: AMM 28-70-13-720-802	PROC. REF: AMM 28-70-13-720-802							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 28 - FUEL								
28-70-13-720-802-02	FUNCTIONAL TEST OF THE WING TANK NEGATIVE PRESSURE RELIEF VALVES - RH WING TANK NEGATIVE PRESSURE RELIEF VALVE (R509QD)							Service ATA:28
PN:B06GA1050	MOS	30-May-08						
SN:940	HRS	4840.9	5000		9840.9		1280	
	AFL	2660						
PROC. REF: AMM 28-70-13-720-802	PROC. REF: AMM 28-70-13-720-802							
28-70-13-900-801-01	REMOVAL / INSTALLATION OF THE WING TANK NEGATIVE PRESSURE RELIEF VALVES - LH WING TANK NEGATIVE PRESSURE RELIEF VALVE (L509QD)							Component ATA:28
PN:B06GA1050	MOS/MSC	02-Feb-96	O/C					
SN:957	HRS	0		TSN 0				
WC#: 28.230	AFL	0						
PROC. REF: AMM 28-70-13-900-801	PROC. REF: AMM 28-70-13-900-801							
28-70-13-900-801-02	REMOVAL / INSTALLATION OF THE WING TANK NEGATIVE PRESSURE RELIEF VALVES - RH WING TANK NEGATIVE PRESSURE RELIEF VALVE (R509QD)							Component ATA:28
PN:B06GA1050	MOS/MSC	02-Feb-96	O/C					
SN:940	HRS	0		TSN 0				
WC#: 28.230	AFL	0						
PROC. REF: AMM 28-70-13-900-801	PROC. REF: AMM 28-70-13-900-801							
28-70-17-130-801-01 S	CLEANING OF FUEL TANK PRESSURIZATION AIR FILTERS - ENGINE 1 PRESSURIZATION AIR FILTER (L502QD)							Service ATA:28
	MOS	10-Oct-23						
	HRS	8437.6	1600 (+40)					
WC#: 28.190	AFL	4993						
								PKG:21
PROC. REF: AMM 28-70-17-130-801	PROC. REF: AMM 28-70-17-130-801							
28-70-17-130-801-02 S	CLEANING OF FUEL TANK PRESSURIZATION AIR FILTERS - ENGINE 2 PRESSURIZATION AIR FILTER (M502QD)							Service ATA:28
	MOS	10-Oct-23						
	HRS	8437.6	1600 (+40)					
WC#: 28.190	AFL	4993						
								PKG:21
PROC. REF: AMM 28-70-17-130-801	PROC. REF: AMM 28-70-17-130-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 28 - FUEL								
28-70-21-860-801-01	OPENING / CLOSING OF THE VENT VALVES							Service ATA:28
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 28-70-21-860-801	PROC. REF: AMM 28-70-21-860-801							
28-70-21-900-801-01	REMOVAL / INSTALLATION OF THE VENT VALVES - LH VENT VALVE (L5QS)							Component ATA:28
PN:B97F38-653	MOS/MSC	11-Mar-20	O/C	TSR 0				
SN:20374	HRS	7541.7		TSR 0				
WC#: 28.130	AFL	4391		TSR 0				
PROC. REF: AMM 28-70-21-900-801	PROC. REF: AMM 28-70-21-900-801							
28-70-21-900-801-02	RH WING VENT VALVE							Component ATA:28
PN:B97F38-653	MOS/MSC	02-Jun-96	O/C					
SN:20379	HRS	32						
WC#: 28.130	AFL	12						
PROC. REF: AMM 28-70-21-900-801	PROC. REF: AMM 28-70-21-900-801							
28-70-22-900-801-01	REMOVAL / INSTALLATION OF THE VENT VALVE ELECTRIC ACTUATORS - LH VENT VALVE ACTUATOR (L5QS1)							Component ATA:28
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 28-70-22-900-801	PROC. REF: AMM 28-70-22-900-801							
28-70-25-900-801-01	REMOVAL / INSTALLATION OF THE REFUELING COUPLING LEVER MICROSWITCH - VENT VALVE CONTROL LEVER MICROSWITCH (26QS)							Component ATA:28
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 28-70-25-900-801	PROC. REF: AMM 28-70-25-900-801							
28-70-37-230-801-01	SPECIAL DETAILED INSPECTION OF FRAME 12 PRESSURIZATION LINE BASEPLATES							Service ATA:28
	MOS/MSC	02-Feb-96	N/A					
	HRS	0						
WC#: 28.580	AFL	0						
	APH	0						
PROC. REF: AMM 28-70-37-230-801	PROC. REF: AMM 28-70-37-230-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 28 - FUEL								
281101	PRESSURE FUELING COUPLING							Component ATA:28
PN:K97-63-206	MOS/MSC	02-Feb-96	O/C					
SN:20498	HRS	0		TSN 0				
WC#: 28.040	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
281211	FILLING BLOCK							Component ATA:28
PN:K99-31-007-1	MOS/MSC	02-Feb-96	O/C					
SN:21065	HRS	0		TSN 0				
WC#: 28.090	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
281221	FRONT FUEL TANK FILLING ELECTRIC CHECK VALVE							Component ATA:28
PN:L96Z31-201	MOS/MSC	02-Feb-96	O/C					
SN:21671	HRS	0		TSN 0				
WC#: 28.100	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
281231	CENTER FUEL TANK FILLING ELECTRIC VALVE							Component ATA:28
PN:L96Z31-201	MOS/MSC	02-Feb-96	O/C					
SN:21672	HRS	0		TSN 0				
WC#: 28.100	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
281241	REAR FUEL TANK FILLING ELECTRIC VALVE							Component ATA:28
PN:L96Z31-201	MOS/MSC	02-Feb-96	O/C					
SN:21673	HRS	0		TSN 0				
WC#: 28.100	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
281251	FRONT FUEL TANK FILLING RESTRICTOR VALVE							Component ATA:28
PN:PN	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 28.110	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 28 - FUEL								
281261	CENTER FUEL TANK FILLING RESTRICTOR VALVE							Component ATA:28
PN:PN	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 28.110	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
281271	REAR FUEL TANK FILLING RESTRICTOR VALVE							Component ATA:28
PN:PN	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 28.110	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
281281	REAR FUEL TANK FILLING CHECK VALVE							Component ATA:28
PN:L85D38-001	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 28.120	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
281311	LH WING FUELING ELECTRIC VALVE							Component ATA:28
PN:L94Z31-201	MOS/MSC	16-Dec-22	O/C	TSR 0				
SN:D42799	HRS	8290.3		TSR 0				
WC#: 28.140	AFL	4878		TSR 0				
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
281321	RH WING FUELING ELECTRIC VALVE							Component ATA:28
PN:L94Z31-201	MOS/MSC	16-Dec-22	O/C	TSR 0				
SN:D37060	HRS	8290.3		TSR 0				
WC#: 28.140	AFL	4878		TSR 0				
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
281331	FRONT/REAR FUEL TANK FUELING ELECTRIC VALVE							Component ATA:28
PN:L94Z31-201	MOS/MSC	02-Feb-96	O/C					
SN:21464	HRS	0		TSN 0				
WC#: 28.140	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 28 - FUEL								
281351	LP3-1 ELECTRIC INTERCONNECTION VALVE							Component ATA:28
PN:L92B07-205	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 28.150	AFL	0						
PROC. REF: AMM 28-22-01-900-801	PROC. REF: AMM 28-22-01-900-801							
282151	NO. 1 ENGINE PRESSURE BLEED CHECK VALVE							Component ATA:28
PN:L96Z19-003	MOS/MSC	02-Feb-96	O/C					
SN:21939	HRS	0		TSN 0				
WC#: 28.180	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
282161	NO. 2 ENGINE PRESSURE BLEED CHECK VALVE							Component ATA:28
PN:L96Z19-003	MOS/MSC	02-Feb-96	O/C					
SN:21947	HRS	0		TSN 0				
WC#: 28.180	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
282201	NO. 1 ENGINE FUEL TANK PRESSURIZATION SYSTEM FILTER ELEMENT							Component ATA:28
PN:P6742	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 28.190	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
282221	NO. 2 ENGINE FUEL TANK PRESSURIZATION SYSTEM FILTER ELEMENT							Component ATA:28
PN:P6742	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 28.190	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
282451	FUEL PRESSURE GAGE							Component ATA:28
PN:MPMC53301-01	MOS/MSC	14-Jul-14	O/C					
SN:355	HRS	5799.6		TSN 0				
WC#: 28.240	AFL	3266		TSN 0				
PROC. REF: AMM 28-41-05-900-801, AMM 28-41-09-900-801	PROC. REF: AMM 28-41-05-900-801, AMM 28-41-09-900-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 28 - FUEL								
282501	PARTIAL FUEL SELECTOR							Component ATA:28
PN:796-740	MOS/MSC	02-Feb-96	O/C					
SN:179	HRS	0		TSN 0				
WC#: 28.550	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
283121	XTK2 TRANSFER SOLENOID VALVE							Component ATA:28
PN:PN	MOS/MSC	02-Feb-96	O/C					
SN:NOT INSTALLED	HRS	0		TSN 0				
WC#: 28.260	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
284251	NO. 2 ENGINE PUMPS BLOCK							Component ATA:28
PN:L88A31-206-1	MOS/MSC	02-Feb-96	O/C					
SN:21065	HRS	0		TSN 0				
WC#: 28.330	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
284311 U	CROSSFEED LP2-3 SELECTOR							Component ATA:28
PN:D97C00-209	MOS/MSC	15-Sep-00	O/C	TSO 0				
SN:20036	HRS	2161		TSO 0				
	AFL	1122		TSO 0				
284321	LOW PRESSURE 1-2 CROSSFEED ELECTRIC VALVE							Component ATA:28
PN:D97C00-211	MOS/MSC	24-May-16	O/C					
SN:20777	HRS	6403.7						
WC#: 28.350	AFL	3653						
	APH	4777.2						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
284323 U	RIGHT VENT VALVE ACTUATOR							Component ATA:28
PN:D97C00-211	MOS/MSC	19-Apr-16	O/C					
SN:20531	HRS	6373.8						
	AFL	3256						

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 28 - FUEL								
284351	LOW PRESSURE 2-3 CROSSFEED ELECTRIC VALVE							Component ATA:28
PN:PN	MOS/MSC	26-Nov-96	O/C					
SN:UNKNOWN	HRS	268						
WC#: 28.350	AFL	147						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
285401	LOW LEVEL THERMISTOR RELAY BOX							Component ATA:28
PN:722-087-2	MOS/MSC	02-Feb-96	O/C					
SN:619	HRS	0		TSN 0				
WC#: 28.480	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
285421	1000 LBS LEVEL DETECTION BOX							Component ATA:28
PN:722-087-2	MOS/MSC	02-Feb-96	O/C					
SN:616	HRS	0		TSN 0				
WC#: 28.480	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
285461	FUEL TEMPERATURE INDICATOR							Component ATA:28
PN:5318-201-80-10	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 28.490	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
285471	REAR TANK LEVEL RELAY BOX							Component ATA:28
PN:722-233-1	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 28.500	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
285501	NO. 1 ENGINE LOW PRESSURE PRESSURE SWITCH							Component ATA:28
PN:8G1256-1	MOS/MSC	27-Apr-00	O/C	TSN 0				
SN:2588	HRS	1924		TSN 0				
WC#: 28.510	AFL	1026		TSN 0				
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 28 - FUEL								
285511	NO. 2 ENGINE LOW PRESSURE SWITCH							Component ATA:28
PN:8G1256-1	MOS/MSC	02-Feb-96	O/C					
SN:1609	HRS	0		TSN 0				
WC#: 28.510	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
285521	NO. 3 ENGINE LOW PRESSURE SWITCH							Component ATA:28
PN:8G1256-1	MOS/MSC	25-Oct-22	O/C	TSN 0				
SN:4580	HRS	8280.7		TSN 0				
WC#: 28.510	AFL	4867		TSN 0				
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
285531	HIGH LEVEL RELAY BOX							Component ATA:28
PN:722-087-2	MOS/MSC	02-Feb-96	O/C					
SN:618	HRS	0		TSN 0				
WC#: 28.520	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
285701	FUELING PANEL							Component ATA:28
PN:19-54-6	MOS/MSC	02-Feb-96	O/C					
SN:259	HRS	0		TSN 0				
WC#: 28.540	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
ATA 29 - HYDRAULIC POWER								
29-00-00-280-801-01	SAMPLING OF THE HYDRAULIC FLUID							Service ATA:29
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 29-00-00-280-801	PROC. REF: AMM 29-00-00-280-801							
29-00-00-610-801-01	REPLACEMENT OF THE HYDRAULIC FLUID IN CASE OF CONTAMINATION							Service ATA:29
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 29-00-00-610-801	PROC. REF: AMM 29-00-00-610-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 29 - HYDRAULIC POWER								
29-00-00-790-801-01	LEAK CHECK OF THE HYDRAULIC SYSTEMS							Service ATA:29
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 29-00-00-790-801	PROC. REF: AMM 29-00-00-790-801							
29-00-00-860-801-01	PRESSURIZATION / DE-PRESSURIZATION OF THE HYDRAULIC SYSTEMS - WITH STAND-BY ELECTRICAL PUMP							Service ATA:29
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 29-00-00-860-801	PROC. REF: AMM 29-00-00-860-801							
29-00-00-860-801-02	PRESSURIZATION / DE-PRESSURIZATION OF THE HYDRAULIC SYSTEMS - WITH HYDRAULIC GROUND POWER UNIT							Service ATA:29
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 29-00-00-860-801	PROC. REF: AMM 29-00-00-860-801							
29-00-00-860-801-03	PRESSURIZATION / DE-PRESSURIZATION OF THE HYDRAULIC SYSTEMS - WITH THE ENGINES							Service ATA:29
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 29-00-00-860-801	PROC. REF: AMM 29-00-00-860-801							
29-00-00-870-801-01	BLEEDING OF THE HYDRAULIC SYSTEMS							Service ATA:29
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 29-00-00-870-801	PROC. REF: AMM 29-00-00-870-801							
29-00-00-870-802-01	DEGASSING OF THE HYDRAULIC SYSTEMS							Service ATA:29
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 29-00-00-870-802	PROC. REF: AMM 29-00-00-870-802							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 29 - HYDRAULIC POWER								
29-00-00-910-801-01		HYDRAULIC SYSTEM MAINTENANCE AND SAFETY PRECAUTIONS						Service ATA:29
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 29-00-00-910-801	PROC. REF: AMM 29-00-00-910-801							
29-10-00-720-801-01	S	FUNCTIONAL TEST OF THE MAIN HYDRAULIC SYSTEMS - SYSTEM 1						Service ATA:29
	MOS	11-Mar-20	72 (+2m)					
	HRS	7541.7						
	AFL	4391	3750					
								PKG:31
PROC. REF: AMM 29-10-00-720-801	PROC. REF: AMM 29-10-00-720-801							
29-10-00-720-801-02	S	FUNCTIONAL TEST OF THE MAIN HYDRAULIC SYSTEMS - SYSTEM 2						Service ATA:29
	MOS	11-Mar-20	72 (+2m)					
	HRS	7541.7						
	AFL	4391	3750					
								PKG:31
PROC. REF: AMM 29-10-00-720-801	PROC. REF: AMM 29-10-00-720-801							
29-11-01-350-801-01		RESTORATION OF THE HYDRAULIC PUMPS (OVERHAUL) - HYDRAULIC PUMP 1 (L500ML)						Service ATA:29
PN:42045	MOS	14-Jan-15						OVERHAUL
SN:BD70	HRS	5941.9	3240 (+3%)		9181.9	9279.1	621 (+97.2)	
WC#: 29.050	AFL	3361						
PROC. REF: AMM 29-11-01-350-801	PROC. REF: AMM 29-11-01-350-801							
29-11-01-350-801-02		RESTORATION OF THE HYDRAULIC PUMPS (OVERHAUL) - HYDRAULIC PUMP 2 (M500ML)						Service ATA:29
PN:42045	MOS	14-Jan-15						OVERHAUL
SN:AE40	HRS	5941.9	3240 (+3%)		9181.9	9279.1	621 (+97.2)	
WC#: 29.050	AFL	3361						
PROC. REF: AMM 29-11-01-350-801	PROC. REF: AMM 29-11-01-350-801							
29-11-01-350-801-03		RESTORATION OF THE HYDRAULIC PUMPS (OVERHAUL) - HYDRAULIC PUMP 3 (R500ML)						Service ATA:29
PN:42045	MOS	27-Mar-19						OVERHAUL
SN:AH-17955	HRS	7379.2	3240 (+3%)		10619.2	10716.4	2058.3 (+97.2)	
WC#: 29.050	AFL	4280						

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 29 - HYDRAULIC POWER								
PROC. REF: AMM 29-11-01-350-801	PROC. REF: AMM 29-11-01-350-801							
29-11-01-900-801-01	REMOVAL / INSTALLATION OF THE HYDRAULIC PUMPS - HYDRAULIC PUMP 1 (L500ML)							Component ATA:29
PN:42045	MOS/MSC	14-Jan-15	H/T	TSO 0				
SN:BD70	HRS	5941.9		TSO 0				
WC#: 29.050	AFL	3361		TSO 0				
PROC. REF: AMM 29-11-01-900-801	PROC. REF: AMM 29-11-01-900-801							
29-11-01-900-801-02	REMOVAL / INSTALLATION OF THE HYDRAULIC PUMPS - HYDRAULIC PUMP 2 (M500ML)							Component ATA:29
PN:42045	MOS/MSC	14-Jan-15	H/T	TSO 0				
SN:AE40	HRS	5941.9		TSO 0				
WC#: 29.050	AFL	3361		TSO 0				
PROC. REF: AMM 29-11-01-900-801	PROC. REF: AMM 29-11-01-900-801							
29-11-01-900-801-03	REMOVAL / INSTALLATION OF THE HYDRAULIC PUMPS - HYDRAULIC PUMP 3 (R500ML)							Component ATA:29
PN:42045	MOS/MSC	27-Mar-19	H/T	TSO 0				
SN:AH-17955	HRS	7379.2		TSO 0				
WC#: 29.050	AFL	4280		TSO 0				
PROC. REF: AMM 29-11-01-900-801	PROC. REF: AMM 29-11-01-900-801							
29-11-07-870-801-01	BLEEDING OF THE HYDRAULIC PUMP SUCTION LINES							Service ATA:29
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 29-11-07-870-801	PROC. REF: AMM 29-11-07-870-801							
29-11-21-230-801-01	SPECIAL DETAILED INSPECTION OF THE INTERNAL PART OF THE BODY OF THE PRESSURE RELIEF VALVES - HYDRAULIC PUMP 1 PRESSURE RELIEF VALVE (L100ML)							Service ATA:29
PN:A24518-001A	MOS/MSC	02-Feb-96	O/C					
SN:FM1658	HRS	0						
WC#: 29.070	AFL	0						
PROC. REF: AMM 29-11-21-230-801	PROC. REF: AMM 29-11-21-230-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 29 - HYDRAULIC POWER								
29-11-21-230-801-02	SPECIAL DETAILED INSPECTION OF THE INTERNAL PART OF THE BODY OF THE PRESSURE RELIEF VALVES - HYDRAULIC PUMP 2 PRESSURE RELIEF VALVE (M100ML)							Service ATA:29
PN:A24518-001A	MOS/MSC	02-Feb-96	O/C					
SN:FM1659	HRS	0						
WC#: 29.070	AFL	0						
PROC. REF: AMM 29-11-21-230-801	PROC. REF: AMM 29-11-21-230-801							
29-11-21-230-801-03	SPECIAL DETAILED INSPECTION OF THE INTERNAL PART OF THE BODY OF THE PRESSURE RELIEF VALVES - HYDRAULIC PUMP 3 PRESSURE RELIEF VALVE (R100ML)							Service ATA:29
PN:A24518-001A	MOS/MSC	02-Feb-96	O/C					
SN:FM1660	HRS	0						
WC#: 29.075	AFL	0						
PROC. REF: AMM 29-11-21-230-801	PROC. REF: AMM 29-11-21-230-801							
29-11-21-900-801-01	REMOVAL / INSTALLATION OF THE HYDRAULIC PRESSURE RELIEF VALVES - HYDRAULIC PUMP 1 PRESSURE RELIEF VALVE (L100ML)							Component ATA:29
PN:A24518-001A	MOS/MSC	02-Feb-96	O/C					
SN:FM1658	HRS	0		TSN 0				
WC#: 29.070	AFL	0						
PROC. REF: AMM 29-11-21-900-801	PROC. REF: AMM 29-11-21-900-801							
29-11-21-900-801-02	REMOVAL / INSTALLATION OF THE HYDRAULIC PRESSURE RELIEF VALVES - HYDRAULIC PUMP 2 PRESSURE RELIEF VALVE (M100ML)							Component ATA:29
PN:A24518-001A	MOS/MSC	02-Feb-96	O/C					
SN:FM1659	HRS	0		TSN 0				
WC#: 29.070	AFL	0						
PROC. REF: AMM 29-11-21-900-801	PROC. REF: AMM 29-11-21-900-801							
29-11-21-900-801-03	REMOVAL / INSTALLATION OF THE HYDRAULIC PRESSURE RELIEF VALVES - HYDRAULIC PUMP 3 PRESSURE RELIEF VALVE (R100ML)							Component ATA:29
PN:A24518-001A	MOS/MSC	02-Feb-96	O/C					
SN:FM1660	HRS	0		TSN 0				
WC#: 29.075	AFL	0						
PROC. REF: AMM 29-11-21-900-801	PROC. REF: AMM 29-11-21-900-801							
29-11-25-900-801-01	REMOVAL / INSTALLATION OF THE HYDRAULIC PUMP PRESSURE SWITCHES - HYDRAULIC PUMP 1 PRESSURE SWITCH (2DW1)							Component ATA:29
PN:90G229	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 29.190	AFL	0						
PROC. REF: AMM 29-11-25-900-801	PROC. REF: AMM 29-11-25-900-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 29 - HYDRAULIC POWER								
29-11-25-900-801-02	REMOVAL / INSTALLATION OF THE HYDRAULIC PUMP PRESSURE SWITCHES - HYDRAULIC PUMP 2 PRESSURE SWITCH (2DW2)							Component ATA:29
PN:15H0089PH	MOS/MSC	09-Apr-13	O/C	TSN 0				
SN:0564	HRS	5601.9		TSN 0				
WC#: 29.190	AFL	3138		TSN 0				
PROC. REF: AMM 29-11-25-900-801	PROC. REF: AMM 29-11-25-900-801							
29-11-25-900-801-03	REMOVAL / INSTALLATION OF THE HYDRAULIC PUMP PRESSURE SWITCHES - HYDRAULIC PUMP 3 PRESSURE SWITCH (2DW3)							Component ATA:29
PN:90G229	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 29.190	AFL	0						
PROC. REF: AMM 29-11-25-900-801	PROC. REF: AMM 29-11-25-900-801							
29-11-25-960-801-01	DISCARD OF THE HYDRAULIC PUMP PRESSURE SWITCHES - HYDRAULIC PUMP 1 PRESSURE SWITCH (2DW1)							Service ATA:29
PN:90G229	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TAC 0				
WC#: 29.190	AFL	0						
PROC. REF: AMM 29-11-25-960-801	PROC. REF: AMM 29-11-25-960-801							
29-11-25-960-801-02	DISCARD OF THE HYDRAULIC PUMP PRESSURE SWITCHES - HYDRAULIC PUMP 2 PRESSURE SWITCH (2DW2)							Service ATA:29
PN:15H0089PH	MOS/MSC	09-Apr-13	O/C					
SN:0564	HRS	5601.9						
WC#: 29.190	AFL	3138						
PROC. REF: AMM 29-11-25-960-801	PROC. REF: AMM 29-11-25-960-801							
29-11-25-960-801-03	DISCARD OF THE HYDRAULIC PUMP PRESSURE SWITCHES - HYDRAULIC PUMP 3 PRESSURE SWITCH (2DW3)							Service ATA:29
PN:90G229	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TAC 0				
WC#: 29.190	AFL	0						
PROC. REF: AMM 29-11-25-960-801	PROC. REF: AMM 29-11-25-960-801							
29-13-09-900-801-01	NO. 1 SYSTEM HYDRAULIC FILTER							Component ATA:29
PN:AD3258-10Y12	MOS/MSC	02-Feb-96	O/C					
SN:183	HRS	0		TSN 0				
WC#: 29.110	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 29 - HYDRAULIC POWER								
29-13-09-900-801-02	NO. 2 SYSTEM HYDRAULIC FILTER							Component ATA:29
PN:AD3258-8Y54	MOS/MSC	02-Feb-96	O/C					
SN:185	HRS	0		TSN 0				
WC#: 29.110	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
29-13-09-960-801-01	S REPLACEMENT OF THE HYDRAULIC FILTERS - STANDBY PUMP FILTER (14ML)							Service ATA:29
	MOS	11-Mar-20	72 (+2m)					
	HRS	7541.7						
	AFL	4391	3750					
								PKG:31
PROC. REF: AMM 29-13-09-960-801	PROC. REF: AMM 29-13-09-960-801							
29-13-09-960-801-02	S REPLACEMENT OF THE HYDRAULIC FILTERS - HYDRAULIC PUMP 1 RETURN FILTER (L200ML)							Service ATA:29
	MOS	11-Mar-20	72 (+2m)					
	HRS	7541.7						
	AFL	4391	3750					
								PKG:31
PROC. REF: AMM 29-13-09-960-801	PROC. REF: AMM 29-13-09-960-801							
29-13-09-960-801-03	S REPLACEMENT OF THE HYDRAULIC FILTERS - HYDRAULIC PUMP 2 RETURN FILTER (M200ML)							Service ATA:29
	MOS	11-Mar-20	72 (+2m)					
	HRS	7541.7						
	AFL	4391	3750					
								PKG:31
PROC. REF: AMM 29-13-09-960-801	PROC. REF: AMM 29-13-09-960-801							
29-13-09-960-801-04	S REPLACEMENT OF THE HYDRAULIC FILTERS - HYDRAULIC PUMP 3 RETURN FILTER (R200ML)							Service ATA:29
	MOS	11-Mar-20	72 (+2m)					
	HRS	7541.7						
	AFL	4391	3750					
								PKG:31
PROC. REF: AMM 29-13-09-960-801	PROC. REF: AMM 29-13-09-960-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 29 - HYDRAULIC POWER								
29-13-09-960-801-05	S	REPLACEMENT OF THE HYDRAULIC FILTERS - SYSTEM 1 GENERAL RETURN FILTER (L300ML)						Service ATA:29
	MOS	11-Mar-20	72 (+2m)					
	HRS	7541.7						
	AFL	4391	3750					
								PKG:31
PROC. REF: AMM 29-13-09-960-801	PROC. REF: AMM 29-13-09-960-801							
29-13-09-960-801-06	S	REPLACEMENT OF THE HYDRAULIC FILTERS - SYSTEM 2 GENERAL RETURN FILTER (R300ML)						Service ATA:29
	MOS	11-Mar-20	72 (+2m)					
	HRS	7541.7						
	AFL	4391	3750					
								PKG:31
PROC. REF: AMM 29-13-09-960-801	PROC. REF: AMM 29-13-09-960-801							
29-13-09-960-801-07	S	REPLACEMENT OF THE HYDRAULIC FILTERS - HYDRAULIC PUMP 1 DELIVERY FILTER (L350ML)						Service ATA:29
	MOS	11-Mar-20	72 (+2m)					
	HRS	7541.7						
	AFL	4391	3750					
								PKG:31
PROC. REF: AMM 29-13-09-960-801	PROC. REF: AMM 29-13-09-960-801							
29-13-09-960-801-08	S	REPLACEMENT OF THE HYDRAULIC FILTERS - HYDRAULIC PUMP 2 DELIVERY FILTER (M350ML)						Service ATA:29
	MOS	11-Mar-20	72 (+2m)					
	HRS	7541.7						
	AFL	4391	3750					
								PKG:31
PROC. REF: AMM 29-13-09-960-801	PROC. REF: AMM 29-13-09-960-801							
29-13-09-960-801-09	S	REPLACEMENT OF THE HYDRAULIC FILTERS - HYDRAULIC PUMP 3 DELIVERY FILTER (R350ML)						Service ATA:29
	MOS	11-Mar-20	72 (+2m)					
	HRS	7541.7						
	AFL	4391	3750					
								PKG:31
PROC. REF: AMM 29-13-09-960-801	PROC. REF: AMM 29-13-09-960-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 29 - HYDRAULIC POWER								
29-14-01-610-801-01	FILLING AND REPLENISHING OF THE HYDRAULIC RESERVOIRS - SYSTEM 1 HYDRAULIC RESERVOIR (L501ML)							Service ATA:29
	MOS/MSC	03-Jul-25	O/C					
	HRS	8555.7						
	AFL	5065						
PROC. REF: AMM 29-14-01-610-801	PROC. REF: AMM 29-14-01-610-801							
29-14-01-610-801-02	FILLING AND REPLENISHING OF THE HYDRAULIC RESERVOIRS - SYSTEM 2 HYDRAULIC RESERVOIR (R501ML)							Service ATA:29
	MOS/MSC	03-Jul-25	O/C					
	HRS	8555.7						
	AFL	5065						
PROC. REF: AMM 29-14-01-610-801	PROC. REF: AMM 29-14-01-610-801							
29-14-01-680-801-01	DRAINING OF THE HYDRAULIC RESERVOIRS - SYSTEM 1 HYDRAULIC RESERVOIR (L501ML)							Service ATA:29
	MOS/MSC	14-Jul-14	O/C					
	HRS	5799.6						
WC#: 29.030	AFL	3266						
PROC. REF: AMM 29-14-01-680-801	PROC. REF: AMM 29-14-01-680-801							
29-14-01-680-801-02	DRAINING OF THE HYDRAULIC RESERVOIRS - SYSTEM 2 HYDRAULIC RESERVOIR (R501ML)							Service ATA:29
	MOS/MSC	14-Jul-14	O/C					
	HRS	5799.6						
WC#: 29.030	AFL	3266						
PROC. REF: AMM 29-14-01-680-801	PROC. REF: AMM 29-14-01-680-801							
29-14-01-870-801-01	BLEEDING OF THE HYDRAULIC RESERVOIRS - SYSTEM 1 HYDRAULIC RESERVOIR (L501ML)							Service ATA:29
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 29-14-01-870-801	PROC. REF: AMM 29-14-01-870-801							
29-14-01-870-801-02	BLEEDING OF THE HYDRAULIC RESERVOIRS - SYSTEM 2 HYDRAULIC RESERVOIR (R501ML)							Service ATA:29
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 29-14-01-870-801	PROC. REF: AMM 29-14-01-870-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 29 - HYDRAULIC POWER								
29-14-01-900-801-01	REMOVAL / INSTALLATION OF THE HYDRAULIC RESERVOIRS - SYSTEM 1 HYDRAULIC RESERVOIR (L501ML)							Component ATA:29
PN:029029-08	MOS/MSC	02-Feb-96	O/C					
SN:357	HRS	0		TSN 0				
WC#: 29.030	AFL	0						
PROC. REF: AMM 29-14-01-900-801	PROC. REF: AMM 29-14-01-900-801							
29-14-01-900-801-02	REMOVAL / INSTALLATION OF THE HYDRAULIC RESERVOIRS - SYSTEM 2 HYDRAULIC RESERVOIR (R501ML)							Component ATA:29
PN:029029-07	MOS/MSC	02-Feb-96	O/C					
SN:360	HRS	0		TSN 0				
WC#: 29.030	AFL	0						
PROC. REF: AMM 29-14-01-900-801	PROC. REF: AMM 29-14-01-900-801							
29-14-01-960-801-01	REPLACEMENT OF THE HYDRAULIC RESERVOIR INDICATOR WINDOW - SYSTEM 1 HYDRAULIC RESERVOIR (L501ML)							Service ATA:29
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 29-14-01-960-801	PROC. REF: AMM 29-14-01-960-801							
29-14-01-960-801-02	REPLACEMENT OF THE HYDRAULIC RESERVOIR INDICATOR WINDOW - SYSTEM 2 HYDRAULIC RESERVOIR (R501ML)							Service ATA:29
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 29-14-01-960-801	PROC. REF: AMM 29-14-01-960-801							
29-14-09-610-801-01	CHARGING OF THE PRESSURE HOLDING VALVE ACCUMULATORS - SYSTEM 1 PRESSURE HOLDING VALVE ACCUMULATOR (L525ML1)							Service ATA:29
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 29-14-09-610-801	PROC. REF: AMM 29-14-09-610-801							
29-14-09-610-801-02	CHARGING OF THE PRESSURE HOLDING VALVE ACCUMULATORS - SYSTEM 2 PRESSURE HOLDING VALVE ACCUMULATOR (R525ML1)							Service ATA:29
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 29-14-09-610-801	PROC. REF: AMM 29-14-09-610-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 29 - HYDRAULIC POWER								
29-14-09-900-802-01	REMOVAL / INSTALLATION OF HYDRAULIC SYSTEM PRESSURE- HOLDING VALVES - SYSTEM 1 PRESSURE-HOLDING VALVE (L525ML)							Component ATA:29
PN:70073	MOS/MSC	02-Feb-96	O/C					
SN:292	HRS	0		TSN 0				
WC#: 29.090	AFL	0						
PROC. REF: AMM 29-14-09-900-802	PROC. REF: AMM 29-14-09-900-802							
29-14-09-900-802-02	REMOVAL / INSTALLATION OF HYDRAULIC SYSTEM PRESSURE- HOLDING VALVES - SYSTEM 2 PRESSURE-HOLDING VALVE (R525ML)							Component ATA:29
PN:70900	MOS/MSC	02-Feb-96	O/C					
SN:75	HRS	0		TSN 0				
WC#: 29.090	AFL	0						
PROC. REF: AMM 29-14-09-900-802	PROC. REF: AMM 29-14-09-900-802							
29-14-11-610-801-01	CHARGING OF THE HYDRAULIC SYSTEM ACCUMULATORS - SYSTEM 1 ACCUMULATOR (L515ML)							Service ATA:29
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 29-14-11-610-801	PROC. REF: AMM 29-14-11-610-801							
29-14-11-610-801-02	CHARGING OF THE HYDRAULIC SYSTEM ACCUMULATORS - SYSTEM 2 ACCUMULATOR (R515ML)							Service ATA:29
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 29-14-11-610-801	PROC. REF: AMM 29-14-11-610-801							
29-14-11-900-801-01	REMOVAL / INSTALLATION OF THE HYDRAULIC SYSTEM ACCUMULATORS - SYSTEM 1 ACCUMULATOR (L515ML)							Component ATA:29
PN:60833-2	MOS/MSC	02-Feb-96	O/C					
SN:2276	HRS	0		TSN 0				
WC#: 29.060	AFL	0						
PROC. REF: AMM 29-14-11-900-801	PROC. REF: AMM 29-14-11-900-801							
29-14-11-900-801-02	REMOVAL / INSTALLATION OF THE HYDRAULIC SYSTEM ACCUMULATORS - SYSTEM 2 ACCUMULATOR (R515ML)							Component ATA:29
PN:60833-2	MOS/MSC	02-Feb-96	O/C					
SN:2202	HRS	0		TSN 0				
WC#: 29.060	AFL	0						
PROC. REF: AMM 29-14-11-900-801	PROC. REF: AMM 29-14-11-900-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 29 - HYDRAULIC POWER								
29-20-00-720-801-01	FUNCTIONAL TEST OF THE AUXILIARY HYDRAULIC SYSTEM - SYSTEM 1							Service ATA:29
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 29-20-00-720-801	PROC. REF: AMM 29-20-00-720-801							
29-20-00-720-801-02	FUNCTIONAL TEST OF THE AUXILIARY HYDRAULIC SYSTEM - SYSTEM 2							Service ATA:29
	MOS	30-May-08						
	HRS	4840.9	5000 (+40)		9840.9	9880.9	1280 (+40)	
	AFL	2660						
PROC. REF: AMM 29-20-00-720-801	PROC. REF: AMM 29-20-00-720-801							
29-20-01-900-801-01	REMOVAL / INSTALLATION OF THE STAND-BY ELECTRIC PUMP - STANDBY ELECTRIC PUMP (3ML)							Component ATA:29
PN:42032	MOS/MSC	02-Feb-96	O/C					
SN:JG45	HRS	0		TSN 0				
WC#: 29.240	AFL	0						
PROC. REF: AMM 29-20-01-900-801	PROC. REF: AMM 29-20-01-900-801							
29-20-03-220-801-01	CHECK OF THE STANDBY ELECTRIC PUMP MOTOR BRUSHES - STANDBY ELECTRIC PUMP (3ML)							Service ATA:29
PN:42032	MOS	30-May-08						
SN:JG45	HRS	4840.9	5000 (+3%)		9840.9	9990.9	1280 (+150)	
WC#: 29.240	AFL	2660						
PROC. REF: AMM 29-20-03-220-801	PROC. REF: AMM 29-20-03-220-801							
29-20-03-720-801-01	FUNCTIONAL TEST OF THE STANDBY ELECTRIC PUMP MOTOR - STANDBY ELECTRIC PUMP (3ML)							Service ATA:29
PN:42032	MOS/MSC	30-May-08	O/C					
SN:JG45	HRS	4840.9						
WC#: 29.240	AFL	2660						
PROC. REF: AMM 29-20-03-720-801	PROC. REF: AMM 29-20-03-720-801							
29-20-05-900-801-01	REMOVAL / INSTALLATION OF THE STANDBY PUMP SELECTOR VALVE - STANDBY PUMP SELECTOR VALVE (5ML)							Component ATA:29
PN:B94A13-205	MOS/MSC	02-Feb-96	O/C					
SN:20382	HRS	0		TSN 0				
WC#: 29.260	AFL	0						
PROC. REF: AMM 29-20-05-900-801	PROC. REF: AMM 29-20-05-900-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 29 - HYDRAULIC POWER								
29-20-07-900-801-01	REMOVAL / INSTALLATION OF THE STANDBY PUMP PRESSURE SWITCHES - SYSTEM 1 STANDBY PUMP PRESSURE SWITCH (L4ML)							Component ATA:29
PN:90G196-2	MOS/MSC	15-Feb-13	O/C	TSN 0				
SN:2935	HRS	5577.9		TSN 0				
WC#: 29.200	AFL	3128		TSN 0				
PROC. REF: AMM 29-20-07-900-801	PROC. REF: AMM 29-20-07-900-801							
29-20-07-900-801-02	REMOVAL / INSTALLATION OF THE STANDBY PUMP PRESSURE SWITCHES - SYSTEM 2 STANDBY PUMP PRESSURE SWITCH (R4ML)							Component ATA:29
PN:90G196-2	MOS/MSC	27-Mar-13	O/C	TSO 0				
SN:2949	HRS	5594		TSO 0				
WC#: 29.200	AFL	3135		TSO 0				
PROC. REF: AMM 29-20-07-900-801	PROC. REF: AMM 29-20-07-900-801							
29-20-07-960-801-01	DISCARD OF THE STANDBY PUMP PRESSURE SWITCHES - SYSTEM 1 STANDBY PUMP PRESSURE SWITCH (L4ML)							Service ATA:29
PN:90G196-2	MOS/MSC	15-Feb-13	O/C					
SN:2935	HRS	5577.9						
WC#: 29.200	AFL	3128						
PROC. REF: AMM 29-20-07-960-801	PROC. REF: AMM 29-20-07-960-801							
29-20-07-960-801-02	DISCARD OF THE STANDBY PUMP PRESSURE SWITCHES - SYSTEM 2 STANDBY PUMP PRESSURE SWITCH (R4ML)							Service ATA:29
PN:90G196-2	MOS/MSC	27-Mar-13	O/C					
SN:2949	HRS	5594						
WC#: 29.200	AFL	3135						
PROC. REF: AMM 29-20-07-960-801	PROC. REF: AMM 29-20-07-960-801							
291091	NO. 1 SYSTEM HYDRAULIC RESERVOIR DE-AERATOR VALVE							Component ATA:29
PN:034001	MOS/MSC	02-Feb-96	O/C					
SN:356	HRS	0		TSN 0				
WC#: 29.040	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
291141	NO. 2 SYSTEM HYDRAULIC RESERVOIR DE-AERATOR VALVE							Component ATA:29
PN:034001	MOS/MSC	02-Feb-96	O/C					
SN:357	HRS	0		TSN 0				
WC#: 29.040	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 29 - HYDRAULIC POWER								
291311	NO. 1 HYDRAULIC PUMP DISCHARGE FILTER							Component ATA:29
PN:AD3255-8Y60	MOS/MSC	02-Feb-96	O/C					
SN:530	HRS	0		TSN 0				
WC#: 29.080	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
291321	NO. 2 HYDRAULIC PUMP DISCHARGE FILTER							Component ATA:29
PN:AD3255-8Y60	MOS/MSC	02-Feb-96	O/C					
SN:541	HRS	0		TSN 0				
WC#: 29.080	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
291331	NO. 3 HYDRAULIC PUMP DISCHARGE FILTER							Component ATA:29
PN:AD3255-8Y60	MOS/MSC	02-Feb-96	O/C					
SN:542	HRS	0		TSN 0				
WC#: 29.080	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
291346	NO. 1 HYDRAULIC SYSTEM PRESSURE GAUGE							Component ATA:29
PN:18040100	MOS/MSC	28-Mar-97	O/C					
SN:35466C	HRS	400		TSN 285				
WC#: 29.095	AFL	213						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
291356	NO. 2 HYDRAULIC SYSTEM PRESSURE GAUGE							Component ATA:29
PN:18040100	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 29.095	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
291361	NO. 1 PUMP REGULATION RETURN FILTER							Component ATA:29
PN:ADB296-5Y3	MOS/MSC	02-Feb-96	O/C					
SN:516	HRS	0		TSN 0				
WC#: 29.100	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 29 - HYDRAULIC POWER								
291381	NO. 2 PUMP REGULATION RETURN FILTER							Component ATA:29
PN:ADB296-5Y3	MOS/MSC	02-Feb-96	O/C					
SN:518	HRS	0		TSN 0				
WC#: 29.100	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
291401	NO. 3 PUMP REGULATION RETURN FILTER							Component ATA:29
PN:ADB296-5Y3	MOS/MSC	02-Feb-96	O/C					
SN:522	HRS	0		TSN 0				
WC#: 29.100	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
291461	NO. 1 SUCTION SYSTEM HYDRAULIC GROUND CONNECTION							Component ATA:29
PN:B3005-S4-12D	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 29.120	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
291471	NO. 2 SUCTION SYSTEM HYDRAULIC GROUND CONNECTION							Component ATA:29
PN:B3005-S4-12D	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 29.120	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
291481	NO. 1 DISCHARGE SYSTEM HYDRAULIC GROUND CONNECTION							Component ATA:29
PN:TB3005-S4-8D	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 29.130	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
291491	NO. 2 DISCHARGE SYSTEM HYDRAULIC GROUND CONNECTION							Component ATA:29
PN:TB3005-S4-8D	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 29.130	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 29 - HYDRAULIC POWER								
291501	NO. 1 DISCHARGE PUMP QUICK DISCHARGE VALVE							Component ATA:29
PN:405-20403-13200	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 29.140	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
291511	NO. 2 DISCHARGE PUMP QUICK DISCHARGE VALVE							Component ATA:29
PN:405-20403-13200	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 29.140	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
291521	NO. 3 DISCHARGE PUMP QUICK DISCHARGE VALVE							Component ATA:29
PN:405-20403-13200	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 29.140	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
291531	NO. 1 SUCTION PUMP QUICK DISCHARGE VALVE							Component ATA:29
PN:405-20402-13300	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 29.150	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
291541	NO. 2 SUCTION PUMP QUICK DISCHARGE VALVE							Component ATA:29
PN:405-20402-13300	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 29.150	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
291551	NO. 3 SUCTION PUMP QUICK DISCHARGE VALVE							Component ATA:29
PN:405-20402-13300	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 29.150	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 29 - HYDRAULIC POWER								
291561	NO. 1 RETURN REGULATION PUMP CHECK VALVE							Component ATA:29
PN:A24515-1	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 29.160	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
291571	NO. 2 AFT RETURN REGULATION PUMP CHECK VALVE							Component ATA:29
PN:A24515-1	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 29.160	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
291581	NO. 3 RETURN REGULATION PUMP CHECK VALVE							Component ATA:29
PN:A24515-1	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 29.160	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
291591	NO. 1 FILTER/PUMP PROTECTION CHECK VALVE							Component ATA:29
PN:A24517	MOS/MSC	02-Feb-96	O/C					
SN:FM4411	HRS	0		TSN 0				
WC#: 29.170	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
291601	NO. 2 PUMP PROTECTION CHECK VALVE							Component ATA:29
PN:A24517	MOS/MSC	02-Feb-96	O/C					
SN:FM4363	HRS	0		TSN 0				
WC#: 29.180	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
291611	NO. 2 FILTER PROTECTION CHECK VALVE							Component ATA:29
PN:A24517	MOS/MSC	02-Feb-96	O/C					
SN:FM4398	HRS	0		TSN 0				
WC#: 29.170	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 29 - HYDRAULIC POWER								
291621	NO. 3 PUMP PROTECTION CHECK VALVE							Component ATA:29
PN:A24517	MOS/MSC	02-Feb-96	O/C					
SN:FM4400	HRS	0		TSN 0				
WC#: 29.180	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
291631	NO. 2 SYSTEM EXTERIOR POWER SUPPLY CHECK VALVE							Component ATA:29
PN:A24517	MOS/MSC	02-Feb-96	O/C					
SN:FM4419	HRS	0		TSN 0				
WC#: 29.185	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
291701	NO. 1 LEVEL/PRESSURE DUAL INDICATOR							Component ATA:29
PN:5502-380-80-10	MOS/MSC	02-Feb-96	O/C					
SN:373	HRS	0		TSN 0				
WC#: 29.210	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
291711	NO. 2 LEVEL/PRESSURE DUAL INDICATOR							Component ATA:29
PN:5502-380-80-10	MOS/MSC	01-Dec-03	O/C					
SN:354	HRS	3612.7		TSN 3612.7, TSR 0				
WC#: 29.210	AFL	1867		TSN 1867, TSR 0				
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
291721	NO. 1 SYSTEM PRESSURE TRANSMITTER							Component ATA:29
PN:8107-132-00-10	MOS/MSC	02-Feb-96	O/C					
SN:400	HRS	0		TSN 0				
WC#: 29.220	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
291731	NO. 2 SYSTEM PRESSURE TRANSMITTER							Component ATA:29
PN:8107-132-00-10	MOS/MSC	02-Feb-96	O/C					
SN:448	HRS	0		TSN 0				
WC#: 29.220	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 29 - HYDRAULIC POWER								
291751	NO. 1 SYSTEM HYDRAULIC QUANTITY GAUGE							Component ATA:29
PN:18040100	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 29.230	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
291761	NO. 2 SYSTEM HYDRAULIC QUANTITY GAUGE							Component ATA:29
PN:18040100	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 29.230	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
292171	ELECTRIC PUMP DISCHARGE FILTER							Component ATA:29
PN:AD3255-8Y63	MOS/MSC	02-Feb-96	O/C					
SN:180	HRS	0		TSN 0				
WC#: 29.260	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
292201	NO. 1 SYSTEM ELECTRIC PUMP PROTECTION CHECK VALVE							Component ATA:29
PN:A24516	MOS/MSC	02-Feb-96	O/C					
SN:FM3310	HRS	0		TSN 0				
WC#: 29.270	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
292211	NO. 2 SYSTEM ELECTRIC PUMP PROTECTION CHECK VALVE							Component ATA:29
PN:A24516	MOS/MSC	02-Feb-96	O/C					
SN:3267	HRS	0		TSN 0				
WC#: 29.270	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
292301	HYDRAULIC CONTROL PANEL							Component ATA:29
PN:380TS06Y03	MOS/MSC	02-Feb-96	O/C					
SN:270	HRS	0		TSN 0				
WC#: 29.280	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 30 - ICE AND RAIN PROTECTION								
30-00-00-960-801-01	S	REPLACEMENT OF THE ANTI-ICING SYSTEM WIGGINS COUPLING SEALS						Service ATA:30
	MOS	11-Mar-20	144 (+2m)					
	HRS	7541.7						
WC#: 30.040	AFL	4391	7500					
								PKG:32
PROC. REF: AMM 30-00-00-960-801	PROC. REF: AMM 30-00-00-960-801							
30-10-00-710-801		OPERATIONAL TEST OF THE WING ANTI-ICING SYSTEM						Service ATA:30
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: AMM 30-10-00-710-801	PROC. REF: AMM 30-10-00-710-801							
30-10-00-710-801-01		OPERATIONAL TEST OF THE WING ANTI-ICING SYSTEM						Service ATA:30
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 30-10-00-710-801	PROC. REF: AMM 30-10-00-710-801							
30-10-00-790-801		LEAK CHECK OF THE WING ANTI-ICING SYSTEM						Service ATA:30
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: AMM 30-10-00-790-801	PROC. REF: AMM 30-10-00-790-801							
30-10-00-790-801-01		LEAK CHECK OF THE WING ANTI-ICING SYSTEM						Service ATA:30
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 30-10-00-790-801	PROC. REF: AMM 30-10-00-790-801							
30-10-00-810-901		TROUBLESHOOTING OF THE WING ANTI-ICING VALVE						Service ATA:30
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 30 - ICE AND RAIN PROTECTION								
30-11-00-350-801-01	RESTORATION OF THE SLAT TELESCOPIC DUCTS (OVERHAUL) - LH INBOARD SLAT TELESCOPIC DUCT (L501HJ)							Service ATA:30
PN:5036-600	MOS/MSC	30-Mar-21	O/C					
SN:471	HRS	7721.1						
WC#: 30.060	AFL	4496						
PROC. REF: AMM 30-11-00-350-801	PROC. REF: AMM 30-11-00-350-801							
30-11-00-350-801-02	RESTORATION OF THE SLAT TELESCOPIC DUCTS (OVERHAUL) - RH INBOARD SLAT TELESCOPIC DUCT (R501HJ)							Service ATA:30
PN:5036-700	MOS/MSC	26-Mar-21	O/C					
SN:339	HRS	7716.7						
WC#: 30.060	AFL	4493						
PROC. REF: AMM 30-11-00-350-801	PROC. REF: AMM 30-11-00-350-801							
30-11-00-350-801-03	RESTORATION OF THE SLAT TELESCOPIC DUCTS (OVERHAUL) - LH OUTBOARD SLAT TELESCOPIC DUCT (L502HJ)							Service ATA:30
PN:5035-600	MOS/MSC	26-Mar-21	O/C					
SN:1084	HRS	7716.7						
WC#: 30.050	AFL	4493						
PROC. REF: AMM 30-11-00-350-801	PROC. REF: AMM 30-11-00-350-801							
30-11-00-350-801-04	RESTORATION OF THE SLAT TELESCOPIC DUCTS (OVERHAUL) - RH OUTBOARD SLAT TELESCOPIC DUCT (R502HJ)							Service ATA:30
PN:5035-700	MOS/MSC	26-Mar-21	O/C					
SN:973	HRS	7716.7						
WC#: 30.050	AFL	4493						
PROC. REF: AMM 30-11-00-350-801	PROC. REF: AMM 30-11-00-350-801							
30-11-00-720-801-01	FUNCTIONAL TEST OF THE SLAT TELESCOPIC DUCTS - LH INBOARD SLAT TELESCOPIC DUCT (L501HJ)							Service ATA:30
PN:5036-600	MOS	30-Mar-21						
SN:471	HRS	7721.1	T:2480 (+3%)		10201.1	10275.5	1640.2 (+74.4)	
WC#: 30.060	AFL	4496	T:2000 (+3%)		6496	6556	1427 (+60)	
PROC. REF: AMM 30-11-00-720-801	PROC. REF: AMM 30-11-00-720-801							
30-11-00-720-801-02	FUNCTIONAL TEST OF THE SLAT TELESCOPIC DUCTS - RH INBOARD SLAT TELESCOPIC DUCT (R501HJ)							Service ATA:30
PN:5036-700	MOS	26-Mar-21						
SN:339	HRS	7716.7	T:2480 (+3%)		10196.7	10271.1	1635.8 (+74.4)	
WC#: 30.060	AFL	4493	T:2000 (+3%)		6493	6553	1424 (+60)	
PROC. REF: AMM 30-11-00-720-801	PROC. REF: AMM 30-11-00-720-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 30 - ICE AND RAIN PROTECTION								
30-11-00-720-801-03	FUNCTIONAL TEST OF THE SLAT TELESCOPIC DUCTS - LH OUTBOARD SLAT TELESCOPIC DUCT (L502HJ)							Service ATA:30
PN:5035-600	MOS	26-Mar-21						
SN:1084	HRS	7716.7	T:2480 (+3%)		10196.7	10271.1	1635.8 (+74.4)	
WC#: 30.050	AFL	4493	T:2000 (+3%)		6493	6553	1424 (+60)	
PROC. REF: AMM 30-11-00-720-801	PROC. REF: AMM 30-11-00-720-801							
30-11-00-720-801-04	FUNCTIONAL TEST OF THE SLAT TELESCOPIC DUCTS - RH OUTBOARD SLAT TELESCOPIC DUCT (R502HJ)							Service ATA:30
PN:5035-700	MOS	26-Mar-21						
SN:973	HRS	7716.7	T:2480 (+3%)		10196.7	10271.1	1635.8 (+74.4)	
WC#: 30.050	AFL	4493	T:2000 (+3%)		6493	6553	1424 (+60)	
PROC. REF: AMM 30-11-00-720-801	PROC. REF: AMM 30-11-00-720-801							
30-11-00-900-801-01	REMOVAL / INSTALLATION OF THE SLAT TELESCOPIC DUCTS - LH INBOARD TELESCOPIC DUCT (L501HJ)							Component ATA:30
PN:5036-600	MOS/MSC	29-Mar-21	O/C	TSN 209, TSO 0				
SN:471	HRS	7721.1		TSO 0				
WC#: 30.060	AFL	4496		TSO 0				
PROC. REF: AMM 30-11-00-900-801	PROC. REF: AMM 30-11-00-900-801							
30-11-00-900-801-02	REMOVAL / INSTALLATION OF THE SLAT TELESCOPIC DUCTS - RH INBOARD TELESCOPIC DUCT (R501HJ)							Component ATA:30
PN:5036-700	MOS/MSC	26-Mar-21	O/C	TSO 141				
SN:339	HRS	7716.7		TSO 2728.5				
WC#: 30.060	AFL	4493		TSO 1741				
PROC. REF: AMM 30-11-00-900-801	PROC. REF: AMM 30-11-00-900-801							
30-11-00-900-801-03	REMOVAL / INSTALLATION OF THE SLAT TELESCOPIC DUCTS - LH OUTBOARD TELESCOPIC DUCT (L502HJ)							Component ATA:30
PN:5035-600	MOS/MSC	24-Mar-21	O/C	TSO 0				
SN:1084	HRS	7716.7		TSO 0				
WC#: 30.050	AFL	4493		TSO 0				
PROC. REF: AMM 30-11-00-900-801	PROC. REF: AMM 30-11-00-900-801							
30-11-00-900-801-04	REMOVAL / INSTALLATION OF THE SLAT TELESCOPIC DUCTS - RH OUTBOARD TELESCOPIC DUCT (R502HJ)							Component ATA:30
PN:5035-700	MOS/MSC	24-Mar-21	O/C	TSO 0				
SN:973	HRS	7716.7		TSO 0				
WC#: 30.050	AFL	4493		TSO 0				
PROC. REF: AMM 30-11-00-900-801	PROC. REF: AMM 30-11-00-900-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 30 - ICE AND RAIN PROTECTION								
30-11-01-200-801-01	INSPECTION OF THE INBOARD SLAT TELESCOPIC DUCTS - LH INBOARD TELESCOPIC TUBE (L501HJ)							Service ATA:30
	MOS/MSC	06-May-10	O/C					
	HRS	5119.3						
WC#: 30.060	AFL	2835						
PROC. REF: AMM 30-11-01-200-801	PROC. REF: AMM 30-11-01-200-801							
30-11-01-200-801-02	INSPECTION OF THE INBOARD SLAT TELESCOPIC DUCTS - RH INBOARD TELESCOPIC TUBE (R501HJ)							Service ATA:30
	MOS/MSC	06-May-10	O/C					
	HRS	5119.3						
WC#: 30.060	AFL	2835						
PROC. REF: AMM 30-11-01-200-801	PROC. REF: AMM 30-11-01-200-801							
30-11-11-280-801	SPECIAL DETAILED INSPECTION OF THE PICCOLO TUBES							Service ATA:30
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: AMM 30-11-11-280-801	PROC. REF: AMM 30-11-11-280-801							
30-11-11-280-801-01	SPECIAL DETAILED INSPECTION OF THE PICCOLO TUBES - LH OUTBOARD SLAT PICCOLO TUBE							Service ATA:30
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 30-11-11-280-801	PROC. REF: AMM 30-11-11-280-801							
30-11-11-280-801-02	SPECIAL DETAILED INSPECTION OF THE PICCOLO TUBES - RH OUTBOARD SLAT PICCOLO TUBE							Service ATA:30
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 30-11-11-280-801	PROC. REF: AMM 30-11-11-280-801							
30-11-11-960-801	REPLACEMENT OF THE PICCOLO TUBES							Service ATA:30
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: AMM 30-11-11-960-801	PROC. REF: AMM 30-11-11-960-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 30 - ICE AND RAIN PROTECTION								
30-11-11-960-801-01	REPLACEMENT OF THE PICCOLO TUBES - LH OUTBOARD SLAT PICCOLO TUBE							Service ATA:30
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 30-11-11-960-801	PROC. REF: AMM 30-11-11-960-801							
30-11-11-960-801-02	REPLACEMENT OF THE PICCOLO TUBES - LH INBOARD SLAT PICCOLO TUBE							Service ATA:30
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 30-11-11-960-801	PROC. REF: AMM 30-11-11-960-801							
30-11-11-960-801-03	REPLACEMENT OF THE PICCOLO TUBES - RH INBOARD SLAT PICCOLO TUBE							Service ATA:30
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 30-11-11-960-801	PROC. REF: AMM 30-11-11-960-801							
30-11-11-960-801-04	REPLACEMENT OF THE PICCOLO TUBES - RH OUTBOARD SLAT PICCOLO TUBE							Service ATA:30
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 30-11-11-960-801	PROC. REF: AMM 30-11-11-960-801							
30-11-13-900-801-01	REMOVAL / INSTALLATION OF THE WING ANTI-ICING PIPES - LH WING INBOARD SLAT ANTI-ICING PIPE							Component ATA:30
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 30-11-13-900-801	PROC. REF: AMM 30-11-13-900-801							
30-11-13-900-801-02	REMOVAL / INSTALLATION OF THE WING ANTI-ICING PIPES - RH WING INBOARD SLAT ANTI-ICING PIPE							Component ATA:30
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 30-11-13-900-801	PROC. REF: AMM 30-11-13-900-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 30 - ICE AND RAIN PROTECTION								
30-11-13-900-801-03		REMOVAL / INSTALLATION OF THE WING ANTI-ICING PIPES - LH WING OUTBOARD SLAT ANTI-ICING PIPE						Component ATA:30
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 30-11-13-900-801	PROC. REF: AMM 30-11-13-900-801							
30-11-13-900-801-04		REMOVAL / INSTALLATION OF THE WING ANTI-ICING PIPES - RH WING OUTBOARD SLAT ANTI-ICING PIPE						Component ATA:30
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 30-11-13-900-801	PROC. REF: AMM 30-11-13-900-801							
30-11-17-200-801-01	S	INSPECTION OF THE WING ANTI-ICING SYSTEM COUPLINGS LOCATED IN THE REAR COMPARTMENT						Service ATA:30
	MOS	07-Oct-24	24 (+1m)					
	HRS	8507.6						
WC#: 30.020	AFL	5038						
								PKG:16
PROC. REF: AMM 30-11-17-200-801	PROC. REF: AMM 30-11-17-200-801							
30-11-17-200-803-01	S	INSPECTION OF THE WING ANTI-ICING SYSTEM GENERAL CONNECTOR COUPLINGS						Service ATA:30
	MOS	11-Mar-20	72 (+2m)					
	HRS	7541.7						
WC#: 30.150	AFL	4391	3750					
								PKG:31
PROC. REF: AMM 30-11-17-200-803	PROC. REF: AMM 30-11-17-200-803							
30-12-00-720-801-01		FUNCTIONAL TEST OF THE WING ANTI-ICING CONTROLS AND INDICATIONS						Service ATA:30
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 30-12-00-720-801	PROC. REF: AMM 30-12-00-720-801							
30-12-01-900-801-01		REMOVAL / INSTALLATION OF THE WING ANTI-ICING VALVE - WING ANTI-ICING VALVE (3HJ)						Component ATA:30
PN:BYLB51035-1	MOS/MSC	02-Feb-96	O/C					
SN:350	HRS	0		TSN 0				
WC#: 30.070	AFL	0						
PROC. REF: AMM 30-12-01-900-801	PROC. REF: AMM 30-12-01-900-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 30 - ICE AND RAIN PROTECTION								
30-20-00-710-801-01 S	OPERATIONAL TEST OF THE ENGINE AIR INTAKE ANTI-ICING SYSTEM - ENGINE 1							Service ATA:30
	MOS	10-Oct-23						
	HRS	8437.6	1600 (+40)					
	AFL	4993						
								PKG:21
PROC. REF: AMM 30-20-00-710-801	PROC. REF: AMM 30-20-00-710-801							
30-20-00-710-801-02 S	OPERATIONAL TEST OF THE ENGINE AIR INTAKE ANTI-ICING SYSTEM - ENGINE 2							Service ATA:30
	MOS	10-Oct-23						
	HRS	8437.6	1600 (+40)					
WC#: 30.100	AFL	4993						
								PKG:21
PROC. REF: AMM 30-20-00-710-801	PROC. REF: AMM 30-20-00-710-801							
30-20-00-710-801-03 S	OPERATIONAL TEST OF THE ENGINE AIR INTAKE ANTI-ICING SYSTEM - ENGINE 3							Service ATA:30
	MOS	10-Oct-23						
	HRS	8437.6	1600 (+40)					
	AFL	4993						
								PKG:21
PROC. REF: AMM 30-20-00-710-801	PROC. REF: AMM 30-20-00-710-801							
30-20-00-720-801	FUNCTIONAL TEST OF THE ENGINE 2 AIR INTAKE AND S-DUCT ANTI-ICING CONTROLS AND INDICATIONS							Service ATA:30
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: AMM 30-20-00-720-801	PROC. REF: AMM 30-20-00-720-801							
30-20-00-720-801-01	FUNCTIONAL TEST OF THE ENGINE 2 AIR INTAKE AND S-DUCT ANTI-ICING CONTROLS AND INDICATIONS							Service ATA:30
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 30-20-00-720-801	PROC. REF: AMM 30-20-00-720-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 30 - ICE AND RAIN PROTECTION								
30-20-00-790-801	LEAK CHECK OF THE ENGINE AIR INTAKE ANTI-ICING SYSTEM							Service ATA:30
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: AMM 30-20-00-790-801	PROC. REF: AMM 30-20-00-790-801							
30-20-00-790-801-01	LEAK CHECK OF THE ENGINE AIR INTAKE ANTI-ICING SYSTEM							Service ATA:30
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 30-20-00-790-801	PROC. REF: AMM 30-20-00-790-801							
30-20-01-700-801-01	FUNCTIONAL / LEAKAGE TEST OF THE ENGINE AIR INTAKE ANTI-ICING VALVES - ENGINE 1 AIR INTAKE ANTI-ICING VALVE (L3HA)							Service ATA:30
PN:6911B030100	MOS	30-May-08						
SN:436	HRS	4840.9	5000 (+3%)		9840.9	9990.9	1280 (+150)	
WC#: 30.110	AFL	2660						
PROC. REF: AMM 30-20-01-700-801	PROC. REF: AMM 30-20-01-700-801							
30-20-01-700-801-02	FUNCTIONAL / LEAKAGE TEST OF THE ENGINE AIR INTAKE ANTI-ICING VALVES - ENGINE 2 AIR INTAKE ANTI-ICING VALVE (M3HA)							Service ATA:30
PN:6911B030100	MOS	31-Jul-12						
SN:168	HRS	5489.6	5000 (+3%)		10489.6	10639.6	1928.7 (+150)	
WC#: 30.120	AFL	3067						
PROC. REF: AMM 30-20-01-700-801	PROC. REF: AMM 30-20-01-700-801							
30-20-01-700-801-03	FUNCTIONAL / LEAKAGE TEST OF THE ENGINE AIR INTAKE ANTI-ICING VALVES - ENGINE 3 AIR INTAKE ANTI-ICING VALVE (R3HA)							Service ATA:30
PN:6911B030100	MOS	30-May-08						
SN:475	HRS	4840.9	5000 (+3%)		9840.9	9990.9	1280 (+150)	
WC#: 30.130	AFL	2660						
PROC. REF: AMM 30-20-01-700-801	PROC. REF: AMM 30-20-01-700-801							
30-20-01-900-801	REMOVAL / INSTALLATION OF THE ENGINE AIR INTAKE ANTI-ICING VALVES							Component ATA:30
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 30-20-01-900-801	PROC. REF: AMM 30-20-01-900-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 30 - ICE AND RAIN PROTECTION								
30-20-01-900-801-01	REMOVAL / INSTALLATION OF THE ENGINE AIR INTAKE ANTI-ICING VALVES - ENGINE 1 AIR INTAKE ANTI-ICING VALVE (L3HA)							Component ATA:30
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 30-20-01-900-801	PROC. REF: AMM 30-20-01-900-801							
30-20-01-900-801-02	REMOVAL / INSTALLATION OF THE ENGINE AIR INTAKE ANTI-ICING VALVES - ENGINE 2 AIR INTAKE ANTI-ICING VALVE (M3HA)							Component ATA:30
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 30-20-01-900-801	PROC. REF: AMM 30-20-01-900-801							
30-20-01-900-801-03	REMOVAL / INSTALLATION OF THE ENGINE AIR INTAKE ANTI-ICING VALVES - ENGINE 3 AIR INTAKE ANTI-ICING VALVE (R3HA)							Component ATA:30
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 30-20-01-900-801	PROC. REF: AMM 30-20-01-900-801							
30-20-09-810-901	TROUBLESHOOTING OF THE ENGINE ANTI-ICING PRESSURE SWITCHES							Service ATA:30
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: AMM GENERIC 1	PROC. REF: AMM GENERIC 1							
30-21-00	ENGINES 1 AND 3 AIR INTAKE ANTI-ICING							Service ATA:30
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: AMM 30-21-00	PROC. REF: AMM 30-21-00							
30-22-00	ENGINE 2 AIR INTAKE AND S-DUCT ANTI-ICING SYSTEMS							Service ATA:30
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: AMM 30-22-00	PROC. REF: AMM 30-22-00							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 30 - ICE AND RAIN PROTECTION								
30-30-00-710-801	OPERATIONAL TEST OF THE AIR DATA PROBE ANTI-ICING SYSTEM							Service ATA:30
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: AMM 30-30-00-710-801	PROC. REF: AMM 30-30-00-710-801							
30-30-00-710-801-01 S	OPERATIONAL TEST OF THE AIR DATA PROBE ANTI-ICING SYSTEM							Service ATA:30
	MOS	10-Oct-23						
	HRS	8437.6	1600 (+40)					
	AFL	4993						
								PKG:21
PROC. REF: AMM 30-30-00-710-801	PROC. REF: AMM 30-30-00-710-801							
30-41-00-200-801-01 S	INSPECTION OF THE WINDSHIELD HEATING SYSTEM CONNECTORS							Service ATA:30
	MOS	07-Oct-24	24 (+1m)					
	HRS	8507.6						
	AFL	5038						
								PKG:16
PROC. REF: AMM 30-41-00-200-801	PROC. REF: AMM 30-41-00-200-801							
30-41-00-710-801-01 S	OPERATIONAL TEST OF THE WINDSHIELD DE-ICING SYSTEM							Service ATA:30
	MOS	10-Oct-23						
	HRS	8437.6	4800 (+40)					
WC#: 30.230	AFL	4993						
								PKG:23
PROC. REF: AMM 30-41-00-710-801	PROC. REF: AMM 30-41-00-710-801							
30-41-01-900-801-01	REMOVAL / INSTALLATION OF THE WINDSHIELD RESISTOR BOXES - LH RESISTOR BOX (L11HH)							Component ATA:30
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 30-41-01-900-801	PROC. REF: AMM 30-41-01-900-801							
30-41-01-900-801-02	REMOVAL / INSTALLATION OF THE WINDSHIELD RESISTOR BOXES - RH RESISTOR BOX (R11HH)							Component ATA:30
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 30 - ICE AND RAIN PROTECTION								
PROC. REF: AMM 30-41-01-900-801	PROC. REF: AMM 30-41-01-900-801							
30-43-00-710-801-01	OPERATIONAL TEST OF THE WINDSHIELD WIPERS							Service ATA:30
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 30-43-00-710-801	PROC. REF: AMM 30-43-00-710-801							
30-43-00-720-801-01	FUNCTIONAL TEST OF THE WINDSHIELD WIPERS							Service ATA:30
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 30-43-00-720-801	PROC. REF: AMM 30-43-00-720-801							
30-43-01-820-801-01	ADJUSTMENT OF THE WINDSHIELD WIPERS							Service ATA:30
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 30-43-01-820-801	PROC. REF: AMM 30-43-01-820-801							
30-43-03-200-801-01	INSPECTION OF THE RUBBER WINDSHIELD WIPER BLADES							Service ATA:30
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 30-43-03-200-801	PROC. REF: AMM 30-43-03-200-801							
30-43-03-960-801-01	REPLACEMENT OF THE WINDSHIELD WIPER BLADES							Service ATA:30
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 30-43-03-960-801	PROC. REF: AMM 30-43-03-960-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 30 - ICE AND RAIN PROTECTION								
30-43-05-900-801-01		REMOVAL / INSTALLATION OF THE WINDSHIELD WIPER MOTOR-ACTUATED ANGLE DRIVES - LH WINDSHIELD WIPER ARTICULATED ARM (L500MK)						Component ATA:30
PN:4218246	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 30.270	AFL	0						
PROC. REF: AMM 30-43-05-900-801	PROC. REF: AMM 30-43-05-900-801							
30-43-05-900-801-02		REMOVAL / INSTALLATION OF THE WINDSHIELD WIPER MOTOR-ACTUATED ANGLE DRIVES - RH WINDSHIELD WIPER ARTICULATED ARM (R500MK)						Component ATA:30
PN:4218209	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 30.270	AFL	0						
PROC. REF: AMM 30-43-05-900-801	PROC. REF: AMM 30-43-05-900-801							
30-43-09-220-801-01		CHECK OF THE WINDSHIELD WIPER MOTOR BRUSHES - LH WINDSHIELD WIPER MOTOR (L5MK)						Service ATA:30
PN:4267568	MOS	02-Feb-96						
SN:21714	HRS	0	15000 (+3%)		15000	15450	6439.1 (+450)	
WC#: 30.260	AFL	0						
PROC. REF: AMM 30-43-09-220-801	PROC. REF: AMM 30-43-09-220-801							
30-43-09-220-801-02		CHECK OF THE WINDSHIELD WIPER MOTOR BRUSHES - RH WINDSHIELD WIPER MOTOR (R5MK)						Service ATA:30
PN:4267575	MOS	02-Feb-96						
SN:21700	HRS	0	15000 (+3%)		15000	15450	6439.1 (+450)	
WC#: 30.260	AFL	0						
PROC. REF: AMM 30-43-09-220-801	PROC. REF: AMM 30-43-09-220-801							
30-80-01-900-801-01		REMOVAL / INSTALLATION OF THE ICE DETECTOR - ICE DETECTOR (700HA)						Component ATA:30
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 30-80-01-900-801	PROC. REF: AMM 30-80-01-900-801							
30-90-00-710-801-01 S		OPERATIONAL TEST OF THE BRAKE HEATING SYSTEM						Service ATA:30
	MOS	07-Jan-22						
	HRS	8103.9	1600 (+40)					
WC#: 30.045	AFL	4758						

PKG:21

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 30 - ICE AND RAIN PROTECTION								
PROC. REF: AMM 30-90-00-710-801PROC. REF: AMM 30-90-00-710-801								
30-90-00-790-801-01	LEAK CHECK OF THE BRAKE HEATING SYSTEM							Service ATA:30
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 30-90-00-790-801PROC. REF: AMM 30-90-00-790-801								
30-90-01-900-801-01	REMOVAL / INSTALLATION OF THE BRAKE HEATING VALVES - LH BRAKE HEATING VALVE (L51HC)							Component ATA:30
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 30-90-01-900-801PROC. REF: AMM 30-90-01-900-801								
30-90-01-900-801-02	REMOVAL / INSTALLATION OF THE BRAKE HEATING VALVES - RH BRAKE HEATING VALVE (R51HC)							Component ATA:30
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 30-90-01-900-801PROC. REF: AMM 30-90-01-900-801								
301351	LH WING ANTI-ICING PRESSURE SWITCH							Component ATA:30
PN:8G1199-4	MOS/MSC	02-Feb-96	O/C					
SN:341	HRS	0		TSN 0				
WC#: 30.080	AFL	0						
PROC. REF: AMM GENERIC 1PROC. REF: AMM GENERIC 1								
301381	RH WING ANTI-ICING PRESSURE SWITCH							Component ATA:30
PN:8G1199-4	MOS/MSC	02-Feb-96	O/C					
SN:342	HRS	0		TSN 0				
WC#: 30.080	AFL	0						
PROC. REF: AMM GENERIC 1PROC. REF: AMM GENERIC 1								
301401	BLEED AIR HIGH PRESSURE MONITOR-							Component ATA:30
PN:EL126-00	MOS/MSC	05-Dec-13	O/C	TSO 0, TSR 0				
SN:284	HRS	5728.7						
WC#: 30.080	AFL	3227						

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 30 - ICE AND RAIN PROTECTION								
PROC. REF: AMM GENERIC 1PROC. REF: AMM GENERIC 1								
302101	NO. 1 ENGINE AIR INTAKE ANTI-ICING PRESSURE REGULATING VALVE							Component ATA:30
PN:6911B030100	MOS/MSC	30-May-08	O/C					
SN:436	HRS	4840.9						
WC#: 30.110	AFL	2660						
PROC. REF: AMM GENERIC 1PROC. REF: AMM GENERIC 1								
302121	NO. 2 ENGINE AIR INTAKE ANTI-ICING PRESSURE REGULATING VALVE							Component ATA:30
PN:6911B030100	MOS/MSC	31-Jul-12	O/C	TSO 0				
SN:168	HRS	5489.6		TSO 0				
WC#: 30.120	AFL	3067		TSO 0				
PROC. REF: AMM GENERIC 1PROC. REF: AMM GENERIC 1								
302141	NO. 3 ENGINE AIR INTAKE ANTI-ICING PRESSURE REGULATING VALVE							Component ATA:30
PN:6911B030100	MOS/MSC	30-May-08	O/C					
SN:475	HRS	4840.9						
WC#: 30.130	AFL	2660						
PROC. REF: AMM GENERIC 1PROC. REF: AMM GENERIC 1								
302261	NO. 2 ENGINE DUCT ANTI-ICING VALVE							Component ATA:30
PN:BYLB51908	MOS/MSC	02-Feb-96	O/C					
SN:70	HRS	0		TSN 0				
WC#: 30.160	AFL	0						
PROC. REF: AMM GENERIC 1PROC. REF: AMM GENERIC 1								
302301	NO. 1 ENGINE INTAKE LOW PRESSURE ANTI-ICING PRESSURE SWITCH							Component ATA:30
PN:8G1199-4	MOS/MSC	02-Feb-96	O/C					
SN:392	HRS	0		TSN 0				
WC#: 30.170	AFL	0						
PROC. REF: AMM GENERIC 1PROC. REF: AMM GENERIC 1								
302321	NO. 1 ENGINE INTAKE HIGH PRESSURE ANTI-ICING PRESSURE SWITCH							Component ATA:30
PN:8G1340-3	MOS/MSC	02-Feb-96	O/C					
SN:82	HRS	0		TSN 0				
WC#: 30.170	AFL	0						

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 30 - ICE AND RAIN PROTECTION								
PROC. REF: AMM GENERIC 1PROC. REF: AMM GENERIC 1								
302341	NO. 2 ENGINE INTAKE LOW PRESSURE ANTI-ICING PRESSURE SWITCH							Component ATA:30
PN:8G1199-5	MOS/MSC	25-Oct-13	O/C	TSN 0				
SN:2884	HRS	5703		TSN 0				
WC#: 30.180	AFL	3209		TSN 0				
PROC. REF: AMM GENERIC 1PROC. REF: AMM GENERIC 1								
302361	NO. 2 ENGINE INTAKE HIGH PRESSURE ANTI-ICING PRESSURE SWITCH							Component ATA:30
PN:8G1340-3	MOS/MSC	25-Oct-13	O/C	TSN 0				
SN:364	HRS	5703		TSN 0				
WC#: 30.180	AFL	3209		TSN 0				
PROC. REF: AMM GENERIC 1PROC. REF: AMM GENERIC 1								
302381	NO. 2 ENGINE DUCT ANTI-ICING PRESSURE SWITCH							Component ATA:30
PN:8G1199-5	MOS/MSC	25-Oct-13	O/C	TSN 0				
SN:4467	HRS	5703		TSN 0				
WC#: 30.190	AFL	3209		TSN 0				
PROC. REF: AMM GENERIC 1PROC. REF: AMM GENERIC 1								
302401	NO. 3 ENGINE INTAKE LOW PRESSURE ANTI-ICING PRESSURE SWITCH							Component ATA:30
PN:8G1199-4	MOS/MSC	02-Feb-96	O/C					
SN:365	HRS	0		TSN 0				
WC#: 30.200	AFL	0						
PROC. REF: AMM GENERIC 1PROC. REF: AMM GENERIC 1								
302421	NO. 3 ENGINE INTAKE HIGH PRESSURE ANTI-ICING PRESSURE SWITCH							Component ATA:30
PN:8G1340-3	MOS/MSC	02-Feb-96	O/C					
SN:84	HRS	0		TSN 0				
WC#: 30.200	AFL	0						
PROC. REF: AMM GENERIC 1PROC. REF: AMM GENERIC 1								
303101	LH PITOT/STATIC HEAT MONITORING BOX							Component ATA:30
PN:24-255	MOS/MSC	02-Feb-96	O/C					
SN:353	HRS	0		TSN 0				
WC#: 30.220	AFL	0						

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 30 - ICE AND RAIN PROTECTION								
PROC. REF: AMM GENERIC 1PROC. REF: AMM GENERIC 1								
303131	RH PITOT/STATIC HEAT MONITORING BOX							Component ATA:30
PN:24-255	MOS/MSC	02-Feb-96	O/C					
SN:355	HRS	0		TSN 0				
WC#: 30.220	AFL	0						
PROC. REF: AMM GENERIC 1PROC. REF: AMM GENERIC 1								
303161	STANDBY PITOT HEAT MONITORING BOX							Component ATA:30
PN:24-256	MOS/MSC	02-Feb-96	O/C					
SN:173	HRS	0		TSN 0				
WC#: 30.220	AFL	0						
PROC. REF: AMM GENERIC 1PROC. REF: AMM GENERIC 1								
304101	PILOT WINDSHIELD HEATING REGULATOR							Component ATA:30
PN:AV30559060030-1	MOS/MSC	02-Feb-96	O/C					
SN:171	HRS	0		TSN 0				
WC#: 30.240	AFL	0						
PROC. REF: AMM GENERIC 1PROC. REF: AMM GENERIC 1								
304121	COPILOT WINDSHIELD HEATING REGULATOR							Component ATA:30
PN:AV30559060030-1	MOS/MSC	02-Feb-96	O/C					
SN:172	HRS	0		TSN 0				
WC#: 30.240	AFL	0						
PROC. REF: AMM GENERIC 1PROC. REF: AMM GENERIC 1								
304141	LH SIDE WINDOW HEATING REGULATOR							Component ATA:30
PN:AV30564060030	MOS/MSC	02-Feb-96	O/C					
SN:142	HRS	0		TSN 0				
WC#: 30.250	AFL	0						
PROC. REF: AMM GENERIC 1PROC. REF: AMM GENERIC 1								
304161	RH SIDE WINDOW HEATING REGULATOR							Component ATA:30
PN:AV30564060030	MOS/MSC	02-Feb-96	O/C					
SN:143	HRS	0		TSN 0				
WC#: 30.250	AFL	0						

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 30 - ICE AND RAIN PROTECTION								
PROC. REF: AMM GENERIC 1PROC. REF: AMM GENERIC 1								
304301	PILOT WINDSHIELD WIPER MOTOR							Component ATA:30
PN:4267568	MOS/MSC	02-Feb-96	O/C					
SN:21714	HRS	0		TSN 0				
WC#: 30.260	AFL	0						
PROC. REF: AMM GENERIC 1PROC. REF: AMM GENERIC 1								
304331	COPILOT WINDSHIELD WIPER MOTOR							Component ATA:30
PN:4267575	MOS/MSC	02-Feb-96	O/C					
SN:21700	HRS	0		TSN 0				
WC#: 30.260	AFL	0						
PROC. REF: AMM GENERIC 1PROC. REF: AMM GENERIC 1								
ATA 31 - INDICATING/RECORDING SYSTEMS								
31-10-00-900-801-01	REMOVAL / INSTALLATION OF AN INDICATOR LIGHT (ECE SQUARE LIGHT)							Component ATA:31
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 31-10-00-900-801PROC. REF: AMM 31-10-00-900-801								
31-11-47-960-801-01	REPLACEMENT OF THE OVERHEAD PANEL MAGNETIC SWITCHES - "BAT 1" MAGNETIC SWITCH (L2PE)							Service ATA:31
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 31-11-47-960-801PROC. REF: AMM 31-11-47-960-801								
31-11-47-960-801-02	REPLACEMENT OF THE OVERHEAD PANEL MAGNETIC SWITCHES - "BAT 2" MAGNETIC SWITCH (R2PE)							Service ATA:31
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 31-11-47-960-801PROC. REF: AMM 31-11-47-960-801								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 31 - INDICATING/RECORDING SYSTEMS								
31-11-47-960-801-03	REPLACEMENT OF THE OVERHEAD PANEL MAGNETIC SWITCHES - "GEN 1" MAGNETIC SWITCH (2PA1)							Service ATA:31
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 31-11-47-960-801	PROC. REF: AMM 31-11-47-960-801							
31-11-47-960-801-04	REPLACEMENT OF THE OVERHEAD PANEL MAGNETIC SWITCHES - "GEN 2" MAGNETIC SWITCH (2PA2)							Service ATA:31
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 31-11-47-960-801	PROC. REF: AMM 31-11-47-960-801							
31-11-47-960-801-05	REPLACEMENT OF THE OVERHEAD PANEL MAGNETIC SWITCHES - "GEN 3" MAGNETIC SWITCH (2PA3)							Service ATA:31
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 31-11-47-960-801	PROC. REF: AMM 31-11-47-960-801							
31-21-05-960-801-01	REPLACEMENT OF THE PILOT CLOCK BATTERIES - LH PILOT CLOCK (L1DT) BATTERY							Service ATA:31
PN:811BFTR24HR	MOS	07-Oct-24	25		07-Nov-26		438 d	LIFE LIMIT
SN:30896	HRS	8507.6						
WC#: 31.080	AFL	5038						
PROC. REF: AMM 31-21-05-960-801	PROC. REF: AMM 31-21-05-960-801							
31-21-05-960-801-02	REPLACEMENT OF THE PILOT CLOCK BATTERIES - RH PILOT CLOCK (R1DT) BATTERY							Service ATA:31
PN:811BFTR24HR	MOS	07-Oct-24	25		07-Nov-26		438 d	SCRAP
SN:30897	HRS	8507.6						
WC#: 31.080	AFL	5038						
PROC. REF: AMM 31-21-05-960-801	PROC. REF: AMM 31-21-05-960-801							
31-31-00-710-802-01 S	OPERATIONAL TEST OF THE FLIGHT DATA RECORDER (FDR) SYSTEM							Service ATA:31
	MOS	10-Oct-23	36 (+1m)					
	HRS	8437.6						
WC#: 31.100	AFL	4993						
								PKG:17
PROC. REF: AMM 31-31-00-710-802	PROC. REF: AMM 31-31-00-710-802							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 31 - INDICATING/RECORDING SYSTEMS								
31-31-00-720-802-01	FUNCTIONAL TEST FLIGHT DATA (FDR) RECORDER 57-PARAMETERS							Service ATA:31
PN:S800-2000-01	MOS/MSC	02-Aug-19	O/C					
SN:02064	HRS	7458.1						
WC#: 31.100	AFL	4331						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
31-31-00-720-803-01	FUNCTIONAL TEST OF THE 32-PARAMETER FDR - FDR (14FZ)							Service ATA:31
	MOS/MSC	29-May-19	O/C					
	HRS	7433.9						
WC#: 31.100	AFL	4313						
PROC. REF: AMM 31-31-00-720-803	PROC. REF: AMM 31-31-00-720-803							
31-31-00-970-801-01	DOWNLOAD OF THE FLIGHT DATA RECORDER (FDR) - FDR (14FZ)							Service ATA:31
	MOS/MSC	28-Jun-22	A/R					
	HRS	8223.2						
WC#: 31.100	AFL	4831						
PROC. REF: AMM 31-31-00-970-801	PROC. REF: AMM 31-31-00-970-801							
31-31-09-710-801-01	OPERATIONAL TEST OF THE FDR/CVR ACCELERATION CONTACTS - CVR ACCELERATION CONTACT (5RK)							Service ATA:31
PN:D11241	MOS/MSC	28-Jun-22	N/A					
SN:134859	HRS	8223.2						
	AFL	4831						
PROC. REF: AMM 31-31-09-710-801	PROC. REF: AMM 31-31-09-710-801							
31-31-09-710-801-02	OPERATIONAL TEST OF THE FDR/CVR ACCELERATION CONTACTS - FDR ACCELERATION CONTACT (15FZ) OR (23FZ)							Service ATA:31
PN:D11241	MOS/MSC	28-Jun-22	N/A					
SN:134859	HRS	8223.2						
	AFL	4831						
PROC. REF: AMM 31-31-09-710-801	PROC. REF: AMM 31-31-09-710-801							
31-31-09-900-801-01	REMOVAL / INSTALLATION OF THE FDR / CVR ACCELERATION CONTACTS - CVR ACCELERATION CONTACT (5RK)							Component ATA:31
PN:D11241	MOS/MSC	28-Jun-22	O/C	TSN 343				
SN:134859	HRS	8223.2		TSN 7249.5				
WC#: 31.110	AFL	4831		TSN 4569				
PROC. REF: AMM 31-31-09-900-801	PROC. REF: AMM 31-31-09-900-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 31 - INDICATING/RECORDING SYSTEMS								
31-31-09-900-801-02	REMOVAL / INSTALLATION OF THE FDR / CVR ACCELERATION CONTACTS - FDR ACCELERATION CONTACT (15FZ) OR (23FZ)							Component ATA:31
PN:D11241	MOS/MSC	28-Jun-22	O/C	TSN 343				
SN:134859	HRS	8223.2		TSN 7249.5				
WC#: 31.110	AFL	4831		TSN 4569				
PROC. REF: AMM 31-31-09-900-801	PROC. REF: AMM 31-31-09-900-801							
31-31-31-900-801-01	REMOVAL / INSTALLATION OF THE FLIGHT DATA RECORDER (FDR) - FDR (14FZ)							Component ATA:31
PN:S800-2000-01	MOS/MSC	02-Aug-19	O/C					
SN:02064	HRS	7458.1						
WC#: 31.100	AFL	4331						
PROC. REF: AMM 31-31-31-900-801	PROC. REF: AMM 31-31-31-900-801							
31-31-37-820-801-01	ADJUSTMENT OF THE FDR FLIGHT CONTROL POSITION POTENTIOMETERS - PITCH CONTROL POSITION POTENTIOMETER (5FZ)							Service ATA:31
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 31-31-37-820-801	PROC. REF: AMM 31-31-37-820-801							
31-31-37-820-801-02	ADJUSTMENT OF THE FDR FLIGHT CONTROL POSITION POTENTIOMETERS - YAW CONTROL POSITION POTENTIOMETER (6FZ)							Service ATA:31
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 31-31-37-820-801	PROC. REF: AMM 31-31-37-820-801							
31-31-37-820-801-03	ADJUSTMENT OF THE FDR FLIGHT CONTROL POSITION POTENTIOMETERS - ROLL CONTROL POSITION POTENTIOMETER (7FZ)							Service ATA:31
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 31-31-37-820-801	PROC. REF: AMM 31-31-37-820-801							
31-31-37-820-801-04	ADJUSTMENT OF THE FDR FLIGHT CONTROL POSITION POTENTIOMETERS - HS POSITION REPEATER BOX (4CF)							Service ATA:31
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 31-31-37-820-801	PROC. REF: AMM 31-31-37-820-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 31 - INDICATING/RECORDING SYSTEMS								
31-31-37-900-801-01		REMOVAL / INSTALLATION OF THE FDR FLIGHT CONTROL POSITION POTENTIOMETERS - PITCH CONTROL POSITION POTENTIOMETER (5FZ)						Component ATA:31
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 31-31-37-900-801	PROC. REF: AMM 31-31-37-900-801							
31-31-37-900-801-02		REMOVAL / INSTALLATION OF THE FDR FLIGHT CONTROL POSITION POTENTIOMETERS - YAW CONTROL POSITION POTENTIOMETER (6FZ)						Component ATA:31
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 31-31-37-900-801	PROC. REF: AMM 31-31-37-900-801							
31-31-37-900-801-03		REMOVAL / INSTALLATION OF THE FDR FLIGHT CONTROL POSITION POTENTIOMETERS - ROLL CONTROL POSITION POTENTIOMETER (7FZ)						Component ATA:31
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 31-31-37-900-801	PROC. REF: AMM 31-31-37-900-801							
31-31-38-900-801-01		REMOVAL / INSTALLATION OF THE FDR ACCELEROMETER - ACCELEROMETER (4FZ)						Component ATA:31
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 31-31-38-900-801	PROC. REF: AMM 31-31-38-900-801							
31-31-50-710-801-01 S		OPERATIONAL TEST OF THE COCKPIT VOICE RECORDER (CVR) SYSTEM						Service ATA:31
	MOS	10-Oct-23	36 (+1m)					
	HRS	8437.6						
WC#: 31.070	AFL	4993						
								PKG:17
PROC. REF: AMM 31-31-50-710-801	PROC. REF: AMM 31-31-50-710-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 31 - INDICATING/RECORDING SYSTEMS								
31-31-50-970-801-01	DOWNLOAD OF THE COCKPIT VOICE RECORDER (CVR) - CVR (2RK)							Service ATA:31
	MOS/MSC	23-Sep-19	O/C					
	HRS	1						
	AFL	1						
PROC. REF: AMM 31-31-50-970-801PROC. REF: AMM 31-31-50-970-801								
31-31-51-900-801-01	REMOVAL / INSTALLATION OF THE COCKPIT VOICE RECORDER (CVR) - CVR (2RK)							Component ATA:31
PN:2100-1020-50	MOS/MSC	15-Oct-18	O/C	TSN 0				
SN:001215506	HRS	7269.1		TSN 0				
WC#: 31.070	AFL	4209		TSN 0				
PROC. REF: AMM 31-31-51-900-801PROC. REF: AMM 31-31-51-900-801								
31-32-00-710-801-01	OPERATIONAL TEST OF THE QUICK ACCESS RECORDER (QAR)							Service ATA:31
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 31-32-00-710-801, AMM 31-32-00-710-801PROC. REF: AMM 31-32-00-710-801, AMM 31-32-00-710-801								
31-32-00-860-801-01	CONFIGURATION OF THE QUICK ACCESS RECORDER (QAR)							Service ATA:31
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 31-32-00-860-801, AMM 31-32-00-860-801, AMM 31-32-00-860-801PROC. REF: AMM 31-32-00-860-801, AMM 31-32-00-860-801, AMM 31-32-00-860-801								
31-32-00-970-801-01	DOWNLOAD OF THE QUICK ACCESS RECORDER (QAR) - QAR (42FZ)							Service ATA:31
PN:PN	MOS/MSC	02-Feb-96	O/C					
SN:NOT INSTALLED	HRS	0						
WC#: 31.140	AFL	0						
	APH	0						
PROC. REF: AMM 31-32-00-970-801, AMM 31-32-00-970-801PROC. REF: AMM 31-32-00-970-801, AMM 31-32-00-970-801								
31-32-01-900-801-01	QUICK ACCESS (QAR) RECORDER							Component ATA:31
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:NOT INSTALLED	HRS	0		TSN 0				
WC#: 31.140	AFL	0		TSN 0				
	APH	0		TSN 0				

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 31 - INDICATING/RECORDING SYSTEMS								
PROC. REF: AMM 31-32-01-900-801, AMM 31-32-01-900-801PROC. REF: AMM 31-32-01-900-801, AMM 31-32-01-900-801								
31-32-05-350-801-01	RESTORATION OF THE QUICK ACCESS RECORDER (QAR BATTERY REPLACEMENT) - QAR (42FZ)							Service ATA:31
PN:PN	MOS/MSC	02-Feb-96	O/C					
SN:NOT INSTALLED	HRS	0						
	AFL	0						
PROC. REF: AMM 31-32-05-350-801PROC. REF: AMM 31-32-05-350-801								
31-32-05-960-801-01	REPLACEMENT OF THE QUICK ACCESS RECORDER (QAR) BATTERY - QAR (42FZ) BATTERY							Service ATA:31
PN:PN	MOS/MSC	02-Feb-96	N/A					
SN:NOT INSTALLED	HRS	0						
WC#: 31.140	AFL	0						
	APH	0						
PROC. REF: AMM 31-32-05-960-801, AMM 31-32-05-960-801PROC. REF: AMM 31-32-05-960-801, AMM 31-32-05-960-801								
31-40-00-700-801-01	CHECK OF THE AVIONICS STANDARD COMMUNICATION BUS							Service ATA:31
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 31-40-00-700-801PROC. REF: AMM 31-40-00-700-801								
31-40-01-900-881-01	NO. 1 INTEGRATED AVIONICS COMPUTER							Component ATA:31
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 34.620	AFL	0		TSN 0				
PROC. REF: AMM GENERIC 2PROC. REF: AMM GENERIC 2								
31-40-01-900-881-02	NO. 2 INTEGRATED AVIONICS COMPUTER							Component ATA:31
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 34.620	AFL	0		TSN 0				
PROC. REF: AMM GENERIC 2PROC. REF: AMM GENERIC 2								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 31 - INDICATING/RECORDING SYSTEMS								
31-40-01-900-881-03	NO. 3 INTEGRATED AVIONICS COMPUTER							Component ATA:31
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 34.620	AFL	0		TSN 0				
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
31-52-00-710-801-01 S	OPERATIONAL TEST OF THE WARNING PANEL DUAL POWER SUPPLY							Service ATA:31
	MOS	10-Oct-23	36 (+1m)					
	HRS	8437.6	2400 (+40)					
WC#: 31.010	AFL	4993						
								PKG:7
PROC. REF: AMM 31-52-00-710-801	PROC. REF: AMM 31-52-00-710-801							
31-54-00-720-803-01	FUNCTIONAL TEST OF THE TAKE-OFF SAFETIES - ALARM TEST							Service ATA:31
	MOS	08-Feb-22						
	HRS	8129.2	600 (+40)		8729.2	8769.2	168.3 (+40)	
WC#: 31.030	AFL	4774						
PROC. REF: AMM 31-54-00-720-803	PROC. REF: AMM 31-54-00-720-803							
31-54-00-720-803-02 S	FUNCTIONAL TEST OF THE TAKE-OFF SAFETIES - TEST OF INDICATION LOGIC							Service ATA:31
	MOS	10-Oct-23						
	HRS	8437.6	1600 (+40)					
WC#: 31.030	AFL	4993						
								PKG:21
PROC. REF: AMM 31-54-00-720-803	PROC. REF: AMM 31-54-00-720-803							
31-55-00-720-801-01 S	FUNCTIONAL TEST OF THE LANDING SAFETIES							Service ATA:31
	MOS	10-Oct-23						
	HRS	8437.6	1600 (+40)					
WC#: 31.040	AFL	4993						
								PKG:21
PROC. REF: AMM 31-55-00-720-801	PROC. REF: AMM 31-55-00-720-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 31 - INDICATING/RECORDING SYSTEMS								
310101	WARNING PANEL							Component ATA:31
PN:90310	MOS/MSC	10-Nov-22	O/C	TSR 0				
SN:N120	HRS	8287.8		TSR 0				
WC#: 31.010	AFL	4873		TSR 0				
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
312001	LH PILOT CLOCK (L1DT)							Component ATA:31
PN:811BFTR24HR	MOS/MSC	07-Oct-24	O/C					
SN:30896	HRS	8507.6						
WC#: 31.080	AFL	5038						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
312006	RH PILOT CLOCK (R1DT)							Component ATA:31
PN:811BFTR24HR	MOS/MSC	07-Oct-24	O/C					
SN:30897	HRS	8507.6						
WC#: 31.080	AFL	5038						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
314A03 U	(E)GPWS COMPUTER							Component ATA:31
PN:965-0976-003-204-204	MOS/MSC	06-Jan-21	O/C	TSR 0				
SN:2219	HRS			TSR 0				
	AFL			TSR 0				
314A04 U	(E)GPWS INVERTER							Component ATA:31
PN:1A50-1B-1	MOS/MSC	01-Jul-11	O/C	TSO 0				
SN:AG0871183	HRS	5304.2		TSO 0				
	AFL	2939		TSO 0				
315101	AUDIO WARNING UNIT							Component ATA:31
PN:244ZS01	MOS/MSC	09-Jul-19	O/C	TSN 327, TSR 5				
SN:585	HRS	7447.8		TSR 0				
WC#: 31.050	AFL	4323		TSR 0				
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 31 - INDICATING/RECORDING SYSTEMS								
315256	VOICE DATA RECORDER CONTROL							Component ATA:31
PN:S161-0020-00	MOS/MSC	15-Oct-18	O/C	TSN 0				
SN:001029360	HRS	7269.1		TSN 0				
WC#: 31.120	AFL	4209		TSN 0				
PROC. REF: AMM GENERIC 2PROC. REF: AMM GENERIC 2								
315261	VOICE DATA RECORDER REMOTE MICROPHONE							Component ATA:31
PN:S056-0048-00	MOS/MSC	15-Oct-18	O/C	TSN 0				
SN:001202641	HRS	7269.1		TSN 0				
WC#: 31.130	AFL	4209		TSN 0				
PROC. REF: AMM GENERIC 2PROC. REF: AMM GENERIC 2								
315A04 U	INERTIA CVR SWITCH							Component ATA:31
PN:6UO-114	MOS/MSC	01-Jul-22	O/C	TSN 0				
SN:72669	HRS	8224.1		TSN 0				
	AFL	4833		TSN 0				
315A14 U	FDR ACQUISITION UNIT							Component ATA:31
PN:2230887	MOS/MSC	06-Feb-18	O/C					
SN:064	HRS	6982.9						
	AFL	4033						
	APH	5244.8						
A 52-10-01	PASSENGER DOOR - DAMAGE DATA							Service ATA:31
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 52-10-01PROC. REF: SRM 52-10-01								
ATA 32 - LANDING GEAR								
32-00-00-220-801-01	CHECK OF THE MINIMUM HEIGHT OF MLG AND NLG SHOCK ABSORBERS - LH MLG SHOCK ABSORBER (L2GF5)							Service ATA:32
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 32-00-00-220-801PROC. REF: AMM 32-00-00-220-801								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 32 - LANDING GEAR								
32-00-00-220-801-02	CHECK OF THE MINIMUM HEIGHT OF MLG AND NLG SHOCK ABSORBERS - RH MLG SHOCK ABSORBER (R2GF5)							Service ATA:32
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 32-00-00-220-801	PROC. REF: AMM 32-00-00-220-801							
32-00-00-220-801-03	CHECK OF THE MINIMUM HEIGHT OF MLG AND NLG SHOCK ABSORBERS - NLG SHOCK ABSORBER (3GF5)							Service ATA:32
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 32-00-00-220-801	PROC. REF: AMM 32-00-00-220-801							
32-00-00-610-801-01	CHARGING OF THE MLG OR NLG SHOCK ABSORBERS - LH MLG SHOCK ABSORBER							Service ATA:32
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 32-00-00-610-801	PROC. REF: AMM 32-00-00-610-801							
32-00-00-610-801-02	CHARGING OF THE MLG OR NLG SHOCK ABSORBERS - RH MLG SHOCK ABSORBER							Service ATA:32
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 32-00-00-610-801	PROC. REF: AMM 32-00-00-610-801							
32-00-00-610-801-03	CHARGING OF THE MLG OR NLG SHOCK ABSORBERS - NLG SHOCK ABSORBER							Service ATA:32
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 32-00-00-610-801	PROC. REF: AMM 32-00-00-610-801							
32-00-00-700-801-01	CHECK OF THE MLG AND NLG UPLOCK BOXES - NLG UPLOCK BOX (13GA)							Service ATA:32
	MOS	07-Oct-24	18 (+1m)	Adj -204d	15-Sep-25	15-Oct-25	20 d (+30)	
	HRS	8507.6						
WC#: 32.130	AFL	5038						
PROC. REF: AMM 32-00-00-700-801	PROC. REF: AMM 32-00-00-700-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 32 - LANDING GEAR								
32-00-00-700-801-02		CHECK OF THE MLG AND NLG UPLOCK BOXES - LH MLG UPLOCK BOX (L7GA)						Service ATA:32
	MOS	07-Oct-24	18 (+1m)	Adj -204d	15-Sep-25	15-Oct-25	20 d (+30)	
	HRS	8507.6						
WC#: 32.050	AFL	5038						
PROC. REF: AMM 32-00-00-700-801	PROC. REF: AMM 32-00-00-700-801							
32-00-00-700-801-03		CHECK OF THE MLG AND NLG UPLOCK BOXES - RH MLG UPLOCK BOX (R7GA)						Service ATA:32
	MOS	07-Oct-24	18 (+1m)	Adj -204d	15-Sep-25	15-Oct-25	20 d (+30)	
	HRS	8507.6						
WC#: 32.050	AFL	5038						
PROC. REF: AMM 32-00-00-700-801	PROC. REF: AMM 32-00-00-700-801							
32-00-00-780-801-01		CHECK OF LANDING GEAR AND L/G DOOR OPERATING PRESSURES						Service ATA:32
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 32-00-00-780-801	PROC. REF: AMM 32-00-00-780-801							
32-00-00-780-802-01 S		CHECK OF THE CHARGING PRESSURE OF THE MLG AND NLG SHOCK ABSORBERS - LH MLG SHOCK ABSORBER (L2GF5)						Service ATA:32
	MOS	10-Oct-23						
	HRS	8437.6	1600 (+40)					
	AFL	4993						
								PKG:21
PROC. REF: AMM 32-00-00-780-802	PROC. REF: AMM 32-00-00-780-802							
32-00-00-780-802-02 S		CHECK OF THE CHARGING PRESSURE OF THE MLG AND NLG SHOCK ABSORBERS - RH MLG SHOCK ABSORBER (R2GF5)						Service ATA:32
	MOS	10-Oct-23						
	HRS	8437.6	1600 (+40)					
	AFL	4993						
								PKG:21
PROC. REF: AMM 32-00-00-780-802	PROC. REF: AMM 32-00-00-780-802							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 32 - LANDING GEAR								
32-00-00-780-802-03	S	CHECK OF THE CHARGING PRESSURE OF THE MLG AND NLG SHOCK ABSORBERS - NLG SHOCK ABSORBER (3GF5)						Service ATA:32
	MOS	10-Oct-23						
	HRS	8437.6	1600 (+40)					
	AFL	4993						
								PKG:21
PROC. REF: AMM 32-00-00-780-802	PROC. REF: AMM 32-00-00-780-802							
32-00-00-820-801-01		REDUCTION OF TORQUE LINK END PLAY ON MAIN AND NOSE LANDING GEARS						Service ATA:32
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 32-00-00-820-801	PROC. REF: AMM 32-00-00-820-801							
32-00-05-900-801-01		REMOVAL / INSTALLATION OF THE NLG AND MLG SHOCK ABSORBER CHARGING VALVES						Component ATA:32
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 32-00-05-900-801	PROC. REF: AMM 32-00-05-900-801							
32-10-00-640-801-01		LUBRICATION OF THE MAIN LANDING GEARS (MLG) AND MLG DOORS - LH MLG AND DOORS						Service ATA:32
	MOS	29-Jul-25	8 (+1m)	Adj -196d	14-Sep-25	14-Oct-25	19 d (+30)	
	HRS	8559.4						
WC#: 32.010	AFL	5068	400		5468		399	
PROC. REF: AMM 32-10-00-640-801	PROC. REF: AMM 32-10-00-640-801							
32-10-00-640-801-02		LUBRICATION OF THE MAIN LANDING GEARS (MLG) AND MLG DOORS - RH MLG AND DOORS						Service ATA:32
	MOS	29-Jul-25	8 (+1m)	Adj -196d	14-Sep-25	14-Oct-25	19 d (+30)	
	HRS	8559.4						
WC#: 32.010	AFL	5068	400		5468		399	
PROC. REF: AMM 32-10-00-640-801	PROC. REF: AMM 32-10-00-640-801							
32-10-00-700-801-01		CHECK OF ADJUSTMENT OF THE MAIN LANDING GEARS (MLG) AND MLG DOORS - CHECK OF CAMBER ANGLE						Service ATA:32
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 32-10-00-700-801	PROC. REF: AMM 32-10-00-700-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 32 - LANDING GEAR								
32-10-00-700-801-02	CHECK OF ADJUSTMENT OF THE MAIN LANDING GEARS (MLG) AND MLG DOORS - CHECK OF L/G LOCKING IN UP POSITION							Service ATA:32
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 32-10-00-700-801	PROC. REF: AMM 32-10-00-700-801							
32-10-00-700-801-03	CHECK OF ADJUSTMENT OF THE MAIN LANDING GEARS (MLG) AND MLG DOORS - CHECK OF L/G MAIN DOOR UPLOCKING							Service ATA:32
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 32-10-00-700-801	PROC. REF: AMM 32-10-00-700-801							
32-10-00-700-802-01	GEOMETRICAL CHECK OF THE MAIN LANDING GEARS (MLG) - LH MLG LEG (L2GF)							Service ATA:32
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 32-10-00-700-802	PROC. REF: AMM 32-10-00-700-802							
32-10-00-700-802-02	GEOMETRICAL CHECK OF THE MAIN LANDING GEARS (MLG) - RH MLG LEG (R2GF)							Service ATA:32
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 32-10-00-700-802	PROC. REF: AMM 32-10-00-700-802							
32-10-00-820-801-01	ADJUSTMENT OF THE MAIN LANDING GEARS (MLG) AND MLG DOORS - ADJUSTMENT OF CAMBER ANGLE							Service ATA:32
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 32-10-00-820-801	PROC. REF: AMM 32-10-00-820-801							
32-10-00-820-801-02	ADJUSTMENT OF THE MAIN LANDING GEARS (MLG) AND MLG DOORS - ADJUSTMENT OF MAIN DOOR UPLOCK BOXES							Service ATA:32
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 32-10-00-820-801	PROC. REF: AMM 32-10-00-820-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 32 - LANDING GEAR								
32-10-00-820-801-03	ADJUSTMENT OF THE MAIN LANDING GEARS (MLG) AND MLG DOORS - ADJUSTMENT OF MAIN DOOR WARP AND OUT-OF-FLUSH							Service ATA:32
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 32-10-00-820-801	PROC. REF: AMM 32-10-00-820-801							
32-10-00-820-801-04	ADJUSTMENT OF THE MAIN LANDING GEARS (MLG) AND MLG DOORS - ADJUSTMENT OF MAIN DOOR ACTUATOR							Service ATA:32
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 32-10-00-820-801	PROC. REF: AMM 32-10-00-820-801							
32-10-00-820-801-05	ADJUSTMENT OF THE MAIN LANDING GEARS (MLG) AND MLG DOORS - ADJUSTMENT OF ?MAIN DOOR OPEN? STOP							Service ATA:32
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 32-10-00-820-801	PROC. REF: AMM 32-10-00-820-801							
32-10-00-820-801-06	ADJUSTMENT OF THE MAIN LANDING GEARS (MLG) AND MLG DOORS - ADJUSTMENT OF FAIRING DOOR							Service ATA:32
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 32-10-00-820-801	PROC. REF: AMM 32-10-00-820-801							
32-10-00-820-801-07	ADJUSTMENT OF THE MAIN LANDING GEARS (MLG) AND MLG DOORS - ADJUSTMENT OF CLEARENCE BETWEEN MAIN L/G DOOR AND STRUT DOOR							Service ATA:32
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 32-10-00-820-801	PROC. REF: AMM 32-10-00-820-801							
32-10-00-860-801-01	MANUAL OPENING / CLOSING OF THE MLG DOORS							Service ATA:32
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 32-10-00-860-801	PROC. REF: AMM 32-10-00-860-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 32 - LANDING GEAR								
32-11-00-220-801-01	DETAILED INSPECTION OF THE MLG LEGS - LH MLG LEG (L2GF)							Service ATA:32
PN:D22801100-11	MOS	11-Mar-20	72 (+8m)		11-Mar-26	11-Nov-26	197 d (+245)	
SN:U167	HRS	7541.7						
WC#: 32.020	AFL	4391						
PROC. REF: AMM 32-11-00-220-801	PROC. REF: AMM 32-11-00-220-801							
32-11-00-220-801-02	DETAILED INSPECTION OF THE MLG LEGS - RH MLG LEG (R2GF)							Service ATA:32
PN:D22801100-11	MOS	11-Mar-20	72 (+8m)		11-Mar-26	11-Nov-26	197 d (+245)	
SN:U166	HRS	7541.7						
WC#: 32.030	AFL	4391						
PROC. REF: AMM 32-11-00-220-801	PROC. REF: AMM 32-11-00-220-801							
32-11-00-350-801-01	RESTORATION OF THE MLG LEGS (OVERHAUL) - LH MLG LEG (L2GF)							Service ATA:32
PN:D22801100-11	MOS	11-Mar-20	144 (+3%)		11-Mar-32	20-Jul-32	2389 d (+131)	OVERHAUL
SN:U167	HRS	7541.7						
	AFL	4391	6000		10391		5322	
PROC. REF: AMM 32-11-00-350-801	PROC. REF: AMM 32-11-00-350-801							
32-11-00-350-801-02	RESTORATION OF THE MLG LEGS (OVERHAUL) - RH MLG LEG (R2GF)							Service ATA:32
PN:D22801100-11	MOS	11-Mar-20	144 (+3%)		11-Mar-32	20-Jul-32	2389 d (+131)	OVERHAUL
SN:U166	HRS	7541.7						
	AFL	4391	6000		10391		5322	
PROC. REF: AMM 32-11-00-350-801	PROC. REF: AMM 32-11-00-350-801							
32-11-00-700-801-01	CHECK OF THE MLG LEG GRAVITY OSCILLATIONS - LH MLG LEG (L2GF)							Service ATA:32
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 32-11-00-700-801	PROC. REF: AMM 32-11-00-700-801							
32-11-00-700-801-02	CHECK OF THE MLG LEG GRAVITY OSCILLATIONS - RH MLG LEG (R2GF)							Service ATA:32
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 32-11-00-700-801	PROC. REF: AMM 32-11-00-700-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 32 - LANDING GEAR								
32-11-00-900-801-01	REMOVAL / INSTALLATION OF THE MLG LEGS - LH MLG LEG (L2GF)							Component ATA:32
PN:D22801100-11	MOS/MSC	11-Mar-20	H/T	TSO 0				
SN:U167	HRS	7541.7		TSN 7541.7, TSO 0				
WC#: 32.020	AFL	4391		TSN 4391, TSO 0				
PROC. REF: AMM 32-11-00-900-801	PROC. REF: AMM 32-11-00-900-801							
32-11-00-900-801-02	REMOVAL / INSTALLATION OF THE MLG LEGS - RH MLG LEG (R2GF)							Component ATA:32
PN:D22801100-11	MOS/MSC	11-Mar-20	H/T	TSO 0				
SN:U166	HRS	7541.7		TSN 7541.7, TSO 0				
WC#: 32.030	AFL	4391		TSN 4391, TSO 0				
PROC. REF: AMM 32-11-00-900-801	PROC. REF: AMM 32-11-00-900-801							
32-11-00-960-801-01	REPLACEMENT OF THE MLG LEGS (DISCARD OF LIFE LIMITED PARTS) - LH MLG LEG (L2GF)							Service ATA:32
PN:D22801100-11	MOS	11-Mar-20						LIFE LIMIT
SN:U167	HRS	7541.7						
WC#: 32.020	AFL	4391	20000	TAC 4391	20000		14931	
PROC. REF: AMM 32-11-00-960-801	PROC. REF: AMM 32-11-00-960-801							
32-11-00-960-801-01A	REPLACEMENT LH MAIN LANDING GEAR (MLG) LEG (DISCARD LIFE LIMITED PARTS) (MANDATORY 5-40)							Service ATA:32
PN:D22801100-11	MOS	11-Mar-20						LIFE LIMIT
SN:U167	HRS	7541.7						
	AFL	4391	20000	TAC 4391	20000		14931	
PROC. REF: AMM 32-11-00-960-801	PROC. REF: AMM 32-11-00-960-801							
32-11-00-960-801-02	REPLACEMENT OF THE MLG LEGS (DISCARD OF LIFE LIMITED PARTS) - RH MLG LEG (R2GF)							Service ATA:32
PN:D22801100-11	MOS	11-Mar-20						LIFE LIMIT
SN:U166	HRS	7541.7						
WC#: 32.030	AFL	4391	20000	TAC 4391	20000		14931	
PROC. REF: AMM 32-11-00-960-801	PROC. REF: AMM 32-11-00-960-801							
32-11-00-960-801-02A	REPLACEMENT RH MAIN LANDING GEAR (MLG) LEG (DISCARD LIFE LIMITED PARTS) (MANDATORY 5-40)							Service ATA:32
PN:D22801100-11	MOS	11-Mar-20						LIFE LIMIT
SN:U166	HRS	7541.7						
	AFL	4391	20000	TAC 4391	20000		14931	
PROC. REF: AMM 32-11-00-960-801	PROC. REF: AMM 32-11-00-960-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 32 - LANDING GEAR								
32-11-05-610-801-01	SERVICING OF THE MLG SHOCK ABSORBERS - LH MLG SHOCK ABSORBER							Service ATA:32
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 32-11-05-610-801	PROC. REF: AMM 32-11-05-610-801							
32-11-05-610-801-02	SERVICING OF THE MLG SHOCK ABSORBERS - RH MLG SHOCK ABSORBER							Service ATA:32
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 32-11-05-610-801	PROC. REF: AMM 32-11-05-610-801							
32-11-05-900-801-01	REMOVAL / INSTALLATION OF THE MLG SHOCK ABSORBERS - LH MLG SHOCK ABSORBER							Component ATA:32
PN:D22805100-6	MOS/MSC	30-May-08	O/C	TSO 0				
SN:U173	HRS	4840.9		TSO 0				
WC#: 32.020	AFL	2660		TSO 0				
PROC. REF: AMM 32-11-05-900-801	PROC. REF: AMM 32-11-05-900-801							
32-11-05-900-801-02	REMOVAL / INSTALLATION OF THE MLG SHOCK ABSORBERS - RH MLG SHOCK ABSORBER							Component ATA:32
PN:D22805100-6	MOS/MSC	30-May-08	O/C	TSO 0				
SN:U172	HRS	4840.9		TSO 0				
WC#: 32.030	AFL	2660		TSO 0				
PROC. REF: AMM 32-11-05-900-801	PROC. REF: AMM 32-11-05-900-801							
32-11-05-900-802-01	REMOVAL / INSTALLATION OF THE SHOCK ABSORBER FILLING AND CHARGING TOOLS							Component ATA:32
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 32-11-05-900-802	PROC. REF: AMM 32-11-05-900-802							
32-11-21-900-801-01	REMOVAL / INSTALLATION OF THE MLG BRACE STRUT ACTUATORS - LH MLG BRACE STRUT ACTUATOR (L12GA)							Component ATA:32
PN:D22791002-1	MOS/MSC	02-Feb-96	O/C					
SN:B23	HRS	0		TSN 0				
WC#: 32.040	AFL	0						
PROC. REF: AMM 32-11-21-900-801	PROC. REF: AMM 32-11-21-900-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 32 - LANDING GEAR								
32-11-21-900-801-02	REMOVAL / INSTALLATION OF THE MLG BRACE STRUT ACTUATORS - RH MLG BRACE STRUT ACTUATOR (R12GA)							Component ATA:32
PN:D22792002-1	MOS/MSC	02-Feb-96	O/C					
SN:B20	HRS	0		TSN 0				
WC#: 32.040	AFL	0						
PROC. REF: AMM 32-11-21-900-801	PROC. REF: AMM 32-11-21-900-801							
32-11-25-220-801-01	DETAILED INSPECTION OF MLG BALL-JOINT BEARINGS AND BEARING BORES - LH MLG FRONT BALL-JOINT BEARING (L90GA)							Service ATA:32
	MOS	11-Mar-20	72 (+8m)		11-Mar-26	11-Nov-26	197 d (+245)	
	HRS	7541.7						
	AFL	4391						
PROC. REF: AMM 32-11-25-220-801	PROC. REF: AMM 32-11-25-220-801							
32-11-25-220-801-02	DETAILED INSPECTION OF MLG BALL-JOINT BEARINGS AND BEARING BORES - LH MLG REAR BALL-JOINT BEARING (L100GA)							Service ATA:32
	MOS	11-Mar-20	72 (+8m)		11-Mar-26	11-Nov-26	197 d (+245)	
	HRS	7541.7						
	AFL	4391						
PROC. REF: AMM 32-11-25-220-801	PROC. REF: AMM 32-11-25-220-801							
32-11-25-220-801-03	DETAILED INSPECTION OF MLG BALL-JOINT BEARINGS AND BEARING BORES - RH MLG FRONT BALL-JOINT BEARING (R90GA)							Service ATA:32
	MOS	11-Mar-20	72 (+8m)		11-Mar-26	11-Nov-26	197 d (+245)	
	HRS	7541.7						
	AFL	4391						
PROC. REF: AMM 32-11-25-220-801	PROC. REF: AMM 32-11-25-220-801							
32-11-25-220-801-04	DETAILED INSPECTION OF MLG BALL-JOINT BEARINGS AND BEARING BORES - RH MLG REAR BALL-JOINT BEARING (R100GA)							Service ATA:32
	MOS	11-Mar-20	72 (+8m)		11-Mar-26	11-Nov-26	197 d (+245)	
	HRS	7541.7						
	AFL	4391						
PROC. REF: AMM 32-11-25-220-801	PROC. REF: AMM 32-11-25-220-801							
32-11-25-900-801-01	REMOVAL / INSTALLATION OF THE MLG BALL-JOINT BEARINGS - LH MLG FRONT BALL-JOINT BEARING (L90GA)							Component ATA:32
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 32-11-25-900-801	PROC. REF: AMM 32-11-25-900-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 32 - LANDING GEAR								
32-11-25-900-801-02	REMOVAL / INSTALLATION OF THE MLG BALL-JOINT BEARINGS - LH MLG REAR BALL-JOINT BEARING (L100GA)							Component ATA:32
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 32-11-25-900-801	PROC. REF: AMM 32-11-25-900-801							
32-11-25-900-801-03	REMOVAL / INSTALLATION OF THE MLG BALL-JOINT BEARINGS - RH MLG FRONT BALL-JOINT BEARING (R90GA)							Component ATA:32
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 32-11-25-900-801	PROC. REF: AMM 32-11-25-900-801							
32-11-25-900-801-04	REMOVAL / INSTALLATION OF THE MLG BALL-JOINT BEARINGS - RH MLG REAR BALL-JOINT BEARING (R100GA)							Component ATA:32
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 32-11-25-900-801	PROC. REF: AMM 32-11-25-900-801							
32-12-00-220-802-01	DETAILED INSPECTION OF THE MLG FAIRING DOOR HINGE PINS AND KNUCKLES							Component ATA:32
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 32-12-00-220-802	PROC. REF: AMM 32-12-00-220-802							
32-12-17-900-801-01	REMOVAL / INSTALLATION OF THE MLG UPLOCK BOXES - LH MLG UPLOCK BOX (L7GA)							Component ATA:32
PN:C24244007-1	MOS/MSC	06-Jun-96	O/C					
SN:U353	HRS	39		TSN 17				
WC#: 32.050	AFL	18		TSN 9				
PROC. REF: AMM 32-12-17-900-801	PROC. REF: AMM 32-12-17-900-801							
32-12-17-900-801-02	REMOVAL / INSTALLATION OF THE MLG UPLOCK BOXES - RH MLG UPLOCK BOX (R7GA)							Component ATA:32
PN:C24245007-1	MOS/MSC	02-Feb-96	O/C					
SN:U831	HRS	0		TSN 0				
WC#: 32.050	AFL	0						
PROC. REF: AMM 32-12-17-900-801	PROC. REF: AMM 32-12-17-900-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 32 - LANDING GEAR								
32-12-25-900-801-01	REMOVAL / INSTALLATION OF THE MLG DOOR ACTUATORS - LH MLG MAIN DOOR ACTUATOR (L6GA)							Component ATA:32
PN:VN1031-2	MOS/MSC	02-Feb-96	O/C					
SN:392	HRS	0		TSN 0				
WC#: 32.080	AFL	0						
PROC. REF: AMM 32-12-25-900-801	PROC. REF: AMM 32-12-25-900-801							
32-12-25-900-801-02	REMOVAL / INSTALLATION OF THE MLG DOOR ACTUATORS - RH MLG MAIN DOOR ACTUATOR (R6GA)							Component ATA:32
PN:VN1031-2	MOS/MSC	02-Feb-96	O/C					
SN:394	HRS	0		TSN 0				
WC#: 32.080	AFL	0						
PROC. REF: AMM 32-12-25-900-801	PROC. REF: AMM 32-12-25-900-801							
32-12-29-900-801-01	REMOVAL / INSTALLATION OF THE MLG DOOR UPLOCK BOXES - LH MLG MAIN DOOR UPLOCK BOX (L14GA)							Component ATA:32
PN:C24257002	MOS/MSC	02-Feb-96	O/C					
SN:U963	HRS	0		TSN 0				
WC#: 32.090	AFL	0						
PROC. REF: AMM 32-12-29-900-801	PROC. REF: AMM 32-12-29-900-801							
32-12-29-900-801-02	REMOVAL / INSTALLATION OF THE MLG DOOR UPLOCK BOXES - RH MLG MAIN DOOR UPLOCK BOX (R14GA)							Component ATA:32
PN:C24257002	MOS/MSC	02-Feb-96	O/C					
SN:U964	HRS	0		TSN 0				
WC#: 32.090	AFL	0						
PROC. REF: AMM 32-12-29-900-801	PROC. REF: AMM 32-12-29-900-801							
32-20-00-640-801-01	LUBRICATION OF THE NOSE LANDING GEAR (NLG) AND NLG DOORS - NLG LEG (3GF)							Service ATA:32
	MOS	29-Jul-25	8 (+1m)	Adj -197d	13-Sep-25	13-Oct-25	18 d (+30)	
	HRS	8559.4						
WC#: 32.100	AFL	5068	400		5468		399	
PROC. REF: AMM 32-20-00-640-801	PROC. REF: AMM 32-20-00-640-801							
32-20-00-700-801-01	CHECK OF ADJUSTMENT OF THE NOSE LANDING GEAR (NLG) AND NLG DOORS - CHECK OF CASTER ANGLE							Service ATA:32
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 32-20-00-700-801	PROC. REF: AMM 32-20-00-700-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 32 - LANDING GEAR								
32-20-00-700-801-02	CHECK OF ADJUSTMENT OF THE NOSE LANDING GEAR (NLG) AND NLG DOORS - CHECK OF NOSE LANDING GEAR UPLOCKING							Service ATA:32
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 32-20-00-700-801	PROC. REF: AMM 32-20-00-700-801							
32-20-00-700-801-03	CHECK OF ADJUSTMENT OF THE NOSE LANDING GEAR (NLG) AND NLG DOORS - CHECK OF DOOR ADJUSTMENT							Service ATA:32
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 32-20-00-700-801	PROC. REF: AMM 32-20-00-700-801							
32-20-00-700-802-01	GEOMETRICAL CHECK OF THE NOSE LANDING GEAR (NLG) - NLG LEG (3GF)							Service ATA:32
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 32-20-00-700-802	PROC. REF: AMM 32-20-00-700-802							
32-20-00-820-801-01	ADJUSTMENT OF THE NOSE LANDING GEAR (NLG) AND NLG DOORS							Service ATA:32
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 32-20-00-820-801	PROC. REF: AMM 32-20-00-820-801							
32-21-00-220-801-01	DETAILED INSPECTION OF THE NLG LEG - NLG LEG (3GF)							Service ATA:32
PN:D22811200-13	MOS	11-Mar-20	72 (+8m)		11-Mar-26	11-Nov-26	197 d (+245)	
SN:U165	HRS	7541.7						
WC#: 32.110	AFL	4391						
PROC. REF: AMM 32-21-00-220-801	PROC. REF: AMM 32-21-00-220-801							
32-21-00-350-801-01	RESTORATION OF THE NLG LEG (OVERHAUL) - NLG LEG (3GF)							Service ATA:32
PN:D22811200-13	MOS	11-Mar-20	144 (+3%)		11-Mar-32	20-Jul-32	2389 d (+131)	OVERHAUL
SN:U165	HRS	7541.7						
	AFL	4391	6000		10391		5322	
PROC. REF: AMM 32-21-00-350-801	PROC. REF: AMM 32-21-00-350-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 32 - LANDING GEAR								
32-21-00-700-801-01	CHECK OF THE NLG LEG GRAVITY OSCILLATIONS - NLG LEG (3GF)							Service ATA:32
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 32-21-00-700-801	PROC. REF: AMM 32-21-00-700-801							
32-21-00-900-801-01	REMOVAL / INSTALLATION OF THE NLG LEG - NLG LEG (3GF)							Component ATA:32
PN:D22811200-13	MOS/MSC	11-Mar-20	H/T	TSO 0				
SN:U165	HRS	7541.7		TSN 7541.7, TSO 0				
WC#: 32.110	AFL	4391		TSN 4391, TSO 0				
PROC. REF: AMM 32-21-00-900-801	PROC. REF: AMM 32-21-00-900-801							
32-21-00-960-801-01	REPLACEMENT OF THE NLG LEG (DISCARD OF LIFE LIMITED PARTS) - NLG LEG (3GF)							Service ATA:32
PN:D22811200-13	MOS	11-Mar-20						LIFE LIMIT
SN:U165	HRS	7541.7						
WC#: 32.110	AFL	4391	20000	TAC 4391	20000		14931	
PROC. REF: AMM 32-21-00-960-801	PROC. REF: AMM 32-21-00-960-801							
32-21-00-960-801-01A	REPLACEMENT NOSE LANDING GEAR (NLG) LEG (DISCARD LIFE LIMITED PARTS) (MANDATORY 5-40)							Service ATA:32
PN:D22811200-13	MOS	11-Mar-20						LIFE LIMIT
SN:U165	HRS	7541.7						
	AFL	4391	20000	TAC 4391	20000		14931	
PROC. REF: AMM 32-21-00-960-801	PROC. REF: AMM 32-21-00-960-801							
32-21-01-610-801-01	SERVICING OF THE NLG SHOCK ABSORBER - NLG SHOCK ABSORBER							Service ATA:32
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 32-21-01-610-801	PROC. REF: AMM 32-21-01-610-801							
32-21-01-780-802-01	CHECK OF THE CHARGING PRESSURE OF THE NLG SHOCK ABSORBER BY APPLYING A ROTATIONAL TORQUE - NLG SHOCK ABSORBER							Service ATA:32
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
	APH	0						
PROC. REF: AMM 32-21-01-780-802	PROC. REF: AMM 32-21-01-780-802							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 32 - LANDING GEAR								
32-21-01-900-801-01	REMOVAL / INSTALLATION OF THE NLG SHOCK ABSORBER - NLG SHOCK ABSORBER (3GF5)							Component ATA:32
PN:D22813200-8	MOS/MSC	30-May-08	O/C	TSO 0				
SN:U171	HRS	4840.9		TSO 0				
WC#: 32.110	AFL	2660		TSO 0				
PROC. REF: AMM 32-21-01-900-801	PROC. REF: AMM 32-21-01-900-801							
32-21-09-220-801-01	DETAILED INSPECTION OF THE NLG LEG AND NLG DRAG BRACE BALL-JOINT BEARINGS AND BEARING BORES - LH NLG DRAG BRACE BALL-JOINT BEARING							Service ATA:32
	MOS	11-Mar-20	72 (+8m)		11-Mar-26	11-Nov-26	197 d (+245)	
	HRS	7541.7						
WC#: 32.135	AFL	4391						
PROC. REF: AMM 32-21-09-220-801	PROC. REF: AMM 32-21-09-220-801							
32-21-09-220-801-02	DETAILED INSPECTION OF THE NLG LEG AND NLG DRAG BRACE BALL-JOINT BEARINGS AND BEARING BORES - RH NLG DRAG BRACE BALL-JOINT BEARING							Service ATA:32
	MOS	11-Mar-20	72 (+8m)		11-Mar-26	11-Nov-26	197 d (+245)	
	HRS	7541.7						
	AFL	4391						
PROC. REF: AMM 32-21-09-220-801	PROC. REF: AMM 32-21-09-220-801							
32-21-09-220-801-03	DETAILED INSPECTION OF THE NLG LEG AND NLG DRAG BRACE BALL-JOINT BEARINGS AND BEARING BORES - LH NLG LEG BALL-JOINT BEARING							Service ATA:32
	MOS	11-Mar-20	72 (+8m)		11-Mar-26	11-Nov-26	197 d (+245)	
	HRS	7541.7						
	AFL	4391						
PROC. REF: AMM 32-21-09-220-801	PROC. REF: AMM 32-21-09-220-801							
32-21-09-220-801-04	DETAILED INSPECTION OF THE NLG LEG AND NLG DRAG BRACE BALL-JOINT BEARINGS AND BEARING BORES - RH NLG LEG BALL-JOINT BEARING							Service ATA:32
	MOS	11-Mar-20	72 (+8m)		11-Mar-26	11-Nov-26	197 d (+245)	
	HRS	7541.7						
	AFL	4391						
PROC. REF: AMM 32-21-09-220-801	PROC. REF: AMM 32-21-09-220-801							

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 32 - LANDING GEAR								
32-21-09-900-801-01	REMOVAL / INSTALLATION OF THE NLG LEG AND NLG DRAG BRACE BALL-JOINT BEARINGS - LH NLG DRAG BRACE BALL-JOINT BEARING							Component ATA:32
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 32-21-09-900-801	PROC. REF: AMM 32-21-09-900-801							
32-21-09-900-801-02	REMOVAL / INSTALLATION OF THE NLG LEG AND NLG DRAG BRACE BALL-JOINT BEARINGS - RH NLG DRAG BRACE BALL-JOINT BEARING							Component ATA:32
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 32-21-09-900-801	PROC. REF: AMM 32-21-09-900-801							
32-21-09-900-801-03	REMOVAL / INSTALLATION OF THE NLG LEG AND NLG DRAG BRACE BALL-JOINT BEARINGS - LH NLG LEG BALL-JOINT BEARING							Component ATA:32
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 32-21-09-900-801	PROC. REF: AMM 32-21-09-900-801							
32-21-09-900-801-04	REMOVAL / INSTALLATION OF THE NLG LEG AND NLG DRAG BRACE BALL-JOINT BEARINGS - RH NLG LEG BALL-JOINT BEARING							Component ATA:32
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 32-21-09-900-801	PROC. REF: AMM 32-21-09-900-801							
32-22-01-350-801-01	RESTORATION OF THE NLG DRAG BRACE YOKE ASSY (OVERHAUL) - NLG DRAG BRACE (11GA)							Service ATA:32
PN:GA62269	MOS	11-Mar-20	144 (+3%)	TAC 2	11-Jan-32	20-May-32	2329 d (+130)	
SN:B8-555	HRS	7541.7						
WC#: 32.120	AFL	4391	6000	TAC 0	10391		5322	
PROC. REF: AMM 32-22-01-350-801	PROC. REF: AMM 32-22-01-350-801							
32-22-01-900-801-01	REMOVAL / INSTALLATION OF THE NLG DRAG BRACE - NLG DRAG BRACE (11GA)							Component ATA:32
PN:D22796001-1	MOS/MSC	11-Mar-20	O/C	TSO 2				
SN:B13	HRS	7541.7		TSO 0				
WC#: 32.120	AFL	4391		TSO 0				
PROC. REF: AMM 32-22-01-900-801	PROC. REF: AMM 32-22-01-900-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 32 - LANDING GEAR								
32-22-13-900-801-01		REMOVAL / INSTALLATION OF THE NLG ACTUATOR - NLG LEG ACTUATOR (500GA)						Component ATA:32
PN:D22795001	MOS/MSC	02-Feb-96	O/C					
SN:B102	HRS	0		TSN 0				
WC#: 32.130	AFL	0						
PROC. REF: AMM 32-22-13-900-801	PROC. REF: AMM 32-22-13-900-801							
32-22-17-900-801-01		REMOVAL / INSTALLATION OF THE NLG UPLOCK BOX - NLG UPLOCK BOX (13GA)						Component ATA:32
PN:C24245006-1	MOS/MSC	02-Feb-96	O/C					
SN:U811	HRS	0		TSN 0				
WC#: 32.130	AFL	0						
PROC. REF: AMM 32-22-17-900-801	PROC. REF: AMM 32-22-17-900-801							
32-30-00-720-801-01	S	FUNCTIONAL TEST OF EXTENSION AND RETRACTION OF LANDING GEARS AND DOORS - NORMAL OPERATION						Service ATA:32
	MOS	10-Oct-23						
	HRS	8437.6	1600 (+40)					
WC#: 32.160	AFL	4993						
								PKG:21
PROC. REF: AMM 32-30-00-720-801	PROC. REF: AMM 32-30-00-720-801							
32-30-00-720-801-02		FUNCTIONAL TEST OF EXTENSION AND RETRACTION OF LANDING GEARS AND DOORS - HYDRAULIC EMERGENCY OPERATION						Service ATA:32
	MOS	17-Dec-21						
	HRS	8045.4	1600 (+40)		9645.4	9685.4	1084.5 (+40)	
	AFL	4725						
PROC. REF: AMM 32-30-00-720-801	PROC. REF: AMM 32-30-00-720-801							
32-30-00-720-801-03		FUNCTIONAL TEST OF EXTENSION AND RETRACTION OF LANDING GEARS AND DOORS - MECHANICAL EMERGENCY OPERATION						Service ATA:32
	MOS	17-Dec-21						
	HRS	8045.4	1600 (+40)		9645.4	9685.4	1084.5 (+40)	
	AFL	4725						
PROC. REF: AMM 32-30-00-720-801	PROC. REF: AMM 32-30-00-720-801							
32-30-00-720-802-01		FUNCTIONAL TEST OF EXTENSION AND RETRACTION ON STAND-BY PUMP IN NORMAL AND EMERGENCY MODE						Service ATA:32
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 32-30-00-720-802	PROC. REF: AMM 32-30-00-720-802							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 32 - LANDING GEAR								
32-30-13-900-801-01		REMOVAL / INSTALLATION OF THE NORMAL / EMERGENCY SELECTOR VALVE - L/G NORMAL/EMERGENCY SELECTOR VALVE (3GA)						Component ATA:32
PN:B94B09-202-1	MOS/MSC	02-Feb-96	O/C					
SN:20264	HRS	0		TSN 0				
WC#: 32.240	AFL	0						
PROC. REF: AMM 32-30-13-900-801	PROC. REF: AMM 32-30-13-900-801							
32-31-00-700-801-01 S		CHECK OF THE LANDING GEAR RETRACTION INHIBITION ON THE GROUND						Service ATA:32
	MOS	10-Oct-23						
	HRS	8437.6	1600 (+40)					
WC#: 32.190	AFL	4993						
								PKG:21
PROC. REF: AMM 32-31-00-700-801	PROC. REF: AMM 32-31-00-700-801							
32-31-00-860-801-01		RETRACTION / EXTENSION OF THE LANDING GEARS						Service ATA:32
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 32-31-00-860-801	PROC. REF: AMM 32-31-00-860-801							
32-31-01-900-801-01		REMOVAL / INSTALLATION OF THE LANDING GEAR CONTROL LEVER - L/G CONTROL LEVER (2GA)						Component ATA:32
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 32-31-01-900-801	PROC. REF: AMM 32-31-01-900-801							
32-31-17-900-801-01		REMOVAL / INSTALLATION OF THE LANDING GEAR AND DOOR HYDRAULIC SUPPLY UNIT SOLENOID VALVES - L/G RETRACTION SOLENOID VALVE (9GA1R)						Component ATA:32
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 32-31-17-900-801	PROC. REF: AMM 32-31-17-900-801							
32-31-17-900-801-02		REMOVAL / INSTALLATION OF THE LANDING GEAR AND DOOR HYDRAULIC SUPPLY UNIT SOLENOID VALVES - L/G EXTENSION SOLENOID VALVE (9GA1E)						Component ATA:32
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 32 - LANDING GEAR								
PROC. REF: AMM 32-31-17-900-801	PROC. REF: AMM 32-31-17-900-801							
32-31-17-900-801-03	REMOVAL / INSTALLATION OF THE LANDING GEAR AND DOOR HYDRAULIC SUPPLY UNIT SOLENOID VALVES - MLG MAIN DOORS CLOSING SOLENOID VALVE (9GA2C)							Component ATA:32
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 32-31-17-900-801	PROC. REF: AMM 32-31-17-900-801							
32-31-17-900-801-04	REMOVAL / INSTALLATION OF THE LANDING GEAR AND DOOR HYDRAULIC SUPPLY UNIT SOLENOID VALVES - MLG MAIN DOORS OPENING SOLENOID VALVE (9GA2O)							Component ATA:32
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 32-31-17-900-801	PROC. REF: AMM 32-31-17-900-801							
32-32-00-640-801-01 S	SERVICING OF THE LANDING GEAR MECHANICAL EMERGENCY RELEASE CONTROL - LUBRICATION OF THE NLG CONTROL							Service ATA:32
	MOS	07-Oct-24	24 (+1m)					
	HRS	8507.6						
WC#: 32.180	AFL	5038						
								PKG:16
PROC. REF: AMM 32-32-00-640-801	PROC. REF: AMM 32-32-00-640-801							
32-32-00-640-801-02 S	SERVICING OF THE LANDING GEAR MECHANICAL EMERGENCY RELEASE CONTROL - CHECK OF THE NLG CONTROL ACTUATION FORCE							Service ATA:32
	MOS	07-Oct-24	24 (+1m)					
	HRS	8507.6						
	AFL	5038						
								PKG:16
PROC. REF: AMM 32-32-00-640-801	PROC. REF: AMM 32-32-00-640-801							
32-32-00-640-801-03 S	SERVICING OF THE LANDING GEAR MECHANICAL EMERGENCY RELEASE CONTROL - LUBRICATION OF THE MLG CONTROLS							Service ATA:32
	MOS	07-Oct-24	24 (+1m)					
	HRS	8507.6						
	AFL	5038						
								PKG:16
PROC. REF: AMM 32-32-00-640-801	PROC. REF: AMM 32-32-00-640-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 32 - LANDING GEAR								
32-32-00-640-801-04	S	SERVICING OF THE LANDING GEAR MECHANICAL EMERGENCY RELEASE CONTROL - CHECK OF THE MLG CONTROL ACTUATION FORCE						Service ATA:32
	MOS	07-Oct-24	24 (+1m)					
	HRS	8507.6						
	AFL	5038						
								PKG:16
PROC. REF: AMM 32-32-00-640-801	PROC. REF: AMM 32-32-00-640-801							
32-32-00-700-801-01		CHECK AFTER LANDING GEAR EMERGENCY EXTENSION						Service ATA:32
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
WC#: 32.830	AFL	0						
	APH	0						
PROC. REF: AMM 32-32-00-700-801	PROC. REF: AMM 32-32-00-700-801							
32-32-05-820-801-01		ADJUSTMENT OF THE MLG MECHANICAL EMERGENCY RELEASE CONTROL CABLES - LH MLG MECHANICAL EMERGENCY EXTENSION CONTROL CABLE (L515GA)						Service ATA:32
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 32-32-05-820-801	PROC. REF: AMM 32-32-05-820-801							
32-32-05-820-801-02		ADJUSTMENT OF THE MLG MECHANICAL EMERGENCY RELEASE CONTROL CABLES - RH MLG MECHANICAL EMERGENCY EXTENSION CONTROL CABLE (R515GA)						Service ATA:32
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 32-32-05-820-801	PROC. REF: AMM 32-32-05-820-801							
32-32-05-900-801-01		REMOVAL / INSTALLATION OF THE MLG MECHANICAL EMERGENCY RELEASE CONTROL CABLES - LH MLG MECHANICAL EMERGENCY EXTENSION CONTROL CABLE (L515GA)						Component ATA:32
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 32-32-05-900-801	PROC. REF: AMM 32-32-05-900-801							

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 32 - LANDING GEAR								
32-32-05-900-801-02		REMOVAL / INSTALLATION OF THE MLG MECHANICAL EMERGENCY RELEASE CONTROL CABLES - RH MLG MECHANICAL EMERGENCY EXTENSION CONTROL CABLE (R515GA)						Component ATA:32
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 32-32-05-900-801	PROC. REF: AMM 32-32-05-900-801							
32-32-09-820-801-01		ADJUSTMENT OF THE NLG MECHANICAL EMERGENCY RELEASE CONTROL CABLE						Service ATA:32
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 32-32-09-820-801	PROC. REF: AMM 32-32-09-820-801							
32-32-17-640-801-01	S	SERVICING OF THE LANDING GEAR HYDRAULIC EMERGENCY EXTENSION CONTROL - LUBRICATION OF THE L/G HYDRAULIC EMERGENCY EXTENSION CONTROL						Service ATA:32
	MOS	07-Oct-24	24 (+1m)					
	HRS	8507.6						
WC#: 32.170	AFL	5038						
								PKG:16
PROC. REF: AMM 32-32-17-640-801	PROC. REF: AMM 32-32-17-640-801							
32-32-17-640-801-02	S	SERVICING OF THE LANDING GEAR HYDRAULIC EMERGENCY EXTENSION CONTROL - CHECK OF CONTROL ACTUATION LOADS						Service ATA:32
	MOS	07-Oct-24	24 (+1m)					
	HRS	8507.6						
	AFL	5038						
								PKG:16
PROC. REF: AMM 32-32-17-640-801	PROC. REF: AMM 32-32-17-640-801							
32-32-17-820-801-01		ADJUSTMENT OF THE LANDING GEAR HYDRAULIC EMERGENCY EXTENSION CONTROL CABLE - L/G HYDRAULIC EMERGENCY EXTENSION CONTROL CABLE (504GA)						Service ATA:32
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 32-32-17-820-801	PROC. REF: AMM 32-32-17-820-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 32 - LANDING GEAR								
32-32-17-900-801-01		REMOVAL / INSTALLATION OF THE LANDING GEAR HYDRAULIC EMERGENCY EXTENSION CONTROL CABLE - L/G HYDRAULIC EMERGENCY EXTENSION CONTROL CABLE (504GA)						Component ATA:32
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 32-32-17-900-801	PROC. REF: AMM 32-32-17-900-801							
32-40-00-780-801-01	S	CHECK OF BRAKING PRESSURES - NORMAL BRAKING SYSTEM						Service ATA:32
	MOS	10-Oct-23						
	HRS	8437.6	3200 (+40)					
	AFL	4993						
								PKG:22
PROC. REF: AMM 32-40-00-780-801	PROC. REF: AMM 32-40-00-780-801							
32-40-00-780-801-02	S	CHECK OF BRAKING PRESSURES - EMERGENCY BRAKING SYSTEM						Service ATA:32
	MOS	10-Oct-23						
	HRS	8437.6	3200 (+40)					
	AFL	4993						
								PKG:22
PROC. REF: AMM 32-40-00-780-801	PROC. REF: AMM 32-40-00-780-801							
32-40-00-870-801-01		BLEEDING OF THE BRAKE HYDRAULIC SYSTEM						Service ATA:32
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 32-40-00-870-801	PROC. REF: AMM 32-40-00-870-801							
32-41-00-710-802-01		OPERATIONAL TEST OF THE BLOCKED WHEEL DETECTION - LH MLG OUTBOARD WHEEL						Service ATA:32
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 32-41-00-710-802	PROC. REF: AMM 32-41-00-710-802							
32-41-00-710-802-02		OPERATIONAL TEST OF THE BLOCKED WHEEL DETECTION - LH MLG INBOARD WHEEL						Service ATA:32
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 32 - LANDING GEAR								
PROC. REF: AMM 32-41-00-710-802	PROC. REF: AMM 32-41-00-710-802							
32-41-00-710-802-03		OPERATIONAL TEST OF THE BLOCKED WHEEL DETECTION - RH MLG OUTBOARD WHEEL						Service ATA:32
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 32-41-00-710-802	PROC. REF: AMM 32-41-00-710-802							
32-41-00-710-802-04		OPERATIONAL TEST OF THE BLOCKED WHEEL DETECTION - RH MLG INBOARD WHEEL						Service ATA:32
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 32-41-00-710-802	PROC. REF: AMM 32-41-00-710-802							
32-41-00-720-802-01		FUNCTIONAL TEST OF THE ANTI-SKID SYSTEM						Service ATA:32
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 32-41-00-720-802	PROC. REF: AMM 32-41-00-720-802							
32-41-00-820-801-01		ADJUSTMENT / TEST OF THE NORMAL AND EMERGENCY MODE BRAKE CONTROL						Service ATA:32
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 32-41-00-820-801	PROC. REF: AMM 32-41-00-820-801							
32-41-07-610-801-01 S		SERVICING OF THE PEDAL INTERCONNECTION FLEXIBLE CONTROLS - SERVICING						Service ATA:32
	MOS	11-Mar-20	72 (+2m)					
	HRS	7541.7						
WC#: 32.415	AFL	4391	3750					
								PKG:31
PROC. REF: AMM 32-41-07-610-801	PROC. REF: AMM 32-41-07-610-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 32 - LANDING GEAR								
32-41-07-610-801-02 S	SERVICING OF THE PEDAL INTERCONNECTION FLEXIBLE CONTROLS - MEASUREMENT OF SLIDING FORCES							Service ATA:32
	MOS	07-Oct-24	24 (+1m)					
	HRS	8507.6						
WC#: 32.415	AFL	5038						
								PKG:16,999
PROC. REF: AMM 32-41-07-610-801	PROC. REF: AMM 32-41-07-610-801							
32-41-07-900-801-01	REMOVAL / INSTALLATION OF THE PEDAL INTERCONNECTION FLEXIBLE CONTROLS - LH BRAKE PEDALS INTERCONNECTION CONTROL CABLE (L500GC)							Component ATA:32
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 32-41-07-900-801	PROC. REF: AMM 32-41-07-900-801							
32-41-07-900-801-02	REMOVAL / INSTALLATION OF THE PEDAL INTERCONNECTION FLEXIBLE CONTROLS - RH BRAKE PEDALS INTERCONNECTION CONTROL CABLE (R500GC)							Component ATA:32
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 32-41-07-900-801	PROC. REF: AMM 32-41-07-900-801							
32-41-23-900-801-01	REMOVAL / INSTALLATION OF THE NORMAL / EMERGENCY BRAKE SELECTOR VALVE - NORMAL/EMERGENCY BRAKE SELECTOR VALVE (501GC)							Component ATA:32
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 32-41-23-900-801	PROC. REF: AMM 32-41-23-900-801							
32-41-37-960-801-01 S	REPLACEMENT OF THE FILTER ELEMENTS OF BRAKING SYSTEM FILTERS - LH MLG BRAKE FILTER (L580GC)							Service ATA:32
	MOS	10-Oct-23						
	HRS	8437.6	1600 (+40)					
WC#: 32.590	AFL	4993						
								PKG:21
PROC. REF: AMM 32-41-37-960-801	PROC. REF: AMM 32-41-37-960-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 32 - LANDING GEAR								
32-41-37-960-801-02	S	REPLACEMENT OF THE FILTER ELEMENTS OF BRAKING SYSTEM FILTERS - RH MLG BRAKE FILTER (R580GC)						Service ATA:32
	MOS	10-Oct-23						
	HRS	8437.6	1600 (+40)					
WC#: 32.590	AFL	4993						
								PKG:21
PROC. REF: AMM 32-41-37-960-801	PROC. REF: AMM 32-41-37-960-801							
32-41-37-960-801-03		REPLACEMENT OF THE FILTER ELEMENTS OF BRAKING SYSTEM FILTERS - UPSTREAM FILTER OF PARK BRAKE SELECTOR VALVE (900GC)						Service ATA:32
	DAYS/MSC		N/A					
	HRS	0						
	AFL	0						
PROC. REF: AMM 32-41-37-960-801	PROC. REF: AMM 32-41-37-960-801							
32-41-37-960-801-04		REPLACEMENT OF THE FILTER ELEMENTS OF BRAKING SYSTEM FILTERS - DOWNSTREAM FILTER OF PARK BRAKE SELECTOR VALVE (901GC)						Service ATA:32
	DAYS/MSC		N/A					
	HRS	0						
	AFL	0						
PROC. REF: AMM 32-41-37-960-801	PROC. REF: AMM 32-41-37-960-801							
32-41-45-900-801-01		REMOVAL / INSTALLATION OF THE ANTI-SKID CONTROL UNIT - ANTISKID CONTROL UNIT (2GC)						Component ATA:32
PN:C20188102	MOS/MSC	01-Jul-22	O/C					
SN:M106	HRS	8224.1						
WC#: 32.610	AFL	4833						
PROC. REF: AMM 32-41-45-900-801	PROC. REF: AMM 32-41-45-900-801							
32-41-49-100-801-01		CLEANING OF THE TACHOMETER GENERATOR COLLECTOR - LH MLG OUTBOARD WHEEL TACHOMETER GENERATOR (L560GC)						Service ATA:32
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 32-41-49-100-801	PROC. REF: AMM 32-41-49-100-801							
32-41-49-100-801-02		CLEANING OF THE TACHOMETER GENERATOR COLLECTOR - LH MLG INBOARD WHEEL TACHOMETER GENERATOR (L555GC)						Service ATA:32
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 32-41-49-100-801	PROC. REF: AMM 32-41-49-100-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 32 - LANDING GEAR								
32-41-49-100-801-03	CLEANING OF THE TACHOMETER GENERATOR COLLECTOR - RH MLG INBOARD WHEEL TACHOMETER GENERATOR (R555GC)							Service ATA:32
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 32-41-49-100-801	PROC. REF: AMM 32-41-49-100-801							
32-41-49-100-801-04	CLEANING OF THE TACHOMETER GENERATOR COLLECTOR - RH MLG OUTBOARD WHEEL TACHOMETER GENERATOR (R560GC)							Service ATA:32
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 32-41-49-100-801	PROC. REF: AMM 32-41-49-100-801							
32-41-49-100-801-05	CLEANING OF THE TACHOMETER GENERATOR COLLECTOR - LH NLG WHEEL TACHOMETER GENERATOR (L575GC)							Service ATA:32
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 32-41-49-100-801	PROC. REF: AMM 32-41-49-100-801							
32-41-49-100-801-06	CLEANING OF THE TACHOMETER GENERATOR COLLECTOR - RH NLG WHEEL TACHOMETER GENERATOR (R575GC)							Service ATA:32
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 32-41-49-100-801	PROC. REF: AMM 32-41-49-100-801							
32-41-49-210-801-01	GENERAL VISUAL INSPECTION OF THE TACHOMETER GENERATOR DRIVES - LH MLG OUTBOARD WHEEL TACHOMETER GENERATOR (L560GC)							Service ATA:32
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 32-41-49-210-801	PROC. REF: AMM 32-41-49-210-801							
32-41-49-210-801-02	GENERAL VISUAL INSPECTION OF THE TACHOMETER GENERATOR DRIVES - LH MLG INBOARD WHEEL TACHOMETER GENERATOR (L555GC)							Service ATA:32
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 32 - LANDING GEAR								
PROC. REF: AMM 32-41-49-210-801	PROC. REF: AMM 32-41-49-210-801							
32-41-49-210-801-03	GENERAL VISUAL INSPECTION OF THE TACHOMETER GENERATOR DRIVES - RH MLG INBOARD WHEEL TACHOMETER GENERATOR (R555GC)							Service ATA:32
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 32-41-49-210-801	PROC. REF: AMM 32-41-49-210-801							
32-41-49-210-801-04	GENERAL VISUAL INSPECTION OF THE TACHOMETER GENERATOR DRIVES - RH MLG OUTBOARD WHEEL TACHOMETER GENERATOR (R560GC)							Service ATA:32
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 32-41-49-210-801	PROC. REF: AMM 32-41-49-210-801							
32-41-49-210-801-05	GENERAL VISUAL INSPECTION OF THE TACHOMETER GENERATOR DRIVES - LH NLG WHEEL TACHOMETER GENERATOR (L575GC)							Service ATA:32
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 32-41-49-210-801	PROC. REF: AMM 32-41-49-210-801							
32-41-49-210-801-06	GENERAL VISUAL INSPECTION OF THE TACHOMETER GENERATOR DRIVES - RH NLG WHEEL TACHOMETER GENERATOR (R575GC)							Service ATA:32
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 32-41-49-210-801	PROC. REF: AMM 32-41-49-210-801							
32-41-49-720-801-01	FUNCTIONAL TEST OF THE TACHOMETER GENERATORS - LH MLG OUTBOARD WHEEL TACHOMETER GENERATOR (L560GC)							Service ATA:32
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 32-41-49-720-801	PROC. REF: AMM 32-41-49-720-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 32 - LANDING GEAR								
32-41-49-720-801-02	FUNCTIONAL TEST OF THE TACHOMETER GENERATORS - LH MLG INBOARD WHEEL TACHOMETER GENERATOR (L555GC)							Service ATA:32
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 32-41-49-720-801	PROC. REF: AMM 32-41-49-720-801							
32-41-49-720-801-03	FUNCTIONAL TEST OF THE TACHOMETER GENERATORS - RH MLG INBOARD WHEEL TACHOMETER GENERATOR (R555GC)							Service ATA:32
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 32-41-49-720-801	PROC. REF: AMM 32-41-49-720-801							
32-41-49-720-801-04	FUNCTIONAL TEST OF THE TACHOMETER GENERATORS - RH MLG OUTBOARD WHEEL TACHOMETER GENERATOR (R560GC)							Service ATA:32
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 32-41-49-720-801	PROC. REF: AMM 32-41-49-720-801							
32-41-49-720-801-05	FUNCTIONAL TEST OF THE TACHOMETER GENERATORS - LH NLG WHEEL TACHOMETER GENERATOR (L575GC)							Service ATA:32
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 32-41-49-720-801	PROC. REF: AMM 32-41-49-720-801							
32-41-49-720-801-06	FUNCTIONAL TEST OF THE TACHOMETER GENERATORS - RH NLG WHEEL TACHOMETER GENERATOR (R575GC)							Service ATA:32
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 32-41-49-720-801	PROC. REF: AMM 32-41-49-720-801							
32-41-49-900-802-01	REMOVAL / INSTALLATION OF THE NLG WHEEL TACHOMETER GENERATORS - LH NLG WHEEL TACHOMETER GENERATOR (L575GC)							Component ATA:32
PN:C20260000-1	MOS/MSC	23-Jul-19	O/C	TSO 13				
SN:3602	HRS	7455.9		TSO 0				
WC#: 32.620	AFL	4327		TSO 0				
PROC. REF: AMM 32-41-49-900-802	PROC. REF: AMM 32-41-49-900-802							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 32 - LANDING GEAR								
32-41-49-900-802-02	REMOVAL / INSTALLATION OF THE NLG WHEEL TACHOMETER GENERATORS - RH NLG WHEEL TACHOMETER GENERATOR (R575GC)							Component ATA:32
PN:C20260000-1	MOS/MSC	28-Jul-06	O/C	TSN 0				
SN:1390	HRS	4460.7		TSN 0				
WC#: 32.620	AFL	2427		TSN 0				
PROC. REF: AMM 32-41-49-900-802	PROC. REF: AMM 32-41-49-900-802							
32-41-49-900-803-01	REMOVAL / INSTALLATION OF THE MLG WHEEL TACHOMETER GENERATORS - LH MLG OUTBOARD WHEEL TACHOMETER GENERATOR (L560GC)							Component ATA:32
PN:C20260000-1	MOS/MSC	07-Feb-08	O/C					
SN:1766	HRS	4816.1						
WC#: 32.630	AFL	2645		TSN 0				
PROC. REF: AMM 32-41-49-900-803	PROC. REF: AMM 32-41-49-900-803							
32-41-49-900-803-02	REMOVAL / INSTALLATION OF THE MLG WHEEL TACHOMETER GENERATORS - LH MLG INBOARD WHEEL TACHOMETER GENERATOR (L555GC)							Component ATA:32
PN:C20260000	MOS/MSC	02-Aug-04	O/C					
SN:1821	HRS	3740		TSN 3740				
WC#: 32.630	AFL	1957						
PROC. REF: AMM 32-41-49-900-803	PROC. REF: AMM 32-41-49-900-803							
32-41-49-900-803-03	REMOVAL / INSTALLATION OF THE MLG WHEEL TACHOMETER GENERATORS - RH MLG INBOARD WHEEL TACHOMETER GENERATOR (R555GC)							Component ATA:32
PN:C20260000-1	MOS/MSC	23-Jul-19	O/C	TSO 13				
SN:3614	HRS	7455.9		TSO 0				
WC#: 32.640	AFL	4327		TSO 0				
PROC. REF: AMM 32-41-49-900-803	PROC. REF: AMM 32-41-49-900-803							
32-41-49-900-803-04	REMOVAL / INSTALLATION OF THE MLG WHEEL TACHOMETER GENERATORS - RH MLG OUTBOARD WHEEL TACHOMETER GENERATOR (R560GC)							Component ATA:32
PN:C20260000	MOS/MSC	19-Feb-03	O/C	TSR 1				
SN:2763	HRS	3436.9		TSR 0				
WC#: 32.640	AFL	1758		TSR 0				
PROC. REF: AMM 32-41-49-900-803	PROC. REF: AMM 32-41-49-900-803							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 32 - LANDING GEAR								
32-41-57-900-801-01		REMOVAL / INSTALLATION OF THE BRAKE SERVOVALVES - LH MLG BRAKE SERVOVALVE (L5GC)						Component ATA:32
PN:C20103300	MOS/MSC	02-Feb-96	O/C					
SN:353	HRS	0		TSN 0				
WC#: 32.550	AFL	0						
PROC. REF: AMM 32-41-57-900-801	PROC. REF: AMM 32-41-57-900-801							
32-41-57-900-801-02		REMOVAL / INSTALLATION OF THE BRAKE SERVOVALVES - RH MLG BRAKE SERVOVALVE (R5GC)						Component ATA:32
PN:C20103300	MOS/MSC	02-Feb-96	O/C					
SN:354	HRS	0		TSN 0				
WC#: 32.550	AFL	0						
PROC. REF: AMM 32-41-57-900-801	PROC. REF: AMM 32-41-57-900-801							
32-42-00-610-801-01		SERVICING OF THE PARK BRAKE CONTROL - SERVICING OF THE PARK BRAKE CONTROL CABLE (511GC)						Service ATA:32
	MOS/MSC	25-Aug-17	O/C					
	HRS	6843						
WC#: 32.420	AFL	3931						
	APH	5115						
PROC. REF: AMM 32-42-00-610-801	PROC. REF: AMM 32-42-00-610-801							
32-42-00-720-801-01 S		FUNCTIONAL TEST OF THE PARK BRAKE SYSTEM - PARK BRAKE SYSTEM						Service ATA:32
	MOS	10-Oct-23						
	HRS	8437.6	3200 (+40)					
	AFL	4993						
								PKG:22
PROC. REF: AMM 32-42-00-720-801	PROC. REF: AMM 32-42-00-720-801							
32-42-00-820-801-01		ADJUSTMENT OF THE PARK BRAKE CONTROL - ADJUSTMENT OF THE PARK BRAKE CONTROL CABLE (511GC)						Service ATA:32
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 32-42-00-820-801	PROC. REF: AMM 32-42-00-820-801							
32-42-00-820-801-02		ADJUSTMENT OF THE PARK BRAKE CONTROL - TESTS OF THE PARK BRAKE CONTROL CABLE (511GC)						Service ATA:32
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 32 - LANDING GEAR								
PROC. REF: AMM 32-42-00-820-801	PROC. REF: AMM 32-42-00-820-801							
32-42-01-900-801-01	REMOVAL / INSTALLATION OF THE PARK BRAKE SELECTOR VALVE - PARK BRAKE SELECTOR VALVE (30GC)							Component ATA:32
PN:70012-11	MOS/MSC	19-Aug-22	O/C	TSR 0				
SN:128	HRS	8249.3		TSN 9661, TSR 0				
WC#: 32.680	AFL	4845		TSN 5050, TSR 0				
PROC. REF: AMM 32-42-01-900-801	PROC. REF: AMM 32-42-01-900-801							
32-42-05-610-801-01	CHARGING OF THE PARK BRAKE ACCUMULATOR - PARK BRAKE ACCUMULATOR (520GC)							Service ATA:32
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 32-42-05-610-801	PROC. REF: AMM 32-42-05-610-801							
32-42-05-720-801-01	FUNCTIONAL TEST OF THE PARK BRAKE ACCUMULATOR CAPACITY - PARK BRAKE ACCUMULATOR (520GC)							Service ATA:32
	MOS/MSC	05-Dec-18	O/C					
	HRS	7304.2						
WC#: 32.690	AFL	4233						
PROC. REF: GENERIC NO REF	PROC. REF: GENERIC NO REF							
32-42-05-780-801-01	CHECK OF THE PARK BRAKE ACCUMULATOR PRESSURE							Service ATA:32
	MOS/MSC	26-Apr-18	O/C					
	HRS	7071.6						
	AFL	4086						
PROC. REF: AMM 32-42-05-780-801	PROC. REF: AMM 32-42-05-780-801							
32-42-05-780-801-02 S	CHECK OF THE PARK BRAKE SYSTEM ACCUMULATOR PRESSURE - PARK BRAKE ACCUMULATOR (520GC)							Service ATA:32
	MOS	07-Oct-24	24 (+1m)					
	HRS	8507.6	1600 (+40)					
	AFL	5038						
								PKG:6,999
PROC. REF: AMM 32-42-05-780-801	PROC. REF: AMM 32-42-05-780-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 32 - LANDING GEAR								
32-42-05-900-801-01	REMOVAL / INSTALLATION OF THE PARK BRAKE SYSTEM ACCUMULATOR - PARK BRAKE ACCUMULATOR (520GC)							Component ATA:32
PN:60833-2	MOS/MSC	02-Feb-96	O/C					
SN:2275	HRS	0		TSN 0				
WC#: 32.690	AFL	0						
PROC. REF: AMM 32-42-05-900-801	PROC. REF: AMM 32-42-05-900-801							
32-42-13-900-801-01	REMOVAL / INSTALLATION OF THE PARK BRAKE FLEXIBLE CONTROL - PARK BRAKE CONTROL CABLE (511GC)							Component ATA:32
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 32-42-13-900-801	PROC. REF: AMM 32-42-13-900-801							
32-42-15-900-801-01	REMOVAL / INSTALLATION OF THE PARK BRAKE CHECK VALVE - PARK BRAKE CHECK VALVE (516GC)							Component ATA:32
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 32-42-15-900-801	PROC. REF: AMM 32-42-15-900-801							
32-42-17-900-801-01	REMOVAL/INSTALLATION OF PARK BRAKE PRESSURE SWITCH - PARK BRAKE PRESSURE SWITCH (13GW)							Component ATA:32
PN:95G51	MOS/MSC	03-Dec-19	O/C	TSN 0				
SN:608	HRS	7523.7		TSN 0				
WC#: 32.700	AFL	4377		TSN 0				
PROC. REF: AMM 32-42-17-900-801	PROC. REF: AMM 32-42-17-900-801							
32-44-00-220-801-01	DETAILED INSPECTION OF THE MLG AND NLG WHEEL TIRES							Service ATA:32
	MOS/MSC	28-Oct-20	O/C					
	HRS	7627.5						
	AFL	4445						
PROC. REF: AMM 32-44-00-220-801	PROC. REF: AMM 32-44-00-220-801							
32-44-00-250-801-01	SPECIAL DETAILED INSPECTION OF THE WHEEL SUBASSEMBLIES - LH MLG OUTBOARD WHEEL (L540GC)							Service ATA:32
PN:C20180400	MOS	03-Jul-25						
SN:02076	HRS	8555.7						
WC#: 32.450	AFL	5065	400 (+3%)		5465	5477	396 (+12)	
PROC. REF: AMM 32-44-00-250-801	PROC. REF: AMM 32-44-00-250-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 32 - LANDING GEAR								
32-44-00-250-801-02	SPECIAL DETAILED INSPECTION OF THE WHEEL SUBASSEMBLIES - LH MLG INBOARD WHEEL (L535GC)							Service ATA:32
PN:C20180120-2	MOS	03-Jul-25						
SN:U882	HRS	8555.7						
WC#: 32.460	AFL	5065	400 (+3%)		5465	5477	396 (+12)	
PROC. REF: AMM 32-44-00-250-801	PROC. REF: AMM 32-44-00-250-801							
32-44-00-250-801-03	SPECIAL DETAILED INSPECTION OF THE WHEEL SUBASSEMBLIES - RH MLG INBOARD WHEEL (R535GC)							Service ATA:32
PN:C20180120-2	MOS	30-Sep-21						
SN:F1106	HRS	8000.1						
WC#: 32.470	AFL	4685	400 (+3%)		5085	5097	16 (+12)	
PROC. REF: AMM 32-44-00-250-801	PROC. REF: AMM 32-44-00-250-801							
32-44-00-250-801-04	SPECIAL DETAILED INSPECTION OF THE WHEEL SUBASSEMBLIES - RH MLG OUTBOARD WHEEL (R540GC)							Service ATA:32
PN:C20180400	MOS	30-Sep-21						
SN:02606	HRS	8000.1						
WC#: 32.480	AFL	4685	400 (+3%)		5085	5097	16 (+12)	
PROC. REF: AMM 32-44-00-250-801	PROC. REF: AMM 32-44-00-250-801							
32-44-00-250-801-05	SPECIAL DETAILED INSPECTION OF THE WHEEL SUBASSEMBLIES - LH NLG WHEEL (L565GC)							Service ATA:32
PN:C20182100	MOS	03-Aug-21						
SN:01018	HRS	7893.7						
WC#: 32.490	AFL	4615	500 (+3%)		5115	5130	46 (+15)	
PROC. REF: AMM 32-44-00-250-801	PROC. REF: AMM 32-44-00-250-801							
32-44-00-250-801-06	SPECIAL DETAILED INSPECTION OF THE WHEEL SUBASSEMBLIES - RH NLG WHEEL (R565GC)							Service ATA:32
PN:C20182100	MOS	03-Aug-21						
SN:01179	HRS	7893.7						
WC#: 32.500	AFL	4615	500 (+3%)		5115	5130	46 (+15)	
PROC. REF: AMM 32-44-00-250-801	PROC. REF: AMM 32-44-00-250-801							
32-44-00-640-801-01	LUBRICATION OF THE MLG AND NLG WHEEL BEARINGS - LH MLG OUTBOARD WHEEL (L540GC)							Service ATA:32
	MOS/MSC	03-Jul-25	O/C					
	HRS	8555.7						
	AFL	5065						
PROC. REF: AMM 32-44-00-640-801	PROC. REF: AMM 32-44-00-640-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 32 - LANDING GEAR								
32-44-00-640-801-02	LUBRICATION OF THE MLG AND NLG WHEEL BEARINGS - LH MLG INBOARD WHEEL (L535GC)							Service ATA:32
	MOS/MSC	03-Jul-25	O/C					
	HRS	8555.7						
	AFL	5065						
PROC. REF: AMM 32-44-00-640-801	PROC. REF: AMM 32-44-00-640-801							
32-44-00-640-801-03	LUBRICATION OF THE MLG AND NLG WHEEL BEARINGS - RH MLG INBOARD WHEEL (R535GC)							Service ATA:32
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 32-44-00-640-801	PROC. REF: AMM 32-44-00-640-801							
32-44-00-640-801-04	LUBRICATION OF THE MLG AND NLG WHEEL BEARINGS - RH MLG OUTBOARD WHEEL (R540GC)							Service ATA:32
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 32-44-00-640-801	PROC. REF: AMM 32-44-00-640-801							
32-44-00-640-801-05	LUBRICATION OF THE MLG AND NLG WHEEL BEARINGS - LH NLG WHEEL (L565GC)							Service ATA:32
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 32-44-00-640-801	PROC. REF: AMM 32-44-00-640-801							
32-44-00-640-801-06	LUBRICATION OF THE MLG AND NLG WHEEL BEARINGS - RH NLG WHEEL (R565GC)							Service ATA:32
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 32-44-00-640-801	PROC. REF: AMM 32-44-00-640-801							
32-44-00-780-801-01	PRESSURE CHECK OF THE MLG AND NLG WHEEL TIRES							Service ATA:32
	MOS	29-Jul-25	2 (+5d)		29-Sep-25	04-Oct-25	34 d (+5)	
	HRS	8559.4						
	AFL	5068						
								WO#: NOV 2022
PROC. REF: AMM 32-44-00-780-801	PROC. REF: AMM 32-44-00-780-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 32 - LANDING GEAR								
32-44-00-860-801-01	INCREASE OF WEAR POTENTIAL OF BRAKE HEAT SINK THROUGH INSTALLATION OF A CARBON DISC - LH MLG OUTBOARD BRAKE (L530GC) HEAT SINK							Service ATA:32
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 32-44-00-860-801	PROC. REF: AMM 32-44-00-860-801							
32-44-00-860-801-02	INCREASE OF WEAR POTENTIAL OF BRAKE HEAT SINK THROUGH INSTALLATION OF A CARBON DISC - LH MLG INBOARD BRAKE (L525GC) HEAT SINK							Service ATA:32
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 32-44-00-860-801	PROC. REF: AMM 32-44-00-860-801							
32-44-00-860-801-03	INCREASE OF WEAR POTENTIAL OF BRAKE HEAT SINK THROUGH INSTALLATION OF A CARBON DISC - RH MLG INBOARD BRAKE (R525GC) HEAT SINK							Service ATA:32
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 32-44-00-860-801	PROC. REF: AMM 32-44-00-860-801							
32-44-00-860-801-04	INCREASE OF WEAR POTENTIAL OF BRAKE HEAT SINK THROUGH INSTALLATION OF A CARBON DISC - RH MLG OUTBOARD BRAKE (R530GC) HEAT SINK							Service ATA:32
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 32-44-00-860-801	PROC. REF: AMM 32-44-00-860-801							
32-44-00-910-801-01	REMOVAL / INSTALLATION OF THE SAME TIRE - AUTHORIZED TIRES - MIXING - INFLATION PRESSURE - LH MLG OUTBOARD TIRE (L550GC)							Service ATA:32
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 32-44-00-910-801	PROC. REF: AMM 32-44-00-910-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 32 - LANDING GEAR								
32-44-00-910-801-02	REMOVAL / INSTALLATION OF THE SAME TIRE - AUTHORIZED TIRES - MIXING - INFLATION PRESSURE - LH MLG INBOARD TIRE (L545GC)							Service ATA:32
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 32-44-00-910-801	PROC. REF: AMM 32-44-00-910-801							
32-44-00-910-801-03	REMOVAL / INSTALLATION OF THE SAME TIRE - AUTHORIZED TIRES - MIXING - INFLATION PRESSURE - RH MLG INBOARD TIRE (R545GC)							Service ATA:32
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 32-44-00-910-801	PROC. REF: AMM 32-44-00-910-801							
32-44-00-910-801-04	REMOVAL / INSTALLATION OF THE SAME TIRE - AUTHORIZED TIRES - MIXING - INFLATION PRESSURE - RH MLG OUTBOARD TIRE (R550GC)							Service ATA:32
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 32-44-00-910-801	PROC. REF: AMM 32-44-00-910-801							
32-44-00-910-801-05	REMOVAL / INSTALLATION OF THE SAME TIRE - AUTHORIZED TIRES - MIXING - INFLATION PRESSURE - LH NLG TIRE (L570GC)							Service ATA:32
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 32-44-00-910-801	PROC. REF: AMM 32-44-00-910-801							
32-44-00-910-801-06	REMOVAL / INSTALLATION OF THE SAME TIRE - AUTHORIZED TIRES - MIXING - INFLATION PRESSURE - RH NLG TIRE (R570GC)							Service ATA:32
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 32-44-00-910-801	PROC. REF: AMM 32-44-00-910-801							
32-44-01-900-801-01	REMOVAL / INSTALLATION OF THE NLG WHEELS - LH NLG WHEEL (L565GC)							Component ATA:32
PN:C20182100	MOS/MSC	03-Aug-21	O/C	TSR 0				
SN:01018	HRS	7893.7		TSR 0				
WC#: 32.490	AFL	4615		TSR 0				

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 32 - LANDING GEAR								
PROC. REF: AMM 32-44-01-900-801PROC. REF: AMM 32-44-01-900-801								
32-44-01-900-801-02	REMOVAL / INSTALLATION OF THE NLG WHEELS - RH NLG WHEEL (R565GC)							Component ATA:32
PN:C20182100	MOS/MSC	03-Aug-21	O/C	TSR 0				
SN:01179	HRS	7893.7		TSR 0				
WC#: 32.500	AFL	4615		TSR 0				
PROC. REF: AMM 32-44-01-900-801PROC. REF: AMM 32-44-01-900-801								
32-44-05-900-801-01	REMOVAL / INSTALLATION OF THE NLG WHEEL TIRES - LH NLG TIRE (L570GC)							Component ATA:32
PN:M13301IND02	MOS/MSC	03-Aug-21	O/C	TSN 0				
SN:9251S302	HRS	7893.7		TSN 0				
WC#: 32.490	AFL	4615		TSN 0				
PROC. REF: AMM 32-44-05-900-801PROC. REF: AMM 32-44-05-900-801								
32-44-05-900-801-02	REMOVAL / INSTALLATION OF THE NLG WHEEL TIRES - RH NLG TIRE (R570GC)							Component ATA:32
PN:M13301IND02	MOS/MSC	03-Aug-21	O/C	TSN 0				
SN:9251S349	HRS	7893.7		TSN 0				
WC#: 32.500	AFL	4615		TSN 0				
PROC. REF: AMM 32-44-05-900-801PROC. REF: AMM 32-44-05-900-801								
32-44-09-900-801-01	REMOVAL / INSTALLATION OF THE MLG WHEELS - LH MLG OUTBOARD WHEEL (L540GC)							Component ATA:32
PN:C20180400	MOS/MSC	03-Jul-25	O/C	TSR 38				
SN:02076	HRS	8555.7		TSR 347.2				
WC#: 32.450	AFL	5065		TSR 244				
PROC. REF: AMM 32-44-09-900-801PROC. REF: AMM 32-44-09-900-801								
32-44-09-900-801-02	REMOVAL / INSTALLATION OF THE MLG WHEELS - LH MLG INBOARD WHEEL (L535GC)							Component ATA:32
PN:C20180120-2	MOS/MSC	03-Jul-25	O/C	TSR 38				
SN:U882	HRS	8555.7		TSR 347.2				
WC#: 32.460	AFL	5065		TSR 244				
PROC. REF: AMM 32-44-09-900-801PROC. REF: AMM 32-44-09-900-801								
32-44-09-900-801-03	REMOVAL / INSTALLATION OF THE MLG WHEELS - RH MLG INBOARD WHEEL (R535GC)							Component ATA:32
PN:C20180120-2	MOS/MSC	30-Sep-21	O/C					
SN:F1106	HRS	8000.1						
WC#: 32.470	AFL	4685						

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 32 - LANDING GEAR								
PROC. REF: AMM 32-44-09-900-801PROC. REF: AMM 32-44-09-900-801								
32-44-09-900-801-04	REMOVAL / INSTALLATION OF THE MLG WHEELS - RH MLG OUTBOARD WHEEL (R540GC)							Component ATA:32
PN:C20180400	MOS/MSC	30-Sep-21	O/C					
SN:02606	HRS	8000.1						
WC#: 32.480	AFL	4685						
PROC. REF: AMM 32-44-09-900-801PROC. REF: AMM 32-44-09-900-801								
32-44-10-900-801-01	REMOVAL / INSTALLATION OF THE MLG WHEEL HEAT SHIELDS AND DAMAGE ACCEPTANCE CRITERIA - LH MLG OUTBOARD WHEEL (L540GC)							Component ATA:32
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 32-44-10-900-801PROC. REF: AMM 32-44-10-900-801								
32-44-10-900-801-02	REMOVAL / INSTALLATION OF THE MLG WHEEL HEAT SHIELDS AND DAMAGE ACCEPTANCE CRITERIA - LH MLG INBOARD WHEEL (L535GC)							Component ATA:32
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 32-44-10-900-801PROC. REF: AMM 32-44-10-900-801								
32-44-10-900-801-03	REMOVAL / INSTALLATION OF THE MLG WHEEL HEAT SHIELDS AND DAMAGE ACCEPTANCE CRITERIA - RH MLG INBOARD WHEEL (R535GC)							Component ATA:32
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 32-44-10-900-801PROC. REF: AMM 32-44-10-900-801								
32-44-10-900-801-04	REMOVAL / INSTALLATION OF THE MLG WHEEL HEAT SHIELDS AND DAMAGE ACCEPTANCE CRITERIA - RH MLG OUTBOARD WHEEL (R540GC)							Component ATA:32
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 32-44-10-900-801PROC. REF: AMM 32-44-10-900-801								

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 32 - LANDING GEAR								
32-44-11-220-801-01	DETAILED INSPECTION OF THE MLG WHEEL KEYS - LH MLG OUTBOARD WHEEL (L540GC)							Service ATA:32
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 32-44-11-220-801	PROC. REF: AMM 32-44-11-220-801							
32-44-11-220-801-02	DETAILED INSPECTION OF THE MLG WHEEL KEYS - LH MLG INBOARD WHEEL (L535GC)							Service ATA:32
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 32-44-11-220-801	PROC. REF: AMM 32-44-11-220-801							
32-44-11-220-801-03	DETAILED INSPECTION OF THE MLG WHEEL KEYS - RH MLG INBOARD WHEEL (R535GC)							Service ATA:32
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 32-44-11-220-801	PROC. REF: AMM 32-44-11-220-801							
32-44-11-220-801-04	DETAILED INSPECTION OF THE MLG WHEEL KEYS - RH MLG OUTBOARD WHEEL (R540GC)							Service ATA:32
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 32-44-11-220-801	PROC. REF: AMM 32-44-11-220-801							
32-44-13-900-801-01	REMOVAL / INSTALLATION OF THE MLG WHEEL TIRES - LH MLG OUTBOARD TIRE (L550GC)							Component ATA:32
PN:M06201IND04	MOS/MSC	03-Jul-25	O/C	TSN 27				
SN:3091T110	HRS	8555.7		TSN 0				
WC#: 32.450	AFL	5065		TSN 0				
PROC. REF: AMM 32-44-13-900-801	PROC. REF: AMM 32-44-13-900-801							
32-44-13-900-801-02	REMOVAL / INSTALLATION OF THE MLG WHEEL TIRES - LH MLG INBOARD TIRE (L545GC)							Component ATA:32
PN:M06201IND04	MOS/MSC	03-Jul-25	O/C	TSN 15				
SN:4090T337	HRS	8555.7		TSN 0				
WC#: 32.460	AFL	5065		TSN 0				
PROC. REF: AMM 32-44-13-900-801	PROC. REF: AMM 32-44-13-900-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 32 - LANDING GEAR								
32-44-13-900-801-03	REMOVAL / INSTALLATION OF THE MLG WHEEL TIRES - RH MLG INBOARD TIRE (R545GC)							Component ATA:32
PN:M06201IND04	MOS/MSC	30-Sep-21	O/C	TSN 0				
SN:1194T097	HRS	8000.1		TSN 0				
WC#: 32.470	AFL	4685		TSN 0				
PROC. REF: AMM 32-44-13-900-801	PROC. REF: AMM 32-44-13-900-801							
32-44-13-900-801-04	REMOVAL / INSTALLATION OF THE MLG WHEEL TIRES - RH MLG OUTBOARD TIRE (R550GC)							Component ATA:32
PN:M06201IND04	MOS/MSC	30-Sep-21	O/C	TSN 0				
SN:0288T036	HRS	8000.1		TSN 0				
WC#: 32.480	AFL	4685		TSN 0				
PROC. REF: AMM 32-44-13-900-801	PROC. REF: AMM 32-44-13-900-801							
32-44-17-220-803-01	DETAILED INSPECTION OF THE BRAKE UNIT AFTER WHEEL REMOVAL - LH MLG OUTBOARD BRAKE (L530GC)							Service ATA:32
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 32-44-17-220-803	PROC. REF: AMM 32-44-17-220-803							
32-44-17-220-803-02	DETAILED INSPECTION OF THE BRAKE UNIT AFTER WHEEL REMOVAL - LH MLG INBOARD BRAKE (L525GC)							Service ATA:32
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 32-44-17-220-803	PROC. REF: AMM 32-44-17-220-803							
32-44-17-220-803-03	DETAILED INSPECTION OF THE BRAKE UNIT AFTER WHEEL REMOVAL - RH MLG INBOARD BRAKE (R525GC)							Service ATA:32
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 32-44-17-220-803	PROC. REF: AMM 32-44-17-220-803							
32-44-17-220-803-04	DETAILED INSPECTION OF THE BRAKE UNIT AFTER WHEEL REMOVAL - RH MLG OUTBOARD BRAKE (R530GC)							Service ATA:32
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 32-44-17-220-803	PROC. REF: AMM 32-44-17-220-803							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 32 - LANDING GEAR								
32-44-17-220-804-01	DETAILED INSPECTION OF THE BRAKE ROTORS - LH MLG OUTBOARD BRAKE (L530GC)							Service ATA:32
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 32-44-17-220-804	PROC. REF: AMM 32-44-17-220-804							
32-44-17-220-804-02	DETAILED INSPECTION OF THE BRAKE ROTORS - LH MLG INBOARD BRAKE (L525GC)							Service ATA:32
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 32-44-17-220-804	PROC. REF: AMM 32-44-17-220-804							
32-44-17-220-804-03	DETAILED INSPECTION OF THE BRAKE ROTORS - RH MLG INBOARD BRAKE (R525GC)							Service ATA:32
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 32-44-17-220-804	PROC. REF: AMM 32-44-17-220-804							
32-44-17-220-804-04	DETAILED INSPECTION OF THE BRAKE ROTORS - RH MLG OUTBOARD BRAKE (R530GC)							Service ATA:32
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 32-44-17-220-804	PROC. REF: AMM 32-44-17-220-804							
32-44-17-350-801-01	RESTORATION OF THE BRAKES (OVERHAUL) - LH MLG OUTBOARD BRAKE (L530GC)							Service ATA:32
PN:C20181100-3-/-6-7	MOS/MSC	14-Jul-14	A/R					OVERHAUL
SN:U771	HRS	5799.6						
WC#: 32.510	AFL	3266						
PROC. REF: AMM 32-44-17-350-801	PROC. REF: AMM 32-44-17-350-801							
32-44-17-350-801-02	RESTORATION OF THE BRAKES (OVERHAUL) - LH MLG INBOARD BRAKE (L525GC)							Service ATA:32
PN:C20181100-3-/-6-7	MOS/MSC	11-Mar-20	A/R					OVERHAUL
SN:U791	HRS	7541.7						
WC#: 32.510	AFL	4391						
PROC. REF: AMM 32-44-17-350-801	PROC. REF: AMM 32-44-17-350-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 32 - LANDING GEAR								
32-44-17-350-801-03	RESTORATION OF THE BRAKES (OVERHAUL) - RH MLG INBOARD BRAKE (R525GC)							Service ATA:32
PN:C20181100-3-/-6-7	MOS/MSC	05-Mar-21	A/R					OVERHAUL
SN:U380	HRS	7698.9						
WC#: 32.520	AFL	4481						
PROC. REF: AMM 32-44-17-350-801	PROC. REF: AMM 32-44-17-350-801							
32-44-17-350-801-04	RESTORATION OF THE BRAKES (OVERHAUL) - RH MLG OUTBOARD BRAKE (R530GC)							Service ATA:32
PN:C20181100-3-/-6-7	MOS/MSC	05-Mar-21	A/R					OVERHAUL
SN:U238	HRS	7698.9						
WC#: 32.520	AFL	4481						
PROC. REF: AMM 32-44-17-350-801	PROC. REF: AMM 32-44-17-350-801							
32-44-17-900-801-01	REMOVAL / INSTALLATION OF THE BRAKES - LH MLG OUTBOARD BRAKE (L530GC)							Component ATA:32
PN:C20181100-3-/-6-7	MOS/MSC	18-Jun-21	A/R					OVERHAUL
SN:U771	HRS	7804.7						
WC#: 32.510	AFL	4550						
PROC. REF: AMM 32-44-17-900-801	PROC. REF: AMM 32-44-17-900-801							
32-44-17-900-801-02	REMOVAL / INSTALLATION OF THE BRAKES - LH MLG INBOARD BRAKE (L525GC)							Component ATA:32
PN:C20181100-3-/-6-7	MOS/MSC	11-Mar-20	A/R	TSO 0				OVERHAUL
SN:U791	HRS	7541.7		TSO 0				
WC#: 32.510	AFL	4391		TSO 0				
PROC. REF: AMM 32-44-17-900-801	PROC. REF: AMM 32-44-17-900-801							
32-44-17-900-801-03	REMOVAL / INSTALLATION OF THE BRAKES - RH MLG INBOARD BRAKE (R525GC)							Component ATA:32
PN:C20181100-3-/-6-7	MOS/MSC	03-Mar-21	A/R	TSO 0				OVERHAUL
SN:U380	HRS	7698.9		TSO 0				
WC#: 32.520	AFL	4481		TSO 0				
PROC. REF: AMM 32-44-17-900-801	PROC. REF: AMM 32-44-17-900-801							
32-44-17-900-801-04	REMOVAL / INSTALLATION OF THE BRAKES - RH MLG OUTBOARD BRAKE (R530GC)							Component ATA:32
PN:C20181100-3-/-6-7	MOS/MSC	03-Mar-21	A/R	TSO 0				OVERHAUL
SN:U238	HRS	7698.9		TSO 0				
WC#: 32.520	AFL	4481		TSO 0				
PROC. REF: AMM 32-44-17-900-801	PROC. REF: AMM 32-44-17-900-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 32 - LANDING GEAR								
32-44-18-960-801-01	REPLACEMENT OF THE WHEEL BRAKE SEALS - LH MLG OUTBOARD BRAKE (L530GC) SEAL							Service ATA:32
PN:C20181100-3-/-6-7	MOS/MSC	14-Jul-14	C/C					
SN:U771	HRS	5799.6						
WC#: 32.510	AFL	3266						
PROC. REF: AMM 32-44-18-960-801	PROC. REF: AMM 32-44-18-960-801							
32-44-18-960-801-02	REPLACEMENT OF THE WHEEL BRAKE SEALS - LH MLG INBOARD BRAKE (L525GC) SEAL							Service ATA:32
PN:C20181100-3-/-6-7	MOS/MSC	11-Mar-20	C/C					
SN:U791	HRS	7541.7						
WC#: 32.510	AFL	4391						
PROC. REF: AMM 32-44-18-960-801	PROC. REF: AMM 32-44-18-960-801							
32-44-18-960-801-03	REPLACEMENT OF THE WHEEL BRAKE SEALS - RH MLG INBOARD BRAKE (R525GC) SEAL							Service ATA:32
PN:C20181100-3-/-6-7	MOS/MSC	05-Mar-21	C/C					
SN:U380	HRS	7698.9						
WC#: 32.520	AFL	4481						
PROC. REF: AMM 32-44-18-960-801	PROC. REF: AMM 32-44-18-960-801							
32-44-18-960-801-04	REPLACEMENT OF THE WHEEL BRAKE SEALS - RH MLG OUTBOARD BRAKE (R530GC) SEAL							Service ATA:32
PN:C20181100-3-/-6-7	MOS/MSC	05-Mar-21	C/C					
SN:U238	HRS	7698.9						
WC#: 32.520	AFL	4481						
PROC. REF: AMM 32-44-18-960-801	PROC. REF: AMM 32-44-18-960-801							
32-44-21-820-801-01	CHECK / ADJUSTMENT OF THE BRAKE SWIVEL COUPLING ALIGNMENT							Service ATA:32
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 32-44-21-820-801	PROC. REF: AMM 32-44-21-820-801							
32-44-21-900-801-01	REMOVAL / INSTALLATION OF THE BRAKE SWIVEL COUPLINGS - UPPER SWIVEL COUPLING (L100GC) / (R100GC) / (L101GC) / (R101GC)							Component ATA:32
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 32-44-21-900-801	PROC. REF: AMM 32-44-21-900-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 32 - LANDING GEAR								
32-44-21-900-801-02	REMOVAL / INSTALLATION OF THE BRAKE SWIVEL COUPLINGS - LOWER SWIVEL COUPLING (L102GC) / (R102GC) / (L103GC) / (R103GC)							Component ATA:32
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 32-44-21-900-801	PROC. REF: AMM 32-44-21-900-801							
32-44-25-910-801-01	BRAKE HEAT SINK DAMAGE ACCEPTANCE CRITERIA							Service ATA:32
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 32-44-25-910-801	PROC. REF: AMM 32-44-25-910-801							
32-44-25-960-801-01	REPLACEMENT OF THE BRAKE HEAT SINK - LH MLG OUTBOARD BRAKE (L530GC) HEAT SINK							Service ATA:32
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 32-44-25-960-801	PROC. REF: AMM 32-44-25-960-801							
32-44-25-960-801-02	REPLACEMENT OF THE BRAKE HEAT SINK - LH MLG INBOARD BRAKE (L525GC) HEAT SINK							Service ATA:32
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 32-44-25-960-801	PROC. REF: AMM 32-44-25-960-801							
32-44-25-960-801-03	REPLACEMENT OF THE BRAKE HEAT SINK - RH MLG INBOARD BRAKE (R525GC) HEAT SINK							Service ATA:32
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 32-44-25-960-801	PROC. REF: AMM 32-44-25-960-801							
32-44-25-960-801-04	REPLACEMENT OF THE BRAKE HEAT SINK - RH MLG OUTBOARD BRAKE (R530GC) HEAT SINK							Service ATA:32
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 32-44-25-960-801	PROC. REF: AMM 32-44-25-960-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 32 - LANDING GEAR								
32-50-00-720-801-01	FUNCTIONAL TEST OF THE STEERING CONTROL SYSTEM							Service ATA:32
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 32-50-00-720-801	PROC. REF: AMM 32-50-00-720-801							
32-50-00-720-802-01	FUNCTIONAL TEST OF THE CENTERING SYSTEM AND ANTI-SHIMMY SYSTEM							Service ATA:32
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 32-50-00-720-802	PROC. REF: AMM 32-50-00-720-802							
32-50-00-820-801-01	ADJUSTMENT OF THE STEERING CONTROL SYSTEM							Service ATA:32
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 32-50-00-820-801	PROC. REF: AMM 32-50-00-820-801							
32-50-01-900-801-01	REMOVAL / INSTALLATION OF THE NLG WHEEL STEERING REPEATER BOX - STEERING REPEATER BOX (6GH)							Component ATA:32
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 32-50-01-900-801	PROC. REF: AMM 32-50-01-900-801							
32-50-05-900-801-01	REMOVAL / INSTALLATION OF THE STEERING HYDRAULIC UNIT - STEERING HYDRAULIC UNIT (505GH)							Component ATA:32
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 32-50-05-900-801	PROC. REF: AMM 32-50-05-900-801							
32-50-13-900-801-01	REMOVAL / INSTALLATION OF THE STEERING SERVOVALVE - STEERING SERVOVALVE (5GH)							Component ATA:32
PN:A25455	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 32.770	AFL	0						
PROC. REF: AMM 32-50-13-900-801	PROC. REF: AMM 32-50-13-900-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 32 - LANDING GEAR								
32-50-17-960-801-01	REPLACEMENT OF THE STEERING SYSTEM FILTERING ELEMENT - STEERING SYSTEM FILTER (511GH)							Service ATA:32
	MOS/MSC	02-May-01	O/C					
	HRS	2461						
WC#: 32.740	AFL	1288						
PROC. REF: AMM 32-50-17-960-801	PROC. REF: AMM 32-50-17-960-801							
32-50-25-900-801-01	REMOVAL / INSTALLATION OF THE STEERING CONTROL HANDWHEEL UNIT - STEERING CONTROL HANDWHEEL UNIT (2GH)							Component ATA:32
PN:287837-1	MOS/MSC	02-Feb-96	O/C					
SN:H898	HRS	0		TSN 0				
WC#: 32.710	AFL	0						
PROC. REF: AMM 32-50-25-900-801	PROC. REF: AMM 32-50-25-900-801							
32-60-00-910-801-01	USE OF THE GROUND / FLIGHT BOX							Service ATA:32
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 32-60-00-910-801	PROC. REF: AMM 32-60-00-910-801							
32-60-00-910-802-01	USE OF THE TARGETS FOR FLIGHT SIMULATION							Service ATA:32
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 32-60-00-910-802	PROC. REF: AMM 32-60-00-910-802							
32-61-01-900-801-01	REMOVAL / INSTALLATION OF THE MLG HARNESSES - LH MLG UPPER ELECTRICAL HARNESS (L2GF3)							Component ATA:32
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 32-61-01-900-801	PROC. REF: AMM 32-61-01-900-801							
32-61-01-900-801-02	REMOVAL / INSTALLATION OF THE MLG HARNESSES - RH MLG UPPER ELECTRICAL HARNESS (R2GF3)							Component ATA:32
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 32-61-01-900-801	PROC. REF: AMM 32-61-01-900-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 32 - LANDING GEAR								
32-61-01-900-801-03	REMOVAL / INSTALLATION OF THE MLG HARNESSES - LH MLG LOWER ELECTRICAL HARNESS (L2GF4)							Component ATA:32
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 32-61-01-900-801	PROC. REF: AMM 32-61-01-900-801							
32-61-01-900-801-04	REMOVAL / INSTALLATION OF THE MLG HARNESSES - RH MLG LOWER ELECTRICAL HARNESS (R2GF4)							Component ATA:32
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 32-61-01-900-801	PROC. REF: AMM 32-61-01-900-801							
32-61-05-900-802-01	REMOVAL / INSTALLATION OF THE NLG LOWER HARNESS - NLG LOWER ELECTRICAL HARNESS (3GF4)							Component ATA:32
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 32-61-05-900-802	PROC. REF: AMM 32-61-05-900-802							
32-61-05-900-803-01	REMOVAL / INSTALLATION OF THE NLG UPPER HARNESS - NLG UPPER ELECTRICAL HARNESS (3GF3)							Component ATA:32
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 32-61-05-900-803	PROC. REF: AMM 32-61-05-900-803							
32-61-45-760-801-01	CHECK OF THE MLG DOOR ACTUATOR PROXIMITY SWITCHES - LH MLG MAIN DOOR ACTUATOR PROXIMITY SWITCH (L6GA1)							Service ATA:32
	MOS/MSC	11-Apr-12	O/C					
	HRS	5433.9						
	AFL	3029						
PROC. REF: AMM 32-61-45-760-801	PROC. REF: AMM 32-61-45-760-801							
32-61-45-760-801-02	CHECK OF THE MLG DOOR ACTUATOR PROXIMITY SWITCHES - RH MLG MAIN DOOR ACTUATOR PROXIMITY SWITCH (R6GA1)							Service ATA:32
	MOS/MSC	01-Jul-22	O/C					
	HRS	8224.1						
	AFL	4833						
PROC. REF: AMM 32-61-45-760-801	PROC. REF: AMM 32-61-45-760-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 32 - LANDING GEAR								
32-61-45-900-801-01	REMOVAL / INSTALLATION OF THE MLG DOOR ACTUATOR PROXIMITY SWITCHES - LH MLG MAIN DOOR ACTUATOR PROXIMITY SWITCH (L6GA1)							Component ATA:32
PN:84799031	MOS/MSC	11-Mar-20	O/C	TSN 0				
SN:03168	HRS	7541.7		TSN 0				
WC#: 32.350	AFL	4391		TSN 0				
PROC. REF: AMM 32-61-45-900-801	PROC. REF: AMM 32-61-45-900-801							
32-61-45-900-801-02	REMOVAL / INSTALLATION OF THE MLG DOOR ACTUATOR PROXIMITY SWITCHES - RH MLG MAIN DOOR ACTUATOR PROXIMITY SWITCH (R6GA1)							Component ATA:32
PN:84799031	MOS/MSC	01-Jul-22	O/C	TSN 0				
SN:03454	HRS	8224.1		TSN 0				
WC#: 32.350	AFL	4833		TSN 0				
PROC. REF: AMM 32-61-45-900-801	PROC. REF: AMM 32-61-45-900-801							
32-61-49-900-801-01	REMOVAL / INSTALLATION OF THE LANDING GEAR AND DOOR PROXIMITY SWITCHES - LH MLG LEG OUTBOARD PROXIMITY SWITCH (L2GF1)							Component ATA:32
PN:D22884000-1	MOS/MSC	10-Jan-18	O/C	TSN 0				
SN:B2889	HRS	6969		TSN 0				
	AFL	4023		TSN 0				
	APH	5228.2						
PROC. REF: AMM 32-61-49-900-801	PROC. REF: AMM 32-61-49-900-801							
32-61-49-900-801-02	REMOVAL / INSTALLATION OF THE LANDING GEAR AND DOOR PROXIMITY SWITCHES - LH MLG LEG INBOARD PROXIMITY SWITCH (L2GF2)							Component ATA:32
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 32-61-49-900-801	PROC. REF: AMM 32-61-49-900-801							
32-61-49-900-801-03	REMOVAL / INSTALLATION OF THE LANDING GEAR AND DOOR PROXIMITY SWITCHES - RH MLG LEG INBOARD PROXIMITY SWITCH (R2GF2)							Component ATA:32
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 32-61-49-900-801	PROC. REF: AMM 32-61-49-900-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 32 - LANDING GEAR								
32-61-49-900-801-04	REMOVAL / INSTALLATION OF THE LANDING GEAR AND DOOR PROXIMITY SWITCHES - RH MLG LEG OUTBOARD PROXIMITY SWITCH (R2GF1)							Component ATA:32
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 32-61-49-900-801	PROC. REF: AMM 32-61-49-900-801							
32-61-49-900-801-05	REMOVAL / INSTALLATION OF THE LANDING GEAR AND DOOR PROXIMITY SWITCHES - NLG LEG LH PROXIMITY SWITCH (3GF1)							Component ATA:32
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 32-61-49-900-801	PROC. REF: AMM 32-61-49-900-801							
32-61-49-900-801-06	REMOVAL / INSTALLATION OF THE LANDING GEAR AND DOOR PROXIMITY SWITCHES - NLG LEG RH PROXIMITY SWITCH (3GF2)							Component ATA:32
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 32-61-49-900-801	PROC. REF: AMM 32-61-49-900-801							
32-61-49-900-801-07	REMOVAL / INSTALLATION OF THE LANDING GEAR AND DOOR PROXIMITY SWITCHES - NLG LH DOOR PROXIMITY SWITCH (L3DG)							Component ATA:32
PN:D22858000-1	MOS/MSC	17-Mar-03	O/C					
SN:B89	HRS	3459.4		TSN 0				
WC#: 32.390	AFL	1772		TSN 0				
PROC. REF: AMM 32-61-49-900-801	PROC. REF: AMM 32-61-49-900-801							
32-61-49-900-801-08	REMOVAL / INSTALLATION OF THE LANDING GEAR AND DOOR PROXIMITY SWITCHES - NLG RH DOOR PROXIMITY SWITCH (R3DG)							Component ATA:32
PN:84738-702	MOS/MSC	25-Jul-96	O/C	TSN 0				
SN:2321	HRS	109		TSN 0				
WC#: 32.390	AFL	54		TSN 0				
PROC. REF: AMM 32-61-49-900-801	PROC. REF: AMM 32-61-49-900-801							
32-61-49-900-802-01	REMOVAL / INSTALLATION OF THE PROXIMITY SWITCHES INSTALLED ON NLG TELESCOPIC STRUT AND ON MLG BRACE STRUT ACTUATORS - NLG DRAG BRACE LH PROXIMITY SWITCH (11GA1)							Component ATA:32
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 32-61-49-900-802	PROC. REF: AMM 32-61-49-900-802							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 32 - LANDING GEAR								
32-61-49-900-802-02	REMOVAL / INSTALLATION OF THE PROXIMITY SWITCHES INSTALLED ON NLG TELESCOPIC STRUT AND ON MLG BRACE STRUT ACTUATORS - NLG DRAG BRACE RH PROXIMITY SWITCH (11GA2)							Component ATA:32
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 32-61-49-900-802PROC. REF: AMM 32-61-49-900-802								
32-61-49-900-802-03	REMOVAL / INSTALLATION OF THE PROXIMITY SWITCHES INSTALLED ON NLG TELESCOPIC STRUT AND ON MLG BRACE STRUT ACTUATORS - LH MLG BRACE ACTUATOR PROXIMITY SWITCH 1 (L12GA1)							Component ATA:32
PN:D22884000-1	MOS/MSC	17-Mar-03	O/C					
SN:020502607	HRS	3459.4		TSR 0				
WC#: 32.410	AFL	1772		TSR 0				
PROC. REF: AMM 32-61-49-900-802PROC. REF: AMM 32-61-49-900-802								
32-61-49-900-802-04	REMOVAL / INSTALLATION OF THE PROXIMITY SWITCHES INSTALLED ON NLG TELESCOPIC STRUT AND ON MLG BRACE STRUT ACTUATORS - LH MLG BRACE ACTUATOR PROXIMITY SWITCH 2 (L12GA2)							Component ATA:32
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 32-61-49-900-802PROC. REF: AMM 32-61-49-900-802								
32-61-49-900-802-05	REMOVAL / INSTALLATION OF THE PROXIMITY SWITCHES INSTALLED ON NLG TELESCOPIC STRUT AND ON MLG BRACE STRUT ACTUATORS - RH MLG BRACE ACTUATOR PROXIMITY SWITCH 1 (R12GA1)							Component ATA:32
PN:D22884000-1A	MOS/MSC	25-Sep-14	O/C					
SN:B2413	HRS	5863.1						
WC#: 32.410	AFL	3311						
PROC. REF: AMM 32-61-49-900-802PROC. REF: AMM 32-61-49-900-802								
32-61-49-900-802-06	REMOVAL / INSTALLATION OF THE PROXIMITY SWITCHES INSTALLED ON NLG TELESCOPIC STRUT AND ON MLG BRACE STRUT ACTUATORS - RH MLG BRACE ACTUATOR PROXIMITY SWITCH 2 (R12GA2)							Component ATA:32
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 32-61-49-900-802PROC. REF: AMM 32-61-49-900-802								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 32 - LANDING GEAR								
32-61-49-900-803-01	REMOVAL / INSTALLATION OF THE LANDING GEAR AND DOOR UPLOCK BOX PROXIMITY SWITCHES - NLG UPLOCK BOX PROXIMITY SWITCH 1 (13GA1)							Component ATA:32
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 32-61-49-900-803PROC. REF: AMM 32-61-49-900-803								
32-61-49-900-803-02	REMOVAL / INSTALLATION OF THE LANDING GEAR AND DOOR UPLOCK BOX PROXIMITY SWITCHES - NLG UPLOCK BOX PROXIMITY SWITCH 2 (13GA2)							Component ATA:32
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 32-61-49-900-803PROC. REF: AMM 32-61-49-900-803								
32-61-49-900-803-03	REMOVAL / INSTALLATION OF THE LANDING GEAR AND DOOR UPLOCK BOX PROXIMITY SWITCHES - LH MLG UPLOCK BOX PROXIMITY SWITCH (L7GA1)							Component ATA:32
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 32-61-49-900-803PROC. REF: AMM 32-61-49-900-803								
32-61-49-900-803-04	REMOVAL / INSTALLATION OF THE LANDING GEAR AND DOOR UPLOCK BOX PROXIMITY SWITCHES - RH MLG UPLOCK BOX PROXIMITY SWITCH (R7GA1)							Component ATA:32
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 32-61-49-900-803PROC. REF: AMM 32-61-49-900-803								
32-61-49-900-803-05	REMOVAL / INSTALLATION OF THE LANDING GEAR AND DOOR UPLOCK BOX PROXIMITY SWITCHES - LH MAIN DOOR UPLOCK BOX PROXIMITY SWITCH 1 (L14GA1)							Component ATA:32
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 32-61-49-900-803PROC. REF: AMM 32-61-49-900-803								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 32 - LANDING GEAR								
32-61-49-900-803-06	REMOVAL / INSTALLATION OF THE LANDING GEAR AND DOOR UPLOCK BOX PROXIMITY SWITCHES - LH MAIN DOOR UPLOCK BOX PROXIMITY SWITCH 2 (L14GA2)							Component ATA:32
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 32-61-49-900-803PROC. REF: AMM 32-61-49-900-803								
32-61-49-900-803-07	REMOVAL / INSTALLATION OF THE LANDING GEAR AND DOOR UPLOCK BOX PROXIMITY SWITCHES - RH MAIN DOOR UPLOCK BOX PROXIMITY SWITCH 1 (R14GA1)							Component ATA:32
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 32-61-49-900-803PROC. REF: AMM 32-61-49-900-803								
32-61-49-900-803-08	REMOVAL / INSTALLATION OF THE LANDING GEAR AND DOOR UPLOCK BOX PROXIMITY SWITCHES - RH MAIN DOOR UPLOCK BOX PROXIMITY SWITCH 2 (R14GA2)							Component ATA:32
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 32-61-49-900-803PROC. REF: AMM 32-61-49-900-803								
321111	LH MAIN LANDING GEAR (MLG) STRUT ASSEMBLY							Component ATA:32
PN:D22801100-11	MOS/MSC	30-May-08	O/C	TSO 0				
SN:U167	HRS	4840.9		TSO 0				
WC#: 32.020	AFL	2660		TSO 0				
PROC. REF: AMM GENERIC 2PROC. REF: AMM GENERIC 2								
321161	RH MAIN LANDING GEAR (MLG) STRUT ASSEMBLY							Component ATA:32
PN:D22804100-11	MOS/MSC	30-May-08	O/C	TSO 0				
SN:U166	HRS	4840.9		TSO 0				
WC#: 32.030	AFL	2660		TSO 0				
PROC. REF: AMM GENERIC 2PROC. REF: AMM GENERIC 2								
321241	LH MAIN LANDING GEAR STRUT DOOR							Component ATA:32
PN:FGFB191	MOS/MSC	02-Feb-96	O/C					
SN:06	HRS	0		TSN 0				
WC#: 32.060	AFL	0						

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 32 - LANDING GEAR								
PROC. REF: AMM GENERIC 2PROC. REF: AMM GENERIC 2								
321251	RH MAIN LANDING GEAR STRUT DOOR							Component ATA:32
PN:FGFB192	MOS/MSC	02-Feb-96	O/C					
SN:149	HRS	0		TSN 0				
WC#: 32.060	AFL	0						
PROC. REF: AMM GENERIC 2PROC. REF: AMM GENERIC 2								
321261	LH MAIN LANDING GEAR DOOR							Component ATA:32
PN:FGFB293100	MOS/MSC	02-Feb-96	O/C					
SN:BZ165	HRS	0		TSN 0				
WC#: 32.070	AFL	0						
PROC. REF: AMM 52-80-05-900-801PROC. REF: AMM 52-80-05-900-801								
321271	RH MAIN LANDING GEAR DOOR							Component ATA:32
PN:FGFB293200	MOS/MSC	02-Feb-96	O/C					
SN:BZ163	HRS	0		TSN 0				
WC#: 32.070	AFL	0						
PROC. REF: AMM 52-80-05-900-801PROC. REF: AMM 52-80-05-900-801								
322111	NOSE LANDING GEAR (NLG) CYLINDER							Component ATA:32
PN:D22811200-13	MOS/MSC	30-May-08	O/C	TSO 0				
SN:U165	HRS	4840.9		TSO 0				
WC#: 32.110	AFL	2660		TSO 0				
PROC. REF: AMM GENERIC 2PROC. REF: AMM GENERIC 2								
322155	NOSE LANDING GEAR TELESCOPIC TUBE YOKE ASSEMBLY							Component ATA:32
PN:GA62269	MOS/MSC	11-Mar-20	H/T	TSO 2				
SN:B8-555	HRS	7541.7		TSN 7541.7, TSO 0				
WC#: 32.120	AFL	4391		TSN 4391, TSO 0				
PROC. REF: AMM GENERIC 2PROC. REF: AMM GENERIC 2								
322211	NOSE LANDING GEAR STRUT MAIN DOOR							Component ATA:32
PN:FGFB291300	MOS/MSC	02-Feb-96	O/C					
SN:BZ195	HRS	0		TSN 0				
WC#: 32.140	AFL	0						

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 32 - LANDING GEAR								
PROC. REF: AMM GENERIC 2PROC. REF: AMM GENERIC 2								
322221	NOSE LANDING GEAR STRUT SECONDARY DOOR							Component ATA:32
PN:FGFB291400	MOS/MSC	02-Feb-96	O/C					
SN:ARG188	HRS	0		TSN 0				
WC#: 32.140	AFL	0						
PROC. REF: AMM GENERIC 2PROC. REF: AMM GENERIC 2								
322231	LH NOSE LANDING GEAR DOOR							Component ATA:32
PN:FGFB291100	MOS/MSC	02-Feb-96	O/C					
SN:BZ191	HRS	0		TSN 0				
WC#: 32.150	AFL	0						
PROC. REF: AMM GENERIC 2PROC. REF: AMM GENERIC 2								
322241	RH NOSE LANDING GEAR DOOR							Component ATA:32
PN:FGFB291200	MOS/MSC	02-Feb-96	O/C					
SN:BZ198	HRS	0		TSN 0				
WC#: 32.150	AFL	0						
PROC. REF: AMM GENERIC 2PROC. REF: AMM GENERIC 2								
322A01 U	ELECT NLG LOWER HARNESS							Component ATA:32
PN:D23284000-2	MOS/MSC	10-May-17	O/C					
SN:B357	HRS	6735.6						
	AFL	3873						
323101	GEAR/DOOR CONTROL							Component ATA:32
PN:BHC1031-2	MOS/MSC	02-Feb-96	O/C					
SN:207	HRS	0		TSN 0				
WC#: 32.200	AFL	0						
PROC. REF: AMM GENERIC 2PROC. REF: AMM GENERIC 2								
323121	GEAR EXTENSION CONTROL ELECTRIC VALVE							Component ATA:32
PN:PN	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 32.210	AFL	0						

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 32 - LANDING GEAR								
PROC. REF: AMM GENERIC 2PROC. REF: AMM GENERIC 2								
323131	GEAR RETRACTION CONTROL ELECTRIC VALVE							Component ATA:32
PN:PN	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 32.210	AFL	0						
PROC. REF: AMM GENERIC 2PROC. REF: AMM GENERIC 2								
323141	DOOR OPENING CONTROL ELECTRIC VALVE							Component ATA:32
PN:PN	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 32.220	AFL	0						
PROC. REF: AMM GENERIC 2PROC. REF: AMM GENERIC 2								
323151	DOOR CLOSING CONTROL ELECTRIC VALVE							Component ATA:32
PN:PN	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 32.220	AFL	0						
PROC. REF: AMM GENERIC 2PROC. REF: AMM GENERIC 2								
323161	GEAR ELECTRO DISTRIBUTOR							Component ATA:32
PN:PN	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 32.230	AFL	0						
PROC. REF: AMM GENERIC 2PROC. REF: AMM GENERIC 2								
323181	DOOR ELECTRO DISTRIBUTOR							Component ATA:32
PN:PN	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 32.230	AFL	0						
PROC. REF: AMM GENERIC 2PROC. REF: AMM GENERIC 2								
323201	MAIN LANDING GEAR DOOR ACTUATOR RESTRICTOR VALVE							Component ATA:32
PN:PN	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 32.230	AFL	0						

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 32 - LANDING GEAR								
PROC. REF: AMM GENERIC 2PROC. REF: AMM GENERIC 2								
323231	SHUTTLE VALVE PROTECTION CHECK VALVE							Component ATA:32
PN:C24816000	MOS/MSC	02-Feb-96	O/C					
SN:344	HRS	0		TSN 0				
WC#: 32.240	AFL	0						
PROC. REF: AMM GENERIC 2PROC. REF: AMM GENERIC 2								
323241	LH MAIN LANDING GEAR ACTUATOR EXTENSION RESTRICTOR VALVE							Component ATA:32
PN:A24508-5220	MOS/MSC	02-Feb-96	O/C					
SN:H1510	HRS	0		TSN 0				
WC#: 32.250	AFL	0						
PROC. REF: AMM GENERIC 2PROC. REF: AMM GENERIC 2								
323251	RH MAIN LANDING GEAR ACTUATOR EXTENSION RESTRICTOR VALVE							Component ATA:32
PN:A24508-5220	MOS/MSC	02-Feb-96	O/C					
SN:H1509	HRS	0		TSN 0				
WC#: 32.250	AFL	0						
PROC. REF: AMM GENERIC 2PROC. REF: AMM GENERIC 2								
323261	LH MAIN LANDING GEAR ACTUATOR RETRACTION RESTRICTOR VALVE							Component ATA:32
PN:A24510-5220	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 32.260	AFL	0						
PROC. REF: AMM GENERIC 2PROC. REF: AMM GENERIC 2								
323271	RH MAIN LANDING GEAR ACTUATOR RETRACTION RESTRICTOR VALVE							Component ATA:32
PN:A24510-5220	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 32.260	AFL	0						
PROC. REF: AMM GENERIC 2PROC. REF: AMM GENERIC 2								
323281	LH MAIN LANDING GEAR ACTUATOR DOOR OPENING RESTRICTOR VALVE							Component ATA:32
PN:A24506-5200	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 32.270	AFL	0						

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 32 - LANDING GEAR								
PROC. REF: AMM GENERIC 2PROC. REF: AMM GENERIC 2								
323291	RH MAIN LANDING GEAR ACTUATOR DOOR OPENING RESTRICTOR VALVE							Component ATA:32
PN:A24506-5200	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 32.270	AFL	0						
PROC. REF: AMM GENERIC 2PROC. REF: AMM GENERIC 2								
323331	NOSE LANDING GEAR UNLOCKING RESTRICTOR VALVE							Component ATA:32
PN:A24508-5090	MOS/MSC	02-Feb-96	O/C					
SN:H1438	HRS	0		TSN 0				
WC#: 32.290	AFL	0						
PROC. REF: AMM GENERIC 2PROC. REF: AMM GENERIC 2								
323341	NOSE LANDING GEAR TELESCOPIC STRUT UNLOCKING RESTRICTOR VALVE							Component ATA:32
PN:A24508-5180	MOS/MSC	02-Feb-96	O/C					
SN:H1441	HRS	0		TSN 0				
WC#: 32.290	AFL	0						
PROC. REF: AMM GENERIC 2PROC. REF: AMM GENERIC 2								
323551	NOSE LANDING GEAR SWIVEL COUPLING							Component ATA:32
PN:C24266-1	MOS/MSC	30-Jan-04	O/C					
SN:H665	HRS	3657						
WC#: 32.320	AFL	1899						
PROC. REF: AMM GENERIC 2PROC. REF: AMM GENERIC 2								
323721	LH MAIN LANDING GEAR WHEEL WELL PROXIMITY DETECTOR							Component ATA:32
PN:PN	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 32.380	AFL	0						
PROC. REF: AMM GENERIC 2PROC. REF: AMM GENERIC 2								
323731	RH MAIN LANDING GEAR WHEEL WELL PROXIMITY DETECTOR							Component ATA:32
PN:PN	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 32.380	AFL	0						

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 32 - LANDING GEAR								
PROC. REF: AMM GENERIC 2PROC. REF: AMM GENERIC 2								
324451	NORMAL/EMERGENCY BRAKE DISTRIBUTOR							Component ATA:32
PN:57530-21C	MOS/MSC	02-Feb-96	O/C					
SN:125	HRS	0		TSN 0				
WC#: 32.530	AFL	0						
PROC. REF: AMM GENERIC 2PROC. REF: AMM GENERIC 2								
324461	NORMAL BRAKE ELECTRIC DISTRIBUTOR							Component ATA:32
PN:65660-1	MOS/MSC	02-Feb-96	O/C					
SN:315	HRS	0		TSN 0				
WC#: 32.530	AFL	0						
PROC. REF: AMM GENERIC 2PROC. REF: AMM GENERIC 2								
324471	NORMAL BRAKE DISTRIBUTOR RETURN CHECK VALVE							Component ATA:32
PN:A24516	MOS/MSC	02-Feb-96	O/C					
SN:FM3308	HRS	0		TSN 0				
WC#: 32.540	AFL	0						
PROC. REF: AMM GENERIC 2PROC. REF: AMM GENERIC 2								
324501	LH SERVO-VALVE RETURN CHECK VALVE							Component ATA:32
PN:A24516	MOS/MSC	02-Feb-96	O/C					
SN:FM3280	HRS	0		TSN 0				
WC#: 32.560	AFL	0						
PROC. REF: AMM GENERIC 2PROC. REF: AMM GENERIC 2								
324511	RH SERVO-VALVE RETURN CHECK VALVE							Component ATA:32
PN:A24516	MOS/MSC	02-Feb-96	O/C					
SN:FM3361	HRS	0		TSN 0				
WC#: 32.560	AFL	0						
PROC. REF: AMM GENERIC 2PROC. REF: AMM GENERIC 2								
324521	LH BRAKE NORMAL RESTRICTOR VALVE							Component ATA:32
PN:C24758140	MOS/MSC	02-Feb-96	O/C					
SN:H240	HRS	0		TSN 0				
WC#: 32.570	AFL	0						

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 32 - LANDING GEAR								
PROC. REF: AMM GENERIC 2PROC. REF: AMM GENERIC 2								
324531	RH BRAKE NORMAL RESTRICTOR VALVE							Component ATA:32
PN:C24758140	MOS/MSC	02-Feb-96	O/C					
SN:H242	HRS	0		TSN 0				
WC#: 32.570	AFL	0						
PROC. REF: AMM GENERIC 2PROC. REF: AMM GENERIC 2								
324541	LH BRAKE NORMAL PRESSURE SWITCH							Component ATA:32
PN:7G1090	MOS/MSC	24-Jan-02	O/C					
SN:89	HRS	2825		TSN 0				
WC#: 32.580	AFL	1490						
PROC. REF: AMM GENERIC 2PROC. REF: AMM GENERIC 2								
324551	RH BRAKE NORMAL PRESSURE SWITCH							Component ATA:32
PN:7G1090	MOS/MSC	16-Jan-02	O/C					
SN:88	HRS	2815						
WC#: 32.580	AFL	1484						
PROC. REF: AMM GENERIC 2PROC. REF: AMM GENERIC 2								
324561	LH BRAKING SYSTEM FILTER							Component ATA:32
PN:ADB295-4	MOS/MSC	02-Feb-96	O/C					
SN:0540	HRS	0		TSN 0				
WC#: 32.590	AFL	0						
PROC. REF: AMM GENERIC 2PROC. REF: AMM GENERIC 2								
324571	RH BRAKING SYSTEM FILTER							Component ATA:32
PN:ADB295-4	MOS/MSC	02-Feb-96	O/C					
SN:0537	HRS	0		TSN 0				
WC#: 32.590	AFL	0						
PROC. REF: AMM GENERIC 2PROC. REF: AMM GENERIC 2								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 32 - LANDING GEAR								
324577	PARKING BRAKE SELECTOR VALVE UPSTREAM FILTER							Component ATA:32
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 32.595	AFL	0		TSN 0				
	APH	0		TSN 0				
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
324578	PARKING BRAKE SELECTOR VALVE DOWNSTREAM FILTER							Component ATA:32
PN:PN	DAYS/MSC		O/C					
SN:UNKNOWN	HRS	0						
WC#: 32.595	AFL	0						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
324581	LH BRAKING SYSTEM SWIVEL COUPLING							Component ATA:32
PN:A100-24660	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 32.600	AFL	0						
PROC. REF: AMM 32-44-21-900-801	PROC. REF: AMM 32-44-21-900-801							
324591	RH BRAKING SYSTEM SWIVEL COUPLING							Component ATA:32
PN:USM1514J4G	MOS/MSC	16-Apr-02	O/C	TSR 0				
SN:22424	HRS	2933.4		TSR 0				
WC#: 32.600	AFL	1547		TSR 0				
PROC. REF: AMM 32-44-21-900-801	PROC. REF: AMM 32-44-21-900-801							
324701	EMERGENCY BRAKE ELECTRIC DISTRIBUTOR							Component ATA:32
PN:65670-1	MOS/MSC	02-Feb-96	O/C					
SN:1995A	HRS	0		TSN 0				
WC#: 32.650	AFL	0						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
324711	EMERGENCY BRAKE DISTRIBUTOR RETURN CHECK VALVE							Component ATA:32
PN:A24515	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 32.650	AFL	0						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 32 - LANDING GEAR								
324721	LH MAIN GEAR EMERGENCY SYSTEM PRESSURE SWITCH							Component ATA:32
PN:7G1108	MOS/MSC	02-Mar-00	O/C	TSN 0				
SN:302	HRS	1825		TSN 0				
WC#: 32.660	AFL	964		TSN 0				
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
324731	RH MAIN GEAR EMERGENCY SYSTEM PRESSURE SWITCH							Component ATA:32
PN:7G1108	MOS/MSC	21-Sep-00	O/C					
SN:282	HRS	2164						
WC#: 32.660	AFL	1126						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
324741	LH EMERGENCY/PARKING BRAKE SHUTTLE VALVE							Component ATA:32
PN:CN100	MOS/MSC	02-Feb-96	O/C					
SN:469	HRS	0		TSN 0				
WC#: 32.670	AFL	0						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
324751	RH EMERGENCY/PARKING BRAKE SHUTTLE VALVE							Component ATA:32
PN:CN100	MOS/MSC	02-Feb-96	O/C					
SN:470	HRS	0		TSN 0				
WC#: 32.670	AFL	0						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
324821	PARKING BRAKE ACCUMULATOR PRESSURE GAUGE							Component ATA:32
PN:18040100	MOS/MSC	02-Feb-96	O/C					
SN:35639	HRS	0		TSN 0				
WC#: 32.690	AFL	0						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
324831	PARKING BRAKE ACCUMULATOR CHECK VALVE							Component ATA:32
PN:A24515	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 32.700	AFL	0						
PROC. REF: AMM 32-42-05-900-801	PROC. REF: AMM 32-42-05-900-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 32 - LANDING GEAR								
324841	PARKING BRAKE ACCUMULATOR OVERPRESSURE VALVE							Component ATA:32
PN:D25AB1310	MOS/MSC	09-Apr-13	O/C	TSO 0				
SN:26	HRS	5601.9		TSO 0				
WC#: 32.700	AFL	3138		TSO 0				
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
325111	STEERING AMPLIFIER							Component ATA:32
PN:C24242010	MOS/MSC	02-Feb-96	O/C					
SN:H364	HRS	0		TSN 0				
WC#: 32.710	AFL	0						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
325121	NOSE LANDING GEAR STEERING ACTUATOR							Component ATA:32
PN:A25455004	MOS/MSC	30-Nov-06	O/C					
SN:221	HRS	4502.9						
WC#: 32.710	AFL	2455						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
325171	STEERING ACCUMULATOR							Component ATA:32
PN:PN	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 32.730	AFL	0						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
325191	STEERING SYSTEM FILTERING ELEMENT							Component ATA:32
PN:ADB295-4	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 32.740	AFL	0						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
325201	LH NOSE LANDING GEAR STEERING SWIVEL COUPLING							Component ATA:32
PN:PN	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 32.750	AFL	0						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 32 - LANDING GEAR								
325211	RH NOSE LANDING GEAR STEERING SWIVEL COUPLING							Component ATA:32
PN:PN	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 32.750	AFL	0						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
325251	STEERING SLIDING DISTRIBUTOR VALVE							Component ATA:32
PN:65670-1	MOS/MSC	27-Jun-02	O/C	TSR 0				
SN:2605AB	HRS	3081.6		TSR 0				
WC#: 32.760	AFL	1604		TSR 0				
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
325271	STEERING SUPPLY ELECTRODISTRIBUTOR							Component ATA:32
PN:65670-1	MOS/MSC	16-Jul-02	O/C					
SN:2606AB	HRS	3122.9						
WC#: 32.760	AFL	1615						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
32A001 U	NOSE SCISSORS CABLE ASSY							Component ATA:32
PN:D62676	MOS/MSC	18-Dec-17	O/C	TSN 24				
SN:UNKNOWN	HRS	6944.8						
	AFL	4008						
A 53-50-12	DATA PLATE - DAMAGE DATA							Service ATA:32
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 53-50-12	PROC. REF: SRM 53-50-12							
A 53-50-13	FRAME 33 INSIDE APU INLET WELL - DAMAGE DATA							Service ATA:32
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 53-50-13	PROC. REF: SRM 53-50-13							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 33 - LIGHTS								
113A01 U	FORWARD NO SMOKING/FASTEN SEAT BELT SIGN							Component ATA:33
PN:W5401RL	MOS/MSC	30-Jul-99	O/C					
SN:UNKNOWN	HRS	1585						
	AFL	823						
33-00-00-710-802-01	OPERATIONAL TEST OF THE INTERIOR LIGHTING SYSTEMS - PILOT READING LIGHT (L3LC)							Service ATA:33
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 33-00-00-710-802PROC. REF: AMM 33-00-00-710-802								
33-00-00-710-802-02	OPERATIONAL TEST OF THE INTERIOR LIGHTING SYSTEMS - COPILOT READING LIGHT (R3LC)							Service ATA:33
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 33-00-00-710-802PROC. REF: AMM 33-00-00-710-802								
33-00-00-710-802-03	OPERATIONAL TEST OF THE INTERIOR LIGHTING SYSTEMS - LH CIRCUIT BREAKER PANEL SPOTLIGHT (L5LC)							Service ATA:33
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 33-00-00-710-802PROC. REF: AMM 33-00-00-710-802								
33-00-00-710-802-04	OPERATIONAL TEST OF THE INTERIOR LIGHTING SYSTEMS - RH CIRCUIT BREAKER PANEL SPOTLIGHT (R5LC)							Service ATA:33
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 33-00-00-710-802PROC. REF: AMM 33-00-00-710-802								
33-00-00-710-802-05	OPERATIONAL TEST OF THE INTERIOR LIGHTING SYSTEMS - OVERHEAD PANEL LIGHTED FACE (14LC)							Service ATA:33
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 33-00-00-710-802PROC. REF: AMM 33-00-00-710-802								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 33 - LIGHTS								
33-00-00-710-802-06	OPERATIONAL TEST OF THE INTERIOR LIGHTING SYSTEMS - LH RHEOSTAT SUPPORT PLATE (L15LC)							Service ATA:33
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 33-00-00-710-802	PROC. REF: AMM 33-00-00-710-802							
33-00-00-710-802-07	OPERATIONAL TEST OF THE INTERIOR LIGHTING SYSTEMS - RH RHEOSTAT SUPPORT PLATE (R15LC)							Service ATA:33
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 33-00-00-710-802	PROC. REF: AMM 33-00-00-710-802							
33-00-00-710-802-08	OPERATIONAL TEST OF THE INTERIOR LIGHTING SYSTEMS - PILOT GLARESHIELD TUBE (L24LC)							Service ATA:33
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 33-00-00-710-802	PROC. REF: AMM 33-00-00-710-802							
33-00-00-710-802-09	OPERATIONAL TEST OF THE INTERIOR LIGHTING SYSTEMS - COPILOT GLARESHIELD TUBE (R24LC)							Service ATA:33
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 33-00-00-710-802	PROC. REF: AMM 33-00-00-710-802							
33-00-00-710-802-10	OPERATIONAL TEST OF THE INTERIOR LIGHTING SYSTEMS - LIGHT STRIP (L25LC)							Service ATA:33
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 33-00-00-710-802	PROC. REF: AMM 33-00-00-710-802							
33-00-00-710-802-11	OPERATIONAL TEST OF THE INTERIOR LIGHTING SYSTEMS - LIGHT STRIP (M25LC)							Service ATA:33
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 33-00-00-710-802	PROC. REF: AMM 33-00-00-710-802							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 33 - LIGHTS								
33-00-00-710-802-12	OPERATIONAL TEST OF THE INTERIOR LIGHTING SYSTEMS - LIGHT STRIP (R25LC)							Service ATA:33
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 33-00-00-710-802	PROC. REF: AMM 33-00-00-710-802							
33-00-00-710-802-13	OPERATIONAL TEST OF THE INTERIOR LIGHTING SYSTEMS - PILOT DOME LIGHT (L7LH)							Service ATA:33
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 33-00-00-710-802	PROC. REF: AMM 33-00-00-710-802							
33-00-00-710-802-14	OPERATIONAL TEST OF THE INTERIOR LIGHTING SYSTEMS - COPILOT DOME LIGHT (R7LH)							Service ATA:33
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 33-00-00-710-802	PROC. REF: AMM 33-00-00-710-802							
33-00-00-710-802-15	OPERATIONAL TEST OF THE INTERIOR LIGHTING SYSTEMS - STEP SPOTLIGHT (175LE)							Service ATA:33
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 33-00-00-710-802	PROC. REF: AMM 33-00-00-710-802							
33-00-00-710-802-16	OPERATIONAL TEST OF THE INTERIOR LIGHTING SYSTEMS - STEP SPOTLIGHT (176LE)							Service ATA:33
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 33-00-00-710-802	PROC. REF: AMM 33-00-00-710-802							
33-00-00-710-802-17	OPERATIONAL TEST OF THE INTERIOR LIGHTING SYSTEMS - STEP SPOTLIGHT (177LE)							Service ATA:33
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 33-00-00-710-802	PROC. REF: AMM 33-00-00-710-802							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 33 - LIGHTS								
33-00-00-710-802-18	OPERATIONAL TEST OF THE INTERIOR LIGHTING SYSTEMS - STEP SPOTLIGHT (178LE)							Service ATA:33
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 33-00-00-710-802	PROC. REF: AMM 33-00-00-710-802							
33-00-00-710-802-19	OPERATIONAL TEST OF THE INTERIOR LIGHTING SYSTEMS - STEP SPOTLIGHT (179LE)							Service ATA:33
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 33-00-00-710-802	PROC. REF: AMM 33-00-00-710-802							
33-10-07-900-801-01	REMOVAL/INSTALLATION OF THE COCKPIT DOME LIGHTS - PILOT DOME LIGHT (L7LH)							Component ATA:33
PN:35-43-1	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 33.020	AFL	0						
PROC. REF: AMM 33-10-07-900-801	PROC. REF: AMM 33-10-07-900-801							
33-10-07-900-801-02	REMOVAL/INSTALLATION OF THE COCKPIT DOME LIGHTS - COPILOT DOME LIGHT (R7LH)							Component ATA:33
PN:35-43-1	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 33.020	AFL	0						
PROC. REF: AMM 33-10-07-900-801	PROC. REF: AMM 33-10-07-900-801							
33-10-09-960-801-01	REPLACEMENT OF THE GLARESHIELD LIGHTS - PILOT GLARESHIELD TUBE (L24LC)							Service ATA:33
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 33-10-09-960-801	PROC. REF: AMM 33-10-09-960-801							
33-10-09-960-801-02	REPLACEMENT OF THE GLARESHIELD LIGHTS - COPILOT GLARESHIELD TUBE (R24LC)							Service ATA:33
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 33-10-09-960-801	PROC. REF: AMM 33-10-09-960-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 33 - LIGHTS								
33-10-17-900-801-01	REMOVAL / INSTALLATION OF THE CIRCUIT BREAKER PANEL SPOTLIGHTS - LH CIRCUIT BREAKER PANEL SPOTLIGHT (L5LC)							Component ATA:33
PN:4X650	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 33.030	AFL	0						
PROC. REF: AMM 33-10-17-900-801	PROC. REF: AMM 33-10-17-900-801							
33-10-17-900-801-02	REMOVAL / INSTALLATION OF THE CIRCUIT BREAKER PANEL SPOTLIGHTS - RH CIRCUIT BREAKER PANEL SPOTLIGHT (R5LC)							Component ATA:33
PN:4X650	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 33.030	AFL	0						
PROC. REF: AMM 33-10-17-900-801	PROC. REF: AMM 33-10-17-900-801							
33-20-00-200-801-01	INSPECTION OF "ALC" LIGHTING TUBES							Service ATA:33
	MOS/MSC	28-Sep-18	O/C					
	HRS	7256.1						
WC#: 33.085	AFL	4197						
PROC. REF: AMM 33-20-00-200-801	PROC. REF: AMM 33-20-00-200-801							
33-20-00-200-802-01	CHECK OF THE CONNECTION OF "SELA" LIGHTING TUBES							Service ATA:33
	MOS/MSC	02-Feb-96	N/A					
	HRS	0						
WC#: 33.290	AFL	0						
PROC. REF: AMM 33-20-00-200-802	PROC. REF: AMM 33-20-00-200-802							
33-30-01-710-801-01	OPERATIONAL TEST OF THE NOSE CONE, BAGGAGE AND REAR COMPARTMENT LIGHTING - LH REAR COMPARTMENT DOME LIGHT (L4LH)							Service ATA:33
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 33-30-01-710-801	PROC. REF: AMM 33-30-01-710-801							
33-30-01-710-801-02	OPERATIONAL TEST OF THE NOSE CONE, BAGGAGE AND REAR COMPARTMENT LIGHTING - RH REAR COMPARTMENT DOME LIGHT (R4LH)							Service ATA:33
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 33-30-01-710-801	PROC. REF: AMM 33-30-01-710-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 33 - LIGHTS								
33-30-01-710-801-03	OPERATIONAL TEST OF THE NOSE CONE, BAGGAGE AND REAR COMPARTMENT LIGHTING - BAGGAGE COMPARTMENT DOME LIGHT (5LH)							Service ATA:33
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 33-30-01-710-801	PROC. REF: AMM 33-30-01-710-801							
33-40-00-710-801-01	OPERATIONAL TEST OF THE EXTERIOR LIGHTING - LH NAVIGATION LIGHT (28L)							Service ATA:33
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 33-40-00-710-801	PROC. REF: AMM 33-40-00-710-801							
33-40-00-710-801-02	OPERATIONAL TEST OF THE EXTERIOR LIGHTING - RH NAVIGATION LIGHT (29L)							Service ATA:33
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 33-40-00-710-801	PROC. REF: AMM 33-40-00-710-801							
33-40-00-710-801-03	OPERATIONAL TEST OF THE EXTERIOR LIGHTING - LH NAVIGATION LIGHT (L3LJ)							Service ATA:33
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 33-40-00-710-801	PROC. REF: AMM 33-40-00-710-801							
33-40-00-710-801-04	OPERATIONAL TEST OF THE EXTERIOR LIGHTING - RH NAVIGATION LIGHT (R3LJ)							Service ATA:33
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 33-40-00-710-801	PROC. REF: AMM 33-40-00-710-801							
33-40-00-710-801-05	OPERATIONAL TEST OF THE EXTERIOR LIGHTING - REAR WHITE NAVIGATION/ANTI-COLLISION LIGHT (8LX)							Service ATA:33
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 33-40-00-710-801	PROC. REF: AMM 33-40-00-710-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 33 - LIGHTS								
33-40-00-710-801-06	OPERATIONAL TEST OF THE EXTERIOR LIGHTING - LH WING WHITE ANTI-COLLISION LIGHT (L23LJ)							Service ATA:33
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 33-40-00-710-801	PROC. REF: AMM 33-40-00-710-801							
33-40-00-710-801-07	OPERATIONAL TEST OF THE EXTERIOR LIGHTING - RH WING WHITE ANTI-COLLISION LIGHT (R23LJ)							Service ATA:33
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 33-40-00-710-801	PROC. REF: AMM 33-40-00-710-801							
33-40-00-710-801-08	OPERATIONAL TEST OF THE EXTERIOR LIGHTING - UPPER ANTI-COLLISION LIGHT (4LX)							Service ATA:33
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 33-40-00-710-801	PROC. REF: AMM 33-40-00-710-801							
33-40-00-710-801-09	OPERATIONAL TEST OF THE EXTERIOR LIGHTING - BELLY ANTI-COLLISION LIGHT (6LX)							Service ATA:33
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 33-40-00-710-801	PROC. REF: AMM 33-40-00-710-801							
33-40-00-710-801-10	OPERATIONAL TEST OF THE EXTERIOR LIGHTING - LH LANDING LIGHT (L3LM)							Service ATA:33
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 33-40-00-710-801	PROC. REF: AMM 33-40-00-710-801							
33-40-00-710-801-11	OPERATIONAL TEST OF THE EXTERIOR LIGHTING - RH LANDING LIGHT (R3LM)							Service ATA:33
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 33-40-00-710-801	PROC. REF: AMM 33-40-00-710-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 33 - LIGHTS								
33-40-00-710-801-12	OPERATIONAL TEST OF THE EXTERIOR LIGHTING - TAXI LIGHT (4LR)							Service ATA:33
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 33-40-00-710-801	PROC. REF: AMM 33-40-00-710-801							
33-40-00-710-801-13	OPERATIONAL TEST OF THE EXTERIOR LIGHTING - LH WING ICE DETECTION LIGHT (L33LJ)							Service ATA:33
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 33-40-00-710-801	PROC. REF: AMM 33-40-00-710-801							
33-40-00-710-801-14	OPERATIONAL TEST OF THE EXTERIOR LIGHTING - RH WING ICE DETECTION LIGHT (R33LJ)							Service ATA:33
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 33-40-00-710-801	PROC. REF: AMM 33-40-00-710-801							
33-40-00-710-801-15	OPERATIONAL TEST OF THE EXTERIOR LIGHTING - LH LOGO LIGHT (L14LJ)							Service ATA:33
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 33-40-00-710-801	PROC. REF: AMM 33-40-00-710-801							
33-40-00-710-801-16	OPERATIONAL TEST OF THE EXTERIOR LIGHTING - RH LOGO LIGHT (R14LJ)							Service ATA:33
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 33-40-00-710-801	PROC. REF: AMM 33-40-00-710-801							
33-40-00-710-801-17	OPERATIONAL TEST OF THE EXTERIOR LIGHTING - LH UPPER LOGO LIGHT (L310LX)							Service ATA:33
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 33-40-00-710-801	PROC. REF: AMM 33-40-00-710-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 33 - LIGHTS								
33-40-00-710-801-18	OPERATIONAL TEST OF THE EXTERIOR LIGHTING - RH UPPER LOGO LIGHT (R310LX)							Service ATA:33
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 33-40-00-710-801	PROC. REF: AMM 33-40-00-710-801							
33-40-00-710-801-19	OPERATIONAL TEST OF THE EXTERIOR LIGHTING - LH LOWER LOGO LIGHT (L320LX)							Service ATA:33
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 33-40-00-710-801	PROC. REF: AMM 33-40-00-710-801							
33-40-00-710-801-20	OPERATIONAL TEST OF THE EXTERIOR LIGHTING - RH LOWER LOGO LIGHT (R320LX)							Service ATA:33
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 33-40-00-710-801	PROC. REF: AMM 33-40-00-710-801							
33-40-00-720-801-01	FUNCTIONAL TEST OF THE EXTERIOR LIGHTS WITH LED TECHNOLOGY - TAXI LIGHT (4LR)							Service ATA:33
	MOS/MSC	02-Feb-96	N/A					
	HRS	0						
	AFL	0						
PROC. REF: AMM 33-40-00-720-801	PROC. REF: AMM 33-40-00-720-801							
33-40-01-900-801-01	REMOVAL / INSTALLATION OF THE WING NAVIGATION LIGHTS - LH NAVIGATION LIGHT (L3LJ) OR (L3LJ) / (28L)							Component ATA:33
PN:30-1205-1	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 33.120	AFL	0						
PROC. REF: AMM 33-40-01-900-801	PROC. REF: AMM 33-40-01-900-801							
33-40-01-900-801-02	REMOVAL / INSTALLATION OF THE WING NAVIGATION LIGHTS - RH NAVIGATION LIGHT (R3LJ) OR (R3LJ) / (29L)							Component ATA:33
PN:30-1205-2	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 33.120	AFL	0						
PROC. REF: AMM 33-40-01-900-801	PROC. REF: AMM 33-40-01-900-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 33 - LIGHTS								
33-40-07-900-801-01	REMOVAL / INSTALLATION OF THE WHITE REAR NAVIGATION / ANTI-COLLISION LIGHT - WHITE REAR NAVIGATION/ANTI-COLLISION LIGHT (8LX)							Component ATA:33
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 33-40-07-900-801	PROC. REF: AMM 33-40-07-900-801							
33-40-07-960-802-01	REPLACEMENT OF THE WHITE REAR NAVIGATION/ANTI-COLLISION LIGHT BULBS - WHITE REAR NAVIGATION/ANTI-COLLISION LIGHT (8LX) BULB(S)							Service ATA:33
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 33-40-07-960-802	PROC. REF: AMM 33-40-07-960-802							
33-40-09-900-802-01	REMOVAL / INSTALLATION OF UPPER ANTI-COLLISION LIGHT - UPPER ANTI-COLLISION LIGHT (4LX)							Component ATA:33
PN:01-0790044-09	MOS/MSC	02-Jun-96	O/C					
SN:00699	HRS	32		TSN 0				
WC#: 33.190	AFL	12						
PROC. REF: AMM 33-40-09-900-802	PROC. REF: AMM 33-40-09-900-802							
33-40-09-960-801-01	REPLACEMENT OF UPPER ANTI-COLLISION LIGHT BULB (WHELEN) - UPPER ANTI-COLLISION LIGHT (4LX) BULB							Service ATA:33
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 33-40-09-960-801	PROC. REF: AMM 33-40-09-960-801							
33-40-09-960-802-01	REPLACEMENT OF UPPER ANTI-COLLISION LIGHT FLASH TUBE (GRIMES) - UPPER ANTI-COLLISION LIGHT (4LX) FLASH TUBE							Service ATA:33
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 33-40-09-960-802	PROC. REF: AMM 33-40-09-960-802							
33-40-09-960-803-01	REPLACEMENT OF LOWER ANTICOLLISION LIGHT FLASH TUBE (LABINAL) - BELLY ANTI-COLLISION LIGHT (6LX) FLASH TUBE							Service ATA:33
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 33-40-09-960-803	PROC. REF: AMM 33-40-09-960-803							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 33 - LIGHTS								
33-40-31-960-801-01	REPLACEMENT OF THE FLASH TUBE OF THE WING WHITE ANTI-COLLISION LIGHT - FLASH TUBE OF LH WHITE WING ANTI-COLLISION LIGHT (L23LJ)							Service ATA:33
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 33-40-31-960-801	PROC. REF: AMM 33-40-31-960-801							
33-40-31-960-801-02	REPLACEMENT OF THE FLASH TUBE OF THE WING WHITE ANTI-COLLISION LIGHT - FLASH TUBE OF RH WHITE WING ANTI-COLLISION LIGHT (R23LJ)							Service ATA:33
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 33-40-31-960-801	PROC. REF: AMM 33-40-31-960-801							
33-40-31-960-802-01	REPLACEMENT OF THE WING WHITE ANTI-COLLISION LIGHTS - LH WING WHITE ANTI-COLLISION LIGHT (L23LJ)							Service ATA:33
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 33-40-31-960-802	PROC. REF: AMM 33-40-31-960-802							
33-40-31-960-802-02	REPLACEMENT OF THE WING WHITE ANTI-COLLISION LIGHTS - RH WING WHITE ANTI-COLLISION LIGHT (R23LJ)							Service ATA:33
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 33-40-31-960-802	PROC. REF: AMM 33-40-31-960-802							
33-40-33-900-801-01	REMOVAL / INSTALLATION OF THE LOGO LIGHTS - LH LOGO LIGHT (L14LJ)							Component ATA:33
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 33-40-33-900-801, AMM 33-40-33-900-801	PROC. REF: AMM 33-40-33-900-801, AMM 33-40-33-900-801							
33-40-33-900-801-02	REMOVAL / INSTALLATION OF THE LOGO LIGHTS - RH LOGO LIGHT (R14LJ)							Component ATA:33
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 33-40-33-900-801, AMM 33-40-33-900-801	PROC. REF: AMM 33-40-33-900-801, AMM 33-40-33-900-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 33 - LIGHTS								
33-40-33-960-801-01	REPLACEMENT OF THE LOGO LIGHT BULB - LH LOGO LIGHT (L14LJ) BULB							Service ATA:33
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 33-40-33-960-801, AMM 33-40-33-960-801PROC. REF: AMM 33-40-33-960-801, AMM 33-40-33-960-801								
33-40-33-960-801-02	REPLACEMENT OF THE LOGO LIGHT BULB - RH LOGO LIGHT (R14LJ) BULB							Service ATA:33
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 33-40-33-960-801, AMM 33-40-33-960-801PROC. REF: AMM 33-40-33-960-801, AMM 33-40-33-960-801								
33-40-33-960-801-03	REPLACEMENT OF THE LOGO LIGHT BULB - LH LOWER LOGO LIGHT (L320LX) BULB							Service ATA:33
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 33-40-33-960-801, AMM 33-40-33-960-801PROC. REF: AMM 33-40-33-960-801, AMM 33-40-33-960-801								
33-40-33-960-801-04	REPLACEMENT OF THE LOGO LIGHT BULB - RH LOWER LOGO LIGHT (R320LX) BULB							Service ATA:33
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 33-40-33-960-801, AMM 33-40-33-960-801PROC. REF: AMM 33-40-33-960-801, AMM 33-40-33-960-801								
33-40-37-900-801-01	REMOVAL / INSTALLATION OF THE LANDING LIGHTS - LH LANDING LIGHT (L3LM)							Component ATA:33
PN:4240531	MOS/MSC	22-Jan-06	O/C	TSN 0				
SN:UNKNOWN	HRS	4266.8		TSN 0				
WC#: 33.170	AFL	2341		TSN 0				
PROC. REF: AMM 33-40-37-900-801PROC. REF: AMM 33-40-37-900-801								
33-40-37-900-801-02	REMOVAL / INSTALLATION OF THE LANDING LIGHTS - RH LANDING LIGHT (R3LM)							Component ATA:33
PN:Q4559	MOS/MSC	28-Aug-17	O/C					
SN:N/A	HRS	6843						
WC#: 33.170	AFL	3931						
PROC. REF: AMM 33-40-37-900-801PROC. REF: AMM 33-40-37-900-801								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 33 - LIGHTS								
33-40-37-960-801-01	REPLACEMENT OF THE LANDING LIGHT OPTICAL UNITS - LH LANDING LIGHT (L3LM) OPTICAL UNIT							Service ATA:33
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 33-40-37-960-801	PROC. REF: AMM 33-40-37-960-801							
33-40-37-960-801-02	REPLACEMENT OF THE LANDING LIGHT OPTICAL UNITS - RH LANDING LIGHT (R3LM) OPTICAL UNIT							Service ATA:33
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 33-40-37-960-801	PROC. REF: AMM 33-40-37-960-801							
33-40-41-820-801-01	ADJUSTMENT OF THE TAXI LIGHT - TAXI LIGHT (4LR)							Service ATA:33
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 33-40-41-820-801	PROC. REF: AMM 33-40-41-820-801							
33-40-41-900-801-01	REMOVAL / INSTALLATION OF THE TAXI LIGHT - TAXI LIGHT (4LR)							Component ATA:33
PN:4060622	MOS/MSC	02-Feb-96	O/C					
SN:72722	HRS	0		TSN 0				
WC#: 33.180	AFL	0						
PROC. REF: AMM 33-40-41-900-801	PROC. REF: AMM 33-40-41-900-801							
33-40-41-960-801-01	REPLACEMENT OF THE TAXI LIGHT BULB - TAXI LIGHT (4LR) BULB							Service ATA:33
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 33-40-41-960-801	PROC. REF: AMM 33-40-41-960-801							
33-40-49-900-801-01	REMOVAL / INSTALLATION OF THE LANDING LIGHT "PULSE" MODE CONTROL BOX - LANDING LIGHT "PULSE" MODE CONTROL BOX (12LM)							Component ATA:33
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 33-40-49-900-801	PROC. REF: AMM 33-40-49-900-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 33 - LIGHTS								
33-40-53-960-801-01		REPLACEMENT OF THE WHITE REAR ANTI-COLLISION LIGHT POWER SUPPLY BOX - REAR WHITE ANTI-COLLISION LIGHT POWER SUPPLY BOX (7LX)						Component ATA:33
PN:6480702	MOS/MSC	08-Oct-19	O/C	TSN 0				
SN:839	HRS	7496		TSN 0				
WC#: 33.210	AFL	4358		TSN 0				
PROC. REF: AMM 33-40-53-960-801	PROC. REF: AMM 33-40-53-960-801							
33-40-65-960-801-01		REPLACEMENT OF THE WING ANTI-COLLISION LIGHT POWER SUPPLY BOXES						Service ATA:33
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 33-40-65-960-801	PROC. REF: AMM 33-40-65-960-801							
33-50-00-710-804-01 S		OPERATIONAL TEST OF THE EMERGENCY LIGHTING SYSTEM - EMERGENCY LIGHTING SYSTEM						Service ATA:33
	MOS	10-Oct-23						
	HRS	8437.6	4800 (+40)					
	AFL	4993						
								PKG:23
PROC. REF: AMM 33-50-00-710-804	PROC. REF: AMM 33-50-00-710-804							
33-50-05-350-801-01		RESTORATION OF THE DME EF-2C RECHARGEABLE FLASHLIGHTS (OVERHAUL) - FLASH LIGHT (2LT)						Service ATA:33
PN:P2-07-0025-001	MOS/MSC	07-Oct-24	O/C					
SN:UNKNOWN	HRS	8507.6						
	AFL	5038						
PROC. REF: AMM 33-50-05-350-801	PROC. REF: AMM 33-50-05-350-801							
33-50-05-350-801-02		RESTORATION OF THE DME EF-2C RECHARGEABLE FLASHLIGHTS (OVERHAUL) - FLASH LIGHT (3LT)						Service ATA:33
PN:P2-07-0022-001	MOS/MSC		O/C					
SN:N/A	HRS							
	AFL							
PROC. REF: AMM 33-50-05-350-801	PROC. REF: AMM 33-50-05-350-801							
33-50-05-350-803-01		RESTORATION OF THE AIR LITE 2R LED RECHARGEABLE FLASHLIGHTS (OVERHAUL) - FLASH LIGHT (2LT)						Service ATA:33
PN:P2-07-0025-001	MOS	07-Oct-24	12 (+3%)		07-Oct-25	18-Oct-25	42 d (+11)	
SN:UNKNOWN	HRS	8507.6						
	AFL	5038						
PROC. REF: AMM 33-50-05-350-803	PROC. REF: AMM 33-50-05-350-803							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 33 - LIGHTS								
33-50-05-350-803-02	RESTORATION OF THE AIR LITE 2R LED RECHARGEABLE FLASHLIGHTS (OVERHAUL) - FLASH LIGHT (3LT)							Service ATA:33
PN:P2-07-0022-001	MOS	29-Jul-25	12 (+3%)		29-Jul-26	09-Aug-26	337 d (+11)	
SN:N/A	HRS	8559.4						
	AFL	5068						
PROC. REF: AMM 33-50-05-350-803	PROC. REF: AMM 33-50-05-350-803							
33-50-05-350-820-01	RESTORATION OF THE NON-CHARGEABLE FLASHLIGHTS (OVERHAUL) - FLASH LIGHT (2LT)							Service ATA:33
PN:P2-07-0025-001	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0						
	AFL	0						
	APH	0						
PROC. REF: AMM 33-50-05-350-820	PROC. REF: AMM 33-50-05-350-820							
33-50-05-350-820-02	RESTORATION OF THE NON-CHARGEABLE FLASHLIGHTS (OVERHAUL) - FLASH LIGHT (3LT)							Service ATA:33
PN:P2-07-0022-001	MOS/MSC	02-Feb-96	O/C					
SN:N/A	HRS	0						
	AFL	0						
	APH	0						
PROC. REF: AMM 33-50-05-350-820	PROC. REF: AMM 33-50-05-350-820							
33-50-05-900-801-01	PILOT FLASHLIGHT							Component ATA:33
PN:P2-07-0025-001	MOS/MSC	07-Oct-24	O/C	TSN 23				
SN:UNKNOWN	HRS	8507.6		TSN 0				
	AFL	5038		TSN 0				
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
33-50-05-900-801-02	COPILOT FLASHLIGHT							Component ATA:33
PN:P2-07-0022-001	MOS/MSC	10-Oct-23	O/C	TSO 0				
SN:N/A	HRS	8437.6		TSO 0				
	AFL	4993		TSO 0				
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 33 - LIGHTS								
33-50-05-960-801-01	DISCARD OF THE RECHARGEABLE FLASHLIGHT BATTERY - LH FLASHLIGHT BATTERY (9610ME)							Service ATA:33
PN:P2-07-0025-001	MOS	07-Oct-24	60		07-Oct-29		1503 d	
SN:UNKNOWN	HRS	8507.6						
	AFL	5038						
PROC. REF: AMM 33-50-05-960-801	PROC. REF: AMM 33-50-05-960-801							
33-50-05-960-801-02	DISCARD OF THE RECHARGEABLE FLASHLIGHT BATTERY - RH FLASHLIGHT BATTERY (9620ME)							Service ATA:33
PN:P2-07-0022-001	MOS	29-Jul-25	60		29-Jul-30		1798 d	
SN:N/A	HRS	8559.4						
	AFL	5068						
PROC. REF: AMM 33-50-05-960-801	PROC. REF: AMM 33-50-05-960-801							
33-50-33-610-801-01	SERVICING OF THE EMERGENCY POWER SUPPLIES - EPS 1 (L3LW)							Service ATA:33
PN:D734-02-001	MOS/MSC	14-Aug-20	O/C					
SN:2990071	HRS	3305.5						
WC#: 33.240	AFL	2803						
PROC. REF: AMM 33-50-33-610-801, AMM 33-50-33-610-801	PROC. REF: AMM 33-50-33-610-801, AMM 33-50-33-610-801							
33-50-33-610-801-02	SERVICING OF THE EMERGENCY POWER SUPPLIES - EPS 2 (R3LW)							Service ATA:33
PN:D734-02-001	MOS/MSC	21-Dec-21	O/C					
SN:3256/01-2008	HRS	8054.4						
WC#: 33.240	AFL	4729						
PROC. REF: AMM 33-50-33-610-801, AMM 33-50-33-610-801	PROC. REF: AMM 33-50-33-610-801, AMM 33-50-33-610-801							
33-50-33-610-801-03	SERVICING OF THE EMERGENCY POWER SUPPLIES - EPS 3 (4LW)							Service ATA:33
PN:D734-02-001	MOS/MSC	22-Mar-23	O/C					
SN:1194	HRS	8352.1						
WC#: 33.250	AFL	4919						
PROC. REF: AMM 33-50-33-610-801, AMM 33-50-33-610-801	PROC. REF: AMM 33-50-33-610-801, AMM 33-50-33-610-801							
33-50-33-610-801-04	SERVICING OF THE EMERGENCY POWER SUPPLIES - EPS 4 (20LW) (OPTIONAL)							Service ATA:33
PN:PN	MOS/MSC	02-Feb-96	N/A					
SN:NOT INSTALLED	HRS	0						
WC#: 33.130	AFL	0						
PROC. REF: AMM 33-50-33-610-801, AMM 33-50-33-610-801	PROC. REF: AMM 33-50-33-610-801, AMM 33-50-33-610-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 33 - LIGHTS								
33-50-33-900-801-01	REMOVAL / INSTALLATION OF THE EMERGENCY POWER SUPPLIES - EPS 1 (L3LW)							Component ATA:33
PN:D734-02-001	MOS/MSC	07-Oct-24	O/C	TSR 2				
SN:2990071	HRS	8507.6		TSR 0				
WC#: 33.240	AFL	5038		TSR 0				
PROC. REF: AMM 33-50-33-900-801	PROC. REF: AMM 33-50-33-900-801							
33-50-33-900-801-02	REMOVAL / INSTALLATION OF THE EMERGENCY POWER SUPPLIES - EPS 2 (R3LW)							Component ATA:33
PN:D734-02-001	MOS/MSC	07-Oct-24	O/C	TSR 2				
SN:3256/01-2008	HRS	8507.6		TSR 0				
WC#: 33.240	AFL	5038		TSR 0				
PROC. REF: AMM 33-50-33-900-801	PROC. REF: AMM 33-50-33-900-801							
33-50-33-900-801-03	REMOVAL / INSTALLATION OF THE EMERGENCY POWER SUPPLIES - EPS 3 (4LW)							Component ATA:33
PN:D734-02-001	MOS/MSC	07-Oct-24	O/C	TSO 19, TSR 2				
SN:1194	HRS	8507.6		TSO 155.5, TSR 0				
WC#: 33.250	AFL	5038		TSO 119, TSR 0				
PROC. REF: AMM 33-50-33-900-801	PROC. REF: AMM 33-50-33-900-801							
33-50-33-900-801-04	REMOVAL / INSTALLATION OF THE EMERGENCY POWER SUPPLIES - EPS 4 (20LW) (OPTIONAL)							Component ATA:33
PN:PN	MOS/MSC	02-Feb-96	O/C					
SN:NOT INSTALLED	HRS	0						
WC#: 33.130	AFL	0						
PROC. REF: AMM 33-50-33-900-801	PROC. REF: AMM 33-50-33-900-801							
33-50-37-900-801-01	REMOVAL / INSTALLATION OF THE EPS BATTERY PACKS (PAGE) - EPS 1 (L3LW) BATTERY PACK							Component ATA:33
PN:D734-02-001	MOS/MSC	07-Oct-24	O/C	TSR 2				
SN:2990071	HRS	8507.6						
	AFL	5038						
PROC. REF: AMM 33-50-37-900-801	PROC. REF: AMM 33-50-37-900-801							
33-50-37-900-801-02	REMOVAL / INSTALLATION OF THE EPS BATTERY PACKS (PAGE) - EPS 2 (R3LW) BATTERY PACK							Component ATA:33
PN:AD-C734-01-030	MOS/MSC	07-Oct-24	O/C	TSN 0				
SN:CF36701/03/23	HRS	8507.6		TSN 0				
	AFL	5038		TSN 0				
PROC. REF: AMM 33-50-37-900-801	PROC. REF: AMM 33-50-37-900-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 33 - LIGHTS								
33-50-37-900-801-03	REMOVAL / INSTALLATION OF THE EPS BATTERY PACKS (PAGE) - EPS 3 (4LW) BATTERY PACK							Component ATA:33
PN:D734-02-001	MOS/MSC	07-Oct-24	O/C	TSR 2				
SN:1194	HRS	8507.6						
	AFL	5038						
PROC. REF: AMM 33-50-37-900-801	PROC. REF: AMM 33-50-37-900-801							
33-50-37-900-801-04	REMOVAL / INSTALLATION OF THE EPS BATTERY PACKS (PAGE) - EPS 4 (20LW) (OPTIONAL) BATTERY PACK							Component ATA:33
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:NOT INSTALLED	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 33-50-37-900-801	PROC. REF: AMM 33-50-37-900-801							
33-50-37-960-802-01	DISCARD OF THE EPS BATTERY PACKS - EPS 1 (L3LW) BATTERY PACK							Service ATA:33
PN:D734-02-001	MOS	07-Oct-24	25		07-Nov-26		438 d	LIFE LIMIT
SN:2990071	HRS	8507.6						
WC#: 33.240	AFL	5038						
PROC. REF: AMM 33-50-37-960-802	PROC. REF: AMM 33-50-37-960-802							
33-50-37-960-802-02	DISCARD OF THE EPS BATTERY PACKS - EPS 2 (R3LW) BATTERY PACK							Service ATA:33
PN:AD-C734-01-030	MOS	07-Oct-24	25		07-Nov-26		438 d	LIFE LIMIT
SN:CF36701/03/23	HRS	8507.6						
WC#: 33.240	AFL	5038						
PROC. REF: AMM 33-50-37-960-802	PROC. REF: AMM 33-50-37-960-802							
33-50-37-960-802-03	DISCARD OF THE EPS BATTERY PACKS - EPS 3 (4LW) BATTERY PACK							Service ATA:33
PN:D734-02-001	MOS	07-Oct-24	25		07-Nov-26		438 d	LIFE LIMIT
SN:1194	HRS	8507.6						
WC#: 33.250	AFL	5038						
PROC. REF: AMM 33-50-37-960-802	PROC. REF: AMM 33-50-37-960-802							
33-50-37-960-802-04	DISCARD OF THE EPS BATTERY PACKS - EPS 4 (20LW) (OPTIONAL) BATTERY PACK							Service ATA:33
PN:PN	MOS/MSC		N/A					
SN:NOT INSTALLED	HRS							
WC#: 33.130	AFL							
PROC. REF: AMM 33-50-37-960-802	PROC. REF: AMM 33-50-37-960-802							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 33 - LIGHTS								
331101	PILOT LIGHTING BOX							Component ATA:33
PN:24-01	MOS/MSC	02-Feb-96	O/C					
SN:1720	HRS	0		TSN 0				
WC#: 33.010	AFL	0						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
331111	COPILOT LIGHTING BOX							Component ATA:33
PN:24-01	MOS/MSC	02-Feb-96	O/C					
SN:1754	HRS	0		TSN 0				
WC#: 33.010	AFL	0						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
331161	PILOT READING LIGHT							Component ATA:33
PN:34150-13-305	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 33.040	AFL	0						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
331171	COPILOT READING LIGHT							Component ATA:33
PN:34150-13-305	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 33.040	AFL	0						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
331181	PILOT FLUORESCENT GLARESHIELD TUBE							Component ATA:33
PN:10-501BA	MOS/MSC	07-Mar-20	O/C	TSR 0				
SN:106	HRS			TSR 0				
WC#: 33.050	AFL			TSR 0				
PROC. REF: AMM 33-10-09-960-801	PROC. REF: AMM 33-10-09-960-801							
331191	COPILOT FLUORESCENT GLARESHIELD TUBE							Component ATA:33
PN:10-501TD	MOS/MSC	12-Nov-15	O/C					
SN:195	HRS	6217.4						
WC#: 33.050	AFL	3541						
PROC. REF: AMM 33-10-09-960-801	PROC. REF: AMM 33-10-09-960-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 33 - LIGHTS								
331201	GLARESHIELD POWER SUPPLY BOX							Component ATA:33
PN:55-0520-4-3	MOS/MSC	11-Mar-20	O/C					
SN:263	HRS	7541.7						
WC#: 33.060	AFL	4391						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
331211	PILOT LIGHTING INSTRUMENT TRANSFORMER							Component ATA:33
PN:24-54-4	MOS/MSC	02-Feb-96	O/C					
SN:158	HRS	0		TSN 0				
WC#: 33.070	AFL	0						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
331221	COPILOT LIGHTING INSTRUMENT TRANSFORMER							Component ATA:33
PN:24-54-4	MOS/MSC	02-Feb-96	O/C					
SN:160	HRS	0		TSN 0				
WC#: 33.070	AFL	0						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
331231	LIGHTING PEDESTAL TRANSFORMER							Component ATA:33
PN:24-54-4	MOS/MSC	02-Feb-96	O/C					
SN:161	HRS	0		TSN 0				
WC#: 33.080	AFL	0						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
331241	OVERHEAD PANEL LIGHTING TRANSFORMER							Component ATA:33
PN:24-014	MOS/MSC	02-Feb-96	O/C					
SN:369	HRS	0		TSN 0				
WC#: 33.080	AFL	0						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
331251	CENTER INSTRUMENT PANEL LIGHTING TRANSFORMER							Component ATA:33
PN:24-57-3	MOS/MSC	02-Feb-96	O/C					
SN:77	HRS	0		TSN 0				
WC#: 33.070	AFL	0						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 33 - LIGHTS								
331A01 U	GLARE SHIELD RHEOSTAT							Component ATA:33
PN:424-22K-22K	MOS/MSC	15-Sep-19	O/C	TSN 0				
SN:833006	HRS	7479.4		TSN 0				
	AFL	4348		TSN 0				
331A02 U	PEDESTAL (22LK) RHEOSTAT							Component ATA:33
PN:419-5-10K	MOS/MSC	03-Jun-98	O/C	TSN 0				
SN:1473	HRS	967		TSN 0				
	AFL	519		TSN 0				
332A62 U	PWR SPLY,LTG CAB (7LZ12)							Component ATA:33
PN:6900054-3	MOS/MSC	01-Dec-03	O/C					
SN:4766	HRS	3612.7		TSN 0				
	AFL	1867		TSN 0				
333101	LH REAR COMPARTMENT DOME LIGHT							Component ATA:33
PN:15-0254-3	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 33.090	AFL	0						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
333111	RH REAR COMPARTMENT DOME LIGHT							Component ATA:33
PN:15-0254-3	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 33.090	AFL	0						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
333121	BAGGAGE COMPARTMENT DOME LIGHT							Component ATA:33
PN:15-0254-3	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 33.100	AFL	0						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 33 - LIGHTS								
333131	BAGGAGE COMPARTMENT SPOT LIGHT							Component ATA:33
PN:32-24	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 33.100	AFL	0						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
333141	NOSE CONE INSPECTION LIGHT							Component ATA:33
PN:B8550-1-1385	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 33.110	AFL	0						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
334131	LH WING STROBE POWER SUPPLY							Component ATA:33
PN:6480702	MOS/MSC	17-Sep-18	O/C	TSN 0				
SN:758	HRS			TSN 0				
WC#: 33.140	AFL			TSN 0				
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
334141	RH WING STROBE POWER SUPPLY							Component ATA:33
PN:39-42-3	MOS/MSC	26-Apr-02	O/C	TSN 0				
SN:2154	HRS	2938		TSN 0				
WC#: 33.150	AFL	1549		TSN 0				
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
334151	LH WING STROBE LIGHT							Component ATA:33
PN:39-28-21	MOS/MSC	09-Apr-01	O/C	TSN 0				
SN:1524	HRS	2401		TSN 0				
WC#: 33.140	AFL	1261		TSN 0				
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
334161	RH WING STROBE LIGHT							Component ATA:33
PN:39-28-21	DAYS/MSC	14-Aug-20	O/C					
SN:279	HRS							
WC#: 33.150	AFL							
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 33 - LIGHTS								
334171	LH ICE DETECTION SPOT LIGHT							Component ATA:33
PN:4371567	MOS/MSC	05-Dec-18	O/C	TSR 14				
SN:100090	HRS	7304.2		TSN 628, TSR 0				
WC#: 33.160	AFL	4233		TSR 0				
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
334181	RH ICE DETECTION SPOT LIGHT							Component ATA:33
PN:30-1361-10	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 33.160	AFL	0						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
334231	TAXI LIGHT PROXIMITY DETECTOR							Component ATA:33
PN:84739702	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 33.180	AFL	0						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
334251	VERTICAL STABILIZER ANTI-COLLISION POWER SUPPLY							Component ATA:33
PN:60-2667-3	MOS/MSC	02-Jun-96	O/C					
SN:NOT INST.	HRS	32						
WC#: 33.190	AFL	12						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
334271	FUSELAGE ANTI-COLLISION POWER SUPPLY							Component ATA:33
PN:39-44-31	MOS/MSC	04-Sep-18	O/C	TSN 0				
SN:2305	HRS	7238.1		TSN 0				
WC#: 33.200	AFL	4188		TSN 0				
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
334281	FUSELAGE ANTI-COLLISION LIGHT							Component ATA:33
PN:39-59-2	MOS/MSC	11-Mar-02	O/C	TSN 12				
SN:445	HRS	2909.3		TSN 0				
WC#: 33.200	AFL	1532		TSN 0				
PROC. REF: AMM 33-40-09-960-803	PROC. REF: AMM 33-40-09-960-803							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 33 - LIGHTS								
334301	REAR STROBE LIGHT							Component ATA:33
PN:6480651	MOS/MSC	08-Oct-19	O/C	TSN 0				
SN:488	HRS	7496		TSN 0				
WC#: 33.210	AFL	4358		TSN 0				
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
334A06 U	PWR SPLY,PULSE LNDG-LIGHT							Component ATA:33
PN:2400-25-4-4	MOS/MSC	02-Jun-96	O/C					
SN:K01163	HRS	32		TSN 0				
	AFL	12						
335151	FORWARD PASSENGER DOOR LIGHT							Component ATA:33
PN:306-03	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 33.260	AFL	0						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
335161	AFT PASSENGER DOOR LIGHT							Component ATA:33
PN:306-03	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 33.260	AFL	0						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
335171	EMERGENCY EXIT EXTERIOR LIGHT							Component ATA:33
PN:32-515M8	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 33.270	AFL	0						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
335181	RH WING EVACUATION LIGHT							Component ATA:33
PN:30-1358-17	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 33.270	AFL	0						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 34 - NAVIGATION								
34-01-00-720-801-01	S	FUNCTIONAL TEST OF THE EFIS SYSTEM						Service ATA:34
	MOS	07-Oct-24	24 (+1m)					
	HRS	8507.6	1600 (+40)					
WC#: 34.032	AFL	5038						
								PKG:6
PROC. REF: AMM 34-01-00-720-801	PROC. REF: AMM 34-01-00-720-801							
34-01-13-900-801-01		REMOVAL / INSTALLATION OF THE EFIS DISPLAY UNITS - EADI 1 (L12FV)						Component ATA:34
PN:100-604045-001	MOS/MSC	18-Dec-20	O/C	TSN 15				
SN:15361507	HRS			TSN 0				
WC#: 34.170	AFL			TSN 0				
PROC. REF: AMM 34-01-13-900-801	PROC. REF: AMM 34-01-13-900-801							
34-01-13-900-801-02		REMOVAL / INSTALLATION OF THE EFIS DISPLAY UNITS - EHSI 1 (L22FV)						Component ATA:34
PN:100-604045-001	MOS/MSC	18-Dec-20	O/C	TSN 15				
SN:15361505	HRS			TSN 0				
WC#: 34.170	AFL			TSN 0				
PROC. REF: AMM 34-01-13-900-801	PROC. REF: AMM 34-01-13-900-801							
34-01-13-900-801-03		REMOVAL / INSTALLATION OF THE EFIS DISPLAY UNITS - EADI 2 (R12FV)						Component ATA:34
PN:100-604045-001	MOS/MSC	18-Dec-20	O/C	TSN 11				
SN:16010760	HRS			TSN 0				
WC#: 34.180	AFL			TSN 0				
PROC. REF: AMM 34-01-13-900-801	PROC. REF: AMM 34-01-13-900-801							
34-01-13-900-801-04		REMOVAL / INSTALLATION OF THE EFIS DISPLAY UNITS - EHSI 2 (R22FV)						Component ATA:34
PN:100-604045-001	MOS/MSC	18-Dec-20	O/C	TSN 14				
SN:15420014	HRS			TSN 0				
WC#: 34.180	AFL			TSN 0				
PROC. REF: AMM 34-01-13-900-801	PROC. REF: AMM 34-01-13-900-801							
34-01-13-900-801-05		REMOVAL / INSTALLATION OF THE EFIS DISPLAY UNITS - MFD (62FV)						Component ATA:34
PN:7003110-901	MOS/MSC	30-Mar-18	O/C					
SN:00082408	HRS	7047.4						
WC#: 34.190	AFL	4072						
PROC. REF: AMM 34-01-13-900-801	PROC. REF: AMM 34-01-13-900-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 34 - NAVIGATION								
34-01-25-710-801-01	S	OPERATIONAL TEST OF THE EFIS FANS						Service ATA:34
	MOS	10-Oct-23						
	HRS	8437.6	1600 (+40)					
WC#: 34.020	AFL	4993						
								PKG:21
PROC. REF: AMM 34-01-25-710-801	PROC. REF: AMM 34-01-25-710-801							
34-10-00-700-801-01		OPERATIONS TO BE PERFORMED AFTER REMOVAL / INSTALLATION OF THE AIR DATA SYSTEM PNEUMATIC COMPONENTS - AIR DATA SYSTEM PNEUMATIC COMPONENTS						Service ATA:34
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 34-10-00-700-801	PROC. REF: AMM 34-10-00-700-801							
34-10-00-720-801-01	S	FUNCTIONAL TEST OF THE AIR DATA SYSTEM						Service ATA:34
	MOS	07-Oct-24	24 (+1m)					RVSM
	HRS	8507.6						
WC#: 34.045	AFL	5038						
								PKG:16
PROC. REF: AMM 34-10-00-720-801	PROC. REF: AMM 34-10-00-720-801							
34-10-00-860-801-01		PREPARATION AND USE OF THE AIR DATA BENCH						Service ATA:34
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 34-10-00-860-801	PROC. REF: AMM 34-10-00-860-801							
34-10-01-900-801-01		REMOVAL / INSTALLATION OF THE OUTSIDE AIR TEMPERATURE PROBE - OUTSIDE TEMPERATURE PROBE (52FL)						Component ATA:34
PN:102AU1CK	MOS/MSC	30-May-08	O/C	TSN 0				
SN:A74080	HRS	4840.9		TSN 0				
WC#: 34.090	AFL	2660		TSN 0				
PROC. REF: AMM 34-10-01-900-801	PROC. REF: AMM 34-10-01-900-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition	
ATA 34 - NAVIGATION									
34-10-11-720-801-01	S	CHECK OF THE ELECTRICAL ZERO SETTING OF ANGLE-OF-ATTACK SENSORS - LH AOA SENSOR (L11CM)						Service	ATA:34
	MOS	10-Oct-23							
	HRS	8437.6	1600 (+40)						
WC#: 27.480	AFL	4993							
									PKG:21
PROC. REF: AMM 34-10-11-720-801	PROC. REF: AMM 34-10-11-720-801								
34-10-11-720-801-02	S	CHECK OF THE ELECTRICAL ZERO SETTING OF ANGLE-OF-ATTACK SENSORS - RH AOA SENSOR (R11CM)						Service	ATA:34
	MOS	10-Oct-23							
	HRS	8437.6	1600 (+40)						
WC#: 27.480	AFL	4993							
									PKG:21
PROC. REF: AMM 34-10-11-720-801	PROC. REF: AMM 34-10-11-720-801								
34-10-11-720-803-01		CHECK OF THE POTENTIOMETER WIPER-CONTACT RESISTANCE ON THE AOA SENSORS - LH AOA SENSOR (L11CM)						Service	ATA:34
	MOS/MSC	02-Feb-96	O/C						
	HRS	0							
	AFL	0							
PROC. REF: AMM 34-10-11-720-803	PROC. REF: AMM 34-10-11-720-803								
34-10-11-720-803-02		CHECK OF THE POTENTIOMETER WIPER-CONTACT RESISTANCE ON THE AOA SENSORS - RH AOA SENSOR (R11CM)						Service	ATA:34
	MOS/MSC	02-Feb-96	O/C						
	HRS	0							
	AFL	0							
PROC. REF: AMM 34-10-11-720-803	PROC. REF: AMM 34-10-11-720-803								
34-10-11-900-801-01		REMOVAL / INSTALLATION OF THE ANGLE-OF-ATTACK SENSOR - LH AOA SENSOR (L11CM)						Component	ATA:34
PN:861CAU2	MOS/MSC	14-Jul-14	O/C						
SN:0871A	HRS	5799.6		TSO 0					
WC#: 27.480	AFL	3266		TSO 0					
PROC. REF: AMM 34-10-11-900-801	PROC. REF: AMM 34-10-11-900-801								
34-10-11-900-801-02		REMOVAL / INSTALLATION OF THE ANGLE-OF-ATTACK SENSOR - RH AOA SENSOR (R11CM)						Component	ATA:34
PN:861CAU2	MOS/MSC	12-Sep-14	O/C	TSR 0					
SN:1065A	HRS	5847.5		TSR 0					
WC#: 27.480	AFL	3301		TSR 0					
PROC. REF: AMM 34-10-11-900-801	PROC. REF: AMM 34-10-11-900-801								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 34 - NAVIGATION								
34-11-00-200-801-01		CHECK OF THE TOTAL / STATIC PRESSURE SYSTEM FOR CLOGGING						Service ATA:34
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 34-11-00-200-801	PROC. REF: AMM 34-11-00-200-801							
34-11-00-680-802-01 S		DRAINING OF THE STAND-BY PITOT / STATIC PRESSURE SYSTEM						Service ATA:34
	MOS	07-Oct-24	24 (+1m)					
	HRS	8507.6						
	AFL	5038						
								PKG:16
PROC. REF: AMM 34-11-00-680-802	PROC. REF: AMM 34-11-00-680-802							
34-11-00-790-801-01		LEAK TEST OF THE TOTAL / STATIC PRESSURE SYSTEM - PILOT STATIC AIR PRESSURE SYSTEM						Service ATA:34
	MOS/MSC	11-Mar-20	O/C					
	HRS	7541.7						
	AFL	4391						
PROC. REF: AMM 34-11-00-790-801, FAR 91.411	PROC. REF: AMM 34-11-00-790-801, FAR 91.411							
34-11-00-790-801-02		LEAK TEST OF THE TOTAL / STATIC PRESSURE SYSTEM - PILOT TOTAL AIR PRESSURE SYSTEM						Service ATA:34
	MOS/MSC	11-Mar-20	O/C					
	HRS	7541.7						
	AFL	4391						
PROC. REF: AMM 34-11-00-790-801	PROC. REF: AMM 34-11-00-790-801							
34-11-00-790-801-03		LEAK TEST OF THE TOTAL / STATIC PRESSURE SYSTEM - COPILOT STATIC AIR PRESSURE SYSTEM						Service ATA:34
	MOS/MSC	11-Mar-20	O/C					
	HRS	7541.7						
	AFL	4391						
PROC. REF: AMM 34-11-00-790-801, FAR 91.411	PROC. REF: AMM 34-11-00-790-801, FAR 91.411							
34-11-00-790-801-04		LEAK TEST OF THE TOTAL / STATIC PRESSURE SYSTEM - COPILOT TOTAL AIR PRESSURE SYSTEM						Service ATA:34
	MOS/MSC	04-Apr-14	O/C					
	HRS	5770.4						
	AFL	3247						

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 34 - NAVIGATION								
PROC. REF: AMM 34-11-00-790-801PROC. REF: AMM 34-11-00-790-801								
34-11-00-790-801-05	LEAK TEST OF THE TOTAL / STATIC PRESSURE SYSTEM - STAND-BY STATIC AIR PRESSURE SYSTEMS							Service ATA:34
	MOS/MSC	04-Apr-14	O/C					
	HRS	5770.4						
	AFL	3247						
PROC. REF: AMM 34-11-00-790-801, FAR 91.411PROC. REF: AMM 34-11-00-790-801, FAR 91.411								
34-11-00-790-801-06	LEAK TEST OF THE TOTAL / STATIC PRESSURE SYSTEM - STAND-BY TOTAL AIR PRESSURE SYSTEMS							Service ATA:34
	MOS/MSC	04-Apr-14	O/C					
	HRS	5770.4						
	AFL	3247						
PROC. REF: AMM 34-11-00-790-801PROC. REF: AMM 34-11-00-790-801								
34-11-01-100-801-01	INSPECTION AND CLEANING OF THE TOTAL PRESSURE PROBES							Service ATA:34
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 34-11-01-100-801PROC. REF: AMM 34-11-01-100-801								
34-11-01-200-801-01	CHECK OF THE TOTAL PRESSURE PROBE DRAIN HOLES FOR CLOGGING - LH TOTAL PRESSURE PROBE (L4FL)							Service ATA:34
	MOS/MSC	09-Oct-17	O/C					
	HRS	6897.8						
	AFL	3976						
PROC. REF: AMM 34-11-01-200-801PROC. REF: AMM 34-11-01-200-801								
34-11-01-200-801-02	CHECK OF THE TOTAL PRESSURE PROBE DRAIN HOLES FOR CLOGGING - RH TOTAL PRESSURE PROBE (R4FL)							Service ATA:34
	MOS/MSC	09-Oct-17	O/C					
	HRS	6897.8						
	AFL	3976						
PROC. REF: AMM 34-11-01-200-801PROC. REF: AMM 34-11-01-200-801								
34-11-01-200-801-03	CHECK OF THE TOTAL PRESSURE PROBE DRAIN HOLES FOR CLOGGING - STAND-BY TOTAL PRESSURE PROBE (24FL)							Service ATA:34
	MOS/MSC	09-Oct-17	O/C					
	HRS	6897.8						
	AFL	3976						

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 34 - NAVIGATION								
PROC. REF: AMM 34-11-01-200-801	PROC. REF: AMM 34-11-01-200-801							
34-11-01-900-801-01	REMOVAL / INSTALLATION OF THE TOTAL PRESSURE PROBES - LH TOTAL PRESSURE PROBE (L4FL)							Component ATA:34
PN:50520	MOS/MSC	02-Feb-96	O/C					
SN:1377	HRS	0		TSN 0				
WC#: 34.080	AFL	0						
PROC. REF: AMM 34-11-01-900-801	PROC. REF: AMM 34-11-01-900-801							
34-11-01-900-801-02	REMOVAL / INSTALLATION OF THE TOTAL PRESSURE PROBES - RH TOTAL PRESSURE PROBE (R4FL)							Component ATA:34
PN:50520	MOS/MSC	02-Feb-96	O/C					
SN:1378	HRS	0		TSN 0				
WC#: 34.080	AFL	0						
PROC. REF: AMM 34-11-01-900-801	PROC. REF: AMM 34-11-01-900-801							
34-11-01-900-801-03	REMOVAL / INSTALLATION OF THE TOTAL PRESSURE PROBES - STAND-BY TOTAL PRESSURE PROBE (24FL)							Component ATA:34
PN:50520	MOS/MSC	02-Feb-96	O/C					
SN:1352	HRS	0		TSN 0				
WC#: 34.080	AFL	0						
PROC. REF: AMM 34-11-01-900-801	PROC. REF: AMM 34-11-01-900-801							
34-11-05-900-801-01	REMOVAL / INSTALLATION OF THE STATIC PRESSURE PROBES - LH STATIC PRESSURE PROBE (L13FL)							Component ATA:34
PN:49800-01	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 34.060	AFL	0						
PROC. REF: AMM 34-11-05-900-801	PROC. REF: AMM 34-11-05-900-801							
34-11-05-900-801-02	REMOVAL / INSTALLATION OF THE STATIC PRESSURE PROBES - RH STATIC PRESSURE PROBE (R13FL)							Component ATA:34
PN:49800-01	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 34.060	AFL	0						
PROC. REF: AMM 34-11-05-900-801	PROC. REF: AMM 34-11-05-900-801							
34-11-05-900-802-01	REMOVAL / INSTALLATION OF THE STAND-BY STATIC PRESSURE PROBES - STAND-BY STATIC PRESSURE PROBE (L501FL)							Component ATA:34
PN:49800-01	MOS/MSC	02-Feb-96	O/C					
SN:539	HRS	0		TSN 0				
WC#: 34.070	AFL	0						

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 34 - NAVIGATION								
PROC. REF: AMM 34-11-05-900-802PROC. REF: AMM 34-11-05-900-802								
34-11-05-900-802-02	REMOVAL / INSTALLATION OF THE STAND-BY STATIC PRESSURE PROBES - STAND-BY STATIC PRESSURE PROBE (R501FL)							Component ATA:34
PN:49800-01	MOS/MSC	02-Feb-96	O/C					
SN:529	HRS	0		TSN 0				
WC#: 34.070	AFL	0						
PROC. REF: AMM 34-11-05-900-802PROC. REF: AMM 34-11-05-900-802								
34-13-00-720-801-01	FUNCTIONAL TEST OF THE ANGLE-OF-ATTACK INDICATING SYSTEM							Service ATA:34
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 34-13-00-720-801, AMM 34-13-00-720-801, AMM 34-13-00-720-801PROC. REF: AMM 34-13-00-720-801, AMM 34-13-00-720-801, AMM 34-13-00-720-801								
34-14-01-700-881-01	TEST NO. 1 AIR DATA (ADC1) COMPUTER (FAR 91.411)							Service ATA:34
PN:7000700-647	MOS	07-Oct-24	24		04-Sep-26	374 d		MANDATORY
SN:87102336	HRS	8507.6						
WC#: 34.050	AFL	5038						
			Calibration Date: : 04-Sep-24					
PROC. REF: AMM GENERIC 2, FAR 91.411PROC. REF: AMM GENERIC 2, FAR 91.411								
34-14-01-700-881-02	TEST NO. 2 AIR DATA (ADC 2) COMPUTER (FAR 91.411)							Service ATA:34
PN:7000700-647	MOS	07-Oct-24	24		04-Sep-26	374 d		MANDATORY
SN:88032573	HRS	8507.6						
WC#: 34.055	AFL	5038						
			Calibration Date: : 04-Sep-24					
PROC. REF: AMM GENERIC 2, FAR 91.411PROC. REF: AMM GENERIC 2, FAR 91.411								
34-14-01-710-801-01	OPERATIONAL TEST OF THE AIR DATA COMPUTERS (ADC) - ADC 1 (L2FX)							Service ATA:34
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 34-14-01-710-801PROC. REF: AMM 34-14-01-710-801								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 34 - NAVIGATION								
34-14-01-710-801-02	OPERATIONAL TEST OF THE AIR DATA COMPUTERS (ADC) - ADC 2 (R2FX)							Service ATA:34
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 34-14-01-710-801	PROC. REF: AMM 34-14-01-710-801							
34-14-01-900-801-01	REMOVAL / INSTALLATION OF THE AIR DATA COMPUTERS (ADC) - ADC 1 (L2FX)							Component ATA:34
PN:7000700-647	MOS/MSC	07-Oct-24	O/C					
SN:87102336	HRS	8507.6						
WC#: 34.050	AFL	5038						
PROC. REF: AMM 34-14-01-900-801	PROC. REF: AMM 34-14-01-900-801							
34-14-01-900-801-02	REMOVAL / INSTALLATION OF THE AIR DATA COMPUTERS (ADC) - ADC 2 (R2FX)							Component ATA:34
PN:7000700-647	MOS/MSC	10-Mar-22	O/C	TSR 214				
SN:88032573	HRS	8168.1		TSR 4504.4				
WC#: 34.055	AFL	4796		TSR 2889				
PROC. REF: AMM 34-14-01-900-801	PROC. REF: AMM 34-14-01-900-801							
34-15-01-700-881-01	TEST PILOT ALTIMETER (FAR 91.411)							Service ATA:34
PN:4016341-904	MOS	07-Oct-24	24		04-Sep-26		374 d	MANDATORY
SN:95027990	HRS	8507.6						
WC#: 34.100	AFL	5038						
			Calibration Date: : 04-Sep-24					
PROC. REF: AMM GENERIC 2, FAR 91.411	PROC. REF: AMM GENERIC 2, FAR 91.411							
34-15-01-700-881-02	TEST COPILOT ALTIMETER (FAR 91.411)							Service ATA:34
PN:4016341-904	MOS	07-Oct-24	24		04-Sep-26		374 d	MANDATORY
SN:92097153	HRS	8507.6						
WC#: 34.100	AFL	5038						
			Calibration Date: : 04-Sep-24					
PROC. REF: AMM GENERIC 2, FAR 91.411	PROC. REF: AMM GENERIC 2, FAR 91.411							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 34 - NAVIGATION								
34-15-02-700-881-01		TEST PILOT STAND-BY ALTIMETER (FAR 91.411)						Service ATA:34
PN:64141-530-1	MOS	07-Oct-24	24		04-Sep-26		374 d	MANDATORY
SN:5024	HRS	8507.6						
WC#: 34.110	AFL	5038						
			Calibration Date: : 04-Sep-24					
PROC. REF: AMM GENERIC 2, FAR 91.411PROC. REF: AMM GENERIC 2, FAR 91.411								
34-16-00-720-801-01		FUNCTIONAL TEST OF THE AIR DATA INDICATORS - ADC 1 (L2FX)						Service ATA:34
PN:7000700-647	MOS	07-Oct-24	24 (+3%)		07-Oct-26	29-Oct-26	407 d (+22)	
SN:87102336	HRS	8507.6						
WC#: 34.050	AFL	5038						
PROC. REF: AMM 34-16-00-720-801PROC. REF: AMM 34-16-00-720-801								
34-16-00-720-801-02		FUNCTIONAL TEST OF THE AIR DATA INDICATORS - ADC 2 (R2FX)						Service ATA:34
PN:7000700-647	MOS	07-Oct-24	24 (+3%)		07-Oct-26	29-Oct-26	407 d (+22)	
SN:88032573	HRS	8507.6						
WC#: 34.055	AFL	5038						
PROC. REF: AMM 34-16-00-720-801PROC. REF: AMM 34-16-00-720-801								
34-16-00-720-801-03		FUNCTIONAL TEST OF THE AIR DATA INDICATORS - STAND-BY ALTIMETER (1FK)						Service ATA:34
PN:64141-530-1	MOS	07-Oct-24	24 (+3%)		07-Oct-26	29-Oct-26	407 d (+22)	
SN:5024	HRS	8507.6						
WC#: 34.110	AFL	5038						
PROC. REF: AMM 34-16-00-720-801PROC. REF: AMM 34-16-00-720-801								
34-16-00-720-801-04		FUNCTIONAL TEST OF THE AIR DATA INDICATORS - STAND-BY MACH AIRSPEED INDICATOR (26FL)						Service ATA:34
PN:64032-229-1	MOS	07-Oct-24	24 (+3%)		07-Oct-26	29-Oct-26	407 d (+22)	
SN:1484	HRS	8507.6						
WC#: 34.140	AFL	5038						
PROC. REF: AMM 34-16-00-720-801PROC. REF: AMM 34-16-00-720-801								
34-21-00-700-801-01	S	CHECK OF THE ARINC 429 LINES TO THE INERTIAL REFERENCE SYSTEM (IRS)						Service ATA:34
	MOS	11-Mar-20	72 (+2m)					
	HRS	7541.7						
WC#: 34.150	AFL	4391	3750					

PKG:31

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 34 - NAVIGATION								
PROC. REF: AMM 34-21-00-700-801	PROC. REF: AMM 34-21-00-700-801							
34-21-00-710-801-01	S	OPERATIONAL TEST OF THE INERTIAL REFERENCE SYSTEM (IRS) - IRU 1 (L2FP)						Service ATA:34
	MOS	03-Jul-25						
	HRS	8555.7	1600 (+40)					
WC#: 34.310	AFL	5065						
								PKG:21
PROC. REF: AMM 34-21-00-710-801	PROC. REF: AMM 34-21-00-710-801							
34-21-00-710-801-02	S	OPERATIONAL TEST OF THE INERTIAL REFERENCE SYSTEM (IRS) - IRU 2 (R2FP)						Service ATA:34
	MOS	03-Jul-25						
	HRS	8555.7	1600 (+40)					
WC#: 34.310	AFL	5065						
								PKG:21
PROC. REF: AMM 34-21-00-710-801	PROC. REF: AMM 34-21-00-710-801							
34-21-00-710-801-03	S	OPERATIONAL TEST OF THE INERTIAL REFERENCE SYSTEM (IRS) - IRU 3 (22FP) (OPTION)						Service ATA:34
	MOS	10-Oct-23						
	HRS	8437.6	1600 (+40)					
WC#: 34.312	AFL	4993						
								PKG:21
PROC. REF: AMM 34-21-00-710-801	PROC. REF: AMM 34-21-00-710-801							
34-21-00-820-801-01		IRS ALIGNMENT - IRU 1 (L2FP)						Service ATA:34
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 34-21-00-820-801	PROC. REF: AMM 34-21-00-820-801							
34-21-00-820-801-02		IRS ALIGNMENT - IRU 2 (R2FP)						Service ATA:34
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 34-21-00-820-801	PROC. REF: AMM 34-21-00-820-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 34 - NAVIGATION								
34-21-00-820-801-03	IRS ALIGNMENT - IRU 3 (22FP)							Service ATA:34
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 34-21-00-820-801	PROC. REF: AMM 34-21-00-820-801							
34-21-01-900-801-01	REMOVAL / INSTALLATION OF THE INERTIAL REFERENCE UNITS (IRU) - IRU 1 (L2FP)							Component ATA:34
PN:HG2001GD15	MOS/MSC	11-Mar-20	O/C	TSN 31				
SN:56129667	HRS	7541.7		TSN 0				
WC#: 34.310	AFL	4391		TSN 0				
PROC. REF: AMM 34-21-01-900-801	PROC. REF: AMM 34-21-01-900-801							
34-21-01-900-801-02	REMOVAL / INSTALLATION OF THE INERTIAL REFERENCE UNITS (IRU) - IRU 2 (R2FP)							Component ATA:34
PN:HG2001GD15	MOS/MSC	11-Mar-20	O/C	TSN 31				
SN:56129418	HRS	7541.7		TSN 0				
WC#: 34.310	AFL	4391		TSN 0				
PROC. REF: AMM 34-21-01-900-801	PROC. REF: AMM 34-21-01-900-801							
34-21-01-900-801-03	REMOVAL / INSTALLATION OF THE INERTIAL REFERENCE UNITS (IRU) - IRU 3 (22FP)							Component ATA:34
PN:HG2001GD15	MOS/MSC	11-Mar-20	O/C	TSN 31				
SN:56129419	HRS	7541.7		TSN 0				
WC#: 34.312	AFL	4391		TSN 0				
PROC. REF: AMM 34-21-01-900-801	PROC. REF: AMM 34-21-01-900-801							
34-21-13-100-801-01 S	CLEANING / REPLACEMENT OF THE IRU FAN FILTERS - IRU 1 (L2FP) FAN FILTER							Service ATA:34
	MOS	10-Oct-23						
	HRS	8437.6	3200 (+40)					
WC#: 34.380	AFL	4993						
								PKG:22
PROC. REF: AMM 34-21-13-100-801	PROC. REF: AMM 34-21-13-100-801							
34-21-13-100-801-02 S	CLEANING / REPLACEMENT OF THE IRU FAN FILTERS - IRU 2 (R2FP) FAN FILTER							Service ATA:34
	MOS	10-Oct-23						
	HRS	8437.6	3200 (+40)					
WC#: 34.380	AFL	4993						
								PKG:22
PROC. REF: AMM 34-21-13-100-801	PROC. REF: AMM 34-21-13-100-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 34 - NAVIGATION								
34-21-13-100-801-03 S	CLEANING / REPLACEMENT OF THE IRU FAN FILTERS - IRU 3 (22FP) FAN FILTER (OPTION)							Service ATA:34
	MOS	10-Oct-23						
	HRS	8437.6	3200 (+40)					
WC#: 34.385	AFL	4993						
								PKG:22
PROC. REF: AMM 34-21-13-100-801	PROC. REF: AMM 34-21-13-100-801							
34-23-00-720-802-01	FUNCTIONAL TEST OF THE STAND-BY HORIZON - STAND-BY HORIZON (6FG)							Service ATA:34
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 34-23-00-720-802	PROC. REF: AMM 34-23-00-720-802							
34-23-00-900-801-01	REMOVAL / INSTALLATION OF THE STAND-BY HORIZON - STAND-BY HORIZON (6FG)							Component ATA:34
PN:501-1197-25	MOS/MSC	02-Nov-15	O/C					
SN:6170	HRS	6215.4						
WC#: 34.250	AFL	3538						
PROC. REF: AMM 34-23-00-900-801	PROC. REF: AMM 34-23-00-900-801							
34-25-00-820-801-01	COMPENSATION OF STAND-BY COMPASS - STAND-BY COMPASS (42FL)							Service ATA:34
	MOS/MSC	14-Jul-14	O/C					
	HRS	5799.6						
	AFL	3266						
PROC. REF: AMM 34-25-00-820-801	PROC. REF: AMM 34-25-00-820-801							
34-41-01-900-801-01	REMOVAL / INSTALLATION OF THE WEATHER RADAR RECEIVER / TRANSMITTER / ANTENNA ASSEMBLY - RADAR ANTENNA (3SQ)							Component ATA:34
PN:7012640-922	MOS/MSC	28-Jun-22	O/C	TSO 2				
SN:80920226	HRS	8223.2		TSO 27.4				
WC#: 34.290	AFL	4831		TSO 21				
PROC. REF: AMM 34-41-01-900-801	PROC. REF: AMM 34-41-01-900-801							
34-41-03-900-801-01	REMOVAL / INSTALLATION OF THE WEATHER RADAR TRANSCEIVER - RADAR TRANSCEIVER (2SQ)							Component ATA:34
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 34.295	AFL	0		TSN 0				

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 34 - NAVIGATION								
PROC. REF: AMM 34-41-03-900-801	PROC. REF: AMM 34-41-03-900-801							
34-42-00-710-801-01	OPERATIONAL TEST OF THE RADIO ALTIMETER SYSTEM - RADIO ALTIMETER 1 SYSTEM							Service ATA:34
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 34-42-00-710-801	PROC. REF: AMM 34-42-00-710-801							
34-42-00-710-801-02	OPERATIONAL TEST OF THE RADIO ALTIMETER SYSTEM - RADIO ALTIMETER 2 SYSTEM							Service ATA:34
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 34-42-00-710-801	PROC. REF: AMM 34-42-00-710-801							
34-42-01-820-801-01	CALIBRATION OF THE RADIO ALTIMETER RECEIVER / TRANSMITTER - RADIO ALTIMETER 1 RECEIVER/TRANSMITTER (2SA) WITH CABLE							Service ATA:34
PN:7001840-932	MOS/MSC		O/C					
SN:0607C874	HRS							
WC#: 34.340	AFL							
PROC. REF: AMM 34-42-01-820-801	PROC. REF: AMM 34-42-01-820-801							
34-42-01-820-801-02	CALIBRATION OF THE RADIO ALTIMETER RECEIVER / TRANSMITTER - RADIO ALTIMETER 2 RECEIVER/TRANSMITTER (22SA) WITH CABLE							Service ATA:34
PN:PN	MOS/MSC	02-Feb-96	N/A					
SN:NOT INSTALLED	HRS	0						
WC#: 34.340	AFL	0						
PROC. REF: AMM 34-42-01-820-801	PROC. REF: AMM 34-42-01-820-801							
34-42-01-820-801-03	CALIBRATION OF THE RADIO ALTIMETER RECEIVER / TRANSMITTER - RADIO ALTIMETER 1 RECEIVER/TRANSMITTER (2SA) WITHOUT CABLE							Service ATA:34
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 34-42-01-820-801	PROC. REF: AMM 34-42-01-820-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 34 - NAVIGATION								
34-42-01-820-801-04	CALIBRATION OF THE RADIO ALTIMETER RECEIVER / TRANSMITTER - RADIO ALTIMETER 2 RECEIVER/TRANSMITTER (22SA) WITHOUT CABLE							Service ATA:34
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 34-42-01-820-801	PROC. REF: AMM 34-42-01-820-801							
34-42-01-900-801-01	REMOVAL / INSTALLATION OF THE RADIO ALTIMETER RECEIVER / TRANSMITTER - RADIO ALTIMETER 1 RECEIVER/TRANSMITTER (2SA)							Component ATA:34
PN:7001840-932	MOS/MSC	13-Jan-17	O/C					
SN:0607C874	HRS	6627.5						
WC#: 34.340	AFL	3806						
PROC. REF: AMM 34-42-01-900-801	PROC. REF: AMM 34-42-01-900-801							
34-42-01-900-801-02	REMOVAL / INSTALLATION OF THE RADIO ALTIMETER RECEIVER / TRANSMITTER - RADIO ALTIMETER 2 RECEIVER/TRANSMITTER (22SA)							Component ATA:34
PN:PN	MOS/MSC	02-Feb-96	O/C					
SN:NOT INSTALLED	HRS	0		TSN 0				
WC#: 34.340	AFL	0						
PROC. REF: AMM 34-42-01-900-801	PROC. REF: AMM 34-42-01-900-801							
34-42-09-900-801-01	REMOVAL / INSTALLATION OF THE RADIO ALTIMETER ANTENNAS - RADIO ALTIMETER 1 TRANSMITTER ANTENNA (3SA)							Component ATA:34
PN:S67-2002-13	MOS/MSC	02-Feb-96	O/C					
SN:608	HRS	0		TSN 0				
WC#: 34.350	AFL	0						
PROC. REF: AMM 34-42-09-900-801	PROC. REF: AMM 34-42-09-900-801							
34-42-09-900-801-02	REMOVAL / INSTALLATION OF THE RADIO ALTIMETER ANTENNAS - RADIO ALTIMETER 1 RECEIVER ANTENNA (4SA)							Component ATA:34
PN:S67-2002-13	MOS/MSC	02-Feb-96	O/C					
SN:624	HRS	0		TSN 0				
WC#: 34.350	AFL	0						
PROC. REF: AMM 34-42-09-900-801	PROC. REF: AMM 34-42-09-900-801							
34-42-09-900-801-03	REMOVAL / INSTALLATION OF THE RADIO ALTIMETER ANTENNAS - RADIO ALTIMETER 2 TRANSMITTER ANTENNA (23SA)							Component ATA:34
PN:S67-2002-13	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 34.355	AFL	0						
PROC. REF: AMM 34-42-09-900-801	PROC. REF: AMM 34-42-09-900-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 34 - NAVIGATION								
34-42-09-900-801-04	REMOVAL / INSTALLATION OF THE RADIO ALTIMETER ANTENNAS - RADIO ALTIMETER 2 RECEIVER ANTENNA (24SA)							Component ATA:34
PN:S67-2002-13	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 34.355	AFL	0						
PROC. REF: AMM 34-42-09-900-801	PROC. REF: AMM 34-42-09-900-801							
34-44-05-900-801-01	REMOVAL / INSTALLATION OF THE TCAS ANTENNAS - LOWER TCAS ANTENNA (12SH)							Component ATA:34
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 34-44-05-900-801	PROC. REF: AMM 34-44-05-900-801							
34-44-05-900-801-02	REMOVAL / INSTALLATION OF THE TCAS ANTENNAS - UPPER TCAS ANTENNA (13SH)							Component ATA:34
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 34-44-05-900-801	PROC. REF: AMM 34-44-05-900-801							
34-45-00-720-802-01	FUNCTIONAL TEST OF THE GROUND PROXIMITY WARNING SYSTEM (GPWS)							Service ATA:34
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 34-45-00-720-802, AMM 34-45-00-720-802	PROC. REF: AMM 34-45-00-720-802, AMM 34-45-00-720-802							
34-45-01-900-802-01	REMOVAL / INSTALLATION OF GROUND PROXIMITY WARNING SYSTEM (GPWS) COMPUTER - "GPWS" COMPUTER (12SA)							Component ATA:34
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 34-45-01-900-802, AMM 34-45-01-900-802	PROC. REF: AMM 34-45-01-900-802, AMM 34-45-01-900-802							
34-51-00-710-801-01	OPERATIONAL TEST OF THE VOR NAVIGATION SYSTEM							Service ATA:34
	MOS/MSC	03-Jul-25	O/C					
	HRS	8555.7						
	AFL	5065						
PROC. REF: AMM 34-51-00-710-801	PROC. REF: AMM 34-51-00-710-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 34 - NAVIGATION								
34-51-01-820-801-01	CALIBRATION OF THE VOR / ILS / MARKER RECEIVERS - VOR/ILS/MARKER 1 RECEIVER (L3RS)							Service ATA:34
PN:622-6137-201	MOS/MSC	04-Oct-18	O/C					
SN:9438	HRS	7266.1						
WC#: 34.430	AFL	4203						
PROC. REF: AMM 34-51-01-820-801	PROC. REF: AMM 34-51-01-820-801							
34-51-01-820-801-02	CALIBRATION OF THE VOR / ILS / MARKER RECEIVERS - VOR/ILS/MARKER 2 RECEIVER (R3RS)							Service ATA:34
PN:622-6137-201	MOS/MSC		O/C					
SN:14716	HRS							
WC#: 34.430	AFL							
PROC. REF: AMM 34-51-01-820-801	PROC. REF: AMM 34-51-01-820-801							
34-51-05-900-801-01	REMOVAL / INSTALLATION OF THE VOR / LOC ANTENNAS - VOR/LOC ANTENNA (5RS) - LH							Component ATA:34
PN:DMN4-45	MOS/MSC	02-Feb-96	O/C					
SN:5677	HRS	0		TSN 0				
WC#: 34.440	AFL	0						
PROC. REF: AMM 34-51-05-900-801	PROC. REF: AMM 34-51-05-900-801							
34-51-05-900-801-02	REMOVAL / INSTALLATION OF THE VOR / LOC ANTENNAS - VOR/LOC ANTENNA (5RS) - RH							Component ATA:34
PN:DMN4-45	MOS/MSC	02-Feb-96	O/C					
SN:5678	HRS	0		TSN 0				
WC#: 34.440	AFL	0						
PROC. REF: AMM 34-51-05-900-801	PROC. REF: AMM 34-51-05-900-801							
34-51-17-900-801-01	REMOVAL / INSTALLATION OF THE MARKER ANTENNA - MARKER ANTENNA (8RS) .							Component ATA:34
PN:S35-1000-1	MOS/MSC	02-Feb-96	O/C					
SN:3581	HRS	0		TSN 0				
WC#: 34.280	AFL	0						
PROC. REF: AMM 34-51-17-900-801	PROC. REF: AMM 34-51-17-900-801							
34-51-20-710-801-01	OPERATIONAL TEST OF THE INSTRUMENT LANDING SYSTEM (ILS)							Service ATA:34
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 34-51-20-710-801	PROC. REF: AMM 34-51-20-710-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 34 - NAVIGATION								
34-51-40-710-801-01	OPERATIONAL TEST OF THE MARKER SYSTEM - MARKER 1 SYSTEM							Service ATA:34
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 34-51-40-710-801	PROC. REF: AMM 34-51-40-710-801							
34-51-40-710-801-02	OPERATIONAL TEST OF THE MARKER SYSTEM - MARKER 2 SYSTEM							Service ATA:34
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 34-51-40-710-801	PROC. REF: AMM 34-51-40-710-801							
34-52-00-710-801-01	OPERATIONAL TEST OF THE DISTANCE MEASURING EQUIPMENT (DME) SYSTEM							Service ATA:34
	MOS/MSC	26-Aug-19	O/C					
	HRS	7470.1						
	AFL	4338						
PROC. REF: AMM 34-52-00-710-801	PROC. REF: AMM 34-52-00-710-801							
34-52-05-900-801-01	REMOVAL / INSTALLATION OF THE DME ANTENNAS - DME 1 ANTENNA (L4RV)							Component ATA:34
PN:DMNI50-2-2	MOS/MSC	14-Jul-14	O/C					
SN:134619	HRS	5799.6		TSN 0				
WC#: 34.460	AFL	3266		TSN 0				
PROC. REF: AMM 34-52-05-900-801	PROC. REF: AMM 34-52-05-900-801							
34-52-05-900-801-02	REMOVAL / INSTALLATION OF THE DME ANTENNAS - DME 2 ANTENNA (R4RV)							Component ATA:34
PN:DMNI50-2-2	MOS/MSC	14-Jul-14	O/C					
SN:134620	HRS	5799.6		TSN 0				
WC#: 34.460	AFL	3266		TSN 0				
PROC. REF: AMM 34-52-05-900-801	PROC. REF: AMM 34-52-05-900-801							
34-53-00-710-801-01	OPERATIONAL TEST OF THE AUTOMATIC DIRECTION FINDER (ADF) SYSTEM - ADF 1 SYSTEM							Service ATA:34
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 34-53-00-710-801	PROC. REF: AMM 34-53-00-710-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 34 - NAVIGATION								
34-53-00-710-801-02	OPERATIONAL TEST OF THE AUTOMATIC DIRECTION FINDER (ADF) SYSTEM - ADF 2 SYSTEM							Service ATA:34
	MOS/MSC	11-Mar-20	O/C					
	HRS	7541.7						
	AFL	4391						
PROC. REF: AMM 34-53-00-710-801PROC. REF: AMM 34-53-00-710-801								
34-54-00-700-881-01	TEST NO. 1 ATC TRANSPONDER (FAR 91.413)							Service ATA:34
PN:622-9210-501	MOS	07-Oct-24	24		04-Sep-26		374 d	MANDATORY
SN:224	HRS	8507.6						
WC#: 34.480	AFL	5038						
			Calibration Date: : 04-Sep-24					
PROC. REF: AMM GENERIC 2, FAR 91.413PROC. REF: AMM GENERIC 2, FAR 91.413								
34-54-00-700-881-02	TEST NO. 2 ATC TRANSPONDER (FAR 91.413)							Service ATA:34
PN:622-9210-501	MOS	07-Oct-24	24		04-Sep-26		374 d	MANDATORY
SN:2368	HRS	8507.6						
WC#: 34.490	AFL	5038						
			Calibration Date: : 04-Sep-24					
PROC. REF: AMM GENERIC 2, FAR 91.413PROC. REF: AMM GENERIC 2, FAR 91.413								
34-54-00-710-801-01	OPERATIONAL TEST OF THE AIR TRAFFIC CONTROL (ATC) SYSTEM - ATC 1 SYSTEM							Service ATA:34
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 34-54-00-710-801, AMM 34-54-00-710-801PROC. REF: AMM 34-54-00-710-801, AMM 34-54-00-710-801								
34-54-00-710-801-02	OPERATIONAL TEST OF THE AIR TRAFFIC CONTROL (ATC) SYSTEM - ATC 2 SYSTEM							Service ATA:34
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 34-54-00-710-801, AMM 34-54-00-710-801PROC. REF: AMM 34-54-00-710-801, AMM 34-54-00-710-801								
34-54-00-720-802-01	FUNCTIONAL TEST OF THE AIR TRAFFIC CONTROL (ATC) SYSTEM - ATC 1 SYSTEM PERIODIC TESTS							Service ATA:34
PN:622-9210-501	MOS	07-Oct-24	24 (+3%)		07-Oct-26	29-Oct-26	407 d (+22)	
SN:224	HRS	8507.6						
WC#: 34.480	AFL	5038						

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 34 - NAVIGATION								
PROC. REF: AMM 34-54-00-720-802, AMM 34-54-00-720-802PROC. REF: AMM 34-54-00-720-802, AMM 34-54-00-720-802								
34-54-00-720-802-02	FUNCTIONAL TEST OF THE AIR TRAFFIC CONTROL (ATC) SYSTEM - ATC 2 SYSTEM PERIODIC TESTS							Service ATA:34
PN:622-9210-501	MOS	07-Oct-24	24 (+3%)		07-Oct-26	29-Oct-26	407 d (+22)	
SN:2368	HRS	8507.6						
WC#: 34.490	AFL	5038						
PROC. REF: AMM 34-54-00-720-802, AMM 34-54-00-720-802PROC. REF: AMM 34-54-00-720-802, AMM 34-54-00-720-802								
34-54-00-720-802-03	FUNCTIONAL TEST OF THE AIR TRAFFIC CONTROL (ATC) SYSTEM - ATC 1 SYSTEM COMPLEMENTARY TESTS							Service ATA:34
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 34-54-00-720-802, AMM 34-54-00-720-802PROC. REF: AMM 34-54-00-720-802, AMM 34-54-00-720-802								
34-54-00-720-802-04	FUNCTIONAL TEST OF THE AIR TRAFFIC CONTROL (ATC) SYSTEM - ATC 2 SYSTEM COMPLEMENTARY TESTS							Service ATA:34
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 34-54-00-720-802, AMM 34-54-00-720-802PROC. REF: AMM 34-54-00-720-802, AMM 34-54-00-720-802								
34-54-05-900-801-01	REMOVAL / INSTALLATION OF THE ATC ANTENNAS - ATC 1 LOWER ANTENNA (L5SH)							Component ATA:34
PN:DMNI50-2-2	MOS/MSC	14-Jul-14	O/C					
SN:135083	HRS	5799.6		TSN 0				
	AFL	3266		TSN 0				
PROC. REF: AMM 34-54-05-900-801PROC. REF: AMM 34-54-05-900-801								
34-54-05-900-801-02	REMOVAL / INSTALLATION OF THE ATC ANTENNAS - ATC 1 UPPER ANTENNA (L9SH)							Component ATA:34
PN:DMNI50-2-2	MOS/MSC	14-Jul-14	O/C					
SN:135381	HRS	5799.6		TSN 0				
WC#: 34.500	AFL	3266		TSN 0				
PROC. REF: AMM 34-54-05-900-801PROC. REF: AMM 34-54-05-900-801								
34-54-05-900-801-03	REMOVAL / INSTALLATION OF THE ATC ANTENNAS - ATC 2 LOWER ANTENNA (R5SH)							Component ATA:34
PN:DMNI50-2-2	MOS/MSC	14-Jul-14	O/C					
SN:135084	HRS	5799.6		TSN 0				
	AFL	3266		TSN 0				

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 34 - NAVIGATION								
PROC. REF: AMM 34-54-05-900-801PROC. REF: AMM 34-54-05-900-801								
34-54-05-900-801-04	REMOVAL / INSTALLATION OF THE ATC ANTENNAS - ATC 2 UPPER ANTENNA (R9SH)							Component ATA:34
PN:DMNI50-2-2	MOS/MSC	14-Jul-14	O/C					
SN:135383	HRS	5799.6		TSN 0				
WC#: 34.500	AFL	3266		TSN 0				
PROC. REF: AMM 34-54-05-900-801PROC. REF: AMM 34-54-05-900-801								
34-58-01-710-881-01	CHECK VOR EQUIPMENT FOR IFR OPERATIONS (FAR 91.171)							Service ATA:34
	DAYS/MSC	06-Apr-20	A/R					
	HRS	7546.4						
WC#: 34.445	AFL	4394						
PROC. REF: AMM GENERIC 2, FAR 91.171PROC. REF: AMM GENERIC 2, FAR 91.171								
34-61-00-710-801-01	OPERATIONAL TEST OF THE FLIGHT MANAGEMENT SYSTEM (FMS) - PILOT FMS							Service ATA:34
	MOS/MSC	01-Dec-16	O/C					
	HRS	6569						
WC#: 34.240	AFL	3762						
	APH	4917.2						
PROC. REF: AMM 34-61-00-710-801PROC. REF: AMM 34-61-00-710-801								
34-61-00-710-801-02	OPERATIONAL TEST OF THE FLIGHT MANAGEMENT SYSTEM (FMS) - COPILOT FMS							Service ATA:34
	MOS/MSC	10-Feb-22	O/C					
	HRS	8129.6						
WC#: 34.240	AFL	4775						
PROC. REF: AMM 34-61-00-710-801PROC. REF: AMM 34-61-00-710-801								
34-61-01-900-803-01	REMOVAL / INSTALLATION OF THE DATA MANAGEMENT UNIT (DMU) - DMU COMPUTER (22RJ)							Component ATA:34
PN:400-045500-0211	MOS/MSC	22-Mar-23	O/C	TSR 0				
SN:M4103	HRS	8352.1		TSR 0				
	AFL	4919		TSR 0				
PROC. REF: AMM 34-61-01-900-803PROC. REF: AMM 34-61-01-900-803								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 34 - NAVIGATION								
34-61-05-960-801-01	REPLACEMENT OF THE BATTERY MODULE FOR HONEYWELL NZ 2000 TYPE FLIGHT MANAGEMENT COMPUTER							Service ATA:34
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 34-61-05-960-801	PROC. REF: AMM 34-61-05-960-801							
34-61-05-960-802-01	REPLACEMENT OF THE DMU INTERNAL BATTERY							Service ATA:34
PN:400-045500-0211	MOS	22-Mar-23	84		22-Mar-30		1669 d	
SN:M4103	HRS	8352.1						
	AFL	4919						
PROC. REF: AMM 34-61-05-960-802	PROC. REF: AMM 34-61-05-960-802							
34-61-07-900-801-01	REMOVAL / INSTALLATION OF THE FMS CDU - CDU 1 (L12RJ)							Component ATA:34
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 34-61-07-900-801	PROC. REF: AMM 34-61-07-900-801							
34-61-07-900-801-02	REMOVAL / INSTALLATION OF THE FMS CDU - CDU 2 (R12RJ)							Component ATA:34
PN:G7830-03	MOS/MSC	18-Dec-20	O/C	TSN 8				
SN:63139	HRS			TSN 0				
	AFL			TSN 0				
PROC. REF: AMM 34-61-07-900-801	PROC. REF: AMM 34-61-07-900-801							
34-61-09-960-801-01	REPLACEMENT OF THE CONTROL DISPLAY UNIT BATTERY - CDU 1 (L12RJ)							Service ATA:34
PN:PN	MOS/MSC	02-Feb-96	N/A					
SN:UNKNOWN	HRS	0						
	AFL	0						
	APH	0						
PROC. REF: AMM 34-61-09-960-801	PROC. REF: AMM 34-61-09-960-801							
34-61-09-960-801-02	REPLACEMENT OF THE CONTROL DISPLAY UNIT BATTERY - CDU 2 (R12RJ)							Service ATA:34
PN:G7830-03	MOS/MSC		N/A					
SN:63139	HRS							
	AFL							
PROC. REF: AMM 34-61-09-960-801	PROC. REF: AMM 34-61-09-960-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 34 - NAVIGATION								
34-61-09-960-801-04	REPLACEMENT OF THE CONTROL DISPLAY UNIT BATTERY - FMS 3 CDU (701RJ)							Service ATA:34
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
	APH	0						
PROC. REF: AMM 34-61-09-960-801	PROC. REF: AMM 34-61-09-960-801							
341021	ANGLE OF ATTACK METER COMPUTER							Component ATA:34
PN:SLZ7729	MOS/MSC	02-Jun-96	O/C					
SN:FH1199D	HRS	32		TSN 0				
WC#: 34.520	AFL	12						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
341026	ANGLE OF ATTACK METER PROBE							Component ATA:34
PN:SLZ7319	MOS/MSC	11-Mar-20	O/C	TSO 5				
SN:AJ1060B	HRS	7541.7		TSO 0				
WC#: 34.530	AFL	4391		TSO 0				
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
341031	ANGLE OF ATTACK METER INDICATOR							Component ATA:34
PN:SLZ7728	MOS/MSC	02-Jun-96	O/C					
SN:RG1108C	HRS	32		TSN 0				
WC#: 34.550	AFL	12						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
341036	ANGLE OF ATTACK METER CONTROL							Component ATA:34
PN:911001	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 34.550	AFL	0						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
341301	PILOT ALTIMETER							Component ATA:34
PN:4016341-904	MOS/MSC	10-Mar-22	O/C					
SN:95027990	HRS	8168.1						
WC#: 34.100	AFL	4796						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 34 - NAVIGATION								
341321	COPILOT ALTIMETER							Component ATA:34
PN:4016341-904	MOS/MSC	10-Mar-22	O/C					
SN:92097153	HRS	8168.1						
WC#: 34.100	AFL	4796						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
341341	PILOT STAND-BY ALTIMETER							Component ATA:34
PN:64141-530-1	MOS/MSC	10-Mar-22	O/C	TSR 142				
SN:5024	HRS	8168.1		TSR 3048.8				
WC#: 34.110	AFL	4796		TSR 1961				
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
341401	PILOT VERTICAL SPEED INDICATOR							Component ATA:34
PN:622-9728-321	MOS/MSC	02-Jun-96	O/C					
SN:1593	HRS	32		TSN 0				
WC#: 34.120	AFL	12						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
341421	COPILOT VERTICAL SPEED INDICATOR							Component ATA:34
PN:622-9728-321	MOS/MSC	02-Jun-96	O/C					
SN:1757	HRS	32		TSN 0				
WC#: 34.120	AFL	12						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
341441	PILOT MACH-AIRSPEED INDICATOR							Component ATA:34
PN:4018366-902	MOS/MSC	02-Jun-96	O/C					
SN:95120833	HRS	32		TSN 0				
WC#: 34.130	AFL	12						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
341461	COPILOT MACH-AIRSPEED INDICATOR							Component ATA:34
PN:4018366-902	MOS/MSC	02-Jun-96	O/C					
SN:95060830	HRS	32		TSN 0				
WC#: 34.130	AFL	12						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 34 - NAVIGATION								
341481	STAND-BY MACH-AIRSPEED INDICATOR							Component ATA:34
PN:64032-229-1	MOS/MSC	10-Mar-22	O/C	TSO 119				
SN:1484	HRS	8168.1		TSO 2734.2				
WC#: 34.140	AFL	4796		TSO 1767				
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
342101	PILOT DDRMI INDICATOR							Component ATA:34
PN:63540-250-2	MOS/MSC	03-Jul-25	O/C					
SN:1755	HRS	8555.7						
WC#: 34.160	AFL	5065						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
342121	COPILOT DDRMI INDICATOR							Component ATA:34
PN:63540-250-2	MOS/MSC	03-Jul-25	O/C					
SN:1457	HRS	8555.7						
WC#: 34.160	AFL	5065						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
342301	PILOT PROCESSOR DISPLAY UNIT							Component ATA:34
PN:7007356-906	MOS/MSC	30-Aug-21	O/C					
SN:89050304	HRS	7945.5						
WC#: 34.200	AFL	4643						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
342321	COPILOT PROCESSOR DISPLAY UNIT							Component ATA:34
PN:7007356-906	MOS/MSC	02-Sep-21	O/C	TSR 0				
SN:95080480	HRS	7951.4		TSR 0				
WC#: 34.200	AFL	4649		TSR 0				
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
342341	PILOT CONTROL DISPLAY PANEL							Component ATA:34
PN:7007277-901	MOS/MSC	02-Feb-96	O/C					
SN:95080450	HRS	0		TSN 0				
WC#: 34.210	AFL	0						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 34 - NAVIGATION								
342361	COPILOT CONTROL DISPLAY PANEL							Component ATA:34
PN:7007277-901	MOS/MSC	17-Jun-21	O/C					
SN:88090256	HRS	7804.7						
WC#: 34.210	AFL	4550						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
342381	PILOT SWITCH REVERSION PANEL							Component ATA:34
PN:7007280-901	MOS/MSC	22-Jan-21	O/C	TSR 0				
SN:87070211	HRS	7664.9		TSR 0				
WC#: 34.220	AFL	4462		TSR 0				
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
342391	COPILOT SWITCH REVERSION PANEL							Component ATA:34
PN:7007280-901	MOS/MSC	23-May-01	O/C					
SN:95080453	HRS	2492						
WC#: 34.220	AFL	1303						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
342451	REMOTE CONTROL DISPLAY PANEL							Component ATA:34
PN:7008703-903	MOS/MSC	25-Nov-08	O/C					
SN:91040233	HRS	4913.6						
WC#: 34.245	AFL	2711						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
342541	STAND-BY COMPASS							Component ATA:34
PN:KCA0105W	MOS/MSC	02-Jun-96	O/C					
SN:K5294	HRS	32						
WC#: 34.270	AFL	12						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
342601	EFIS 1 BLOWER							Component ATA:34
PN:030002	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 34.275	AFL	0						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 34 - NAVIGATION								
342611	EFIS 2 BLOWER							Component ATA:34
PN:030002	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 34.275	AFL	0						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
342701	PILOT PFD DISPLAY SCREEN							Component ATA:34
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 34.030	AFL	0		TSN 0				
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
342711	PILOT MFD DISPLAY SCREEN							Component ATA:34
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 34.031	AFL	0		TSN 0				
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
342721	COPILOT PFD DISPLAY SCREEN							Component ATA:34
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 34.030	AFL	0		TSN 0				
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
342731	COPILOT MFD DISPLAY SCREEN							Component ATA:34
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 34.031	AFL	0		TSN 0				
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
342741	ENGINE INSTRUMENT DISPLAY SCREEN							Component ATA:34
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 34.700	AFL	0		TSN 0				
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 34 - NAVIGATION								
342751	EFIS CONTROL							Component ATA:34
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 34.590	AFL	0		TSN 0				
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
343101	GLIDE NO. 1/ NO. 2 ANTENNA							Component ATA:34
PN:DMN25-2	MOS/MSC	02-Feb-96	O/C					
SN:3795	HRS	0		TSN 0				
WC#: 34.280	AFL	0						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
344051	MULTIFUNCTION DISPLAY PROCESSOR UNIT							Component ATA:34
PN:7009289-805	MOS/MSC	26-Oct-99	O/C					
SN:95120298	HRS	1671						
WC#: 34.285	AFL	868						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
344061	MULTIFUNCTION DISPLAY CONTROL							Component ATA:34
PN:7007062-803	MOS/MSC	18-Mar-20	O/C	TSR 23				
SN:86030197	HRS	7545.9		TSR 0				
WC#: 34.285	AFL	4393		TSR 0				
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
344121	RADAR ANTENNA							Component ATA:34
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 34.295	AFL	0		TSN 0				
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
344131	RADAR WAVE GUIDE							Component ATA:34
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 34.295	AFL	0		TSN 0				
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 34 - NAVIGATION								
344141	PILOT RADAR CONTROL							Component ATA:34
PN:7008471-803	MOS/MSC	02-Feb-96	O/C					
SN:95092248	HRS	0		TSN 0				
WC#: 34.300	AFL	0						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
344151	COPILOT RADAR CONTROL							Component ATA:34
PN:7008471-801	MOS/MSC	02-Jun-96	O/C					
SN:95112261	HRS	32		TSN 0				
WC#: 34.300	AFL	12						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
344156	MLS ANTENNA							Component ATA:34
PN:810001-1	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 34.410	AFL	0						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
344241	INTERTIAL SYSTEM DISPLAY UNIT							Component ATA:34
PN:CG1230AC10	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 34.315	AFL	0						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
344261	NO. 1 MODE SELECTOR UNIT							Component ATA:34
PN:CG1042AB03	MOS/MSC	02-Feb-96	O/C					
SN:95071770	HRS	0		TSN 0				
WC#: 34.320	AFL	0						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
344281	NO. 2 MODE SELECTOR UNIT							Component ATA:34
PN:CG1042AB03	MOS/MSC	02-Feb-96	O/C					
SN:95071773	HRS	0		TSN 0				
WC#: 34.320	AFL	0						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 34 - NAVIGATION								
344301	NO. 3 MODE SELECTOR UNIT							Component ATA:34
PN:CG1042AB03	MOS/MSC	02-Jun-96	O/C					
SN:96021862	HRS	32		TSN 0				
WC#: 34.320	AFL	12						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
344441	NO. 1 IRU BLOWER							Component ATA:34
PN:10089782-105	MOS/MSC	02-Feb-96	O/C					
SN:157	HRS	0		TSN 0				
WC#: 34.380	AFL	0						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
344461	NO. 2 IRU BLOWER							Component ATA:34
PN:10089782-105	MOS/MSC	02-Feb-96	O/C					
SN:157	HRS	0		TSN 0				
WC#: 34.380	AFL	0						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
344481	NO. 3 IRU BLOWER							Component ATA:34
PN:10089782-105	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 34.385	AFL	0						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
344A16 U	CHECKLIST MODULE							Component ATA:34
PN:7990056-132	MOS/MSC	02-Jun-96	O/C					
SN:960121475	HRS	32		TSN 0				
	AFL	12						
345101	NO. 1 ADF CONTROL							Component ATA:34
PN:G6862-01	MOS/MSC	04-Oct-12	O/C					
SN:134	HRS	5521						
WC#: 34.390	AFL	3090						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 34 - NAVIGATION								
345111	NO. 2 ADF CONTROL							Component ATA:34
PN:G6862-01	MOS/MSC	04-Oct-12	O/C					
SN:134	HRS	5521						
WC#: 34.390	AFL	3090						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
345121	NO. 1 ADF RECEIVER							Component ATA:34
PN:622-2873-001	MOS/MSC	02-Feb-96	O/C					
SN:914	HRS	0		TSN 0				
WC#: 34.400	AFL	0						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
345131	NO. 2 ADF RECEIVER							Component ATA:34
PN:622-2873-001	MOS/MSC	28-Feb-19	O/C					
SN:915	HRS	7360.3		TSN 7360.3				
WC#: 34.400	AFL	4268						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
345141	NO. 1 ADF LOOP ANTENNA							Component ATA:34
PN:622-2363-001	MOS/MSC	17-Oct-12	O/C	TSN 0				
SN:4CGJG	HRS	5527		TSN 0				
WC#: 34.410	AFL	3092		TSN 0				
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
345151	NO. 2 ADF LOOP ANTENNA							Component ATA:34
PN:622-2363-001	MOS/MSC	29-Jul-11	O/C	TSN 0				
SN:4630G	HRS	5306.6		TSN 0				
WC#: 34.410	AFL	2940		TSN 0				
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
345201	NO. 1 VOR/DME CONTROL							Component ATA:34
PN:622-6521-013	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 34.420	AFL	0						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 34 - NAVIGATION								
345211	NO. 2 VOR/DME CONTROL							Component ATA:34
PN:622-6521-013	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 34.420	AFL	0						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
345221	NO. 1 VOR/ILS/MARKER RECEIVER							Component ATA:34
PN:622-6137-201	MOS/MSC	04-Oct-18	O/C	TSO 0				
SN:9438	HRS	7266.1		TSO 0				
WC#: 34.430	AFL	4203		TSO 0				
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
345231	NO. 2 VOR/ILS/MARKER RECEIVER							Component ATA:34
PN:622-6137-201	MOS/MSC	01-Oct-18	O/C					
SN:14716	HRS	7258.7						
WC#: 34.430	AFL	4201						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
345301	NO. 1 DME TRANSCEIVER							Component ATA:34
PN:622-6263-003	MOS/MSC	30-Aug-19	O/C					
SN:12739	HRS	7471.1		TSN 7471.1				
WC#: 34.450	AFL	4340						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
345311	NO. 2 DME TRANSCEIVER							Component ATA:34
PN:622-6263-003	MOS/MSC	30-Aug-19	O/C					
SN:13719	HRS	7471.1						
WC#: 34.450	AFL	4340						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
345401	NO. 1 ATC CONTROL							Component ATA:34
PN:622-6523-001	MOS/MSC	02-Feb-96	O/C					
SN:NOT INST.	HRS	0		TSN 0				
WC#: 34.470	AFL	0						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 34 - NAVIGATION								
345411	NO. 2 ATC CONTROL							Component ATA:34
PN:622-6523-001	MOS/MSC	02-Feb-96	O/C					
SN:NOT INST.	HRS	0		TSN 0				
WC#: 34.470	AFL	0						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
345421	NO. 1 ATC TRANSPONDER							Component ATA:34
PN:622-9210-501	MOS/MSC	10-Mar-22	O/C					
SN:224	HRS	8168.1						
WC#: 34.480	AFL	4796						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
345431	NO. 2 ATC TRANSPONDER							Component ATA:34
PN:622-9210-501	MOS/MSC	10-Mar-22	O/C					
SN:2368	HRS	8168.1						
WC#: 34.490	AFL	4796						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
345461	NO. 1 ADF ADAPTER							Component ATA:34
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 34.600	AFL	0		TSN 0				
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
345471	NO. 2 ADF ADAPTER							Component ATA:34
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 34.600	AFL	0		TSN 0				
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
345501	VLF/OMEGA RECEIVER/ PROCESSOR UNIT							Component ATA:34
PN:87272054V06	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 34.510	AFL	0						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 34 - NAVIGATION								
345511	VLF/OMEGA ANTENNA							Component ATA:34
PN:87232276V00	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 34.510	AFL	0						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
345A03 U	GPS SENSOR							Component ATA:34
PN:HG2021GD02	MOS/MSC	02-Jun-96	O/C					
SN:96021351	HRS	32		TSN 0				
	AFL	12						
345A04 U	GPS ANTENNA							Component ATA:34
PN:86735	MOS/MSC	11-Mar-20	O/C					
SN:824-8114	HRS	7541.7						
	AFL	4391						
345A05 U	GPS #2 SENSOR							Component ATA:34
PN:HG2021GD02	MOS/MSC	02-Jun-96	O/C					
SN:96021350	HRS	32		TSN 0				
	AFL	12						
345A07 U	GPS #2 ANTENNA							Component ATA:34
PN:S65-1575-20	MOS/MSC	02-Jun-96	O/C					
SN:3084	HRS	32		TSN 0				
	AFL	12						
345A08 U	GPS #3 ANTENNA							Component ATA:34
PN:121-017686-01	MOS/MSC	02-Jun-96	O/C					
SN:7399	HRS	32		TSN 0				
	AFL	12						

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 34 - NAVIGATION								
345A10 U	STRUCTURAL INSPECTION AVANCE L5 BROADBAND SYSTEM (DOC#1038081) FEEDTHRU HOLES							Service ATA:34
	MOS	11-Mar-20						
	HRS	7541.1						
	AFL	4391	T:6250		10641		5572	
345A12 U	EQUIPMENT INSPECTION AVANCE L5 BROADBAND SYSTEM (DOC#1038081)							Service ATA:34
	MOS	07-Oct-24	12		07-Oct-25		42 d	
	HRS	8507.6						
	AFL	5038						
345A30 U	TCAS PROCESSOR							Component ATA:34
PN:822-1293-033	MOS/MSC	30-Sep-22	O/C	TSR 0				
SN:132161	HRS	8269		TSR 0				
	AFL	4858		TSR 0				
345A31 U	TCAS #1 ANTENNA							Component ATA:34
PN:622-8973-001	MOS/MSC	06-Oct-99	O/C					
SN:5023	HRS	1628						
	AFL	855						
345A32 U	TCAS #2 ANTENNA							Component ATA:34
PN:622-8973-001	MOS/MSC	02-Jun-96	O/C					
SN:21412	HRS	32		TSN 0				
	AFL	12						
345A33 U	TCAS CONTROL							Component ATA:34
PN:G7130-03	MOS/MSC	25-Nov-08	O/C	TSR 0				
SN:7	HRS	4913.6		TSR 0				
	AFL	2711		TSR 0				

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 34 - NAVIGATION								
346101 U	PILOT FMS CONTROL DISPLAY							Component ATA:34
PN:G7830-03	MOS/MSC	18-Dec-20	O/C	TSN 8				
SN:63138	HRS			TSN 0				
WC#: 34.230	AFL			TSN 0				
346121 U	COPILOT FMS CONTROL DISPLAY							Component ATA:34
PN:G7830-03	MOS/MSC	18-Dec-20	O/C					
SN:63139	HRS	7633.7		TSN 0				
WC#: 34.230	AFL	4448		TSN 0				
	APH							
346141	PILOT FMS COMPUTER							Component ATA:34
PN:7018879-03044	MOS/MSC	02-Sep-21	O/C					
SN:95120738	HRS	7951.4						
WC#: 34.240	AFL	4649						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
346161	COPILOT FMS COMPUTER							Component ATA:34
PN:7018879-03044	MOS/MSC	10-Feb-22	O/C	TSN 0				
SN:20065249	HRS	8129.6		TSN 0				
WC#: 34.240	AFL	4775		TSN 0				
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
346171 U	REPLACE NZ-2000 STANDBY BATTERY							Component ATA:34
PN:7020116-1	MOS	07-Oct-24	24	TSN 0	07-Oct-26		407 d	
SN:NSN	HRS	8507.6		TSN 0				
	AFL	5038		TSN 0				
346181	FMS DATA LOADER							Component ATA:34
PN:G7226-01	MOS/MSC	16-Feb-22	O/C					
SN:1038	HRS	8129.6						
WC#: 34.230	AFL	4775						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 34 - NAVIGATION								
346211	NO. 1 FMS CONFIGURATION MODULE							Component ATA:34
PN:7014940-902	MOS/MSC	02-Jun-96	O/C					
SN:95030360	HRS	32		TSN 0				
WC#: 34.610	AFL	12						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
346221	NO. 2 FMS CONFIGURATION MODULE							Component ATA:34
PN:7014940-902	MOS/MSC	02-Jun-96	O/C					
SN:95030362	HRS	32		TSN 0				
WC#: 34.610	AFL	12						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
346231	NO. 3 FMS CONFIGURATION MODULE							Component ATA:34
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 34.610	AFL	0		TSN 0				
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
346741	NO. 1 DATA ACQUISITION UNIT							Component ATA:34
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 34.630	AFL	0		TSN 0				
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
346751	NO. 2 DATA ACQUISITION UNIT							Component ATA:34
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 34.630	AFL	0		TSN 0				
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
346A13 U	FLIGHT ID CONTROL PANEL							Component ATA:34
PN:G-7524-02	MOS/MSC	03-Mar-10	O/C					
SN:163	HRS	5077.3						
	AFL	2815						

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 34 - NAVIGATION								
346A15 U	CONFIG AFIS MODULE							Component ATA:34
PN:31990-1	MOS/MSC	02-Jun-96	O/C					
SN:4799	HRS	32		TSN 0				
	AFL	12						
346A16 U	AFIS PRINTER							Component ATA:34
PN:DPP-410	MOS/MSC	02-Nov-01	O/C	TSR 0				
SN:40500020100006	HRS	2722		TSR 0				
	AFL	1439		TSR 0				
346A26 U	CONT NMS DISPLAY UNIT							Component ATA:34
PN:17960-0102-0002	MOS/MSC	17-Aug-18	O/C	TSR 12				
SN:M497	HRS	7228.2		TSR 0				
	AFL	4180		TSR 0				
346A27 U	COURSE DEV NMS INDICATOR							Component ATA:34
PN:10070-5	MOS/MSC	25-Mar-03	O/C					
SN:1511	HRS	3472.6						
	AFL	1780						
347A15 U	GENERAL VISUAL INSPECTION ADS-B (OUT). (ST03424CH) (DOC # DB1409003)							Service ATA:34
	MOS	29-Jul-25	60		29-Jul-30		1798 d	
	HRS	8559.4						
	AFL	5068						
349101	HEADS UP DISPLAY OVERHEAD UNIT							Component ATA:34
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 34.640	AFL	0		TSN 0				
PROC. REF: AMM GENERIC 2PROC. REF: AMM GENERIC 2								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 34 - NAVIGATION								
349106	HEADS UP DISPLAY COMBINER							Component ATA:34
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 34.650	AFL	0		TSN 0				
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
349111	HEADS UP DISPLAY CONTROL							Component ATA:34
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 34.660	AFL	0		TSN 0				
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
349116	HEADS UP DISPLAY FAN							Component ATA:34
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 34.670	AFL	0		TSN 0				
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
349121	HEADS UP DISPLAY COMPUTER							Component ATA:34
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 34.680	AFL	0		TSN 0				
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
349126	HEADS UP DISPLAY LOW SPEED DETECTOR							Component ATA:34
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 34.690	AFL	0		TSN 0				
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
R 51-71-09	WELDING							Service ATA:34
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 51-71-09	PROC. REF: SRM 51-71-09							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 35 - OXYGEN								
35-00-00-360-801-01	LOCALIZATION AND REPAIR OF LEAKS ON THE OXYGEN SYSTEM							Service ATA:35
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 35-00-00-360-801	PROC. REF: AMM 35-00-00-360-801							
35-00-00-910-801-01	OXYGEN SYSTEM MAINTENANCE AND SAFETY PRECAUTIONS							Service ATA:35
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 35-00-00-910-801	PROC. REF: AMM 35-00-00-910-801							
35-10-00-790-801-01	LEAK CHECK OF THE CREW OXYGEN SYSTEM							Service ATA:35
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 35-10-00-790-801	PROC. REF: AMM 35-10-00-790-801							
35-10-05-100-801-01	CLEANING OF THE CREW OXYGEN MASKS - LH PILOT OXYGEN MASK (L502WH)							Service ATA:35
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 35-10-05-100-801	PROC. REF: AMM 35-10-05-100-801							
35-10-05-100-801-02	CLEANING OF THE CREW OXYGEN MASKS - RH PILOT OXYGEN MASK (R502WH)							Service ATA:35
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 35-10-05-100-801	PROC. REF: AMM 35-10-05-100-801							
35-10-05-100-801-03	CLEANING OF THE CREW OXYGEN MASKS - THIRD CREW MEMBER OXYGEN MASK (524WH)							Service ATA:35
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 35-10-05-100-801	PROC. REF: AMM 35-10-05-100-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 35 - OXYGEN								
35-10-05-350-801-01		RESTORATION OF THE CREW OXYGEN MASKS (OVERHAUL) - LH PILOT OXYGEN MASK (L502WH)						Service ATA:35
PN:MC10-12-100	MOS	16-Jan-23	72 (+3%)		16-Jan-29	20-Mar-29	1239 d (+63)	OVERHAUL
SN:22138	HRS	8290.3						
WC#: 35.060	AFL	4878						
PROC. REF: AMM 35-10-05-350-801	PROC. REF: AMM 35-10-05-350-801							
35-10-05-350-801-02		RESTORATION OF THE CREW OXYGEN MASKS (OVERHAUL) - RH PILOT OXYGEN MASK (R502WH)						Service ATA:35
PN:MC10-12-100	MOS	01-May-24	72 (+3%)		01-May-30	05-Jul-30	1709 d (+65)	OVERHAUL
SN:52048	HRS							
WC#: 35.060	AFL							
PROC. REF: AMM 35-10-05-350-801	PROC. REF: AMM 35-10-05-350-801							
35-10-05-350-801-03		RESTORATION OF THE CREW OXYGEN MASKS (OVERHAUL) - THIRD CREW MEMBER OXYGEN MASK (524WH)						Service ATA:35
PN:MC10-12-151	MOS	26-Jan-22	72 (+3%)		26-Jan-28	30-Mar-28	883 d (+64)	OVERHAUL
SN:85176	HRS							
	AFL							
PROC. REF: AMM 35-10-05-350-801	PROC. REF: AMM 35-10-05-350-801							
35-10-05-710-801-01	S	OPERATIONAL TEST OF THE CREW OXYGEN MASKS - LH PILOT OXYGEN MASK (L502WH)						Service ATA:35
	MOS	07-Oct-24	12 (+1m)					
	HRS	8507.6						
	AFL	5038						
								PKG:15,999
PROC. REF: AMM 35-10-05-710-801	PROC. REF: AMM 35-10-05-710-801							
35-10-05-710-801-02	S	OPERATIONAL TEST OF THE CREW OXYGEN MASKS - RH PILOT OXYGEN MASK (R502WH)						Service ATA:35
	MOS	07-Oct-24	12 (+1m)					
	HRS	8507.6						
	AFL	5038						
								PKG:15,999
PROC. REF: AMM 35-10-05-710-801	PROC. REF: AMM 35-10-05-710-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 35 - OXYGEN								
35-10-05-710-801-03	S	OPERATIONAL TEST OF THE CREW OXYGEN MASKS - THIRD CREW MEMBER OXYGEN MASK (524WH)						Service ATA:35
	MOS	07-Oct-24	12 (+1m)					
	HRS	8507.6						
	AFL	5038						
								PKG:15,999
PROC. REF: AMM 35-10-05-710-801	PROC. REF: AMM 35-10-05-710-801							
35-10-05-900-801-01		REMOVAL / INSTALLATION OF THE CREW OXYGEN MASKS - LH PILOT OXYGEN MASK (L502WH)						Component ATA:35
PN:MC10-12-100	MOS/MSC	16-Jan-23	H/T	TSO 0				
SN:22138	HRS	8290.3		TSO 0				
WC#: 35.060	AFL	4878		TSO 0				
PROC. REF: AMM 35-10-05-900-801	PROC. REF: AMM 35-10-05-900-801							
35-10-05-900-801-02		REMOVAL / INSTALLATION OF THE CREW OXYGEN MASKS - RH PILOT OXYGEN MASK (R502WH)						Component ATA:35
PN:MC10-12-100	MOS/MSC	29-Jul-25	H/T	TSN 366, TSO 14				
SN:52048	HRS	8559.4		TSO 0				
WC#: 35.060	AFL	5068		TSO 0				
PROC. REF: AMM 35-10-05-900-801	PROC. REF: AMM 35-10-05-900-801							
35-10-05-900-801-03		REMOVAL / INSTALLATION OF THE CREW OXYGEN MASKS - THIRD CREW MEMBER OXYGEN MASK (524WH)						Component ATA:35
PN:MC10-12-151	MOS/MSC	26-Jan-22	H/T	TSO 0				
SN:85176	HRS			TSO 0				
WC#: 35.160	AFL			TSO 0				
PROC. REF: AMM 35-10-05-900-801	PROC. REF: AMM 35-10-05-900-801							
35-20-00-210-801-01	S	GENERAL VISUAL INSPECTION OF THE PASSENGER OXYGEN MASKS						Service ATA:35
	MOS	07-Oct-24	24 (+1m)					
	HRS	8507.6						
WC#: 35.250	AFL	5038						
								PKG:16,999
PROC. REF: AMM 35-20-00-210-801	PROC. REF: AMM 35-20-00-210-801							
35-20-00-720-801-01	S	FUNCTIONAL TEST OF THE PASSENGER OXYGEN SYSTEM						Service ATA:35
	MOS	10-Oct-23						
	HRS	8437.6	1600 (+40)					
WC#: 35.090	AFL	4993						
								PKG:21

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 35 - OXYGEN								
PROC. REF: AMM 35-20-00-720-801	PROC. REF: AMM 35-20-00-720-801							
35-20-00-790-801-01	LEAK CHECK OF THE PASSENGERS OXYGEN SYSTEM							Service ATA:35
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 35-20-00-790-801	PROC. REF: AMM 35-20-00-790-801							
35-20-01-350-801-01	RESTORATION OF THE PASSENGER OXYGEN CONTROLLER (OVERHAUL) - PASSENGER OXYGEN CONTROLLER (1WH)							Service ATA:35
PN:RCA74-03	MOS	25-Sep-23	72 (+3%)		25-Sep-29	29-Nov-29	1491 d (+65)	OVERHAUL
SN:854	HRS							
WC#: 35.110	AFL							
PROC. REF: AMM 35-20-01-350-801	PROC. REF: AMM 35-20-01-350-801							
35-20-01-900-801-01	REMOVAL / INSTALLATION OF THE PASSENGER OXYGEN CONTROLLER - PASSENGER OXYGEN CONTROLLER (1WH)							Component ATA:35
PN:RCA74-03	MOS/MSC	10-Oct-23	H/T	TSN 436, TSO 1				
SN:854	HRS	8437.6		TSO 0				
WC#: 35.110	AFL	4993		TSO 0				
PROC. REF: AMM 35-20-01-900-801	PROC. REF: AMM 35-20-01-900-801							
35-20-05-900-801-01	REMOVAL / INSTALLATION OF THE PASSENGER DROP-OUT BOXES							Component ATA:35
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 35-20-05-900-801	PROC. REF: AMM 35-20-05-900-801							
35-20-09-860-801-01	PACKING OF THE PASSENGER OXYGEN MASKS							Service ATA:35
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 35-20-09-860-801	PROC. REF: AMM 35-20-09-860-801							
35-20-09-900-801-01	REMOVAL / INSTALLATION OF THE PASSENGER OXYGEN MASKS							Component ATA:35
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 35 - OXYGEN								
PROC. REF: AMM 35-20-09-900-801	PROC. REF: AMM 35-20-09-900-801							
35-20-09-960-802-01	REPLACEMENT OF THE FLEXIBLE TUBE SLEEVE ON PASSENGER OXYGEN MASKS							Service ATA:35
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 35-20-09-960-802	PROC. REF: AMM 35-20-09-960-802							
35-21-05-160-801-01	CLEANING OF THE RILSAN TUBE ASSEMBLIES							Service ATA:35
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 35-21-05-160-801	PROC. REF: AMM 35-21-05-160-801							
35-21-05-210-801-01 S	INSPECTION OF THE RILSAN TUBE ASSEMBLY							Service ATA:35
	MOS	10-Oct-23						
	HRS	8437.6	1600 (+40)					
	AFL	4993						
								PKG:21
PROC. REF: AMM 35-21-05-210-801	PROC. REF: AMM 35-21-05-210-801							
35-21-05-900-801-01	REMOVAL / INSTALLATION OF THE RILSAN TUBE ASSEMBLIES							Component ATA:35
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 35-21-05-900-801	PROC. REF: AMM 35-21-05-900-801							
35-21-20-900-801-01	FIRST AID OXYGEN CYLINDER							Component ATA:35
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
	APH	0		TSN 0				
PROC. REF: AMM 35-40-01-900-801	PROC. REF: AMM 35-40-01-900-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 35 - OXYGEN								
35-30-01-960-801-01	DISCARD OF THE SMOKE HOOD - SMOKE HOOD (508WH)							Service ATA:35
PN:802300-14	MOS	26-May-22	120		26-May-32		2465 d	LIFE LIMIT
SN:E22040540	HRS	8212.6						
WC#: 35.230	AFL	4824						
PROC. REF: AMM 35-30-01-960-801	PROC. REF: AMM 35-30-01-960-801							
35-30-05-210-801-01	GENERAL VISUAL INSPECTION OF THE PORTABLE OXYGEN BOTTLE - PORTABLE OXYGEN BOTTLE AND MASKS (537WH)							Service ATA:35
PN:894-20330	MOS	07-Oct-24	12 (+3%)		07-Oct-25	18-Oct-25	42 d (+11)	
SN:P09081020	HRS	8507.6						
WC#: 35.240	AFL	5038						
PROC. REF: AMM 35-30-05-210-801	PROC. REF: AMM 35-30-05-210-801							
35-30-05-350-801-01	RESTORATION OF THE PORTABLE OXYGEN BOTTLE (OVERHAUL) - PORTABLE OXYGEN BOTTLE AND MASKS (537WH)							Service ATA:35
PN:894-20330	MOS	07-Oct-24	60 (+3%)		22-Aug-29	16-Oct-29	1457 d (+55)	OVERHAUL
SN:P09081020	HRS	8507.6						
WC#: 35.050	AFL	5038						
			Service Date: : 22-Aug-24					
PROC. REF: AMM 35-30-05-350-801	PROC. REF: AMM 35-30-05-350-801							
35-30-05-610-801-01	REFILLING OF THE PORTABLE OXYGEN BOTTLE - PORTABLE OXYGEN BOTTLE AND MASKS (537WH)							Service ATA:35
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 35-30-05-610-801, AMM 35-30-05-610-801	PROC. REF: AMM 35-30-05-610-801, AMM 35-30-05-610-801							
35-30-05-960-801-01	DISCARD OF THE PORTABLE OXYGEN BOTTLE - PORTABLE OXYGEN BOTTLE AND MASKS (537WH)							Service ATA:35
PN:894-20330	MOS/MSC	06-Apr-20	O/C					
SN:P09081020	HRS							
	AFL							
PROC. REF: AMM 35-30-05-960-801	PROC. REF: AMM 35-30-05-960-801							
35-30-09-100-801-01	CLEANING OF THE PORTABLE OXYGEN MASKS - PORTABLE OXYGEN BOTTLE AND MASKS (537WH)							Service ATA:35
PN:894-20330	MOS	29-Jul-25	12 (+3%)	Adj -171d	08-Feb-26	18-Feb-26	166 d (+10)	
SN:P09081020	HRS	8559.4						
WC#: 35.050	AFL	5068						
PROC. REF: AMM 35-30-09-100-801	PROC. REF: AMM 35-30-09-100-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 35 - OXYGEN								
35-40-01-610-801-01	REFILLING OF THE OXYGEN CYLINDER - OXYGEN CYLINDER (500WH)							Service ATA:35
	MOS/MSC	21-Mar-23	O/C					
	HRS	8352.1						
	AFL	4919						
PROC. REF: AMM 35-40-01-610-801	PROC. REF: AMM 35-40-01-610-801							
35-40-01-720-801-01	FUNCTIONAL TEST OF THE OXYGEN CYLINDER AND REGULATOR ASSEMBLY - OXYGEN CYLINDER (500WH)							Service ATA:35
PN:176219-115	MOS	13-Sep-23	60		13-Sep-28		1114 d	
SN:583948702	HRS							
	AFL							
		Test Date: : 13-Sep-23						
PROC. REF: AMM 35-40-01-720-801	PROC. REF: AMM 35-40-01-720-801							
35-40-01-790-801-01	HYDROSTATIC TEST OF THE OXYGEN CYLINDER - OXYGEN CYLINDER (500WH)							Service ATA:35
PN:176219-115	MOS/MSC	13-Sep-23	O/C					
SN:583948702	HRS							
WC#: 35.010	AFL							
		HydroCheck Date: : 13-Sep-23						
PROC. REF: GENERIC NO REF	PROC. REF: GENERIC NO REF							
35-40-01-900-801-01	REMOVAL / INSTALLATION OF THE OXYGEN CYLINDER - OXYGEN CYLINDER (500WH)							Component ATA:35
PN:176219-115	MOS/MSC	10-Oct-23	H/T	TSN 56				
SN:583948702	HRS	8437.6		TSN 1516.8				
WC#: 35.010	AFL	4993		TSN 972				
PROC. REF: AMM 35-40-01-900-801	PROC. REF: AMM 35-40-01-900-801							
35-40-01-960-801-01	DISCARD OF THE OXYGEN CYLINDER - OXYGEN CYLINDER (500WH)							Service ATA:35
PN:176219-115	MOS	15-Oct-13	180		15-Oct-28		1146 d	LIFE LIMIT
SN:583948702	HRS							
WC#: 35.010	AFL							
		Manufacture Date:: 15-Oct-13						
PROC. REF: AMM 35-40-01-960-801	PROC. REF: AMM 35-40-01-960-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 35 - OXYGEN								
35-40-05-720-801-01	FUNCTIONAL TEST OF THE OXYGEN CYLINDER PRESSURE REDUCING VALVE							Service ATA:35
PN:172200-01	MOS/MSC	10-Oct-23	O/C					
SN:2838	HRS	8437.6						
WC#: 35.010	AFL	4993						
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
350121	OXYGEN PRESSURE REDUCER VALVE							Component ATA:35
PN:172200-01	MOS/MSC	10-Oct-23	O/C	TSO 0				
SN:2838	HRS	8437.6		TSO 0				
WC#: 35.010	AFL	4993		TSO 0				
PROC. REF: AMM GENERIC 2PROC. REF: AMM GENERIC 2								
350141	HP OXYGEN PRESSURE BOTTLE GAGE							Component ATA:35
PN:CMT150	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 35.030	AFL	0						
PROC. REF: AMM GENERIC 2PROC. REF: AMM GENERIC 2								
350161	OXYGEN FILLER VALVE							Component ATA:35
PN:DKR131	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 35.040	AFL	0						
PROC. REF: AMM GENERIC 2PROC. REF: AMM GENERIC 2								
350201	PORTABLE OXYGEN BOTTLE							Component ATA:35
PN:894-20330	MOS/MSC	07-Oct-24	O/C	TSO 2				
SN:P09081020	HRS	8507.6		TSO 0				
WC#: 35.050	AFL	5038		TSO 0				
PROC. REF: AMM GENERIC 2PROC. REF: AMM GENERIC 2								
351121	PILOT OXYGEN MASK HOSE							Component ATA:35
PN:DTF44A435	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 35.070	AFL	0						
PROC. REF: AMM GENERIC 2PROC. REF: AMM GENERIC 2								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 35 - OXYGEN								
351131	PILOT OXYGEN CONNECTOR							Component ATA:35
PN:DPB179	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 35.080	AFL	0						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
351171	COPILOT OXYGEN MASK HOSE							Component ATA:35
PN:DTF55A350	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 35.070	AFL	0						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
351181	COPILOT OXYGEN CONNECTOR							Component ATA:35
PN:DPB179	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 35.080	AFL	0						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
352111	NO. 1 PASSENGER OXYGEN MASK							Component ATA:35
PN:289-601-228	MOS/MSC	10-Oct-23	O/C	TSN 4				
SN:N/A	HRS	8437.6		TSN 0				
WC#: 35.120	AFL	4993		TSN 0				
PROC. REF: AMM 35-20-09-900-801	PROC. REF: AMM 35-20-09-900-801							
352121	NO. 2 PASSENGER OXYGEN MASK							Component ATA:35
PN:289-601-228	MOS/MSC	10-Oct-23	O/C	TSN 4				
SN:N/A	HRS	8437.6		TSN 0				
WC#: 35.120	AFL	4993		TSN 0				
PROC. REF: AMM 35-20-09-900-801	PROC. REF: AMM 35-20-09-900-801							
352131	NO. 3 PASSENGER OXYGEN MASK							Component ATA:35
PN:289-601-228	MOS/MSC	10-Oct-23	O/C	TSN 4				
SN:N/A	HRS	8437.6		TSN 0				
WC#: 35.120	AFL	4993		TSN 0				
PROC. REF: AMM 35-20-09-900-801	PROC. REF: AMM 35-20-09-900-801							

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 35 - OXYGEN								
352141	NO. 4 PASSENGER OXYGEN MASK							Component ATA:35
PN:289-601-228	MOS/MSC	01-Mar-05	O/C	TSN 0				
SN:UNKNOWN	HRS	3954.8		TSN 0				
WC#: 35.130	AFL	2117		TSN 0				
PROC. REF: AMM 35-20-09-900-801	PROC. REF: AMM 35-20-09-900-801							
352151	NO. 5 PASSENGER OXYGEN MASK							Component ATA:35
PN:289-601-228	MOS/MSC	10-Oct-23	O/C	TSN 4				
SN:N/A	HRS	8437.6		TSN 0				
WC#: 35.130	AFL	4993		TSN 0				
PROC. REF: AMM 35-20-09-900-801	PROC. REF: AMM 35-20-09-900-801							
352161	NO. 6 PASSENGER OXYGEN MASK							Component ATA:35
PN:289-601-228	MOS/MSC	01-Mar-05	O/C	TSN 0				
SN:UNKNOWN	HRS	3954.8		TSN 0				
WC#: 35.130	AFL	2117		TSN 0				
PROC. REF: AMM 35-20-09-900-801	PROC. REF: AMM 35-20-09-900-801							
352171	NO. 7 PASSENGER OXYGEN MASK							Component ATA:35
PN:289-601-228	MOS/MSC	06-Mar-12	O/C	TSN 0				
SN:UNKNOWN	HRS	5412		TSN 0				
WC#: 35.140	AFL	3021		TSN 0				
PROC. REF: AMM 35-20-09-900-801	PROC. REF: AMM 35-20-09-900-801							
352181	NO. 8 PASSENGER OXYGEN MASK							Component ATA:35
PN:289-601-228	MOS/MSC	01-Mar-05	O/C	TSN 0				
SN:UNKNOWN	HRS	3954.8		TSN 0				
WC#: 35.140	AFL	2117		TSN 0				
PROC. REF: AMM 35-20-09-900-801	PROC. REF: AMM 35-20-09-900-801							
352191	NO. 9 PASSENGER OXYGEN MASK							Component ATA:35
PN:289-601-228	MOS/MSC	01-Mar-05	O/C	TSN 0				
SN:UNKNOWN	HRS	3954.8		TSN 0				
WC#: 35.140	AFL	2117		TSN 0				
PROC. REF: AMM 35-20-09-900-801	PROC. REF: AMM 35-20-09-900-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 35 - OXYGEN								
352201	NO. 10 PASSENGER OXYGEN MASK							Component ATA:35
PN:289-601-228	MOS/MSC	10-Oct-23	O/C	TSN 4				
SN:N/A	HRS	8437.6		TSN 0				
WC#: 35.150	AFL	4993		TSN 0				
PROC. REF: AMM 35-20-09-900-801PROC. REF: AMM 35-20-09-900-801								
352211	NO. 11 PASSENGER OXYGEN MASK							Component ATA:35
PN:289-601-228	MOS/MSC	01-Mar-05	O/C	TSN 0				
SN:UNKNOWN	HRS	3954.8		TSN 0				
WC#: 35.150	AFL	2117		TSN 0				
PROC. REF: AMM 35-20-09-900-801PROC. REF: AMM 35-20-09-900-801								
352221	NO. 12 PASSENGER OXYGEN MASK							Component ATA:35
PN:289-601-228	MOS/MSC	01-Mar-05	O/C	TSN 0				
SN:UNKNOWN	HRS	3954.8		TSN 0				
WC#: 35.150	AFL	2117		TSN 0				
PROC. REF: AMM 35-20-09-900-801PROC. REF: AMM 35-20-09-900-801								
352261	NO. 1 FIRST AID MASK							Component ATA:35
PN:289-601-228	MOS/MSC	01-Mar-05	O/C	TSN 0				
SN:UNKNOWN	HRS	3954.8		TSN 0				
WC#: 35.170	AFL	2117		TSN 0				
PROC. REF: AMM GENERIC 2PROC. REF: AMM GENERIC 2								
352271	NO. 2 FIRST AID MASK							Component ATA:35
PN:289-601-228	MOS/MSC	01-Mar-05	O/C	TSN 0				
SN:UNKNOWN	HRS	3954.8		TSN 0				
WC#: 35.170	AFL	2117		TSN 0				
PROC. REF: AMM GENERIC 2PROC. REF: AMM GENERIC 2								
352281	NO. 1 LAVATORY OXYGEN MASK							Component ATA:35
PN:289-601-228	MOS/MSC	01-Mar-05	O/C	TSN 0				
SN:UNKNOWN	HRS	3954.8		TSN 0				
WC#: 35.180	AFL	2117		TSN 0				
PROC. REF: AMM GENERIC 2PROC. REF: AMM GENERIC 2								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 35 - OXYGEN								
352291	NO. 2 LAVATORY OXYGEN MASK							Component ATA:35
PN:289-601-228	MOS/MSC	01-Mar-05	O/C	TSN 0				
SN:UNKNOWN	HRS	3954.8		TSN 0				
WC#: 35.180	AFL	2117		TSN 0				
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
353101	PROTECTIVE BREATHING EQUIPMENT HOOD							Component ATA:35
PN:802300-14	MOS/MSC	26-May-22	H/T	TSN 0				
SN:E22040540	HRS	8212.6		TSN 0				
WC#: 35.230	AFL	4824		TSN 0				
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
353A01 U	NO. 2 PROTECTIVE BREATHING EQUIPMENT HOOD							Component ATA:35
PN:802300-14	MOS	29-Jul-25	120	TSN 2	29-May-35		3563 d	LIFE LIMIT
SN:E25051040	HRS	8559.4		TSN 0				
	AFL	5068		TSN 0				
353A02 U	#3 PROTECTIVE BREATHING EQUIPMENT HOOD							Component ATA:35
PN:802300-14	MOS	26-May-22	120	TSN 0	26-May-32		2465 d	LIFE LIMIT
SN:E22040539	HRS	8212.6		TSN 0				
	AFL	4824		TSN 0				
A 51-80-01	BONDING MESH - DAMAGE DATA							Service ATA:35
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 51-80-01	PROC. REF: SRM 51-80-01							
A 52-30-01	BAGGAGE COMPARTMENT DOOR - DAMAGE DATA							Service ATA:35
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 52-30-01	PROC. REF: SRM 52-30-01							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 35 - OXYGEN								
A 52-53-04	DOOR AND SHIELD ASSEMBLY AT FRAME 25 - DAMAGE DATA							Service ATA:35
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 52-53-04	PROC. REF: SRM 52-53-04							
A 52-80-01	NOSE LANDING GEAR DOOR – DAMAGE DATA							Service ATA:35
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 52-80-03	PROC. REF: SRM 52-80-03							
A 52-80-05	MAIN LANDING GEAR MAIN DOOR HINGES - DAMAGE DATA							Service ATA:35
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 52-80-05	PROC. REF: SRM 52-80-05							
A 52-80-06	MAIN LANDING GEAR FAIRING DOOR HINGES - DAMAGE DATA							Service ATA:35
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 52-80-06	PROC. REF: SRM 52-80-06							
A 52-80-08	MAIN LANDING GEAR MAIN DOOR HINGES - DAMAGE DATA							Service ATA:35
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 52-80-08	PROC. REF: SRM 52-80-08							
R 51-00-01	ILLUSTRATED OVERVIEW OF ADD AND RPI							Service ATA:35
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 51-00-01	PROC. REF: SRM 51-00-01							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 35 - OXYGEN								
R 51-72-02	SAFETY PRECAUTIONS FOR REPAIRS ON COMPOSITE COMPONENTS							Service ATA:35
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 51-72-02	PROC. REF: SRM 51-72-02							
R 51-72-03	USE OF RESINS							Service ATA:35
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 51-72-03	PROC. REF: SRM 51-72-03							
R 51-72-04	CURING OF RESINS							Service ATA:35
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 51-72-04	PROC. REF: SRM 51-72-04							
R 51-72-05	NON-STRUCTURAL REPAIR OF PAINT ETCHING ON COMPOSITE PANELS							Service ATA:35
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 51-72-05	PROC. REF: SRM 51-72-05							
R 51-72-08	WORKING OF COMPOSITE COMPONENTS							Service ATA:35
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 51-72-08	PROC. REF: SRM 51-72-08							
R 51-73-01	REPAIR OF MONOLITHIC STRUCTURES BY INJECTION OF RESIN IN THE CURRENT AREA							Service ATA:35
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 51-73-01	PROC. REF: SRM 51-73-01							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 36 - PNEUMATIC								
36-10-00-790-801	LEAK CHECK OF THE BLEED AIR SYSTEM AFTER COMPONENT INSTALLATION							Service ATA:36
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: AMM 36-10-00-790-801	PROC. REF: AMM 36-10-00-790-801							
36-10-00-790-801-01	LEAK CHECK OF THE BLEED AIR SYSTEM AFTER COMPONENT INSTALLATION							Service ATA:36
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 36-10-00-790-801	PROC. REF: AMM 36-10-00-790-801							
36-10-21-710-801-01	OPERATIONAL TEST OF THE BLEED AIR ISOLATION VALVE - BLEED AIR ISOLATION ELECTRIC VALVE (23HU)							Service ATA:36
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 36-10-21-710-801	PROC. REF: AMM 36-10-21-710-801							
36-10-29-280-801	SPECIAL DETAILED INSPECTION OF THE ENGINE 2 HP BLEED AIR PIPE							Service ATA:36
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: AMM 36-10-29-280-801	PROC. REF: AMM 36-10-29-280-801							
36-10-29-280-801-01	SPECIAL DETAILED INSPECTION OF THE ENGINE 2 HP BLEED AIR PIPE							Service ATA:36
	MOS/MSC	08-Dec-17	O/C					
	HRS	6935						
WC#: 36.010	AFL	3999						
PROC. REF: AMM 36-10-29-280-801	PROC. REF: AMM 36-10-29-280-801							
36-10-33-350-801-01	RESTORATION OF THE BLEED AIR ARTICULATED PIPES (OVERHAUL) - ENGINE 1 ARTICULATED PIPE (L510HU)							Service ATA:36
PN:B45CB1120	MOS/MSC	07-Nov-07	E/C					OVERHAUL
SN:1549	HRS	4719.4	5000 (+150)		9719.4	9869.4	1158.5 (+150)	
WC#: 36.040	AFL	2590						
PROC. REF: AMM 36-10-33-350-801	PROC. REF: AMM 36-10-33-350-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 36 - PNEUMATIC								
36-10-33-350-801-02	RESTORATION OF THE BLEED AIR ARTICULATED PIPES (OVERHAUL) - ENGINE 3 ARTICULATED PIPE (R510HU)							Service ATA:36
PN:B45CB1120	MOS/MSC	07-Nov-07	E/C					OVERHAUL
SN:01197	HRS	4719.4	5000 (+150)		9719.4	9869.4	1158.5 (+150)	
WC#: 36.040	AFL	2590						
PROC. REF: AMM 36-10-33-350-801	PROC. REF: AMM 36-10-33-350-801							
36-10-33-900-801-01	REMOVAL / INSTALLATION OF THE BLEED AIR ARTICULATED PIPES - ENGINE 1 ARTICULATED PIPE (L510HU)							Component ATA:36
PN:B45CB1120	MOS/MSC	07-Nov-07	H/T					
SN:1549	HRS	4719.4		TSN 0				
WC#: 36.040	AFL	2590						
PROC. REF: AMM 36-10-33-900-801	PROC. REF: AMM 36-10-33-900-801							
36-10-33-900-801-02	REMOVAL / INSTALLATION OF THE BLEED AIR ARTICULATED PIPES - ENGINE 3 ARTICULATED PIPE (R510HU)							Component ATA:36
PN:B45CB1120	MOS/MSC	07-Nov-07	H/T					
SN:01197	HRS	4719.4		TSN 0				
WC#: 36.040	AFL	2590						
PROC. REF: AMM 36-10-33-900-801	PROC. REF: AMM 36-10-33-900-801							
36-21-00-720-801-01	FUNCTIONAL TEST OF THE BLEED AIR OVERHEATING WARNING SYSTEM							Service ATA:36
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 36-21-00-720-801	PROC. REF: AMM 36-21-00-720-801							
36-21-17-900-801-01	REMOVAL / INSTALLATION OF THE OVERHEATING DETECTION BOX							Component ATA:36
PN:EL124-01	MOS/MSC	02-Feb-96	O/C					
SN:338	HRS	0		TSN 0				
WC#: 36.120	AFL	0						
PROC. REF: AMM 36-21-17-900-801	PROC. REF: AMM 36-21-17-900-801							
361101	NO. 1 ENGINE LOW PRESSURE BLEED CHECK VALVE							Component ATA:36
PN:CYLB51161-1	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 36.020	AFL	0						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 36 - PNEUMATIC								
361111	NO. 2 ENGINE LOW PRESSURE BLEED CHECK VALVE							Component ATA:36
PN:CYLB51161-1	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 36.020	AFL	0						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
361121	NO. 3 ENGINE LOW PRESSURE BLEED CHECK VALVE							Component ATA:36
PN:CYLB51161-1	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 36.020	AFL	0						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
361191	NO. 1 ENGINE LOW PRESSURE INTERCOMMUNICATION CHECK VALVE							Component ATA:36
PN:CYLB51161-1	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 36.050	AFL	0						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
361201	NO. 3 ENGINE LOW PRESSURE INTERCOMMUNICATION CHECK VALVE							Component ATA:36
PN:CYLB51161-1	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 36.050	AFL	0						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
361211	NO. 2 ENGINE HIGH PRESSURE CHECK VALVE							Component ATA:36
PN:CYLB50713-1	MOS/MSC	02-Feb-96	O/C					
SN:1040	HRS	0		TSN 0				
WC#: 36.060	AFL	0						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
361221	APU BLEED AIR CHECK VALVE							Component ATA:36
PN:CYLB50713-1	MOS/MSC	02-Feb-96	O/C					
SN:1039	HRS	0		TSN 0				
WC#: 36.070	AFL	0						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 36 - PNEUMATIC								
361241	NO. 2 ENGINE PRESSURE REGULATING (PRV2) VALVE							Component ATA:36
PN:3215632-3	MOS/MSC	02-Jun-96	O/C					
SN:149	HRS	32		TSN 18				
WC#: 36.080	AFL	12						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
361251	NO. 3 ENGINE PRESSURE REGULATING (PRV3) VALVE							Component ATA:36
PN:3215632-3	MOS/MSC	02-Feb-96	O/C					
SN:127	HRS	0		TSN 0				
WC#: 36.080	AFL	0						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
361261	NO. 2 ENGINE PRV2 3 WAYS ELECTRIC VALVE							Component ATA:36
PN:3215632-1	MOS/MSC	13-Nov-07	O/C					
SN:249C	HRS	4725.5		TSO 0				
WC#: 36.090	AFL	2593						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
361271	NO. 3 PRV2 3 WAYS ELECTRIC VALVE							Component ATA:36
PN:L92A07-502	MOS/MSC	02-Feb-96	O/C					
SN:20517	HRS	0		TSN 0				
WC#: 36.090	AFL	0						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
361281	NO. 1 HIGH PRESSURE AIR BLEED VALVE							Component ATA:36
PN:B48CB1042	MOS/MSC	02-Feb-96	O/C					
SN:T626	HRS	0		TSN 0				
WC#: 36.100	AFL	0						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
361291	BLEED AIR ISOLATION ELECTRIC VALVE							Component ATA:36
PN:BYLB51908	MOS/MSC	02-Feb-96	O/C					
SN:71	HRS	0		TSN 0				
WC#: 36.110	AFL	0						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 36 - PNEUMATIC								
362101	AIR BLEED INDICATING CONTROL							Component ATA:36
PN:EL133-00	MOS/MSC	02-Feb-96	O/C					
SN:159	HRS	0		TSN 0				
WC#: 36.120	AFL	0						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
362151	NO. 1 ENGINE THERMOCOUPLE SENSOR							Component ATA:36
PN:RP161-00	MOS/MSC	02-Feb-96	O/C					
SN:710	HRS	0		TSN 0				
WC#: 36.130	AFL	0						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
362161	NO. 2 ENGINE THERMOCOUPLE SENSOR							Component ATA:36
PN:RP-161-00	MOS/MSC	25-Oct-13	O/C	TSN 0				
SN:3101	HRS	5703		TSN 0				
WC#: 36.130	AFL	3209		TSN 0				
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
362171	NO. 3 ENGINE THERMOCOUPLE SENSOR							Component ATA:36
PN:RP161-00	MOS/MSC	02-Feb-96	O/C					
SN:705	HRS	0		TSN 0				
WC#: 36.130	AFL	0						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
362181	NO. 1 ENGINE THERMOCOUPLE SENSOR							Component ATA:36
PN:RP129-02	MOS/MSC	02-Feb-96	O/C					
SN:2556	HRS	0		TSN 0				
WC#: 36.140	AFL	0						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
362191	NO. 2 THERMOCOUPLE SENSOR							Component ATA:36
PN:RP482-01	MOS/MSC	29-Sep-10	O/C	TSN 0				
SN:DAAA02693	HRS	5176.7		TSN 0				
WC#: 36.140	AFL	2864		TSN 0				
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 36 - PNEUMATIC								
362201	NO. 3 ENGINE THERMOCOUPLE SENSOR							Component ATA:36
PN:RP129-02	MOS/MSC	02-Feb-96	O/C					
SN:2605	HRS	0		TSN 0				
WC#: 36.140	AFL	0						
PROC. REF: AMM GENERIC 2PROC. REF: AMM GENERIC 2								
ATA 38 - WATER/WASTE								
38-00-00-610-801-01 S	SERVICING OF THE WATER SYSTEM							Service ATA:38
	MOS	07-Oct-24	24 (+1m)					
	HRS	8507.6						
WC#: 38.080	AFL	5038						
								PKG:16
PROC. REF: AMM 38-00-00-610-801, AMM 38-00-00-610-801PROC. REF: AMM 38-00-00-610-801, AMM 38-00-00-610-801								
38-00-00-910-801-01	WATER SYSTEM MAINTENANCE AND SAFETY PRECAUTIONS							Service ATA:38
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 38-00-00-910-801PROC. REF: AMM 38-00-00-910-801								
38-10-00-210-801-01 S	DETAILED INSPECTION OF WATER SYSTEM COMPONENTS							Service ATA:38
	MOS	11-Mar-20	72 (+2m)					
	HRS	7541.7						
	AFL	4391	3750					
								PKG:31
PROC. REF: AMM 38-10-00-210-801PROC. REF: AMM 38-10-00-210-801								
38-10-00-610-801-01	PRESSURE REFILLING OF THE POTABLE WATER SYSTEM							Service ATA:38
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 38-10-00-610-801PROC. REF: AMM 38-10-00-610-801								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 38 - WATER/WASTE								
38-10-00-610-802-01	GRAVITY REFILLING OF THE POTABLE WATER SYSTEM							Service ATA:38
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 38-10-00-610-802	PROC. REF: AMM 38-10-00-610-802							
38-10-00-670-801-01	STERILIZATION OF THE POTABLE WATER SYSTEM - STANDARD STERILIZATION							Service ATA:38
	MOS	29-Jul-25	6 (+1m)	Adj -114d	07-Oct-25	07-Nov-25	42 d (+31)	
	HRS	8559.4						
WC#: 38.010	AFL	5068						
PROC. REF: AMM 38-10-00-670-801	PROC. REF: AMM 38-10-00-670-801							
38-10-00-670-801-02	STERILIZATION OF THE POTABLE WATER SYSTEM - SHOCK TREATMENT							Service ATA:38
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 38-10-00-670-801	PROC. REF: AMM 38-10-00-670-801							
38-10-00-680-801-01	DRAINING OF THE POTABLE WATER SYSTEM							Service ATA:38
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 38-10-00-680-801, AMM 38-10-00-680-801	PROC. REF: AMM 38-10-00-680-801, AMM 38-10-00-680-801							
38-10-00-720-801-01	FUNCTIONAL TEST OF THE WATER SUPPLY SYSTEM							Service ATA:38
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 38-10-00-720-801, AMM 38-10-00-720-801, AMM 38-10-00-720-801	PROC. REF: AMM 38-10-00-720-801, AMM 38-10-00-720-801, AMM 38-10-00-720-801							
38-10-00-860-801-01	PRESSURIZATION OF THE POTABLE WATER SYSTEM							Service ATA:38
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 38-10-00-860-801	PROC. REF: AMM 38-10-00-860-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 38 - WATER/WASTE								
38-11-01-900-801-01	REMOVAL / INSTALLATION OF THE POTABLE WATER TANK - POTABLE WATER TANK (620JT)							Component ATA:38
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 38-11-01-900-801	PROC. REF: AMM 38-11-01-900-801							
38-13-01-960-801-01	REPLACEMENT OF THE MAIN FILTER CARTRIDGE							Service ATA:38
	MOS/MSC	29-Jul-25	O/C					
	HRS	8559.4						
WC#: 38.020	AFL	5068						
PROC. REF: AMM 38-13-01-960-801	PROC. REF: AMM 38-13-01-960-801							
38-13-09-710-801-01	OPERATIONAL TEST OF THE WATER HEATING MONITORING SYSTEM							Service ATA:38
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
WC#: 38.070	AFL	0						
PROC. REF: AMM 38-13-09-710-801	PROC. REF: AMM 38-13-09-710-801							
38-13-09-710-802-01	OPERATIONAL TEST OF THE WATER HEATER SAFETY THERMOSTATS - TEST OF THE WATER HEATER SAFETY THERMOSTATS							Service ATA:38
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 38-13-09-710-802	PROC. REF: AMM 38-13-09-710-802							
38-13-09-900-801-01	REMOVAL / INSTALLATION OF THE REAR WATER HEATER - REAR WATER HEATER (33HR)							Component ATA:38
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 38-13-09-900-801	PROC. REF: AMM 38-13-09-900-801							
38-13-09-900-802-01	REMOVAL / INSTALLATION OF THE FORWARD WATER HEATER - FWD WATER HEATER (63HR)							Component ATA:38
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
	APH	0		TSN 0				
PROC. REF: AMM 38-13-09-900-802	PROC. REF: AMM 38-13-09-900-802							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 38 - WATER/WASTE								
38-15-01-680-801-01	DRAINING OF THE UV STERILIZER - AFT VANITY UV STERILIZER (7442MT)							Service ATA:38
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 38-15-01-680-801	PROC. REF: AMM 38-15-01-680-801							
38-15-01-710-801-01	OPERATIONAL TEST OF THE UV STERILIZER - AFT VANITY UV STERILIZER (7442MT)							Service ATA:38
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
	APH	0						
PROC. REF: AMM 38-15-01-710-801	PROC. REF: AMM 38-15-01-710-801							
38-15-01-900-802-01	REMOVAL / INSTALLATION OF THE AFT LAVATORY UV STERILIZER - AFT VANITY UV STERILIZER (7442MT)							Component ATA:38
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 38-15-01-900-802	PROC. REF: AMM 38-15-01-900-802							
38-15-01-910-801-01	DISABLING / ENABLING THE UV STERILIZER(S) FOR COLD WEATHER OPERATION - DISABLING THE UV STERILIZER(S)							Service ATA:38
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 38-15-01-910-801	PROC. REF: AMM 38-15-01-910-801							
38-15-01-910-801-02	DISABLING / ENABLING THE UV STERILIZER(S) FOR COLD WEATHER OPERATION - ENABLING THE UV STERILIZER(S)							Service ATA:38
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 38-15-01-910-801	PROC. REF: AMM 38-15-01-910-801							
38-15-09-900-801-01	REMOVAL / INSTALLATION OF THE UV LAMP - UV LAMP (9870MT)							Component ATA:38
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 38-15-09-900-801	PROC. REF: AMM 38-15-09-900-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 38 - WATER/WASTE								
38-15-09-960-801-01	REPLACEMENT OF THE UV LAMP - UV LAMP (9870MT)							Service ATA:38
PN:PN	MOS/MSC	02-Feb-96	N/A					
SN:UNKNOWN	HRS	0						
	AFL	0						
	APH	0						
PROC. REF: AMM 38-15-09-960-801	PROC. REF: AMM 38-15-09-960-801							
38-15-17-100-801-01	CLEANING OF THE UV STERILIZER QUARTZ SLEEVE - QUARTZ SLEEVE (9890MT)							Service ATA:38
	MOS/MSC	02-Feb-96	N/A					
	HRS	0						
	AFL	0						
	APH	0						
PROC. REF: AMM 38-15-17-100-801	PROC. REF: AMM 38-15-17-100-801							
38-15-17-900-801-01	REMOVAL / INSTALLATION OF THE UV STERILIZER QUARTZ SLEEVE - QUARTZ SLEEVE (9890MT)							Component ATA:38
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 38-15-17-900-801	PROC. REF: AMM 38-15-17-900-801							
38-30-00-100-801-01	CLEANING OF THE WATER TRAP FILTER IN WASH HANDBASIN DRAINAGE SYSTEM							Service ATA:38
	MOS/MSC	25-Nov-08	O/C					
	HRS	4913.6						
WC#: 38.060	AFL	2711						
PROC. REF: AMM 38-30-00-100-801	PROC. REF: AMM 38-30-00-100-801							
38-30-00-710-801-01	OPERATIONAL TEST OF THE DRAIN MAST ANTI-ICING SYSTEMS							Service ATA:38
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 38-30-00-710-801	PROC. REF: AMM 38-30-00-710-801							
38-30-05-960-801-01	REPLACEMENT OF THE WATER DRAIN MAST THERMOSTATS - THERMOSTAT (17HA)							Service ATA:38
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 38 - WATER/WASTE								
PROC. REF: AMM 38-30-05-960-801	PROC. REF: AMM 38-30-05-960-801							
38-30-05-960-801-02	REPLACEMENT OF THE WATER DRAIN MAST THERMOSTATS - THERMOSTAT (19HA)							Service ATA:38
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 38-30-05-960-801	PROC. REF: AMM 38-30-05-960-801							
38-31-01-900-801-01	REMOVAL / INSTALLATION OF THE FRONT DRAIN MAST - FRONT DRAIN MAST (25HA)							Component ATA:38
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 38-31-01-900-801, AMM 38-31-01-900-801	PROC. REF: AMM 38-31-01-900-801, AMM 38-31-01-900-801							
38-31-13-160-801-01	CLEANING OF THE STRAINER							Service ATA:38
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 38-31-13-160-801	PROC. REF: AMM 38-31-13-160-801							
38-31-13-960-801-01	REPLACEMENT OF THE GALLEY WATER FILTER							Service ATA:38
	MOS/MSC	29-Jul-25	O/C					
	HRS	8559.4						
	AFL	5068						
PROC. REF: AMM 38-31-13-960-801, AMM 38-31-13-960-801	PROC. REF: AMM 38-31-13-960-801, AMM 38-31-13-960-801							
38-31-17-200-801-01	INSPECTION OF THE DRAIN BOX - DRAIN BOX (905MD)							Service ATA:38
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
WC#: 38.090	AFL	0						
	APH	0						
PROC. REF: AMM 38-31-17-200-801	PROC. REF: AMM 38-31-17-200-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 38 - WATER/WASTE								
38-32-01-900-801-01	REMOVAL / INSTALLATION OF THE REAR DRAIN MAST - REAR DRAIN MAST (23HA)							Component ATA:38
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 38-32-01-900-801	PROC. REF: AMM 38-32-01-900-801							
38-34-00-600-801-01	DRAINING AND FILLING OF THE TOILETS							Service ATA:38
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 38-34-00-600-801, AMM 38-34-00-600-801, AMM 38-34-00-600-801	PROC. REF: AMM 38-34-00-600-801, AMM 38-34-00-600-801, AMM 38-34-00-600-801							
38-34-01-900-801-01	REMOVAL / INSTALLATION OF THE FORWARD TOILET ASSEMBLY - FORWARD TOILET ASSEMBLY (700MX)							Component ATA:38
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 38-34-01-900-801	PROC. REF: AMM 38-34-01-900-801							
38-34-09-900-801-01	REMOVAL / INSTALLATION OF THE AFT TOILET ASSEMBLY - AFT TOILET ASSEMBLY (2MX)							Component ATA:38
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 38-34-09-900-801	PROC. REF: AMM 38-34-09-900-801							
38-34-17-210-801-01	GENERAL VISUAL INSPECTION OF THE FORWARD TOILET DRAIN CONTROL - FORWARD TOILET DRAIN CONTROL (525MD)							Service ATA:38
	MOS/MSC	02-Feb-96	N/A					
	HRS	0						
	AFL	0						
PROC. REF: AMM 38-34-17-210-801	PROC. REF: AMM 38-34-17-210-801							
38-34-21-210-801-01 S	GENERAL VISUAL INSPECTION OF THE AFT TOILET DRAIN CONTROL - AFT TOILET DRAIN CONTROL (516MD)							Service ATA:38
	MOS	10-Oct-23	36 (+1m)					
	HRS	8437.6						
	AFL	4993						
								PKG:17
PROC. REF: AMM 38-34-21-210-801	PROC. REF: AMM 38-34-21-210-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 38 - WATER/WASTE								
38-34-21-900-801-01	REMOVAL / INSTALLATION OF THE AFT TOILET DRAIN CONTROL - AFT TOILET DRAIN CONTROL (516MD)							Component ATA:38
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 38-34-21-900-801	PROC. REF: AMM 38-34-21-900-801							
38-40-17-900-801-01	REMOVAL / INSTALLATION OF THE HIGH PRESSURE REGULATOR AIR FILTER ASSEMBLY - HIGH-PRESSURE REGULATOR / AIR FILTER ASSEMBLY (600HU)							Component ATA:38
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 38-40-17-900-801	PROC. REF: AMM 38-40-17-900-801							
38-40-21-900-801-01	REMOVAL / INSTALLATION OF THE LOW PRESSURE REGULATOR AIR FILTER ASSEMBLY - LOW PRESSURE REGULATOR / AIR FILTER ASSEMBLY (607HU)							Component ATA:38
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 38-40-21-900-801	PROC. REF: AMM 38-40-21-900-801							
381151	POTABLE WATER PRESSURE REGULATOR							Component ATA:38
PN:WR92278	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 38.030	AFL	0						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
381171	POTABLE WATER TWO WAYS VALVE							Component ATA:38
PN:879B14-13	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 38.040	AFL	0						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
381201	POTABLE WATER FILLING PLUG							Component ATA:38
PN:FGFB838001210A1	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 38.040	AFL	0						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 38 - WATER/WASTE								
381A02 U	DRAIN WATER FWD MAST							Component ATA:38
PN:MAT-302706-A	MOS/MSC	14-Jul-14	O/C					
SN:1079	HRS	5799.6		TSN 0				
	AFL	3266		TSN 0				
381A05 U	DRAIN WATER AFT MAST							Component ATA:38
PN:MAT-200506-A	MOS/MSC	27-Aug-21	O/C	TSN 0				
SN:AHM76/05	HRS	7944.5		TSN 0				
	AFL	4641		TSN 0				
ATA 39 - ELECTRICAL PANELS, PARTS AND INSTRUMENTS								
393A13 U	(11GC) PCB							Component ATA:39
PN:24-291	MOS/MSC	08-Aug-98	O/C					
SN:05	HRS	1085						
	AFL	566						
ATA 45 - CENTRAL MAINT SYSTEM								
45-00-00-700-801-01	RS-232 OR SSH CONNECTION USING A TERMINAL EMULATOR TOOL							Service ATA:45
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 45-00-00-700-801	PROC. REF: AMM 45-00-00-700-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 46 - INFORMATION SYSTEMS								
46-20-02-720-801-01	FUNCTIONAL TEST OF THE EDU BATTERIES - LH EDU (L7101NS)							Service ATA:46
PN:PN	MOS/MSC	02-Feb-96	N/A					
SN:UNKNOWN	HRS	0						
	AFL	0						
	APH	0						
PROC. REF: AMM 46-20-02-720-801	PROC. REF: AMM 46-20-02-720-801							
46-20-02-720-801-02	FUNCTIONAL TEST OF THE EDU BATTERIES - RH EDU (R7101NS)							Service ATA:46
PN:PN	MOS/MSC	02-Feb-96	N/A					
SN:UNKNOWN	HRS	0						
	AFL	0						
	APH	0						
PROC. REF: AMM 46-20-02-720-801	PROC. REF: AMM 46-20-02-720-801							
46-90-03-900-801-01	PILOT ELECTRONIC FLIGHT BAG (EFB) UNIT							Component ATA:46
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
	APH	0		TSN 0				
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
46-90-03-900-801-02	COPILOT ELECTRONIC FLIGHT BAG (EFB) UNIT							Component ATA:46
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
	APH	0		TSN 0				
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
ATA 49 - AIRBORNE AUXILIARY POWER								
49-00-00-860-801-01	PREPARATION FOR FLIGHT WITHOUT APU							Service ATA:49
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 49-00-00-860-801	PROC. REF: AMM 49-00-00-860-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 49 - AIRBORNE AUXILIARY POWER								
49-10-01-900-801-01	REMOVAL / INSTALLATION OF THE APU CUSTOMIZATION							Component ATA:49
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 49-10-01-900-801	PROC. REF: AMM 49-10-01-900-801							
49-10-01-900-802-01	REMOVAL / INSTALLATION OF THE APU - APU (500HT)							Component ATA:49
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 49-10-01-900-802	PROC. REF: AMM 49-10-01-900-802							
49-10-01-900-803-01	APU - REMOVAL / INSTALLATION OF THE APU ECU - APU ECU (12HT)							Component ATA:49
PN:3882730-9	MOS/MSC	28-Feb-98	O/C					
SN:14400	HRS	611		TSN 611				
WC#: 49.030	APUS							
PROC. REF: AMM 49-10-01-900-803, AMM 49-10-01-900-803	PROC. REF: AMM 49-10-01-900-803, AMM 49-10-01-900-803							
49-10-01-900-803-01	REMOVAL / INSTALLATION OF THE APU ECU - APU ECU (12HT)							Component ATA:49
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 49.030	AFL	0		TSN 0				
PROC. REF: AMM 49-10-01-900-803, AMM 49-10-01-900-803	PROC. REF: AMM 49-10-01-900-803, AMM 49-10-01-900-803							
49-7997-3-A-H-1	APU - PERFORM PERIODIC NO-LOAD OPERATION OF APU TO AVOID PRESERVATION REQUIREMENT INDEFINITELY							Service ATA:49
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	APUS	0						
PROC. REF: GENERIC NO REF	PROC. REF: GENERIC NO REF							
49-7997-3-A-H-2	APU - PERFORM PERIODIC MOTORING OF APU TO AVOID PRESERVATION REQUIREMENT FOR UP TO 2 YEARS							Service ATA:49
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	APUS	0						
PROC. REF: GENERIC NO REF	PROC. REF: GENERIC NO REF							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 49 - AIRBORNE AUXILIARY POWER								
49-7997-3-A-N-1	APU - 1 MONTH PRESERVATION CHECK							Service ATA:49
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	APUS	0						
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
49-7997-3-A-N-2	APU - 24 MONTHS PRESERVATION CHECK							Service ATA:49
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	APUS	0						
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
49-7997-3-A-N-3	APU - CHECK THE HUMUIDITY INDICATOR							Service ATA:49
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	APUS	0						
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
49-7997-3-A-N-4	APU - 2 MONTHS PRESERVATION CHECK							Service ATA:49
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	APUS	0						
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
49-7997-3-A-N-5	APU - 3 MONTHS PRESERVATION CHECK							Service ATA:49
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	APUS	0						
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
49-7997-3-A-N-6	APU - 6 MONTHS PRESERVATION CHECK							Service ATA:49
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	APUS	0						
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 49 - AIRBORNE AUXILIARY POWER								
49-7997-3-A-N-7	APU - 12 MONTHS PRESERVATION CHECK							Service ATA:49
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	APUS	0						
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
49-7997-3-B-F-1	APU - OPERATE APU FOR A MINIMUM OF 5 MINUTES							Service ATA:49
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	APUS	0						
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
49-7997-3-C	APU - PERFORM PRESEREVATION EXTENSION OR PRESERVATION AFTER EXPIRED PERIODS							Service ATA:49
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	APUS	0						
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
49-91-00-610-801-01	SERVICING OF THE APU OIL							Service ATA:49
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 49-91-00-610-801PROC. REF: AMM 49-91-00-610-801								
491010	APU - TURBINE ROTOR							Component ATA:49
PN:3615880-1	MOS	28-Feb-98						LIFE LIMIT
SN:4-01345-6759	HRS	611	10000	TSN 611	10000		3511.6	
	APUS							
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
491020	APU - COMPRESSOR ROTOR							Component ATA:49
PN:3822101-1	MOS	28-Feb-98						LIFE LIMIT
SN:4-03501-2683	HRS	611	100000	TSN 611	100000		93511.6	
	APUS							
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 49 - AIRBORNE AUXILIARY POWER								
491025	APU - VISUAL CHECK COMPRESSOR ROTOR							Service ATA:49
	MOS	08-Jan-04						
	HRS	2674.9	4500		7174.9		686.5	
	APUS							
PROC. REF: MM 49-20-00PROC. REF: MM 49-20-00								
492005	APU - GAS TURBINE ENGINE POWER SECTION ASSEMBLY							Component ATA:49
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	APUS	0		TSN 0				
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
492017	APU - SEAL SET, GENERATOR, MATCHED							Component ATA:49
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	APUS	0		TSN 0				
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
492020	APU - ACCESSORY DRIVE GEARBOX ASSEMBLY							Component ATA:49
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	APUS	0		TSN 0				
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
492025 U	APU - POWER SECTION ASSEMBLY CONTAINMENT RING							Component ATA:49
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	APUS	0		TSN 0				
492030	APU - SPUR, MATCHED GEAR SET							Component ATA:49
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	APUS	0		TSN 0				
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 49 - AIRBORNE AUXILIARY POWER								
492033	APU - ANNULAR BALL BEARING							Component ATA:49
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	APUS	0		TSN 0				
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
492050	APU - CYLINDRICAL ROLLER BEARING							Component ATA:49
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	APUS	0		TSN 0				
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
492060	APU - SEAL SET, COMPRESSOR, MATCHED							Component ATA:49
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	APUS	0		TSN 0				
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
493020	APU - REMOVE AND REPLACE FUEL CONTROL FUEL FILTER ELEMENT							Service ATA:49
PN:3882730-9	MOS	29-Jul-25						
SN:14400	HRS	6488	1000		7488		999.6	
	APUS							
PROC. REF: MM 49-30-52PROC. REF: MM 49-30-52								
493025	APU - FUEL CONTROL ASSEMBLY							Component ATA:49
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	APUS	0		TSN 0				
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
493030	APU - ORIFICE FITTING							Component ATA:49
PN:3606721-1	MOS/MSC	28-Feb-98	O/C					
SN:UNKNOWN	HRS	611		TSN 611				
	APUS	0						
PROC. REF: MM 49-30-56PROC. REF: MM 49-30-56								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 49 - AIRBORNE AUXILIARY POWER								
493040	APU - FUEL SHUTOFF VALVE							Component ATA:49
PN:692545-17	MOS/MSC	28-Feb-98	O/C					
SN:UNKNOWN	HRS	611		TSN 611				
	APUS							
PROC. REF: MM 49-30-54	PROC. REF: MM 49-30-54							
493050	APU - CHECK FUEL NOZZLE FLOW RATE							Service ATA:49
	MOS	08-Jan-04						
	HRS	2674.9	4500		7174.9		686.5	
	APUS							
PROC. REF: MM 49-20-00	PROC. REF: MM 49-20-00							
493060	APU - CONTROLLER							Component ATA:49
PN:2118306-3	MOS/MSC	28-Feb-98	O/C					
SN:15-290	HRS	611		TSN 611				
	APUS	0						
PROC. REF: MM 49-60-46	PROC. REF: MM 49-60-46							
493070	APU - LOAD CONTROL VALVE							Component ATA:49
PN:109812-10	MOS/MSC	06-Jun-02	O/C	TSN 0				
SN:3625	HRS	2229.6		TSN 0				
	APUS							
PROC. REF: MM 49-50-33	PROC. REF: MM 49-50-33							
494010	APU - IGNITION UNIT							Component ATA:49
PN:3888000-2	MOS/MSC	28-Feb-98	O/C					
SN:95142356	HRS	611		TSN 611				
	APUS	0						
PROC. REF: MM 49-40-32	PROC. REF: MM 49-40-32							
494020	APU - IGNITOR PLUG							Component ATA:49
PN:3888002-2	MOS/MSC	25-Nov-19	O/C	TSN 0				
SN:NSN	HRS	5618.3		TSN 0				
	APUS	115		TSN 0				
PROC. REF: MM 49-40-33	PROC. REF: MM 49-40-33							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 49 - AIRBORNE AUXILIARY POWER								
494030	APU - INSPECT/CLEAN IGNITOR PLUG							Service ATA:49
PN:3888002-2	MOS	07-Oct-24						
SN:NSN	HRS	6368.8	750		7118.8		630.4	
	APUS							
PROC. REF: MM 49-40-33	PROC. REF: MM 49-40-33							
495050	APU - PNEUMATIC SHUTOFF VALVE (1.00 IN. (25.4 MM) DIA)							Component ATA:49
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	APUS	0		TSN 0				
PROC. REF: GENERIC NO REF	PROC. REF: GENERIC NO REF							
496101	APU T5 INDICATOR							Component ATA:49
PN:2396-507-00-10	MOS/MSC	16-Dec-03	O/C					
SN:334	HRS	3631.3						
WC#: 49.155	AFL	1878						
	APH	2674.9	0	TSN 2704.5				
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
496201	APU TACHOMETER							Component ATA:49
PN:2396-506-00-10	MOS/MSC	16-Dec-03	O/C	TSN 70				
SN:332	HRS	3631.3						
WC#: 49.155	AFL	1878		TSN 1878				
	APH	2674.9	0	TSN 2696.5				
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
497010	APU - MOTION PICK UP TRANSDUCER							Component ATA:49
PN:3876104-1	MOS/MSC	28-Feb-98	O/C					
SN:UNKNOWN	HRS	611		TSN 611				
	APUS	0						
PROC. REF: MM 49-60-43	PROC. REF: MM 49-60-43							
497020	APU - IMMERSION THERMOCOUPLE							Component ATA:49
PN:3876003-3	MOS/MSC	28-Feb-98	O/C					
SN:UNKNOWN	HRS	611		TSN 611				
	APUS	0						

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 49 - AIRBORNE AUXILIARY POWER								
PROC. REF: MM 49-60-45	PROC. REF: MM 49-60-45							
497030	APU - HOURMETER							Component ATA:49
PN:F90-11173-501	MOS/MSC	28-Feb-98	O/C					
SN:96-003	HRS	611		TSN 0				
	APUS	0						
PROC. REF: MM 49-70-41	PROC. REF: MM 49-70-41							
499010	APU - ROTARY OIL PUMP							Component ATA:49
PN:3880225-2	MOS/MSC	28-Feb-98	O/C					
SN:UNKNOWN	HRS	611		TSN 611				
	APUS	0						
PROC. REF: MM 49-90-51	PROC. REF: MM 49-90-51							
499020	APU - REMOVE AND INSPECT MAGNETIC DRAIN PLUG							Service ATA:49
	MOS	07-Oct-24	17		07-Mar-26		193 d	
	HRS	6368.8	750		7118.8		630.4	
	APUS							
PROC. REF: MM 49-90-46	PROC. REF: MM 49-90-46							
499030	APU - DRAIN AND REFILL OIL							Service ATA:49
	MOS	07-Oct-24	17		07-Mar-26		193 d	
	HRS	6368.8	750		7118.8		630.4	
	APUS							
PROC. REF: MM 49-20-00	PROC. REF: MM 49-20-00							
499040	APU - REMOVE AND REPLACE OIL FILTER ELEMENT							Service ATA:49
	MOS	07-Oct-24	17		07-Mar-26		193 d	
	HRS	6368.8	750		7118.8		630.4	
	APUS							
PROC. REF: MM 49-90-47	PROC. REF: MM 49-90-47							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 49 - AIRBORNE AUXILIARY POWER								
499050	APU - PRESSURE REGULATING VALVE							Component ATA:49
PN:3880021-17	MOS/MSC	28-Feb-98	O/C	TSN 0				
SN:UNKNOWN	HRS	611		TSN 0				
	APUS	0						
PROC. REF: MM 49-90-52	PROC. REF: MM 49-90-52							
499060	APU - HIGH OIL TEMPERATURE SWITCH							Component ATA:49
PN:3888030-1	MOS/MSC	28-Feb-98	O/C					
SN:UNKNOWN	HRS	611		TSN 611				
	APUS	0						
PROC. REF: MM 49-60-46	PROC. REF: MM 49-60-46							
499070	APU - LOW OIL PRESSURE SWITCH							Component ATA:49
PN:3876001-8	MOS/MSC	14-Apr-00	O/C					
SN:3094	HRS	1435		TSN 0				
	APUS	0						
PROC. REF: MM 49-60-43	PROC. REF: MM 49-60-43							
499110	APU - SOAP CHECK OIL							Service ATA:49
	MOS/MSC	28-Feb-98	O/C					
	HRS	611		TAC 611				
	APUS							
PROC. REF: SIL SIL APU-49	PROC. REF: SIL SIL APU-49							
49APU1	APU							Component ATA:49
PN:3800188-2	MOS/MSC	07-Oct-24	E/C					
SN:P-276	HRS	8507.6						
	AFL	5038						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
ATA 51 - STD PRACTICES AND STRUCT-GENRL								
51-00-00-200-801-01 S	INSPECTION OF CORROSION INHIBITOR COMPOUND DURING 12 M OR 800 FH INSPECTION							Service ATA:51
	MOS	07-Oct-24	12 (+1m)					
	HRS	8507.6	800 (+40)					
	AFL	5038						

PKG:5

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 51 - STD PRACTICES AND STRUCT-GENRL								
PROC. REF: AMM 51-00-00-200-801PROC. REF: AMM 51-00-00-200-801								
51-00-00-200-802-01 S	INSPECTION OF CORROSION INHIBITOR COMPOUND DURING 24 M OR 1600 FH INSPECTION							Service ATA:51
	MOS	07-Oct-24	24 (+1m)					
	HRS	8507.6	1600 (+40)					
	AFL	5038						
								PKG:6
PROC. REF: AMM 51-00-00-200-802PROC. REF: AMM 51-00-00-200-802								
51-00-00-200-803-01 S	INSPECTION OF CORROSION INHIBITOR COMPOUND DURING 1C INSPECTION							Service ATA:51
	MOS	11-Mar-20	72 (+2m)					
	HRS	7541.7						
	AFL	4391	3750					
								PKG:31
PROC. REF: AMM 51-00-00-200-803PROC. REF: AMM 51-00-00-200-803								
51-00-00-200-804-01 S	INSPECTION OF CORROSION INHIBITOR COMPOUND DURING 2C INSPECTION							Service ATA:51
	MOS	02-Feb-96	144 (+2m)					
	HRS	0						
	AFL	0	7500					
								PKG:31,32
PROC. REF: AMM 51-00-00-200-804PROC. REF: AMM 51-00-00-200-804								
51-30-00-220-802-01	DETAILED INSPECTION OF THE INTERNAL COMPOSITE MATERIAL COMPONENTS							Service ATA:51
	MOS/MSC	14-Jul-14	O/C					
	HRS	5799.6						
WC#: 51.040	AFL	3266						
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
511A03 U	EDDY CURRENT INSPECTION OF FRAME 30 PRESSURE BULKHEAD STATIC PORT FEEDTHRU							Service ATA:51
	MOS	02-Feb-96						
	HRS	0						
	AFL	0	T:693402		693402		688333	
	APH	0						

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 52 - DOORS								
52-00-00-200-802-01 S	INSPECTION / CHECK OF THE MAIN ENTRANCE, BAGGAGE COMPARTMENT AND REAR COMPARTMENT DOOR FRAME SEALS - MAIN ENTRANCE DOOR FRAME SEAL							Service ATA:52
	MOS	11-Mar-20	72 (+2m)					
	HRS	7541.7						
WC#: 53.100	AFL	4391	3750					
								PKG:31
PROC. REF: AMM 52-00-00-200-802 PROC. REF: AMM 52-00-00-200-802								
52-00-00-200-802-02 S	INSPECTION / CHECK OF THE MAIN ENTRANCE, BAGGAGE COMPARTMENT AND REAR COMPARTMENT DOOR FRAME SEALS - BAGGAGE COMPARTMENT DOOR FRAME SEAL							Service ATA:52
	MOS	11-Mar-20	72 (+2m)					
	HRS	7541.7						
	AFL	4391	3750					
								PKG:31
PROC. REF: AMM 52-00-00-200-802 PROC. REF: AMM 52-00-00-200-802								
52-00-00-200-802-03 S	INSPECTION / CHECK OF THE MAIN ENTRANCE, BAGGAGE COMPARTMENT AND REAR COMPARTMENT DOOR FRAME SEALS - REAR COMPARTMENT DOOR FRAME SEAL							Service ATA:52
	MOS	11-Mar-20	72 (+2m)					
	HRS	7541.7						
	AFL	4391	3750					
								PKG:31
PROC. REF: AMM 52-00-00-200-802 PROC. REF: AMM 52-00-00-200-802								
52-00-00-640-801-01 S	LUBRICATION OF SERVICE DOORS							Service ATA:52
	MOS	07-Oct-24	12 (+1m)					
	HRS	8507.6						
WC#: 52.010	AFL	5038						
								PKG:15
PROC. REF: AMM 52-00-00-640-801 PROC. REF: AMM 52-00-00-640-801								
52-00-00-700-801-01	CHECK / ADJUSTMENT OF THE HARTWELL LATCHES							Component ATA:52
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 52-00-00-700-801 PROC. REF: AMM 52-00-00-700-801								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 52 - DOORS								
52-10-00-220-801-01 S	DETAILED INSPECTION OF THE PASSENGER DOOR COUNTERBALANCING SYSTEM							Service ATA:52
	MOS	11-Mar-20	72 (+2m)					
	HRS	7541.7						
WC#: 52.040	AFL	4391	3750					
								PKG:31
PROC. REF: AMM 52-10-00-220-801, AMM 52-10-00-220-801PROC. REF: AMM 52-10-00-220-801, AMM 52-10-00-220-801								
52-10-00-610-801-01 S	SERVICING OF THE PASSENGER DOOR							Service ATA:52
	MOS	10-Oct-23	36 (+1m)					
	HRS	8437.6						
WC#: 52.030	AFL	4993						
								PKG:17
PROC. REF: AMM 52-10-00-610-801PROC. REF: AMM 52-10-00-610-801								
52-10-00-610-802-01 S	SERVICING OF THE PASSENGER DOOR SAFETY CATCH							Service ATA:52
	MOS	10-Oct-23	36 (+1m)					
	HRS	8437.6						
	AFL	4993						
								PKG:17
PROC. REF: AMM 52-10-00-610-802PROC. REF: AMM 52-10-00-610-802								
52-10-00-640-801-01 S	LUBRICATION OF THE ROLLERS OF THE PASSENGER DOOR LOWER MECHANISM							Service ATA:52
	MOS	11-Mar-20	144 (+2m)					
	HRS	7541.7						
WC#: 52.120	AFL	4391	7500					
								PKG:32
PROC. REF: AMM 52-10-00-640-801PROC. REF: AMM 52-10-00-640-801								
52-10-00-720-801-01 S	FUNCTIONAL TEST OF THE PASSENGER DOOR							Service ATA:52
	MOS	11-Mar-20	72 (+2m)					
	HRS	7541.7						
WC#: 52.020	AFL	4391	3750					
								PKG:31
PROC. REF: AMM 52-10-00-720-801PROC. REF: AMM 52-10-00-720-801								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 52 - DOORS								
52-10-00-820-801-01	ADJUSTMENT OF THE PASSENGER DOOR							Service ATA:52
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 52-10-00-820-801	PROC. REF: AMM 52-10-00-820-801							
52-10-00-820-802-01	ADJUSTMENT OF THE PASSENGER DOOR COUNTERBALANCING SYSTEM							Service ATA:52
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 52-10-00-820-802	PROC. REF: AMM 52-10-00-820-802							
52-10-00-860-801-01	OPENING / CLOSING OF THE PASSENGER DOOR							Service ATA:52
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 52-10-00-860-801, AMM 52-10-00-860-801	PROC. REF: AMM 52-10-00-860-801, AMM 52-10-00-860-801							
52-10-01-900-801-01	REMOVAL / INSTALLATION OF THE PASSENGER DOOR							Component ATA:52
PN:FGFB295	MOS/MSC	10-Mar-20	O/C					
SN:BZ35/170	HRS	7541.7		TSN 7541.7				
WC#: 52.030	AFL	4391						
PROC. REF: AMM 52-10-01-900-801	PROC. REF: AMM 52-10-01-900-801							
52-10-03-900-801-01	REMOVAL / INSTALLATION OF THE PASSENGER DOOR PNEUMATIC ACTUATOR - PASSENGER DOOR PNEUMATIC ACTUATOR (902MC)							Component ATA:52
PN:222900M02	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0						
WC#: 52.045	AFL	0						
PROC. REF: AMM 52-10-03-900-801	PROC. REF: AMM 52-10-03-900-801							
52-10-03-960-801-01	DISCARD OF THE PASSENGER DOOR PNEUMATIC ACTUATOR - PASSENGER DOOR PNEUMATIC ACTUATOR (902MC)							Service ATA:52
PN:222900M02	MOS/MSC	02-Feb-96	N/A					
SN:UNKNOWN	HRS	0						
WC#: 52.045	AFL	0						
PROC. REF: AMM 52-10-03-960-801	PROC. REF: AMM 52-10-03-960-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 52 - DOORS								
52-10-05-710-801-01	OPERATIONAL TEST OF THE PASSENGER DOOR ELECTRICAL LIFTING SYSTEM							Service ATA:52
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 52-10-05-710-801	PROC. REF: AMM 52-10-05-710-801							
52-10-05-900-801-01	REMOVAL / INSTALLATION OF THE PRESSURIZING FLAP SEAL							Component ATA:52
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 52-10-05-900-801	PROC. REF: AMM 52-10-05-900-801							
52-10-09-900-801-01	REMOVAL / INSTALLATION OF THE PASSENGER DOOR REDUCING GEAR MOTOR - PASSENGER DOOR REDUCING GEAR MOTOR (13MC)							Component ATA:52
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 52-10-09-900-801	PROC. REF: AMM 52-10-09-900-801							
52-10-09-900-802-01	REMOVAL / INSTALLATION OF THE PASSENGER DOOR REDUCING GEAR MOTOR PCB - PASSENGER DOOR REDUCING GEAR MOTOR (13MC)							Component ATA:52
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 52-10-09-900-802	PROC. REF: AMM 52-10-09-900-802							
52-10-11-900-801-01	REMOVAL / INSTALLATION OF THE PASSENGER DOOR COUNTERBALANCING LEAF-SPRING ACTUATOR - PASSENGER DOOR COUNTERBALANCING ACTUATOR (500MA)							Component ATA:52
PN:AE40142Z005	MOS/MSC	02-Feb-96	O/C					
SN:2200347	HRS	0		TSN 0				
WC#: 52.040	AFL	0						
PROC. REF: AMM 52-10-11-900-801	PROC. REF: AMM 52-10-11-900-801							
52-10-11-960-801-01	DISCARD OF THE PASSENGER DOOR COUNTERBALANCING LEAF-SPRING ACTUATOR - PASSENGER DOOR COUNTERBALANCING ACTUATOR (500MA)							Service ATA:52
PN:AE40142Z005	MOS/MSC	02-Feb-96	O/C					
SN:2200347	HRS	0		TAC 0				
WC#: 52.040	AFL	0						

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 52 - DOORS								
PROC. REF: AMM 52-10-11-960-801	PROC. REF: AMM 52-10-11-960-801							
52-10-13-960-801-01	REPLACEMENT OF THE PASSENGER DOOR SEAL							Service ATA:52
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 52-10-13-960-801	PROC. REF: AMM 52-10-13-960-801							
52-10-15-960-801-01	REPLACEMENT OF THE BUSHES ON PASSENGER DOOR TELESCOPIC RODS							Service ATA:52
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 52-10-15-960-801	PROC. REF: AMM 52-10-15-960-801							
52-10-17-960-801-01	REPLACEMENT OF THE PASSENGER DOOR SAFETY CATCH SPRING							Service ATA:52
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 52-10-17-960-801	PROC. REF: AMM 52-10-17-960-801							
52-10-19-900-801-01	REMOVAL / INSTALLATION OF THE PASSENGER DOOR HANDRAIL							Component ATA:52
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 52-10-19-900-801	PROC. REF: AMM 52-10-19-900-801							
52-10-19-900-803-01	REMOVAL / INSTALLATION OF THE SECOND PASSENGER DOOR HANDRAIL - REMOVAL/INSTALLATION OF THE SECOND PASSENGER DOOR HANDRAIL							Component ATA:52
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 52-10-19-900-803	PROC. REF: AMM 52-10-19-900-803							

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 52 - DOORS								
52-10-19-960-801-01	REPLACEMENT OF THE PASSENGER DOOR HANDRAIL SHIMS AND RUBBING RINGS							Service ATA:52
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 52-10-19-960-801	PROC. REF: AMM 52-10-19-960-801							
52-10-19-960-802-01	REPLACEMENT OF THE SHIMS AND ROLLERS ON PASSENGER DOOR HANDRAIL CARRIAGE							Service ATA:52
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 52-10-19-960-802	PROC. REF: AMM 52-10-19-960-802							
52-10-21-960-801-01	REPLACEMENT / ADJUSTMENT OF THE PASSENGER DOOR STOPS							Service ATA:52
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 52-10-21-960-801	PROC. REF: AMM 52-10-21-960-801							
52-10-29-300-801-01	REPAIR OF THE AIR STAIR TREAD							Service ATA:52
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 52-10-29-300-801	PROC. REF: AMM 52-10-29-300-801							
52-10-29-960-801-01	REPLACEMENT OF THE AIR STAIR TREAD							Service ATA:52
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 52-10-29-960-801	PROC. REF: AMM 52-10-29-960-801							
52-20-00-610-801-01 S	SERVICING OF THE EMERGENCY EXIT DOOR - TEST OF THE EMERGENCY EXIT DOOR UNLOCKING FROM INSIDE THE CABIN							Service ATA:52
	MOS	07-Oct-24	24					
	HRS	8507.6						
WC#: 52.050	AFL	5038						
								PKG:16
PROC. REF: AMM 52-20-00-610-801	PROC. REF: AMM 52-20-00-610-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 52 - DOORS								
52-20-00-610-801-01A		SERVICING OF THE EMERGENCY EXIT DOOR - TEST OF THE EMERGENCY EXIT DOOR UNLOCKING FROM INSIDE THE CABIN (MANDATORY 5-40)						Service ATA:52
	MOS	07-Oct-24	24		07-Oct-26		407 d	MANDATORY 5-40
	HRS	8507.6						
WC#: 52.050	AFL	5038						
PROC. REF: AMM 52-20-00-610-801	PROC. REF: AMM 52-20-00-610-801							
52-20-00-610-801-02	S	SERVICING OF THE EMERGENCY EXIT DOOR						Service ATA:52
	MOS	07-Oct-24	24 (+1d)					
	HRS	8507.6						
	AFL	5038						
								PKG:16
PROC. REF: AMM 52-20-00-610-801	PROC. REF: AMM 52-20-00-610-801							
52-20-00-710-801-01	S	OPERATIONAL TEST OF THE EMERGENCY EXIT DOOR UNLOCKING FROM OUTSIDE						Service ATA:52
	MOS	10-Oct-23						
	HRS	8437.6	1600 (+40)					
WC#: 52.050	AFL	4993						
								PKG:21
PROC. REF: AMM 52-20-00-710-801	PROC. REF: AMM 52-20-00-710-801							
52-20-00-720-801-01		FUNCTIONAL TEST OF THE EMERGENCY EXIT DOOR UNLOCKING LOADS						Service ATA:52
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 52-20-00-720-801	PROC. REF: AMM 52-20-00-720-801							
52-20-01-900-801-01		REMOVAL / INSTALLATION OF THE EMERGENCY EXIT DOOR						Component ATA:52
PN:FGFB296001	MOS/MSC	04-Sep-14	O/C					
SN:BZ49	HRS	5837.9		TSN 5837.9				
WC#: 52.050	AFL	3294						
PROC. REF: AMM 52-20-01-900-801	PROC. REF: AMM 52-20-01-900-801							
52-20-05-960-801-01		REPLACEMENT OF THE EMERGENCY EXIT DOOR SEAL						Service ATA:52
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 52 - DOORS								
PROC. REF: AMM 52-20-05-960-801	PROC. REF: AMM 52-20-05-960-801							
52-20-07-960-801-01	REPLACEMENT OF THE EMERGENCY EXIT DOOR UNLOCKING HANDLE							Service ATA:52
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 52-20-07-960-801	PROC. REF: AMM 52-20-07-960-801							
52-20-11-960-801-01	REPLACEMENT OF THE EMERGENCY EXIT DOOR ELECTRICAL CONNECTORS							Service ATA:52
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 52-20-11-960-801	PROC. REF: AMM 52-20-11-960-801							
52-20-13-960-801-01	REPLACEMENT / ADJUSTMENT OF THE EMERGENCY EXIT DOOR STOPS							Service ATA:52
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 52-20-13-960-801	PROC. REF: AMM 52-20-13-960-801							
52-30-00-270-801-01	ULTRASONIC TEST OF THE BAGGAGE COMPARTMENT DOOR OUTER SKIN							Service ATA:52
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
WC#: 52.060	AFL	0						
PROC. REF: AMM 52-30-00-270-801	PROC. REF: AMM 52-30-00-270-801							
52-30-00-610-801-01 S	SERVICING OF THE BAGGAGE COMPARTMENT DOOR							Service ATA:52
	MOS	10-Oct-23	36					
	HRS	8437.6						
WC#: 52.060	AFL	4993						
								PKG:17
PROC. REF: AMM 52-30-00-610-801	PROC. REF: AMM 52-30-00-610-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 52 - DOORS								
52-30-00-710-801-01 S	CHECK OF BAGGAGE COMPARTMENT DOOR MECHANISM - TEST OF DOOR MECHANISM							Service ATA:52
	MOS	11-Mar-20	72 (+2m)					
	HRS	7541.7						
WC#: 52.060	AFL	4391	3750					
								PKG:31
PROC. REF: AMM 52-30-00-710-801 PROC. REF: AMM 52-30-00-710-801								
52-30-00-710-801-02 S	CHECK OF BAGGAGE COMPARTMENT DOOR MECHANISM - TEST OF DOOR SLIDING BOLTS							Service ATA:52
	MOS	11-Mar-20	72 (+2m)					
	HRS	7541.7						
WC#: 52.060	AFL	4391	3750					
								PKG:31
PROC. REF: AMM 52-30-00-710-801 PROC. REF: AMM 52-30-00-710-801								
52-30-00-710-801-02A	CHECK OF BAGGAGE COMPARTMENT DOOR MECHANISM - TEST OF DOOR SLIDING BOLTS (MANDATORY 5-40)							Service ATA:52
	MOS	11-Mar-20						MANDATORY 5-40
	HRS	7541.7	8000		15541.7		6980.8	
WC#: 52.060	AFL	4391						
PROC. REF: AMM 52-30-00-710-801 PROC. REF: AMM 52-30-00-710-801								
52-30-00-820-801-01	ADJUSTMENT OF THE BAGGAGE COMPARTMENT DOOR							Service ATA:52
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 52-30-00-820-801 PROC. REF: AMM 52-30-00-820-801								
52-30-00-860-801-01	OPENING / CLOSING OF THE BAGGAGE COMPARTMENT DOOR							Service ATA:52
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 52-30-00-860-801 PROC. REF: AMM 52-30-00-860-801								
52-30-01-900-801-01	REMOVAL / INSTALLATION OF THE BAGGAGE COMPARTMENT DOOR							Component ATA:52
PN:FGFB299	MOS/MSC	02-Feb-96	O/C					
SN:BZ153	HRS	0		TSN 0				
WC#: 52.060	AFL	0						
PROC. REF: AMM 52-30-01-900-801 PROC. REF: AMM 52-30-01-900-801								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 52 - DOORS								
52-30-03-960-801-01		REPLACEMENT OF THE BAGGAGE COMPARTMENT DOOR LOCKING MECHANISM CABLES						Service ATA:52
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 52-30-03-960-801	PROC. REF: AMM 52-30-03-960-801							
52-30-09-960-801-01		REPLACEMENT OF THE BAGGAGE COMPARTMENT DOOR SEAL						Service ATA:52
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 52-30-09-960-801	PROC. REF: AMM 52-30-09-960-801							
52-30-19-900-801-01		REMOVAL / INSTALLATION OF THE BAGGAGE COMPARTMENT DOOR REDUCING GEAR MOTOR ASSEMBLY - BAGGAGE COMPARTMENT DOOR REDUCING GEAR MOTOR (3MC)						Component ATA:52
PN:4220-5	MOS/MSC	18-Sep-12	O/C	TSN 0				
SN:373	HRS	5512.6		TSN 0				
WC#: 52.060	AFL	3084		TSN 0				
PROC. REF: AMM 52-30-19-900-801	PROC. REF: AMM 52-30-19-900-801							
52-30-20-960-801-01		REPLACEMENT OF THE BAGGAGE COMPARTMENT DOOR LIFTING CABLE						Service ATA:52
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 52-30-20-960-801	PROC. REF: AMM 52-30-20-960-801							
52-40-00-210-801-01 S		GENERAL VISUAL INSPECTION OF THE ACCESS PANELS AND DOORS						Service ATA:52
	MOS	07-Oct-24	24 (+1m)					
	HRS	8507.6						
WC#: 52.090	AFL	5038						
								PKG:16
PROC. REF: AMM 52-40-00-210-801	PROC. REF: AMM 52-40-00-210-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 52 - DOORS								
52-41-07-610-801-01 S	SERVICING OF THE NLG WELL CEILING DOOR							Service ATA:52
	MOS	07-Oct-24	24 (+1m)					
	HRS	8507.6						
WC#: 52.110	AFL	5038						
								PKG:16
PROC. REF: AMM 52-41-07-610-801	PROC. REF: AMM 52-41-07-610-801							
52-50-00-710-801-01 S	INSPECTION / TEST OF THE BLOWOUT DOORS / PANELS							Service ATA:52
	MOS	11-Mar-20	72 (+2m)					
	HRS	7541.7						
	AFL	4391	3750					
								PKG:31
PROC. REF: AMM 52-50-00-710-801	PROC. REF: AMM 52-50-00-710-801							
52-51-05-900-801-01	REMOVAL / INSTALLATION OF THE REAR FUEL TANK ACCESS DOORS AND PANEL - REMOVAL/ INSTALLATION OF CENTER FEEDER TANK ACCESS DOOR (160AZ)							Component ATA:52
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 52-51-05-900-801	PROC. REF: AMM 52-51-05-900-801							
52-51-05-900-801-02	REMOVAL / INSTALLATION OF THE REAR FUEL TANK ACCESS DOORS AND PANEL - REMOVAL/ INSTALLATION OF REAR TANK ACCESS DOOR (180AZ)							Component ATA:52
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 52-51-05-900-801	PROC. REF: AMM 52-51-05-900-801							
52-51-05-900-802-01	REMOVAL / INSTALLATION OF THE REAR FUEL TANK ACCESS PANEL							Component ATA:52
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 52-51-05-900-802	PROC. REF: AMM 52-51-05-900-802							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 52 - DOORS								
52-53-00-610-801-01 S	SERVICING OF THE CABIN / BAGGAGE COMPARTMENT DOOR							Service ATA:52
	MOS	10-Oct-23	36 (+1m)					
	HRS	8437.6						
WC#: 52.100	AFL	4993						
								PKG:17
PROC. REF: AMM 52-53-00-610-801 PROC. REF: AMM 52-53-00-610-801								
52-53-02-900-801-01	REMOVAL / INSTALLATION OF THE CABIN / BAGGAGE COMPARTMENT DOOR LOCKING MECHANISM							Component ATA:52
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 52-53-02-900-801 PROC. REF: AMM 52-53-02-900-801								
52-54-00-210-801-01 S	GENERAL VISUAL INSPECTION OF CABIN DOORS, DIVIDERS AND BULKHEADS							Service ATA:52
	MOS	11-Mar-20	72 (+2m)					
	HRS	7541.7						
	AFL	4391	3750					
								PKG:31
PROC. REF: AMM 52-54-00-210-801 PROC. REF: AMM 52-54-00-210-801								
52-54-05-210-801-02 S	GENERAL VISUAL INSPECTION OF THE GALLEY POCKET SLIDING DOOR - INSPECTION OF MOUNTING LOCATIONS, LAMINATE AND MECHANISM							Service ATA:52
	MOS	11-Mar-20	72 (+2m)					
	HRS	7541.7						
	AFL	4391	3750					
								PKG:31
PROC. REF: AMM 52-54-05-210-801 PROC. REF: AMM 52-54-05-210-801								
52-54-05-210-802-01 S	GENERAL VISUAL INSPECTION OF THE GALLEY POCKET SLIDING DOOR CABLES AND CABLE SILENCER - INSPECTION OF THE GALLEY POCKET SLIDING DOOR CABLES AND CABLE SILENCER							Service ATA:52
	MOS	07-Oct-24	24 (+1m)					
	HRS	8507.6	1600 (+40)					
	AFL	5038						
								PKG:6,999 WO#: NOV 2022
PROC. REF: AMM 52-54-05-210-802 PROC. REF: AMM 52-54-05-210-802								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 52 - DOORS								
52-55-00-610-801-01 S	SERVICING OF THE S-DUCT DOOR							Service ATA:52
	MOS	07-Oct-24	24 (+1m)					
	HRS	8507.6						
WC#: 52.080	AFL	5038						
								PKG:16,999
PROC. REF: AMM 52-55-00-610-801	PROC. REF: AMM 52-55-00-610-801							
52-60-00-860-801-01	OPENING / CLOSING OF THE SERVICING COMPARTMENT DOOR - SERVICING COMPARTMENT DOOR (MSD)							Service ATA:52
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 52-60-00-860-801	PROC. REF: AMM 52-60-00-860-801							
52-60-09-610-801-01 S	SERVICING OF THE REAR COMPARTMENT DOOR							Service ATA:52
	MOS	10-Oct-23	36 (+1m)					
	HRS	8437.6						
WC#: 52.070	AFL	4993						
								PKG:17,999
PROC. REF: AMM 52-60-09-610-801	PROC. REF: AMM 52-60-09-610-801							
52-60-13-960-801-01	REPLACEMENT OF THE REAR COMPARTMENT DOOR SEALS							Service ATA:52
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 52-60-13-960-801	PROC. REF: AMM 52-60-13-960-801							
52-60-15-900-801-01	REMOVAL / INSTALLATION OF THE MECHANIC'S SERVICING COMPARTMENT DOOR RETAINING CABLES							Component ATA:52
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 52-60-15-900-801	PROC. REF: AMM 52-60-15-900-801							
52-70-01-960-801-01	REPLACEMENT / ADJUSTMENT OF THE DOOR MICROSWITCHES AND PROXIMITY SWITCHES - PASSENGER DOOR							Service ATA:52
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 52-70-01-960-801	PROC. REF: AMM 52-70-01-960-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 52 - DOORS								
52-70-01-960-801-02	REPLACEMENT / ADJUSTMENT OF THE DOOR MICROSWITCHES AND PROXIMITY SWITCHES - FORWARD TOILET SERVICING DOOR							Service ATA:52
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 52-70-01-960-801	PROC. REF: AMM 52-70-01-960-801							
52-70-01-960-801-03	REPLACEMENT / ADJUSTMENT OF THE DOOR MICROSWITCHES AND PROXIMITY SWITCHES - CABIN/BAGGAGE COMPARTMENT COMMUNICATION DOOR							Service ATA:52
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 52-70-01-960-801	PROC. REF: AMM 52-70-01-960-801							
52-70-01-960-801-04	REPLACEMENT / ADJUSTMENT OF THE DOOR MICROSWITCHES AND PROXIMITY SWITCHES - BAGGAGE COMPARTMENT DOOR							Service ATA:52
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 52-70-01-960-801	PROC. REF: AMM 52-70-01-960-801							
52-70-01-960-801-05	REPLACEMENT / ADJUSTMENT OF THE DOOR MICROSWITCHES AND PROXIMITY SWITCHES - MECHANIC'S SERVICING COMPARTMENT DOOR							Service ATA:52
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 52-70-01-960-801	PROC. REF: AMM 52-70-01-960-801							
52-70-01-960-801-06	REPLACEMENT / ADJUSTMENT OF THE DOOR MICROSWITCHES AND PROXIMITY SWITCHES - ENGINE 2 S-DUCT INSPECTION DOOR							Service ATA:52
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 52-70-01-960-801	PROC. REF: AMM 52-70-01-960-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 52 - DOORS								
52-80-05-900-801-01	REMOVAL / INSTALLATION OF THE MAIN LANDING GEAR DOORS - LH MLG DOOR							Component ATA:52
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 52-80-05-900-801	PROC. REF: AMM 52-80-05-900-801							
52-80-05-900-801-02	REMOVAL / INSTALLATION OF THE MAIN LANDING GEAR DOORS - RH MLG DOOR							Component ATA:52
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 52-80-05-900-801	PROC. REF: AMM 52-80-05-900-801							
524101	REAR COMPARTMENT DOOR							Component ATA:52
PN:FGFB297	MOS/MSC	02-Feb-96	O/C					
SN:BZ34	HRS	0		TSN 0				
WC#: 52.070	AFL	0						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
525301	S-DUCT DOOR							Component ATA:52
PN:FGFB241025500	MOS/MSC	02-Feb-96	O/C					
SN:BZ163	HRS	0		TSN 0				
WC#: 52.080	AFL	0						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
ATA 53 - FUSELAGE								
53-00-00-100-801-01	PRESSURE CLEANING OF THE LH AND RH FEEDER TANKS - LH FEEDER TANK							Service ATA:53
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 53-00-00-100-801	PROC. REF: AMM 53-00-00-100-801							
53-00-00-100-801-02	PRESSURE CLEANING OF THE LH AND RH FEEDER TANKS - RH FEEDER TANK							Service ATA:53
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 53-00-00-100-801	PROC. REF: AMM 53-00-00-100-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 53 - FUSELAGE								
53-00-00-100-802-01	PRESSURE CLEANING OF THE REAR FUEL TANK							Service ATA:53
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 53-00-00-100-802	PROC. REF: AMM 53-00-00-100-802							
53-00-00-100-803-01	PRESSURE CLEANING OF LH AND RH CENTER WING TANK - LH CENTER WING TANK							Service ATA:53
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 53-00-00-100-803	PROC. REF: AMM 53-00-00-100-803							
53-00-00-100-803-02	PRESSURE CLEANING OF LH AND RH CENTER WING TANK - RH CENTER WING TANK							Service ATA:53
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 53-00-00-100-803	PROC. REF: AMM 53-00-00-100-803							
53-00-00-100-804-01	PRESSURE CLEANING OF THE CTR FEEDER TANK							Service ATA:53
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 53-00-00-100-804	PROC. REF: AMM 53-00-00-100-804							
53-00-00-200-803-01	INSPECTION OF THE FUSELAGE SKIN - FRAME 4 TO FRAME 30 - GENERAL VISUAL INSPECTION							Service ATA:53
	MOS	30-May-08						
	HRS	4840.9						
WC#: 53.140	AFL	2660	T:11250		11250		6181	
PROC. REF: AMM 53-00-00-200-803	PROC. REF: AMM 53-00-00-200-803							
53-00-00-200-803-01A	GENERAL VISUAL INSPECTION OF THE FUSELAGE SKIN - FRAME 4 TO FRAME 30 (MANDATORY 5-40)							Service ATA:53
	MOS	30-May-08						MANDATORY 5-40
	HRS	4840.9						
WC#: 53.140	AFL	2660	T:11250		11250		6181	
PROC. REF: AMM 53-00-00-200-803	PROC. REF: AMM 53-00-00-200-803							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 53 - FUSELAGE								
53-00-00-200-803-02	INSPECTION OF THE FUSELAGE SKIN - FRAME 4 TO FRAME 30 - DETAILED INSPECTION IN SPECIFIC AREAS							Service ATA:53
	MOS	02-Feb-96						
	HRS	0						
	AFL	0	T:11250		11250		6181	
	APH	0						
PROC. REF: AMM 53-00-00-200-803	PROC. REF: AMM 53-00-00-200-803							
53-00-00-200-803-02A	DETAILED INSPECTION OF THE FUSELAGE SKIN - FRAME 4 TO FRAME 30 (MANDATORY 5-40)							Service ATA:53
	MOS	02-Feb-96						MANDATORY 5-40
	HRS	0						
	AFL	0	T:11250		11250		6181	
	APH	0						
PROC. REF: AMM 53-00-00-200-803	PROC. REF: AMM 53-00-00-200-803							
53-00-00-200-810-01	INSPECTIONS SPECIFIC TO A/C 1							Service ATA:53
	MOS/MSC	02-Feb-96	N/A					
	HRS	0						
WC#: 53.305	AFL	0						
	APH	0						
PROC. REF: AMM 53-00-00-200-810	PROC. REF: AMM 53-00-00-200-810							
53-00-00-200-811-01	SPECIFIC INSPECTION OF THE REPAIRED AREAS (S/N 155)							Service ATA:53
	MOS/MSC	02-Feb-96	N/A					
	HRS	0						
WC#: 53.300	AFL	0						
	APH	0						
PROC. REF: AMM 53-00-00-200-811	PROC. REF: AMM 53-00-00-200-811							
53-00-00-200-812-01	SPECIFIC INSPECTION OF THE REPAIRED AREAS (S/N 67)							Service ATA:53
	MOS/MSC	02-Feb-96	N/A					
	HRS	0						
WC#: 53.0502	AFL	0						
	APH	0						
PROC. REF: AMM 53-00-00-200-812	PROC. REF: AMM 53-00-00-200-812							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 53 - FUSELAGE								
53-00-00-210-801-01 S		GENERAL VISUAL INSPECTION OF THE FUSELAGE EXTERIOR - GENERAL VISUAL INSPECTION						Service ATA:53
	MOS	07-Oct-24	24 (+1m)					
	HRS	8507.6						
WC#: 53.010	AFL	5038						
								PKG:16,999
PROC. REF: AMM 53-00-00-210-801	PROC. REF: AMM 53-00-00-210-801							
53-00-00-210-801-01C		GENERAL VISUAL INSPECTION OF THE FUSELAGE EXTERIOR - GENERAL VISUAL INSPECTION (CPCP)						Service ATA:53
	MOS	07-Oct-24	24 (+1m)		07-Oct-26	07-Nov-26	407 d (+31)	CPCP
	HRS	8507.6						
	AFL	5038						
PROC. REF: AMM 53-00-00-210-801	PROC. REF: AMM 53-00-00-210-801							
53-00-00-220-801-01 S		DETAILED INSPECTION OF THE FUSELAGE EXTERIOR - DETAILED INSPECTION						Service ATA:53
	MOS	11-Mar-20	72 (+2m)					
	HRS	7541.7						
	AFL	4391	3750					
								PKG:31
PROC. REF: AMM 53-00-00-220-801	PROC. REF: AMM 53-00-00-220-801							
53-00-00-220-801-01C		DETAILED INSPECTION OF THE FUSELAGE EXTERIOR - DETAILED INSPECTION (CPCP)						Service ATA:53
	MOS	11-Mar-20	72 (+2m)		11-Mar-26	11-May-26	197 d (+61)	CPCP
	HRS	7541.7						
	AFL	4391						
PROC. REF: AMM 53-00-00-220-801	PROC. REF: AMM 53-00-00-220-801							
53-00-00-220-810-01		SPECIFIC DETAILED INSPECTION OF THE REPAIRED AREAS (S/N 67)						Service ATA:53
	MOS/MSC	02-Feb-96	N/A					
	HRS	0						
WC#: 53.0501	AFL	0						
	APH	0						
PROC. REF: AMM 53-00-00-220-810	PROC. REF: AMM 53-00-00-220-810							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 53 - FUSELAGE								
53-00-00-220-811-01	SPECIFIC DETAILED INSPECTION OF THE REPAIRED AREAS (S/N 155)							Service ATA:53
	MOS/MSC	02-Feb-96	N/A					
	HRS	0						
WC#: 53.300	AFL	0						
	APH	0						
PROC. REF: AMM 53-00-00-220-811	PROC. REF: AMM 53-00-00-220-811							
53-00-00-220-812-01	DETAILED INSPECTION OF THE RIVETS AT FRAMES 05 AND 07 (S/N 2)							Service ATA:53
	MOS/MSC	02-Feb-96	N/A					
	HRS	0						
WC#: 53.315	AFL	0						
	APH	0						
PROC. REF: AMM 53-00-00-220-812	PROC. REF: AMM 53-00-00-220-812							
53-00-00-370-801-01	APPLICATION OF CORROSION INHIBITOR COMPOUND IN FUSELAGE AREAS							Service ATA:53
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 53-00-00-370-801	PROC. REF: AMM 53-00-00-370-801							
53-04-01-900-802-02	REMOVAL / INSTALLATION OF THE CABIN FLOOR PANELS - COCKPIT FLOOR (113AZ)							Component ATA:53
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 53-04-01-900-802	PROC. REF: AMM 53-04-01-900-802							
53-04-01-900-802-03	REMOVAL / INSTALLATION OF THE CABIN FLOOR PANELS - COCKPIT FLOOR (113BZ)							Component ATA:53
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 53-04-01-900-802	PROC. REF: AMM 53-04-01-900-802							
53-04-01-900-802-04	REMOVAL / INSTALLATION OF THE CABIN FLOOR PANELS - COCKPIT FLOOR (113CZ)							Component ATA:53
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 53 - FUSELAGE								
PROC. REF: AMM 53-04-01-900-802PROC. REF: AMM 53-04-01-900-802								
53-04-01-900-802-05	REMOVAL / INSTALLATION OF THE CABIN FLOOR PANELS - COCKPIT FLOOR (113DZ)							Component ATA:53
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 53-04-01-900-802PROC. REF: AMM 53-04-01-900-802								
53-04-01-900-802-06	REMOVAL / INSTALLATION OF THE CABIN FLOOR PANELS - COCKPIT FLOOR (113EZ)							Component ATA:53
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 53-04-01-900-802PROC. REF: AMM 53-04-01-900-802								
53-04-01-900-802-07	REMOVAL / INSTALLATION OF THE CABIN FLOOR PANELS - COCKPIT FLOOR (113FZ)							Component ATA:53
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 53-04-01-900-802PROC. REF: AMM 53-04-01-900-802								
53-04-01-900-802-08	REMOVAL / INSTALLATION OF THE CABIN FLOOR PANELS - COCKPIT FLOOR (113GZ)							Component ATA:53
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 53-04-01-900-802PROC. REF: AMM 53-04-01-900-802								
53-04-01-900-802-09	REMOVAL / INSTALLATION OF THE CABIN FLOOR PANELS - COCKPIT FLOOR (114AZ)							Component ATA:53
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 53-04-01-900-802PROC. REF: AMM 53-04-01-900-802								
53-04-01-900-802-10	REMOVAL / INSTALLATION OF THE CABIN FLOOR PANELS - COCKPIT FLOOR (114BZ)							Component ATA:53
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 53 - FUSELAGE								
PROC. REF: AMM 53-04-01-900-802PROC. REF: AMM 53-04-01-900-802								
53-04-01-900-802-11	REMOVAL / INSTALLATION OF THE CABIN FLOOR PANELS - COCKPIT FLOOR (114CZ)							Component ATA:53
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 53-04-01-900-802PROC. REF: AMM 53-04-01-900-802								
53-04-01-900-802-12	REMOVAL / INSTALLATION OF THE CABIN FLOOR PANELS - COCKPIT FLOOR (114DZ)							Component ATA:53
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 53-04-01-900-802PROC. REF: AMM 53-04-01-900-802								
53-04-01-900-802-13	REMOVAL / INSTALLATION OF THE CABIN FLOOR PANELS - COCKPIT FLOOR (114EZ)							Component ATA:53
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 53-04-01-900-802PROC. REF: AMM 53-04-01-900-802								
53-04-01-900-802-14	REMOVAL / INSTALLATION OF THE CABIN FLOOR PANELS - COCKPIT FLOOR (114FZ)							Component ATA:53
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 53-04-01-900-802PROC. REF: AMM 53-04-01-900-802								
53-04-01-900-802-15	REMOVAL / INSTALLATION OF THE CABIN FLOOR PANELS - CABIN FLOOR (121AZ)							Component ATA:53
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 53-04-01-900-802PROC. REF: AMM 53-04-01-900-802								
53-04-01-900-802-16	REMOVAL / INSTALLATION OF THE CABIN FLOOR PANELS - CABIN FLOOR (121BZ)							Component ATA:53
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 53 - FUSELAGE								
PROC. REF: AMM 53-04-01-900-802PROC. REF: AMM 53-04-01-900-802								
53-04-01-900-802-17	REMOVAL / INSTALLATION OF THE CABIN FLOOR PANELS - CABIN FLOOR (121CZ)							Component ATA:53
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 53-04-01-900-802PROC. REF: AMM 53-04-01-900-802								
53-04-01-900-802-18	REMOVAL / INSTALLATION OF THE CABIN FLOOR PANELS - CABIN FLOOR (123AZ)							Component ATA:53
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 53-04-01-900-802PROC. REF: AMM 53-04-01-900-802								
53-04-01-900-802-19	REMOVAL / INSTALLATION OF THE CABIN FLOOR PANELS - CABIN FLOOR (123BZ)							Component ATA:53
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 53-04-01-900-802PROC. REF: AMM 53-04-01-900-802								
53-04-01-900-802-20	REMOVAL / INSTALLATION OF THE CABIN FLOOR PANELS - CABIN FLOOR (123CZ)							Component ATA:53
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 53-04-01-900-802PROC. REF: AMM 53-04-01-900-802								
53-04-01-900-802-21	REMOVAL / INSTALLATION OF THE CABIN FLOOR PANELS - CABIN FLOOR (124AZ)							Component ATA:53
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 53-04-01-900-802PROC. REF: AMM 53-04-01-900-802								
53-04-01-900-802-22	REMOVAL / INSTALLATION OF THE CABIN FLOOR PANELS - CABIN FLOOR (124BZ)							Component ATA:53
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 53 - FUSELAGE								
PROC. REF: AMM 53-04-01-900-802PROC. REF: AMM 53-04-01-900-802								
53-04-01-900-802-23	REMOVAL / INSTALLATION OF THE CABIN FLOOR PANELS - CABIN FLOOR (124CZ)							Component ATA:53
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 53-04-01-900-802PROC. REF: AMM 53-04-01-900-802								
53-04-01-900-802-24	REMOVAL / INSTALLATION OF THE CABIN FLOOR PANELS - CABIN FLOOR (131AZ)							Component ATA:53
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 53-04-01-900-802PROC. REF: AMM 53-04-01-900-802								
53-04-01-900-802-25	REMOVAL / INSTALLATION OF THE CABIN FLOOR PANELS - CABIN FLOOR (145AZ)							Component ATA:53
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 53-04-01-900-802PROC. REF: AMM 53-04-01-900-802								
53-04-01-900-802-26	REMOVAL / INSTALLATION OF THE CABIN FLOOR PANELS - CABIN FLOOR (145BZ)							Component ATA:53
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 53-04-01-900-802PROC. REF: AMM 53-04-01-900-802								
53-04-01-900-802-27	REMOVAL / INSTALLATION OF THE CABIN FLOOR PANELS - CABIN FLOOR (146AZ)							Component ATA:53
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 53-04-01-900-802PROC. REF: AMM 53-04-01-900-802								
53-04-01-900-802-28	REMOVAL / INSTALLATION OF THE CABIN FLOOR PANELS - CABIN FLOOR (155AZ)							Component ATA:53
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 53 - FUSELAGE								
PROC. REF: AMM 53-04-01-900-802PROC. REF: AMM 53-04-01-900-802								
53-04-01-900-802-29	REMOVAL / INSTALLATION OF THE CABIN FLOOR PANELS - CABIN FLOOR (155BZ)							Component ATA:53
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 53-04-01-900-802PROC. REF: AMM 53-04-01-900-802								
53-04-01-900-802-30	REMOVAL / INSTALLATION OF THE CABIN FLOOR PANELS - CABIN FLOOR (156AZ)							Component ATA:53
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 53-04-01-900-802PROC. REF: AMM 53-04-01-900-802								
53-04-01-900-802-31	REMOVAL / INSTALLATION OF THE CABIN FLOOR PANELS - CABIN FLOOR (161AZ)							Component ATA:53
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 53-04-01-900-802PROC. REF: AMM 53-04-01-900-802								
53-04-01-900-802-32	REMOVAL / INSTALLATION OF THE CABIN FLOOR PANELS - CABIN FLOOR (161BZ)							Component ATA:53
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 53-04-01-900-802PROC. REF: AMM 53-04-01-900-802								
53-04-01-900-802-33	REMOVAL / INSTALLATION OF THE CABIN FLOOR PANELS - CABIN FLOOR (162AZ)							Component ATA:53
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 53-04-01-900-802PROC. REF: AMM 53-04-01-900-802								
53-04-01-900-802-34	REMOVAL / INSTALLATION OF THE CABIN FLOOR PANELS - CABIN FLOOR (181AZ)							Component ATA:53
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 53 - FUSELAGE								
PROC. REF: AMM 53-04-01-900-802PROC. REF: AMM 53-04-01-900-802								
53-04-01-900-802-35	REMOVAL / INSTALLATION OF THE CABIN FLOOR PANELS - CABIN FLOOR (183AZ)							Component ATA:53
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 53-04-01-900-802PROC. REF: AMM 53-04-01-900-802								
53-04-01-900-802-36	REMOVAL / INSTALLATION OF THE CABIN FLOOR PANELS - CABIN FLOOR (184AZ)							Component ATA:53
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 53-04-01-900-802PROC. REF: AMM 53-04-01-900-802								
53-04-01-900-802-37	REMOVAL / INSTALLATION OF THE CABIN FLOOR PANELS - BAGGAGE COMPARTMENT FLOOR (191AZ)							Component ATA:53
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 53-04-01-900-802PROC. REF: AMM 53-04-01-900-802								
53-04-01-900-802-38	REMOVAL / INSTALLATION OF THE CABIN FLOOR PANELS - BAGGAGE COMPARTMENT FLOOR (191BZ)							Component ATA:53
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 53-04-01-900-802PROC. REF: AMM 53-04-01-900-802								
53-04-10-900-801-01	REMOVAL / INSTALLATION OF THE CABIN SEAT TRACKS							Component ATA:53
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 53-04-10-900-801PROC. REF: AMM 53-04-10-900-801								

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 53 - FUSELAGE								
53-10-00-200-808-01	S	INSPECTION OF THE NLG BAY						Service ATA:53
	MOS	07-Oct-24	12 (+1m)					
	HRS	8507.6						
WC#: 53.095	AFL	5038						
								PKG:15
PROC. REF: AMM 53-10-00-200-808	PROC. REF: AMM 53-10-00-200-808							
53-10-00-200-808-01C		INSPECTION OF THE NLG BAY (CPCP)						Service ATA:53
	MOS	07-Oct-24	12 (+1m)		07-Oct-25	07-Nov-25	42 d (+31)	CPCP
	HRS	8507.6						
	AFL	5038						
PROC. REF: AMM 53-10-00-200-808	PROC. REF: AMM 53-10-00-200-808							
53-10-00-200-810-01		INSPECTION OF THE FUSELAGE SKIN - FRAME 0 TO FRAME 4 - GENERAL VISUAL INSPECTION						Service ATA:53
	MOS	30-May-08						
	HRS	4840.9						
WC#: 53.120	AFL	2660	T:7500		7500		2431	
PROC. REF: AMM 53-10-00-200-810	PROC. REF: AMM 53-10-00-200-810							
53-10-00-200-810-01A		GENERAL VISUAL INSPECTION OF THE FUSELAGE SKIN - FRAME 0 TO FRAME 4 (MANDATORY 5-40)						Service ATA:53
	MOS	30-May-08						MANDATORY 5-40
	HRS	4840.9						
WC#: 53.120	AFL	2660	T:7500		7500		2431	
PROC. REF: AMM 53-10-00-200-810	PROC. REF: AMM 53-10-00-200-810							
53-10-00-200-810-02		INSPECTION OF THE FUSELAGE SKIN - FRAME 0 TO FRAME 4 - DETAILED INSPECTION IN SPECIFIC AREAS						Service ATA:53
	MOS	02-Feb-96						
	HRS	0						
	AFL	0	T:11250		11250		6181	
	APH	0						
PROC. REF: AMM 53-10-00-200-810	PROC. REF: AMM 53-10-00-200-810							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 53 - FUSELAGE								
53-10-00-200-810-02A	DETAILED INSPECTION OF THE FUSELAGE SKIN - FRAME 0 TO FRAME 4 (MANDATORY 5-40)							Service ATA:53
	MOS	02-Feb-96						MANDATORY 5-40
	HRS	0						
	AFL	0	T:11250		11250		6181	
	APH	0						
PROC. REF: AMM 53-10-00-200-810	PROC. REF: AMM 53-10-00-200-810							
53-10-00-210-802-01	GENERAL VISUAL INSPECTION OF THE FLIGHT COMPARTMENT							Service ATA:53
	MOS	07-Oct-24	24 (+1m)		07-Oct-26	07-Nov-26	407 d (+31)	
	HRS	8507.6	4000		12507.6		3946.7	
WC#: 53.0301	AFL	5038						
								PKG:16
PROC. REF: AMM 53-10-00-210-802	PROC. REF: AMM 53-10-00-210-802							
53-10-00-220-801-01 S	DETAILED INSPECTION OF THE STATIC PRESSURE PROBES AND OF THE FUSELAGE SKIN IN THE PROBE AREAS							Service ATA:53
	MOS	07-Oct-24	24 (+1m)					RVSM
	HRS	8507.6						
WC#: 53.260	AFL	5038						
								PKG:16
PROC. REF: AMM 53-10-00-220-801	PROC. REF: AMM 53-10-00-220-801							
53-10-00-220-802-01 S	DETAILED INSPECTION OF THE FLIGHT COMPARTMENT							Service ATA:53
	MOS	11-Mar-20	72 (+2m)					
	HRS	7541.7						
WC#: 53.0302	AFL	4391	3750					
								PKG:31
PROC. REF: AMM 53-10-00-220-802	PROC. REF: AMM 53-10-00-220-802							
53-10-00-220-802-01C	DETAILED INSPECTION OF THE FLIGHT COMPARTMENT (CPCP)							Service ATA:53
	MOS	11-Mar-20	72 (+2m)		11-Mar-26	11-May-26	197 d (+61)	CPCP
	HRS	7541.7						
	AFL	4391						
PROC. REF: AMM 53-10-00-220-802	PROC. REF: AMM 53-10-00-220-802							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition	
ATA 53 - FUSELAGE									
53-10-00-220-804-01	DIMENSIONAL CHECK OF NLG BALL-JOINT BEARING BORES							Service	ATA:53
	MOS/MSC	02-Feb-96	O/C						
	HRS	0							
	AFL	0							
PROC. REF: AMM 53-10-00-220-804	PROC. REF: AMM 53-10-00-220-804								
53-10-01-250-801-01	EDDY CURRENT INSPECTION OF THE FRAME 0 STIFFENER TIP							Service	ATA:53
	MOS	11-Mar-20							
	HRS	7541.7							
WC#: 53.170	AFL	4391	3750 (+3%)		8141	8253.5	3072 (+112.5)		
PROC. REF: AMM 53-10-01-250-801	PROC. REF: AMM 53-10-01-250-801								
53-10-03-220-801-03 S	DETAILED INSPECTION OF THE PASSENGER DOOR FRAME UNDER THE UPPER AND LOWER EDGING STRIPS - DETAILED INSPECTION OF THE PASSENGER DOOR FRAME UNDER THE UPPER AND LOWER EDGING STRIPS.							Service	ATA:53
	MOS	11-Mar-20	144 (+2m)						
	HRS	7541.7							
	AFL	4391	7500						
									PKG:32
PROC. REF: AMM 53-10-03-220-801	PROC. REF: AMM 53-10-03-220-801								
53-10-03-220-801-03C	DETAILED INSPECTION OF THE PASSENGER DOOR FRAME UNDER THE UPPER AND LOWER EDGING STRIPS - DETAILED INSPECTION OF THE PASSENGER DOOR FRAME UNDER THE UPPER AND LOWER EDGING STRIPS (CPCP)							Service	ATA:53
	MOS	11-Mar-20	144 (+2m)		11-Mar-32	11-May-32	2389 d (+61)	CPCP	
	HRS	7541.7							
	AFL	4391							
PROC. REF: AMM 53-10-03-220-801	PROC. REF: AMM 53-10-03-220-801								
53-10-03-250-801-01	SPECIAL DETAILED INSPECTION OF THE PASSENGER DOOR FRAME EDGING							Service	ATA:53
	MOS	11-Mar-20							
	HRS	7541.7							
WC#: 53.130	AFL	4391	3750		8141		3072		
PROC. REF: AMM 53-10-03-250-801	PROC. REF: AMM 53-10-03-250-801								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 53 - FUSELAGE								
53-10-03-250-801-01A		SPECIAL DETAILED INSPECTION OF THE PASSENGER DOOR FRAME EDGING (MANDATORY 5-40)						Service ATA:53
	MOS	11-Mar-20						MANDATORY 5-40
	HRS	7541.7						
WC#: 53.130	AFL	4391	3750		8141		3072	
PROC. REF: AMM 53-10-03-250-801	PROC. REF: AMM 53-10-03-250-801							
53-10-33-220-802-01 S		INSPECTION OF THE COCKPIT WINDSHIELD / WINDOW FRAMES / RETAINERS AND ATTACHMENTS						Service ATA:53
	MOS	11-Mar-20	72 (+2m)					
	HRS	7541.7						
WC#: 53.230	AFL	4391	3750					PKG:31
PROC. REF: AMM 53-10-33-220-802	PROC. REF: AMM 53-10-33-220-802							
53-10-33-220-802-01C		INSPECTION OF THE COCKPIT WINDSHIELD / WINDOW FRAMES / RETAINERS AND ATTACHMENTS (CPCP)						Service ATA:53
	MOS	11-Mar-20	72 (+2m)		11-Mar-26	11-May-26	197 d (+61)	CPCP
	HRS	7541.7						
	AFL	4391						
PROC. REF: AMM 53-10-33-220-802	PROC. REF: AMM 53-10-33-220-802							
53-10-33-900-801-01		REMOVAL / INSTALLATION OF THE WINDSHIELD RETAINERS						Component ATA:53
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 53-10-33-900-801	PROC. REF: AMM 53-10-33-900-801							
53-10-39-220-801-01 S		DETAILED INSPECTION OF THE LOWER SECTION OF THE COCKPIT WINDSHIELD / WINDOW FRAMES						Service ATA:53
	MOS	11-Mar-20	72 (+2m)					
	HRS	7541.7						
WC#: 53.220	AFL	4391	3750					PKG:31
PROC. REF: AMM 53-10-39-220-801	PROC. REF: AMM 53-10-39-220-801							
53-10-39-220-801-01C		DETAILED INSPECTION OF THE LOWER SECTION OF THE COCKPIT WINDSHIELD / WINDOW FRAMES (CPCP)						Service ATA:53
	MOS	11-Mar-20	72 (+2m)		11-Mar-26	11-May-26	197 d (+61)	CPCP
	HRS	7541.7						
	AFL	4391						

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 53 - FUSELAGE								
PROC. REF: AMM 53-10-39-220-801	PROC. REF: AMM 53-10-39-220-801							
53-10-39-220-802-01	DETAILED INSPECTION OF THE COCKPIT WINDSHIELD / WINDOW FRAMES							Service ATA:53
	MOS/MSC	14-Jul-14	O/C					
	HRS	5799.6						
WC#: 53.240	AFL	3266						
PROC. REF: AMM 53-10-39-220-802	PROC. REF: AMM 53-10-39-220-802							
53-10-39-220-802-01C	DETAILED INSPECTION OF THE COCKPIT WINDSHIELD / WINDOW FRAMES (CPCP)							Service ATA:53
	MOS/MSC	14-Jul-14	O/C					CPCP
	HRS	5799.6						
	AFL	3266						
PROC. REF: AMM 53-10-39-220-802	PROC. REF: AMM 53-10-39-220-802							
53-10-41-220-801-01 S	DETAILED INSPECTION OF THE ATTACHMENT FITTING OF THE NLG ACTUATOR							Service ATA:53
	MOS	11-Mar-20	72 (+2m)					
	HRS	7541.7						
WC#: 53.200	AFL	4391	3750					PKG:31
PROC. REF: AMM 53-10-41-220-801	PROC. REF: AMM 53-10-41-220-801							
53-10-41-220-801-01A	DETAILED INSPECTION OF THE ATTACHMENT FITTING OF THE NLG ACTUATOR (MANDATORY 5-40)							Service ATA:53
	MOS	11-Mar-20						MANDATORY 5-40
	HRS	7541.7						
WC#: 53.200	AFL	4391	3750		8141		3072	
PROC. REF: AMM 53-10-41-220-801	PROC. REF: AMM 53-10-41-220-801							
53-10-43-220-801-01	DETAILED INSPECTION OF THE STIFFENERS AT THE BOTTOM OF THE NLG WELL LH WALL							Service ATA:53
	MOS	11-Mar-20						
	HRS	7541.7						
WC#: 53.097	AFL	4391	3750		8141		3072	
PROC. REF: AMM 53-10-43-220-801	PROC. REF: AMM 53-10-43-220-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 53 - FUSELAGE								
53-10-43-220-801-01A	DETAILED INSPECTION OF THE STIFFENERS AT THE BOTTOM OF THE NOSE LANDING GEAR (NLG) WELL LH WALL (MANDATORY 5-40)							Service ATA:53
	MOS	11-Mar-20						MANDATORY 5-40
	HRS	7541.7						
WC#: 53.097	AFL	4391	3750		8141		3072	
PROC. REF: AMM 53-10-43-220-801	PROC. REF: AMM 53-10-43-220-801							
53-11-00-210-801-01	GENERAL VISUAL INSPECTION OF THE NOSE CONE AREA							Service ATA:53
	MOS/MSC	28-Aug-18	O/C					
	HRS	7236.1						
WC#: 53.0201	AFL	4184						
PROC. REF: AMM 53-11-00-210-801	PROC. REF: AMM 53-11-00-210-801							
53-11-00-210-801-02 S	GENERAL VISUAL INSPECTION OF THE NOSE CONE AREA							Service ATA:53
	MOS	07-Oct-24	24 (+1m)					
	HRS	8507.6						
	AFL	5038						
								PKG:16
PROC. REF: AMM 53-11-00-210-801	PROC. REF: AMM 53-11-00-210-801							
53-11-00-210-801-02C	GENERAL VISUAL INSPECTION OF THE NOSE CONE AREA (CPCP)							Service ATA:53
	MOS	07-Oct-24	24 (+1m)		07-Oct-26	07-Nov-26	407 d (+31)	CPCP
	HRS	8507.6						
	AFL	5038						
	APH							
PROC. REF: AMM 53-11-00-210-801	PROC. REF: AMM 53-11-00-210-801							
53-11-00-760-801-01 S	CHECK OF THE NOSE CONE ELECTRICAL BONDING							Service ATA:53
	MOS	07-Oct-24	24 (+1m)					
	HRS	8507.6						
WC#: 53.250	AFL	5038						
								PKG:16
PROC. REF: AMM 53-11-00-760-801	PROC. REF: AMM 53-11-00-760-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 53 - FUSELAGE								
53-11-00-860-801-01	OPENING / CLOSING OF THE NOSE CONE							Service ATA:53
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 53-11-00-860-801	PROC. REF: AMM 53-11-00-860-801							
53-11-01-900-801-01	REMOVAL / INSTALLATION OF THE NOSE CONE							Component ATA:53
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 53-11-01-900-801	PROC. REF: AMM 53-11-01-900-801							
53-11-05-960-801-01	REPLACEMENT OF THE METALLIZED RADAR PARTITION SEAL							Service ATA:53
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 53-11-05-960-801	PROC. REF: AMM 53-11-05-960-801							
53-11-09-900-801-01	REMOVAL / INSTALLATION OF THE RADOME							Component ATA:53
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 53-11-09-900-801	PROC. REF: AMM 53-11-09-900-801							
53-11-13-960-801-01	REPLACEMENT OF THE RADAR WALL BONDING SEAL							Service ATA:53
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 53-11-13-960-801	PROC. REF: AMM 53-11-13-960-801							
53-11-17-960-801-01	REPLACEMENT OF THE NOSE CONE COUNTERBALANCING ACTUATOR							Service ATA:53
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 53-11-17-960-801	PROC. REF: AMM 53-11-17-960-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 53 - FUSELAGE								
53-11-21-960-801-01	REPLACEMENT OF THE NOSE CONE SEAL							Service ATA:53
	MOS	11-Mar-20						
	HRS	7541.7						
WC#: 53.270	AFL	4391	7500		11891		6822	
								PKG:31
PROC. REF: AMM 53-11-21-960-801	PROC. REF: AMM 53-11-21-960-801							
53-11-25-820-801-01	ADJUSTMENT OF THE NOSE CONE LOCKS							Service ATA:53
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 53-11-25-820-801	PROC. REF: AMM 53-11-25-820-801							
53-11-25-960-801-01	REPLACEMENT OF THE NOSE CONE LOCKING CLEVIS - LH UPPER CLEVIS (L9940MT)							Service ATA:53
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 53-11-25-960-801	PROC. REF: AMM 53-11-25-960-801							
53-11-25-960-801-02	REPLACEMENT OF THE NOSE CONE LOCKING CLEVIS - RH UPPER CLEVIS (R9940MT)							Service ATA:53
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 53-11-25-960-801	PROC. REF: AMM 53-11-25-960-801							
53-11-25-960-801-03	REPLACEMENT OF THE NOSE CONE LOCKING CLEVIS - LH MEDIAN CLEVIS (L9950MT)							Service ATA:53
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 53-11-25-960-801	PROC. REF: AMM 53-11-25-960-801							
53-11-25-960-801-04	REPLACEMENT OF THE NOSE CONE LOCKING CLEVIS - RH MEDIAN CLEVIS (R9950MT)							Service ATA:53
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 53-11-25-960-801	PROC. REF: AMM 53-11-25-960-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 53 - FUSELAGE								
53-11-25-960-801-05	REPLACEMENT OF THE NOSE CONE LOCKING CLEVIS - LOWER CLEVIS (9960MT)							Service ATA:53
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 53-11-25-960-801	PROC. REF: AMM 53-11-25-960-801							
53-11-33-960-801-01	REPLACEMENT / REPAIR OF THE LIGHTNING ARRESTER STRIPS							Service ATA:53
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 53-11-33-960-801, AMM 53-11-33-960-801	PROC. REF: AMM 53-11-33-960-801, AMM 53-11-33-960-801							
53-30-00-210-802-01 S	GENERAL VISUAL INSPECTION OF THE PASSENGER CABIN							Service ATA:53
	MOS	07-Oct-24	24 (+1m)					
	HRS	8507.6						
WC#: 53.0401	AFL	5038						
								PKG:16,999
PROC. REF: AMM 53-30-00-210-802	PROC. REF: AMM 53-30-00-210-802							
53-30-00-220-801-01 S	DETAILED INSPECTION OF THE PASSENGER CABIN UNDER THE FLOOR							Service ATA:53
	MOS	11-Mar-20	72 (+2m)					
	HRS	7541.7						
WC#: 53.0402	AFL	4391	3750					
								PKG:31
PROC. REF: AMM 53-30-00-220-801	PROC. REF: AMM 53-30-00-220-801							
53-30-00-220-801-01C	DETAILED INSPECTION OF THE PASSENGER CABIN - UNDER THE FLOOR (CPCP)							Service ATA:53
	MOS	11-Mar-20	72 (+2m)		11-Mar-26	11-May-26	197 d (+61)	CPCP
	HRS	7541.7						
	AFL	4391						
PROC. REF: AMM 53-30-00-220-801	PROC. REF: AMM 53-30-00-220-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 53 - FUSELAGE								
53-30-00-220-807-01	S	DETAILED INSPECTION OF THE PASSENGER CABIN ABOVE THE FLOOR						Service ATA:53
	MOS	11-Mar-20	144 (+2m)					
	HRS	7541.7						
WC#: 53.0402	AFL	4391	7500					
								PKG:32
PROC. REF: AMM 53-30-00-220-807	PROC. REF: AMM 53-30-00-220-807							
53-30-00-250-801-01		EDDY-CURRENT INSPECTION OF THE EMERGENCY EXIT DOOR FRAME ROUNDED ANGLES						Service ATA:53
	MOS	11-Mar-20						
	HRS	7541.7						
WC#: 53.160	AFL	4391	3750		8141		3072	
PROC. REF: AMM 53-30-00-250-801	PROC. REF: AMM 53-30-00-250-801							
53-30-00-250-801-01A		EDDY-CURRENT INSPECTION OF THE EMERGENCY EXIT DOOR FRAME ROUNDED ANGLES (MANDATORY 5-40)						Service ATA:53
	MOS	11-Mar-20						MANDATORY 5-40
	HRS	7541.7						
WC#: 53.160	AFL	4391	3750		8141		3072	
PROC. REF: AMM 53-30-00-250-801	PROC. REF: AMM 53-30-00-250-801							
53-30-00-250-802-01		EDDY CURRENT INSPECTION OF THE SKIN PANELS AROUND CABIN WINDOW CUT-OUTS						Service ATA:53
	MOS	11-Mar-20						
	HRS	7541.7						
WC#: 53.150	AFL	4391	3750		8141		3072	
PROC. REF: AMM 53-30-00-250-802	PROC. REF: AMM 53-30-00-250-802							
53-30-00-250-802-01A		EDDY CURRENT INSPECTION OF THE SKIN PANELS AROUND CABIN WINDOW CUT-OUTS (MANDATORY 5-40)						Service ATA:53
	MOS	11-Mar-20						MANDATORY 5-40
	HRS	7541.7						
WC#: 53.150	AFL	4391	3750		8141		3072	
PROC. REF: AMM 53-30-00-250-802	PROC. REF: AMM 53-30-00-250-802							
53-30-03-200-804-01		INSPECTION CHECK OF THE LIGHTNING DIVERTER STRIPS ON REAR TANK						Service ATA:53
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 53-30-03-200-804	PROC. REF: AMM 53-30-03-200-804							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 53 - FUSELAGE								
53-30-03-960-801-01	REPLACEMENT OF THE ALUMINUM LIGHTNING DIVERTER STRIPS ON REAR TANK							Service ATA:53
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
WC#: 53.290	AFL	0						
	APH	0						
PROC. REF: AMM 53-30-03-960-801	PROC. REF: AMM 53-30-03-960-801							
53-40-00-200-804-01 S	INSPECTION OF THE MLG BAYS - LH MLG BAY							Service ATA:53
	MOS	07-Oct-24	12 (+1m)					
	HRS	8507.6						
WC#: 53.090	AFL	5038						
								PKG:15
PROC. REF: AMM 53-40-00-200-804	PROC. REF: AMM 53-40-00-200-804							
53-40-00-200-804-01C	INSPECTION OF THE MLG BAYS - LH MLG BAY (CPCP)							Service ATA:53
	MOS	07-Oct-24	12 (+1m)		07-Oct-25	07-Nov-25	42 d (+31)	CPCP
	HRS	8507.6						
	AFL	5038						
PROC. REF: AMM 53-40-00-200-804	PROC. REF: AMM 53-40-00-200-804							
53-40-00-200-804-02 S	INSPECTION OF THE MLG BAYS - RH MLG BAY							Service ATA:53
	MOS	07-Oct-24	12 (+1m)					
	HRS	8507.6						
WC#: 53.090	AFL	5038						
								PKG:15
PROC. REF: AMM 53-40-00-200-804	PROC. REF: AMM 53-40-00-200-804							
53-40-00-200-804-02C	INSPECTION OF THE MLG BAYS - RH MLG BAY (CPCP)							Service ATA:53
	MOS	07-Oct-24	12 (+1m)		07-Oct-25	07-Nov-25	42 d (+31)	CPCP
	HRS	8507.6						
	AFL	5038						
PROC. REF: AMM 53-40-00-200-804	PROC. REF: AMM 53-40-00-200-804							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 53 - FUSELAGE								
53-40-00-200-810-01	INSPECTION OF THE CENTER WING LOWER PANEL FROM FR15 TO FR19							Service ATA:53
	MOS/MSC	02-Feb-96	N/A					
	HRS	0						
	AFL	0						
PROC. REF: AMM 53-40-00-200-810	PROC. REF: AMM 53-40-00-200-810							
53-40-00-200-810-01A	INSPECTION OF THE CENTER WING LOWER PANEL FROM FR15 TO FR19 (MANDATORY 5-40)							Service ATA:53
	MOS/MSC	02-Feb-96	N/A					
	HRS	0						
	AFL	0						
PROC. REF: AMM 53-40-00-200-810	PROC. REF: AMM 53-40-00-200-810							
53-40-00-210-802-01 S	GENERAL VISUAL INSPECTION OF THE FUSELAGE LOWER SECTION AREAS							Service ATA:53
	MOS	07-Oct-24	24					OCIP
	HRS	8507.6						
WC#: 53.0601	AFL	5038						
								PKG:16
PROC. REF: AMM 53-40-00-210-802	PROC. REF: AMM 53-40-00-210-802							
53-40-00-220-801-01 S	DETAILED INSPECTION OF THE FUSELAGE LOWER SECTION AREAS							Service ATA:53
	MOS	11-Mar-20	72 (+2m)					
	HRS	7541.7						
WC#: 53.0602	AFL	4391	3750					
								PKG:31
PROC. REF: AMM 53-40-00-220-801	PROC. REF: AMM 53-40-00-220-801							
53-40-00-220-801-01C	DETAILED INSPECTION OF THE FUSELAGE LOWER SECTION AREAS (CPCP)							Service ATA:53
	MOS	11-Mar-20	72 (+2m)		11-Mar-26	11-May-26	197 d (+61)	CPCP
	HRS	7541.7						
	AFL	4391						
PROC. REF: AMM 53-40-00-220-801	PROC. REF: AMM 53-40-00-220-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition	
ATA 53 - FUSELAGE									
53-40-00-220-802-01	S	DETAILED INSPECTION OF THE FUSELAGE STRUCTURAL FUEL TANKS						Service	ATA:53
	MOS	11-Mar-20	72 (+2m)						
	HRS	7541.7							
WC#: 53.050	AFL	4391	3750						
									PKG:31
PROC. REF: AMM 53-40-00-220-802	PROC. REF: AMM 53-40-00-220-802								
53-40-00-220-802-01C		DETAILED INSPECTION OF THE FUSELAGE STRUCTURAL FUEL TANKS (CPCP)						Service	ATA:53
	MOS	11-Mar-20	72 (+2m)		11-Mar-26	11-May-26	197 d (+61)	CPCP	
	HRS	7541.7							
	AFL	4391							
PROC. REF: AMM 53-40-00-220-802	PROC. REF: AMM 53-40-00-220-802								
53-40-00-270-801-01		ULTRASONIC INSPECTION FOR CORROSION AROUND THE FASTENERS OF THE FRONT CENTER PANEL AHEAD OF FRAME 10						Service	ATA:53
	MOS/MSC	14-Jul-14	O/C						
	HRS	5799.6							
WC#: 53.280	AFL	3266							
PROC. REF: AMM 53-40-00-270-801	PROC. REF: AMM 53-40-00-270-801								
53-40-00-270-801-01C		ULTRASONIC-INSPECTION FOR CORROSION AROUND THE FASTENERS OF THE FRONT CENTER PANEL AHEAD OF FRAME 10 (CPCP)						Service	ATA:53
	MOS/MSC	14-Jul-14	O/C					CPCP	
	HRS	5799.6							
	AFL	3266							
PROC. REF: AMM 53-40-00-270-801	PROC. REF: AMM 53-40-00-270-801								
53-40-06-220-801-01		DETAILED INSPECTION OF THE CORROSION ON CENTERWING REAR SPAR						Service	ATA:53
	MOS/MSC	02-Feb-96	N/A						
	HRS	0							
WC#: 53.310	AFL	0							
	APH	0							
PROC. REF: AMM 53-40-06-220-801	PROC. REF: AMM 53-40-06-220-801								
53-40-07-280-802-01		SPECIFIC DETAILED INSPECTION (SDI) OF THE REPAIRED AREA ON CENTERWING LOWER PANEL						Service	ATA:53
	MOS/MSC	02-Feb-96	N/A						
	HRS	0							
	AFL	0							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 53 - FUSELAGE								
PROC. REF: AMM 53-40-07-280-802PROC. REF: AMM 53-40-07-280-802								
53-40-07-280-803-01A	SPECIAL DETAILED INSPECTION OF THE REPAIRED AREAS ON CENTERWING LOWER PANEL							Service ATA:53
	MOS/MSC	02-Feb-96	N/A					
	HRS	0						
	AFL	0						
PROC. REF: AMM 53-40-07-280-802PROC. REF: AMM 53-40-07-280-802								
53-41-00-220-801-01 S	DETAILED INSPECTION OF THE UPPER WING ROOT BOLT RECESSES - LH WING							Service ATA:53
	MOS	07-Oct-24	24 (+1m)					
	HRS	8507.6						
	AFL	5038						
								PKG:16,999
PROC. REF: AMM 53-41-00-220-801, AMM 53-41-00-220-801PROC. REF: AMM 53-41-00-220-801, AMM 53-41-00-220-801								
53-41-00-220-801-01C	DETAILED INSPECTION OF THE UPPER LH WING ROOT BOLT RECESSES (CPCP)							Service ATA:53
	MOS	07-Oct-24	24 (+1m)		07-Oct-26	07-Nov-26	407 d (+31)	CPCP
	HRS	8507.6						
	AFL	5038						
PROC. REF: AMM 53-41-00-220-801, AMM 53-41-00-220-801PROC. REF: AMM 53-41-00-220-801, AMM 53-41-00-220-801								
53-41-00-220-801-02 S	DETAILED INSPECTION OF THE UPPER WING ROOT BOLT RECESSES - RH WING							Service ATA:53
	MOS	07-Oct-24	24 (+1m)					
	HRS	8507.6						
	AFL	5038						
								PKG:16,999
PROC. REF: AMM 53-41-00-220-801, AMM 53-41-00-220-801PROC. REF: AMM 53-41-00-220-801, AMM 53-41-00-220-801								
53-41-00-220-801-02C	DETAILED INSPECTION OF THE UPPER RH WING ROOT BOLT RECESSES (CPCP)							Service ATA:53
	MOS	07-Oct-24	24 (+1m)		07-Oct-26	07-Nov-26	407 d (+31)	CPCP
	HRS	8507.6						
	AFL	5038						
PROC. REF: AMM 53-41-00-220-801, AMM 53-41-00-220-801PROC. REF: AMM 53-41-00-220-801, AMM 53-41-00-220-801								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 53 - FUSELAGE								
53-41-00-220-802-01 S	DETAILED INSPECTION OF THE LOWER WING ROOT BOLT RECESSES - LH WING							Service ATA:53
	MOS	11-Mar-20	72 (+2m)					
	HRS	7541.7						
WC#: 53.110	AFL	4391	3750					
								PKG:31
PROC. REF: AMM 53-41-00-220-802PROC. REF: AMM 53-41-00-220-802								
53-41-00-220-802-01A	DETAILED INSPECTION OF THE LOWER WING ROOT BOLT RECESSES - LH WING (MANDATORY 5-40)							Service ATA:53
	MOS	11-Mar-20						MANDATORY 5-40
	HRS	7541.7						
WC#: 53.110	AFL	4391	7500		11891		6822	
PROC. REF: AMM 53-41-00-220-802PROC. REF: AMM 53-41-00-220-802								
53-41-00-220-802-02 S	DETAILED INSPECTION OF THE LOWER WING ROOT BOLT RECESSES - RH WING							Service ATA:53
	MOS	11-Mar-20	72 (+2m)					
	HRS	7541.7						
	AFL	4391	3750					
								PKG:31
PROC. REF: AMM 53-41-00-220-802PROC. REF: AMM 53-41-00-220-802								
53-41-00-220-802-02A	DETAILED INSPECTION OF THE LOWER WING ROOT BOLT RECESSES - RH WING (MANDATORY 5-40)							Service ATA:53
	MOS	11-Mar-20						MANDATORY 5-40
	HRS	7541.7						
	AFL	4391	7500		11891		6822	
PROC. REF: AMM 53-41-00-220-802PROC. REF: AMM 53-41-00-220-802								
53-41-00-620-802-01	RENEWAL OF THE TEMPORARY PROTECTION OF THE LH WING ROOT UPPER BOLT RECESSES							Service ATA:53
	MOS/MSC	14-Jul-14	O/C					
	HRS	5799.6						
WC#: 57.240	AFL	3266						
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
53-41-00-620-802-02	RENEWAL OF THE TEMPORARY PROTECTION OF THE RH WING ROOT UPPER BOLT RECESSES							Service ATA:53
	MOS/MSC	14-Jul-14	O/C					
	HRS	5799.6						
WC#: 57.250	AFL	3266						

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 53 - FUSELAGE								
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
53-41-01-640-801-01 S	LUBRICATION OF THE WING TO FUSELAGE CONNECTING ROD - LH LINK ROD							Service ATA:53
	MOS	11-Mar-20	72 (+2m)					
	HRS	7541.7						
WC#: 57.030	AFL	4391	3750					
								PKG:31
PROC. REF: AMM 53-41-01-640-801PROC. REF: AMM 53-41-01-640-801								
53-41-01-640-801-02 S	LUBRICATION OF THE WING TO FUSELAGE CONNECTING ROD - RH LINK ROD							Service ATA:53
	MOS	11-Mar-20	72 (+2m)					
	HRS	7541.7						
WC#: 57.030	AFL	4391	3750					
								PKG:31
PROC. REF: AMM 53-41-01-640-801PROC. REF: AMM 53-41-01-640-801								
53-50-00-210-804-02 S	GENERAL VISUAL INSPECTION OF THE REAR COMPARTMENT							Service ATA:53
	MOS	07-Oct-24	12 (+1m)					
	HRS	8507.6						
WC#: 53.080	AFL	5038						
								PKG:15
PROC. REF: AMM 53-50-00-210-804PROC. REF: AMM 53-50-00-210-804								
53-50-00-210-804-02C	GENERAL VISUAL INSPECTION OF THE REAR COMPARTMENT (CPCP)							Service ATA:53
	MOS	07-Oct-24	12 (+1m)		07-Oct-25	07-Nov-25	42 d (+31)	CPCP
	HRS	8507.6						
	AFL	5038						
PROC. REF: AMM 53-50-00-210-804PROC. REF: AMM 53-50-00-210-804								
53-50-00-210-806-01 S	GENERAL VISUAL INSPECTION OF THE BAGGAGE COMPARTMENT							Service ATA:53
	MOS	07-Oct-24	24 (+1m)					
	HRS	8507.6						
WC#: 53.0701	AFL	5038						
								PKG:16
PROC. REF: AMM 53-50-00-210-806PROC. REF: AMM 53-50-00-210-806								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 53 - FUSELAGE								
53-50-00-210-806-01C	GENERAL VISUAL INSPECTION OF THE BAGGAGE COMPARTMENT (CPCP)							Service ATA:53
	MOS	07-Oct-24	24 (+1m)		07-Oct-26	07-Nov-26	407 d (+31)	CPCP
	HRS	8507.6						
	AFL	5038						
PROC. REF: AMM 53-50-00-210-806	PROC. REF: AMM 53-50-00-210-806							
53-50-00-210-807-01	GENERAL VISUAL INSPECTION APU OF THE APU AREA							Service ATA:53
	MOS/MSC	28-Jan-19	O/C					
	HRS	7335						
WC#: 49.005	AFL	4255						
PROC. REF: AMM 53-50-00-210-807	PROC. REF: AMM 53-50-00-210-807							
53-50-00-210-807-02 S	GENERAL VISUAL INSPECTION OF THE APU AREA							Service ATA:53
	MOS	07-Oct-24	12					
	HRS	8507.6						
	AFL	5038						
								PKG:15
PROC. REF: AMM 53-50-00-210-807	PROC. REF: AMM 53-50-00-210-807							
53-50-00-220-803-01 S	DETAILED INSPECTION OF THE BAGGAGE COMPARTMENT							Service ATA:53
	MOS	11-Mar-20	72 (+2m)					
	HRS	7541.7						
WC#: 53.0702	AFL	4391	3750					
								PKG:31
PROC. REF: AMM 53-50-00-220-803	PROC. REF: AMM 53-50-00-220-803							
53-50-00-220-803-01A	DETAILED INSPECTION OF THE BAGGAGE COMPARTMENT							Service ATA:53
	MOS	11-Mar-20						MANDATORY 5-40
	HRS	7541.7						
	AFL	4391	3750		8141		3072	
PROC. REF: AMM 53-50-00-220-803	PROC. REF: AMM 53-50-00-220-803							
53-50-00-220-803-01C	DETAILED INSPECTION OF THE BAGGAGE COMPARTMENT (CPCP)							Service ATA:53
	MOS	11-Mar-20	72 (+2m)		11-Mar-26	11-May-26	197 d (+61)	CPCP
	HRS	7541.7						
	AFL	4391						

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 53 - FUSELAGE								
PROC. REF: AMM 53-50-00-220-803	PROC. REF: AMM 53-50-00-220-803							
53-50-00-220-805-01	DETAILED INSPECTION OF THE REAR COMPARTMENT							Service ATA:53
	MOS/MSC	28-Aug-18	O/C					
	HRS	7236.1						
WC#: 53.082	AFL	4184						
PROC. REF: AMM 53-50-00-220-805	PROC. REF: AMM 53-50-00-220-805							
53-50-00-220-805-02 S	DETAILED INSPECTION OF THE REAR COMPARTMENT							Service ATA:53
	MOS	07-Oct-24	24 (+1m)					
	HRS	8507.6						
	AFL	5038						
								PKG:16
PROC. REF: AMM 53-50-00-220-805	PROC. REF: AMM 53-50-00-220-805							
53-50-00-220-805-02C	DETAILED INSPECTION OF THE REAR COMPARTMENT (CPCP)							Service ATA:53
	MOS	07-Oct-24	24 (+1m)		07-Oct-26	07-Nov-26	407 d (+31)	CPCP
	HRS	8507.6						
	AFL	5038						
PROC. REF: AMM 53-50-00-220-805	PROC. REF: AMM 53-50-00-220-805							
53-50-00-220-807-01	DETAILED INSPECTION OF THE FRAME 30 UPPER PART							Service ATA:53
	MOS	14-Jul-14						
	HRS	5799.6						
	AFL	3266	3750		7016		1947	
PROC. REF: AMM 53-50-00-220-807	PROC. REF: AMM 53-50-00-220-807							
53-50-00-220-807-01A	DETAILED INSPECTION OF THE FRAME 30 UPPER PART							Service ATA:53
	MOS	14-Jul-14						MANDATORY 5-40
	HRS	5799.6						
	AFL	3266	3750		7016		1947	
PROC. REF: AMM 53-50-00-220-807	PROC. REF: AMM 53-50-00-220-807							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 53 - FUSELAGE								
53-50-07-900-801-01	REMOVAL / INSTALLATION OF THE FIN STUB REAR CONE							Component ATA:53
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 53-50-07-900-801	PROC. REF: AMM 53-50-07-900-801							
53-50-30-250-802-01	EDDY-CURRENT INSPECTION OF THE REAR EDGE OF BEAMS AT FRAME 30							Service ATA:53
	MOS	11-Mar-20						
	HRS	7541.7						
WC#: 53.180	AFL	4391	3750		8141		3072	
PROC. REF: AMM 53-50-30-250-802	PROC. REF: AMM 53-50-30-250-802							
53-60-00-760-801-01 S	CHECK OF THE FUSELAGE VENTRAL FAIRING ELECTRICAL BONDING - FUSELAGE CENTER LOWER FAIRING (150A)							Service ATA:53
	MOS	10-Oct-23	36 (+1m)					
	HRS	8437.6						
WC#: 53.255	AFL	4993						
								PKG:17
								WO#: NOV 2022
PROC. REF: AMM 53-60-00-760-801	PROC. REF: AMM 53-60-00-760-801							
53-60-01-900-801-01	REMOVAL / INSTALLATION OF THE FUSELAGE FAIRINGS							Component ATA:53
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 53-60-01-900-801	PROC. REF: AMM 53-60-01-900-801							
53-60-05-900-801-01	REMOVAL / INSTALLATION OF A LANDING LIGHT TRANSPARENCY							Component ATA:53
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 53-60-05-900-801	PROC. REF: AMM 53-60-05-900-801							
53-70-01-900-801-01	REMOVAL / INSTALLATION OF THE FUSELAGE LATERAL FAIRING 193AL							Component ATA:53
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 53-70-01-900-801	PROC. REF: AMM 53-70-01-900-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 53 - FUSELAGE								
53-80-00-200-801-01 S		CHECK OF THE CONDENSATION AND STREAM WATER DRAINS						Service ATA:53
	MOS	07-Oct-24	24 (+1m)					
	HRS	8507.6						
WC#: 51.020	AFL	5038						
								PKG:16
PROC. REF: AMM 53-80-00-200-801	PROC. REF: AMM 53-80-00-200-801							
53-80-01-710-801-01		OPERATIONAL TEST OF THE WATER DETECTION SYSTEM - "AFT WATER LEAK" PCB (53MD)						Service ATA:53
	MOS/MSC	02-Feb-96	N/A					
	HRS	0						
	AFL	0						
PROC. REF: AMM 53-80-01-710-801	PROC. REF: AMM 53-80-01-710-801							
53-80-01-710-801-02		OPERATIONAL TEST OF THE WATER DETECTION SYSTEM - "AFT WATER LEAK" SENSOR (55MD)						Service ATA:53
	MOS/MSC	02-Feb-96	N/A					
	HRS	0						
	AFL	0						
PROC. REF: AMM 53-80-01-710-801	PROC. REF: AMM 53-80-01-710-801							
53-80-01-900-801-01		REMOVAL / INSTALLATION OF THE WATER DETECTION SENSOR - "AFT WATER LEAK" SENSOR (55MD)						Component ATA:53
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 53-80-01-900-801	PROC. REF: AMM 53-80-01-900-801							
53-80-09-710-801-01 S		OPERATIONAL TEST OF THE "CIRCLE SEAL" AUTOMATIC DRAINS						Service ATA:53
	MOS	11-Mar-20	72 (+2m)					
	HRS	7541.7						
WC#: 51.050	AFL	4391	3750					
								PKG:31
PROC. REF: AMM 53-80-09-710-801	PROC. REF: AMM 53-80-09-710-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 53 - FUSELAGE								
530A01 U	NOSE CONE							Component ATA:53
PN:FGFB 208-B1	MOS/MSC	19-Jan-18	O/C					
SN:BZ177	HRS	6974						
	AFL	4027						
	APH	5233						
ATA 54 - NACELLES/PYLONS								
54-00-00-210-810-01	GENERAL VISUAL INSPECTION OF THE ENGINE 1 AND 3 NACELLES AND PYLONS - ENGINE 1 (L4EZ)							Service ATA:54
	MOS	07-Oct-24						
	HRS	8507.6	300 (+100)	Adj -20.4	8787.2	8887.2	226.3 (+100)	
WC#: 54.0101	AFL	5038						
PROC. REF: AMM 54-00-00-210-810	PROC. REF: AMM 54-00-00-210-810							
54-00-00-210-810-01C	GENERAL VISUAL INSPECTION OF THE ENGINE 1 AND 3 NACELLES AND PYLONS - ENGINE 1 (L4EZ) (CPCP)							Service ATA:54
	MOS	07-Oct-24	12 (+1m)		07-Oct-25	07-Nov-25	42 d (+31)	CPCP
	HRS	8507.6						
	AFL	5038						
	APH							
PROC. REF: AMM 54-00-00-210-810	PROC. REF: AMM 54-00-00-210-810							
54-00-00-210-810-02	GENERAL VISUAL INSPECTION OF THE ENGINE 1 AND 3 NACELLES AND PYLONS - ENGINE 3 (R4EZ)							Service ATA:54
	MOS	07-Oct-24						
	HRS	8507.6	300 (+100)	Adj -20.4	8787.2	8887.2	226.3 (+100)	
WC#: 54.0101	AFL	5038						
PROC. REF: AMM 54-00-00-210-810	PROC. REF: AMM 54-00-00-210-810							
54-00-00-210-810-02C	GENERAL VISUAL INSPECTION OF THE ENGINE 1 AND 3 NACELLES AND PYLONS - ENGINE 3 (R4EZ) (CPCP)							Service ATA:54
	MOS	07-Oct-24	12 (+1m)		07-Oct-25	07-Nov-25	42 d (+31)	CPCP
	HRS	8507.6						
	AFL	5038						
	APH							
PROC. REF: AMM 54-00-00-210-810	PROC. REF: AMM 54-00-00-210-810							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 54 - NACELLES/PYLONS								
54-00-00-210-811-01	GENERAL VISUAL INSPECTION OF THE ENGINE 2 NACELLE							Service ATA:54
	MOS	07-Oct-24						
	HRS	8507.6	300 (+100)	Adj -10.7	8796.9	8896.9	236 (+100)	
WC#: 54.0201	AFL	5038						
PROC. REF: AMM 54-00-00-210-811	PROC. REF: AMM 54-00-00-210-811							
54-00-00-220-801-01 S	DETAILED INSPECTION OF THE ENGINE 1 AND 3 NACELLES AND PYLONS - ENGINE 1 (L4EZ)							Service ATA:54
	MOS	11-Mar-20	144 (+2m)					
	HRS	7541.7						
WC#: 54.0102	AFL	4391	7500					
								PKG:32
PROC. REF: AMM 54-00-00-220-801	PROC. REF: AMM 54-00-00-220-801							
54-00-00-220-801-01C	DETAILED INSPECTION OF THE ENGINE 1 AND 3 NACELLES AND PYLONS - ENGINE 1 (L4EZ) (CPCP)							Service ATA:54
	MOS	11-Mar-20	144 (+2m)		11-Mar-32	11-May-32	2389 d (+61)	CPCP
	HRS	7541.7						
	AFL	4391						
PROC. REF: AMM 54-00-00-220-801	PROC. REF: AMM 54-00-00-220-801							
54-00-00-220-801-02 S	DETAILED INSPECTION OF THE ENGINE 1 AND 3 NACELLES AND PYLONS - ENGINE 3 (R4EZ)							Service ATA:54
	MOS	11-Mar-20	144 (+2m)					
	HRS	7541.7						
WC#: 54.0102	AFL	4391	7500					
								PKG:32
PROC. REF: AMM 54-00-00-220-801	PROC. REF: AMM 54-00-00-220-801							
54-00-00-220-801-02C	DETAILED INSPECTION OF THE ENGINE 1 AND 3 NACELLES AND PYLONS - ENGINE 3 (R4EZ) (CPCP)							Service ATA:54
	MOS	11-Mar-20	144 (+2m)		11-Mar-32	11-May-32	2389 d (+61)	CPCP
	HRS	7541.7						
	AFL	4391						
PROC. REF: AMM 54-00-00-220-801	PROC. REF: AMM 54-00-00-220-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 54 - NACELLES/PYLONS								
54-11-00-610-801-01 S	SERVICING OF THE ENGINE COWLINGS - ENGINE 1 COWLINGS							Service ATA:54
	MOS	07-Oct-24	24 (+1m)					
	HRS	8507.6						
WC#: 54.060	AFL	5038						
								PKG:16,999
PROC. REF: AMM 54-11-00-610-801	PROC. REF: AMM 54-11-00-610-801							
54-11-00-610-801-02 S	SERVICING OF THE ENGINE COWLINGS - ENGINE 2 COWLINGS							Service ATA:54
	MOS	07-Oct-24	24 (+1m)					
	HRS	8507.6						
WC#: 54.060	AFL	5038						
								PKG:16,999
PROC. REF: AMM 54-11-00-610-801	PROC. REF: AMM 54-11-00-610-801							
54-11-00-610-801-03 S	SERVICING OF THE ENGINE COWLINGS - ENGINE 3 COWLINGS							Service ATA:54
	MOS	07-Oct-24	24 (+1m)					
	HRS	8507.6						
WC#: 54.060	AFL	5038						
								PKG:16,999
PROC. REF: AMM 54-11-00-610-801	PROC. REF: AMM 54-11-00-610-801							
54-11-00-760-801-01 S	CHECK OF THE ENGINE COWLING ELECTRICAL BONDING							Service ATA:54
	MOS	07-Oct-24	24 (+1m)					
	HRS	8507.6						
WC#: 54.125	AFL	5038						
								PKG:16,999
PROC. REF: AMM 54-11-00-760-801	PROC. REF: AMM 54-11-00-760-801							
54-11-01-900-802-01	REMOVAL / INSTALLATION OF THE ENGINE 1 AND 3 UPPER AND LOWER COWLINGS - ENGINE 1 LOWER COWLING							Component ATA:54
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 54-11-01-900-802	PROC. REF: AMM 54-11-01-900-802							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 54 - NACELLES/PYLONS								
54-11-01-900-802-02	REMOVAL / INSTALLATION OF THE ENGINE 1 AND 3 UPPER AND LOWER COWLINGS - ENGINE 3 LOWER COWLING							Component ATA:54
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 54-11-01-900-802	PROC. REF: AMM 54-11-01-900-802							
54-11-01-900-802-03	REMOVAL / INSTALLATION OF THE ENGINE 1 AND 3 UPPER AND LOWER COWLINGS - ENGINE 1 UPPER COWLING							Component ATA:54
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 54-11-01-900-802	PROC. REF: AMM 54-11-01-900-802							
54-11-01-900-802-04	REMOVAL / INSTALLATION OF THE ENGINE 1 AND 3 UPPER AND LOWER COWLINGS - ENGINE 3 UPPER COWLING							Component ATA:54
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 54-11-01-900-802	PROC. REF: AMM 54-11-01-900-802							
54-11-09-900-801-01	REMOVAL / INSTALLATION OF THE ENGINE 2 COWLINGS - OPENING / CLOSING OF COWLINGS (455AL) / (456AR)							Component ATA:54
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 54-11-09-900-801	PROC. REF: AMM 54-11-09-900-801							
54-11-09-900-801-02	REMOVAL / INSTALLATION OF THE ENGINE 2 COWLINGS - REMOVAL / INSTALLATION OF COWLINGS (455AL) / (456AR)							Component ATA:54
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 54-11-09-900-801	PROC. REF: AMM 54-11-09-900-801							
54-11-13-960-801-01	REPLACEMENT OF THE ENGINE 1 AND 3 COWLING SEALS - ENGINE 1 UPPER COWLING							Service ATA:54
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 54-11-13-960-801	PROC. REF: AMM 54-11-13-960-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 54 - NACELLES/PYLONS								
54-11-13-960-801-02	REPLACEMENT OF THE ENGINE 1 AND 3 COWLING SEALS - ENGINE 3 UPPER COWLING							Service ATA:54
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 54-11-13-960-801	PROC. REF: AMM 54-11-13-960-801							
54-11-13-960-801-03	REPLACEMENT OF THE ENGINE 1 AND 3 COWLING SEALS - ENGINE 1 LOWER COWLING							Service ATA:54
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 54-11-13-960-801	PROC. REF: AMM 54-11-13-960-801							
54-11-13-960-801-04	REPLACEMENT OF THE ENGINE 1 AND 3 COWLING SEALS - ENGINE 3 LOWER COWLING							Service ATA:54
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 54-11-13-960-801	PROC. REF: AMM 54-11-13-960-801							
54-12-01-900-801-01	REMOVAL / INSTALLATION OF THE INNER FAN DUCTS OF THE LATERAL ENGINES - INNER FAN DUCT OF ENGINE 1 (L4EZ)							Component ATA:54
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 54-12-01-900-801	PROC. REF: AMM 54-12-01-900-801							
54-12-01-900-801-02	REMOVAL / INSTALLATION OF THE INNER FAN DUCTS OF THE LATERAL ENGINES - INNER FAN DUCT OF ENGINE 3 (R4EZ)							Component ATA:54
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 54-12-01-900-801	PROC. REF: AMM 54-12-01-900-801							
54-12-01-900-802-01	REMOVAL / INSTALLATION OF THE SPOKE FAIRINGS OF THE LATERAL ENGINES - SPOKE FAIRING ASSEMBLY OF ENGINE 1 (L4EZ)							Component ATA:54
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 54-12-01-900-802	PROC. REF: AMM 54-12-01-900-802							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 54 - NACELLES/PYLONS								
54-12-01-900-802-02	REMOVAL / INSTALLATION OF THE SPOKE FAIRINGS OF THE LATERAL ENGINES - SPOKE FAIRING ASSEMBLY OF ENGINE 3 (R4EZ)							Component ATA:54
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 54-12-01-900-802	PROC. REF: AMM 54-12-01-900-802							
54-12-05-900-801-01	REMOVAL / INSTALLATION OF THE INNER FAN DUCT OF THE CENTRAL ENGINE - INNER FAN DUCT OF ENGINE 2 (M4EZ)							Component ATA:54
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 54-12-05-900-801	PROC. REF: AMM 54-12-05-900-801							
54-12-05-900-802-01	REMOVAL / INSTALLATION OF THE SPOKE FAIRINGS OF THE CENTRAL ENGINE - SPOKE FAIRING ASSEMBLY OF ENGINE 2 (M4EZ)							Component ATA:54
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 54-12-05-900-802	PROC. REF: AMM 54-12-05-900-802							
54-13-01-900-801-01	REMOVAL / INSTALLATION OF THE ENGINE 1 AND 3 AFTERBODIES - ENGINE 1 AFTERBODY							Component ATA:54
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 54-13-01-900-801	PROC. REF: AMM 54-13-01-900-801							
54-13-01-900-801-02	REMOVAL / INSTALLATION OF THE ENGINE 1 AND 3 AFTERBODIES - ENGINE 3 AFTERBODY							Component ATA:54
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 54-13-01-900-801	PROC. REF: AMM 54-13-01-900-801							
54-13-05-210-801-01 S	GENERAL VISUAL INSPECTION OF THE ENGINE 2 AFTERBODY							Service ATA:54
	MOS	07-Oct-24	12 (+1m)					
	HRS	8507.6	800 (+40)					
WC#: 78.015	AFL	5038						
								PKG:5,999
PROC. REF: AMM 54-13-05-210-801	PROC. REF: AMM 54-13-05-210-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 54 - NACELLES/PYLONS								
54-13-05-220-801-01	DETAILED INSPECTION OF THE NO. 2 ENGINE AFTERBODY							Service ATA:54
	MOS/MSC	14-Jul-14	O/C					
	HRS	5799.6						
	AFL	3266						
PROC. REF: AMM 54-13-05-220-801	PROC. REF: AMM 54-13-05-220-801							
54-13-05-220-801-02 S	DETAILED INSPECTION OF THE ENGINE 2 AFTERBODY							Service ATA:54
	MOS	11-Mar-20	72					
	HRS	7541.7						
	AFL	4391	3750					
								PKG:31
PROC. REF: AMM 54-13-05-220-801	PROC. REF: AMM 54-13-05-220-801							
54-13-05-900-801-01	REMOVAL / INSTALLATION OF THE ENGINE 2 AFTERBODY							Component ATA:54
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 54-13-05-900-801	PROC. REF: AMM 54-13-05-900-801							
54-13-09-960-801-01	REPLACEMENT OF THE ENGINE 2 AFTERBODY METALLIC SEALS							Service ATA:54
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 54-13-09-960-801	PROC. REF: AMM 54-13-09-960-801							
54-14-01-280-801-01	SPECIAL DETAILED INSPECTION OF THE ENGINE 1 AND 3 NACELLE FAN INNER DUCTS - ENGINE 1 (L4EZ)							Service ATA:54
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
WC#: 54.120	AFL	0						
PROC. REF: AMM 54-14-01-280-801	PROC. REF: AMM 54-14-01-280-801							
54-14-01-280-801-02	SPECIAL DETAILED INSPECTION OF THE ENGINE 1 AND 3 NACELLE FAN INNER DUCTS - ENGINE 3 (R4EZ)							Service ATA:54
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
WC#: 54.120	AFL	0						
PROC. REF: AMM 54-14-01-280-801	PROC. REF: AMM 54-14-01-280-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 54 - NACELLES/PYLONS								
54-14-01-280-802-01	SPECIAL DETAILED INSPECTION OF THE ENGINE 2 NACELLE FAN INNER COWLINGS							Service ATA:54
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 54-14-01-280-802	PROC. REF: AMM 54-14-01-280-802							
54-41-01-900-801-01	REMOVAL / INSTALLATION OF THE ENGINE 1 AND 3 AIR INTAKES - ENGINE 1 AIR INTAKE							Component ATA:54
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 54-41-01-900-801	PROC. REF: AMM 54-41-01-900-801							
54-41-01-900-801-02	REMOVAL / INSTALLATION OF THE ENGINE 1 AND 3 AIR INTAKES - ENGINE 3 AIR INTAKE							Component ATA:54
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 54-41-01-900-801	PROC. REF: AMM 54-41-01-900-801							
54-42-01-900-801-01	REMOVAL / INSTALLATION OF THE ENGINE 2 AIR INTAKE							Component ATA:54
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 54-42-01-900-801	PROC. REF: AMM 54-42-01-900-801							
54-42-05-900-801-01	REMOVAL / INSTALLATION OF THE S-DUCT SECTION 1 AND 2							Component ATA:54
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 54-42-05-900-801	PROC. REF: AMM 54-42-05-900-801							
54-42-09-900-801-01	REMOVAL / INSTALLATION OF THE S-DUCT SECTION 3 AND 4							Component ATA:54
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 54-42-09-900-801	PROC. REF: AMM 54-42-09-900-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 54 - NACELLES/PYLONS								
544A13 U	ENG #2 LEFT COWLING							Component ATA:54
PN:FGFB583200A5	MOS/MSC	03-Aug-99	O/C					
SN:LE168	HRS	1585						
	AFL	823						
544A14 U	ENG #2 RIGHT COWLING							Component ATA:54
PN:FGFB583201A3	MOS/MSC	16-Apr-02	O/C	TSR 0				
SN:LE168	HRS	2933.4		TSR 0				
	AFL	1547		TSR 0				
ATA 55 - STABILIZERS								
55-00-00-210-801-01 S	GENERAL VISUAL INSPECTION OF THE HORIZONTAL AND VERTICAL STABILIZERS AND OF ENGINE 2 AIR INTAKE AND S-DUCT							Service ATA:55
	MOS	07-Oct-24	24					OCIP
	HRS	8507.6						
WC#: 55.0101	AFL	5038						
								PKG:16,999
PROC. REF: AMM 55-00-00-210-801PROC. REF: AMM 55-00-00-210-801								
55-00-00-210-801-01C	GENERAL VISUAL INSPECTION OF THE HORIZONTAL AND VERTICAL STABILIZERS AND OF ENGINE 2 AIR INTAKE AND S-DUCT (CPCP)							Service ATA:55
	MOS	07-Oct-24	24 (+1m)		07-Oct-26	07-Nov-26	407 d (+31)	CPCP
	HRS	8507.6						
	AFL	5038						
PROC. REF: AMM 55-00-00-210-801PROC. REF: AMM 55-00-00-210-801								
55-00-00-220-801-01 S	DETAILED INSPECTION OF THE HORIZONTAL AND VERTICAL STABILIZERS AND OF ENGINE 2 AIR INTAKE AND S-DUCT							Service ATA:55
	MOS	11-Mar-20	72 (+2m)					
	HRS	7541.7						
WC#: 55.0102	AFL	4391	3750					
								PKG:31
PROC. REF: AMM 55-00-00-220-801PROC. REF: AMM 55-00-00-220-801								
55-00-00-220-801-01C	DETAILED INSPECTION OF THE HORIZONTAL AND VERTICAL STABILIZERS AND OF ENGINE 2 AIR INTAKE AND S-DUCT (CPCP)							Service ATA:55
	MOS	11-Mar-20	72 (+2m)		11-Mar-26	11-May-26	197 d (+61)	CPCP
	HRS	7541.7						
	AFL	4391						

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 55 - STABILIZERS								
PROC. REF: AMM 55-00-00-220-801	PROC. REF: AMM 55-00-00-220-801							
55-00-00-370-801-01	APPLICATION OF CORROSION INHIBITOR COMPOUND IN STABILIZER AREAS							Service ATA:55
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 55-00-00-370-801	PROC. REF: AMM 55-00-00-370-801							
55-00-00-760-801-01 S	CHECK OF THE STABILIZER MOVABLE SURFACE ELECTRICAL BONDING - RUDDER							Service ATA:55
	MOS	07-Oct-24	24 (+1m)					
	HRS	8507.6						
WC#: 55.110	AFL	5038						
								PKG:16,999
PROC. REF: AMM 55-00-00-760-801	PROC. REF: AMM 55-00-00-760-801							
55-00-00-760-801-02 S	CHECK OF THE STABILIZER MOVABLE SURFACE ELECTRICAL BONDING - LH ELEVATOR							Service ATA:55
	MOS	07-Oct-24	24 (+1m)					
	HRS	8507.6						
	AFL	5038						
								PKG:16,999
PROC. REF: AMM 55-00-00-760-801	PROC. REF: AMM 55-00-00-760-801							
55-00-00-760-801-03 S	CHECK OF THE STABILIZER MOVABLE SURFACE ELECTRICAL BONDING - RH ELEVATOR							Service ATA:55
	MOS	07-Oct-24	24 (+1m)					
	HRS	8507.6						
	AFL	5038						
								PKG:16,999
PROC. REF: AMM 55-00-00-760-801	PROC. REF: AMM 55-00-00-760-801							
55-10-00-220-801-01 S	DETAILED INSPECTION OF THE HORIZONTAL STABILIZER INTERNAL BOX STRUCTURE - DETAILED INSPECTION OF THE HS INTERNAL BOX STRUCTURE							Service ATA:55
	MOS	14-Jul-14	144 (+2m)					
	HRS	5799.6						
	AFL	3266	7500					
								PKG:31,32
PROC. REF: AMM 55-10-00-220-801	PROC. REF: AMM 55-10-00-220-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 55 - STABILIZERS								
55-10-00-220-801-01C		DETAILED INSPECTION OF THE HORIZONTAL STABILIZER INTERNAL BOX STRUCTURE - DETAILED INSPECTION OF THE HS INTERNAL BOX STRUCTURE (CPCP)						Service ATA:55
	MOS	14-Jul-14	144 (+2m)		14-Jul-26	14-Sep-26	322 d (+62)	CPCP
	HRS	5799.6						
	AFL	3266						
PROC. REF: AMM 55-10-00-220-801	PROC. REF: AMM 55-10-00-220-801							
55-10-00-220-802-01 S		DETAILED INSPECTION OF THE HORIZONTAL STABILIZER FRONT AND REAR SPARS						Service ATA:55
	MOS	11-Mar-20	144 (+2m)					
	HRS	7541.7						
	AFL	4391	7500					
								PKG:32
PROC. REF: AMM 55-10-00-220-802	PROC. REF: AMM 55-10-00-220-802							
55-10-00-220-802-01C		DETAILED INSPECTION OF THE HORIZONTAL STABILIZER FRONT AND REAR SPARS (CPCP)						Service ATA:55
	MOS	11-Mar-20	144 (+2m)		11-Mar-32	11-May-32	2389 d (+61)	CPCP
	HRS	7541.7						
	AFL	4391						
PROC. REF: AMM 55-10-00-220-802	PROC. REF: AMM 55-10-00-220-802							
55-10-00-270-801-01 S		ULTRASONIC INSPECTION OF THE HORIZONTAL STABILIZER HINGE FITTINGS						Service ATA:55
	MOS	11-Mar-20	72 (+2m)					
	HRS	7541.7						
WC#: 55.030	AFL	4391	3750					
								PKG:31
PROC. REF: AMM 55-10-00-270-801	PROC. REF: AMM 55-10-00-270-801							
55-10-00-270-801-01A		ULTRASONIC INSPECTION OF THE HORIZONTAL STABILIZER HINGE FITTINGS (MANDATORY 5-40)						Service ATA:55
	MOS	11-Mar-20						MANDATORY 5-40
	HRS	7541.7						
WC#: 55.030	AFL	4391	3750		8141		3072	
PROC. REF: AMM 55-10-00-270-801	PROC. REF: AMM 55-10-00-270-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 55 - STABILIZERS								
55-10-00-640-802-01 S	GREASING OF THE HORIZONTAL STABILIZER FRONT TORQUE LINK AND ACTUATOR UPPER HINGE - HORIZONTAL STABILIZER ELECTRIC ACTUATOR (3CF)							Service ATA:55
	MOS	10-Oct-23	24 (+1m)					
	HRS	8437.6						
WC#: 27.237	AFL	4993						
								PKG:999
PROC. REF: AMM 55-10-00-640-802	PROC. REF: AMM 55-10-00-640-802							
55-10-01-900-801-01	REMOVAL / INSTALLATION OF THE HORIZONTAL STABILIZER							Component ATA:55
PN:FGFB330	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 55.065	AFL	0						
PROC. REF: AMM 55-10-01-900-801	PROC. REF: AMM 55-10-01-900-801							
55-10-03-640-801-01 S	LUBRICATION OF THE SPRING-LOADED FAIRING MECHANISM							Service ATA:55
	MOS	07-Oct-24	24 (+1m)					
	HRS	8507.6						
	AFL	5038						
								PKG:16,999
PROC. REF: AMM 55-10-03-640-801	PROC. REF: AMM 55-10-03-640-801							
55-10-03-820-801-01	ADJUSTMENT OF THE SPRING-LOADED FAIRINGS - LH SPRING LOADED FAIRINGS							Service ATA:55
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 55-10-03-820-801	PROC. REF: AMM 55-10-03-820-801							
55-10-03-820-801-02	ADJUSTMENT OF THE SPRING-LOADED FAIRINGS - RH SPRING LOADED FAIRINGS							Service ATA:55
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 55-10-03-820-801	PROC. REF: AMM 55-10-03-820-801							
55-10-03-900-801-01	REMOVAL / INSTALLATION OF THE SPRING-LOADED FAIRINGS - LH SPRING LOADED FAIRINGS							Component ATA:55
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 55 - STABILIZERS								
PROC. REF: AMM 55-10-03-900-801PROC. REF: AMM 55-10-03-900-801								
55-10-03-900-801-02	REMOVAL / INSTALLATION OF THE SPRING-LOADED FAIRINGS - RH SPRING LOADED FAIRINGS							Component ATA:55
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 55-10-03-900-801PROC. REF: AMM 55-10-03-900-801								
55-10-05-960-802-01	REPLACEMENT OF THE SPRING-LOADED FAIRING FRICTION STRIPS							Service ATA:55
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 55-10-05-960-802PROC. REF: AMM 55-10-05-960-802								
55-10-29-900-801-01	REMOVAL / INSTALLATION OF THE HORIZONTAL STABILIZER TORQUE LINK							Component ATA:55
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 55-10-29-900-801PROC. REF: AMM 55-10-29-900-801								
55-10-31-220-801-01 S	DIMENSIONAL CHECK OF HORIZONTAL STABILIZER REAR HINGE BUSHINGS							Service ATA:55
	MOS	11-Mar-20	72 (+2m)					
	HRS	7541.7						
WC#: 55.090	AFL	4391	3750					
								PKG:31
PROC. REF: AMM 55-10-31-220-801PROC. REF: AMM 55-10-31-220-801								
55-10-31-220-801-01A	DIMENSIONAL CHECK OF HORIZONTAL STABILIZER REAR HINGE BUSHINGS (MANDATORY 5-40)							Service ATA:55
	MOS	11-Mar-20						MANDATORY 5-40
	HRS	7541.7						
WC#: 55.090	AFL	4391	3750		8141		3072	
PROC. REF: AMM 55-10-31-220-801PROC. REF: AMM 55-10-31-220-801								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 55 - STABILIZERS								
55-10-33-640-801-01	LUBRICATION OF THE HORIZONTAL STABILIZER REAR HINGE PINS							Service ATA:55
	MOS	29-Jul-25	36 (+1m)	Adj -74d	16-May-28	16-Jun-28	994 d (+31)	
	HRS	8559.4	600 (+40)		9159.4	9199.4	598.5 (+40)	
WC#: 27.235	AFL	5068						
PROC. REF: AMM 55-10-33-640-801	PROC. REF: AMM 55-10-33-640-801							
55-10-39-220-801-01	DETAILED INSPECTION OF THE HORIZONTAL STABILIZER ACTUATOR ATTACHMENT FITTINGS AND PINS - LOWER FIN SIDE							Service ATA:55
	MOS	02-Feb-96						
	HRS	0						
WC#: 55.040	AFL	0	T:11250		11250		6181	
PROC. REF: AMM 55-10-39-220-801	PROC. REF: AMM 55-10-39-220-801							
55-10-39-220-801-01A	DETAILED INSPECTION OF THE HORIZONTAL STABILIZER ACTUATOR ATTACHMENT FITTINGS AND PINS (MANDATORY 5-40)							Service ATA:55
	MOS	02-Feb-96						MANDATORY 5-40
	HRS	0						
WC#: 55.040	AFL	0	T:11250		11250		6181	
PROC. REF: AMM 55-10-39-220-801	PROC. REF: AMM 55-10-39-220-801							
55-10-39-220-801-02	DETAILED INSPECTION OF THE HORIZONTAL STABILIZER ACTUATOR ATTACHMENT FITTINGS AND PINS - HORIZONTAL STABILIZER SIDE							Service ATA:55
	MOS	02-Feb-96						
	HRS	0						
	AFL	0	T:11250		11250		6181	
PROC. REF: AMM 55-10-39-220-801	PROC. REF: AMM 55-10-39-220-801							
55-20-01-900-801-01	REMOVAL / INSTALLATION OF THE ELEVATORS - LH ELEVATOR							Component ATA:55
PN:FGFB341D1	MOS/MSC	20-Aug-03	O/C	TSR 0				
SN:62BZ/435	HRS	3588.5		TSR 0				
WC#: 55.070	AFL	1855		TSR 0				
	APH			TSR 0				
PROC. REF: AMM 55-20-01-900-801	PROC. REF: AMM 55-20-01-900-801							
55-20-01-900-801-02	REMOVAL / INSTALLATION OF THE ELEVATORS - RH ELEVATOR							Component ATA:55
PN:FGFB342	MOS/MSC	02-Feb-96	O/C					
SN:BZ62	HRS	0		TSN 0				
WC#: 55.070	AFL	0						

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 55 - STABILIZERS								
PROC. REF: AMM 55-20-01-900-801	PROC. REF: AMM 55-20-01-900-801							
55-20-03-640-801-01 S	LUBRICATION OF THE ELEVATOR BEARINGS - LH ELEVATOR							Service ATA:55
	MOS	11-Mar-20	144 (+2m)					
	HRS	7541.7						
WC#: 55.070	AFL	4391	7500					
								PKG:32
PROC. REF: AMM 55-20-03-640-801	PROC. REF: AMM 55-20-03-640-801							
55-20-03-640-801-02 S	LUBRICATION OF THE ELEVATOR BEARINGS - RH ELEVATOR							Service ATA:55
	MOS	11-Mar-20	144 (+2m)					
	HRS	7541.7						
WC#: 55.070	AFL	4391	7500					
								PKG:32
PROC. REF: AMM 55-20-03-640-801	PROC. REF: AMM 55-20-03-640-801							
55-20-03-640-802-01 S	LUBRICATION OF THE ELEVATOR CONTROL SURFACE HINGES							Service ATA:55
	MOS	07-Oct-24	12 (+1m)					
	HRS	8507.6						
WC#: 27.170	AFL	5038						
								PKG:15 WO#: NOV 2022
PROC. REF: AMM 55-20-03-640-802	PROC. REF: AMM 55-20-03-640-802							
55-20-05-640-801-01 S	LUBRICATION OF THE ELEVATOR CONTROL BEARINGS AND U-JOINTS							Service ATA:55
	MOS	07-Oct-24	12 (+1m)					
	HRS	8507.6	800 (+40)					
WC#: 27.240	AFL	5038						
								PKG:5,999 WO#: NOV 2022
PROC. REF: AMM 55-20-05-640-801	PROC. REF: AMM 55-20-05-640-801							
55-20-05-960-801-01	REPLACEMENT OF THE ELEVATOR INBOARD BEARING ROLLER BEARINGS							Service ATA:55
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 55-20-05-960-801	PROC. REF: AMM 55-20-05-960-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 55 - STABILIZERS								
55-30-00-270-801-01	S	ULTRASONIC INSPECTION OF THE VERTICAL STABILIZER / STUB ATTACHMENTS						Service ATA:55
	MOS	11-Mar-20	72 (+2m)					
	HRS	7541.7						
WC#: 55.050	AFL	4391	3750					
								PKG:31,999
PROC. REF: AMM 55-30-00-270-801	PROC. REF: AMM 55-30-00-270-801							
55-30-00-270-801-01A		ULTRASONIC INSPECTION OF THE VERTICAL STABILIZER / STUB ATTACHMENTS (MANDATORY 5-40)						Service ATA:55
	MOS	11-Mar-20						MANDATORY 5-40
	HRS	7541.7						
WC#: 55.050	AFL	4391	3750		8141		3072	
PROC. REF: AMM 55-30-00-270-801	PROC. REF: AMM 55-30-00-270-801							
55-30-01-900-801-01		REMOVAL / INSTALLATION OF THE VERTICAL STABILIZER						Component ATA:55
PN:FGFB310	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 55.075	AFL	0						
PROC. REF: AMM 55-30-01-900-801	PROC. REF: AMM 55-30-01-900-801							
55-30-05-960-801-01		REPLACEMENT OF THE FIN TIP FAIRING LIGHTNING-ARRESTER STRIP						Service ATA:55
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 55-30-05-960-801	PROC. REF: AMM 55-30-05-960-801							
55-30-07-900-801-01		REMOVAL / INSTALLATION OF THE FIN TIP FAIRING						Component ATA:55
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 55-30-07-900-801	PROC. REF: AMM 55-30-07-900-801							
55-40-01-900-801-01		REMOVAL / INSTALLATION OF THE RUDDER						Component ATA:55
PN:FGFB321	MOS/MSC	02-Feb-96	O/C					
SN:BZ83	HRS	0		TSN 0				
WC#: 55.080	AFL	0						
PROC. REF: AMM 55-40-01-900-801	PROC. REF: AMM 55-40-01-900-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 55 - STABILIZERS								
55-40-05-640-801-01 S	LUBRICATION OF THE RUDDER BEARINGS							Service ATA:55
	MOS	11-Mar-20	144 (+2m)					
	HRS	7541.7						
WC#: 55.080	AFL	4391	7500					
								PKG:32
PROC. REF: AMM 55-40-05-640-801	PROC. REF: AMM 55-40-05-640-801							
55-40-05-640-802-01 S	LUBRICATION OF THE RUDDER CONTROL SURFACE HINGES							Service ATA:55
	MOS	07-Oct-24	12 (+1m)					
	HRS	8507.6						
WC#: 27.100	AFL	5038						
								PKG:15
								WO#: NOV 2022
PROC. REF: AMM 55-40-05-640-802	PROC. REF: AMM 55-40-05-640-802							
551101	LH SPRING LOADED RIB							Component ATA:55
PN:PN	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 55.060	AFL	0						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
551121	RH SPRING LOADED RIB							Component ATA:55
PN:PN	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 55.060	AFL	0						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
553A01 U	FIN TIP FAIRING							Component ATA:55
PN:FGFB823671A2	MOS/MSC	27-Oct-96	O/C	TSN 0				
SN:BZ17	HRS	232		TSN 0				
	AFL	125		TSN 0				
R 53-76-02	REPAIR OF APU CASING							Service ATA:55
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 55 - STABILIZERS								
PROC. REF: SRM 53-76-02PROC. REF: SRM 53-76-02								
ATA 56 - WINDOWS								
56-00-00-100-801-01	CLEANING OF WINDSHIELD, WINDOWS AND TRANSPARENT FAIRINGS - COCKPIT WINDSHIELDS/WINDOWS							Service ATA:56
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 56-00-00-100-801PROC. REF: AMM 56-00-00-100-801								
56-00-00-100-801-02	CLEANING OF WINDSHIELD, WINDOWS AND TRANSPARENT FAIRINGS - CABIN WINDOWS							Service ATA:56
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 56-00-00-100-801PROC. REF: AMM 56-00-00-100-801								
56-00-00-100-801-03	CLEANING OF WINDSHIELD, WINDOWS AND TRANSPARENT FAIRINGS - TRANSPARENT FAIRINGS							Service ATA:56
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 56-00-00-100-801PROC. REF: AMM 56-00-00-100-801								
56-00-00-350-801-01	SMOOTHING OF SCRATCHES ON WINDSHIELDS, WINDOWS AND TRANSPARENT FAIRINGS							Service ATA:56
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 56-00-00-350-801PROC. REF: AMM 56-00-00-350-801								
56-00-00-910-801-01	ACCEPTANCE CRITERIA FOR DAMAGE TO WINDSHIELDS, WINDOWS AND TRANSPARENT FAIRINGS							Service ATA:56
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 56-00-00-910-801PROC. REF: AMM 56-00-00-910-801								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 56 - WINDOWS								
56-10-01-900-801-01		REMOVAL / INSTALLATION OF THE WINDSHIELDS - PILOT WINDSHIELD (L4HH)						Component ATA:56
PN:SPSF9002-8-3	MOS/MSC	02-Jun-14	O/C					
SN:1897	HRS	5799.6		TSR 0				
WC#: 56.010	AFL	3266		TSR 0				
PROC. REF: AMM 56-10-01-900-801	PROC. REF: AMM 56-10-01-900-801							
56-10-01-900-801-02		REMOVAL / INSTALLATION OF THE WINDSHIELDS - COPILOT WINDSHIELD (R4HH)						Component ATA:56
PN:SPSF9003-8-3	MOS/MSC	02-Jun-14	O/C					
SN:1676	HRS	5799.6						
WC#: 56.010	AFL	3266						
PROC. REF: AMM 56-10-01-900-801	PROC. REF: AMM 56-10-01-900-801							
56-10-01-900-801-03		REMOVAL / INSTALLATION OF THE WINDSHIELDS - FRONT WINDSHIELD (5HH)						Component ATA:56
PN:SPSF9001-7-3	MOS/MSC	02-Jun-14	O/C					
SN:758	HRS	5799.6						
WC#: 56.010	AFL	3266						
PROC. REF: AMM 56-10-01-900-801	PROC. REF: AMM 56-10-01-900-801							
56-10-07-900-801-01		REMOVAL / INSTALLATION OF THE RH LATERAL WINDOW - RH LATERAL WINDOW (R35HH)						Component ATA:56
PN:SPSF9005-8-2	MOS/MSC	02-Jun-14	O/C					
SN:1366	HRS	5799.6						
WC#: 56.035	AFL	3266						
PROC. REF: AMM 56-10-07-900-801	PROC. REF: AMM 56-10-07-900-801							
56-10-09-640-801-01	S	LUBRICATION OF THE OPENING WINDOW MECHANISM - LH SLIDING WINDOW (L35HH)						Service ATA:56
	MOS	07-Oct-24	24 (+1m)					
	HRS	8507.6						
WC#: 56.020	AFL	5038						
								PKG:16,999
PROC. REF: AMM 56-10-09-640-801	PROC. REF: AMM 56-10-09-640-801							
56-10-09-900-801-01		REMOVAL / INSTALLATION OF THE OPENING WINDOW - LH SLIDING WINDOW (L35HH)						Component ATA:56
PN:SPSF900-4-6-2	MOS/MSC	11-Aug-21	O/C	TSN 0				
SN:3490	HRS	7917.8		TSN 0				
WC#: 56.020	AFL	4629		TSN 0				
PROC. REF: AMM 56-10-09-900-801	PROC. REF: AMM 56-10-09-900-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 56 - WINDOWS								
56-10-09-960-801-01	REPLACEMENT OF THE OPENING WINDOW PANE AND SEAL - REPLACEMENT OF WINDOW PANE							Service ATA:56
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 56-10-09-960-801	PROC. REF: AMM 56-10-09-960-801							
56-10-09-960-801-02	REPLACEMENT OF THE OPENING WINDOW PANE AND SEAL - REPLACEMENT OF SEAL							Service ATA:56
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 56-10-09-960-801	PROC. REF: AMM 56-10-09-960-801							
56-10-11-900-801-01	REMOVAL / INSTALLATION OF THE REAR WINDOWS - LH REAR WINDOW (L44HH)							Component ATA:56
PN:SPSF9006-7-2	MOS/MSC	02-Jun-14	O/C					
SN:1631	HRS	5799.6						
WC#: 56.030	AFL	3266						
PROC. REF: AMM 56-10-11-900-801	PROC. REF: AMM 56-10-11-900-801							
56-10-11-900-801-02	REMOVAL / INSTALLATION OF THE REAR WINDOWS - RH REAR WINDOW (R44HH)							Component ATA:56
PN:SPSF9007-8-2	MOS/MSC	02-Jun-14	O/C					
SN:1558	HRS	5799.6						
WC#: 56.030	AFL	3266						
PROC. REF: AMM 56-10-11-900-801	PROC. REF: AMM 56-10-11-900-801							
56-20-05-900-801-01	NO. 1 LEFT CABIN WINDOW							Component ATA:56
PN:SPSF2MB-3-0	MOS/MSC	12-Apr-02	O/C	TSN 0				
SN:9680	HRS	2933.4		TSN 0				
WC#: 56.040	AFL	1547		TSN 0				
PROC. REF: AMM 56-20-05-900-801	PROC. REF: AMM 56-20-05-900-801							
56-20-05-900-801-01	NO. 1 RIGHT CABIN WINDOW							Component ATA:56
PN:SPSF2M8-3-0	MOS/MSC	12-Apr-02	O/C	TSN 0				
SN:9102	HRS	2933.4		TSN 0				
WC#: 56.080	AFL	1547		TSN 0				
PROC. REF: AMM 56-20-05-900-801	PROC. REF: AMM 56-20-05-900-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 56 - WINDOWS								
56-20-05-900-801-01	NO. 10 LEFT CABIN WINDOW							Component ATA:56
PN:SPSF2M8-3-0	MOS/MSC	12-Apr-02	O/C	TSN 0				
SN:9981	HRS	2933.4		TSN 0				
WC#: 56.070	AFL	1547		TSN 0				
PROC. REF: AMM 56-20-05-900-801	PROC. REF: AMM 56-20-05-900-801							
56-20-05-900-801-01	NO. 10 RIGHT CABIN WINDOW							Component ATA:56
PN:SPSF2M8-3-0	MOS/MSC	12-Apr-02	O/C	TSN 0				
SN:9317	HRS	2933.4		TSN 0				
WC#: 56.110	AFL	1547		TSN 0				
PROC. REF: AMM 56-20-05-900-801	PROC. REF: AMM 56-20-05-900-801							
56-20-05-900-801-01	NO. 11 LEFT CABIN WINDOW							Component ATA:56
PN:SPSF2M8-3-0	MOS/MSC	12-Apr-02	O/C	TSN 0				
SN:9892	HRS	2933.4		TSN 0				
WC#: 56.070	AFL	1547		TSN 0				
PROC. REF: AMM 56-20-05-900-801	PROC. REF: AMM 56-20-05-900-801							
56-20-05-900-801-01	NO. 11 RIGHT CABIN WINDOW							Component ATA:56
PN:SPSF2M8-3-0	MOS/MSC	12-Apr-02	O/C	TSN 0				
SN:9677	HRS	2933.4		TSN 0				
WC#: 56.110	AFL	1547		TSN 0				
PROC. REF: AMM 56-20-05-900-801	PROC. REF: AMM 56-20-05-900-801							
56-20-05-900-801-01	NO. 12 LEFT CABIN WINDOW							Component ATA:56
PN:SPSF2M8-3-0	MOS/MSC	12-Apr-02	O/C	TSN 0				
SN:9982	HRS	2933.4		TSN 0				
WC#: 56.070	AFL	1547		TSN 0				
PROC. REF: AMM 56-20-05-900-801	PROC. REF: AMM 56-20-05-900-801							
56-20-05-900-801-01	NO. 12 RIGHT CABIN WINDOW							Component ATA:56
PN:SPSF2M8-3-0	MOS/MSC	12-Apr-02	O/C	TSN 0				
SN:9098	HRS	2933.4		TSN 0				
WC#: 56.110	AFL	1547		TSN 0				
PROC. REF: AMM 56-20-05-900-801	PROC. REF: AMM 56-20-05-900-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 56 - WINDOWS								
56-20-05-900-801-01	NO. 2 LEFT CABIN WINDOW							Component ATA:56
PN:SPSF2MB8-3-0	MOS/MSC	12-Apr-02	O/C	TSN 0				
SN:9993	HRS	2933.4		TSN 0				
WC#: 56.040	AFL	1547		TSN 0				
PROC. REF: AMM 56-20-05-900-801	PROC. REF: AMM 56-20-05-900-801							
56-20-05-900-801-01	NO. 2 RIGHT CABIN WINDOW							Component ATA:56
PN:SPSF2M8-3-0	MOS/MSC	12-Apr-02	O/C	TSN 0				
SN:9987	HRS	2933.4		TSN 0				
WC#: 56.080	AFL	1547		TSN 0				
PROC. REF: AMM 56-20-05-900-801	PROC. REF: AMM 56-20-05-900-801							
56-20-05-900-801-01	NO. 3 LEFT CABIN WINDOW							Component ATA:56
PN:SPSF2MB8-3-0	MOS/MSC	12-Apr-02	O/C	TSN 0				
SN:9682	HRS	2933.4		TSN 0				
WC#: 56.040	AFL	1547		TSN 0				
PROC. REF: AMM 56-20-05-900-801	PROC. REF: AMM 56-20-05-900-801							
56-20-05-900-801-01	NO. 3 RIGHT CABIN WINDOW							Component ATA:56
PN:SPSF2M8-3-0	MOS/MSC	12-Apr-02	O/C	TSN 0				
SN:9992	HRS	2933.4		TSN 0				
WC#: 56.080	AFL	1547		TSN 0				
PROC. REF: AMM 56-20-05-900-801	PROC. REF: AMM 56-20-05-900-801							
56-20-05-900-801-01	NO. 4 LEFT CABIN WINDOW							Component ATA:56
PN:SPSF2MB8-3-0	MOS/MSC	12-Apr-02	O/C	TSN 0				
SN:9980	HRS	2933.4		TSN 0				
WC#: 56.050	AFL	1547		TSN 0				
PROC. REF: AMM 56-20-05-900-801	PROC. REF: AMM 56-20-05-900-801							
56-20-05-900-801-01	NO. 4 RIGHT CABIN WINDOW							Component ATA:56
PN:SPSF2M8-3-0	MOS/MSC	12-Apr-02	O/C	TSN 0				
SN:9103	HRS	2933.4		TSN 0				
WC#: 56.090	AFL	1547		TSN 0				
PROC. REF: AMM 56-20-05-900-801	PROC. REF: AMM 56-20-05-900-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 56 - WINDOWS								
56-20-05-900-801-01	NO. 5 LEFT CABIN WINDOW							Component ATA:56
PN:SPSF2M8-3-0	MOS/MSC	12-Apr-02	O/C	TSN 0				
SN:9097	HRS	2933.4		TSN 0				
WC#: 56.050	AFL	1547		TSN 0				
PROC. REF: AMM 56-20-05-900-801	PROC. REF: AMM 56-20-05-900-801							
56-20-05-900-801-01	NO. 5 RIGHT CABIN WINDOW							Component ATA:56
PN:SPSF2M8-3-0	MOS/MSC	12-Apr-02	O/C	TSN 0				
SN:8468	HRS	2933.4		TSN 0				
WC#: 56.090	AFL	1547		TSN 0				
PROC. REF: AMM 56-20-05-900-801	PROC. REF: AMM 56-20-05-900-801							
56-20-05-900-801-01	NO. 6 LEFT CABIN WINDOW							Component ATA:56
PN:SPSF2M8-3-0	MOS/MSC	12-Apr-02	O/C	TSN 0				
SN:9316	HRS	2933.4		TSN 0				
WC#: 56.050	AFL	1547		TSN 0				
PROC. REF: AMM 56-20-05-900-801	PROC. REF: AMM 56-20-05-900-801							
56-20-05-900-801-01	NO. 6 RIGHT CABIN WINDOW							Component ATA:56
PN:SPSF2M8-3-0	MOS/MSC	12-Apr-02	O/C	TSN 0				
SN:9096	HRS	2933.4		TSN 0				
WC#: 56.090	AFL	1547		TSN 0				
PROC. REF: AMM 56-20-05-900-801	PROC. REF: AMM 56-20-05-900-801							
56-20-05-900-801-01	NO. 7 LEFT CABIN WINDOW							Component ATA:56
PN:SPSF2M8-3-0	MOS/MSC	12-Apr-02	O/C	TSN 0				
SN:9991	HRS	2933.4		TSN 0				
WC#: 56.060	AFL	1547		TSN 0				
PROC. REF: AMM 56-20-05-900-801	PROC. REF: AMM 56-20-05-900-801							
56-20-05-900-801-01	NO. 7 RIGHT CABIN WINDOW							Component ATA:56
PN:SPSF2M8-3-0	MOS/MSC	12-Apr-02	O/C	TSN 0				
SN:9989	HRS	2933.4		TSN 0				
WC#: 56.100	AFL	1547		TSN 0				
PROC. REF: AMM 56-20-05-900-801	PROC. REF: AMM 56-20-05-900-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 56 - WINDOWS								
56-20-05-900-801-01	NO. 8 LEFT CABIN WINDOW							Component ATA:56
PN:SPSF2M8-3-0	MOS/MSC	12-Apr-02	O/C	TSN 0				
SN:9105	HRS	2933.4		TSN 0				
WC#: 56.060	AFL	1547		TSN 0				
PROC. REF: AMM 56-20-05-900-801	PROC. REF: AMM 56-20-05-900-801							
56-20-05-900-801-01	NO. 8 RIGHT CABIN WINDOW							Component ATA:56
PN:SPSF2M8-3-0	MOS/MSC	12-Apr-02	O/C	TSN 0				
SN:9990	HRS	2933.4		TSN 0				
WC#: 56.100	AFL	1547		TSN 0				
PROC. REF: AMM 56-20-05-900-801	PROC. REF: AMM 56-20-05-900-801							
56-20-05-900-801-01	NO. 9 LEFT CABIN WINDOW							Component ATA:56
PN:SPSF2M8-3-0	MOS/MSC	12-Apr-02	O/C	TSN 0				
SN:9104	HRS	2933.4		TSN 0				
WC#: 56.060	AFL	1547		TSN 0				
PROC. REF: AMM 56-20-05-900-801	PROC. REF: AMM 56-20-05-900-801							
56-20-05-900-801-01	NO. 9 RIGHT CABIN WINDOW							Component ATA:56
PN:SPSF2M8-3-0	MOS/MSC	12-Apr-02	O/C	TSN 0				
SN:9607	HRS	2933.4		TSN 0				
WC#: 56.100	AFL	1547		TSN 0				
PROC. REF: AMM 56-20-05-900-801	PROC. REF: AMM 56-20-05-900-801							
56-20-05-900-802-01	REMOVAL / INSTALLATION OF THE INNER PANE OF A CABIN WINDOW							Component ATA:56
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 56-20-05-900-802	PROC. REF: AMM 56-20-05-900-802							
ATA 57 - WINGS								
57-00-00-100-801-01	PRESSURE CLEANING OF WING TANKS - LH WING TANKS							Service ATA:57
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 57-00-00-100-801	PROC. REF: AMM 57-00-00-100-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 57 - WINGS								
57-00-00-100-801-02	PRESSURE CLEANING OF WING TANKS - RH WING TANKS							Service ATA:57
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 57-00-00-100-801	PROC. REF: AMM 57-00-00-100-801							
57-00-00-210-801-01 S	GENERAL VISUAL INSPECTION OF THE WINGS - LH WING							Service ATA:57
	MOS	07-Oct-24	24					OCIP
	HRS	8507.6						
WC#: 57.0101	AFL	5038						
								PKG:16,999
PROC. REF: AMM 57-00-00-210-801	PROC. REF: AMM 57-00-00-210-801							
57-00-00-210-801-01C	GENERAL VISUAL INSPECTION OF THE WINGS - LH WING (CPCP)							Service ATA:57
	MOS	07-Oct-24	24 (+1m)		07-Oct-26	07-Nov-26	407 d (+31)	CPCP
	HRS	8507.6						
	AFL	5038						
PROC. REF: AMM 57-00-00-210-801	PROC. REF: AMM 57-00-00-210-801							
57-00-00-210-801-02 S	GENERAL VISUAL INSPECTION OF THE WINGS - RH WING							Service ATA:57
	MOS	07-Oct-24	24					OCIP
	HRS	8507.6						
WC#: 57.0101	AFL	5038						
								PKG:16,999
PROC. REF: AMM 57-00-00-210-801	PROC. REF: AMM 57-00-00-210-801							
57-00-00-210-801-02C	GENERAL VISUAL INSPECTION OF THE WINGS - RH WING (CPCP)							Service ATA:57
	MOS	07-Oct-24	24 (+1m)		07-Oct-26	07-Nov-26	407 d (+31)	CPCP
	HRS	8507.6						
	AFL	5038						
PROC. REF: AMM 57-00-00-210-801	PROC. REF: AMM 57-00-00-210-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 57 - WINGS								
57-00-00-210-801-03 S	GENERAL VISUAL INSPECTION OF THE WINGS - LH WING ANTI-ICING SYSTEM							Service ATA:57
	MOS	07-Oct-24	24 (+1m)					
	HRS	8507.6						
	AFL	5038						
								PKG:16
PROC. REF: AMM 57-00-00-210-801 PROC. REF: AMM 57-00-00-210-801								
57-00-00-210-801-03A	GENERAL VISUAL INSPECTION OF THE WINGS - LH WING ANTI-ICING SYSTEM (MANDATORY 5-40)							Service ATA:57
	MOS	07-Oct-24	26		07-Dec-26		468 d	
	HRS	8507.6						
	AFL	5038						
PROC. REF: AMM 57-00-00-210-801 PROC. REF: AMM 57-00-00-210-801								
57-00-00-210-801-04 S	GENERAL VISUAL INSPECTION OF THE WINGS - RH WING ANTI-ICING SYSTEM							Service ATA:57
	MOS	07-Oct-24	24 (+1m)					
	HRS	8507.6						
	AFL	5038						
								PKG:16
PROC. REF: AMM 57-00-00-210-801 PROC. REF: AMM 57-00-00-210-801								
57-00-00-210-801-04A	GENERAL VISUAL INSPECTION OF THE WINGS - RH WING ANTI-ICING SYSTEM (MANDATORY 5-40)							Service ATA:57
	MOS	07-Oct-24	26		07-Dec-26		468 d	
	HRS	8507.6						
	AFL	5038						
PROC. REF: AMM 57-00-00-210-801 PROC. REF: AMM 57-00-00-210-801								
57-00-00-220-802-01 S	DETAILED INSPECTION OF THE WINGS - LH WING							Service ATA:57
	MOS	11-Mar-20	72 (+2m)					
	HRS	7541.7						
WC#: 57.0102	AFL	4391	3750					
								PKG:31
PROC. REF: AMM 57-00-00-220-802 PROC. REF: AMM 57-00-00-220-802								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 57 - WINGS								
57-00-00-220-802-01C	DETAILED INSPECTION OF THE WINGS - LH WING (CPCP)							Service ATA:57
	MOS	11-Mar-20	72 (+2m)		11-Mar-26	11-May-26	197 d (+61)	CPCP
	HRS	7541.7						
	AFL	4391						
PROC. REF: AMM 57-00-00-220-802	PROC. REF: AMM 57-00-00-220-802							
57-00-00-220-802-02 S	DETAILED INSPECTION OF THE WINGS - RH WING							Service ATA:57
	MOS	11-Mar-20	72 (+2m)					
	HRS	7541.7						
WC#: 57.0102	AFL	4391	3750					
								PKG:31
PROC. REF: AMM 57-00-00-220-802	PROC. REF: AMM 57-00-00-220-802							
57-00-00-220-802-02C	DETAILED INSPECTION OF THE WINGS - RH WING (CPCP)							Service ATA:57
	MOS	11-Mar-20	72 (+2m)		11-Mar-26	11-May-26	197 d (+61)	CPCP
	HRS	7541.7						
	AFL	4391						
PROC. REF: AMM 57-00-00-220-802	PROC. REF: AMM 57-00-00-220-802							
57-00-00-370-801-01	APPLICATION OF CORROSION INHIBITOR COMPOUND IN WING AREAS - RESTORATION OF CIC AT LH/RH WING LEADING EDGE BOX STRUCTURE							Service ATA:57
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 57-00-00-370-801	PROC. REF: AMM 57-00-00-370-801							
57-00-00-760-801-01 S	ELECTRICAL BONDING CHECK OF THE WING MOVABLE SURFACES - LH AILERON							Service ATA:57
	MOS	07-Oct-24	24 (+1m)					
	HRS	8507.6						
WC#: 57.265	AFL	5038						
								PKG:16,999
PROC. REF: AMM 57-00-00-760-801	PROC. REF: AMM 57-00-00-760-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 57 - WINGS								
57-00-00-760-801-02 S	ELECTRICAL BONDING CHECK OF THE WING MOVABLE SURFACES - RH AILERON							Service ATA:57
	MOS	07-Oct-24	24 (+1m)					
	HRS	8507.6						
WC#: 57.265	AFL	5038						
								PKG:16,999
PROC. REF: AMM 57-00-00-760-801 PROC. REF: AMM 57-00-00-760-801								
57-00-00-760-801-03 S	ELECTRICAL BONDING CHECK OF THE WING MOVABLE SURFACES - LH FLAPS							Service ATA:57
	MOS	07-Oct-24	24 (+1m)					
	HRS	8507.6						
WC#: 57.270	AFL	5038						
								PKG:16,999
PROC. REF: AMM 57-00-00-760-801 PROC. REF: AMM 57-00-00-760-801								
57-00-00-760-801-04 S	ELECTRICAL BONDING CHECK OF THE WING MOVABLE SURFACES - RH FLAPS							Service ATA:57
	MOS	07-Oct-24	24 (+1m)					
	HRS	8507.6						
WC#: 57.270	AFL	5038						
								PKG:16,999
PROC. REF: AMM 57-00-00-760-801 PROC. REF: AMM 57-00-00-760-801								
57-00-00-760-801-05 S	ELECTRICAL BONDING CHECK OF THE WING MOVABLE SURFACES - LH SLATS							Service ATA:57
	MOS	07-Oct-24	24 (+1m)					
	HRS	8507.6						
WC#: 57.280	AFL	5038						
								PKG:16,999
PROC. REF: AMM 57-00-00-760-801 PROC. REF: AMM 57-00-00-760-801								
57-00-00-760-801-06 S	ELECTRICAL BONDING CHECK OF THE WING MOVABLE SURFACES - RH SLATS							Service ATA:57
	MOS	07-Oct-24	24 (+1m)					
	HRS	8507.6						
WC#: 57.280	AFL	5038						
								PKG:16,999
PROC. REF: AMM 57-00-00-760-801 PROC. REF: AMM 57-00-00-760-801								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 57 - WINGS								
57-00-00-760-801-07 S	ELECTRICAL BONDING CHECK OF THE WING MOVABLE SURFACES - LH AIRBRAKES							Service ATA:57
	MOS	07-Oct-24	24 (+1m)					
	HRS	8507.6						
WC#: 57.275	AFL	5038						
								PKG:16,999
PROC. REF: AMM 57-00-00-760-801	PROC. REF: AMM 57-00-00-760-801							
57-00-00-760-801-08 S	ELECTRICAL BONDING CHECK OF THE WING MOVABLE SURFACES - RH AIRBRAKES							Service ATA:57
	MOS	07-Oct-24	24 (+1m)					
	HRS	8507.6						
WC#: 57.275	AFL	5038						
								PKG:16,999
PROC. REF: AMM 57-00-00-760-801	PROC. REF: AMM 57-00-00-760-801							
57-00-01-900-800-01	LH WING							Component ATA:57
PN:FGFB101	MOS/MSC	02-Feb-96	O/C					
SN:MA158159440	HRS	0		TSN 0				
WC#: 57.145	AFL	0						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
57-00-01-900-800-02	RH WING							Component ATA:57
PN:FGFB102	MOS/MSC	02-Feb-96	O/C					
SN:145MA157158	HRS	0		TSN 0				
WC#: 57.145	AFL	0						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
57-00-01-900-801-01	REMOVAL / INSTALLATION OF THE WINGS - LH WING							Component ATA:57
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 57-00-01-900-801	PROC. REF: AMM 57-00-01-900-801							
57-00-01-900-801-02	REMOVAL / INSTALLATION OF THE WINGS - RH WING							Component ATA:57
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 57-00-01-900-801	PROC. REF: AMM 57-00-01-900-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 57 - WINGS								
57-10-00-220-803-01	DIMENSIONAL CHECK OF MLG BALL-JOINT BEARING BORES							Service ATA:57
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 57-10-00-220-803	PROC. REF: AMM 57-10-00-220-803							
57-10-00-290-801-01 S	BORESCOPE INSPECTION OF THE WING TANKS							Service ATA:57
	MOS	11-Mar-20	72 (+2m)					
	HRS	7541.7						
WC#: 57.130	AFL	4391	3750					
								PKG:31
PROC. REF: AMM 57-10-00-290-801	PROC. REF: AMM 57-10-00-290-801							
57-10-00-290-801-01C	BORESCOPE INSPECTION OF THE WING TANKS (CPCP)							Service ATA:57
	MOS	11-Mar-20	72 (+2m)		11-Mar-26	11-May-26	197 d (+61)	CPCP
	HRS	7541.7						
	AFL	4391						
PROC. REF: AMM 57-10-00-290-801	PROC. REF: AMM 57-10-00-290-801							
57-10-01-210-801-01	GENERAL VISUAL INSPECTION OF THE WING LOWER PANELS - LH WING							Service ATA:57
	MOS	02-Feb-96						
	HRS	0						
	AFL	0	T:11250		11250		6181	
	APH	0						
PROC. REF: AMM 57-10-01-210-801	PROC. REF: AMM 57-10-01-210-801							
57-10-01-210-801-01A	GENERAL VISUAL INSPECTION OF THE WING LOWER PANELS - LH WING (MANDATORY 5-40)							Service ATA:57
	MOS	02-Feb-96						MANDATORY 5-40
	HRS	0						
	AFL	0	T:11250		11250		6181	
	APH	0						
PROC. REF: AMM 57-10-01-210-801	PROC. REF: AMM 57-10-01-210-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 57 - WINGS								
57-10-01-210-801-02	GENERAL VISUAL INSPECTION OF THE WING LOWER PANELS - RH WING							Service ATA:57
	MOS	02-Feb-96						
	HRS	0						
	AFL	0	T:11250		11250		6181	
PROC. REF: AMM 57-10-01-210-801	PROC. REF: AMM 57-10-01-210-801							
57-10-01-210-801-02A	GENERAL VISUAL INSPECTION OF THE WING LOWER PANELS - RH WING (MANDATORY 5-40)							Service ATA:57
	MOS	02-Feb-96						MANDATORY 5-40
	HRS	0						
	AFL	0	T:11250		11250		6181	
PROC. REF: AMM 57-10-01-210-801	PROC. REF: AMM 57-10-01-210-801							
57-10-01-900-801-01	REMOVAL / INSTALLATION OF THE WING STRUCTURAL FUEL TANK REMOVABLE PANELS - LH WING							Component ATA:57
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 57-10-01-900-801	PROC. REF: AMM 57-10-01-900-801							
57-10-01-900-801-02	REMOVAL / INSTALLATION OF THE WING STRUCTURAL FUEL TANK REMOVABLE PANELS - RH WING							Component ATA:57
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 57-10-01-900-801	PROC. REF: AMM 57-10-01-900-801							
57-10-11-900-801-01	REMOVAL / INSTALLATION OF THE WING TIP FAIRINGS - LH WING TIP FAIRING							Component ATA:57
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 57-10-11-900-801	PROC. REF: AMM 57-10-11-900-801							
57-10-11-900-801-02	REMOVAL / INSTALLATION OF THE WING TIP FAIRINGS - RH WING TIP FAIRING							Component ATA:57
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 57-10-11-900-801	PROC. REF: AMM 57-10-11-900-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 57 - WINGS								
57-10-14-220-801-01	DETAILED INSPECTION OF THE WING FRONT SPAR FROM ROOT TO RIB 17 EXCEPT RIB 6 TO RIB 9 - LH WING							Service ATA:57
	MOS	02-Feb-96						
	HRS	0						
	AFL	0	T:11250		11250		6181	
	APH	0						
PROC. REF: AMM 57-10-14-220-801	PROC. REF: AMM 57-10-14-220-801							
57-10-14-220-801-01A	DETAILED INSPECTION OF THE WING FRONT SPAR FROM ROOT TO RIB 17 EXCEPT RIB 6 TO RIB 9 - LH WING (MANDATORY 5-40)							Service ATA:57
	MOS	02-Feb-96						MANDATORY 5-40
	HRS	0						
	AFL	0	T:11250		11250		6181	
	APH	0						
PROC. REF: AMM 57-10-14-220-801	PROC. REF: AMM 57-10-14-220-801							
57-10-14-220-801-02	DETAILED INSPECTION OF THE WING FRONT SPAR FROM ROOT TO RIB 17 EXCEPT RIB 6 TO RIB 9 - RH WING							Service ATA:57
	MOS	02-Feb-96						
	HRS	0						
	AFL	0	T:11250		11250		6181	
PROC. REF: AMM 57-10-14-220-801	PROC. REF: AMM 57-10-14-220-801							
57-10-14-220-801-02A	DETAILED INSPECTION OF THE WING FRONT SPAR FROM ROOT TO RIB 17 EXCEPT RIB 6 TO RIB 9 - RH WING (MANDATORY 5-40)							Service ATA:57
	MOS	02-Feb-96						MANDATORY 5-40
	HRS	0						
	AFL	0	T:11250		11250		6181	
PROC. REF: AMM 57-10-14-220-801	PROC. REF: AMM 57-10-14-220-801							
57-10-14-220-802-01	DETAILED INSPECTION OF THE WING FRONT SPAR FROM RIB 6 TO RIB 9 - LH WING							Service ATA:57
	MOS	02-Feb-96						
	HRS	0						
	AFL	0	T:11250		11250		6181	
	APH	0						
PROC. REF: AMM 57-10-14-220-802	PROC. REF: AMM 57-10-14-220-802							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 57 - WINGS								
57-10-14-220-802-01A	DETAILED INSPECTION OF THE WING FRONT SPAR FROM RIB 6 TO RIB 9 - LH WING (MANDATORY 5-40)							Service ATA:57
	MOS	02-Feb-96						MANDATORY 5-40
	HRS	0						
	AFL	0	T:11250		11250		6181	
	APH	0						
PROC. REF: AMM 57-10-14-220-802	PROC. REF: AMM 57-10-14-220-802							
57-10-14-220-802-02	DETAILED INSPECTION OF THE WING FRONT SPAR FROM RIB 6 TO RIB 9 - RH WING							Service ATA:57
	MOS	02-Feb-96						
	HRS	0						
	AFL	0	T:11250		11250		6181	
PROC. REF: AMM 57-10-14-220-802	PROC. REF: AMM 57-10-14-220-802							
57-10-14-220-802-02A	DETAILED INSPECTION OF THE WING FRONT SPAR FROM RIB 6 TO RIB 9 - RH WING (MANDATORY 5-40)							Service ATA:57
	MOS	02-Feb-96						MANDATORY 5-40
	HRS	0						
	AFL	0	T:11250		11250		6181	
PROC. REF: AMM 57-10-14-220-802	PROC. REF: AMM 57-10-14-220-802							
57-10-14-250-801-01	SPECIAL DETAILED INSPECTION OF THE WING FRONT SPAR FROM ROOT TO RIB 17 EXCEPT RIB 6 TO 9 - LH WING							Service ATA:57
	MOS	02-Feb-96						
	HRS	0						
	AFL	0	T:11250		11250		6181	
PROC. REF: AMM 57-10-14-250-801	PROC. REF: AMM 57-10-14-250-801							
57-10-14-250-801-01A	SPECIAL DETAILED INSPECTION OF THE WING FRONT SPAR FROM ROOT TO RIB 17 EXCEPT RIB 6 TO 9 - LH WING (MANDATORY 5-40)							Service ATA:57
	MOS	02-Feb-96						MANDATORY 5-40
	HRS	0						
	AFL	0	T:11250		11250		6181	
PROC. REF: AMM 57-10-14-250-801	PROC. REF: AMM 57-10-14-250-801							
57-10-14-250-801-02	SPECIAL DETAILED INSPECTION OF THE WING FRONT SPAR FROM ROOT TO RIB 17 EXCEPT RIB 6 TO 9 - RH WING							Service ATA:57
	MOS	02-Feb-96						
	HRS	0						
	AFL	0	T:11250		11250		6181	
PROC. REF: AMM 57-10-14-250-801	PROC. REF: AMM 57-10-14-250-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 57 - WINGS								
57-10-14-250-801-02A	SPECIAL DETAILED INSPECTION OF THE WING FRONT SPAR FROM ROOT TO RIB 17 EXCEPT RIB 6 TO 9 - RH WING (MANDATORY 5-40)							Service ATA:57
	MOS	02-Feb-96						MANDATORY 5-40
	HRS	0						
	AFL	0	T:11250		11250		6181	
PROC. REF: AMM 57-10-14-250-801	PROC. REF: AMM 57-10-14-250-801							
57-10-14-250-802-01	SPECIAL DETAILED INSPECTION OF THE WING FRONT SPAR FROM RIB 6 TO RIB 9 - LH WING							Service ATA:57
	MOS	02-Feb-96						
	HRS	0						
	AFL	0	T:11250		11250		6181	
PROC. REF: AMM 57-10-14-250-802	PROC. REF: AMM 57-10-14-250-802							
57-10-14-250-802-01A	SPECIAL DETAILED INSPECTION OF THE WING FRONT SPAR FROM RIB 6 TO RIB 9 - LH WING (MANDATORY 5-40)							Service ATA:57
	MOS	02-Feb-96						MANDATORY 5-40
	HRS	0						
	AFL	0	T:11250		11250		6181	
PROC. REF: AMM 57-10-14-250-802	PROC. REF: AMM 57-10-14-250-802							
57-10-14-250-802-02	SPECIAL DETAILED INSPECTION OF THE WING FRONT SPAR FROM RIB 6 TO RIB 9 - RH WING							Service ATA:57
	MOS	02-Feb-96						
	HRS	0						
	AFL	0	T:11250		11250		6181	
PROC. REF: AMM 57-10-14-250-802	PROC. REF: AMM 57-10-14-250-802							
57-10-14-250-802-02A	SPECIAL DETAILED INSPECTION OF THE WING FRONT SPAR FROM RIB 6 TO RIB 9 - RH WING (MANDATORY 5-40)							Service ATA:57
	MOS	02-Feb-96						MANDATORY 5-40
	HRS	0						
	AFL	0	T:11250		11250		6181	
PROC. REF: AMM 57-10-14-250-802	PROC. REF: AMM 57-10-14-250-802							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 57 - WINGS								
57-10-15-220-801-01	DETAILED INSPECTION OF THE WING REAR SPAR 1 FROM ROOT TO RIB 3 - LH WING							Service ATA:57
	MOS	02-Feb-96						
	HRS	0						
	AFL	0	T:11250		11250		6181	
	APH	0						
PROC. REF: AMM 57-10-15-220-801	PROC. REF: AMM 57-10-15-220-801							
57-10-15-220-801-01A	DETAILED INSPECTION OF THE WING REAR SPAR 1 FROM ROOT TO RIB 3 - LH WING (MANDATORY 5-40)							Service ATA:57
	MOS	02-Feb-96						MANDATORY 5-40
	HRS	0						
	AFL	0	T:11250		11250		6181	
	APH	0						
PROC. REF: AMM 57-10-15-220-801	PROC. REF: AMM 57-10-15-220-801							
57-10-15-220-801-02	DETAILED INSPECTION OF THE WING REAR SPAR 1 FROM ROOT TO RIB 3 - RH WING							Service ATA:57
	MOS	02-Feb-96						
	HRS	0						
	AFL	0	T:11250		11250		6181	
PROC. REF: AMM 57-10-15-220-801	PROC. REF: AMM 57-10-15-220-801							
57-10-15-220-801-02A	DETAILED INSPECTION OF THE WING REAR SPAR 1 FROM ROOT TO RIB 3 - RH WING (MANDATORY 5-40)							Service ATA:57
	MOS	02-Feb-96						MANDATORY 5-40
	HRS	0						
	AFL	0	T:11250		11250		6181	
PROC. REF: AMM 57-10-15-220-801	PROC. REF: AMM 57-10-15-220-801							
57-10-15-220-802-01	DETAILED INSPECTION OF THE WING REAR SPAR 2 FROM RIB 3 TO RIB 17 - LH WING							Service ATA:57
	MOS	02-Feb-96						
	HRS	0						
	AFL	0	T:11250		11250		6181	
	APH	0						
PROC. REF: AMM 57-10-15-220-802	PROC. REF: AMM 57-10-15-220-802							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 57 - WINGS								
57-10-15-220-802-01A	DETAILED INSPECTION OF THE WING REAR SPAR 2 FROM RIB 3 TO RIB 17 - LH WING (MANDATORY 5-40)							Service ATA:57
	MOS	02-Feb-96						MANDATORY 5-40
	HRS	0						
	AFL	0	T:11250		11250		6181	
	APH	0						
PROC. REF: AMM 57-10-15-220-802	PROC. REF: AMM 57-10-15-220-802							
57-10-15-220-802-02	DETAILED INSPECTION OF THE WING REAR SPAR 2 FROM RIB 3 TO RIB 17 - RH WING							Service ATA:57
	MOS	02-Feb-96						
	HRS	0						
	AFL	0	T:11250		11250		6181	
PROC. REF: AMM 57-10-15-220-802	PROC. REF: AMM 57-10-15-220-802							
57-10-15-220-802-02A	DETAILED INSPECTION OF THE WING REAR SPAR 2 FROM RIB 3 TO RIB 17 - RH WING (MANDATORY 5-40)							Service ATA:57
	MOS	02-Feb-96						MANDATORY 5-40
	HRS	0						
	AFL	0	T:11250		11250		6181	
PROC. REF: AMM 57-10-15-220-802	PROC. REF: AMM 57-10-15-220-802							
57-10-15-250-801-01	SPECIAL DETAILED INSPECTION OF THE RIB 8 REAR WING SPAR SPLICE PLATE - LH WING							Service ATA:57
	MOS	02-Feb-96						
	HRS	0						
WC#: 57.120	AFL	0	T:11250		11250		6181	
PROC. REF: AMM 57-10-15-250-801	PROC. REF: AMM 57-10-15-250-801							
57-10-15-250-801-01A	SPECIAL DETAILED INSPECTION OF RIB 8 REAR WING SPAR SPLICE PLATE - LH WING (MANDATORY 5-40)							Service ATA:57
	MOS	02-Feb-96						MANDATORY 5-40
	HRS	0						
WC#: 57.120	AFL	0	T:11250		11250		6181	
PROC. REF: AMM 57-10-15-250-801	PROC. REF: AMM 57-10-15-250-801							
57-10-15-250-801-02	SPECIAL DETAILED INSPECTION OF THE RIB 8 REAR WING SPAR SPLICE PLATE - RH WING							Service ATA:57
	MOS	02-Feb-96						
	HRS	0						
	AFL	0	T:11250		11250		6181	
PROC. REF: AMM 57-10-15-250-801	PROC. REF: AMM 57-10-15-250-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 57 - WINGS								
57-10-15-250-801-02A	SPECIAL DETAILED INSPECTION OF RIB 8 REAR WING SPAR SPLICE PLATE - RH WING (MANDATORY 5-40)							Service ATA:57
	MOS	02-Feb-96						MANDATORY 5-40
	HRS	0						
	AFL	0	T:11250		11250		6181	
PROC. REF: AMM 57-10-15-250-801	PROC. REF: AMM 57-10-15-250-801							
57-10-15-250-802-01	SPECIAL DETAILED INSPECTION OF THE WING REAR SPAR 1 FROM ROOT TO RIB 3 - LH WING							Service ATA:57
	MOS	02-Feb-96						
	HRS	0						
	AFL	0	T:11250		11250		6181	
PROC. REF: AMM 57-10-15-250-802	PROC. REF: AMM 57-10-15-250-802							
57-10-15-250-802-01A	SPECIAL DETAILED INSPECTION OF THE WING REAR SPAR 1 FROM ROOT TO RIB 3 - LH WING (MANDATORY 5-40)							Service ATA:57
	MOS	02-Feb-96						MANDATORY 5-40
	HRS	0						
	AFL	0	T:11250		11250		6181	
PROC. REF: AMM 57-10-15-250-802	PROC. REF: AMM 57-10-15-250-802							
57-10-15-250-802-02	SPECIAL DETAILED INSPECTION OF THE WING REAR SPAR 1 FROM ROOT TO RIB 3 - RH WING							Service ATA:57
	MOS	02-Feb-96						
	HRS	0						
	AFL	0	T:11250		11250		6181	
PROC. REF: AMM 57-10-15-250-802	PROC. REF: AMM 57-10-15-250-802							
57-10-15-250-802-02A	SPECIAL DETAILED INSPECTION OF THE WING REAR SPAR 1 FROM ROOT TO RIB 3 - RH WING (MANDATORY 5-40)							Service ATA:57
	MOS	02-Feb-96						MANDATORY 5-40
	HRS	0						
	AFL	0	T:11250		11250		6181	
PROC. REF: AMM 57-10-15-250-802	PROC. REF: AMM 57-10-15-250-802							
57-10-15-250-803-01	SPECIAL DETAILED INSPECTION OF THE WING REAR SPAR 2 FROM RIB 3 TO RIB 17 - LH WING							Service ATA:57
	MOS	02-Feb-96						
	HRS	0						
	AFL	0	T:11250		11250		6181	
PROC. REF: AMM 57-10-15-250-803	PROC. REF: AMM 57-10-15-250-803							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 57 - WINGS								
57-10-15-250-803-01A	SPECIAL DETAILED INSPECTION OF THE WING REAR SPAR 2 FROM RIB 3 TO RIB 17 - LH WING (MANDATORY 5-40)							Service ATA:57
	MOS	02-Feb-96						MANDATORY 5-40
	HRS	0						
	AFL	0	T:11250		11250		6181	
PROC. REF: AMM 57-10-15-250-803	PROC. REF: AMM 57-10-15-250-803							
57-10-15-250-803-02	SPECIAL DETAILED INSPECTION OF THE WING REAR SPAR 2 FROM RIB 3 TO RIB 17 - RH WING							Service ATA:57
	MOS	02-Feb-96						
	HRS	0						
	AFL	0	T:11250		11250		6181	
PROC. REF: AMM 57-10-15-250-803	PROC. REF: AMM 57-10-15-250-803							
57-10-15-250-803-02A	SPECIAL DETAILED INSPECTION OF THE WING REAR SPAR 2 FROM RIB 3 TO RIB 17 - RH WING (MANDATORY 5-40)							Service ATA:57
	MOS	02-Feb-96						MANDATORY 5-40
	HRS	0						
	AFL	0	T:11250		11250		6181	
PROC. REF: AMM 57-10-15-250-803	PROC. REF: AMM 57-10-15-250-803							
57-41-05-900-801-01	REMOVAL / INSTALLATION OF THE SLAT TELESCOPIC DUCT CLOSING MECHANISMS - LH OUTBOARD SLAT TELESCOPIC DUCT CLOSING MECHANISM (L502HJ)							Component ATA:57
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 57-41-05-900-801	PROC. REF: AMM 57-41-05-900-801							
57-41-05-900-801-02	REMOVAL / INSTALLATION OF THE SLAT TELESCOPIC DUCT CLOSING MECHANISMS - RH OUTBOARD SLAT TELESCOPIC DUCT CLOSING MECHANISM (R502HJ)							Component ATA:57
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 57-41-05-900-801	PROC. REF: AMM 57-41-05-900-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 57 - WINGS								
57-41-13-640-801-01	S	LUBRICATION OF THE SLAT MECHANISMS						Service ATA:57
	MOS	07-Oct-24	24 (+1m)					
	HRS	8507.6						
WC#: 27.405	AFL	5038						
								PKG:16,999
PROC. REF: AMM 57-41-13-640-801	PROC. REF: AMM 57-41-13-640-801							
57-45-01-900-801-01		REMOVAL / INSTALLATION OF THE INBOARD SLATS - LH INBOARD SLAT						Component ATA:57
PN:FGFB133A7	MOS/MSC	12-Nov-15	O/C					
SN:165432RA	HRS	6217.4						
WC#: 57.160	AFL	3541						
PROC. REF: AMM 57-45-01-900-801	PROC. REF: AMM 57-45-01-900-801							
57-45-01-900-801-02		REMOVAL / INSTALLATION OF THE INBOARD SLATS - RH INBOARD SLAT						Component ATA:57
PN:FGFB143A7	MOS/MSC	28-Mar-01	O/C					
SN:167/432RA	HRS	2380						
WC#: 57.170	AFL	1248						
PROC. REF: AMM 57-45-01-900-801	PROC. REF: AMM 57-45-01-900-801							
57-45-01-960-801-01		REPLACEMENT OF THE INBOARD SLATS - LH INBOARD SLAT						Service ATA:57
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 57-45-01-960-801	PROC. REF: AMM 57-45-01-960-801							
57-45-01-960-801-02		REPLACEMENT OF THE INBOARD SLATS - RH INBOARD SLAT						Service ATA:57
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 57-45-01-960-801	PROC. REF: AMM 57-45-01-960-801							
57-45-13-900-801-01		REMOVAL / INSTALLATION OF THE OUTBOARD SLATS - LH OUTBOARD SLAT						Component ATA:57
PN:FGFB134	MOS/MSC	02-Feb-96	O/C					
SN:185462RA	HRS	0		TSN 0				
WC#: 57.160	AFL	0						
PROC. REF: AMM 57-45-13-900-801	PROC. REF: AMM 57-45-13-900-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 57 - WINGS								
57-45-13-900-801-02	REMOVAL / INSTALLATION OF THE OUTBOARD SLATS - RH OUTBOARD SLAT							Component ATA:57
PN:FGFB144A1	MOS/MSC	22-Jul-97	O/C					
SN:185-463RA	HRS	552		TSN 289				
WC#: 57.170	AFL	298						
PROC. REF: AMM 57-45-13-900-801	PROC. REF: AMM 57-45-13-900-801							
57-45-13-960-801-01	REPLACEMENT OF THE OUTBOARD SLATS - LH OUTBOARD SLAT							Service ATA:57
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 57-45-13-960-801	PROC. REF: AMM 57-45-13-960-801							
57-45-13-960-801-02	REPLACEMENT OF THE OUTBOARD SLATS - RH OUTBOARD SLAT							Service ATA:57
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 57-45-13-960-801	PROC. REF: AMM 57-45-13-960-801							
57-45-21-900-801-01	REMOVAL / INSTALLATION OF THE SLAT ANTI-VIBRATION SYSTEM - LH SIDE							Component ATA:57
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 57-45-21-900-801	PROC. REF: AMM 57-45-21-900-801							
57-45-21-900-801-02	REMOVAL / INSTALLATION OF THE SLAT ANTI-VIBRATION SYSTEM - RH SIDE							Component ATA:57
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 57-45-21-900-801	PROC. REF: AMM 57-45-21-900-801							
57-45-21-910-801-01	WEAR ACCEPTANCE CRITERIA OF THE SLAT ROLLER SLIDING CONTACTS							Service ATA:57
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 57-45-21-910-801	PROC. REF: AMM 57-45-21-910-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 57 - WINGS								
57-45-23-900-801-01	REMOVAL / INSTALLATION OF THE SLAT SEALS - LH INBOARD SLAT SEAL							Component ATA:57
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 57-45-23-900-801	PROC. REF: AMM 57-45-23-900-801							
57-45-23-900-801-02	REMOVAL / INSTALLATION OF THE SLAT SEALS - RH INBOARD SLAT SEAL							Component ATA:57
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 57-45-23-900-801	PROC. REF: AMM 57-45-23-900-801							
57-45-23-900-801-03	REMOVAL / INSTALLATION OF THE SLAT SEALS - LH OUTBOARD SLAT SEAL							Component ATA:57
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 57-45-23-900-801	PROC. REF: AMM 57-45-23-900-801							
57-45-23-900-801-04	REMOVAL / INSTALLATION OF THE SLAT SEALS - RH OUTBOARD SLAT SEAL							Component ATA:57
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 57-45-23-900-801	PROC. REF: AMM 57-45-23-900-801							
57-45-25-250-801-01	EDDY CURRENT INSPECTION OF SLAT TRACKS - INSPECTION OF SLAT TRACKS 5 AND 10							Service ATA:57
	MOS	11-Mar-20						
	HRS	7541.7						
WC#: 57.300	AFL	4391	7500		11891		6822	
PROC. REF: AMM 57-45-25-250-801	PROC. REF: AMM 57-45-25-250-801							
57-45-25-250-801-02	EDDY CURRENT INSPECTION OF SLAT TRACKS - INSPECTION OF SLAT TRACKS 1 AND 4							Service ATA:57
	MOS	11-Mar-20						
	HRS	7541.7						
	AFL	4391	7500		11891		6822	
PROC. REF: AMM 57-45-25-250-801	PROC. REF: AMM 57-45-25-250-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 57 - WINGS								
57-51-01-960-801-01	REPLACEMENT OF THE WING FIXED TRAILING EDGE SEALS - LH SEALING STRIPS							Service ATA:57
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 57-51-01-960-801	PROC. REF: AMM 57-51-01-960-801							
57-51-01-960-801-02	REPLACEMENT OF THE WING FIXED TRAILING EDGE SEALS - RH SEALING STRIPS							Service ATA:57
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 57-51-01-960-801	PROC. REF: AMM 57-51-01-960-801							
57-55-00-700-801-01 S	CHECK OF THE FLAP LATERAL CLEARANCE - LH WING							Service ATA:57
	MOS	11-Mar-20	72 (+2m)					
	HRS	7541.7						
WC#: 57.285	AFL	4391	3750					
								PKG:31
PROC. REF: AMM 57-55-00-700-801	PROC. REF: AMM 57-55-00-700-801							
57-55-00-700-801-02 S	CHECK OF THE FLAP LATERAL CLEARANCE - RH WING							Service ATA:57
	MOS	11-Mar-20	72 (+2m)					
	HRS	7541.7						
WC#: 57.290	AFL	4391	3750					
								PKG:31
PROC. REF: AMM 57-55-00-700-801	PROC. REF: AMM 57-55-00-700-801							
57-55-01-900-801-01	REMOVAL / INSTALLATION OF THE INBOARD FLAPS - LH INBOARD FLAP							Component ATA:57
PN:FGFB161	MOS/MSC	02-Feb-96	O/C					
SN:LE157	HRS	0		TSN 0				
WC#: 57.180	AFL	0						
PROC. REF: AMM 57-55-01-900-801	PROC. REF: AMM 57-55-01-900-801							
57-55-01-900-801-02	REMOVAL / INSTALLATION OF THE INBOARD FLAPS - RH INBOARD FLAP							Component ATA:57
PN:FGFB162A2	MOS/MSC	22-Jun-06	O/C	TSR 0				
SN:LE157	HRS	4422.8		TSR 0				
WC#: 57.180	AFL	2407		TSR 0				
PROC. REF: AMM 57-55-01-900-801	PROC. REF: AMM 57-55-01-900-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 57 - WINGS								
57-55-05-900-801-01		REMOVAL / INSTALLATION OF THE OUTBOARD FLAPS - LH OUTBOARD FLAP						Component ATA:57
PN:FGFB163	MOS/MSC	02-Feb-96	O/C					
SN:LE183	HRS	0		TSN 0				
WC#: 57.190	AFL	0						
PROC. REF: AMM 57-55-05-900-801	PROC. REF: AMM 57-55-05-900-801							
57-55-05-900-801-02		REMOVAL / INSTALLATION OF THE OUTBOARD FLAPS - RH OUTBOARD FLAP						Component ATA:57
PN:FGFB164	MOS/MSC	02-Feb-96	O/C					
SN:LE183	HRS	0		TSN 0				
WC#: 57.190	AFL	0						
PROC. REF: AMM 57-55-05-900-801	PROC. REF: AMM 57-55-05-900-801							
57-55-07-220-801-01	S	DETAILED INSPECTION OF THE PROTECTION ON INBOARD / OUTBOARD FLAP JUNCTION FAIRING FRICTION AREAS - LH WING						Service ATA:57
	MOS	11-Mar-20	72 (+2m)					
	HRS	7541.7						
WC#: 57.150	AFL	4391	3750					
								PKG:31
PROC. REF: AMM 57-55-07-220-801	PROC. REF: AMM 57-55-07-220-801							
57-55-07-220-801-02	S	DETAILED INSPECTION OF THE PROTECTION ON INBOARD / OUTBOARD FLAP JUNCTION FAIRING FRICTION AREAS - RH WING						Service ATA:57
	MOS	11-Mar-20	72 (+2m)					
	HRS	7541.7						
WC#: 57.150	AFL	4391	3750					
								PKG:31
PROC. REF: AMM 57-55-07-220-801	PROC. REF: AMM 57-55-07-220-801							
57-55-07-900-801-01		REMOVAL / INSTALLATION OF THE INBOARD / OUTBOARD FLAP JUNCTION FAIRINGS - LH FLAP JUNCTION FAIRING						Component ATA:57
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 57-55-07-900-801	PROC. REF: AMM 57-55-07-900-801							

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 57 - WINGS								
57-55-07-900-801-02	REMOVAL / INSTALLATION OF THE INBOARD / OUTBOARD FLAP JUNCTION FAIRINGS - RH FLAP JUNCTION FAIRING							Component ATA:57
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 57-55-07-900-801	PROC. REF: AMM 57-55-07-900-801							
57-55-09-900-801-01	REMOVAL / INSTALLATION OF THE FORE FLAPS - LH INBOARD FORE FLAP 1							Component ATA:57
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 57-55-09-900-801	PROC. REF: AMM 57-55-09-900-801							
57-55-09-900-801-02	REMOVAL / INSTALLATION OF THE FORE FLAPS - LH INBOARD FORE FLAP 2							Component ATA:57
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 57-55-09-900-801	PROC. REF: AMM 57-55-09-900-801							
57-55-09-900-801-03	REMOVAL / INSTALLATION OF THE FORE FLAPS - LH INBOARD FORE FLAP 3							Component ATA:57
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 57-55-09-900-801	PROC. REF: AMM 57-55-09-900-801							
57-55-09-900-801-04	REMOVAL / INSTALLATION OF THE FORE FLAPS - LH OUTBOARD FORE FLAP 1							Component ATA:57
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 57-55-09-900-801	PROC. REF: AMM 57-55-09-900-801							
57-55-09-900-801-05	REMOVAL / INSTALLATION OF THE FORE FLAPS - LH OUTBOARD FORE FLAP 2							Component ATA:57
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 57-55-09-900-801	PROC. REF: AMM 57-55-09-900-801							

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 57 - WINGS								
57-55-09-900-801-06	REMOVAL / INSTALLATION OF THE FORE FLAPS - RH INBOARD FORE FLAP 1							Component ATA:57
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 57-55-09-900-801	PROC. REF: AMM 57-55-09-900-801							
57-55-09-900-801-07	REMOVAL / INSTALLATION OF THE FORE FLAPS - RH INBOARD FORE FLAP 2							Component ATA:57
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 57-55-09-900-801	PROC. REF: AMM 57-55-09-900-801							
57-55-09-900-801-08	REMOVAL / INSTALLATION OF THE FORE FLAPS - RH INBOARD FORE FLAP 3							Component ATA:57
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 57-55-09-900-801	PROC. REF: AMM 57-55-09-900-801							
57-55-09-900-801-09	REMOVAL / INSTALLATION OF THE FORE FLAPS - RH OUTBOARD FORE FLAP 1							Component ATA:57
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 57-55-09-900-801	PROC. REF: AMM 57-55-09-900-801							
57-55-09-900-801-10	REMOVAL / INSTALLATION OF THE FORE FLAPS - RH OUTBOARD FORE FLAP 2							Component ATA:57
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 57-55-09-900-801	PROC. REF: AMM 57-55-09-900-801							
57-55-11-210-801-01 S	GENERAL VISUAL INSPECTION OF THE FOREFLAP BRACKETS							Service ATA:57
	MOS	10-Oct-23	72 (+2m)					
	HRS	8437.6						
WC#: 57.210	AFL	4993	3750					
								PKG:31,999
PROC. REF: AMM 57-55-11-210-801	PROC. REF: AMM 57-55-11-210-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 57 - WINGS								
57-55-13-640-801-01 S	GREASING / LUBRICATION OF FLAP ROLLERS AND TRACKS - LH WING							Service ATA:57
	MOS	07-Oct-24	12 (+1m)					
	HRS	8507.6	800 (+40)					
	AFL	5038						
								PKG:5,999
PROC. REF: AMM 57-55-13-640-801	PROC. REF: AMM 57-55-13-640-801							
57-55-13-640-801-02 S	GREASING / LUBRICATION OF FLAP ROLLERS AND TRACKS - RH WING							Service ATA:57
	MOS	07-Oct-24	12 (+1m)					
	HRS	8507.6	800 (+40)					
	AFL	5038						
								PKG:5
PROC. REF: AMM 57-55-13-640-801	PROC. REF: AMM 57-55-13-640-801							
57-55-13-900-801-01	REMOVAL / INSTALLATION OF THE INBOARD / OUTBOARD FLAP ROLLERS							Component ATA:57
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 57-55-13-900-801	PROC. REF: AMM 57-55-13-900-801							
57-55-13-960-801-01	REPLACEMENT OF THE FLAP ROLLER SLIDING PEG							Service ATA:57
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 57-55-13-960-801	PROC. REF: AMM 57-55-13-960-801							
57-55-21-250-801-01	EDDY-CURRENT INSPECTION OF THE FLAP TRACKS 2 AND 5							Service ATA:57
	MOS	11-Mar-20						
	HRS	7541.7						
WC#: 57.200	AFL	4391	3750		8141		3072	
PROC. REF: AMM 57-55-21-250-801	PROC. REF: AMM 57-55-21-250-801							
57-55-21-250-801-01A	EDDY-CURRENT INSPECTION OF THE FLAP TRACKS 2 AND 5 (MANDATORY 5-40)							Service ATA:57
	MOS	11-Mar-20						FD
	HRS	7541.7						
	AFL	4391	4770		9161		4092	

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 57 - WINGS								
PROC. REF: AMM 57-55-21-250-801	PROC. REF: AMM 57-55-21-250-801							
57-60-01-900-801-01		REMOVAL / INSTALLATION OF THE AILERONS - LH AILERON						Component ATA:57
PN:F50B153	MOS/MSC	02-Feb-96	O/C					
SN:29MA	HRS	0		TSN 0				
WC#: 57.140	AFL	0						
PROC. REF: AMM 57-60-01-900-801	PROC. REF: AMM 57-60-01-900-801							
57-60-01-900-801-02		REMOVAL / INSTALLATION OF THE AILERONS - RH AILERON						Component ATA:57
PN:F50B154	MOS/MSC	02-Feb-96	O/C					
SN:28MA	HRS	0		TSN 0				
WC#: 57.140	AFL	0						
PROC. REF: AMM 57-60-01-900-801	PROC. REF: AMM 57-60-01-900-801							
57-60-03-960-801-01		REPLACEMENT OF THE AILERON BRUSHES - LH AILERON						Service ATA:57
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 57-60-03-960-801	PROC. REF: AMM 57-60-03-960-801							
57-60-03-960-801-02		REPLACEMENT OF THE AILERON BRUSHES - RH AILERON						Service ATA:57
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 57-60-03-960-801	PROC. REF: AMM 57-60-03-960-801							
57-60-05-640-801-01 S		PRESSURE LUBRICATION OF THE AILERON BEARINGS - LH AILERON BEARINGS						Service ATA:57
	MOS	11-Mar-20	72 (+2m)					
	HRS	7541.7						
WC#: 57.140	AFL	4391	3750					PKG:31
PROC. REF: AMM 57-60-05-640-801	PROC. REF: AMM 57-60-05-640-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 57 - WINGS								
57-60-05-640-801-02 S	PRESSURE LUBRICATION OF THE AILERON BEARINGS - RH AILERON BEARINGS							Service ATA:57
	MOS	11-Mar-20	72 (+2m)					
	HRS	7541.7						
WC#: 57.140	AFL	4391	3750					
								PKG:31
PROC. REF: AMM 57-60-05-640-801	PROC. REF: AMM 57-60-05-640-801							
57-60-05-640-802-01 S	LUBRICATION OF THE AILERON CONTROL SURFACE HINGES - LH AILERON							Service ATA:57
	MOS	07-Oct-24	12 (+1m)					
	HRS	8507.6						
	AFL	5038						
								PKG:15
PROC. REF: AMM 57-60-05-640-802	PROC. REF: AMM 57-60-05-640-802							
57-60-05-640-802-02 S	LUBRICATION OF THE AILERON CONTROL SURFACE HINGES - RH AILERON							Service ATA:57
	MOS	07-Oct-24	12 (+1m)					
	HRS	8507.6						
	AFL	5038						
								PKG:15
PROC. REF: AMM 57-60-05-640-802	PROC. REF: AMM 57-60-05-640-802							
57-70-01-900-801-01	REMOVAL / INSTALLATION OF THE AIRBRAKES - LH OUTBOARD AIRBRAKE							Component ATA:57
PN:FGFB165	MOS/MSC	02-Feb-96	O/C					
SN:449LE258	HRS	0		TSN 0				
WC#: 57.220	AFL	0						
PROC. REF: AMM 57-70-01-900-801	PROC. REF: AMM 57-70-01-900-801							
57-70-01-900-801-02	REMOVAL / INSTALLATION OF THE AIRBRAKES - LH MIDDLE AIRBRAKE							Component ATA:57
PN:FGFB169	MOS/MSC	02-Feb-96	O/C					
SN:885LE258	HRS	0		TSN 0				
WC#: 57.220	AFL	0						
PROC. REF: AMM 57-70-01-900-801	PROC. REF: AMM 57-70-01-900-801							
57-70-01-900-801-03	REMOVAL / INSTALLATION OF THE AIRBRAKES - LH INBOARD AIRBRAKE							Component ATA:57
PN:FGFB167	MOS/MSC	02-Feb-96	O/C					
SN:441LE258	HRS	0		TSN 0				
WC#: 57.220	AFL	0						

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 57 - WINGS								
PROC. REF: AMM 57-70-01-900-801PROC. REF: AMM 57-70-01-900-801								
57-70-01-900-801-04	REMOVAL / INSTALLATION OF THE AIRBRAKES - RH INBOARD AIRBRAKE							Component ATA:57
PN:FGFB168	MOS/MSC	02-Feb-96	O/C					
SN:444LE258	HRS	0		TSN 0				
WC#: 57.230	AFL	0						
PROC. REF: AMM 57-70-01-900-801PROC. REF: AMM 57-70-01-900-801								
57-70-01-900-801-05	REMOVAL / INSTALLATION OF THE AIRBRAKES - RH MIDDLE AIRBRAKE							Component ATA:57
PN:FGFB169	MOS/MSC	02-Feb-96	O/C					
SN:886LE258	HRS	0		TSN 0				
WC#: 57.230	AFL	0						
PROC. REF: AMM 57-70-01-900-801PROC. REF: AMM 57-70-01-900-801								
57-70-01-900-801-06	REMOVAL / INSTALLATION OF THE AIRBRAKES - RH OUTBOARD AIRBRAKE							Component ATA:57
PN:FGFB166	MOS/MSC	02-Feb-96	O/C					
SN:442LE258	HRS	0		TSN 0				
WC#: 57.230	AFL	0						
PROC. REF: AMM 57-70-01-900-801PROC. REF: AMM 57-70-01-900-801								
57-70-03-640-801-01 S	LUBRICATION OF THE AIRBRAKE HINGES							Service ATA:57
	MOS	07-Oct-24	12 (+1m)					
	HRS	8507.6						
	AFL	5038						
								PKG:15
PROC. REF: AMM 57-70-03-640-801PROC. REF: AMM 57-70-03-640-801								
570201	LH WING/FUSELAGE CONNECTING ROD							Component ATA:57
PN:PN	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 57.030	AFL	0						
PROC. REF: AMM GENERIC 2PROC. REF: AMM GENERIC 2								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 57 - WINGS								
570221	RH WING/FUSELAGE CONNECTING ROD							Component ATA:57
PN:PN	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 57.030	AFL	0						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
ATA 70 - STANDARD PRACTICES - ENGINES								
A 54-10-01	ENGINE 1 AND 3 COWLINGS - DAMAGE DATA							Service ATA:70
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: SRM 54-10-01	PROC. REF: SRM 54-10-01							
ATA 71 - POWER PLANT								
71-00-00-100-801	ENGINE CLEANING							Service ATA:71
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: AMM 71-00-00-100-801	PROC. REF: AMM 71-00-00-100-801							
71-00-00-700-801-01	ENGINE STARTING AND SHUTDOWN - ENGINE 1 (L4EZ)							Service ATA:71
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 71-00-00-700-801	PROC. REF: AMM 71-00-00-700-801							
71-00-00-700-801-02	ENGINE STARTING AND SHUTDOWN - ENGINE 2 (M4EZ)							Service ATA:71
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 71-00-00-700-801	PROC. REF: AMM 71-00-00-700-801							
71-00-00-700-801-03	ENGINE STARTING AND SHUTDOWN - ENGINE 3 (R4EZ)							Service ATA:71
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 71 - POWER PLANT								
PROC. REF: AMM 71-00-00-700-801	PROC. REF: AMM 71-00-00-700-801							
71-00-00-910-802-01	ENGINE INSPECTION RUN-UP - ENGINE 1 (L4EZ)							Service ATA:71
	MOS/MSC	23-Nov-19	O/C					
	HRS	7516.2						
WC#: 71.050	AFL	4372						
PROC. REF: AMM 71-00-00-910-802	PROC. REF: AMM 71-00-00-910-802							
71-00-00-910-802-02	ENGINE INSPECTION RUN-UP - ENGINE 2 (M4EZ)							Service ATA:71
	MOS/MSC	23-Nov-19	O/C					
	HRS	7516.2						
WC#: 71.050	AFL	4372						
PROC. REF: AMM 71-00-00-910-802	PROC. REF: AMM 71-00-00-910-802							
71-00-00-910-802-03	ENGINE INSPECTION RUN-UP - ENGINE 3 (R4EZ)							Service ATA:71
	MOS/MSC	23-Nov-19	O/C					
	HRS	7516.2						
WC#: 71.050	AFL	4372						
PROC. REF: AMM 71-00-00-910-802	PROC. REF: AMM 71-00-00-910-802							
71-00-00-910-803	END OF INSPECTION RUN-UP							Service ATA:71
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: AMM 71-00-00-910-803	PROC. REF: AMM 71-00-00-910-803							
71-00-00-910-805-01	WET AND DRY MOTORING							Service ATA:71
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 71-00-00-910-805	PROC. REF: AMM 71-00-00-910-805							
71-00-01-860-801-01	ENGINE 1 CUSTOMIZATION - ENGINE 1 (L4EZ)							Service ATA:71
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 71 - POWER PLANT								
PROC. REF: AMM 71-00-01-860-801, AMM 71-00-01-860-801PROC. REF: AMM 71-00-01-860-801, AMM 71-00-01-860-801								
71-00-01-860-802-01	ENGINE 3 CUSTOMIZATION - ENGINE 3 (R4EZ)							Service ATA:71
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 71-00-01-860-802, AMM 71-00-01-860-802PROC. REF: AMM 71-00-01-860-802, AMM 71-00-01-860-802								
71-00-01-900-801-01	REMOVAL / INSTALLATION OF ENGINES 1 AND 3 - ENGINE 1 (L4EZ)							Service ATA:71
	MOS/MSC	02-Feb-96	O/C	TSN 0				
	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 71-00-01-900-801PROC. REF: AMM 71-00-01-900-801								
71-00-01-900-801-02	REMOVAL / INSTALLATION OF ENGINES 1 AND 3 - ENGINE 3 (R4EZ)							Service ATA:71
	MOS/MSC	02-Feb-96	O/C	TSN 0				
	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 71-00-01-900-801PROC. REF: AMM 71-00-01-900-801								
71-00-05-860-801-01	ENGINE 2 CUSTOMIZATION - ENGINE 2 (M4EZ)							Service ATA:71
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 71-00-05-860-801, AMM 71-00-05-860-801PROC. REF: AMM 71-00-05-860-801, AMM 71-00-05-860-801								
71-00-05-900-801-01	REMOVAL / INSTALLATION OF ENGINE 2 - ENGINE 2 (M4EZ)							Component ATA:71
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 71-00-05-900-801PROC. REF: AMM 71-00-05-900-801								
71-00-09-900-801-01	REMOVAL / INSTALLATION OF THE FAN SPINNER							Component ATA:71
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 71 - POWER PLANT								
PROC. REF: AMM 71-00-09-900-801	PROC. REF: AMM 71-00-09-900-801							
71-20-01-900-801-01	REMOVAL / INSTALLATION OF THE ENGINE 1 AND 3 MOUNTS - ENGINE 1 FRONT MOUNT							Component ATA:71
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 71-20-01-900-801	PROC. REF: AMM 71-20-01-900-801							
71-20-01-900-801-02	REMOVAL / INSTALLATION OF THE ENGINE 1 AND 3 MOUNTS - ENGINE 1 AFT MOUNT							Component ATA:71
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 71-20-01-900-801	PROC. REF: AMM 71-20-01-900-801							
71-20-01-900-801-03	REMOVAL / INSTALLATION OF THE ENGINE 1 AND 3 MOUNTS - ENGINE 3 FRONT MOUNT							Component ATA:71
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 71-20-01-900-801	PROC. REF: AMM 71-20-01-900-801							
71-20-01-900-801-04	REMOVAL / INSTALLATION OF THE ENGINE 1 AND 3 MOUNTS - ENGINE 3 AFT MOUNT							Component ATA:71
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 71-20-01-900-801	PROC. REF: AMM 71-20-01-900-801							
71-20-02-250-801-01	SPECIAL DETAILED INSPECTION (EDDY CURRENT) OF THE ENGINE 1 AND 3 FRONT MOUNTS - ENGINE 1 FRONT MOUNT							Service ATA:71
	MOS	02-Feb-96						
	HRS	0						
WC#: 54.030	AFL	0	T:10000		10000		4931	
PROC. REF: AMM 71-20-02-250-801	PROC. REF: AMM 71-20-02-250-801							
71-20-02-250-801-01A	SPECIAL DETAILED INSPECTION (EDDY CURENT) OF THE NO. 1 ENGINE FRONT MOUNT (MANDATORY 5-40)							Service ATA:71
	MOS	02-Feb-96						MANDATORY 5-40
	HRS	0						
	AFL	0	T:10000		10000		4931	

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 71 - POWER PLANT								
PROC. REF: AMM 71-20-02-250-801	PROC. REF: AMM 71-20-02-250-801							
71-20-02-250-801-02	SPECIAL DETAILED INSPECTION (EDDY CURRENT) OF THE ENGINE 1 AND 3 FRONT MOUNTS - ENGINE 3 FRONT MOUNT							Service ATA:71
	MOS	02-Feb-96						
	HRS	0						
WC#: 54.030	AFL	0	T:10000		10000		4931	
PROC. REF: AMM 71-20-02-250-801	PROC. REF: AMM 71-20-02-250-801							
71-20-02-250-801-02A	SPECIAL DETAILED INSPECTION (EDDY CURENT) OF THE NO. 3 ENGINE FRONT MOUNT (MANDATORY 5-40)							Service ATA:71
	MOS	02-Feb-96						MANDATORY 5-40
	HRS	0						
	AFL	0	T:10000		10000		4931	
PROC. REF: AMM 71-20-02-250-801	PROC. REF: AMM 71-20-02-250-801							
71-20-02-250-802-01	SPECIAL DETAILED INSPECTION OF THE ENGINE 1 AND 3 FRONT MOUNT SHACKLES - ENGINE 1 FRONT MOUNT SHACKLE							Service ATA:71
	MOS	02-Feb-96						
	HRS	0						
WC#: 54.050	AFL	0	T:10000		10000		4931	
PROC. REF: AMM 71-20-02-250-802	PROC. REF: AMM 71-20-02-250-802							
71-20-02-250-802-02	SPECIAL DETAILED INSPECTION OF THE ENGINE 1 AND 3 FRONT MOUNT SHACKLES - ENGINE 3 FRONT MOUNT SHACKLE							Service ATA:71
	MOS	02-Feb-96						
	HRS	0						
WC#: 54.050	AFL	0	T:10000		10000		4931	
PROC. REF: AMM 71-20-02-250-802	PROC. REF: AMM 71-20-02-250-802							
71-20-07-250-801-01	SPECIAL DETAILED INSPECTION (EDDY CURRENT) OF THE ENGINE 1 AND 3 REAR MOUNTS - ENGINE 1 REAR MOUNT							Service ATA:71
	MOS	02-Feb-96						
	HRS	0						
WC#: 54.040	AFL	0	T:10000		10000		4931	
PROC. REF: AMM 71-20-07-250-801	PROC. REF: AMM 71-20-07-250-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 71 - POWER PLANT								
71-20-07-250-801-01A	SPECIAL DETAILED INSPECTION NO. 1 ENGINE REAR MOUNT (MANDATORY 5-40)							Service ATA:71
	MOS	02-Feb-96						MANDATORY 5-40
	HRS	0						
	AFL	0	T:10000		10000		4931	
PROC. REF: AMM 71-20-07-250-801	PROC. REF: AMM 71-20-07-250-801							
71-20-07-250-801-02	SPECIAL DETAILED INSPECTION (EDDY CURRENT) OF THE ENGINE 1 AND 3 REAR MOUNTS - ENGINE 3 REAR MOUNT							Service ATA:71
	MOS	02-Feb-96						
	HRS	0						
WC#: 54.040	AFL	0	T:10000		10000		4931	
PROC. REF: AMM 71-20-07-250-801	PROC. REF: AMM 71-20-07-250-801							
71-20-07-250-801-02A	SPECIAL DETAILED INSPECTION NO. 3 ENGINE REAR MOUNT (MANDATORY 5-40)							Service ATA:71
	MOS	02-Feb-96						MANDATORY 5-40
	HRS	0						
	AFL	0	T:10000		10000		4931	
PROC. REF: AMM 71-20-07-250-801	PROC. REF: AMM 71-20-07-250-801							
71-20-17-230-801-01	SPECIAL DETAILED INSPECTION OF THE ENGINE 2 FRONT VIBRATION ISOLATORS / REPLACEMENT OF RUBBER CORES - ENGINE 2 LH FRONT VIBRATION ISOLATOR (M900EZ1)							Service ATA:71
PN:LM-833-SA13	MOS	25-Nov-08						
SN:UNKNOWN	HRS	4913.6	5000 (+3%)		9913.6	10063.6	1352.7 (+150)	
WC#: 71.070	AFL	2711						
PROC. REF: AMM 71-20-17-230-801	PROC. REF: AMM 71-20-17-230-801							
71-20-17-230-801-02	SPECIAL DETAILED INSPECTION OF THE ENGINE 2 FRONT VIBRATION ISOLATORS / REPLACEMENT OF RUBBER CORES - ENGINE 2 RH FRONT VIBRATION ISOLATOR (M900EZ2)							Service ATA:71
PN:LM833SA13	MOS	14-Feb-07						
SN:UNKNOWN	HRS	4532.7	5000 (+3%)		9532.7	9682.7	971.8 (+150)	
WC#: 71.070	AFL	2482						
PROC. REF: AMM 71-20-17-230-801	PROC. REF: AMM 71-20-17-230-801							
712001	NO. 1 ENGINE FRONT UPPER SHOCK MOUNT							Component ATA:71
PN:3071070-4	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 71.075	AFL	0						

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 71 - POWER PLANT								
PROC. REF: AMM GENERIC 2PROC. REF: AMM GENERIC 2								
712002	NO. 1 ENGINE FRONT LOWER SHOCK MOUNT							Component ATA:71
PN:3071070-4	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 71.075	AFL	0						
PROC. REF: AMM GENERIC 2PROC. REF: AMM GENERIC 2								
712003	NO. 2 ENGINE LH FRONT SHOCK MOUNT							Component ATA:71
PN:LM-833-SA13	MOS/MSC	25-Nov-08	O/C	TSN 0				
SN:UNKNOWN	HRS	4913.6		TSN 0				
WC#: 71.070	AFL	2711		TSN 0				
PROC. REF: AMM GENERIC 2PROC. REF: AMM GENERIC 2								
712004	NO. 2 ENGINE RH FRONT SHOCK MOUNT							Component ATA:71
PN:LM833SA13	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 71.070	AFL	0						
PROC. REF: AMM GENERIC 2PROC. REF: AMM GENERIC 2								
712005	NO. 3 ENGINE FRONT UPPER SHOCK MOUNT							Component ATA:71
PN:3071070-4	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 71.080	AFL	0						
PROC. REF: AMM GENERIC 2PROC. REF: AMM GENERIC 2								
712006	NO. 3 ENGINE FRONT LOWER SHOCK MOUNT							Component ATA:71
PN:3071070-4	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 71.080	AFL	0						
PROC. REF: AMM GENERIC 2PROC. REF: AMM GENERIC 2								
712251	NO. 2 ENGINE HOIST							Component ATA:71
PN:4219-1	MOS/MSC	02-Feb-96	O/C					
SN:272	HRS	0		TSN 0				
WC#: 71.040	AFL	0						

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 71 - POWER PLANT								
PROC. REF: AMM GENERIC 2PROC. REF: AMM GENERIC 2								
714010 S	NO. 1 ENGINE - CHECK ELECTRICAL WIRING AND CONNECTIONS							Service ATA:71
	MOS	22-Mar-23						
	HRS	8062.6	800					
WC#: 71.030	ENC	4780						
								PKG:4
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
714010 S	NO. 2 ENGINE - CHECK ELECTRICAL WIRING AND CONNECTIONS							Service ATA:71
	MOS	29-Jul-25						
	HRS	8435.7	800					
WC#: 71.030	ENC	5020						
								PKG:4
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
714010 S	NO. 3 ENGINE - CHECK ELECTRICAL WIRING AND CONNECTIONS							Service ATA:71
	MOS	29-Jul-25						
	HRS	8362.9	800					
WC#: 71.030	ENC	4886						
								PKG:4
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
715010 S	NO. 1 ENGINE - CHECK PLUMBING LINES AND CONNECTIONS							Service ATA:71
	MOS	22-Mar-23						
	HRS	8062.6	800					
WC#: 71.040	ENC	4780						
								PKG:4
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
715010 S	NO. 2 ENGINE - CHECK PLUMBING LINES AND CONNECTIONS							Service ATA:71
	MOS	29-Jul-25						
	HRS	8435.7	800					
WC#: 71.040	ENC	5020						
								PKG:4
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 71 - POWER PLANT								
715010 S	NO. 3 ENGINE - CHECK PLUMBING LINES AND CONNECTIONS							Service ATA:71
	MOS	29-Jul-25						
	HRS	8362.9	800					
WC#: 71.040	ENC	4886						
								PKG:4
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
71EN1	NO. 1 ENGINE							Component ATA:71
PN:3075330-3	MOS/MSC	01-Jun-17	E/C					
SN:P-101280	HRS	6742.8		TSN 6449.4				
	AFL	3878						
PROC. REF: SIL F731-88, AMM 71-00-01-900-801PROC. REF: SIL F731-88, AMM 71-00-01-900-801								
71EN2	NO. 2 ENGINE							Component ATA:71
PN:3075330-3	MOS/MSC	11-Mar-20	E/C					
SN:P-101279	HRS	7541.7		TSN 7418				
	AFL	4391						
PROC. REF: SIL F731-88, AMM 71-00-05-900-801PROC. REF: SIL F731-88, AMM 71-00-05-900-801								
71EN3	NO. 3 ENGINE							Component ATA:71
PN:3075330-3	MOS/MSC	17-Nov-17	E/C					
SN:P-101282	HRS	6923.9		TSN 6727.4				
	AFL	3992						
PROC. REF: SIL F731-88, AMM 71-00-01-900-801PROC. REF: SIL F731-88, AMM 71-00-01-900-801								
ATA 72 - ENGINE								
72-00-00.10	NO. 1 ENGINE - HOT START							Service ATA:72
	MOS/MSC	31-Aug-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 72-00-00PROC. REF: LMM 72-00-00								
72-00-00.10	NO. 2 ENGINE - HOT START							Service ATA:72
	MOS/MSC	31-Jul-95	A/R					
	HRS	0						
	ENC	0						

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 72 - ENGINE								
PROC. REF: LMM 72-00-00PROC. REF: LMM 72-00-00								
72-00-00.10	NO. 3 ENGINE - HOT START							Service ATA:72
	MOS/MSC	10-Sep-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 72-00-00PROC. REF: LMM 72-00-00								
72-00-00.11	NO. 1 ENGINE - SURGE BLEED VALVE OPERATION CHECK							Service ATA:72
	MOS/MSC	31-Aug-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 72-00-00PROC. REF: LMM 72-00-00								
72-00-00.11	NO. 2 ENGINE - SURGE BLEED VALVE OPERATION CHECK							Service ATA:72
	MOS/MSC	31-Jul-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 72-00-00PROC. REF: LMM 72-00-00								
72-00-00.11	NO. 3 ENGINE - SURGE BLEED VALVE OPERATION CHECK							Service ATA:72
	MOS/MSC	10-Sep-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 72-00-00PROC. REF: LMM 72-00-00								
72-00-00.12	NO. 1 ENGINE - SURGE BLEED VALVE AND SOLENOID CONTROLLER CHECKS							Service ATA:72
	MOS/MSC	31-Aug-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 72-00-00PROC. REF: LMM 72-00-00								
72-00-00.12	NO. 2 ENGINE - SURGE BLEED VALVE AND SOLENOID CONTROLLER CHECKS							Service ATA:72
	MOS/MSC	31-Jul-95	A/R					
	HRS	0						
	ENC	0						

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 72 - ENGINE								
PROC. REF: LMM 72-00-00PROC. REF: LMM 72-00-00								
72-00-00.12	NO. 3 ENGINE - SURGE BLEED VALVE AND SOLENOID CONTROLLER CHECKS							Service ATA:72
	MOS/MSC	10-Sep-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 72-00-00PROC. REF: LMM 72-00-00								
72-00-00.13 INSP	NO. 1 ENGINE - ROUTINE PERIODIC INSPECTION							Service ATA:72
	MOS/MSC	31-Aug-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 72-00-00PROC. REF: LMM 72-00-00								
72-00-00.13 INSP	NO. 2 ENGINE - ROUTINE PERIODIC INSPECTION							Service ATA:72
	MOS/MSC	31-Jul-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 72-00-00PROC. REF: LMM 72-00-00								
72-00-00.13 INSP	NO. 3 ENGINE - ROUTINE PERIODIC INSPECTION							Service ATA:72
	MOS/MSC	10-Sep-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 72-00-00PROC. REF: LMM 72-00-00								
72-00-00.13 ITT	NO. 1 ENGINE - INTERSTAGE TURBINE TEMPERATURE (ITT) CIRCUITRY CHECKS							Service ATA:72
	MOS/MSC	31-Aug-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 72-00-00PROC. REF: LMM 72-00-00								
72-00-00.13 ITT	NO. 2 ENGINE - INTERSTAGE TURBINE TEMPERATURE (ITT) CIRCUITRY CHECKS							Service ATA:72
	MOS/MSC	31-Jul-95	A/R					
	HRS	0						
	ENC	0						

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 72 - ENGINE								
PROC. REF: LMM 72-00-00PROC. REF: LMM 72-00-00								
72-00-00.13 ITT	NO. 3 ENGINE - INTERSTAGE TURBINE TEMPERATURE (ITT) CIRCUITRY CHECKS							Service ATA:72
	MOS/MSC	10-Sep-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 72-00-00PROC. REF: LMM 72-00-00								
72-00-00.14 BINDING	NO. 1 ENGINE - ENGINE INTERNAL BINDING CHECKS							Service ATA:72
	MOS/MSC	31-Aug-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 72-00-00PROC. REF: LMM 72-00-00								
72-00-00.14 BINDING	NO. 2 ENGINE - ENGINE INTERNAL BINDING CHECKS							Service ATA:72
	MOS/MSC	31-Jul-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 72-00-00PROC. REF: LMM 72-00-00								
72-00-00.14 BINDING	NO. 3 ENGINE - ENGINE INTERNAL BINDING CHECKS							Service ATA:72
	MOS/MSC	10-Sep-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 72-00-00PROC. REF: LMM 72-00-00								
72-00-00.14 STALL	NO. 1 ENGINE - COMPRESSOR STALL							Service ATA:72
	MOS/MSC	31-Aug-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 72-00-00PROC. REF: LMM 72-00-00								
72-00-00.14 STALL	NO. 2 ENGINE - COMPRESSOR STALL							Service ATA:72
	MOS/MSC	31-Jul-95	A/R					
	HRS	0						
	ENC	0						

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 72 - ENGINE								
PROC. REF: LMM 72-00-00PROC. REF: LMM 72-00-00								
72-00-00.14 STALL	NO. 3 ENGINE - COMPRESSOR STALL							Service ATA:72
	MOS/MSC	10-Sep-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 72-00-00PROC. REF: LMM 72-00-00								
72-00-00.15 MEDRA	NO. 1 ENGINE - ENGINE PERFORMANCE EVALUATION RUN USING MANUAL ENGINE DATA REDUCTION AND ANALYSIS (MEDRA)							Service ATA:72
	MOS/MSC	31-Aug-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 72-00-00PROC. REF: LMM 72-00-00								
72-00-00.15 MEDRA	NO. 2 ENGINE - ENGINE PERFORMANCE EVALUATION RUN USING MANUAL ENGINE DATA REDUCTION AND ANALYSIS (MEDRA)							Service ATA:72
	MOS/MSC	31-Jul-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 72-00-00PROC. REF: LMM 72-00-00								
72-00-00.15 MEDRA	NO. 3 ENGINE - ENGINE PERFORMANCE EVALUATION RUN USING MANUAL ENGINE DATA REDUCTION AND ANALYSIS (MEDRA)							Service ATA:72
	MOS/MSC	10-Sep-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 72-00-00PROC. REF: LMM 72-00-00								
72-00-00.16 COMBUSTION	NO. 1 ENGINE - COMBUSTION CHAMBER PLENUM CASE PERIODIC INSPECTION							Service ATA:72
	MOS/MSC	31-Aug-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 72-00-00PROC. REF: LMM 72-00-00								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 72 - ENGINE								
72-00-00.16 COMBUSTION	NO. 2 ENGINE - COMBUSTION CHAMBER PLENUM CASE PERIODIC INSPECTION							Service ATA:72
	MOS/MSC	31-Jul-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 72-00-00PROC. REF: LMM 72-00-00								
72-00-00.16 COMBUSTION	NO. 3 ENGINE - COMBUSTION CHAMBER PLENUM CASE PERIODIC INSPECTION							Service ATA:72
	MOS/MSC	10-Sep-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 72-00-00PROC. REF: LMM 72-00-00								
72-00-00.16 P3	NO. 1 ENGINE - COMPRESSOR DISCHARGE PRESSURE (P3) LIMITER VALVE FUNCTIONAL TEST							Service ATA:72
	MOS/MSC	31-Aug-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 72-00-00PROC. REF: LMM 72-00-00								
72-00-00.16 P3	NO. 2 ENGINE - COMPRESSOR DISCHARGE PRESSURE (P3) LIMITER VALVE FUNCTIONAL TEST							Service ATA:72
	MOS/MSC	31-Jul-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 72-00-00PROC. REF: LMM 72-00-00								
72-00-00.16 P3	NO. 3 ENGINE - COMPRESSOR DISCHARGE PRESSURE (P3) LIMITER VALVE FUNCTIONAL TEST							Service ATA:72
	MOS/MSC	10-Sep-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 72-00-00PROC. REF: LMM 72-00-00								
72-00-00.17	NO. 1 ENGINE - COMPRESSOR ZONE PERIODIC INSPECTION							Service ATA:72
	MOS/MSC	31-Aug-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 72-00-00PROC. REF: LMM 72-00-00								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 72 - ENGINE								
72-00-00.17	NO. 2 ENGINE - COMPRESSOR ZONE PERIODIC INSPECTION							Service ATA:72
	MOS/MSC	31-Jul-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 72-00-00PROC. REF: LMM 72-00-00								
72-00-00.17	NO. 3 ENGINE - COMPRESSOR ZONE PERIODIC INSPECTION							Service ATA:72
	MOS/MSC	10-Sep-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 72-00-00PROC. REF: LMM 72-00-00								
72-00-00.19	NO. 1 ENGINE - COMBUSTION CHAMBER LINER BORESCOPE INSPECTION							Service ATA:72
	MOS/MSC	31-Aug-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 72-00-00PROC. REF: LMM 72-00-00								
72-00-00.19	NO. 2 ENGINE - COMBUSTION CHAMBER LINER BORESCOPE INSPECTION							Service ATA:72
	MOS/MSC	31-Jul-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 72-00-00PROC. REF: LMM 72-00-00								
72-00-00.19	NO. 3 ENGINE - COMBUSTION CHAMBER LINER BORESCOPE INSPECTION							Service ATA:72
	MOS/MSC	10-Sep-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 72-00-00PROC. REF: LMM 72-00-00								
72-00-00.2	NO. 1 ENGINE - NO N2 INDICATION							Service ATA:72
	MOS/MSC	31-Aug-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 72-00-00PROC. REF: LMM 72-00-00								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 72 - ENGINE								
72-00-00.2	NO. 2 ENGINE - NO N2 INDICATION							Service ATA:72
	MOS/MSC	31-Jul-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 72-00-00PROC. REF: LMM 72-00-00								
72-00-00.2	NO. 3 ENGINE - NO N2 INDICATION							Service ATA:72
	MOS/MSC	10-Sep-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 72-00-00PROC. REF: LMM 72-00-00								
72-00-00.5	NO. 1 ENGINE - NO OR LOW FUEL FLOW							Service ATA:72
	MOS/MSC	31-Aug-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 72-00-00PROC. REF: LMM 72-00-00								
72-00-00.5	NO. 2 ENGINE - NO OR LOW FUEL FLOW							Service ATA:72
	MOS/MSC	31-Jul-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 72-00-00PROC. REF: LMM 72-00-00								
72-00-00.5	NO. 3 ENGINE - NO OR LOW FUEL FLOW							Service ATA:72
	MOS/MSC	10-Sep-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 72-00-00PROC. REF: LMM 72-00-00								
72-00-00.6B	NO. 1 ENGINE - N1 TRANSDUCER CIRCUIT CHECK							Service ATA:72
	MOS/MSC	31-Aug-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 72-00-00PROC. REF: LMM 72-00-00								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 72 - ENGINE								
72-00-00.6B	NO. 2 ENGINE - N1 TRANSDUCER CIRCUIT CHECK							Service ATA:72
	MOS/MSC	31-Jul-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 72-00-00PROC. REF: LMM 72-00-00								
72-00-00.6B	NO. 3 ENGINE - N1 TRANSDUCER CIRCUIT CHECK							Service ATA:72
	MOS/MSC	10-Sep-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 72-00-00PROC. REF: LMM 72-00-00								
72-00-00.6C	NO. 1 ENGINE - N2 TRANSDUCER CIRCUIT CHECK							Service ATA:72
	MOS/MSC	31-Aug-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 72-00-00PROC. REF: LMM 72-00-00								
72-00-00.6C	NO. 2 ENGINE - N2 TRANSDUCER CIRCUIT CHECK							Service ATA:72
	MOS/MSC	31-Jul-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 72-00-00PROC. REF: LMM 72-00-00								
72-00-00.6C	NO. 3 ENGINE - N2 TRANSDUCER CIRCUIT CHECK							Service ATA:72
	MOS/MSC	10-Sep-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 72-00-00PROC. REF: LMM 72-00-00								
72-00-00.6D	NO. 1 ENGINE - INLET TEMPERATURE (T2) SENSOR CIRCUIT CHECK							Service ATA:72
	MOS/MSC	31-Aug-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 72-00-00PROC. REF: LMM 72-00-00								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 72 - ENGINE								
72-00-00.6D	NO. 2 ENGINE - INLET TEMPERATURE (T2) SENSOR CIRCUIT CHECK							Service ATA:72
	MOS/MSC	31-Jul-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 72-00-00PROC. REF: LMM 72-00-00								
72-00-00.6D	NO. 3 ENGINE - INLET TEMPERATURE (T2) SENSOR CIRCUIT CHECK							Service ATA:72
	MOS/MSC	10-Sep-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 72-00-00PROC. REF: LMM 72-00-00								
72-00-00.6H	NO. 1 ENGINE - SURGE CONTROL VALVE SOLENOID CIRCUIT CHECK							Service ATA:72
	MOS/MSC	31-Aug-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 72-00-00PROC. REF: LMM 72-00-00								
72-00-00.6H	NO. 2 ENGINE - SURGE CONTROL VALVE SOLENOID CIRCUIT CHECK							Service ATA:72
	MOS/MSC	31-Jul-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 72-00-00PROC. REF: LMM 72-00-00								
72-00-00.6H	NO. 3 ENGINE - SURGE CONTROL VALVE SOLENOID CIRCUIT CHECK							Service ATA:72
	MOS/MSC	10-Sep-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 72-00-00PROC. REF: LMM 72-00-00								
72-00-00.7	NO. 1 ENGINE - FUEL LEAKAGE CHECKS							Service ATA:72
	MOS/MSC	31-Aug-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 72-00-00PROC. REF: LMM 72-00-00								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 72 - ENGINE								
72-00-00.7	NO. 2 ENGINE - FUEL LEAKAGE CHECKS							Service ATA:72
	MOS/MSC	31-Jul-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 72-00-00PROC. REF: LMM 72-00-00								
72-00-00.7	NO. 3 ENGINE - FUEL LEAKAGE CHECKS							Service ATA:72
	MOS/MSC	10-Sep-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 72-00-00PROC. REF: LMM 72-00-00								
72-00-00.8	NO. 1 ENGINE - NO N1 INDICATION							Service ATA:72
	MOS/MSC	31-Aug-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 72-00-00PROC. REF: LMM 72-00-00								
72-00-00.8	NO. 2 ENGINE - NO N1 INDICATION							Service ATA:72
	MOS/MSC	31-Jul-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 72-00-00PROC. REF: LMM 72-00-00								
72-00-00.8	NO. 3 ENGINE - NO N1 INDICATION							Service ATA:72
	MOS/MSC	10-Sep-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 72-00-00PROC. REF: LMM 72-00-00								
72-00-00.9	NO. 1 ENGINE - HUNG START (NO OR SLOW ACCELERATION)							Service ATA:72
	MOS/MSC	31-Aug-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 72-00-00PROC. REF: LMM 72-00-00								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 72 - ENGINE								
72-00-00.9	NO. 2 ENGINE - HUNG START (NO OR SLOW ACCELERATION)							Service ATA:72
	MOS/MSC	31-Jul-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 72-00-00PROC. REF: LMM 72-00-00								
72-00-00.9	NO. 3 ENGINE - HUNG START (NO OR SLOW ACCELERATION)							Service ATA:72
	MOS/MSC	10-Sep-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 72-00-00PROC. REF: LMM 72-00-00								
72-20-01.4A	NO. 1 ENGINE - REPAIR OF DAMAGED ABRADABLE MATERIAL							Service ATA:72
	MOS/MSC	31-Aug-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 72-20-01PROC. REF: LMM 72-20-01								
72-20-01.4A	NO. 2 ENGINE - REPAIR OF DAMAGED ABRADABLE MATERIAL							Service ATA:72
	MOS/MSC	31-Jul-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 72-20-01PROC. REF: LMM 72-20-01								
72-20-01.4A	NO. 3 ENGINE - REPAIR OF DAMAGED ABRADABLE MATERIAL							Service ATA:72
	MOS/MSC	10-Sep-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 72-20-01PROC. REF: LMM 72-20-01								
72-30-04.2	NO. 1 ENGINE - LOW PRESSURE FIRST STAGE COMPRESSOR ROTOR ASSEMBLY INSPECTION							Service ATA:72
	MOS/MSC	31-Aug-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 72-30-04PROC. REF: LMM 72-30-04								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 72 - ENGINE								
72-30-04.2	NO. 2 ENGINE - LOW PRESSURE FIRST STAGE COMPRESSOR ROTOR ASSEMBLY INSPECTION							Service ATA:72
	MOS/MSC	31-Jul-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 72-30-04	PROC. REF: LMM 72-30-04							
72-30-04.2	NO. 3 ENGINE - LOW PRESSURE FIRST STAGE COMPRESSOR ROTOR ASSEMBLY INSPECTION							Service ATA:72
	MOS/MSC	10-Sep-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 72-30-04	PROC. REF: LMM 72-30-04							
72-30-04.4	NO. 1 ENGINE - REPAIR OF LOW PRESSURE FIRST STAGE COMPRESSOR ROTOR ASSEMBLY							Service ATA:72
	MOS/MSC	31-Aug-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 72-30-04	PROC. REF: LMM 72-30-04							
72-30-04.4	NO. 2 ENGINE - REPAIR OF LOW PRESSURE FIRST STAGE COMPRESSOR ROTOR ASSEMBLY							Service ATA:72
	MOS/MSC	31-Jul-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 72-30-04	PROC. REF: LMM 72-30-04							
72-30-04.4	NO. 3 ENGINE - REPAIR OF LOW PRESSURE FIRST STAGE COMPRESSOR ROTOR ASSEMBLY							Service ATA:72
	MOS/MSC	10-Sep-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 72-30-04	PROC. REF: LMM 72-30-04							
72-40-01.1	NO. 1 ENGINE - PLENUM CASE DRAIN VALVE AND HP BLEED AIR PORT COVER							Component ATA:72
PN:PN	MOS/MSC	31-Aug-95	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	ENC	0		TSN 0				
PROC. REF: LMM 72-40-01	PROC. REF: LMM 72-40-01							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 72 - ENGINE								
72-40-01.1	NO. 2 ENGINE - PLENUM CASE DRAIN VALVE AND HP BLEED AIR PORT COVER							Component ATA:72
PN:PN	MOS/MSC	31-Jul-95	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	ENC	0		TSN 0				
PROC. REF: LMM 72-40-01	PROC. REF: LMM 72-40-01							
72-40-01.1	NO. 3 ENGINE - PLENUM CASE DRAIN VALVE AND HP BLEED AIR PORT COVER							Component ATA:72
PN:PN	MOS/MSC	10-Sep-95	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	ENC	0		TSN 0				
PROC. REF: LMM 72-40-01	PROC. REF: LMM 72-40-01							
72-40-01.2	NO. 1 ENGINE - PLENUM CASE DRAIN VALVE AND HP BLEED AIR PORT COVER TEST							Service ATA:72
	MOS/MSC	31-Aug-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 72-40-01	PROC. REF: LMM 72-40-01							
72-40-01.2	NO. 2 ENGINE - PLENUM CASE DRAIN VALVE AND HP BLEED AIR PORT COVER TEST							Service ATA:72
	MOS/MSC	31-Jul-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 72-40-01	PROC. REF: LMM 72-40-01							
72-40-01.2	NO. 3 ENGINE - PLENUM CASE DRAIN VALVE AND HP BLEED AIR PORT COVER TEST							Service ATA:72
	MOS/MSC	10-Sep-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 72-40-01	PROC. REF: LMM 72-40-01							
72-40-02.1	NO. 1 ENGINE - COMBUSTION CHAMBER LINER							Component ATA:72
PN:PN	MOS/MSC	31-Aug-95	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	ENC	0		TSN 0				
PROC. REF: LMM 72-40-02	PROC. REF: LMM 72-40-02							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 72 - ENGINE								
72-40-02.1	NO. 2 ENGINE - COMBUSTION CHAMBER LINER							Component ATA:72
PN:PN	MOS/MSC	31-Jul-95	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	ENC	0		TSN 0				
PROC. REF: LMM 72-40-02	PROC. REF: LMM 72-40-02							
72-40-02.1	NO. 3 ENGINE - COMBUSTION CHAMBER LINER							Component ATA:72
PN:PN	MOS/MSC	10-Sep-95	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	ENC	0		TSN 0				
PROC. REF: LMM 72-40-02	PROC. REF: LMM 72-40-02							
72-40-02.2	NO. 1 ENGINE - COMBUSTION CHAMBER LINER INSPECTION/CHECK							Service ATA:72
	MOS/MSC	31-Aug-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 72-40-02	PROC. REF: LMM 72-40-02							
72-40-02.2	NO. 2 ENGINE - COMBUSTION CHAMBER LINER INSPECTION/CHECK							Service ATA:72
	MOS/MSC	31-Jul-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 72-40-02	PROC. REF: LMM 72-40-02							
72-40-02.2	NO. 3 ENGINE - COMBUSTION CHAMBER LINER INSPECTION/CHECK							Service ATA:72
	MOS/MSC	10-Sep-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 72-40-02	PROC. REF: LMM 72-40-02							
72-40-03.1	NO. 1 ENGINE - OUTER TRANSITION LINER							Component ATA:72
PN:PN	MOS/MSC	31-Aug-95	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	ENC	0		TSN 0				
PROC. REF: LMM 72-40-03	PROC. REF: LMM 72-40-03							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 72 - ENGINE								
72-40-03.1	NO. 2 ENGINE - OUTER TRANSITION LINER							Component ATA:72
PN:PN	MOS/MSC	31-Jul-95	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	ENC	0		TSN 0				
PROC. REF: LMM 72-40-03	PROC. REF: LMM 72-40-03							
72-40-03.1	NO. 3 ENGINE - OUTER TRANSITION LINER							Component ATA:72
PN:PN	MOS/MSC	10-Sep-95	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	ENC	0		TSN 0				
PROC. REF: LMM 72-40-03	PROC. REF: LMM 72-40-03							
72-40-03.2	NO. 1 ENGINE - OUTER TRANSITION LINER INSPECTION/CHECK							Service ATA:72
	MOS/MSC	31-Aug-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 72-40-03	PROC. REF: LMM 72-40-03							
72-40-03.2	NO. 2 ENGINE - OUTER TRANSITION LINER INSPECTION/CHECK							Service ATA:72
	MOS/MSC	31-Jul-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 72-40-03	PROC. REF: LMM 72-40-03							
72-40-03.2	NO. 3 ENGINE - OUTER TRANSITION LINER INSPECTION/CHECK							Service ATA:72
	MOS/MSC	10-Sep-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 72-40-03	PROC. REF: LMM 72-40-03							
720007	NO. 1 ENGINE - SPECIAL INSPECTION - HP IMPELLER BORESCOPE INSPECTION							Service ATA:72
	MOS/MSC	31-Aug-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 72-00-00	PROC. REF: LMM 72-00-00							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 72 - ENGINE								
720007	NO. 2 ENGINE - SPECIAL INSPECTION - HP IMPELLER BORESCOPE INSPECTION							Service ATA:72
	MOS/MSC	31-Jul-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 72-00-00	PROC. REF: LMM 72-00-00							
720007	NO. 3 ENGINE - SPECIAL INSPECTION - HP IMPELLER BORESCOPE INSPECTION							Service ATA:72
	MOS/MSC	10-Sep-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 72-00-00	PROC. REF: LMM 72-00-00							
720120	NO. 1 ENGINE - MAJOR PERIODIC INSPECTION (MPI)							Service ATA:72
	MOS	09-May-17						
	HRS	6449.2	2500 (+100)		(8949.2) 9238.7	9049.2	677.8 (+100)	
WC#: 71.010	ENC	3738						
PROC. REF: LMM 72-00-00	PROC. REF: LMM 72-00-00							
720120	NO. 2 ENGINE - MAJOR PERIODIC INSPECTION (MPI)							Service ATA:72
	MOS	21-Nov-17						
	HRS	6811.3	2500 (+100)	Adj -55.2	(9256.1) 9379.8	9356.1	818.9 (+100)	
WC#: 71.010	ENC	3951						
PROC. REF: LMM 72-00-00	PROC. REF: LMM 72-00-00							
720120	NO. 3 ENGINE - MAJOR PERIODIC INSPECTION (MPI)							Service ATA:72
	MOS	06-Nov-17						
	HRS	6727.4	2500 (+100)	Adj -87.1	(9140.3) 9336.8	9240.3	775.9 (+100)	
WC#: 71.010	ENC	3810						
PROC. REF: LMM 72-00-00	PROC. REF: LMM 72-00-00							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 72 - ENGINE								
720130 S	NO. 1 ENGINE - INSPECT FAN ROTOR ASSEMBLY BLADES							Service ATA:72
	MOS	22-Mar-23						
	HRS	8062.6	800					
WC#: 71.020	ENC	4780						
								PKG:4
PROC. REF: LMM 72-00-00PROC. REF: LMM 72-00-00								
720130 S	NO. 2 ENGINE - INSPECT FAN ROTOR ASSEMBLY BLADES							Service ATA:72
	MOS	29-Jul-25						
	HRS	8435.7	800					
WC#: 71.020	ENC	5020						
								PKG:4
PROC. REF: LMM 72-00-00PROC. REF: LMM 72-00-00								
720130 S	NO. 3 ENGINE - INSPECT FAN ROTOR ASSEMBLY BLADES							Service ATA:72
	MOS	29-Jul-25						
	HRS	8362.9	800					
WC#: 71.020	ENC	4886						
								PKG:4
PROC. REF: LMM 72-00-00PROC. REF: LMM 72-00-00								
721001	NO. 1 ENGINE - PRESERVATION OF ENGINE							Service ATA:72
	MOS/MSC	31-Aug-95	O/C					
	HRS	0						
WC#: 72.001	ENC	0						
PROC. REF: LMM 72-00-00PROC. REF: LMM 72-00-00								
721001	NO. 2 ENGINE - PRESERVATION OF ENGINE							Service ATA:72
	MOS/MSC	31-Jul-95	O/C					
	HRS	0						
WC#: 72.001	ENC	0						
PROC. REF: LMM 72-00-00PROC. REF: LMM 72-00-00								
721001	NO. 3 ENGINE - PRESERVATION OF ENGINE							Service ATA:72
	MOS/MSC	10-Sep-95	O/C					
	HRS	0						
WC#: 72.001	ENC	0						

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 72 - ENGINE								
PROC. REF: LMM 72-00-00PROC. REF: LMM 72-00-00								
721002	NO. 1 ENGINE - PERFORM ENGINE PRESERVATION CHECK							Service ATA:72
	MOS/MSC	31-Aug-95	O/C					
	HRS	0						
WC#: 72.001	ENC	0						
PROC. REF: LMM 72-00-00PROC. REF: LMM 72-00-00								
721002	NO. 2 ENGINE - PERFORM ENGINE PRESERVATION CHECK							Service ATA:72
	MOS/MSC	31-Jul-95	O/C					
	HRS	0						
WC#: 72.001	ENC	0						
PROC. REF: LMM 72-00-00PROC. REF: LMM 72-00-00								
721002	NO. 3 ENGINE - PERFORM ENGINE PRESERVATION CHECK							Service ATA:72
	MOS/MSC	10-Sep-95	O/C					
	HRS	0						
WC#: 72.001	ENC	0						
PROC. REF: LMM 72-00-00PROC. REF: LMM 72-00-00								
721003	NO. 1 ENGINE - DE-PRESERVATION OF ENGINE							Service ATA:72
	MOS/MSC	31-Aug-95	O/C					
	HRS	0						
WC#: 72.001	ENC	0						
PROC. REF: LMM 72-00-00PROC. REF: LMM 72-00-00								
721003	NO. 2 ENGINE - DE-PRESERVATION OF ENGINE							Service ATA:72
	MOS/MSC	31-Jul-95	O/C					
	HRS	0						
WC#: 72.001	ENC	0						
PROC. REF: LMM 72-00-00PROC. REF: LMM 72-00-00								
721003	NO. 3 ENGINE - DE-PRESERVATION OF ENGINE							Service ATA:72
	MOS/MSC	10-Sep-95	O/C					
	HRS	0						
WC#: 72.001	ENC	0						

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 72 - ENGINE								
PROC. REF: LMM 72-00-00PROC. REF: LMM 72-00-00								
723110	NO. 1 ENGINE - COMPRESSOR ZONE INSPECTION (CZI)							Service ATA:72
	MOS	02-Mar-06						
	HRS	4112	5000 (+200)		(9112) 9401.5	9312	840.6 (+200)	
WC#: 72.010	ENC	2260						
PROC. REF: LMM 72-00-00PROC. REF: LMM 72-00-00								
723110	NO. 2 ENGINE - COMPRESSOR ZONE INSPECTION (CZI)							Service ATA:72
	MOS	24-Feb-06						
	HRS	4256.1	5000 (+200)		(9256.1) 9379.8	9456.1	818.9 (+200)	
WC#: 72.010	ENC	2337						
PROC. REF: LMM 72-00-00PROC. REF: LMM 72-00-00								
723110	NO. 3 ENGINE - COMPRESSOR ZONE INSPECTION (CZI)							Service ATA:72
	MOS	23-Feb-04						
	HRS	3545.2	5000 (+200)		(8545.2) 8741.7	8745.2	180.8 (+200)	
WC#: 72.010	ENC	1830						
PROC. REF: LMM 72-00-00PROC. REF: LMM 72-00-00								
724110	NO. 1 ENGINE - COMBUSTION CHAMBER PLENUM CASE							Component ATA:72
PN:3072443-5	MOS/MSC	07-Nov-00	O/C					
SN:6-22151-2208	HRS	2070		TSN 6677				
WC#: 72.020	ENC	1090		TSN 5172				
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
724110	NO. 2 ENGINE - COMBUSTION CHAMBER PLENUM CASE							Component ATA:72
PN:3072443-5	MOS/MSC	31-Jul-95	O/C					
SN:5-22151-3536	HRS	0		TSN 0				
WC#: 72.020	ENC	0		TSN 0				
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 72 - ENGINE								
724110	NO. 3 ENGINE - COMBUSTION CHAMBER PLENUM CASE							Component ATA:72
PN:3072443-5	MOS/MSC	10-Sep-95	O/C					
SN:5-22151-3544	HRS	0		TSN 0				
WC#: 72.020	ENC	0		TSN 0				
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
724120	NO. 1 ENGINE - INSPECT COMBUSTION CHAMBER PLENUM CASE							Service ATA:72
PN:3072443-5	MOS	09-May-17						
SN:6-22151-2208	HRS	6449.2	2500 (+100)		(8949.2) 9238.7	9049.2	677.8 (+100)	
	ENC	3738						
PROC. REF: LMM 72-40-04PROC. REF: LMM 72-40-04								
724120	NO. 2 ENGINE - INSPECT COMBUSTION CHAMBER PLENUM CASE							Service ATA:72
PN:3072443-5	MOS	21-Nov-17						
SN:5-22151-3536	HRS	6811.3	2500 (+100)		(9311.3) 9435	9411.3	874.1 (+100)	
	ENC	3951						
PROC. REF: LMM 72-40-04PROC. REF: LMM 72-40-04								
724120	NO. 3 ENGINE - INSPECT COMBUSTION CHAMBER PLENUM CASE							Service ATA:72
PN:3072443-5	MOS	06-Nov-17						
SN:5-22151-3544	HRS	6727.4	2500 (+100)		(9227.4) 9423.9	9327.4	863 (+100)	
	ENC	3810						
PROC. REF: LMM 72-40-04PROC. REF: LMM 72-40-04								
725010	NO. 1 ENGINE - STAGE 1 LOW PRESSURE TURBINE DISC							Component ATA:72
PN:70080021-2	MOS	09-May-17		TSN 0				LIFE LIMIT
SN:15-156103-00421	HRS	6449.2		TSN 0				
WC#: 72.040	ENC	3738	10000	TSN 0	(13738) 13877		8808	
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 72 - ENGINE								
725010	NO. 2 ENGINE - STAGE 1 LOW PRESSURE TURBINE DISC							Component ATA:72
PN:70080020-2	MOS	21-Nov-17		TSN 0				LIFE LIMIT
SN:15-156103-00626	HRS	6811.3		TSN 0				
WC#: 72.040	ENC	3951	10000	TSN 0	(13951) 13999		8930	
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
725010	NO. 3 ENGINE - STAGE 1 LOW PRESSURE TURBINE DISC							Component ATA:72
PN:70080021-2	MOS	30-Mar-15		TSN 0				LIFE LIMIT
SN:13-156103-00135	HRS	5851.8		TSN 0				
WC#: 72.040	ENC	3298	10000	TSN 0	(13298) 13480		8411	
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
725020	NO. 1 ENGINE - STAGE 2 LOW PRESSURE TURBINE DISC							Component ATA:72
PN:3075426-5	MOS	09-May-17						LIFE LIMIT
SN:5-03229-111	HRS	6449.2		TSN 6449.2				
WC#: 72.050	ENC	3738	10000	TSN 3738	(10000) 10139		5070	
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
725020	NO. 2 ENGINE - STAGE 2 LOW PRESSURE TURBINE DISC							Component ATA:72
PN:3075425-1	MOS	31-Jul-95						LIFE LIMIT
SN:5-03229-108	HRS	0		TSN 0				
WC#: 72.050	ENC	0	10000	TSN 0	(10000) 10048		4979	
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
725020	NO. 3 ENGINE - STAGE 2 LOW PRESSURE TURBINE DISC							Component ATA:72
PN:3075425-1	MOS	10-Sep-95						LIFE LIMIT
SN:5-03229-117	HRS	0		TSN 0				
WC#: 72.050	ENC	0	10000	TSN 0	(10000) 10182		5113	
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 72 - ENGINE								
725030	NO. 1 ENGINE - STAGE 3 LOW PRESSURE TURBINE DISC							Component ATA:72
PN:3075437-7	MOS	09-May-17						LIFE LIMIT
SN:5-12172-160	HRS	6449.2		TSN 6449.2				
WC#: 72.060	ENC	3738	10000	TSN 3738	(10000) 10139		5070	
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
725030	NO. 2 ENGINE - STAGE 3 LOW PRESSURE TURBINE DISC							Component ATA:72
PN:3075436-1	MOS	31-Jul-95						LIFE LIMIT
SN:5-12172-169	HRS	0		TSN 0				
WC#: 72.060	ENC	0	10000	TSN 0	(10000) 10048		4979	
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
725030	NO. 3 ENGINE - STAGE 3 LOW PRESSURE TURBINE DISC							Component ATA:72
PN:3075436-1	MOS	10-Sep-95						LIFE LIMIT
SN:5-12172-153	HRS	0		TSN 0				
WC#: 72.060	ENC	0	10000	TSN 0	(10000) 10182		5113	
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
725040	NO. 1 ENGINE - HIGH PRESSURE TURBINE DISC							Component ATA:72
PN:3075227-2	MOS	09-May-17						LIFE LIMIT
SN:5-12172-0187	HRS	6449.2		TSN 6449.2				
WC#: 72.070	ENC	3738	10000	TSN 3738	(10000) 10139		5070	
PROC. REF: LMM 72-50-06PROC. REF: LMM 72-50-06								
725040	NO. 2 ENGINE - HIGH PRESSURE TURBINE DISC							Component ATA:72
PN:3075227-2	MOS	31-Jul-95						LIFE LIMIT
SN:4-12172-0776	HRS	0		TSN 0				
WC#: 72.070	ENC	0	10000	TSN 0	(10000) 10048		4979	
PROC. REF: LMM 72-50-06PROC. REF: LMM 72-50-06								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 72 - ENGINE								
725040	NO. 3 ENGINE - HIGH PRESSURE TURBINE DISC							Component ATA:72
PN:3075227-2	MOS	10-Sep-95						LIFE LIMIT
SN:3-12172-1233	HRS	0		TSN 0				
WC#: 72.070	ENC	0	10000	TSN 0	(10000) 10182		5113	
PROC. REF: LMM 72-50-06PROC. REF: LMM 72-50-06								
725050	NO. 1 ENGINE - FAN DISC							Component ATA:72
PN:3074621-4	MOS	31-Aug-95						LIFE LIMIT
SN:4-12172-1024	HRS	0		TSN 0				
WC#: 72.080	ENC	0	10000	TSN 0	(10000) 10139		5070	
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
725050	NO. 2 ENGINE - FAN DISC							Component ATA:72
PN:3074621-4	MOS	31-Jul-95						LIFE LIMIT
SN:4-12172-989	HRS	0		TSN 0				
WC#: 72.080	ENC	0	10000	TSN 0	(10000) 10048		4979	
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
725050	NO. 3 ENGINE - FAN DISC							Component ATA:72
PN:3074621-4	MOS	10-Sep-95						LIFE LIMIT
SN:4-03229-2472	HRS	0		TSN 0				
WC#: 72.080	ENC	0	10000	TSN 0	(10000) 10182		5113	
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
725060	NO. 1 ENGINE - STAGE 1 LOW PRESSURE COMPRESSOR DISC							Component ATA:72
PN:3072395-2	MOS	31-Aug-95						LIFE LIMIT
SN:5-03160-117	HRS	0		TSN 0				
WC#: 72.090	ENC	0	10000	TSN 0	(10000) 10139		5070	
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 72 - ENGINE								
725060	NO. 2 ENGINE - STAGE 1 LOW PRESSURE COMPRESSOR DISC							Component ATA:72
PN:3072395-2	MOS	31-Jul-95						LIFE LIMIT
SN:5-03160-123	HRS	0		TSN 0				
WC#: 72.090	ENC	0	10000	TSN 0	(10000) 10048		4979	
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
725060	NO. 3 ENGINE - STAGE 1 LOW PRESSURE COMPRESSOR DISC							Component ATA:72
PN:3072395-2	MOS	10-Sep-95						LIFE LIMIT
SN:5-03160-119	HRS	0		TSN 0				
WC#: 72.090	ENC	0	10000	TSN 0	(10000) 10182		5113	
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
725070	NO. 1 ENGINE - STAGE 2 LOW PRESSURE COMPRESSOR DISC							Component ATA:72
PN:3072396-3	MOS	31-Aug-95						LIFE LIMIT
SN:4-03160-2452	HRS	0		TSN 0				
WC#: 72.100	ENC	0	10000	TSN 0	(10000) 10139		5070	
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
725070	NO. 2 ENGINE - STAGE 2 LOW PRESSURE COMPRESSOR DISC							Component ATA:72
PN:3072396-3	MOS	31-Jul-95						LIFE LIMIT
SN:4-03160-3246	HRS	0		TSN 0				
WC#: 72.100	ENC	0	10000	TSN 0	(10000) 10048		4979	
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
725070	NO. 3 ENGINE - STAGE 2 LOW PRESSURE COMPRESSOR DISC							Component ATA:72
PN:3072396-3	MOS	10-Sep-95						LIFE LIMIT
SN:4-03160-2455	HRS	0		TSN 0				
WC#: 72.100	ENC	0	10000	TSN 0	(10000) 10182		5113	
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 72 - ENGINE								
725080	NO. 1 ENGINE - STAGE 3 LOW PRESSURE COMPRESSOR DISC							Component ATA:72
PN:3072397-3	MOS	31-Aug-95						LIFE LIMIT
SN:4-12172-1261	HRS	0		TSN 0				
WC#: 72.110	ENC	0	10000	TSN 0	(10000) 10139		5070	
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
725080	NO. 2 ENGINE - STAGE 3 LOW PRESSURE COMPRESSOR DISC							Component ATA:72
PN:3072397-3	MOS	31-Jul-95						LIFE LIMIT
SN:4-12172-1263	HRS	0		TSN 0				
WC#: 72.110	ENC	0	10000	TSN 0	(10000) 10048		4979	
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
725080	NO. 3 ENGINE - STAGE 3 LOW PRESSURE COMPRESSOR DISC							Component ATA:72
PN:3072397-3	MOS	10-Sep-95						LIFE LIMIT
SN:4-03229-2829	HRS	0		TSN 0				
WC#: 72.110	ENC	0	10000	TSN 0	(10000) 10182		5113	
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
725090	NO. 1 ENGINE - STAGE 4 LOW PRESSURE COMPRESSOR DISC							Component ATA:72
PN:3075326-3	MOS	31-Aug-95						LIFE LIMIT
SN:5-03501-1534	HRS	0		TSN 0				
WC#: 72.120	ENC	0	20000	TSN 0	(20000) 20139		15070	
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
725090	NO. 2 ENGINE - STAGE 4 LOW PRESSURE COMPRESSOR DISC							Component ATA:72
PN:3075326-3	MOS	31-Jul-95						LIFE LIMIT
SN:5-03501-1531	HRS	0		TSN 0				
WC#: 72.120	ENC	0	20000	TSN 0	(20000) 20048		14979	
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 72 - ENGINE								
725090	NO. 3 ENGINE - STAGE 4 LOW PRESSURE COMPRESSOR DISC							Component ATA:72
PN:3075326-3	MOS	10-Sep-95						LIFE LIMIT
SN:5-03501-1551	HRS	0		TSN 0				
WC#: 72.120	ENC	0	20000	TSN 0	(20000) 20182		15113	
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
725091	NO. 1 ENGINE - LOW PRESSURE COMPRESSOR TIE ROD							Component ATA:72
PN:3074744-1	MOS/MSC	07-Nov-00	O/C					
SN:991119500716	HRS	2070		TSN 0				
WC#: 72.130	ENC	1090		TSN 0				
PROC. REF: LMM 72-30-10PROC. REF: LMM 72-30-10								
725091	NO. 2 ENGINE - LOW PRESSURE COMPRESSOR TIE ROD							Component ATA:72
PN:3074744-1	MOS/MSC	21-Nov-17	O/C					
SN:991119500700	HRS	6811.3		TSN 4741				
WC#: 72.130	ENC	3951		TSN 5861				
PROC. REF: LMM 72-30-10PROC. REF: LMM 72-30-10								
725091	NO. 3 ENGINE - LOW PRESSURE COMPRESSOR TIE ROD							Component ATA:72
PN:3074744-1	MOS/MSC	11-Jan-06	O/C					
SN:961119500124	HRS	4140.3		TSO 0				
WC#: 72.130	ENC	2255		TSO 0				
PROC. REF: LMM 72-30-10PROC. REF: LMM 72-30-10								
725110	NO. 1 ENGINE - HIGH PRESSURE COMPRESSOR IMPELLER							Component ATA:72
PN:3073398-2	MOS	31-Aug-95						LIFE LIMIT
SN:5-23315-175	HRS	0		TSN 0				
WC#: 72.140	ENC	0	10000	TSN 0	(10000) 10139		5070	
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 72 - ENGINE								
725110	NO. 2 ENGINE - HIGH PRESSURE COMPRESSOR IMPELLER							Component ATA:72
PN:3073398-2	MOS	31-Jul-95						LIFE LIMIT
SN:4-23315-1369	HRS	0		TSN 0				
WC#: 72.140	ENC	0	10000	TSN 0	(10000) 10048		4979	
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
725110	NO. 3 ENGINE - HIGH PRESSURE COMPRESSOR IMPELLER							Component ATA:72
PN:3073398-2	MOS	10-Sep-95						LIFE LIMIT
SN:4-23315-1297	HRS	0		TSN 0				
WC#: 72.140	ENC	0	10000	TSN 0	(10000) 10182		5113	
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
725120	NO. 1 ENGINE - ROTATING AIR SEAL							Component ATA:72
PN:PN	MOS/MSC	31-Aug-95	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 72.260	ENC	0		TSN 0				
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
725120	NO. 2 ENGINE - ROTATING AIR SEAL							Component ATA:72
PN:PN	MOS/MSC	31-Jul-95	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 72.260	ENC	0		TSN 0				
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
725120	NO. 3 ENGINE - ROTATING AIR SEAL							Component ATA:72
PN:PN	MOS/MSC	10-Sep-95	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 72.260	ENC	0		TSN 0				
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 72 - ENGINE								
725130	NO. 1 ENGINE - HIGH PRESSURE COMPRESSOR SHOULDERED SHAFT							Component ATA:72
PN:3072545-1	MOS	31-Aug-95						LIFE LIMIT
SN:5P-13413	HRS	0		TSN 0				
WC#: 72.150	ENC	0	12000	TSN 0	(12000) 12139		7070	
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
725130	NO. 2 ENGINE - HIGH PRESSURE COMPRESSOR SHOULDERED SHAFT							Component ATA:72
PN:3072545-1	MOS	31-Jul-95						LIFE LIMIT
SN:5P-10765	HRS	0		TSN 0				
WC#: 72.150	ENC	0	12000	TSN 0	(12000) 12048		6979	
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
725130	NO. 3 ENGINE - HIGH PRESSURE COMPRESSOR SHOULDERED SHAFT							Component ATA:72
PN:3072545-1	MOS	10-Sep-95						LIFE LIMIT
SN:5P-13415	HRS	0		TSN 0				
WC#: 72.150	ENC	0	12000	TSN 0	(12000) 12182		7113	
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
725140	NO. 1 ENGINE - HIGH PRESSURE TURBINE ROTOR SEAL PLATE							Component ATA:72
PN:3075205-2	MOS	31-Aug-95						LIFE LIMIT
SN:4-03160-2941	HRS	0		TSN 0				
WC#: 72.160	ENC	0	30000	TSN 0	(30000) 30139		25070	
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
725140	NO. 2 ENGINE - HIGH PRESSURE TURBINE ROTOR SEAL PLATE							Component ATA:72
PN:3075205-2	MOS	31-Jul-95						LIFE LIMIT
SN:4-03160-2293	HRS	0		TSN 0				
WC#: 72.160	ENC	0	30000	TSN 0	(30000) 30048		24979	
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 72 - ENGINE								
725140	NO. 3 ENGINE - HIGH PRESSURE TURBINE ROTOR SEAL PLATE							Component ATA:72
PN:3075205-2	MOS	10-Sep-95						LIFE LIMIT
SN:4-03160-2951	HRS	0		TSN 0				
WC#: 72.160	ENC	0	30000	TSN 0	(30000) 30182		25113	
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
725150	NO. 1 ENGINE - FAN DRIVE SHAFT							Component ATA:72
PN:3074641-3	MOS/MSC	31-Aug-95	O/C					
SN:5P-5489	HRS	0		TSN 0				
WC#: 72.170	ENC	0		TSN 0				
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
725150	NO. 2 ENGINE - FAN DRIVE SHAFT							Component ATA:72
PN:3074641-3	MOS/MSC	31-Jul-95	O/C					
SN:5P-5485	HRS	0		TSN 0				
WC#: 72.170	ENC	0		TSN 0				
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
725150	NO. 3 ENGINE - FAN DRIVE SHAFT							Component ATA:72
PN:3074641-3	MOS/MSC	10-Sep-95	O/C					
SN:5P-7858	HRS	0		TSN 0				
WC#: 72.170	ENC	0		TSN 0				
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
725160	NO. 1 ENGINE - TURBINE INTERSTAGE TRANSITION DUCT							Component ATA:72
PN:3075292-4	MOS/MSC	13-Oct-17	O/C					
SN:99P03680	HRS	6610.1						
WC#: 72.180	ENC	3841						
PROC. REF: LMM 72-50-05PROC. REF: LMM 72-50-05								
725160	NO. 2 ENGINE - TURBINE INTERSTAGE TRANSITION DUCT							Component ATA:72
PN:3075292-4	MOS/MSC	10-Jan-18	O/C	TSN 0				
SN:2P1252	HRS	6855.4		TSN 0				
WC#: 72.180	ENC	3980		TSN 0				
PROC. REF: LMM 72-50-05PROC. REF: LMM 72-50-05								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 72 - ENGINE								
725160	NO. 3 ENGINE - TURBINE INTERSTAGE TRANSITION DUCT							Component ATA:72
PN:3075292-4	MOS/MSC	30-Mar-15	O/C					
SN:07P01611	HRS	5851.8						
WC#: 72.180	ENC	3298						
PROC. REF: LMM 72-50-05PROC. REF: LMM 72-50-05								
725180	NO. 1 ENGINE - STAGE 1 LOW PRESSURE TURBINE NOZZLE							Component ATA:72
PN:3077125-1	MOS/MSC	09-May-17	O/C	TSN 0				
SN:16-3300-01116	HRS	6449.2		TSN 0				
WC#: 72.190	ENC	3738		TSN 0				
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
725180	NO. 2 ENGINE - STAGE 1 LOW PRESSURE TURBINE NOZZLE							Component ATA:72
PN:3075406-8	MOS/MSC	21-Nov-17	O/C	TSN 0				
SN:16-330-05611	HRS	6811.3		TSN 0				
WC#: 72.190	ENC	3951		TSN 0				
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
725180	NO. 3 ENGINE - STAGE 1 LOW PRESSURE TURBINE NOZZLE							Component ATA:72
PN:3075406-8	MOS/MSC	20-Jul-00	O/C					
SN:5P-3903	HRS	1991		TSN 2537				
WC#: 72.190	ENC							
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
725190	NO. 1 ENGINE - LOW PRESSURE TURBINE ROTATING AIR SEAL							Component ATA:72
PN:3073765-9	MOS/MSC	31-Aug-95	O/C					
SN:4P19567	HRS	0						
WC#: 72.200	ENC	0						
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
725190	NO. 2 ENGINE - LOW PRESSURE TURBINE ROTATING AIR SEAL							Component ATA:72
PN:3073765-9	MOS/MSC	21-Nov-17	O/C					
SN:96P16120	HRS	6811.3		TSN 6337.2				
WC#: 72.200	ENC	3951		TSN 5454				
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 72 - ENGINE								
725190	NO. 3 ENGINE - LOW PRESSURE TURBINE ROTATING AIR SEAL							Component ATA:72
PN:3073765-9	MOS/MSC	10-Sep-95	O/C					
SN:5P-7948	HRS	0						
WC#: 72.200	ENC	0						
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
725191	NO. 1 ENGINE - LOW PRESSURE TURBINE ROTATING AIR SEAL SUPPORT							Component ATA:72
PN:3074052-1	MOS/MSC	31-Aug-95	O/C					
SN:5P12275	HRS	0						
WC#: 72.210	ENC	0						
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
725191	NO. 2 ENGINE - LOW PRESSURE TURBINE ROTATING AIR SEAL SUPPORT							Component ATA:72
PN:3074052-2	MOS/MSC	21-Nov-17	O/C					
SN:96P16871	HRS	6811.3		TSN 6337.2				
WC#: 72.210	ENC	3951		TSN 5454				
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
725191	NO. 3 ENGINE - LOW PRESSURE TURBINE ROTATING AIR SEAL SUPPORT							Component ATA:72
PN:3074052-1	MOS/MSC	10-Sep-95	O/C					
SN:5P-10730	HRS	0						
WC#: 72.210	ENC	0						
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
725230	NO. 1 ENGINE - FAN SPINNER							Component ATA:72
PN:3074623-3	MOS/MSC	09-May-17	O/C	TSN 0				
SN:16-5060-00129	HRS	6449.2		TSN 0				
WC#: 72.220	ENC	3738		TSN 0				
PROC. REF: GENERIC NO REF, LMM 72-70-01PROC. REF: GENERIC NO REF, LMM 72-70-01								
725230	NO. 2 ENGINE - FAN SPINNER							Component ATA:72
PN:3074623-3	MOS/MSC	31-Jul-95	O/C					
SN:4-13262-461	HRS	0		TSN 0				
WC#: 72.220	ENC	0		TSN 0				
PROC. REF: GENERIC NO REF, LMM 72-70-01PROC. REF: GENERIC NO REF, LMM 72-70-01								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 72 - ENGINE								
725230	NO. 3 ENGINE - FAN SPINNER							Component ATA:72
PN:3074623-3	MOS/MSC	10-Sep-95	O/C					
SN:4-13262-446	HRS	0		TSN 0				
WC#: 72.220	ENC	0		TSN 0				
PROC. REF: GENERIC NO REF, LMM 72-70-01PROC. REF: GENERIC NO REF, LMM 72-70-01								
726110	NO. 1 ENGINE - ACCESSORY GEARBOX							Component ATA:72
PN:3070003-31	MOS/MSC	07-Nov-00	O/C					
SN:S405	HRS	2070		TSN 2070				
WC#: 72.230	ENC	1090		TSN 1090				
PROC. REF: LMM 72-60-02PROC. REF: LMM 72-60-02								
726110	NO. 2 ENGINE - ACCESSORY GEARBOX							Component ATA:72
PN:3070003-17	MOS/MSC	31-Jul-95	O/C					
SN:S400	HRS	0		TSN 0				
WC#: 72.230	ENC	0		TSN 0				
PROC. REF: LMM 72-60-02PROC. REF: LMM 72-60-02								
726110	NO. 3 ENGINE - ACCESSORY GEARBOX							Component ATA:72
PN:3070003-17	MOS/MSC	10-Sep-95	O/C					
SN:5401	HRS	0		TSN 0				
WC#: 72.230	ENC	0		TSN 0				
PROC. REF: LMM 72-60-02PROC. REF: LMM 72-60-02								
726120	NO. 1 ENGINE - INSPECT ACCESSORY GEARBOX							Service ATA:72
PN:3070003-31	MOS	02-Mar-06						
SN:S405	HRS	4112	5000 (+200)		(9112) 9401.5	9312	840.6 (+200)	
WC#: 72.240	ENC	2260						
PROC. REF: LMM 72-60-02PROC. REF: LMM 72-60-02								
726120	NO. 2 ENGINE - INSPECT ACCESSORY GEARBOX							Service ATA:72
PN:3070003-17	MOS	24-Feb-06						
SN:S400	HRS	4256.1	5000 (+200)		(9256.1) 9379.8	9456.1	818.9 (+200)	
WC#: 72.240	ENC	2337						

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 72 - ENGINE								
PROC. REF: LMM 72-60-02	PROC. REF: LMM 72-60-02							
726120	NO. 3 ENGINE - INSPECT ACCESSORY GEARBOX							Service ATA:72
PN:3070003-17	MOS	23-Feb-04						
SN:5401	HRS	3545.2	5000 (+200)		(8545.2) 8741.7	8745.2	180.8 (+200)	
WC#: 72.240	ENC	1830						
PROC. REF: LMM 72-60-02	PROC. REF: LMM 72-60-02							
726130	NO. 1 ENGINE - TRANSFER GEARBOX							Component ATA:72
PN:3070093-12	MOS/MSC	07-Nov-00	O/C					
SN:P-7992	HRS	2070		TSN 2070				
WC#: 72.250	ENC	1090		TSN 1090				
PROC. REF: LMM 72-60-01	PROC. REF: LMM 72-60-01							
726130	NO. 2 ENGINE - TRANSFER GEARBOX							Component ATA:72
PN:3070093-12	MOS/MSC	20-Jul-00	O/C					
SN:P7963	HRS	2070		TSN 2070				
WC#: 72.250	ENC							
PROC. REF: LMM 72-60-01	PROC. REF: LMM 72-60-01							
726130	NO. 3 ENGINE - TRANSFER GEARBOX							Component ATA:72
PN:3070093-4	MOS/MSC	10-Sep-95	O/C					
SN:P7982	HRS	0		TSN 0				
WC#: 72.250	ENC	0		TSN 0				
PROC. REF: LMM 72-60-01	PROC. REF: LMM 72-60-01							
726140	NO. 1 ENGINE - INSPECT TRANSFER GEARBOX							Service ATA:72
PN:3070093-12	MOS/MSC	02-Mar-06	O/C					
SN:P-7992	HRS	4112						
WC#: 72.250	ENC	2260						
PROC. REF: LMM 72-00-00	PROC. REF: LMM 72-00-00							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 72 - ENGINE								
726140	NO. 2 ENGINE - INSPECT TRANSFER GEARBOX							Service ATA:72
PN:3070093-12	MOS/MSC	24-Feb-06	O/C					
SN:P7963	HRS	4256.1						
WC#: 72.250	ENC	2337						
PROC. REF: LMM 72-00-00	PROC. REF: LMM 72-00-00							
726140	NO. 3 ENGINE - INSPECT TRANSFER GEARBOX							Service ATA:72
PN:3070093-4	MOS/MSC	20-Jul-00	O/C					
SN:P7982	HRS	1991						
WC#: 72.250	ENC							
PROC. REF: LMM 72-00-00	PROC. REF: LMM 72-00-00							
727110	NO. 1 ENGINE - INSPECT FAN SUPPORT ASSEMBLY							Service ATA:72
	MOS	02-Mar-06						
	HRS	4112	5000 (+200)		(9112) 9401.5	9312	840.6 (+200)	
WC#: 72.270	ENC	2260						
PROC. REF: LMM 72-70-06	PROC. REF: LMM 72-70-06							
727110	NO. 2 ENGINE - INSPECT FAN SUPPORT ASSEMBLY							Service ATA:72
	MOS	24-Feb-06						
	HRS	4256.1	5000 (+200)		(9256.1) 9379.8	9456.1	818.9 (+200)	
WC#: 72.270	ENC	2337						
PROC. REF: LMM 72-70-06	PROC. REF: LMM 72-70-06							
727110	NO. 3 ENGINE - INSPECT FAN SUPPORT ASSEMBLY							Service ATA:72
	MOS	23-Feb-04						
	HRS	3545.2	5000 (+200)		(8545.2) 8741.7	8745.2	180.8 (+200)	
WC#: 72.270	ENC	1830						
PROC. REF: LMM 72-70-06	PROC. REF: LMM 72-70-06							
ATA 73 - ENGINE FUEL AND CONTROL								
73-10-01.1	NO. 1 ENGINE - FUEL MANIFOLD ASSEMBLY							Component ATA:73
PN:PN	MOS/MSC	31-Aug-95	A/R	TSN 0				

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 73 - ENGINE FUEL AND CONTROL								
SN:UNKNOWN	HRS	0		TSN 0				
	ENC	0		TSN 0				
PROC. REF: LMM 73-10-01	PROC. REF: LMM 73-10-01							
73-10-01.1	NO. 2 ENGINE - FUEL MANIFOLD ASSEMBLY							Component ATA:73
PN:PN	MOS/MSC	31-Jul-95	A/R	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	ENC	0		TSN 0				
PROC. REF: LMM 73-10-01	PROC. REF: LMM 73-10-01							
73-10-01.1	NO. 3 ENGINE - FUEL MANIFOLD ASSEMBLY							Component ATA:73
PN:PN	MOS/MSC	10-Sep-95	A/R	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	ENC	0		TSN 0				
PROC. REF: LMM 73-10-01	PROC. REF: LMM 73-10-01							
73-10-01.2	NO. 1 ENGINE - FUEL MANIFOLD ASSEMBLY INSPECTION/CHECK							Service ATA:73
	MOS/MSC	31-Aug-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 73-10-01	PROC. REF: LMM 73-10-01							
73-10-01.2	NO. 2 ENGINE - FUEL MANIFOLD ASSEMBLY INSPECTION/CHECK							Service ATA:73
	MOS/MSC	31-Jul-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 73-10-01	PROC. REF: LMM 73-10-01							
73-10-01.2	NO. 3 ENGINE - FUEL MANIFOLD ASSEMBLY INSPECTION/CHECK							Service ATA:73
	MOS/MSC	10-Sep-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 73-10-01	PROC. REF: LMM 73-10-01							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 73 - ENGINE FUEL AND CONTROL								
73-10-04.2	NO. 1 ENGINE - FUEL HEATER AND CHECK VALVE INSPECTION/CHECK							Service ATA:73
	MOS/MSC	31-Aug-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 73-10-04PROC. REF: LMM 73-10-04								
73-10-04.2	NO. 2 ENGINE - FUEL HEATER AND CHECK VALVE INSPECTION/CHECK							Service ATA:73
	MOS/MSC	31-Jul-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 73-10-04PROC. REF: LMM 73-10-04								
73-10-04.2	NO. 3 ENGINE - FUEL HEATER AND CHECK VALVE INSPECTION/CHECK							Service ATA:73
	MOS/MSC	10-Sep-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 73-10-04PROC. REF: LMM 73-10-04								
73-10-2.1	NO. 1 ENGINE - FUEL AND P3 SENSING LINES INSTALLATION							Service ATA:73
	MOS/MSC	31-Aug-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 73-10-02PROC. REF: LMM 73-10-02								
73-10-2.1	NO. 2 ENGINE - FUEL AND P3 SENSING LINES INSTALLATION							Service ATA:73
	MOS/MSC	31-Jul-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 73-10-02PROC. REF: LMM 73-10-02								
73-10-2.1	NO. 3 ENGINE - FUEL AND P3 SENSING LINES INSTALLATION							Service ATA:73
	MOS/MSC	10-Sep-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 73-10-02PROC. REF: LMM 73-10-02								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 73 - ENGINE FUEL AND CONTROL								
73-10-3.1	NO. 1 ENGINE - SERVICE TUBES CLAMP AND TUBES							Component ATA:73
PN:PN	MOS/MSC	31-Aug-95	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	ENC	0		TSN 0				
PROC. REF: LMM 73-10-03PROC. REF: LMM 73-10-03								
73-10-3.1	NO. 2 ENGINE - SERVICE TUBES CLAMP AND TUBES							Component ATA:73
PN:PN	MOS/MSC	31-Jul-95	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	ENC	0		TSN 0				
PROC. REF: LMM 73-10-03PROC. REF: LMM 73-10-03								
73-10-3.1	NO. 3 ENGINE - SERVICE TUBES CLAMP AND TUBES							Component ATA:73
PN:PN	MOS/MSC	10-Sep-95	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	ENC	0		TSN 0				
PROC. REF: LMM 73-10-03PROC. REF: LMM 73-10-03								
73-10-3.2	NO. 1 ENGINE - SERVICE TUBES CLAMP AND TUBES INSPECTION/CHECK							Service ATA:73
	MOS/MSC	31-Aug-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 73-10-03PROC. REF: LMM 73-10-03								
73-10-3.2	NO. 2 ENGINE - SERVICE TUBES CLAMP AND TUBES INSPECTION/CHECK							Service ATA:73
	MOS/MSC	31-Jul-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 73-10-03PROC. REF: LMM 73-10-03								
73-10-3.2	NO. 3 ENGINE - SERVICE TUBES CLAMP AND TUBES INSPECTION/CHECK							Service ATA:73
	MOS/MSC	10-Sep-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 73-10-03PROC. REF: LMM 73-10-03								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 73 - ENGINE FUEL AND CONTROL								
73-20-01-710-802-01 S	OPERATIONAL TEST OF THE ENGINE 1 COMPUTER STAND-BY POWER SUPPLY							Service ATA:73
	MOS	10-Oct-23						
	HRS	8437.6	1600 (+40)					
WC#: 73.075	AFL	4993						
								PKG:21
PROC. REF: AMM 73-20-01-710-802	PROC. REF: AMM 73-20-01-710-802							
73-20-01-710-802-01A	OPERATIONAL TEST OF THE NO. 1 ENGINE COMPUTER STAND-BY POWER SUPPLY (MANDATORY 5-40)							Service ATA:73
	MOS	10-Oct-23						MANDATORY 5-40
	HRS	8437.6	1640		10077.6		1516.7	
WC#: 73.075	AFL	4993						
PROC. REF: AMM 73-20-01-710-802	PROC. REF: AMM 73-20-01-710-802							
73-20-01.2	NO. 1 ENGINE - FUEL SYSTEMS INSPECTION/CHECK							Service ATA:73
	MOS/MSC	31-Aug-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 73-20-01	PROC. REF: LMM 73-20-01							
73-20-01.2	NO. 2 ENGINE - FUEL SYSTEMS INSPECTION/CHECK							Service ATA:73
	MOS/MSC	31-Jul-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 73-20-01	PROC. REF: LMM 73-20-01							
73-20-01.2	NO. 3 ENGINE - FUEL SYSTEMS INSPECTION/CHECK							Service ATA:73
	MOS/MSC	10-Sep-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 73-20-01	PROC. REF: LMM 73-20-01							
73-21-01.1	NO. 1 ENGINE - FUEL CONTROL COMPONENTS							Component ATA:73
PN:PN	MOS/MSC	31-Aug-95	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	ENC	0		TSN 0				
PROC. REF: LMM 73-21-01	PROC. REF: LMM 73-21-01							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 73 - ENGINE FUEL AND CONTROL								
73-21-01.1	NO. 2 ENGINE - FUEL CONTROL COMPONENTS							Component ATA:73
PN:PN	MOS/MSC	31-Jul-95	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	ENC	0		TSN 0				
PROC. REF: LMM 73-21-01	PROC. REF: LMM 73-21-01							
73-21-01.1	NO. 3 ENGINE - FUEL CONTROL COMPONENTS							Component ATA:73
PN:PN	MOS/MSC	10-Sep-95	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	ENC	0		TSN 0				
PROC. REF: LMM 73-21-01	PROC. REF: LMM 73-21-01							
73-21-01.2	NO. 1 ENGINE - FUEL CONTROL COMPONENTS INSPECTION/CHECK							Service ATA:73
	MOS/MSC	31-Aug-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 73-21-01	PROC. REF: LMM 73-21-01							
73-21-01.2	NO. 2 ENGINE - FUEL CONTROL COMPONENTS INSPECTION/CHECK							Service ATA:73
	MOS/MSC	31-Jul-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 73-21-01	PROC. REF: LMM 73-21-01							
73-21-01.2	NO. 3 ENGINE - FUEL CONTROL COMPONENTS INSPECTION/CHECK							Service ATA:73
	MOS/MSC	10-Sep-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 73-21-01	PROC. REF: LMM 73-21-01							
73-30-12-900-801-04	REMOVAL / INSTALLATION OF THE FUEL FLOW INDICATORS - FLOWMETER 1/TOTAL FUEL USED INDICATOR (2EH1)							Component ATA:73
PN:9-464-30	MOS/MSC	24-Aug-21	O/C					
SN:1129	HRS	7944.5						
WC#: 73.080	AFL	4641						
PROC. REF: AMM 73-30-12-900-801	PROC. REF: AMM 73-30-12-900-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 73 - ENGINE FUEL AND CONTROL								
73-30-12-900-801-05	REMOVAL / INSTALLATION OF THE FUEL FLOW INDICATORS - FLOWMETER 2/TOTAL FUEL USED INDICATOR (2EH2)							Component ATA:73
PN:9-464-30	MOS/MSC	24-Nov-21	O/C					
SN:3874	HRS	8042.9						
WC#: 73.080	AFL	4721						
PROC. REF: AMM 73-30-12-900-801	PROC. REF: AMM 73-30-12-900-801							
73-30-12-900-801-06	REMOVAL / INSTALLATION OF THE FUEL FLOW INDICATORS - FLOWMETER 3/TOTAL FUEL USED INDICATOR (2EH3)							Component ATA:73
PN:9-464-30	MOS/MSC	24-Nov-21	O/C					
SN:817	HRS	8042.9						
WC#: 73.080	AFL	4721						
PROC. REF: AMM 73-30-12-900-801	PROC. REF: AMM 73-30-12-900-801							
731110	NO. 1 ENGINE - FUEL PUMP							Component ATA:73
PN:3060710-2	MOS/MSC	31-Aug-06	O/C	TSO 0				
SN:0149	HRS	4220.3		TSO 0				
WC#: 73.010	ENC	2316		TSO 0				
PROC. REF: LMM 73-20-01, LMM 73-21-02	PROC. REF: LMM 73-20-01, LMM 73-21-02							
731110	NO. 2 ENGINE - FUEL PUMP							Component ATA:73
PN:3060710-2	MOS/MSC	31-Jul-95	O/C					
SN:0155	HRS	0		TSN 0				
WC#: 73.010	ENC	0		TSN 0				
PROC. REF: LMM 73-20-01, LMM 73-21-02	PROC. REF: LMM 73-20-01, LMM 73-21-02							
731110	NO. 3 ENGINE - FUEL PUMP							Component ATA:73
PN:5010402A	MOS/MSC	21-Dec-00	O/C					
SN:0154	HRS	2135		TSN 0				
WC#: 73.010	ENC	1118		TSN 0				
PROC. REF: LMM 73-20-01, LMM 73-21-02	PROC. REF: LMM 73-20-01, LMM 73-21-02							
731120 S	NO. 1 ENGINE - REMOVE AND REPLACE FUEL FILTER ELEMENT							Service ATA:73
	MOS	07-Oct-24						
	HRS	8218.1	300 (+100)					
WC#: 73.010	ENC	4899						
								PKG:2
PROC. REF: LMM 73-21-02, LMM 73-21-02	PROC. REF: LMM 73-21-02, LMM 73-21-02							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 73 - ENGINE FUEL AND CONTROL								
731120 S	NO. 2 ENGINE - REMOVE AND REPLACE FUEL FILTER ELEMENT							Service ATA:73
	MOS	07-Oct-24						
	HRS	8383.9	300 (+100)					
WC#: 73.010	ENC	4990						
								PKG:2
PROC. REF: LMM 73-21-02, LMM 73-21-02PROC. REF: LMM 73-21-02, LMM 73-21-02								
731120 S	NO. 3 ENGINE - REMOVE AND REPLACE FUEL FILTER ELEMENT							Service ATA:73
	MOS	07-Oct-24						
	HRS	8311.1	300 (+100)					
WC#: 73.010	ENC	4856						
								PKG:2
PROC. REF: LMM 73-21-02, LMM 73-21-02PROC. REF: LMM 73-21-02, LMM 73-21-02								
731130	NO. 1 ENGINE - FLOW DIVIDER/DRAIN VALVE							Component ATA:73
PN:394396-2-1	MOS/MSC	07-Nov-00	O/C					
SN:5142	HRS	2070		TSN 1991				
WC#: 73.030	ENC	1090		TSN 1044				
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
731130	NO. 2 ENGINE - FLOW DIVIDER/DRAIN VALVE							Component ATA:73
PN:394396-2-1	MOS/MSC	31-Jul-95	O/C					
SN:9167	HRS	0		TSN 0				
WC#: 73.030	ENC	0		TSN 0				
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
731130	NO. 3 ENGINE - FLOW DIVIDER/DRAIN VALVE							Component ATA:73
PN:394396-2-1	MOS/MSC	20-Jul-00	O/C					
SN:9183	HRS	1991		TSN 2070				
WC#: 73.030	ENC							
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
731140	NO. 1 ENGINE - FUEL HEATER							Component ATA:73
PN:158670-5	MOS/MSC	31-Aug-95	O/C					
SN:15-6675	HRS	0		TSN 0				
WC#: 73.040	ENC	0		TSN 0				
PROC. REF: LMM 73-10-04PROC. REF: LMM 73-10-04								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 73 - ENGINE FUEL AND CONTROL								
731140	NO. 2 ENGINE - FUEL HEATER							Component ATA:73
PN:158670-5	MOS/MSC	31-Jul-95	O/C					
SN:74-6557	HRS	0		TSN 0				
WC#: 73.040	ENC	0		TSN 0				
PROC. REF: LMM 73-10-04PROC. REF: LMM 73-10-04								
731140	NO. 3 ENGINE - FUEL HEATER							Component ATA:73
PN:158670-5	MOS/MSC	10-Sep-95	O/C					
SN:15-6676	HRS	0		TSN 0				
WC#: 73.040	ENC	0		TSN 0				
PROC. REF: LMM 73-10-04PROC. REF: LMM 73-10-04								
731150 S	NO. 1 ENGINE - CHECK FUEL HEATER OIL TUBES (FLUID TRANSFER TUBE)							Service ATA:73
	MOS	22-Mar-23						
	HRS	8062.6	800					
WC#: 73.050	ENC	4780						
								PKG:4
PROC. REF: LMM 79-20-06PROC. REF: LMM 79-20-06								
731150 S	NO. 2 ENGINE - CHECK FUEL HEATER OIL TUBES (FLUID TRANSFER TUBE)							Service ATA:73
	MOS	29-Jul-25						
	HRS	8435.7	800					
WC#: 73.050	ENC	5020						
								PKG:4
PROC. REF: LMM 79-20-06PROC. REF: LMM 79-20-06								
731150 S	NO. 3 ENGINE - CHECK FUEL HEATER OIL TUBES (FLUID TRANSFER TUBE)							Service ATA:73
	MOS	29-Jul-25						
	HRS	8362.9	800					
WC#: 73.050	ENC	4886						
								PKG:4
PROC. REF: LMM 79-20-06PROC. REF: LMM 79-20-06								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 73 - ENGINE FUEL AND CONTROL								
731160	NO. 1 ENGINE - FUEL HEATER CHECK VALVE							Component ATA:73
PN:3073932-4	MOS/MSC	31-Aug-95	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 73.060	ENC	0		TSN 0				
PROC. REF: LMM 73-10-04PROC. REF: LMM 73-10-04								
731160	NO. 2 ENGINE - FUEL HEATER CHECK VALVE							Component ATA:73
PN:3073932-4	MOS/MSC	31-Jul-95	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 73.060	ENC	0		TSN 0				
PROC. REF: LMM 73-10-04PROC. REF: LMM 73-10-04								
731160	NO. 3 ENGINE - FUEL HEATER CHECK VALVE							Component ATA:73
PN:3073932-4	MOS/MSC	10-Sep-95	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 73.060	ENC	0		TSN 0				
PROC. REF: LMM 73-10-04PROC. REF: LMM 73-10-04								
732101	NO. 1 ENGINE FUEL COMPUTER							Component ATA:73
PN:2119010-9000	MOS/MSC	07-May-04	O/C	TSN 0				
SN:24-8W0083	HRS	3661		TSN 0				
WC#: 73.070	AFL	1901		TSN 0				
PROC. REF: AMM GENERIC 2PROC. REF: AMM GENERIC 2								
732102	NO. 2 ENGINE FUEL COMPUTER							Component ATA:73
PN:2119010-9000	MOS/MSC	07-May-04	O/C	TSN 0				
SN:14-BW0070	HRS	3661		TSN 0				
WC#: 73.070	AFL	1901		TSN 0				
PROC. REF: AMM GENERIC 2PROC. REF: AMM GENERIC 2								
732103	NO. 3 ENGINE FUEL COMPUTER							Component ATA:73
PN:2119010-9000	MOS/MSC	07-May-04	O/C	TSN 0				
SN:14-8W0072	HRS	3661		TSN 0				
WC#: 73.070	AFL	1901		TSN 0				
PROC. REF: AMM GENERIC 2PROC. REF: AMM GENERIC 2								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 73 - ENGINE FUEL AND CONTROL								
732110	NO. 1 ENGINE - FUEL CONTROL UNIT							Component ATA:73
PN:3070800-26	MOS/MSC	08-Jan-04	O/C	TSO 6				
SN:A9914C	HRS	3640.1		TSO 0				
WC#: 73.070	ENC	1886		TSO 0				
PROC. REF: LMM 73-20-01PROC. REF: LMM 73-20-01								
732110	NO. 2 ENGINE - FUEL CONTROL UNIT							Component ATA:73
PN:3070800-26	MOS/MSC	21-Nov-17	O/C					
SN:10565C	HRS	6811.3		TSN 5402.3				
WC#: 73.070	ENC	3951		TSN 3045				
PROC. REF: LMM 73-20-01PROC. REF: LMM 73-20-01								
732110	NO. 3 ENGINE - FUEL CONTROL UNIT							Component ATA:73
PN:3070800-45	MOS/MSC	10-Mar-17	O/C	TSO 0				
SN:A9433C	HRS	6530.7		TSO 0				
WC#: 73.070	ENC	3752		TSO 0				
PROC. REF: LMM 73-20-01PROC. REF: LMM 73-20-01								
732120	NO. 1 ENGINE - PRESSURE LIMITER VALVE							Component ATA:73
PN:3070685-5	MOS/MSC	07-Nov-00	O/C					
SN:11645	HRS	2070		TSN 1991				
WC#: 73.080	ENC	1090		TSN 1044				
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
732120	NO. 2 ENGINE - PRESSURE LIMITER VALVE							Component ATA:73
PN:3070685-6	MOS/MSC	31-Jul-95	O/C					
SN:12714	HRS	0		TSN 0				
WC#: 73.080	ENC	0		TSN 0				
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
732120	NO. 3 ENGINE - PRESSURE LIMITER VALVE							Component ATA:73
PN:3070685-6	MOS/MSC	21-Dec-00	O/C					
SN:11643	HRS	2135						
WC#: 73.080	ENC	1118						
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 73 - ENGINE FUEL AND CONTROL								
732160	NO. 1 ENGINE - FUEL FLOW TRANSMITTER							Component ATA:73
PN:PN	MOS/MSC	31-Aug-95	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 73.090	ENC	0		TSN 0				
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
732160	NO. 2 ENGINE - FUEL FLOW TRANSMITTER							Component ATA:73
PN:PN	MOS/MSC	31-Jul-95	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 73.090	ENC	0		TSN 0				
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
732160	NO. 3 ENGINE - FUEL FLOW TRANSMITTER							Component ATA:73
PN:PN	MOS/MSC	10-Sep-95	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 73.090	ENC	0		TSN 0				
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
733151	NO. 1 ENGINE FUEL FLOW TRANSMITTER							Component ATA:73
PN:9-231-14	MOS/MSC	14-Apr-16	O/C					
SN:5688	HRS	6370.6						
WC#: 73.090	AFL	3630						
PROC. REF: AMM GENERIC 2PROC. REF: AMM GENERIC 2								
733152	NO. 2 ENGINE FUEL FLOW TRANSMITTER							Component ATA:73
PN:9-231-14	MOS/MSC	17-Dec-21	O/C	TSR 5				
SN:H7332	HRS	8045.4		TSR 0				
WC#: 73.090	AFL	4725		TSR 0				
PROC. REF: AMM GENERIC 2PROC. REF: AMM GENERIC 2								
733153	NO. 3 ENGINE FUEL FLOW TRANSMITTER							Component ATA:73
PN:9-231-14	MOS/MSC	14-Apr-16	O/C					
SN:3897	HRS	6370.6						
WC#: 73.090	AFL	3630						
PROC. REF: AMM GENERIC 2PROC. REF: AMM GENERIC 2								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 74 - IGNITION								
74-00-00	IGNITION							Service ATA:74
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: AMM 74-00-00, AMM 74-00-00PROC. REF: AMM 74-00-00, AMM 74-00-00								
74-00-01.2	NO. 1 ENGINE - IGNITION UNIT AND IGNITER PLUG INSPECTION/CHECK							Service ATA:74
	MOS/MSC	31-Aug-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 74-00-01PROC. REF: LMM 74-00-01								
74-00-01.2	NO. 2 ENGINE - IGNITION UNIT AND IGNITER PLUG INSPECTION/CHECK							Service ATA:74
	MOS/MSC	31-Jul-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 74-00-01PROC. REF: LMM 74-00-01								
74-00-01.2	NO. 3 ENGINE - IGNITION UNIT AND IGNITER PLUG INSPECTION/CHECK							Service ATA:74
	MOS/MSC	10-Sep-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 74-00-01PROC. REF: LMM 74-00-01								
741110	NO. 1 ENGINE - IGNITION UNIT							Component ATA:74
PN:3073914-4	MOS/MSC	07-Oct-24	O/C	TSO 7				
SN:94387495	HRS	8218.1		TSO 0				
WC#: 74.010	ENC	4899		TSO 0				
PROC. REF: LMM 74-00-01PROC. REF: LMM 74-00-01								
741110	NO. 2 ENGINE - IGNITION UNIT							Component ATA:74
PN:3073914-4	MOS/MSC	03-May-96	O/C					
SN:95426849	HRS	22						
WC#: 74.010	ENC	16						
PROC. REF: LMM 74-00-01PROC. REF: LMM 74-00-01								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 74 - IGNITION								
741110	NO. 3 ENGINE - IGNITION UNIT							Component ATA:74
PN:3073776-1	MOS/MSC	07-Oct-24	O/C	TSN 194				
SN:080218089359	HRS	8311.1		TSN 0				
WC#: 74.010	ENC	4856		TSN 0				
PROC. REF: LMM 74-00-01PROC. REF: LMM 74-00-01								
741120 S	NO. 1 ENGINE - OPERATIONAL CHECK IGNITION SYSTEM							Service ATA:74
	MOS	07-Oct-24						
	HRS	8218.1	1200 (+200)					
WC#: 74.010	ENC	4899						
								PKG:0
PROC. REF: LMM 74-00-01PROC. REF: LMM 74-00-01								
741120 S	NO. 2 ENGINE - OPERATIONAL CHECK IGNITION SYSTEM							Service ATA:74
	MOS	30-Mar-22						
	HRS	8063.5	1200 (+200)					
WC#: 74.010	ENC	4755						
								PKG:0
PROC. REF: LMM 74-00-01PROC. REF: LMM 74-00-01								
741120 S	NO. 3 ENGINE - OPERATIONAL CHECK IGNITION SYSTEM							Service ATA:74
	MOS	07-Oct-24						
	HRS	8311.1	1200 (+200)					
WC#: 74.010	ENC	4856						
								PKG:0
PROC. REF: LMM 74-00-01PROC. REF: LMM 74-00-01								
742110	NO. 1 ENGINE - 6 O'CLOCK IGNITOR PLUG							Component ATA:74
PN:3074541-4	MOS/MSC	07-Oct-24	O/C	TSN 1				
SN:NSN	HRS	8218.1		TSN 0				
WC#: 74.030	ENC	4899		TSN 0				
PROC. REF: LMM 74-00-01PROC. REF: LMM 74-00-01								
742110	NO. 2 ENGINE - 6 O'CLOCK IGNITOR PLUG							Component ATA:74
PN:3074541-1	MOS/MSC	23-Jul-02	O/C	TSN 0				
SN:02059303	HRS	3126.9		TSN 0				
WC#: 74.030	ENC			TSN 0				

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 74 - IGNITION								
PROC. REF: LMM 74-00-01PROC. REF: LMM 74-00-01								
742110	NO. 3 ENGINE - 6 O'CLOCK IGNITOR PLUG							Component ATA:74
PN:3074541-1	MOS/MSC	23-Jul-02	O/C	TSN 0				
SN:02059302	HRS	3014.1		TSN 0				
WC#: 74.030	ENC			TSN 0				
PROC. REF: LMM 74-00-01PROC. REF: LMM 74-00-01								
742120 S	NO. 1 ENGINE - REMOVE AND INSPECT 6 O'CLOCK IGNITER PLUG AND LEADS IN PLACE							Service ATA:74
	MOS	07-Oct-24						
	HRS	8218.1	1600					
WC#: 74.030	ENC	4899						
								PKG:5
PROC. REF: LMM 74-00-01PROC. REF: LMM 74-00-01								
742120 S	NO. 2 ENGINE - REMOVE AND INSPECT 6 O'CLOCK IGNITER PLUG AND LEADS IN PLACE							Service ATA:74
	MOS	07-Oct-24						
	HRS	8383.9	1600					
WC#: 74.030	ENC	4990						
								PKG:5
PROC. REF: LMM 74-00-01PROC. REF: LMM 74-00-01								
742120 S	NO. 3 ENGINE - REMOVE AND INSPECT 6 O'CLOCK IGNITER PLUG AND LEADS IN PLACE							Service ATA:74
	MOS	07-Oct-24						
	HRS	8311.1	1600					
WC#: 74.030	ENC	4856						
								PKG:5
PROC. REF: LMM 74-00-01PROC. REF: LMM 74-00-01								
742130	NO. 1 ENGINE - 7 O'CLOCK IGNITOR PLUG							Component ATA:74
PN:3074541-4	MOS/MSC	09-May-17	O/C	TSN 0				
SN:NSN	HRS	6449.2		TSN 0				
WC#: 74.050	ENC	3738		TSN 0				
PROC. REF: LMM 74-00-01PROC. REF: LMM 74-00-01								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 74 - IGNITION								
742130	NO. 2 ENGINE - 7 O'CLOCK IGNITOR PLUG							Component ATA:74
PN:3074541-4	MOS/MSC	30-Mar-15	O/C					
SN:NSN	HRS	5855						
WC#: 74.050	ENC	3332						
PROC. REF: LMM 74-00-01PROC. REF: LMM 74-00-01								
742130	NO. 3 ENGINE - 7 O'CLOCK IGNITOR PLUG							Component ATA:74
PN:3074541-4	MOS/MSC	30-Mar-15	O/C					
SN:NSN	HRS	5851.8						
WC#: 74.050	ENC	3298						
PROC. REF: LMM 74-00-01PROC. REF: LMM 74-00-01								
742140 S	NO. 1 ENGINE - REMOVE AND INSPECT 7 O'CLOCK IGNITER PLUG AND LEADS IN PLACE							Service ATA:74
	MOS	22-Mar-23						
	HRS	8062.6	1600					
WC#: 74.050	ENC	4780						
								PKG:5
PROC. REF: LMM 74-00-01PROC. REF: LMM 74-00-01								
742140 S	NO. 2 ENGINE - REMOVE AND INSPECT 7 O'CLOCK IGNITER PLUG AND LEADS IN PLACE							Service ATA:74
	MOS	07-Oct-24						
	HRS	8383.9	1600					
WC#: 74.050	ENC	4990						
								PKG:5
PROC. REF: LMM 74-00-01PROC. REF: LMM 74-00-01								
742140 S	NO. 3 ENGINE - REMOVE AND INSPECT 7 O'CLOCK IGNITER PLUG AND LEADS IN PLACE							Service ATA:74
	MOS	07-Oct-24						
	HRS	8311.1	1600					
WC#: 74.050	ENC	4856						
								PKG:5
PROC. REF: LMM 74-00-01PROC. REF: LMM 74-00-01								
ATA 75 - AIR								
75-10-05.1	NO. 1 ENGINE - ENGINE ANTI-ICING BLEED AIR DUCT							Component ATA:75
PN:PN	MOS/MSC	31-Aug-95	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 75 - AIR								
	ENC	0		TSN 0				
PROC. REF: LMM 75-10-05	PROC. REF: LMM 75-10-05							
75-10-05.1	NO. 2 ENGINE - ENGINE ANTI-ICING BLEED AIR DUCT							Component ATA:75
PN:PN	MOS/MSC	31-Jul-95	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	ENC	0		TSN 0				
PROC. REF: LMM 75-10-05	PROC. REF: LMM 75-10-05							
75-10-05.1	NO. 3 ENGINE - ENGINE ANTI-ICING BLEED AIR DUCT							Component ATA:75
PN:PN	MOS/MSC	10-Sep-95	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	ENC	0		TSN 0				
PROC. REF: LMM 75-10-05	PROC. REF: LMM 75-10-05							
75-10-05.2	NO. 1 ENGINE - ENGINE ANTI-ICING BLEED AIR DUCT INSPECTION/CHECK							Service ATA:75
	MOS/MSC	31-Aug-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 75-10-05	PROC. REF: LMM 75-10-05							
75-10-05.2	NO. 2 ENGINE - ENGINE ANTI-ICING BLEED AIR DUCT INSPECTION/CHECK							Service ATA:75
	MOS/MSC	31-Jul-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 75-10-05	PROC. REF: LMM 75-10-05							
75-10-05.2	NO. 3 ENGINE - ENGINE ANTI-ICING BLEED AIR DUCT INSPECTION/CHECK							Service ATA:75
	MOS/MSC	10-Sep-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 75-10-05	PROC. REF: LMM 75-10-05							

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 75 - AIR								
75-40-01.2	NO. 1 ENGINE - INLET PRESSURE AND TEMPERATURE SENSOR INSPECTION/CHECK							Service ATA:75
	MOS/MSC	31-Aug-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 75-40-01	PROC. REF: LMM 75-40-01							
75-40-01.2	NO. 2 ENGINE - INLET PRESSURE AND TEMPERATURE SENSOR INSPECTION/CHECK							Service ATA:75
	MOS/MSC	31-Jul-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 75-40-01	PROC. REF: LMM 75-40-01							
75-40-01.2	NO. 3 ENGINE - INLET PRESSURE AND TEMPERATURE SENSOR INSPECTION/CHECK							Service ATA:75
	MOS/MSC	10-Sep-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 75-40-01	PROC. REF: LMM 75-40-01							
750130	NO. 1 ENGINE - INLET PRESSURE/TEMPERATURE SENSOR							Component ATA:75
PN:3070816-12	MOS/MSC	02-Mar-00	O/C					
SN:51547	HRS	1825						
WC#: 75.010	ENC							
PROC. REF: LMM 75-40-01	PROC. REF: LMM 75-40-01							
750130	NO. 2 ENGINE - INLET PRESSURE/TEMPERATURE SENSOR							Component ATA:75
PN:3070816-12	MOS/MSC	31-Jul-95	O/C					
SN:51124	HRS	0		TSN 0				
WC#: 75.010	ENC	0		TSN 0				
PROC. REF: LMM 75-40-01	PROC. REF: LMM 75-40-01							
750130	NO. 3 ENGINE - INLET PRESSURE/TEMPERATURE SENSOR							Component ATA:75
PN:3070816-12	MOS/MSC	20-Mar-00	O/C					
SN:51480	HRS	1746						
WC#: 75.010	ENC							
PROC. REF: LMM 75-40-01	PROC. REF: LMM 75-40-01							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 75 - AIR								
751010	NO. 1 ENGINE - ANTI-ICE VALVE							Component ATA:75
PN:PN	MOS/MSC	31-Aug-95	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 75.020	ENC	0		TSN 0				
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
751010	NO. 2 ENGINE - ANTI-ICE VALVE							Component ATA:75
PN:PN	MOS/MSC	31-Jul-95	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 75.020	ENC	0		TSN 0				
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
751010	NO. 3 ENGINE - ANTI-ICE VALVE							Component ATA:75
PN:PN	MOS/MSC	10-Sep-95	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 75.020	ENC	0		TSN 0				
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
ATA 76 - ENGINE CONTROLS								
76-10-00-220-801-01	CHECK OF THE THROTTLE LEVERS FOR FRICTION POINTS - ENGINE 1							Service ATA:76
	MOS/MSC	30-Jun-17	O/C					
	HRS	6765.4						
WC#: 76.030	AFL	3893						
	APH	5071.6						
PROC. REF: AMM 76-10-00-220-801PROC. REF: AMM 76-10-00-220-801								
76-10-00-220-801-02	CHECK OF THE THROTTLE LEVERS FOR FRICTION POINTS - ENGINE 2							Service ATA:76
	MOS/MSC	30-Jun-17	O/C					
	HRS	6765.4						
WC#: 76.030	AFL	3893						
	APH	5071.6						
PROC. REF: AMM 76-10-00-220-801PROC. REF: AMM 76-10-00-220-801								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 76 - ENGINE CONTROLS								
76-10-00-220-801-03	CHECK OF THE THROTTLE LEVERS FOR FRICTION POINTS - ENGINE 3							Service ATA:76
	MOS/MSC	30-Jun-17	O/C					
	HRS	6765.4						
WC#: 76.030	AFL	3893						
	APH	5071.6						
PROC. REF: AMM 76-10-00-220-801	PROC. REF: AMM 76-10-00-220-801							
76-10-00-220-802-01	MEASUREMENT OF THE THROTTLE LEVER OPERATING FORCES - ENGINE 1							Service ATA:76
	MOS/MSC	01-Jun-17	O/C					
	HRS	6741.7						
WC#: 76.060	AFL	3876						
PROC. REF: AMM 76-10-00-220-802	PROC. REF: AMM 76-10-00-220-802							
76-10-00-220-802-02	MEASUREMENT OF THE THROTTLE LEVER OPERATING FORCES - ENGINE 2							Service ATA:76
	MOS/MSC	08-Dec-17	O/C					
	HRS	6935						
WC#: 76.060	AFL	3999						
PROC. REF: AMM 76-10-00-220-802	PROC. REF: AMM 76-10-00-220-802							
76-10-00-220-802-03	MEASUREMENT OF THE THROTTLE LEVER OPERATING FORCES - ENGINE 3							Service ATA:76
	MOS/MSC	07-Sep-17	O/C					
	HRS	6864.2						
WC#: 76.060	AFL	3950						
PROC. REF: AMM 76-10-00-220-802	PROC. REF: AMM 76-10-00-220-802							
76-10-00-700-802-01	CHECK OF THE ADJUSTMENT OF THE THROTTLE CONTROL							Service ATA:76
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 76-10-00-700-802	PROC. REF: AMM 76-10-00-700-802							
76-10-00-820-802-01	ADJUSTMENT OF THE THROTTLE CONTROLS - CHECK AND ADJUSTMENT OF ENGINE 1 THROTTLE CONTROL AT THE TORQUE TUBE							Service ATA:76
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 76-10-00-820-802	PROC. REF: AMM 76-10-00-820-802							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 76 - ENGINE CONTROLS								
76-10-00-820-802-02	ADJUSTMENT OF THE THROTTLE CONTROLS - CHECK AND ADJUSTMENT OF ENGINE 3 THROTTLE CONTROL AT THE TORQUE TUBE							Service ATA:76
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 76-10-00-820-802	PROC. REF: AMM 76-10-00-820-802							
76-10-00-820-802-03	ADJUSTMENT OF THE THROTTLE CONTROLS - CHECK AND ADJUSTMENT OF ENGINE 1, 2 AND 3 THROTTLE LEVERS FOR TRAVEL EQUALIZATION							Service ATA:76
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 76-10-00-820-802	PROC. REF: AMM 76-10-00-820-802							
76-10-01-820-801-01	CHECK / ADJUSTMENT OF THE THROTTLE CONTROL UNIT "STOP" AND "FULL POWER" STOPS - ADJUSTMENT OF THE THROTTLE CONTROL UNIT ?STOP? STOP							Service ATA:76
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 76-10-01-820-801	PROC. REF: AMM 76-10-01-820-801							
76-10-01-820-801-02	CHECK / ADJUSTMENT OF THE THROTTLE CONTROL UNIT "STOP" AND "FULL POWER" STOPS - ADJUSTMENT OF THE THROTTLE CONTROL UNIT ?FULL POWER? STOP							Service ATA:76
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 76-10-01-820-801	PROC. REF: AMM 76-10-01-820-801							
76-10-01-900-801-01	REMOVAL / INSTALLATION OF THE THROTTLE CONTROL UNIT - THROTTLE CONTROL UNIT (500EC)							Component ATA:76
PN:FGFB771100A4	MOS/MSC	02-Feb-96	O/C					
SN:161	HRS	0		TSN 0				
WC#: 76.070	AFL	0						
PROC. REF: AMM 76-10-01-900-801	PROC. REF: AMM 76-10-01-900-801							
76-10-02.1	NO. 1 ENGINE - DIGITAL ELECTRONIC ENGINE CONTROL (DEEC) AND DEEC WIRING HARNESS							Component ATA:76
PN:PN	MOS/MSC	31-Aug-95	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	ENC	0		TSN 0				

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 76 - ENGINE CONTROLS								
PROC. REF: LMM 76-10-02PROC. REF: LMM 76-10-02								
76-10-02.1	NO. 2 ENGINE - DIGITAL ELECTRONIC ENGINE CONTROL (DEEC) AND DEEC WIRING HARNESS							Component ATA:76
PN:PN	MOS/MSC	31-Jul-95	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	ENC	0		TSN 0				
PROC. REF: LMM 76-10-02PROC. REF: LMM 76-10-02								
76-10-02.1	NO. 3 ENGINE - DIGITAL ELECTRONIC ENGINE CONTROL (DEEC) AND DEEC WIRING HARNESS							Component ATA:76
PN:PN	MOS/MSC	10-Sep-95	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	ENC	0		TSN 0				
PROC. REF: LMM 76-10-02PROC. REF: LMM 76-10-02								
76-10-02.2	NO. 1 ENGINE - DIGITAL ELECTRONIC ENGINE CONTROL (DEEC) AND DEEC WIRING HARNESS INSPECTION/CHECK							Service ATA:76
	MOS/MSC	31-Aug-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 76-10-02PROC. REF: LMM 76-10-02								
76-10-02.2	NO. 2 ENGINE - DIGITAL ELECTRONIC ENGINE CONTROL (DEEC) AND DEEC WIRING HARNESS INSPECTION/CHECK							Service ATA:76
	MOS/MSC	31-Jul-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 76-10-02PROC. REF: LMM 76-10-02								
76-10-02.2	NO. 3 ENGINE - DIGITAL ELECTRONIC ENGINE CONTROL (DEEC) AND DEEC WIRING HARNESS INSPECTION/CHECK							Service ATA:76
	MOS/MSC	10-Sep-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 76-10-02PROC. REF: LMM 76-10-02								
76-10-03.1	NO. 1 ENGINE - N1 DIGITAL ELECTRONIC ENGINE CONTROL (N1 DEEC) AND N1 DEEC WIRING HARNESS							Component ATA:76
PN:PN	MOS/MSC	31-Aug-95	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	ENC	0		TSN 0				

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 76 - ENGINE CONTROLS								
PROC. REF: LMM 76-10-03PROC. REF: LMM 76-10-03								
76-10-03.1	NO. 2 ENGINE - N1 DIGITAL ELECTRONIC ENGINE CONTROL (N1 DEEC) AND N1 DEEC WIRING HARNESS							Component ATA:76
PN:PN	MOS/MSC	31-Jul-95	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	ENC	0		TSN 0				
PROC. REF: LMM 76-10-03PROC. REF: LMM 76-10-03								
76-10-03.1	NO. 3 ENGINE - N1 DIGITAL ELECTRONIC ENGINE CONTROL (N1 DEEC) AND N1 DEEC WIRING HARNESS							Component ATA:76
PN:PN	MOS/MSC	10-Sep-95	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	ENC	0		TSN 0				
PROC. REF: LMM 76-10-03PROC. REF: LMM 76-10-03								
76-10-03.2	NO. 1 ENGINE - N1 DIGITAL ELECTRONIC ENGINE CONTROL (N1 DEEC) AND N1 DEEC WIRING HARNESS INSPECTION/CHECK							Service ATA:76
	MOS/MSC	31-Aug-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 76-10-03PROC. REF: LMM 76-10-03								
76-10-03.2	NO. 2 ENGINE - N1 DIGITAL ELECTRONIC ENGINE CONTROL (N1 DEEC) AND N1 DEEC WIRING HARNESS INSPECTION/CHECK							Service ATA:76
	MOS/MSC	31-Jul-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 76-10-03PROC. REF: LMM 76-10-03								
76-10-03.2	NO. 3 ENGINE - N1 DIGITAL ELECTRONIC ENGINE CONTROL (N1 DEEC) AND N1 DEEC WIRING HARNESS INSPECTION/CHECK							Service ATA:76
	MOS/MSC	10-Sep-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 76-10-03PROC. REF: LMM 76-10-03								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 76 - ENGINE CONTROLS								
76-10-21-640-802-01 S	LUBRICATION OF THE TELEFLEX CONTROL CABLE BALL-JOINTS - LUBRICATION OF TELEFLEX CABLE BALL-JOINTS (ENGINE 1)							Service ATA:76
	MOS	11-Mar-20	72 (+2m)					
	HRS	7541.7						
WC#: 76.050	AFL	4391	3750					
								PKG:31
PROC. REF: AMM 76-10-21-640-802	PROC. REF: AMM 76-10-21-640-802							
76-10-21-640-802-02 S	LUBRICATION OF THE TELEFLEX CONTROL CABLE BALL-JOINTS - LUBRICATION OF TELEFLEX CABLE BALL-JOINTS (ENGINE 2)							Service ATA:76
	MOS	11-Mar-20	72 (+2m)					
	HRS	7541.7						
WC#: 76.050	AFL	4391	3750					
								PKG:31
PROC. REF: AMM 76-10-21-640-802	PROC. REF: AMM 76-10-21-640-802							
76-10-21-640-802-03 S	LUBRICATION OF THE TELEFLEX CONTROL CABLE BALL-JOINTS - LUBRICATION OF TELEFLEX CABLE BALL-JOINTS (ENGINE 3)							Service ATA:76
	MOS	11-Mar-20	72 (+2m)					
	HRS	7541.7						
WC#: 76.050	AFL	4391	3750					
								PKG:31
PROC. REF: AMM 76-10-21-640-802	PROC. REF: AMM 76-10-21-640-802							
76-10-21-900-801-01	REMOVAL / INSTALLATION / ADJUSTMENT OF THE ENGINE 1 AND 3 TELEFLEX CONTROL CABLES - LH ENGINE TELEFLEX CONTROL CABLE (L502EC)							Component ATA:76
PN:4387551	MOS/MSC	30-Nov-06	O/C					
SN:160002	HRS	4502.9						
WC#: 76.090	AFL	2455						
PROC. REF: AMM 76-10-21-900-801	PROC. REF: AMM 76-10-21-900-801							
76-10-21-900-801-02	REMOVAL / INSTALLATION / ADJUSTMENT OF THE ENGINE 1 AND 3 TELEFLEX CONTROL CABLES - RH ENGINE TELEFLEX CONTROL CABLE (R502EC)							Component ATA:76
PN:4234499	MOS/MSC	02-Feb-96	O/C					
SN:11106	HRS	0		TSN 0				
WC#: 76.090	AFL	0						
PROC. REF: AMM 76-10-21-900-801	PROC. REF: AMM 76-10-21-900-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 76 - ENGINE CONTROLS								
76-10-21-900-802-01	REMOVAL / INSTALLATION / ADJUSTMENT OF THE ENGINE 2 TELEFLEX CONTROL CABLE - CENTER ENGINE TELEFLEX CONTROL CABLE (M502EC)							Component ATA:76
PN:4234483	MOS/MSC	30-Nov-06	O/C					
SN:15043	HRS	4502.9						
WC#: 76.095	AFL	2455						
PROC. REF: AMM 76-10-21-900-802	PROC. REF: AMM 76-10-21-900-802							
76-10-25-640-801-01	S GREASING OF THE TORQUE TUBE AND TELEFLEX CABLE END-FITTING BEARINGS - ENGINE 1							Service ATA:76
	MOS	11-Mar-20	144 (+2m)					
	HRS	7541.7						
WC#: 76.040	AFL	4391	7500					
								PKG:32
PROC. REF: AMM 76-10-25-640-801	PROC. REF: AMM 76-10-25-640-801							
76-10-25-640-801-02	S GREASING OF THE TORQUE TUBE AND TELEFLEX CABLE END-FITTING BEARINGS - ENGINE 2							Service ATA:76
	MOS	11-Mar-20	144 (+2m)					
	HRS	7541.7						
WC#: 76.040	AFL	4391	7500					
								PKG:32
PROC. REF: AMM 76-10-25-640-801	PROC. REF: AMM 76-10-25-640-801							
76-10-25-640-801-03	S GREASING OF THE TORQUE TUBE AND TELEFLEX CABLE END-FITTING BEARINGS - ENGINE 3							Service ATA:76
	MOS	11-Mar-20	144 (+2m)					
	HRS	7541.7						
WC#: 76.040	AFL	4391	7500					
								PKG:32
PROC. REF: AMM 76-10-25-640-801	PROC. REF: AMM 76-10-25-640-801							
76-10-33-820-801-01	S CHECK OF THE THROTTLE CONTROL CABLE TENSION - ENGINE 1 CONTROL CABLE (L501EC)							Service ATA:76
	MOS	11-Mar-20	72 (+2m)					
	HRS	7541.7						
WC#: 76.065	AFL	4391	3750					
								PKG:31
PROC. REF: AMM 76-10-33-820-801	PROC. REF: AMM 76-10-33-820-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 76 - ENGINE CONTROLS								
76-10-33-820-801-02 S	CHECK OF THE THROTTLE CONTROL CABLE TENSION - ENGINE 2 CONTROL CABLE (M501EC)							Service ATA:76
	MOS	11-Mar-20	72 (+2m)					
	HRS	7541.7						
WC#: 76.065	AFL	4391	3750					
								PKG:31
PROC. REF: AMM 76-10-33-820-801 PROC. REF: AMM 76-10-33-820-801								
76-10-33-820-801-03 S	CHECK OF THE THROTTLE CONTROL CABLE TENSION - ENGINE 3 CONTROL CABLE (R501EC)							Service ATA:76
	MOS	11-Mar-20	72 (+2m)					
	HRS	7541.7						
WC#: 76.065	AFL	4391	3750					
								PKG:31
PROC. REF: AMM 76-10-33-820-801 PROC. REF: AMM 76-10-33-820-801								
76-10-33-900-801-01	REMOVAL / INSTALLATION / ADJUSTMENT OF THE THROTTLE CONTROL CABLES - ENGINE 1 THROTTLE CONTROL CABLE							Component ATA:76
PN:FGFB771000040	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 76.080	AFL	0						
PROC. REF: AMM 76-10-33-900-801 PROC. REF: AMM 76-10-33-900-801								
76-10-33-900-801-02	REMOVAL / INSTALLATION / ADJUSTMENT OF THE THROTTLE CONTROL CABLES - ENGINE 2 THROTTLE CONTROL CABLE							Component ATA:76
PN:FGFB771000050	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 76.080	AFL	0						
PROC. REF: AMM 76-10-33-900-801 PROC. REF: AMM 76-10-33-900-801								
76-10-33-900-801-03	REMOVAL / INSTALLATION / ADJUSTMENT OF THE THROTTLE CONTROL CABLES - ENGINE 3 THROTTLE CONTROL CABLE							Component ATA:76
PN:FGFB771000060	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 76.080	AFL	0						
PROC. REF: AMM 76-10-33-900-801 PROC. REF: AMM 76-10-33-900-801								
76-10-37-900-801-01	REMOVAL / INSTALLATION / ADJUSTMENT OF THE THROTTLE LEVER PROXIMITY SWITCHES - LH THROTTLE LEVER TAKE-OFF PROXIMITY SWITCH (3EW1)							Component ATA:76
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 76 - ENGINE CONTROLS								
PROC. REF: AMM 76-10-37-900-801	PROC. REF: AMM 76-10-37-900-801							
76-10-37-900-801-02	REMOVAL / INSTALLATION / ADJUSTMENT OF THE THROTTLE LEVER PROXIMITY SWITCHES - CENTER THROTTLE LEVER TAKE-OFF PROXIMITY SWITCH (3EW2)							Component ATA:76
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 76-10-37-900-801	PROC. REF: AMM 76-10-37-900-801							
76-10-37-900-801-03	REMOVAL / INSTALLATION / ADJUSTMENT OF THE THROTTLE LEVER PROXIMITY SWITCHES - RH THROTTLE LEVER TAKE-OFF PROXIMITY SWITCH (3EW3)							Component ATA:76
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 76-10-37-900-801	PROC. REF: AMM 76-10-37-900-801							
76-10-37-900-801-04	REMOVAL / INSTALLATION / ADJUSTMENT OF THE THROTTLE LEVER PROXIMITY SWITCHES - LH THROTTLE LEVER L/G PROXIMITY SWITCH (2GW1)							Component ATA:76
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 76-10-37-900-801	PROC. REF: AMM 76-10-37-900-801							
76-10-37-900-801-05	REMOVAL / INSTALLATION / ADJUSTMENT OF THE THROTTLE LEVER PROXIMITY SWITCHES - CENTER THROTTLE LEVER L/G PROXIMITY SWITCH (2GW2)							Component ATA:76
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 76-10-37-900-801	PROC. REF: AMM 76-10-37-900-801							
76-10-37-900-801-06	REMOVAL / INSTALLATION / ADJUSTMENT OF THE THROTTLE LEVER PROXIMITY SWITCHES - RH THROTTLE LEVER L/G PROXIMITY SWITCH (2GW3)							Component ATA:76
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 76-10-37-900-801	PROC. REF: AMM 76-10-37-900-801							

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 76 - ENGINE CONTROLS								
76-10-37-900-801-07	REMOVAL / INSTALLATION / ADJUSTMENT OF THE THROTTLE LEVER PROXIMITY SWITCHES - LH THROTTLE LEVER PROXIMITY SWITCH (8HN1)							Component ATA:76
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 76-10-37-900-801	PROC. REF: AMM 76-10-37-900-801							
76-10-37-900-801-08	REMOVAL / INSTALLATION / ADJUSTMENT OF THE THROTTLE LEVER PROXIMITY SWITCHES - CENTER THROTTLE LEVER PROXIMITY SWITCH (8HN2)							Component ATA:76
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 76-10-37-900-801	PROC. REF: AMM 76-10-37-900-801							
76-10-37-900-801-09	REMOVAL / INSTALLATION / ADJUSTMENT OF THE THROTTLE LEVER PROXIMITY SWITCHES - RH THROTTLE LEVER PROXIMITY SWITCH (8HN3)							Component ATA:76
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 76-10-37-900-801	PROC. REF: AMM 76-10-37-900-801							
76-10-37-900-801-10	REMOVAL / INSTALLATION / ADJUSTMENT OF THE THROTTLE LEVER PROXIMITY SWITCHES - LH THROTTLE LEVER PROXIMITY SENSOR (4KK1)							Component ATA:76
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 76-10-37-900-801	PROC. REF: AMM 76-10-37-900-801							
76-10-37-900-801-11	REMOVAL / INSTALLATION / ADJUSTMENT OF THE THROTTLE LEVER PROXIMITY SWITCHES - CENTER THROTTLE LEVER PROXIMITY SENSOR (4KK2)							Component ATA:76
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 76-10-37-900-801	PROC. REF: AMM 76-10-37-900-801							

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition	
ATA 76 - ENGINE CONTROLS									
76-10-37-900-801-12	REMOVAL / INSTALLATION / ADJUSTMENT OF THE THROTTLE LEVER PROXIMITY SWITCHES - RH THROTTLE LEVER PROXIMITY SENSOR (4KK3)							Component	ATA:76
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0					
SN:UNKNOWN	HRS	0		TSN 0					
	AFL	0		TSN 0					
PROC. REF: AMM 76-10-37-900-801	PROC. REF: AMM 76-10-37-900-801								
76-10-37-900-801-13	REMOVAL / INSTALLATION / ADJUSTMENT OF THE THROTTLE LEVER PROXIMITY SWITCHES - TR ARMING PROXIMITY SWITCH (4KR)							Component	ATA:76
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0					
SN:UNKNOWN	HRS	0		TSN 0					
	AFL	0		TSN 0					
PROC. REF: AMM 76-10-37-900-801	PROC. REF: AMM 76-10-37-900-801								
76-10-37-900-801-14	REMOVAL / INSTALLATION / ADJUSTMENT OF THE THROTTLE LEVER PROXIMITY SWITCHES - TR CONTROL LEVER PROXIMITY SWITCH (6KR)							Component	ATA:76
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0					
SN:UNKNOWN	HRS	0		TSN 0					
	AFL	0		TSN 0					
PROC. REF: AMM 76-10-37-900-801	PROC. REF: AMM 76-10-37-900-801								
76-10-41-900-801-01	REMOVAL / INSTALLATION / ADJUSTMENT OF THE THRUST REVERSER CONTROL LEVER LOCKING SOLENOID - TR CONTROL LEVER LOCKING SOLENOID (9KR)							Component	ATA:76
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0					
SN:UNKNOWN	HRS	0		TSN 0					
	AFL	0		TSN 0					
PROC. REF: AMM 76-10-41-900-801	PROC. REF: AMM 76-10-41-900-801								
76-10-43-700-801-01	MEASUREMENT OF THE ENGINE 2 THROTTLE LEVER LOCKING FORCES IF THRUST REVERSER CLAMSHELL DOORS ARE NOT STOWED							Service	ATA:76
	MOS/MSC	02-Feb-96	O/C						
	HRS	0							
	AFL	0							
PROC. REF: AMM 76-10-43-700-801	PROC. REF: AMM 76-10-43-700-801								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 76 - ENGINE CONTROLS								
76-10-43-900-801-01	REMOVAL / INSTALLATION / ADJUSTMENT OF THE ENGINE 2 THROTTLE LEVER "IDLE" POSITION LOCKING SOLENOID - CENTER THROTTLE LEVER IDLE POSITION LOCKING SOLENOID (10KR)							Component ATA:76
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 76-10-43-900-801PROC. REF: AMM 76-10-43-900-801								
76-10-45-820-801-01	ADJUSTMENT OF THE TR FULL POWER STOP							Service ATA:76
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 76-10-45-820-801PROC. REF: AMM 76-10-45-820-801								
760110 U	NO. 2 ENGINE - DIGITAL ELECTRONIC ENGINE CONTROL							Component ATA:76
PN:2119010-9000	MOS/MSC	21-Nov-17	O/C					
SN:14-BW0070	HRS	6811.3		TSN 3661				
WC#: 76.010	ENC	3951		TSN 1912				
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
760120 S	NO. 1 ENGINE - BITE CHECK DIGITAL ELECTRONIC ENGINE CONTROL							Service ATA:76
	MOS	07-Oct-24						
	HRS	8218.1	300 (+100)					
WC#: 76.020	ENC	4899						
								PKG:2
PROC. REF: LMM 76-10-03, LMM 72-00-00PROC. REF: LMM 76-10-03, LMM 72-00-00								
760120 S	NO. 2 ENGINE - BITE CHECK DIGITAL ELECTRONIC ENGINE CONTROL							Service ATA:76
	MOS	07-Oct-24						
	HRS	8383.9	300 (+100)					
WC#: 76.020	ENC	4990						
								PKG:2
PROC. REF: LMM 76-10-03, LMM 72-00-00PROC. REF: LMM 76-10-03, LMM 72-00-00								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 76 - ENGINE CONTROLS								
760120 S	NO. 3 ENGINE - BITE CHECK DIGITAL ELECTRONIC ENGINE CONTROL							Service ATA:76
	MOS	07-Oct-24						
	HRS	8311.1	300 (+100)					
WC#: 76.020	ENC	4856						
								PKG:2
PROC. REF: LMM 76-10-03, LMM 72-00-00PROC. REF: LMM 76-10-03, LMM 72-00-00								
760130	NO. 1 ENGINE - DOWNLOAD ECTM							Service ATA:76
	MOS	03-Jul-25						
	HRS	8266.2						
WC#: 76.050	ENC	4926	50		(4976) 5115		46	
								WO#: NOV 2022
PROC. REF: MSC CAMP EHM ADENDUM, LMM 76-10-03PROC. REF: MSC CAMP EHM ADENDUM, LMM 76-10-03								
760130	NO. 2 ENGINE - DOWNLOAD ECTM							Service ATA:76
	MOS	03-Jul-25						
	HRS	8432						
WC#: 76.050	ENC	5017	50		(5067) 5115		46	
								WO#: NOV 2022
PROC. REF: MSC CAMP EHM ADENDUM, LMM 76-10-03PROC. REF: MSC CAMP EHM ADENDUM, LMM 76-10-03								
760130	NO. 3 ENGINE - DOWNLOAD ECTM							Service ATA:76
	MOS	03-Jul-25						
	HRS	8359.2						
WC#: 76.050	ENC	4883	50		(4933) 5115		46	
								WO#: NOV 2022
PROC. REF: MSC CAMP EHM ADENDUM, LMM 76-10-03PROC. REF: MSC CAMP EHM ADENDUM, LMM 76-10-03								
761310	NO. 1 ENGINE - SURGE BLEED VALVE							Component ATA:76
PN:978812-5-1	MOS/MSC	31-Aug-95	O/C					
SN:8567	HRS	0		TSN 0				
WC#: 76.030	ENC	0		TSN 0				
PROC. REF: LMM 76-10-01PROC. REF: LMM 76-10-01								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 76 - ENGINE CONTROLS								
761310	NO. 2 ENGINE - SURGE BLEED VALVE							Component ATA:76
PN:978812-5-1	MOS/MSC	31-Jul-95	O/C					
SN:8546	HRS	0		TSN 0				
WC#: 76.030	ENC	0		TSN 0				
PROC. REF: LMM 76-10-01PROC. REF: LMM 76-10-01								
761310	NO. 3 ENGINE - SURGE BLEED VALVE							Component ATA:76
PN:978812-5-1	MOS/MSC	10-Sep-95	O/C					
SN:8564	HRS	0		TSN 0				
WC#: 76.030	ENC	0		TSN 0				
PROC. REF: LMM 76-10-01PROC. REF: LMM 76-10-01								
761320	NO. 1 ENGINE - SOLENOID CONTROLLER VALVE							Component ATA:76
PN:109696-4-1	MOS/MSC	31-Aug-95	O/C					
SN:8215	HRS	0		TSN 0				
WC#: 76.040	ENC	0		TSN 0				
PROC. REF: LMM 76-10-01PROC. REF: LMM 76-10-01								
761320	NO. 2 ENGINE - SOLENOID CONTROLLER VALVE							Component ATA:76
PN:109696-4-1	MOS/MSC	31-Jul-95	O/C					
SN:8154	HRS	0		TSN 0				
WC#: 76.040	ENC	0		TSN 0				
PROC. REF: LMM 76-10-01PROC. REF: LMM 76-10-01								
761320	NO. 3 ENGINE - SOLENOID CONTROLLER VALVE							Component ATA:76
PN:109696-4-1	MOS/MSC	10-Sep-95	O/C					
SN:8204	HRS	0		TSN 0				
WC#: 76.040	ENC	0		TSN 0				
PROC. REF: LMM 76-10-01PROC. REF: LMM 76-10-01								
762111	NO. 1 ENGINE FUEL SHUTOFF VALVE							Component ATA:76
PN:L88A31662	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 76.100	AFL	0						
PROC. REF: AMM GENERIC 2PROC. REF: AMM GENERIC 2								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 76 - ENGINE CONTROLS								
762112	NO. 2 ENGINE FUEL SHUTOFF VALVE							Component ATA:76
PN:L88A31663	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 76.110	AFL	0						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
762113	NO. 3 ENGINE FUEL SHUTOFF VALVE							Component ATA:76
PN:L88A31664	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 76.120	AFL	0						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
ATA 77 - ENGINE INDICATING								
77-10-03.2	NO. 1 ENGINE - N1 TRANSDUCER AND N1 COMPENSATOR INSPECTION/CHECK							Service ATA:77
	MOS/MSC	31-Aug-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 77-10-03	PROC. REF: LMM 77-10-03							
77-10-03.2	NO. 2 ENGINE - N1 TRANSDUCER AND N1 COMPENSATOR INSPECTION/CHECK							Service ATA:77
	MOS/MSC	31-Jul-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 77-10-03	PROC. REF: LMM 77-10-03							
77-10-03.2	NO. 3 ENGINE - N1 TRANSDUCER AND N1 COMPENSATOR INSPECTION/CHECK							Service ATA:77
	MOS/MSC	10-Sep-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 77-10-03	PROC. REF: LMM 77-10-03							
77-10-05-900-801-07	REMOVAL/INSTALLATION OF ENGINE N1/N2 INDICATORS - ENGINE 1 "N1" INDICATOR (2EU1)							Component ATA:77
PN:5428-706-80-10	MOS/MSC	01-Dec-03	O/C					
SN:774	HRS	3612.7		TSR 0				
WC#: 77.020	AFL	1867		TSR 0				
PROC. REF: AMM 77-10-05-900-801	PROC. REF: AMM 77-10-05-900-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 77 - ENGINE INDICATING								
77-10-05-900-801-08	REMOVAL/INSTALLATION OF ENGINE N1/N2 INDICATORS - ENGINE 2 "N1" INDICATOR (2EU2)							Component ATA:77
PN:5428-706-80-10	MOS/MSC	01-Dec-03	O/C					
SN:712	HRS	3612.7		TSR 0				
WC#: 77.020	AFL	1867		TSR 0				
PROC. REF: AMM 77-10-05-900-801	PROC. REF: AMM 77-10-05-900-801							
77-10-05-900-801-09	REMOVAL/INSTALLATION OF ENGINE N1/N2 INDICATORS - ENGINE 3 "N1" INDICATOR (2EU3)							Component ATA:77
PN:5428-706-80-10	MOS/MSC	01-Dec-03	O/C					
SN:467	HRS	3612.7		TSR 0				
WC#: 77.020	AFL	1867		TSR 0				
PROC. REF: AMM 77-10-05-900-801	PROC. REF: AMM 77-10-05-900-801							
77-10-05-900-801-10	REMOVAL/INSTALLATION OF ENGINE N1/N2 INDICATORS - ENGINE 1 "N2" INDICATOR (3EU1)							Component ATA:77
PN:5423-713-80-10	MOS/MSC	02-Feb-96	O/C					
SN:350	HRS	0		TSN 0				
WC#: 77.040	AFL	0						
PROC. REF: AMM 77-10-05-900-801	PROC. REF: AMM 77-10-05-900-801							
77-10-05-900-801-11	REMOVAL/INSTALLATION OF ENGINE N1/N2 INDICATORS - ENGINE 2 "N2" INDICATOR (3EU2)							Component ATA:77
PN:5423-713-80-10	MOS/MSC	25-Nov-08	O/C	TSR 0				
SN:360	HRS	4913.6		TSR 0				
WC#: 77.040	AFL	2711		TSR 0				
PROC. REF: AMM 77-10-05-900-801	PROC. REF: AMM 77-10-05-900-801							
77-10-05-900-801-12	REMOVAL/INSTALLATION OF ENGINE N1/N2 INDICATORS - ENGINE 3 "N2" INDICATOR (3EU3)							Component ATA:77
PN:5423-701-80-10	MOS/MSC	27-Nov-16	O/C					
SN:147	HRS	6568						
WC#: 77.040	AFL	3760						
	APH	4911.8						
PROC. REF: AMM 77-10-05-900-801	PROC. REF: AMM 77-10-05-900-801							
77-10-05.2	NO. 1 ENGINE - N2 TRANSDUCER INSPECTION/CHECK							Service ATA:77
	MOS/MSC	31-Aug-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 77-10-05	PROC. REF: LMM 77-10-05							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 77 - ENGINE INDICATING								
77-10-05.2	NO. 2 ENGINE - N2 TRANSDUCER INSPECTION/CHECK							Service ATA:77
	MOS/MSC	31-Jul-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 77-10-05PROC. REF: LMM 77-10-05								
77-10-05.2	NO. 3 ENGINE - N2 TRANSDUCER INSPECTION/CHECK							Service ATA:77
	MOS/MSC	10-Sep-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 77-10-05PROC. REF: LMM 77-10-05								
77-20-00-700-801	CHECK OF THE ITT LINE INSULATION AND CONTINUITY							Service ATA:77
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: AMM 77-20-00-700-801PROC. REF: AMM 77-20-00-700-801								
77-20-01.2	NO. 1 ENGINE - THERMOCOUPLE HARNESS INSPECTION/CHECK							Service ATA:77
	MOS/MSC	31-Aug-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 77-20-01PROC. REF: LMM 77-20-01								
77-20-01.2	NO. 2 ENGINE - THERMOCOUPLE HARNESS INSPECTION/CHECK							Service ATA:77
	MOS/MSC	31-Jul-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 77-20-01PROC. REF: LMM 77-20-01								
77-20-01.2	NO. 3 ENGINE - THERMOCOUPLE HARNESS INSPECTION/CHECK							Service ATA:77
	MOS/MSC	10-Sep-95	A/R					
	HRS	0						
	ENC	0						
PROC. REF: LMM 77-20-01PROC. REF: LMM 77-20-01								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 77 - ENGINE INDICATING								
77-20-09-900-801	REMOVAL / INSTALLATION OF THE ENGINE PT2 - TT2 SENSOR							Component ATA:77
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 77-20-09-900-801	PROC. REF: AMM 77-20-09-900-801							
77-20-13-200-801	CHECK AND DRAINING OF THE PT2 LINE DRAINING BOWLS							Service ATA:77
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: AMM 77-20-13-200-801	PROC. REF: AMM 77-20-13-200-801							
77-20-13-790-801	LEAK TEST OF THE PT2 LINES							Service ATA:77
	MOS/MSC	02-Feb-96	A/R					
	HRS	0						
	AFL	0						
PROC. REF: AMM 77-20-13-790-801	PROC. REF: AMM 77-20-13-790-801							
77-20-17-900-801-04	REMOVAL/INSTALLATION OF ENGINE ITT INDICATORS - ENGINE 1 ITT INDICATOR (2EC1)							Component ATA:77
PN:5428-559-80-10	MOS/MSC	02-Feb-96	O/C					
SN:389	HRS	0		TSN 0				
WC#: 77.050	AFL	0						
PROC. REF: AMM 77-20-17-900-801	PROC. REF: AMM 77-20-17-900-801							
77-20-17-900-801-05	REMOVAL/INSTALLATION OF ENGINE ITT INDICATORS - ENGINE 2 ITT INDICATOR (2EC2)							Component ATA:77
PN:5428-559-80-10	MOS/MSC	02-Feb-96	O/C					
SN:392	HRS	0		TSN 0				
WC#: 77.050	AFL	0						
PROC. REF: AMM 77-20-17-900-801	PROC. REF: AMM 77-20-17-900-801							
77-20-17-900-801-06	REMOVAL/INSTALLATION OF ENGINE ITT INDICATORS - ENGINE 3 ITT INDICATOR (2EC3)							Component ATA:77
PN:5428-559-80-10	MOS/MSC	02-Feb-96	O/C					
SN:365	HRS	0		TSN 0				
WC#: 77.050	AFL	0						
PROC. REF: AMM 77-20-17-900-801	PROC. REF: AMM 77-20-17-900-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 77 - ENGINE INDICATING								
771110	NO. 1 ENGINE - LOW PRESSURE (N1) TRANSDUCER							Component ATA:77
PN:3075828-2	MOS/MSC	24-Aug-16	O/C	TSN 0				
SN:68582	HRS	6232.3		TSN 0				
WC#: 77.010	ENC	3587		TSN 0				
PROC. REF: LMM 77-10-03	PROC. REF: LMM 77-10-03							
771110	NO. 2 ENGINE - LOW PRESSURE (N1) TRANSDUCER							Component ATA:77
PN:3073827-3	MOS/MSC	31-Jul-95	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 77.010	ENC	0		TSN 0				
PROC. REF: LMM 77-10-03	PROC. REF: LMM 77-10-03							
771110	NO. 3 ENGINE - LOW PRESSURE (N1) TRANSDUCER							Component ATA:77
PN:3075388-2	MOS/MSC	02-Jun-00	O/C					
SN:2803787	HRS	1908		TSN 0				
WC#: 77.010	ENC			TSN 0				
PROC. REF: LMM 77-10-03	PROC. REF: LMM 77-10-03							
771120	NO. 1 ENGINE - HIGH PRESSURE (N2) TRANSDUCER							Component ATA:77
PN:3070722-3	MOS/MSC	31-Aug-95	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 77.020	ENC	0		TSN 0				
PROC. REF: LMM 77-10-05	PROC. REF: LMM 77-10-05							
771120	NO. 2 ENGINE - HIGH PRESSURE (N2) TRANSDUCER							Component ATA:77
PN:3070722-3	MOS/MSC	20-Jul-00	O/C					
SN:7237	HRS	2070		TSN 1991				
WC#: 77.020	ENC							
PROC. REF: LMM 77-10-05	PROC. REF: LMM 77-10-05							
771120	NO. 3 ENGINE - HIGH PRESSURE (N2) TRANSDUCER							Component ATA:77
PN:3070722-3	MOS/MSC	20-Jul-00	O/C					
SN:7190	HRS	1991		TSN 2070				
WC#: 77.020	ENC							
PROC. REF: LMM 77-10-05	PROC. REF: LMM 77-10-05							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 77 - ENGINE INDICATING								
772110	NO. 1 ENGINE - ITT THERMOCOUPLE HARNESS							Component ATA:77
PN:3073605-1	MOS/MSC	09-May-17	O/C	TSN 0				
SN:1715027700111	HRS	6449.2		TSN 0				
WC#: 77.030	ENC	3738		TSN 0				
PROC. REF: LMM 77-20-01PROC. REF: LMM 77-20-01								
772110	NO. 2 ENGINE - ITT THERMOCOUPLE HARNESS							Component ATA:77
PN:3073950-7	MOS/MSC	17-Apr-99	O/C	TSN 0				
SN:992021900225	HRS	1435		TSN 0				
WC#: 77.030	ENC							
PROC. REF: LMM 77-20-01PROC. REF: LMM 77-20-01								
772110	NO. 3 ENGINE - ITT THERMOCOUPLE HARNESS							Component ATA:77
PN:3073605-1	MOS/MSC	30-Mar-15	O/C					
SN:1415027700306	HRS	5851.8						
WC#: 77.030	ENC	3298						
PROC. REF: LMM 77-20-01PROC. REF: LMM 77-20-01								
ATA 78 - EXHAUST								
78-30-00-210-801-01 S	GENERAL VISUAL INSPECTION OF THE THRUST REVERSER							Service ATA:78
	MOS	10-Oct-23	36 (+1m)					
	HRS	8437.6	2400 (+40)					
WC#: 78.010	AFL	4993						
								PKG:7,999
PROC. REF: AMM 78-30-00-210-801PROC. REF: AMM 78-30-00-210-801								
78-30-00-720-801-01 S	FUNCTIONAL TEST OF THE THRUST REVERSER SYSTEM WITH ENGINE SHUT DOWN							Service ATA:78
	MOS	11-Mar-20	72 (+2m)					
	HRS	7541.7						
WC#: 78.020	AFL	4391	3750					
								PKG:31
PROC. REF: AMM 78-30-00-720-801PROC. REF: AMM 78-30-00-720-801								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 78 - EXHAUST								
78-30-00-910-802-01	DEPLOYMENT / STOWING OF THE THRUST REVERSER - DEPLOYMENT/STOWING OF THRUST REVERSER (WITH HYDRAULIC GROUND POWER UNIT)							Service ATA:78
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 78-30-00-910-802	PROC. REF: AMM 78-30-00-910-802							
78-30-00-910-802-02	DEPLOYMENT / STOWING OF THE THRUST REVERSER - DEPRESSURIZATION OF THRUST REVERSER ACCUMULATOR							Service ATA:78
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 78-30-00-910-802	PROC. REF: AMM 78-30-00-910-802							
78-30-00-910-802-03	DEPLOYMENT / STOWING OF THE THRUST REVERSER - THRUST REVERSER STOWING AFTER DEPRESSURIZATION OF THRUST REVERSER ACCUMULATOR							Service ATA:78
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 78-30-00-910-802	PROC. REF: AMM 78-30-00-910-802							
78-30-00-910-807-01	INHIBITION OF THE THRUST REVERSER							Service ATA:78
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
WC#: 78.170	AFL	0						
	APH	0						
PROC. REF: AMM 78-30-00-910-807	PROC. REF: AMM 78-30-00-910-807							
78-31-00-640-802-01 S	GREASING OF THE THRUST REVERSER DOOR HINGE PINS							Service ATA:78
	MOS	10-Oct-23	12 (+1m)					
	HRS	8437.6	400 (+40)					
WC#: 78.145	AFL	4993						
								PKG:999
PROC. REF: AMM 78-31-00-640-802	PROC. REF: AMM 78-31-00-640-802							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 78 - EXHAUST								
78-31-00-640-804-01	S	GREASING OF THE THRUST REVERSER CONTROL AND UNLOCKING LINKAGE						Service ATA:78
	MOS	07-Oct-24	24 (+1m)					
	HRS	8507.6						
WC#: 78.100	AFL	5038						
								PKG:16
PROC. REF: AMM 78-31-00-640-804	PROC. REF: AMM 78-31-00-640-804							
78-31-01-900-801-01		REMOVAL / INSTALLATION / ADJUSTMENT OF THE THRUST REVERSER DOORS - LH THRUST-REVERSER DOOR						Component ATA:78
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 78-31-01-900-801	PROC. REF: AMM 78-31-01-900-801							
78-31-01-900-801-02		REMOVAL / INSTALLATION / ADJUSTMENT OF THE THRUST REVERSER DOORS - RH THRUST-REVERSER DOOR						Component ATA:78
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 78-31-01-900-801	PROC. REF: AMM 78-31-01-900-801							
78-31-05-900-801-01		REMOVAL / INSTALLATION OF THE THRUST REVERSER DOOR UPPER LATCH						Component ATA:78
PN:A861TS4RF900	MOS/MSC	02-Feb-96	O/C					
SN:1038	HRS	0		TSN 0				
WC#: 78.140	AFL	0						
PROC. REF: AMM 78-31-05-900-801	PROC. REF: AMM 78-31-05-900-801							
78-31-05-900-802-01		REMOVAL / INSTALLATION OF THE THRUST REVERSER DOOR LOWER LATCH						Component ATA:78
PN:A861TS4RF50	MOS/MSC	02-Feb-96	O/C					
SN:1108	HRS	0		TSN 0				
WC#: 78.140	AFL	0						
PROC. REF: AMM 78-31-05-900-802	PROC. REF: AMM 78-31-05-900-802							
78-31-09-960-801-01		REPLACEMENT OF THE THRUST REVERSER DOOR SEALS - LH THRUST REVERSER DOOR SEAL						Service ATA:78
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 78-31-09-960-801	PROC. REF: AMM 78-31-09-960-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 78 - EXHAUST								
78-31-09-960-801-02	REPLACEMENT OF THE THRUST REVERSER DOOR SEALS - RH THRUST REVERSER DOOR SEAL							Service ATA:78
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 78-31-09-960-801	PROC. REF: AMM 78-31-09-960-801							
78-31-13-900-801-01	REMOVAL / INSTALLATION OF THE THRUST REVERSER DOOR ACTUATOR AND CONTROL RODS							Component ATA:78
PN:PN	MOS/MSC	02-Feb-96	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0		TSN 0				
PROC. REF: AMM 78-31-13-900-801	PROC. REF: AMM 78-31-13-900-801							
78-31-15-960-801-01	REPLACEMENT OF THE BALL-JOINT END-FITTING OF THE THRUST REVERSER DOOR ACTUATOR - TR ACTUATOR (202KR)							Service ATA:78
PN:106124-01	MOS/MSC	02-Feb-96	O/C					
SN:183	HRS	0						
WC#: 78.100	AFL	0						
PROC. REF: AMM 78-31-15-960-801	PROC. REF: AMM 78-31-15-960-801							
78-31-33-960-801-01	REPLACEMENT OF THE THRUST REVERSER DOOR BALL JOINTS - THRUST-REVERSER CLAMSHELL DOOR (454FL)							Service ATA:78
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 78-31-33-960-801	PROC. REF: AMM 78-31-33-960-801							
78-31-33-960-801-02	REPLACEMENT OF THE THRUST REVERSER DOOR BALL JOINTS - THRUST-REVERSER CLAMSHELL DOOR (454FR)							Service ATA:78
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 78-31-33-960-801	PROC. REF: AMM 78-31-33-960-801							
78-32-03-870-802-01	BLEEDING OF THE THRUST REVERSER HYDRAULIC SYSTEM							Service ATA:78
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 78-32-03-870-802	PROC. REF: AMM 78-32-03-870-802							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 78 - EXHAUST								
78-32-09-610-801-01	CHARGING OF THE THRUST REVERSER ACCUMULATOR - TR ACCUMULATOR (190KR)							Service ATA:78
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 78-32-09-610-801	PROC. REF: AMM 78-32-09-610-801							
78-32-09-900-801-01	REMOVAL / INSTALLATION OF THE THRUST REVERSER HYDRAULIC ACCUMULATOR - TR ACCUMULATOR (190KR)							Component ATA:78
PN:60909-1	MOS/MSC	02-Feb-96	O/C					
SN:2249	HRS	0		TSN 0				
WC#: 78.050	AFL	0						
PROC. REF: AMM 78-32-09-900-801	PROC. REF: AMM 78-32-09-900-801							
783101	THRUST REVERSER SYSTEM PRESSURE GAGE							Component ATA:78
PN:18040100	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 78.030	AFL	0						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
783106	THRUST REVERSER SYSTEM CHARGING VALVE							Component ATA:78
PN:MS26889-2	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 78.040	AFL	0						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
783221	THRUST REVERSER ELECTRODISTRIBUTION CONTROL							Component ATA:78
PN:108131-02	MOS/MSC	02-Feb-96	O/C					
SN:178	HRS	0		TSN 0				
WC#: 78.060	AFL	0						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
783301	THRUST REVERSER SYSTEM CHECK SUPPLY VALVE							Component ATA:78
PN:L95H07-204	MOS/MSC	09-Apr-13	O/C	TSN 0				
SN:F29060	HRS	5601.9		TSN 0				
WC#: 78.070	AFL	3138		TSN 0				
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 78 - EXHAUST								
783311	THRUST REVERSER SYSTEM CHECK RETURN VALVE							Component ATA:78
PN:C24816000	MOS/MSC	02-Feb-96	O/C					
SN:FM342	HRS	0		TSN 0				
WC#: 78.070	AFL	0						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
783321	THRUST REVERSER RETRACTION JACK ISOLATION VALVE							Component ATA:78
PN:AE99113E	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 78.080	AFL	0						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
783331	THRUST REVERSER EXTENSION JACK ISOLATION VALVE							Component ATA:78
PN:AE99113E	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 78.080	AFL	0						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
783341	THRUST REVERSER JACK LOCKING ISOLATION VALVE							Component ATA:78
PN:AE99113G	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 78.090	AFL	0						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
783401	THRUST REVERSER HYDRAULIC CONTROL ACTUATOR							Component ATA:78
PN:106124-01	MOS/MSC	02-Feb-96	O/C					
SN:183	HRS	0		TSN 0				
WC#: 78.100	AFL	0						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
783411	THRUST REVERSER SYNCHRONIZING BELLCRANK							Component ATA:78
PN:F900HD3200240A5	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 78.110	AFL	0						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 78 - EXHAUST								
783421	THRUST REVERSER LEFT CONTROL DOOR ADJUSTMENT ROD							Component ATA:78
PN:PN	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 78.120	AFL	0						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
783431	THRUST REVERSER RIGHT CONTROL DOOR ADJUSTMENT ROD							Component ATA:78
PN:PN	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 78.120	AFL	0						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
783441	THRUST REVERSER UPPER CATCH UNLOCK JACK							Component ATA:78
PN:106125-01	MOS/MSC	04-Jan-18	O/C					
SN:255	HRS	6968						
WC#: 78.130	AFL	4021						
	APH	5228.2						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
783451	THRUST REVERSER LOWER CATCH UNLOCK JACK							Component ATA:78
PN:106125-01	MOS/MSC	02-Feb-96	O/C					
SN:342	HRS	0		TSN 0				
WC#: 78.130	AFL	0						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
783501	LH THRUST REVERSER DOOR INDICATING MICROSWITCH							Component ATA:78
PN:PN	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 78.150	AFL	0						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
783506	RH THRUST REVERSER DOOR INDICATING MICROSWITCH							Component ATA:78
PN:PN	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 78.150	AFL	0						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 78 - EXHAUST								
783511	THRUST REVERSER SYNCHRONIZING BELLCRANK MICROSWITCH							Component ATA:78
PN:PN	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 78.160	AFL	0						
PROC. REF: AMM GENERIC 2	PROC. REF: AMM GENERIC 2							
783A01 U	THRUST REVERSER LH DOOR							Component ATA:78
PN:F900HD310001A3	MOS/MSC	02-Feb-96	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
	AFL	0						
783A02 U	THRUST REVERSER RH DOOR							Component ATA:78
PN:F900HD3100001A4	MOS/MSC	05-Nov-01	O/C	TSR 0				
SN:216HD/REP	HRS	2722		TSR 0				
	AFL	1439		TSR 0				
ATA 79 - OIL								
79-00-00-610-801-01	SERVICING OF THE ENGINE OIL SYSTEM - ENGINE 1 (L4EZ)							Service ATA:79
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 79-00-00-610-801	PROC. REF: AMM 79-00-00-610-801							
79-00-00-610-801-02	SERVICING OF THE ENGINE OIL SYSTEM - ENGINE 2 (M4EZ)							Service ATA:79
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 79-00-00-610-801	PROC. REF: AMM 79-00-00-610-801							
79-00-00-610-801-03	SERVICING OF THE ENGINE OIL SYSTEM - ENGINE 3 (R4EZ)							Service ATA:79
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 79-00-00-610-801	PROC. REF: AMM 79-00-00-610-801							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 79 - OIL								
79-30-01-820-802-01	ADJUSTMENT OF THE ENGINE OIL LEVEL GAUGING SYSTEM							Service ATA:79
	MOS/MSC	02-Feb-96	O/C					
	HRS	0						
	AFL	0						
PROC. REF: AMM 79-30-01-820-802	PROC. REF: AMM 79-30-01-820-802							
79-30-17-900-801-04	REMOVAL/INSTALLATION OF ENGINE OIL TEMPERATURE AND PRESSURE INDICATORS - ENGINE 1 OIL PRESSURE/TEMPERATURE INDICATOR (2EM1)							Component ATA:79
PN:64857-418-1	MOS/MSC	02-Jun-96	O/C					
SN:575	HRS	32		TSN 17				
WC#: 79.100	AFL	12						
PROC. REF: AMM 79-30-17-900-801	PROC. REF: AMM 79-30-17-900-801							
79-30-17-900-801-05	REMOVAL/INSTALLATION OF ENGINE OIL TEMPERATURE AND PRESSURE INDICATORS - ENGINE 2 OIL PRESSURE/TEMPERATURE INDICATOR (2EM2)							Component ATA:79
PN:64857-418-1	MOS/MSC	02-Feb-96	O/C					
SN:905	HRS	0		TSN 0				
WC#: 79.100	AFL	0						
PROC. REF: AMM 79-30-17-900-801	PROC. REF: AMM 79-30-17-900-801							
79-30-17-900-801-06	REMOVAL/INSTALLATION OF ENGINE OIL TEMPERATURE AND PRESSURE INDICATORS - ENGINE 3 OIL PRESSURE/TEMPERATURE INDICATOR (2EM3)							Component ATA:79
PN:64857-418-1	MOS/MSC	02-Feb-96	O/C					
SN:906	HRS	0		TSN 0				
WC#: 79.100	AFL	0						
PROC. REF: AMM 79-30-17-900-801	PROC. REF: AMM 79-30-17-900-801							
790111 S	NO. 1 ENGINE - ANALYZE OIL AND FILTER							Service ATA:79
	MOS	07-Oct-24						
	HRS	8218.1	150 (+100)					
WC#: 79.010	ENC	4899						
								PKG:1
PROC. REF: LMM 72-00-00	PROC. REF: LMM 72-00-00							

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 79 - OIL								
790111 S	NO. 2 ENGINE - ANALYZE OIL AND FILTER							Service ATA:79
	MOS	07-Oct-24						
	HRS	8383.9	150 (+100)					
WC#: 79.010	ENC	4990						
								PKG:1
PROC. REF: LMM 72-00-00PROC. REF: LMM 72-00-00								
790111 S	NO. 3 ENGINE - ANALYZE OIL AND FILTER							Service ATA:79
	MOS	07-Oct-24						
	HRS	8311.1	150 (+100)					
WC#: 79.010	ENC	4856						
								PKG:1
PROC. REF: LMM 72-00-00PROC. REF: LMM 72-00-00								
790120	NO. 1 ENGINE - CHANGE OIL							Service ATA:79
	MOS	13-Sep-21						
	HRS	7683.5	1200 (+100)		(8883.5) 9173	8983.5	612.1 (+100)	
WC#: 79.020	ENC	4523						
PROC. REF: AMM 79-00-00, LMM 72-00-00PROC. REF: AMM 79-00-00, LMM 72-00-00								
790120	NO. 2 ENGINE - CHANGE OIL							Service ATA:79
	MOS	29-Mar-22						
	HRS	8063.5	1200 (+100)		(9263.5) 9387.2	9363.5	826.3 (+100)	
WC#: 79.020	ENC	4755						
PROC. REF: AMM 79-00-00, LMM 72-00-00PROC. REF: AMM 79-00-00, LMM 72-00-00								
790120	NO. 3 ENGINE - CHANGE OIL							Service ATA:79
	MOS	29-Mar-22						
	HRS	7990.7	1200 (+100)		(9190.7) 9387.2	9290.7	826.3 (+100)	
WC#: 79.020	ENC	4621						
PROC. REF: AMM 79-00-00, LMM 72-00-00PROC. REF: AMM 79-00-00, LMM 72-00-00								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 79 - OIL								
790130 S	NO. 1 ENGINE - INSPECT OIL CHIP DETECTOR							Service ATA:79
	MOS	07-Oct-24						
	HRS	8218.1	150 (+100)					
WC#: 79.030	ENC	4899						
								PKG:1
PROC. REF: LMM 79-20-03	PROC. REF: LMM 79-20-03							
790130 S	NO. 2 ENGINE - INSPECT OIL CHIP DETECTOR							Service ATA:79
	MOS	07-Oct-24						
	HRS	8383.9	150 (+100)					
WC#: 79.030	ENC	4990						
								PKG:1
PROC. REF: LMM 79-20-03	PROC. REF: LMM 79-20-03							
790130 S	NO. 3 ENGINE - INSPECT OIL CHIP DETECTOR							Service ATA:79
	MOS	07-Oct-24						
	HRS	8311.1	150 (+100)					
WC#: 79.030	ENC	4856						
								PKG:1
PROC. REF: LMM 79-20-03	PROC. REF: LMM 79-20-03							
792110	NO. 1 ENGINE - OIL PUMP							Component ATA:79
PN:3060785-2	MOS/MSC	02-Mar-06	O/C					
SN:051405700900	HRS	4112		TSN 0				
WC#: 79.040	ENC	2260		TSN 0				
PROC. REF: LMM 79-20-03	PROC. REF: LMM 79-20-03							
792110	NO. 2 ENGINE - OIL PUMP							Component ATA:79
PN:3071949-12	MOS/MSC	31-Aug-06	O/C	TSO 0				
SN:861	HRS	4364.4		TSO 0				
WC#: 79.040	ENC	2393		TSO 0				
PROC. REF: LMM 79-20-03	PROC. REF: LMM 79-20-03							
792110	NO. 3 ENGINE - OIL PUMP							Component ATA:79
PN:3071949-9	MOS/MSC	10-Sep-95	O/C					
SN:95-140573177	HRS	0		TSN 0				
WC#: 79.040	ENC	0		TSN 0				

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 79 - OIL								
PROC. REF: LMM 79-20-03PROC. REF: LMM 79-20-03								
792120	NO. 1 ENGINE - BY-PASS INDICATOR VALVE							Component ATA:79
PN:3002780-3	MOS/MSC	31-Aug-95	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 79.050	ENC	0		TSN 0				
PROC. REF: LMM 79-30-01PROC. REF: LMM 79-30-01								
792120	NO. 2 ENGINE - BY-PASS INDICATOR VALVE							Component ATA:79
PN:3002780-3	MOS/MSC	31-Jul-95	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 79.050	ENC	0		TSN 0				
PROC. REF: LMM 79-30-01PROC. REF: LMM 79-30-01								
792120	NO. 3 ENGINE - BY-PASS INDICATOR VALVE							Component ATA:79
PN:3002780-3	MOS/MSC	10-Sep-95	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 79.050	ENC	0		TSN 0				
PROC. REF: LMM 79-30-01PROC. REF: LMM 79-30-01								
792130	NO. 1 ENGINE - PRESSURE BREATHER VALVE ASSEMBLY							Component ATA:79
PN:3071564-8	MOS/MSC	31-Aug-95	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 79.060	ENC	0		TSN 0				
PROC. REF: LMM 79-20-02PROC. REF: LMM 79-20-02								
792130	NO. 2 ENGINE - PRESSURE BREATHER VALVE ASSEMBLY							Component ATA:79
PN:3071564-8	MOS/MSC	31-Jul-95	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 79.060	ENC	0		TSN 0				
PROC. REF: LMM 79-20-02PROC. REF: LMM 79-20-02								
792130	NO. 3 ENGINE - PRESSURE BREATHER VALVE ASSEMBLY							Component ATA:79
PN:3071564-8	MOS/MSC	10-Sep-95	O/C					
SN:UNKNOWN	HRS	0		TSN 0				
WC#: 79.060	ENC	0		TSN 0				

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 79 - OIL								
PROC. REF: LMM 79-20-02PROC. REF: LMM 79-20-02								
792140	NO. 1 ENGINE - UPPER OIL COOLER							Component ATA:79
PN:158600-7	MOS/MSC	31-Aug-95	O/C					
SN:15-11153	HRS	0		TSN 0				
WC#: 79.070	ENC	0		TSN 0				
PROC. REF: LMM 79-20-09PROC. REF: LMM 79-20-09								
792140	NO. 2 ENGINE - UPPER OIL COOLER							Component ATA:79
PN:158600-7	MOS/MSC	31-Jul-95	O/C					
SN:15-11142	HRS	0		TSN 0				
WC#: 79.070	ENC	0		TSN 0				
PROC. REF: LMM 79-20-09PROC. REF: LMM 79-20-09								
792140	NO. 3 ENGINE - UPPER OIL COOLER							Component ATA:79
PN:158600-7	MOS/MSC	10-Sep-95	O/C					
SN:15-11154	HRS	0		TSN 0				
WC#: 79.070	ENC	0		TSN 0				
PROC. REF: LMM 79-20-09PROC. REF: LMM 79-20-09								
792150	NO. 1 ENGINE - LOWER LEFT OIL COOLER							Component ATA:79
PN:159900-3	MOS/MSC	31-Aug-95	O/C					
SN:45-8703	HRS	0		TSN 0				
WC#: 79.080	ENC	0		TSN 0				
PROC. REF: LMM 79-20-09PROC. REF: LMM 79-20-09								
792150	NO. 2 ENGINE - LOWER LEFT OIL COOLER							Component ATA:79
PN:159900-3	MOS/MSC	31-Jul-95	O/C					
SN:45-8690	HRS	0		TSN 0				
WC#: 79.080	ENC	0		TSN 0				
PROC. REF: LMM 79-20-09PROC. REF: LMM 79-20-09								
792150	NO. 3 ENGINE - LOWER LEFT OIL COOLER							Component ATA:79
PN:159900-3	MOS/MSC	10-Sep-95	O/C					
SN:45-7522	HRS	0		TSN 0				
WC#: 79.080	ENC	0		TSN 0				

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 79 - OIL								
PROC. REF: LMM 79-20-09PROC. REF: LMM 79-20-09								
792160	NO. 1 ENGINE - LOWER RIGHT OIL COOLER							Component ATA:79
PN:159910-3	MOS/MSC	31-Aug-95	O/C					
SN:45-7519	HRS	0		TSN 0				
WC#: 79.090	ENC	0		TSN 0				
PROC. REF: LMM 79-20-09PROC. REF: LMM 79-20-09								
792160	NO. 2 ENGINE - LOWER RIGHT OIL COOLER							Component ATA:79
PN:159910-3	MOS/MSC	31-Jul-95	O/C					
SN:15-7483	HRS	0		TSN 0				
WC#: 79.090	ENC	0		TSN 0				
PROC. REF: LMM 79-20-09PROC. REF: LMM 79-20-09								
792160	NO. 3 ENGINE - LOWER RIGHT OIL COOLER							Component ATA:79
PN:159910-3	MOS/MSC	10-Sep-95	O/C					
SN:45-7522	HRS	0		TSN 0				
WC#: 79.090	ENC	0		TSN 0				
PROC. REF: LMM 79-20-09PROC. REF: LMM 79-20-09								
792170	NO. 1 ENGINE - OIL TEMPERATURE REGULATOR							Component ATA:79
PN:158610-8	MOS/MSC	26-Apr-18	O/C					
SN:97-1478	HRS	6782.1						
WC#: 79.100	ENC	3947						
PROC. REF: LMM 79-20-07PROC. REF: LMM 79-20-07								
792170	NO. 2 ENGINE - OIL TEMPERATURE REGULATOR							Component ATA:79
PN:158610-8	MOS/MSC	31-Jul-95	O/C					
SN:15-8931	HRS	0		TSN 0				
WC#: 79.100	ENC	0		TSN 0				
PROC. REF: LMM 79-20-07PROC. REF: LMM 79-20-07								
792170	NO. 3 ENGINE - OIL TEMPERATURE REGULATOR							Component ATA:79
PN:158610-8	MOS/MSC	10-Sep-95	O/C					
SN:45-8948	HRS	0		TSN 0				
WC#: 79.100	ENC	0		TSN 0				

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 79 - OIL								
PROC. REF: LMM 79-20-07PROC. REF: LMM 79-20-07								
793083	NO. 1 ENGINE LOW OIL PRESSURE SWITCH							Component ATA:79
PN:8G1126-2	MOS/MSC	02-Feb-96	O/C					
SN:1510	HRS	0		TSN 0				
WC#: 79.075	AFL	0						
PROC. REF: AMM GENERIC 2PROC. REF: AMM GENERIC 2								
793084	NO. 2 ENGINE LOW OIL PRESSURE SWITCH							Component ATA:79
PN:8G1126-2	MOS/MSC	02-Feb-96	O/C					
SN:1506	HRS	0		TSN 0				
WC#: 79.075	AFL	0						
PROC. REF: AMM GENERIC 2PROC. REF: AMM GENERIC 2								
793085	NO. 3 ENGINE LOW OIL PRESSURE SWITCH							Component ATA:79
PN:8G1126-2	MOS/MSC	02-Feb-96	O/C					
SN:1505	HRS	0		TSN 0				
WC#: 79.075	AFL	0						
PROC. REF: AMM GENERIC 2PROC. REF: AMM GENERIC 2								
793101	NO. 1 ENGINE OIL PRESSURE TRANSMITTER							Component ATA:79
PN:64251-417-2	MOS/MSC	02-Feb-96	O/C					
SN:5893	HRS	0		TSN 0				
WC#: 79.080	AFL	0						
PROC. REF: AMM GENERIC 2PROC. REF: AMM GENERIC 2								
793102	NO. 2 ENGINE OIL PRESSURE TRANSMITTER							Component ATA:79
PN:64251-417-2	MOS/MSC	02-Feb-96	O/C					
SN:5849	HRS	0		TSN 0				
WC#: 79.080	AFL	0						
PROC. REF: AMM GENERIC 2PROC. REF: AMM GENERIC 2								
793103	NO. 3 ENGINE OIL PRESSURE TRANSMITTER							Component ATA:79
PN:64251-417-2	MOS/MSC	02-Feb-96	O/C					
SN:5864	HRS	0		TSN 0				
WC#: 79.080	AFL	0						

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 79 - OIL								
PROC. REF: AMM GENERIC 2PROC. REF: AMM GENERIC 2								
793110	NO. 1 ENGINE - OIL PRESSURE TRANSMITTER							Component ATA:79
PN:PN	MOS/MSC	31-Aug-95	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	ENC	0		TSN 0				
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
793110	NO. 2 ENGINE - OIL PRESSURE TRANSMITTER							Component ATA:79
PN:PN	MOS/MSC	31-Jul-95	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	ENC	0		TSN 0				
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
793110	NO. 3 ENGINE - OIL PRESSURE TRANSMITTER							Component ATA:79
PN:PN	MOS/MSC	10-Sep-95	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	ENC	0		TSN 0				
PROC. REF: GENERIC NO REFPROC. REF: GENERIC NO REF								
793119	NO. 1 ENGINE OIL TEMPERATURE PROBE							Component ATA:79
PN:56B17	MOS/MSC	02-Feb-96	O/C					
SN:56837	HRS	0		TSN 0				
WC#: 79.090	AFL	0						
PROC. REF: AMM GENERIC 2PROC. REF: AMM GENERIC 2								
793120	NO. 2 ENGINE OIL TEMPERATURE PROBE							Component ATA:79
PN:56B17	MOS/MSC	02-Feb-96	O/C					
SN:61730	HRS	0		TSN 0				
WC#: 79.090	AFL	0						
PROC. REF: AMM GENERIC 2PROC. REF: AMM GENERIC 2								
793121	NO. 3 ENGINE OIL TEMPERATURE PROBE							Component ATA:79
PN:56B17	MOS/MSC	02-Feb-96	O/C					
SN:61749	HRS	0		TSN 0				
WC#: 79.090	AFL	0						

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 79 - OIL								
PROC. REF: AMM GENERIC 2PROC. REF: AMM GENERIC 2								
793155	ENGINE OIL LEVEL INDICATOR							Component ATA:79
PN:267-968-004	MOS/MSC	02-Feb-96	O/C					
SN:282	HRS	0		TSN 0				
WC#: 79.110	AFL	0						
PROC. REF: AMM GENERIC 2PROC. REF: AMM GENERIC 2								
793161	ENGINE OIL LEVEL AMPLIFIER							Component ATA:79
PN:360-967-004	MOS/MSC	02-Feb-96	O/C					
SN:369	HRS	0		TSN 0				
WC#: 79.120	AFL	0						
PROC. REF: AMM GENERIC 2PROC. REF: AMM GENERIC 2								
793167	NO. 1 ENGINE OIL LEVEL GAGE							Component ATA:79
PN:029-907-004	MOS/MSC	02-Feb-96	O/C					
SN:766	HRS	0		TSN 0				
WC#: 79.130	AFL	0						
PROC. REF: AMM GENERIC 2PROC. REF: AMM GENERIC 2								
793168	NO. 2 ENGINE OIL LEVEL GAGE							Component ATA:79
PN:029-907-004	MOS/MSC	02-Feb-96	O/C					
SN:765	HRS	0		TSN 0				
WC#: 79.130	AFL	0						
PROC. REF: AMM GENERIC 2PROC. REF: AMM GENERIC 2								
793169	NO. 3 ENGINE OIL LEVEL GAGE							Component ATA:79
PN:029-907-004	MOS/MSC	02-Feb-96	O/C					
SN:753	HRS	0		TSN 0				
WC#: 79.130	AFL	0						
PROC. REF: AMM GENERIC 2PROC. REF: AMM GENERIC 2								
793320	NO. 1 ENGINE - FUEL/OIL COOLER							Component ATA:79
PN:158610-8	MOS/MSC	26-Apr-18	O/C					
SN:97-1478	HRS	6782.1						
	ENC	3947						

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS

PN & SN	Unit	C/W	Interval	TSX/Adj.	Next Due (ENG/APU) A/C	Max Limit	Remaining	Disposition
ATA 79 - OIL								
PROC. REF: LMM 79-10-01PROC. REF: LMM 79-10-01								
793320	NO. 2 ENGINE - FUEL/OIL COOLER							Component ATA:79
PN:PN	MOS/MSC	31-Jul-95	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	ENC	0		TSN 0				
PROC. REF: LMM 79-10-01PROC. REF: LMM 79-10-01								
793320	NO. 3 ENGINE - FUEL/OIL COOLER							Component ATA:79
PN:PN	MOS/MSC	10-Sep-95	O/C	TSN 0				
SN:UNKNOWN	HRS	0		TSN 0				
	ENC	0		TSN 0				
PROC. REF: LMM 79-10-01PROC. REF: LMM 79-10-01								

?-Insufficient Information S-Suppressed Requirement *-Estimated Due(New Requirement) (EFF)-Effective C/W (M)-Manual Due U-User Task Ex-Excluded Task

© CAMP SYSTEMS