VLS
MARINE SERVICES CALCASIEU

Cargo Piping Test Letter

Note: Test results are valid for (1) year from date of test!

Date:	**2/27/2023**	**M.A.W.P.**	**125 PSI**
Vessel:	**CBC 1110**	**Method of Test:**	**HYDRO**
Owner:	**Canal Barge Company**	**Testing Location:**	**VLS Marine Services Calcasieu**
Address:	**1801 Engineers Rd**	**Physical Address:**	**7951 Dock Board Rd**
	Belle Chase, LA 70037		**Sulphur, LA 70665**

TRANSFER SYSTEM TESTING DATA

**** Fill out completely. Write N/A on any non-applicable line. ****

Date:	Barge Piping:	Results	
2/27/2023	Cargo piping & valves	187.5	p.s.i
2/27/2023	Cargo pressure gauges	98%	accurate
2/27/2023	Steam System	125	p.s.i

Note: Test each pressure gauges annually, accurate within 10 percent. Test each remote controlled operating or indicating equipment such as remotely operated valve, tank alarm, or emergency shutdown device. 33 CFR 156.170(c((2) & 46 CFR 35.35-70(b)

SIGNATURES

I credit that the tests contained herein were conducted in compliance with 33 CFR 156.170, 46 CFR 35.35-70.

Tester name: Lorenzo Medina

Tester signature: Lorenzo Medina

Witnessing inspector name: Steven Peralez

Witnessing inspector signature:

Witnessing inspector affiliation: Quick repair foreman

T.T. Barge Services
Mile 237, LLC

Specializing in Gas Freeing, Cleaning and Repairs
5190 North River Road, Port Allen, Louisiana 70767
Phone: (225) 473-8222 Fax: (225) 473-2199

Pipeline Test Letter

Date: 4-6-22

To Whom It May Concern:

The cargo pipeline and relief valve as required by 33CRH156.170, on tank barge

CBC 1110 located at T.T. Barge Mile 237, was tested on

4-6-22 at 188psi.

- Pressure gauge was found to be operating.
- The relief valve functioned as required.
- The steam piping system was tested at 125 psi.
- The steam system relief valve functioned as required.

Signature of Tester: Joey Jones

witness: CBC Rep. Eutin Delaunlee

Campbell Transportation Compan
2567 Congo Arroyo Road
Newell, WV 26050-1317

Tel. (304) 387-3860
Fax (304) 387-3885

TANK BARGE PIPING PRESSURE TEST FORM

The following vessel equipment has
been tested in accordance with
46 CFR 35.35-70 and 33 CFR 156.170
on the date indicated.

Date: 4-27-21

Vessel Name: CBC 1110

Cargo Pipeline: 188# Hydro

Cargo Relief Valve: 125#

Cargo Pressure Gauge: 99% ACCURATE

Cargo Transfer Hose: N/A

Tested By: Lori Gilbert

VLS MARINE SERVICES

Cargo Piping Test Letter

Note: Test results are valid for (1) year from date of test!

Date:	5/12/2020	M.A.W.P.	125
Vessel:	CBC 1110	Method of Test:	Hydro
Owner:	Canal Barge Company	Testing Location:	VLS Marine Services Inc.
Address:	1801 Engineers Rd	Physical Address:	8700 Old Yacht Club Rd
	Belle Chase, LA 70037		Port Arthur, TX 77642

TRANSFER SYSTEM TESTING DATA

**** Fill out completely. Write N/A on any non-applicable line. ****

Date:	Barge Piping:	Results		Note:
5/12/2020	Cargo piping & valves	187.5	p.s.i	
5/12/2020	Cargo pressure gauges	98	% accurate	
5/12/2020	Steam System	125	p.s.i	

Note: Test each pressure gauges annually, accurate within 10 percent. Test each remote controlled operating or indicating equipment such as remotely operated valve, tank alarm, or emergency shutdown device. 33 CFR 156.170(c((2) & 46 CFR 35.35-70(b)

SIGNATURES

I credit that the tests contained herein were conducted in compliance with 33 CFR 156.170, 46 CFR 35.35-70.

Tester name: Charles Johnson

Tester signature: