CANAL BARGE

LYNCHBURG SHIPYARD

LYNCHBURG SHIPYARD
999 Independence Pkwy N.
Baytown, TX 77520

BARGE VAPOR TIGHTNESS TEST SHEET

THE FOLLOWING BARGE WAS TESTED IN ACCORDING WITH THE NATIONAL EMISSION STANDARD FOR BENZENE EMISSIONS FROM TRANSFER OPERATIONS, SECTION 40 CFR, 61.304 (F), AND NATION EMISSIONS STANDARDS FOR HAZARDOUS AIR POLLUTANTS SECTION 40 CFR 63.565 (C).

Barge Name: CBC-376 Official# 1243661

Barge Owner: **Canal Barge Company Inc**

Owner Address: **1801 Engineers Road Belle Chasse, La 70037 United States**

Date of Test: 8-28-25 Name of Tester: **Karim Mendez**

Witnessing Inspector: ☐ **Juan Serrano** ☐ **Juan Maldonado** ☑ **Angel Arredondo**

Inspector Signature:

TEST RESULTS

This barge has been tested at this facility in accordance to Section 61.304 (f), and section 63.565 (c) and is considered to be vapor-tight.

Signature of Tester:

Time Started: 10:00 Time Completed: 10:30

Starting Pressure: 27.7 Ending Pressure: 27.7

Allowable Pressure Loss: 1.0

PIPELINE TEST: TRANSFER SYSTEM TESTING DATA

THE FOLLOWING BARGE WAS TESTED IN ACCORDANCE WITH 33 CFR- PART 156.170, SECTION (c)(4) & (e), EQUIPMENT TESTS AND INSPECTIONS REQUIREMENTS.

The Pipeline System was hydro tested at 187.50 P.S.I. 8-28-25

The Pressure Relief Valve was hydro tested at 125 P.S.I. n/a

The Load Line was hydro tested at 187.50 P.S.I. 8-28-25

The Steam Line was hydro tested at 125 P.S.I. n/a

Cargo Pressure Gauge (Date of Test) 8-28-25 Percent Accuracy 98%

Lynchburg Shipyard Supervisor

SIGNATURE

DATE 8-28-25

VLS MARINE SERVICES

Cargo Piping Test Letter

Note: Test results are valid for (1) year from date of test!

Date:	10/7/2024	M.A.W.P.	125
Vessel:	CBC 376	Method of Test:	Hydro
Owner:	Canal Barge Company	Testing Location:	VLS Marine Services Inc.
Address:	1801 Engineers Rd	Physical Address:	8700 Old Yacht Club Rd
	Belle Chase, LA 70037		Port Arthur, TX 77642

TRANSFER SYSTEM TESTING DATA

**** Fill out completely. Write N/A on any non-applicable line. ****

Date:	Barge Piping:	Results		Note:
10/7/2024	Cargo piping & valves	187.5	p.s.i	
10/7/2024	Cargo pressure gauges	98	% accurate	
N/A	Steam System	125	p.s.i	

Note: Test each pressure gauges annually, accurate within 10 percent. Test each remote controlled operating or indicating equipment such as remotely operated valve, tank alarm, or emergency shutdown device. 33 CFR 156.170(c((2) & 46 CFR 35.35-70(b)

SIGNATURES

I credit that the tests contained herein were conducted in compliance with 33 CFR 156.170, 46 CFR 35.35-70.

Tester name: Fransico E Moreno

Tester signature:

Witnessing inspector name: Jose Nava

Witnessing inspector signature:

Witnessing inspector affiliation: VLS Gas free

VLS ENVIRONMENTAL SOLUTIONS

Cargo Piping Test Letter

Note: Test results are valid for (1) year from date of test!

Date:	3/15/2024	M.A.W.P.	125 PSI
Vessel:	CBC 376	Method of Test:	Air
Owner:	Canal Barge Company	Testing Location:	VLS Marine Services-Plaquemine
Address:	1801 Engineers Rd	Physical Address:	1070 River Road
	Belle Chase, LA 70037		Sunshine, La 70780

TRANSFER SYSTEM TESTING DATA

**** Fill out completely. Write N/A on any non-applicable line. ****

Date:	Barge Piping:	Results	
3/15/2024	Cargo piping & valves	187.5	p.s.i
3/15/2024	Cargo pressure gauges	98%	accurate
3/15/2024	Steam System	187.5	

Note: Test each pressure gauges annually, accurate within 10 percent. Test each remote controlled operating or indicating equipment such as remotely operated valve, tank alarm, or emergency shutdown device. 33 CFR 156.170(c((2) & 46 CFR 35.35-70(b)

SIGNATURES

I credit that the tests contained herein were conducted in compliance with 33 CFR 156.170, 46 CFR 35.35-70.

Tester name: Ricardo Silva

Tester signature: Ricardo Silva

Witnessing inspector name: erick florez

Witnessing inspector signature:

Witnessing inspector affiliation: Project Manager

CANAL BARGE

Move with confidence

Cargo Pipeline Test and/or Vapor Tightness Test Certificate

Barge Name: CBC 376

Test Date: 8-11-23

Testing Location: Channahon fleet

Barge Vapor Tightness Test

Test Results

This barge has been tested in accordance to section 40 CFR 61.304(f), and section 63.565(c)(1) and is considered to be vapor tight.

Signature of Tester:

Test Time Started: 0900 Test Time Completed: 1000

Beginning Pressure: 1PSi Ending Pressure: 1PSi

Operational Cargo Pipeline Test

The following test(s) have been performed in compliance with U.S. Coast Guard regulations 33 CFR 156.170 and 46 CFR 35.35-70 and USCG Marine Safety Manual, Vol. II, Section B, Page B6-30.

Transfer System Piping	Test Pressure	125 psi
Cargo Pump Relief Valve	Test Pressure	125 psi
Cargo Pump Pressure Gauge(s)	Test Pressure	125 psi

(If only one test performed, line through Test Not Performed)

Signature/Tester name:

Print name/Tester Name: Jake Stevenson

CBC Authorized Representative

Signature/Witness name:

Print name/Witness name: RAY ENGLAND

Affiliation of Witness (Company): IMT

VLS MARINE SERVICES

Cargo Piping Test Letter

Note: Test results are valid for (1) year from date of test!

Date:	**9/16/2022**	**M.A.W.P.**	**125**
Vessel:	**CBC 376**	**Method of Test:**	**Hydro**
Owner:	**Canal Barge Company**	**Testing Location:**	**VLS Marine Services Inc.**
Address:	**1801 Engineers Rd**	**Physical Address:**	**8700 Old Yacht Club Rd**
	Belle Chase, LA 70037		**Port Arthur, TX 77642**

TRANSFER SYSTEM TESTING DATA

**** Fill out completely. Write N/A on any non-applicable line. ****

Date:	Barge Piping:	Results		Note:
9/16/2022	Cargo piping & valves	187.5	p.s.i	
9/16/2022	Cargo pressure gauges	98	% accurate	
N/A	Steam System	125	p.s.i	

Note: Test each pressure gauges annually, accurate within 10 percent. Test each remote controlled operating or indicating equipment such as remotely operated valve, tank alarm, or emergency shutdown device. 33 CFR 156.170(c((2) & 46 CFR 35.35-70(b)

SIGNATURES

I credit that the tests contained herein were conducted in compliance with 33 CFR 156.170, 46 CFR 35.35-70.

Tester name: Ryan Moreau

Tester signature: Ryan Moreau

Witnessing inspector name: Beverly Guidry

Witnessing inspector signature: Beverly Guidry

Witnessing inspector affiliation: VLS Gas Free PM

VESSEL REPAIR CONSTRUCTION

5848 Proctor Street
Port Arthur, TX 77642
409.962.1302

PIPELINE TEST REPORT

The following vessel's pipeline has been tested and stenciled in accordance with U.S.C.G. regulation 33 CFR 156.170 on the dates indicated:

Vessel Name:	CBC-376
Vessel Owner:	Canal Barge Company
Date of Test:	2/4/22
Test Pressure:	188 psi.
Name of Tester:	Kurt Moerbe
Tester Signature:	
Name of Witness:	Wes Broussard
Witness Signature:	

VESSEL REPAIR CONSTRUCTION

5848 Proctor Street
Port Arthur, TX 77642
409.962.1302

PIPELINE TEST REPORT

The following vessel's pipeline has been tested and stenciled in accordance with U.S.C.G. regulation 33 CFR 156.170 on the dates indicated:

Vessel Name:	CBC 376
Vessel Owner:	Canal Barge Company
Date of Test:	3/2/21
Test Pressure:	188 psi - Hydro Test
Name of Tester:	Kurt Moerbe
Tester Signature:	
Name of Witness:	Jerry Nguyen
Witness Signature:	