ILLINOIS MARINE TOWING, INC.

LEMONT SHIPYARD

Lemont Shipyard Physical Address – 16600 Des Plaines Rd., Lemont, IL 60439
Lemont Shipyard – Phone: 630-972-2920 Fax: 630-972-2915
Billing Address – 203 North Ottawa St, Suite 200, Joliet, IL 60432

OPERATIONAL TRANSFER SYSTEM TESTING DATA

Barge Number: CBC 1104

The following test(s) have been performed in compliance with U.S. Coast Guard regulations 33 CFR 156.170 and 46 CFR 35.35-70 and USCG Marine Safety Manual, Vol. II, Section B, Page B6-30.

Transfer System Piping	Test Pressure	125PSI	IMT Shipyard 6-24-26
Cargo Pump Relief	Test Pressure	125PSI	
Cargo Pump Pressure Gauge(s)	Test Pressure	125PSI	

Signature/Tester Name:

Signature/Witness Name:

Print Name/Tester Name: Jeff Westbrooke

Print Name/Witness Name: Colton Rhodenbaugh

IMT Authorized Representative

Pelican Marine Services

15602 Jacintoport Blvd Houston TX 77015 Phone: (346) 282-8544

Date of Test: 08-15-2025

Barge Name: CBC 1104 Official #: 1255075

Barge Owner: CANAL BARGE COMPANY

Owner Address: 1801 ENGINEERS ROAD BELLE CHASSE, LA 70037 UNITED STATES

BARGE VAPOR TIGHTNESS TEST SHEET

The following barge was tested in accordance with the national emission standard for benzene emissions from transfer operations, section 40 CFR 61.304(f) and national emission standards for air pollutants section 40 CFR 63.565(c). This barge has been tested at this facility in accordance to section 61.304(f) and section 63.565© and is considered to be vapor tight.

Tester Name: Adrian Morris

Witness Name: Berny Chavira

Tester Signature: A. Morris

Witness Signature: Berny Chavira

Time Started: 10:00

Time Completed: 10:30

Starting Pressure: 28.0

Ending Pressure: 27.0

Allowable Pressure Loss: 1.0

PIPELINE TEST: TRANSFER SYSTEM TESTING DATA

The following barge was tested in accordance with 33 CFR part 156.170 section (c)(4) & (e), equipment tests and inspection requirements.

The Pipeline System was hydro tested at 187.5 psi 08-15-2025

The Pressure Relief Valve was hydro tested at 125 psi N/A

The Load Line was hydro tested at 187.5 psi 08-15-2025

The Steam Line was hydro tested at 125 psi N/A

Cargo Pressure Gauge (Date of Test) 08-15-2025 Percent Accuracy 98%

A. Morris
Signature

08-15-2025
Date

SOUTHWEST SHIPYARD, L.P.
18310 Market Street, Channelview, Texas 77530 Phone: 281-860-3200 Fax: 281-860-3215
8502 Cypress Street, Houston, Texas 77012 Phone: 713-967-6300 Fax: 713-967-6301
1002 Texas Clipper Rd., Galveston, Texas 77554 Phone: 409-740-3755 Fax: 409-740-3451

F–7.5.1(R).6–C

BARGE PIPING TEST LETTER

Note: Test Results are valid for One (1) Year from Date of Test !

INSTRUCTIONS: FILL OUT COMPLETELY. WRITE "N/A" ON ANY NON-APPLICABLE LINE.

BARGE NAME / NUMBER: C.B.C 1104.

BARGE OWNER: CANAL BARG LZNC

OWNER ADDRESS:

TESTING LOCATION:

SOUTHWEST SHIPYARD, L.P. 18310 MARKET STREET CHANNELVIEW, TX 77530	SOUTHWEST SHIPYARD, L.P. 8502 CYPRESS HOUSTON, TX 77012	SOUTHWEST SHIPYARD, L.P. 1002 TEXAS CLIPPER RD. GALVESTON, TX 77554
Identify Location by Checking Box ☐	☐	☐

LETTER EXPIRATION DATE (One Year from Test): 10/18/2025

1. Cargo Piping and Valves (Date of Test): 10/18/2024.
   Test Pressure (psi): 188 psi.
2. Cargo Pressure Gauge (Date of Test): 10/18/2024.
   Percent Accuracy (%): 98 %.
3. Steam Piping and Valves (Date of Test): 10/18/2024.
   Test Pressure (psi): 125 psi.

SWSLP Tester/Position: [signature] Date: 10-18-24

SWSLP Inspector/Position: [signature] Date: 10-18-24

DISTRIBUTION: Place original as last page of "USCG Papers Folder" located in Barge document mailbox.

CANAL BARGE

Move with confidence

Cargo Pipeline Test and/or Vapor Tightness Test Certificate

Barge Name: CBC 1104

Test Date: 2 JULY 2024

Testing Location: Channel 5/4

Barge Vapor Tightness Test

Test Results

This barge has been tested in accordance to section 40 CFR 61.304(f), and section 63.565(c)(1) and is considered to be vapor tight.

Signature of Tester: Francisco Amaro

Test Time Started: 11:00 Test Time Completed: 11:30

Beginning Pressure: 27.7 Ending Pressure: 26.7

Operational Cargo Pipeline Test

The following test(s) have been performed in compliance with U.S. Coast Guard regulations 33 CFR 156.170 and 46 CFR 35.35-70 and USCG Marine Safety Manual, Vol. II, Section B, Page B6-30.

Transfer System Piping	Test Pressure	125 psi
Cargo Pump Relief Valve	Test Pressure	125 psi
Cargo Pump Pressure Gauge(s)	Test Pressure	125 psi

(If only one test performed, line through Test Not Performed)

Signature/Tester name:

Print name/Tester Name: Arthur Gough

CBC Authorized Representative

Signature/Witness name: Joe Thompson

Print name/Witness name: Joe Thompson

Affiliation of Witness (Company): CBC BARGE MAINTENANCE

Campbell Transportation Company, Inc.
2567 Congo Arroyo Road
Newell, WV 26050-1317

Tel. (304) 387-3860
Fax (304) 387-3885

TANK BARGE PIPING PRESSURE TEST FORM

The following vessel equipment has
been tested in accordance with
46 CFR 35.35-70 and 33 CFR 156.170
on the date indicated.

Date: 7-26-23

Vessel Name: CBC 1104

Cargo Pipeline: 148 PSI

Cargo Relief Valve: 125 PSI

Cargo Pressure Gauge: Operable

Cargo Transfer Hose: N/A

Tested By: Bill Higgins.

Witnessed By: Bill Otts

VLS MARINE SERVICES

Cargo Piping Test Letter

Note: Test results are valid for (1) year from date of test!

Date:	**7/20/2022**	**M.A.W.P.**	**125**
Vessel:	**CBC 1104**	**Method of Test:**	**hydro**
Owner:	**Canal Barge Company**	**Testing Location:**	**VLS Marine Services Inc.**
Address:	**1801 Engineers Rd**	**Physical Address:**	**8700 Old Yacht Club Rd**
	Belle Chase, LA 70037		**Port Arthur, TX 77642**

TRANSFER SYSTEM TESTING DATA

**** Fill out completely. Write N/A on any non-applicable line. ****

Date:	Barge Piping:	Results		Note:
7/20/2022	Cargo piping & valves	187.5	p.s.i	
7/20/2022	Cargo pressure gauges	98	% accurate	
N/A	Steam System	125	p.s.i	

Note: Test each pressure gauges annually, accurate within 10 percent. Test each remote controlled operating or indicating equipment such as remotely operated valve, tank alarm, or emergency shutdown device. 33 CFR 156.170(c((2) & 46 CFR 35.35-70(b)

SIGNATURES

I credit that the tests contained herein were conducted in compliance with 33 CFR 156.170, 46 CFR 35.35-70.

Tester name: Charles Johnson

Tester signature:

Witnessing inspector name: Beverly Guidry

Witnessing inspector signature: Beverly Guidry

Witnessing inspector affiliation: VLS Gas Free PM