VLS ENVIRONMENTAL SOLUTIONS

Cargo Piping Test Letter

Note: Test results are valid for (1) year from date of test!

Date:	**7/30/2026**	**M.A.W.P.**	**125 PSI**
Vessel:	**CBC 1405**	**Method of Test:**	**Hydro**
Owner:	**Canal Barge Company**	**Testing Location:**	**VLS Marine Services-Plaquemine**
Address:	**1801 Engineers Rd**	**Physical Address:**	**1070 River Road**
	Belle Chase, LA 70037		**Sunshine, La 70780**

TRANSFER SYSTEM TESTING DATA

**** Fill out completely. Write N/A on any non-applicable line. ****

Date:	Barge Piping:	Results	
7/30/2026	Cargo piping & valves	187.5	p.s.i
7/30/2026	Cargo pressure gauges	98%	accurate
7/30/2026	Steam System	125	p.s.i.

Note: Test each pressure gauges annually, accurate within 10 percent. Test each remote controlled operating or indicating equipment such as remotely operated valve, tank alarm, or emergency shutdown device. 33 CFR 156.170(c((2) & 46 CFR 35.35-70(b)

SIGNATURES

I credit that the tests contained herein were conducted in compliance with 33 CFR 156.170, 46 CFR 35.35-70.

Tester name: Nicholas Julien

Tester signature: Nicholas Julien

Witnessing inspector name: Ricardo Sicardo

Witnessing inspector signature:

Witnessing inspector affiliation: Project Manager

T.T. 237, LLC

Specializing in Gas Freeing, Cleaning and Repairs
5190 North River Road, Port Allen, Louisiana 70767
Phone: (225) 473-8222 Fax: (225) 473-2199

Pipeline Test Letter

Date: __8/28/25_____

To Whom It May Concern:

The cargo pipeline and relief valve as required by 33CRH156.170, on tank barge

_CBC 1405_____ located at T.T. 237, was tested on _____8/28/25_____ at 188psi.

- Pressure gauge was found to be operating.
- The relief valve functioned as required.
- The steam piping system was tested at _N/A_____ psi.
- The steam system relief valve functioned as required.

Signature of Tester: Joey Jones

Witness: M

T.T. COATINGS, INC
NINE MILE POINT

2012RIVER RD. WESTWEGO LA, 70094
PHONE (504) 436-3766 FAX (504) 436-3855

CARGO PIPELINE TEST CERTIFICATE

The cargo pipeline on barge CBC 1405 was tested to 187.5 P.S.I, one and half times its maximum allowable working pressure, M.A.W.P., and proved operable in accordance with 33CFR156.170 and 46CFR35.35-70.

The cargo pipeline relief valve was tested and lifted at 125 P.S.I.

The cargo pipeline pressure gauge is working within 10 percent of shown pressure.

Signature/Tester name: Shane Guiding

Print name/Tester Name: Shane Guiding

CBC Authorized Representative

Signature/Witness name:

Print name/Witness name: CHUCK HASSELL

Affiliation of Witness (Company): TT 104, LLC

Test Date: 10-7-24

SOUTHWEST SHIPYARD, L.P.
18310 Market Street, Channelview, Texas 77530 Phone: 281-860-3200 Fax: 281-860-3215
8502 Cypress Street, Houston, Texas 77012 Phone: 713-967-6300 Fax: 713-967-6301
1002 Texas Clipper Rd., Galveston, Texas 77554 Phone: 409-740-3755 Fax: 409-740-3451

BARGE PIPELINE HYDROSTATIC TEST

THE FOLLOWING BARGE WAS TESTED IN ACCORDANCE WITH 33 CFR – PART 156.170, SECTION (c)(4) & (e), EQUIPMENT TESTS AND INSPECTIONS REQUIREMENTS.

BARGE NAME/NUMBER: C.B.C. 1405

BARGE OWNER: CANAL BARGE LINE

OWNER ADDRESS: _____

TESTING LOCATION:

SOUTHWEST SHIPYARD, L.P. 18310 MARKET STREET CHANNELVIEW, TX 77530	SOUTHWEST SHIPYARD, L.P. 8502 CYPRESS HOUSTON, TX 77012	SOUTHWEST SHIPYARD, L.P. 1002 TEXAS CLIPPER RD. GALVESTON, TX 77554
Identify Location by Checking Box ☑	☐	☐

DATE OF TEST: 11-08-2023

SWSLP TESTER/POSITION: Alonso Davila

SWSLP TESTER SIGNATURE: _____

WITNESSING SWSLP INSPECTOR/POSITION: _____

SWSLP INSPECTOR SIGNATURE: _____

TEST RESULTS

THIS BARGE HAS BEEN TESTED IN ACCORDANCE WITH 33 CFR, PART 156.170, SECTION (C)(4) AND (E) WITH HYDROSTATIC TESTING.

TIME START: 7:00 TIME STOP: 8:00

TEST PRESSURE: 187.5 PSI WITH MINIMUM HOLD TIME OF 10 MINUTES

ENDING PRESSURE: 187 PSI

NO LEAKS DETECTED AT JOINTS, CONNECTIONS AND HIGH STRESS REGIONS AROUND OPENINGS AND THICKNESS TRANSITIONS.

Campbell Transportation Company, Inc.
2567 Congo Arroyo Road
Newell, WV 26050-1317

Tel. (304) 387-3860
Fax (304) 387-3885

TANK BARGE PIPING PRESSURE TEST FORM

The following vessel equipment has
been tested in accordance with
46 CFR 35.35-70 and 33 CFR 156.170
on the date indicated.

Date: 10-5-22

Vessel Name: CBC 1405

Cargo Pipeline: 148 PSI

Cargo Relief Valve: 125 PSI

Cargo Pressure Gauge: Operable

Cargo Transfer Hose: N/A

Tested By:

Witnessed By: Bill Att

CANAL BARGE

LYNCHBURG SHIPYARD

LYNCHBURG SHIPYARD
999 Independence Pkwy N.
Baytown, TX 77520

BARGE VAPOR TIGHTNESS TEST SHEET

THE FOLLOWING BARGE WAS TESTED IN ACCORDING WITH THE NATIONAL EMISSION STANDARD FOR BENZENE EMISSIONS FROM TRANSFER OPERATIONS, SECTION 40 CFR, 61.304 (F), AND NATION EMISSIONS STANDARDS FOR HAZARDOUS AIR POLLUTANTS SECTION 40 CFR 63.565 (C).

Barge Name: CBC-1405 Official# 1284531

Barge Owner: **Canal Barge Company Inc**

Owner Address: **1801 Engineers Road Belle Chasse, La 70037 United States**

Date of Test: 7-06-2022 Name of Tester: **Karim Mendez**

Witnessing Inspector: ☐ **Juan Serrano** ☑ **Juan Maldonado** ☑ **Angel Arredondo**

Inspector Signature: Angel Arredondo

TEST RESULTS

This barge has been tested at this facility in accordance to Section 61.304 (f), and section 63.565 (c) and is considered to be vapor-tight.

Signature of Tester: Karim Mendez

Time Started: 1700 Time Completed: 1710

Starting Pressure: 27.7 Ending Pressure: 27.0

Allowable Pressure Loss: 1.0

PIPELINE TEST: TRANSFER SYSTEM TESTING DATA

THE FOLLOWING BARGE WAS TESTED IN ACCORDANCE WITH 33 CFR- PART 156.170, SECTION (c)(4) & (e), EQUIPMENT TESTS AND INSPECTIONS REQUIREMENTS.

The Pipeline System was hydro tested at 187.50 P.S.I. 7-06-22

The Pressure Relief Valve was hydro tested at 125 P.S.I. - N/A

The Load Line was hydro tested at 187.50 P.S.I. 7-06-22

The Steam Line was hydro tested at 125 P.S.I. - N/A -

Cargo Pressure Gauge (Date of Test) 7-06-22 Percent Accuracy 98%

Lynchburg Shipyard Supervisor

SIGNATURE

7-06-22
DATE