CANAL BARGE

LYNCHBURG SHIPYARD

LYNCHBURG SHIPYARD
999 Independence Pkwy N.
Baytown, TX 77520

BARGE VAPOR TIGHTNESS TEST SHEET

THE FOLLOWING BARGE WAS TESTED IN ACCORDING WITH THE NATIONAL EMISSION STANDARD FOR BENZENE EMISSIONS FROM TRANSFER OPERATIONS, SECTION 40 CFR, 61.304 (F), AND NATION EMISSIONS STANDARDS FOR HAZARDOUS AIR POLLUTANTS SECTION 40 CFR 63.565 (C).

Barge Name: CBC-17 Official# 1051105

Barge Owner: **Canal Barge Company Inc**

Owner Address: **1801 Engineers Road Belle Chasse, La 70037 United States**

Date of Test: 9-30-26 Name of Tester: **Karim Mendez**

Witnessing Inspector: ☒ **Juan Serrano** ☐ **Juan Maldonado** ☐ **Angel Arredondo**

Inspector Signature: [signature]

TEST RESULTS

This barge has been tested at this facility in accordance to Section 61.304 (f), and section 63.565 (c) and is considered to be vapor-tight.

Signature of Tester: [signature]

Time Started: 10:00 Time Completed: 10:30

Starting Pressure: 27.7 Ending Pressure: 27.7

Allowable Pressure Loss: 1.0

PIPELINE TEST: TRANSFER SYSTEM TESTING DATA

THE FOLLOWING BARGE WAS TESTED IN ACCORDANCE WITH 33 CFR- PART 156.170, SECTION (c)(4) & (e), EQUIPMENT TESTS AND INSPECTIONS REQUIREMENTS.

The Pipeline System was hydro tested at 187.50 P.S.I. 9-30-26

The Pressure Relief Valve was hydro tested at 125 P.S.I. -N/A

The Load Line was hydro tested at 187.50 P.S.I. 9-30-26

The Steam Line was hydro tested at 125 P.S.I. -N/A

Cargo Pressure Gauge (Date of Test) 9-30-26 Percent Accuracy 98%

Lynchburg Shipyard Supervisor

[signature]
SIGNATURE

9-30-26
DATE