Vicksburg Shipyard, LLC.
404 Port Terminal Circle
Vicksburg, MS 39183
(601) 973-7413

PIPELINE TEST LETTER

Date: 10/2/26

To Whom It May Concern:

The cargo pipeline on tank barge CBC 394 **was tested to 187.5psi one and a half times its working pressure MAWP125psi and proved operable in accordance with 33CFR156.170 and 46CFR35.35-70.**

The cargo pipeline relief valve was tested to 125psi and certified. The cargo pipeline pressure gauge is working within 10 percent of shown pressure.

The steam system and relief valve did function as required by 46 CFR61.15-15

Vicksburg Shipyard TESTER

(PRINT) Juan Aguilar

(SIGN) _____ **DATE:** 10/02/2026

WITNESSING INSPECTOR

(PRINT) Terry DeFrance

(SIGN) Terry DeFrance **DATE:** 10/2/26

(PRINT) Oscar Sanchez

(SIGN) Oscar Sanchez **DATE:** 10/2/26

CANAL BARGE

LYNCHBURG SHIPYARD

LYNCHBURG SHIPYARD
999 Independence Pkwy N.
Baytown, TX 77520

BARGE VAPOR TIGHTNESS TEST SHEET

THE FOLLOWING BARGE WAS TESTED IN ACCORDING WITH THE NATIONAL EMISSION STANDARD FOR BENZENE EMISSIONS FROM TRANSFER OPERATIONS, SECTION 40 CFR, 61.304 (F), AND NATION EMISSIONS STANDARDS FOR HAZARDOUS AIR POLLUTANTS SECTION 40 CFR 63.565 (C).

Barge Name: CBC-1394 Official# 1279240

Barge Owner: **Canal Barge Company Inc**

Owner Address: **1801 Engineers Road Belle Chasse, La 70037 United States**

Date of Test: 10-24-25 Name of Tester: **Karim Mendez**

Witnessing Inspector: ☐ **Juan Serrano** ☐ **Juan Maldonado** ☑ **Angel Arredondo**

Inspector Signature:

TEST RESULTS

This barge has been tested at this facility in accordance to Section 61.304 (f), and section 63.565 (c) and is considered to be vapor-tight.

Signature of Tester:

Time Started: 12:00 Time Completed: 12:30

Starting Pressure: 27.7 Ending Pressure: 27.7

Allowable Pressure Loss: 1.0

PIPELINE TEST: TRANSFER SYSTEM TESTING DATA

THE FOLLOWING BARGE WAS TESTED IN ACCORDANCE WITH 33 CFR- PART 156.170, SECTION (c)(4) & (e), EQUIPMENT TESTS AND INSPECTIONS REQUIREMENTS.

The Pipeline System was hydro tested at 187.50 P.S.I. 10-24-25

The Pressure Relief Valve was hydro tested at 125 P.S.I. -n/A-

The Load Line was hydro tested at 187.50 P.S.I. 10-24-25

The Steam Line was hydro tested at 125 P.S.I. -n/A-

Cargo Pressure Gauge (Date of Test) 10-24-25 Percent Accuracy 98%

Lynchburg Shipyard Supervisor

SIGNATURE

10-24-25
DATE

CANAL BARGE

Move with confidence

Cargo Pipeline Test and/or Vapor Tightness Test Certificate

Barge Name: CBC 1394

Test Date: May 16, 2025

Testing Location:

Barge Vapor Tightness Test

Test Results

This barge has been tested in accordance to section 40 CFR 61.304(f), and section 63.565(c)(1) and is considered to be vapor tight.

Signature of Tester:

Test Time Started: 0700 Test Time Completed: 0800

Beginning Pressure: 1 psi Ending Pressure: 1 psi

Operational Cargo Pipeline Test

The following test(s) have been performed in compliance with U.S. Coast Guard regulations 33 CFR 156.170 and 46 CFR 35.35-70 and USCG Marine Safety Manual, Vol. II, Section B, Page B6-30.

Transfer System Piping	Test Pressure	125 psi	IMT Shipyard 5-16-25
Cargo Pump Relief Valve	Test Pressure	125 psi	
Cargo Pump Pressure Gauge(s)	Test Pressure	125 psi	

(If only one test performed, line through Test Not Performed)

Signature/Tester name:

Print name/Tester Name: Jeff Westbrooke

CBC Authorized Representative

Signature/Witness name:

Print name/Witness name: Manuel Silva

Affiliation of Witness (Company): IMT

Revision Date: 2/5/2021

T.T. COATINGS, INC
NINE MILE POINT

2012RIVER RD. WESTWEGO LA, 70094
PHONE (504) 436-3766 FAX (504) 436-3855

CARGO PIPELINE TEST CERTIFICATE

The cargo pipeline on barge CBC 1394 was tested to **187.5 P.S.I,** one and half times its maximum allowable working pressure, M.A.W.P., and proved operable in accordance with 33CFR156.170 and 46CFR35.35-70.

The cargo pipeline relief valve was tested and lifted at **125 P.S.I.**

The cargo pipeline pressure gauge is working within **10** percent of showr pressure.

Signature/Tester name: Shane Guidry

Print name/Tester Name: Shane Guidry

CBC Authorized Representative

Signature/Witness name:

Print name/Witness name: CHARLES HASSELL

Affiliation of Witness (Company): T.T. COATINGS, INC.

Test Date: 8-12-24

T.T. COATINGS, INC
NINE MILE POINT

2012RIVER RD. WESTWEGO LA, 70094
PHONE (504) 436-3766 FAX (504) 436-3855

CARGO PIPELINE TEST CERTIFICATE

The cargo pipeline on barge CBC 1394 was tested to **187.5 P.S.I,** one and half times its maximum allowable working pressure, M.A.W.P., and proved operable in accordance with 33CFR156.170 and 46CFR35.35-70.

The cargo pipeline relief valve was tested and lifted at **125 P.S.I.**

The cargo pipeline pressure gauge is working within **10** percent of shown pressure.

Signature/Tester name: Shane Guiding

Print name/Tester Name: Shane Guiding

CBC Authorized Representative

Signature/Witness name:

Print name/Witness name: CHARLES HASSELL

Affiliation of Witness (Company): T.T. COATINGS, INC.

Test Date: 6-6-24

Campbell Transportation Company, Inc.
2567 Congo Arroyo Road
Newell, WV 26050-1317

Tel. (304) 387-3860
Fax (304) 387-3885

TANK BARGE PIPING PRESSURE TEST FORM

The following vessel equipment has
been tested in accordance with
46 CFR 35.35-70 and 33 CFR 156.170
on the date indicated.

Date: 7-26-23

Vessel Name: CBC 1394

Cargo Pipeline: 148 PSI

Cargo Relief Valve: 125 PSI

Cargo Pressure Gauge: Operable

Cargo Transfer Hose: N/A

Tested By: Bill Higgins.

Witnessed By: Bill Hatt

SOUTHWEST SHIPYARD, L.P.
18310 Market Street, Channelview, Texas 77530 Phone: 281-860-3200 Fax: 281-860-3215
8502 Cypress Street, Houston, Texas 77012 Phone: 713-967-6300 Fax: 713-967-6301
1002 Texas Clipper Rd., Galveston, Texas 77554 Phone: 409-740-3755 Fax: 409-740-3451

F–7.5.1(R).6.2–E

BARGE PIPELINE HYDROSTATIC TEST

THE FOLLOWING BARGE WAS TESTED IN ACCORDANCE WITH 33 CFR – PART 156.170, SECTION (c)(4) & (e), EQUIPMENT TESTS AND INSPECTIONS REQUIREMENTS.

BARGE NAME/NUMBER: CBC 1394

BARGE OWNER: Canal Barge Company Inc

OWNER ADDRESS: 835 Union St New Orleans LA 70112 U.S.

TESTING LOCATION:	SOUTHWEST SHIPYARD, L.P. 18310 MARKET STREET CHANNELVIEW, TX 77530	SOUTHWEST SHIPYARD, L.P. 8502 CYPRESS HOUSTON, TX 77012	SOUTHWEST SHIPYARD, L.P. 1002 TEXAS CLIPPER RD. GALVESTON, TX 77554
Identify Location by Checking Box	☐	☒	☐

DATE OF TEST: 8/17/2022

SWSLP TESTER/POSITION: Jose B. Jasso (Supervisor)

SWSLP TESTER SIGNATURE: [signature]

WITNESSING SWSLP INSPECTOR/POSITION: Adrian Flores (Manager)

SWSLP INSPECTOR SIGNATURE: Adrian Flores

TEST RESULTS

THIS BARGE HAS BEEN TESTED IN ACCORDANCE WITH 33 CFR, PART 156.170, SECTION (C)(4) AND (E) WITH HYDROSTATIC TESTING.

TIME START: 07:00 am TIME STOP: 07:30 am

TEST PRESSURE: 188 PSI WITH MINIMUM HOLD TIME OF 10 MINUTES

ENDING PRESSURE: 188 PSI

NO LEAKS DETECTED AT JOINTS, CONNECTIONS AND HIGH STRESS REGIONS AROUND OPENINGS AND THICKNESS TRANSITIONS.