CANAL BARGE

Move with confidence

Cargo Pipeline Test and/or Vapor Tightness Test Certificate

Barge Name: CBC 1425

Test Date: 10-07-2026

Testing Location: McSwain's fleet

Barge Vapor Tightness Test

Test Results

This barge has been tested in accordance to section 40 CFR 61.304(f), and section 63.565(c)(1) and is considered to be vapor tight.

Signature of Tester: Ray England

Test Time Started: 1030

Test Time Completed: 1100

Beginning Pressure: 1psi

Ending Pressure: 1psi

Operational Cargo Pipeline Test

The following test(s) have been performed in compliance with U.S. Coast Guard regulations 33 CFR 156.170 and 46 CFR 35.35-70 and USCG Marine Safety Manual, Vol. II, Section B, Page B6-30.

Transfer System Piping	Test Pressure	125 psi	10-07-2026
Cargo Pump Relief Valve	Test Pressure	125 psi	10-07-2026
Cargo Pump Pressure Gauge(s)	Test Pressure	125 psi	10-07-2026

(If only one test performed, line through Test Not Performed)

Signature/Tester name: Ray England

Print name/Tester Name: RAY ENGLAND

CBC Authorized Representative

Signature/Witness name: Manuel Silva

Print name/Witness name: Manuel Silva

Affiliation of Witness (Company): IMT