VESSEL REPAIR CONSTRUCTION

5848 Proctor Street
Port Arthur, TX 77642
409.962.1302

BARGE VAPOR-TIGHTNESS DOCUMENT

The following barge was tested in accordance with the National Emission Standard for benzene emissions from benzene transfer operations, section 61.304f.

Barge Name: CBC-1113

Barge Owner: Canal Barge Company

Date of Test: 10/27/26

Name of Tester: Kurt Moerbe

Tester Signature:

Name of Witness: Wes Broussard

Witness Signature:

TEST RESULTS

This barge has been tested in accordance to section 61.304f and is considered to be vapor-tight.

Time Start: 7:30 a.m.

Starting Pressure: 1.0 psi.

Time Stop: 8:30 a.m.

Ending Pressure: 1.0 psi.