Pelican Marine Services

15602 Jacintoport Blvd Houston TX 77015 Phone: (346) 282-8544

Date of Test: 11-04-2026

Barge Name: CBC 52 Official # : 1157177

Barge Owner: CANAL BARGE COMPANY

Owner Address: 1801 ENGINEERS ROAD BELLE CHASSE, LA 70037 UNITED STATES

BARGE VAPOR TIGHTNESS TEST SHEET

The following barge was tested in accordance with the national emission standard for benzene emissions from transfer operations, section 40 CFR 61.304(f) and national emission standards for air pollutants section 40 CFR 63.565(c). This barge has been tested at this facility in accordance to section 61.304(f) and section 63.565© and is considered to be vapor tight.

Tester Name: Berny Chavira Witness Name: Adrian Morris

Tester Signature: Berny Chavira Witness Signature: A. M

Time Started: 10:30 Time Completed: 11:00

Starting Pressure: 28.0 Ending Pressure: 27.4

Allowable Pressure Loss: 1.0

PIPELINE TEST: TRANSFER SYSTEM TESTING DATA

The following barge was tested in accordance with 33 CFR part 156.170 section (c)(4) & (e), equipment tests and inspection requirements.

The Pipeline System was hydro tested at 187.5 psi 11-04-2026

The Pressure Relief Valve was hydro tested at 125 psi N/A

The Load Line was hydro tested at 187.5 psi 11-04-2026

The Steam Line was hydro tested at 100 psi 11-04-2026

Cargo Pressure Gauge (Date of Test) 11-04-2026 Percent Accuracy 98%

Berny Chavira
Signature

11/04/2026
Date

Vicksburg Shipyard, LLC.
404 Port Terminal Circle
Vicksburg, MS 39183
(601) 973-7413

PIPELINE TEST LETTER

Date: 10/1/24

To Whom It May Concern:

The cargo pipeline on tank barge CBC 52 **was tested to 187.5psi one and a half times its working pressure MAWP125psi and proved operable in accordance with 33CFR156.170 and 46CFR35.35-70.**

The cargo pipeline relief valve was tested to 125psi and certified. The cargo pipeline pressure gauge is working within 10 percent of shown pressure.

The steam system and relief valve did function as required by 46 CFR61.15-15

Vicksburg Shipyard TESTER

(PRINT) Juan Aguilar

(SIGN) _____ **DATE:** 10/01/2024

WITNESSING INSPECTOR

(PRINT) Terry DeFrance

(SIGN) Terry DeFrance **DATE:** 10/1/24

(PRINT) Oscar Sanchez

(SIGN) Oscar Sanchez **DATE:** 10/1/24

Pelican Marine Services

15602 Jacintoport Blvd Houston TX 77015 Phone: (346) 282-8544

Date of Test: 10-17-2025

Barge Name: CBC 52 Official #: 1157177

Barge Owner: CANAL BARGE COMPANY

Owner Address: 1801 ENGINEERS ROAD BELLE CHASSE, LA 70037 UNITED STATES

BARGE VAPOR TIGHTNESS TEST SHEET

The following barge was tested in accordance with the national emission standard for benzene emissions from transfer operations, section 40 CFR 61.304(f) and national emission standards for air pollutants section 40 CFR 63.565(c). This barge has been tested at this facility in accordance to section 61.304(f) and section 63.565© and is considered to be vapor tight.

Tester Name: [signature] Witness Name: Adrian Morris

Tester Signature: [signature] Witness Signature: A. Morris

Time Started: 12:30 Time Completed: 13:00

Starting Pressure: 28.0 Ending Pressure: 27.2

Allowable Pressure Loss: 1.0

PIPELINE TEST: TRANSFER SYSTEM TESTING DATA

The following barge was tested in accordance with 33 CFR part 156.170 section (c)(4) & (e), equipment tests and inspection requirements.

The Pipeline System was hydro tested at 187.5 psi 10-17-2025

The Pressure Relief Valve was hydro tested at 125 psi N/A

The Load Line was hydro tested at 187.5 psi 10-17-2025

The Steam Line was hydro tested at 100 psi 10-17-2025

Cargo Pressure Gauge (Date of Test) 10-17-2025 Percent Accuracy 98%

A. Morris
Signature

10-17-2025
Date

C & C Marine and Repair, Inc.
Post Office Box 2253
Harvey, LA 70059
Phone (504) 433-2000
FAX (504) 433-2044

Vessel Cargo Piping Test Certificate

Barge CBC 52

This is to certify that on 10/30/2024, cargo piping on the tank barge CBC 52 was hydrostatically tested to 188 psi in accordance with 46 CFR 56.97-30. The cargo relief valve is set at 125 psi. Pump pressure gauge tested to within 10%.

Prior to the hydrostatic pipeline test, the test gauge was calibrated to ensure the correct pressure was applied to the pipeline.

Tester: _____
DANIEL CRUZ

Witness: _____
JOSHUA BAUER

T.T. 183 LLC

Phone # 225-473-8222

Pipeline Test Letter

Date: 9-19-2023

To Whom it may concern:

The cargo piping and relief valve as required by 3 CFR156.170, on **Tank Barge #** CBC 52 was located at TT 183, LLC, was tested on 9-19-2023 at 188 psi.

- Pressure gauge was found to be operating.
- The relief valve functioned as required.
- The steam piping system as tested at 125 psi.
- The steam relief valve functioned as required.

Signature of Tester : _____

Witness : _____

CANAL BARGE

Move with confidence

Cargo Pipeline Test and/or Vapor Tightness Test Certificate

Barge Name: CBC 052

Test Date: 6/12/23

Testing Location: TT 104

Barge Vapor Tightness Test

Test Results

This barge has been tested in accordance to section 40 CFR 61.304(f), and section 63.565(c)(1) and is considered to be vapor tight.

Signature of Tester: [signature]

Test Time Started: 0830 Test Time Completed: 1100

Beginning Pressure: 1.6psi Ending Pressure: 3.0psi

Operational Cargo Pipeline Test

The following test(s) have been performed in compliance with U.S. Coast Guard regulations 33 CFR 156.170 and 46 CFR 35.35-70 and USCG Marine Safety Manual, Vol. II, Section B, Page B6-30.

Transfer System Piping	Test Pressure	125 psi
Cargo Pump Relief Valve	Test Pressure	125 psi
Cargo Pump Pressure Gauge(s)	Test Pressure	125 psi

(If only one test performed, line through Test Not Performed)

Signature/Tester name: [signature]

Print name/Tester Name: Brennan Tucker

CBC Authorized Representative

Signature/Witness name: [signature]

Print name/Witness name: Alessio Lovino

Affiliation of Witness (Company): Canal Barge

T.T. COATINGS, INC
NINE MILE POINT

2012RIVER RD. WESTWEGO LA, 70094
PHONE (504) 436-3766 FAX (504) 436-3855

CARGO PIPELINE TEST CERTIFICATE

The cargo pipeline on barge CBC 52 was tested to **187.5 P.S.I,** one and half times its maximum allowable working pressure, M.A.W.P., and proved operable in accordance with 33CFR156.170 and 46CFR35.35-70.

The cargo pipeline relief valve was tested and lifted at **125 P.S.I.**

The cargo pipeline pressure gauge is working within **10** percent of shown pressure.

The steam system pipeline was tested to one and a half times its maximum allowable working pressure, M.A.W.P., and proved operable in accordance with 46CFR61.15-5.

The steam system pipeline relief valve was tested and lifted at **125 P.S.I.**

Signature/Tester name: Shane Guidry

Print name/Tester Name: Shane Guidry

CBC Authorized Representative

Signature/Witness name:

Print name/Witness name: CHUCK HASSELL

Affiliation of Witness (Company): T.T. BARGE

Test Date: 6-10-22