CANAL BARGE

Move with confidence

Cargo Pipeline Test and/or Vapor Tightness Test Certificate

Barge Name: CBC 1341

Test Date: 11-17-26

Testing Location: Channel S/F

Barge Vapor Tightness Test

Test Results

This barge has been tested in accordance to section 40 CFR 61.304(f), and section 63.565(c)(1) and is considered to be vapor tight.

Signature of Tester: [signature]

Test Time Started: 07:00 Test Time Completed: 08:06

Beginning Pressure: 1.0 Ending Pressure: 1.0

Operational Cargo Pipeline Test

The following test(s) have been performed in compliance with U.S. Coast Guard regulations 33 CFR 156.170 and 46 CFR 35.35-70 and USCG Marine Safety Manual, Vol. II, Section B, Page B6-30.

Transfer System Piping	Test Pressure	✓ 125 psi
Cargo Pump Relief Valve	Test Pressure	✓ 125 psi
Cargo Pump Pressure Gauge(s)	Test Pressure	✓ 125 psi

(If only one test performed, line through Test Not Performed)

Signature/Tester name: X [signature]

Print name/Tester Name: + Arthur Young

CBC Authorized Representative

+ CBC Tankerman

Signature/Witness name: [signature]

Print name/Witness name: Ron McGee

Affiliation of Witness (Company): Canal Barge