MONTHLY PROGRESS REPORT | **September 2026**

EquiFlow Wausau Lead-Free Program

EquiFlow
Lead-Free Program
A City of Wausau & CIP Partnership

OVERALL PROGRAM TOTALS

3289
Service lines replaced

5089
ROEs signed

10392
Verifications completed

SEPTEMBER 2026 TOTALS

247
Service lines replaced

94
ROEs signed

822
Verifications completed

2026 REPLACEMENT PROGRESS

1188 of 1,394



85.2%

UPCOMING OUTREACH EVENTS

Resource Fair at Wausau West | Wednesday, October 7, 2026

Trunk or Treat at Asian Pacific Market | Tuesday, October 27, 2026

Horace Man Conferences | Wednesday, October 28, 2026